

---

**From:** Doug Wight (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=DOUGLA7]  
**Sent:** 2/16/2016 4:30:50 PM  
**To:** David R Payne (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=Davi955]  
**CC:** John A Cima (Generation - 34) [/O=DOMINION/OU=EXCHANGE ADMINISTRATIVE GROUP (FYDIBOHF23SPDLT)/CN=RECIPIENTS/CN=JOHN171d28]  
**Subject:** RE: Possum Point RE: Outfall 010 Bulkhead

Thanks Ray.

They've changed the game plan again. They will develop a work scope with material for our review. I'll pass that along when I get it.

Doug

**From:** David R Payne (Generation - 34)  
**Sent:** Tuesday, February 16, 2016 3:36 PM  
**To:** Doug Wight (Generation - 34)  
**Cc:** John A Cima (Generation - 34)  
**Subject:** Possum Point RE: Outfall 010 Bulkhead

Doug,

The concrete specification looks acceptable however the bulkhead grouting performed should have a non-shrinkage admixture to ensure that it is watertight. Please review the attached SOP from USACE.

Ray

**From:** Doug Wight (Generation - 34)  
**Sent:** Tuesday, February 16, 2016 9:28 AM  
**To:** David R Payne (Generation - 34)  
**Cc:** John A Cima (Generation - 34)  
**Subject:** FW: Outfall 010 Bulkhead

Ray,

Please take a quick look at the proposed concrete spec to 'cap' the end of the 72" culvert. We are looking at a few options at this time, I'll fill you in.

Thanks,

Doug

**From:** Michael A Glagola (Generation - 34)

**Sent:** Tuesday, February 16, 2016 8:13 AM

**To:** Doug Wight (Generation - 34); John A Cima (Generation - 34); Michael J Winters (Generation - 34)

**Subject:** FW: Outfall 010 Bulkhead

FYI

**From:** Scott Quinlan [<mailto:s.quinlan@gaiconsultants.com>]

**Sent:** Monday, February 15, 2016 4:51 PM

**To:** [rwilliams@gloverconstruction.com](mailto:rwilliams@gloverconstruction.com)

**Cc:** Michael A Glagola (Generation - 34); Jeffrey R Marcell (Generation - 3); 'John Glover'; John Klamut; John DeBarbieri

**Subject:** Outfall 010 Bulkhead

Rueben:

Options for plugging Outfall 010:

1. Bulkheading options:

a. Clean end of culvert, install bulkhead, fill culvert above sediment

i. Catch the toe drainage via sandbags upstream or install pipe to collect flows.

- ii. Collect downstream waters and divert to Pond D.
  - iii. Remove downstream pneumatic plug.
  - iv. Clean out end of culvert.
  - v. Install formwork / plug. Formwork upstream is within pipe and formwork downstream is at outfall pipe. Seal formwork / plug with bentonite waterstop and dewater downstream end of culvert.
  - vi. Drill concrete culvert, install steel reinforcement (#4 bar @ 8" o.c.) for cast-in-place concrete, and epoxy annulus.
  - vii. Install 3,000 p.s.i fast-setting / curing concrete within formwork and into rebar.
  - viii. Cure and then remove formwork.
  - ix. Restore disturbed areas
  - x. Fill remaining culvert voids with flowable fill or grout.
- b. Clean entire culvert, install bulkhead, fill entire culvert
  - i. Same as 1.a except cleanout all debris in pipe first.
  - ii. Fill entire culvert with flowable fill or grout.
- c. ALTERNATE: Concrete masonry unit / brick and mortar bulkhead & fill pipe opening
  - i. Same as Option 1.a. or 1.b but install CMU / brick and mortar bulkhead. Can install some rebar inside CMU's and fill void with concrete for some structural support.
  - ii. Fill culvert voids with flowable fill or grout.

## 2. Grouting culvert only

- a. Install metal plates or plywood on upstream end.
- b. Collect upstream and downstream waters and divert to Pond D.
- c. Remove downstream pneumatic plug.
- d. Clean out end of culvert.
- e. Install downstream metal plate or plywood. Backfill with dirt material to secure in place.

- f. Fill culvert voids with flowable fill or grout.
- g. Remove upstream and downstream metal plates or plywood.
- h. Restore disturbed areas.

Pick an option or describe some variation of the above, and we will prepare sketch with details, as needed. We will follow up this discussion with phone call. A general specification for pipe grouting has been attached for your reference.

Sincerely,

**Scott C. Quinlan, PE**  
Director – Energy Water Resources Engineering and Planning

**GAI Consultants**

500 Cranberry Woods Drive, Cranberry Township, PA 16066

D 412.399.5385  | M 412.584.4508 | F 724.770.2011 |     

 transforming ideas into reality® since 1958 | [gaiconsultants.com](http://gaiconsultants.com)

CONFIDENTIALITY NOTICE: This communication contains confidential information belonging to the sender and may be legally privileged. This communication is solely for the use of its intended recipient. If you are not the intended recipient, inform the sender of the error and remove this email from your system. If this transmission includes any technical information, design data, and/or recommendations, they are provided only as a matter of convenience and may not be used for final design and/or construction.