

From: "Eron Dodak" <edodak@integral-corp.com>  
To: "Novak, Madi" <Novak.Elisabeth@epa.gov>  
CC: "Michael PINTO" <michael.pinto@total.com>  
"Peterson, Lance" <peterstone@cdmsmith.com>  
Date: 3/29/2021 6:06:25 AM  
Subject: Arkema Groundwater Monitoring Update 3/26/21

---

Hi Madi,

Last week, the ERM sampling team was able to monitor and sample 30 wells. ERM reported that there were no health and safety issues this week and that they are on target to complete the sampling on approximately April 9.

Wells completed this week (3/22-3/26)

- ☐ PA-40i
- ☐ PA-41
- ☐ MWA-43
- ☐ PA-38
- ☐ PA-28
- ☐ PA-03
- ☐ MWA-29
- ☐ PA-17i
- ☐ PA-27d
- ☐ MWA-53i
- ☐ PA-04
- ☐ PA-10i
- ☐ PA-06
- ☐ MWA-32i
- ☐ MWA-30
- ☐ MWA-31i(d)
- ☐ PA-22d
- ☐ PA-13i
- ☐ MWA-56d
- ☐ MWA-51i
- ☐ MWA-47
- ☐ PA-20d
- ☐ PA-23d
- ☐ MWA-20
- ☐ PA-05
- ☐ PA-12i
- ☐ MWA-34i
- ☐ MWA-58d
- ☐ PA-36
- ☐ PA-11i

There were some instances where wells had turbidity readings above 5 NTUs. In such cases, the sampling team followed the work plan/FCR-01 protocols and collected both filtered and unfiltered samples. Wells with a final turbidity above 5 NTUs included MWA-43, PA-38, PA-28, PA-03, MWA-29, PA-17iR, PA-04, MWA-30, PA-13i, MWA-47, and MWA-20.

Deviations from the PDI Work Plan/FCR-01  
None.

**ERON DODAK**

Tel: 503.943.3614 | Cell: (b) (6)

**INTEGRAL CONSULTING INC.**