

## FW: Rearranging Eaton Work Zones Matt Francis to: Peter Stevenson

04/06/2012 03:29 PM

1 attachment



Zone NAM calcs.xlsx

Attached are the NAM calcs. We would need a max of 34. We have enough currently on site.

The changes are as follows:

Area 4 - 4th floor South end only (remove 3rd South from this zone) Areas 5 and 6 - do together as one unit sharing NAMs Area 8 - Change to 2nd and 3rd South Area8a  $_{\Gamma}$  Create for 1st floor South

New sequence starting from beginning 1,3,2&9,4&5/6, 3b&8,7, 10,8a,12, 11

Confidentiality Warning: This e-mail and any attachments contain information intended only for the use of the individual or entity named above. If the reader of this e-mail is not the intended recipient or the employee or agent responsible for delivering it to the intended recipient, any dissemination, publication or copying of this e-mail is strictly prohibited. The sender does not accept any responsibility for any loss, disruption or damage to your data or computer system that may occur while using data contained in, or transmitted with, this e-mail. If you have received this e-mail in error, please immediately notify by return e-mail. Thank you

Confidentiality Warning: This e-mail and any attachments contain information intended only for the use of the individual or entity named above. If the reader of this e-mail is not the intended recipient or the employee or agent responsible for delivering it to the intended recipient, any dissemination, publication or copying of this e-mail is strictly prohibited. The sender does not accept any responsibility for any loss, disruption or damage to your data or computer system that may occur while using data contained in, or transmitted with, this e-mail. If you have received this e-mail in error, please immediately notify by return e-mail. Thank you

	بالتاريخ والمسموا	h - *		hts.fa					MANS
Zone 4	length width	hei	gnt (	cubic feet	4 changes div	1400 cfm d	iv 60min x1	1 factor	
lower level(4th floor south)	120	70	15	126000					
upper level (penthouse + new									
enclosure, south)	112	56	10	62720					. ~
total				188720	754880	539.2	8.99	9.9	10
Zone 5/6									
Lower (3rd floor north)	150	70	20	210000					
middle (4th floor north)	150	70	15	157500					
upper level (penthouse + new	142	56	10	79520					
enclosure, north)									
total		•		447020	1788080	1277.2	21.29	23.4	24
Zone 8									
lowerlevel (2nd floor south)	120	70	15	126000					
upper level (3rd floor south)	120	70	20	168000					
total		-		294000	1176000	840	14.00	15.4	16
Zone 7									10
lower (1st floor north)	150	70	12	12000					
•		· -	12	126000					,
upper (2nd floor north)	150	70	15	157500	445.455				
				283500	1134000	810	13.50	14.9	15
Zone 8A									
1st floor south	120	70	12	100800	403200	288	4.80	5.3	6

