

Memorandum

To: Phil Cavendor, Chris Jump, Bill Lowe, Jeff Nuttal
CC: John Arbuthnot
From: Kay Tauscher
Date: 11/7/01
Re: Modifications to the Phase II RFI Work Plan, SK Wichita, Kansas

Modifications to the Phase II RFI Work Plan

This memo is to confirm modifications to the work plan made to address KDHE concerns voiced in the field on November 7, 2001. The following will be changed in accordance with KDHE requests made during the field work:

1. Because fill in the eastern portion of the site was found to be great than 3 feet in areas, the samples identified as 3-5 feet will be collected at the uppermost depth of naturally-occurring soils below the fill. This includes the following borings, unless the listed boring was drilled prior to agreement to the change in scope: B-54, 55, 61, 62, 70, 77, 80, 59, 60 and 69.
2. Similar to No. 1, if native soils are not encountered in the 3-5 foot range, then the uppermost native soil will be sampled in the following borings in the southwestern portion of the site: B-56, 57, 58 and 76.
3. A sample for inorganic analysis should be added at the 0-6 inch range at B-70.
4. The remaining borings that are slated for soil sampling and analysis at 3-5 feet bgs will be sampled as outlined in the work plan, unless an anomalous (unusually high) OVM measurement is collected at a different depth, or field observations suggest that a different depth is obviously more impacted than the slated depth for sampling. In this case, the 3-5 foot sample will be



November 7, 2001

replaced by a sample collected from the anomalous depth detected. The samples slated for inorganic analysis within the uppermost 1 foot bgs will remain unchanged from the work plan. Similarly, those samples to be collected from just above the water table will remain the same.

If you have any questions on these modifications, please call me right away at 303.938.5535 or (cell) 303.817.0803.