



**Technical and Transportation Services** Manufacturing Operations

Ford Motor Company 3001 Miller Road Dearborn, Michigan 48121

October 21, 1988

Asbestos Coordinator Air Enforcement US EPA, Region V 230 S. Dearborn Street Chicago, Illinois 60604

Subject: Notification of Intent to Remove Asbesto'd During Renovation

US Attached please find the information necessary with regard to our intent to remove asbestos during renovation of the Rouge Office Building at the Ford Motor Company Rouge Complex. If you have questions or require further information, please contact me at (313) 594-1014.

Sincerely,

W.B. Dotterrer

William

Copy to: Asbestos Coordinator - Air Quality Division

Michigan Department of Natural Resources

P.O. Box 30028 Lansing, MI 48909

## NOTICE OF INTENT

Facility Location/Owner: Ford Motor Company - Rouge Office Building

3001 Miller Road

Dearborn. Michigan 48121

Facility Description: The Rouge Office Building houses general

administrative offices for several operational components of the Ford Motor Company, and Rouge Steel Company. The facility was constructed in 1955 and

currently contains a total of 366,000 sq. ft.

Renovation Work Description: Renovation is planned for the Heating.

Ventilating and Air Conditioning (HVAC) system in the Rouge Office Building requiring removal of asbestos confaining materials in concentrations of 25 to 40% from approximately 550 linear feet of pressurized steam line. Renovation work requiring asbestos removal is expected to commence on October 25, and be completed by

November 14, 1988.

Asbestos Removal Procedures: Removal of pipe covering containing asbestos

will be accomplished using an isolated section procedure. Asbestos removed from the pipe sections will be wetted and placed in properly marked asbestos disposal bags. The areas immediately adjacent and beneath the targeted removal sections will be plastic sheeted for containment. Immediate work area will be wet vacuumed subsequent to

completion of removal work.

Monitoring: Clean air monitoring will be conducted at the removal sites

prior to commencement of the removal work, personal sampling will be conducted during removal operations, and work place sampling will performed after completion of the job. All exposure monitoring will be completed in accordance with OSHA

Standard 29 CFR 1926.58.

Disposal: Asbestos contained materials removed during this renovation work

will be disposed of at the Wayne Disposal Inc. site in VanBuren

Township.