

AAC CONTRACTING, INC.
175 HUMBOLDT STREET ROCHESTER, NY 14610
NOTIFICATION OF DEMOLITION AND RENOVATION

OPERATOR PROJECT #	POSTMARK	DATE REC'D	NOTIFICATION #
I. TYPE OF NOTIFICATION (O-ORIGINAL R-REVISED C-CANCELLED):			O
II. FACILITY INFORMATION (IDENTIFY OWNER, REMOVAL CONTRACTOR, AND OTHER OPERATOR)			
OWNER NAME: Morton Salt			
ADDRESS: 45 Ribaud Street			
CITY: Silver Springs	STATE: NY	ZIP: 14550	
CONTACT: Daryl DeGross	TEL: 585-943-0875		
REMOVAL CONTRACTOR: AAC Contracting, Inc.			
ADDRESS: 175 Humboldt Street			
CITY: Rochester	STATE: NY	ZIP: 14610	
CONTACT: Kevin T. Cannan	TEL: (585) 527-8000		
OTHER OPERATOR:			
ADDRESS:			
CITY:	STATE:	ZIP:	
CONTACT:	TEL:		
III. TYPE OF OPERATION (D-DEMO O-ORDERED DEMO R-RENOVATION E-EMERG. RENOVATION:			E
IV. IS ASBESTOS PRESENT? (YES/NO)			YES
V. FACILITY DESCRIPTION (INCLUDE THE BUILDING NAME, NUMBER AND FLOOR OR ROOM NUMBER)			
BLDG. NAME: Morton Salt			
ADDRESS: 45 Ribaud Street			
CITY: Silver Springs	STATE: N.Y.	COUNTY: Wyoming	
SITE LOCATION: Boiler House			
BUILDING SIZE: 10000sf	# OF FLOORS: 1	AGE IN YEARS: 64	
PRESENT USE: Boiler House	PRIOR USE: none		
VI. PROCEDURE, INCLUDING ANALYTICAL METHOD, IF APPROPRIATE, USED TO DETECT THE PRESENCE OF ASBESTOS MATERIAL:			
<p>Material was determined to contain asbestos by Bulk Sample Analysis utilizing Polarized Light Microscopy with Dispersion Staining in accordance with EPA Guidelines.</p>			
VII. APPROXIMATE AMOUNT OF ASBESTOS, INCLUDING:		NONFRIABLE ASBESTOS MATERIAL NOT TO BE REMOVED	
1. REGULATED ACM TO BE REMOVED 2. CATEGORY I ACM NOT REMOVED 3. CATEGORY II ACM NOT REMOVED		RACM TO BE REMOVED	
		CAT I	CAT II
PIPES			
SURFACE AREA	X		
VOL RACM OFF FACILITY COMPONENT			
VIII. SCHEDULED DATES ASBESTOS REMOVAL (MMDDYY)		START:	04/11/16
IX. SCHEDULED DATES DEMO RENOVATION (MMDDYY)		START:	4/22/2016

CONTINUE ON NEXT PAGE

AAC CONTRACTING, INC.
175 HUMBOLDT STREET ROCHESTER, NY 14610
NOTIFICATION OF DEMOLITION AND RENOVATION

X. DESCRIPTION OF PLANNED DEMOLITION OR RENOVATION WORK, AND METHOD(S) TO BE USED: all work will be done in accordance with NYS code rule 56 and a site specific variance approved by NYS			
XI. DESCRIPTION OF WORK PRACTICES AND ENGINEERING CONTROLS TO BE USED TO PREVENT EMISSIONS OF ASBESTOS AT THE DEMOLITION AND RENOVATION SITE: Regulated Work area, personal and waste decons, PPE, air monitoring.			
XII. WASTE TRANSPORTER #1			
NAME:		Waste Management	
ADDRESS:		1661 Mount Read Boulevard	
CITY:	Rochester	STATE:	NY
ZIP:	14624	TELEPHONE:	585-254-6590
CONTACT PERSON:			
WASTE TRANSPORTER #2			
NAME:			
ADDRESS:			
CITY:		STATE:	
ZIP:		TELEPHONE:	
CONTACT PERSON:			
XIII. WASTE DISPOSAL SITE			
NAME:		High Acres Landfill	
LOCATION:		425 Perinton Parkway	
CITY:	Perinton	STATE:	N.Y.
ZIP:	14450	TELEPHONE:	585-223-6132
XIV. IF DEMOLITION ORDERED BY A GOVERNMENT AGENCY, PLEASE IDENTIFY THE AGENCY BELOW:			
NAME:		TITLE:	
AUTHORITY:			
DATE OF ORDER (MM/DD/YY):		DATE TO BEGIN (MM/DD/YY):	
XV. FOR EMERGENCY RENOVATIONS			
DATE AND HOUR OF EMERGENCY (MM/DD/YY):		HR:	
DESCRIPTION OF THE SUDDEN, UNEXPECTED EVENT:		pipe insulation fell from overhead pipe	
EXPLANATION OF HOW THE EVENT CAUSED UNSAFE CONDITIONS OR WOULD CAUSE EQUIPMENT DAMAGE OR AN UNREASONABLE FINANCIAL BURDEN: friable asbestos is on the floor in an active boiler room			
XVI. DESCRIPTION OF PROCEDURES TO BE FOLLOWED IN THE EVENT THAT UNEXPECTED ASBESTOS IS FOUND OR PREVIOUSLY NONFRIABLE ASBESTOS MATERIAL BECOMES CRUMBLD, PULVERIZED, OR REDUCED TO POWDER. <div style="text-align: center; margin-top: 10px;">Work to be stopped immediately. Area to be cleaned utilizing wet wiping and/or HEPA vacuuming. Asbestos materials to be abated in accordance with applicable regulations.</div>			
XVII. I CERTIFY THAT AN INDIVIDUAL TRAINED IN THE PROVISIONS OF THIS REGULATION (40 CFR, PART 61, SUBPART M) WILL BE ON-SITE DURING THE DEMOLITION OR RENOVATION AND EVIDENCE THAT THE REQUIRED TRAINING HAS BEEN ACCOMPLISHED BY THIS PERSON WILL BE AVAILABLE FOR INSPECTION DURING NORMAL BUSINESS HOURS. (REQUIRED 1 YEAR AFTER PROMULGATION) <div style="display: flex; justify-content: space-between; margin-top: 10px;">Craig EverhartDATE: 4/7/2016</div>			
XVIII. I CERTIFY THAT THE ABOVE INFORMATION IS CORRECT <div style="display: flex; justify-content: space-between; margin-top: 10px;">Craig EverhartDATE: 4/7/2016</div>			