

SEATTLE CITY LIGHT WORK ORDER #90-6  
GEORGETOWN FLUME

REVISED DRAFT REVISED SAMPLING SCHEME FOR THE NEXT SAMPLING VISIT:

Flume head	2 composites of 2 grabs
Double pipes head	1 composite of 2 grabs
Tidegates:	
1) sediments	2 composites of 4 grabs
2) wood cores	from below tide gates, every 20 feet upstream until coverage of wood is completed, right up to the point where the wood adjoins concrete
Willow St. Bridge	1 composite of 2 grabs
Slip Four Outfall	1 composite of 2 grabs
Old Cleanup Site	3 composites of 3 grabs in sediments along drainage bed

I now feel that we should await the results of this testing to plan the future scheme.

SCL 04893

CTY0049904

SEA290382

**FACSIMILE TRANSMISSION****FROM****RAVEN SERVICES CORPORATION  
2200 SIXTH AVENUE, SUITE 519  
SEATTLE, WASHINGTON 98121**DATE: 5/9/90TIME: 4:00 p.m.TO: Christy O'QuinnCOMPANY: SCL/EADFACSIMILE NUMBER: 386-4589

OFFICE NUMBER: \_\_\_\_\_

FROM: MikeTELEPHONE NUMBER: 443-1126NUMBER OF PAGES IN THIS TRANSMISSION (INCLUDING THIS COVER PAGE): 2

IF YOU HAVE ANY PROBLEMS RECEIVING OR IF ANY PAGES ARE MISSING, PLEASE CALL (206)443-1126

WE TRANSMIT WITH A CANON 230 . . . . . THE NUMBER IS (206)443-1126

---

**IMPORTANT NOTES**

Based on your conversation with Bob Hamilton, the following is my revised plan  
of what the next sampling visit to the flume should involve.

**SCL 04894**

CTY0049905

SEA290383