

NOTES RE UNDERGROUND TANK REMOVALS/REPLACEMENT AT T-91T-91a:

- 2,000 gallon POS gasoline tank, in use
- under concrete slab
- remove vent piping, salvage pump head for reuse
- refer to drawing 91-7814-M-1
- to be replaced in coordination with T-91b & c

T-91b:

- 7,000 gallon unleaded gasoline tank, in use by DAS
- under concrete slab
- remove vent piping, salvage pump head for reuse (DAS equipment?)
- no drawings available
- to be replaced

T-91c:

- 10,000 gallon unleaded gasoline tank, in use by DAS
- under concrete slab
- probably remove existing fuel island with canopy & storage; to be determined in coordination with DAS
- remove vent piping, salvage pump head for reuse (DAS equipment?)
- no drawings available
- to be replaced

T-91d,e,f:

- 10,000 gallon diesel tanks, out of service
- under concrete slab
- remove vent and connection piping, pipe sump, fuel island & canopy, & pump
- no drawings available
- no replacement

T-91g:

- 10,000 gallon gasoline tank, out of service
- no slab apparent
- remove vent pipe, no pump
- no drawings available
- no replacement

T-91k:

- 500 gallon heating oil tank for POS office (A-80), in use
- replace with above ground tank, including spill containment, firewall protection, and vehicle barrier
- no drawing available
- note: check drawing 91-7308-M-1; do not remove sewage holding tank

FOIPA PERMIT  
ADMINISTRATIVE RECORD  
ITEM NUMBER  
TOTAL NUMBER OF PAGES

FILE COPY