
From: Cameron, Gary <Gary.Cameron@stantec.com>
Sent: Wednesday, April 22, 2015 6:13 PM
To: larnjos@nccray.net
Cc: mkelly@lawmt.com; Derrick@baumstarkbraaten.com; Rene Casadaban; Tuchman, Robert; Lucente, Bethany; Andrew Parisi; Cole, Thomas; Harris, Colin; bdegeyter@summitmidstream.com; Jeff W. Price (JPrice@summitmidstream.com); jj@baumstarkbraaten.com; Cole, Thomas; Rockeman, Karl H. (krockema@nd.gov); Way, Steven
Subject: Operations Update for Njos Property - 4/22/15 and 4/23/15

Mr. Njos,

Today, we completed the following activities on your property between the hours of 9:00 AM to 4:00 PM and 5:00 PM to 7:00 PM.

- Vacuum trucks hauled water from the creek channel, IT-27, IT-28, IT-29 and IT-30. All trucks hauled ½ loads to comply with weight restrictions
- Sampling teams collected surface water samples at locations along Blacktail Creek
- Operations personnel performed maintenance and fueling of the generators, inspected tank levels and integrity of the secondary containment for each set of tanks storing water pumped from the intercept trenches
- Inspected oil shark panels and performed spot cleaning as necessary along the creek banks
- Minor road maintenance was conducted at the end of the day with a grader
- Conducted wildlife surveys and inspections along the creek banks

Our schedule for work to be conducted on Thursday, 4/23/2015 will include the following tasks, all activities will be limited to the hours between 9:00 AM – 4:00 PM and 5:00 PM – 7:00 PM:

- Inspection of secondary containment, tanks, water levels and fueling of generators. – 1 person with service truck
- Collect samples from intercept trenches and surface water locations. – 1 person with pickup truck
- Oversee and inspect water recovery. – 2 personnel with pickups
- Limited oil shark inspection and change out, including spot recovery if necessary – approximately 4 personnel with hand equipment and 2 vehicles
- Conduct wildlife surveys and inspections along the creek banks. – 2 personnel with vehicles
- Vacuum trucks will remove groundwater from tanks at IT-27, IT-28, IT-29 and IT-30. All trucks will haul ½ loads to meet weight restriction. – approximately 15 loads are anticipated
- Minor road maintenance may be conducted, if required. – 2 personnel with grading equipment

Please contact me at the email address or cell phone number listed below with any questions or concerns.


Gary Cameron

Construction Manager
Stantec
2321 Club Meridian Drive, Suite E Okemos MI 48864
Cell: (517) 202-9464
Gary.Cameron@stantec.com



Design with community in mind

stantec.com



The content of this email is the confidential property of Stantec and should not be copied, modified, retransmitted, or used for any purpose except with Stantec's written authorization. If you are not the intended recipient, please delete all copies and notify us immediately.

 Please consider the environment before printing this email.