UNITED STATES ENVIRONMENTAL PROTECTION AGENCY CERCLA REMOVAL ACTION - DAILY WORK ORDER

CONTRACT NO.: EP-S2-10-03 SITE NAME: Liberty Plastics TASK ORDER NO.: 019 DATE(s): 4/20/11 SITE/SPILL NO.: A260 SHIFT: 0700 to 1730 **EPA REGION: II** OSC: Thomas P. Budroe CONTRACTOR: Environmental Restoration WORK ORDER: 6 **MONITORS:** Mark Conover **RM: Byron Hartman**

DESCRIPTION OF WORK TO BE PERFORMED

- 1) Conduct a daily Site safety meeting.
- 2) Cut the south side of the above ground tank and the secondary containment as necessary to provide access to remove the tank contents.
- 3) Un-stack the palletized drums so that all pallets/drums are on the building floor.
- 4) Collect drum samples for Haz-Cat testing. Begin Haz-Cat testing concurrently with the drum sampling operations.
- 5) Bulk test samples as appropriate based on Haz-Cat testing.
- 6) Ship waste stream samples for disposal characterization analysis.
- 7) Cut an opening on the south side of the AST large enough to provide copious unimpeded access to the interior of the tank for the purpose of removing the waste and cleaning the AST. Cut the secondary containment as necessary.
- 8) Remove the waste from the tank and place into a drum, rolloff or other vessel as appropriate.
- 9) Clean the interior of the tank.
- 10) Vacuum the dust from the drums and pallets as necessary.
- 11) Clean a staging area close to the loading dock door and clean a path from the drums to the staging area.
- 12) Overpack the drums as necessary and palletize the drums.
- 13) Move the pallets of drums to the staging area and cover with visqueen.
- 14) Mobilize two rolloffs to the Site to contain the tank waste. Ensure the rolloffs can be shipped to the final disposal facility.
- 15) Complete a Daily Work Summary outlining daily accomplishments.
- 16) Provide draft 1900-55s to the OSC for approval.

NUMBER OF PERSONNEL AUTHORIZED 1-RESPONSE MANAGER 0-Hygienist **4-CLEANUP TECHNICIAN(S)** 0-Chemist **0-EQUIPMENT OPERATOR** 1-FIELD CLERK 0-T&D Coordinator 0-Foreman

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

TTEM	QUANT.	ITEM	QUANT.
PICK UP TRUCK (1/4 TON)	2	HAND TOOLS	AR
PORTA JOHNS	1	CELLULAR TELEPHONE	2
LAPTOP COMPUTER	2	COMPUTER PRINTER	1
CHOP SAW	1	TRAILER CARGO 8 FT.	1
FORK LIFT	. 1	RADIO – HAND HELD	1
LEVEL B AIR SUPPLY EQUIP.	1	EXTENSION LADDER	1
LEVEL B/C PPE	50	BUNG WRENCH	1
RECIPROCATING SAW	1 .	PUSH BROOMS	. 2
WET VAC	ī	DRUM SLING	
			•

SITE NAME: Liberty Plastics

TASK ORDER NO.: 019 SITE/SPILL NO.: A260

EPA REGION: II

CONTRACTOR: Environmental Restoration

MONITORS: Mark Conover

CONTRACT NO.: EP-S2-10-03

DATE(s): 4/20/11

SHIFT: 0700 to 1730 OSC: Thomas P. Budroe

WORK ORDER: 6

RM: Byron Hartman

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED (Cont'd)

ITEM	QUANT.	ITEM	OUANT.
COPIER	1	HAZARD CATEGORIZATION KIT	1
SHOVELS	3	PORTABLE LIGHTS	4
GENERATOR 5KW	2	85 GALLON OVERPACKS	32
SAMPLE JARS	100	DRUM SAMPLING TUBES	50
SAMPLE SCOOPS	30	VISQUEEN POLY-ROLLS	5
PALLETS (20	SHIPPING BOXES	3
OFFICE TRAILER	1	OIL ABSORBENT PADS	30
55 GALLON OVERPACKS	20	EXCAVATOR	1

AR: as required

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER

SIGNATURE OF ON-SCENE COORDINATOR.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

CERCLA REMOVAL ACTION DAILY WORK ORDER

SHE NAME: LIDERLY PLASTICS	CONTRACT NO.: EP-82-10-03			
TASK ORDER NO.: 019	DATE(s): 4/20/11			
SITE/SPILL NO.: A260	SHIFT: 0700 to 1730			
EPA REGION: II	OSC: Thomas P. Budroe			
CONTRACTOR: Environmental Restoration	WORK ORDER: 6			
MONITORS: Mark Conover	RM: Byron Hartman			
	Tava. Dylon nataman			
Amendments:				
	and the state of 			
SIGNATURE OF ON-SCENE COORDINATOR	2			
SIGNATURE OF CONTRACTOR'S REPRESE	NTATIVE			