

# CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: BCF OIL REFINING

CONTRACT NO. 68-S2-99-07

ORDER NO.: 19

DATE(s): 2/7/01

SITE/SPILL NO.: PU

SHIFT: 0700 - 1530

EPA REGION: II

OSC: Thomas P. Budroe

CONTRACTOR: WRS Infrac. & Env., Inc.

WORK ORDER #55

MONITORS: None

RM: Bob Moody

## DESCRIPTION OF WORK TO BE PERFORMED

- 1) Provide form 1900-55s to the OSC for approval.
- 2) Continue providing 24 hour security for the Site. One person acting as the guard will be on-site at all times. Each guard will work an eight hour shift. Each guard will key-in at the appropriate time and location at each key-box. The guard will periodically inspect the site for any releases, spills, leaks, fires, etc.
- 3) Conduct daily safety briefing.
- 4) Continue heating tanks 11 and 12 with steam as appropriate.
- 5) Load tank trucks with oil from tanks 5, 7, 14, and 17 as appropriate and from the appropriate drums staged on Site and complete all necessary shipping paperwork (manifest). Construct a loading/containment area prior to loading this material.
- 6) Complete the waste profiling.
- 7) Procure an oil/water separator and coalescer for pre-treating the aqueous waste.
- 8) Procure a qualified subcontractor to remove and dispose of the asbestos on the pipe in the back room of the boiler house.
- 9) Remove all surface pipes, pumps and other appurtenances overlaying tanks 15 and 16.
- 10) Load contaminated water from tanks 1, 8, 9, and 10 for disposal.
- 11) Bring the appropriate tank cutting equipment to Site to cut the tops off the USTs.
- 12) Begin pretreating and disposing of the aqueous waste in underground tanks 15 and 16.
- 13) Remove all other liquid wastes from tanks 15 and 16.
- 14) Procure an excavator or other appropriate excavating device to remove the sludge from the USTs.
- 15) Remove and stockpile the soil overlaying tanks 15 and 16.
- 16) Cut the tops off tanks 15 and 16, stabilize the tank sludge and load into dump trailers for disposal.
- 17) Obtain waste delivery confirmation from Safety Kleen and provide same to EPA.
- 18) Conduct other tasks as necessary in preparation of loading the waste materials on Site into trucks for disposal.

## NUMBER OF PERSONNEL AUTHORIZED

1-RESPONSE MANAGER    0-FOREMAN    5-CLEANUP TECHNICIAN(S)    1-PCT  
0-CHEMIST    1-EQUIPMENT OPERATOR    0-LAB TECH    0-T&D Coordinator



# CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: BCF OIL REFINING  
 ORDER NO.: 19  
 SITE/SPILL NO.: PU  
 EPA REGION: II  
 CONTRACTOR: WRS Infrac. & Env., Inc.  
 MONITORS: None

CONTRACT NO. 68-S2-99-07  
 DATE(s): 2/7/01  
 SHIFT: 0700 - 1530  
 OSC: Thomas P. Budroe  
 WORK ORDER #55  
 RM: Bob Moody

## EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANT.	ITEM	QUANT.
PICK UP TRUCK (1/4 TON)	4	FAX	1
OVERPACKS	0	RADIO HAND HELD	3
EXCAVATOR	1	LAPTOP COMPUTER	2
PORTABLE BOILER	1	COMPUTER PRINTER	2
PHOTOCOPIER	1	CELLULAR TELEPHONE	1

I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER

SIGNATURE OF ON-SCENE COORDINATOR

*Thomas P. Budroe*

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

*Bob Moody*

## DESCRIPTION OF SUPPLIES REQUIRED

### Amendments:

*OSC approve 3 hrs OT for R-M Moody, CUE-Maschella and Schaper*

SIGNATURE OF ON-SCENE COORDINATOR

*Thomas P. Budroe*

SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

*Bob Moody*