

CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: BCF OIL REFINING	CONTRACT NO. 68-S2-99-07
ORDER NO.: 19	DATE(s): 7/9/01
SITE/SPILL NO.: PU	SHIFT: 0700 - 1630
EPA REGION: II	OSC: Thomas P. Budroe
CONTRACTOR: WRS Infrac. & Env., Inc.	WORK ORDER #181
MONITORS: Paul Potvin	RM: Scott Soden

DESCRIPTION OF WORK TO BE PERFORMED

- 1) Provide form 1900-55s to the OSC for approval.
- 2) Provide security for the Site from 3:30pm until 7:30am the following morning. One person acting as the guard will be on-site at all times. Each guard will key-in at the appropriate time and location at each key-box. The guard will periodically inspect the site for any releases, spills, leaks, fires, etc.
- 3) Conduct a daily safety briefing.
- 4) Complete a Daily Work Summary outlining daily accomplishments.
- 5) Cut up the scrap metal as necessary and load into the rolloff.
- 6) Backfill tank 16 and the surrounding area.
- 7) Drain and cap all remaining open pipes on Site which previously contained oil.
- 8) Cut the manway off tank 4 and backfill the manways to tanks 1 through 5.
- 9) Repair the Site fire hydrant.
- 10) Arrange the pickup of the two acetylene cylinders.
- 11) Replace the curb in front of the Buckeye pipeline gate and along the fence line.
- 12) Seal the holes in the shaker building wall to prevent access.
- 13) Dispose of the pallets on the Site.
- 14) Scrape 6 inches of dirt from the top of the scrap pile and dispose of the same.
- 15) Ship the sludge in the two rolloffs on the western side of the Site for disposal.
- 16) Place a hasp and a padlock on all exterior doors to the guardhouse and shaker buildings.
- 17) Scrape the excess dirt off the southeast area of the access road.
- 18) Fill the zipper drain on the northern side of the Site with concrete.
- 19) Backfill and grade the entire tank field and seed with grass.
- 20) Demobe all equipment on Site.

NUMBER OF PERSONNEL AUTHORIZED

1-RESPONSE MANAGER	0-FOREMAN	2-CLEANUP TECHNICIAN(S)	1-PCT
0-CHEMIST	1-EQUIPMENT OPERATOR	0-LAB TECH	0-T&D Coordinator

EQUIPMENT AND EXPENDABLE MATERIALS AUTHORIZED

ITEM	QUANT.	ITEM	QUANT.
PICK UP TRUCK (1/4 TON)	3	FAX	1
LULL	1	CELLULAR TELEPHONE	1
LARGE EXCAVATOR	1	LAPTOP COMPUTER	2
DRILL	1	COMPUTER PRINTER	2
COPIER	1	VACUUM LOADER	0
FRAC TANK	1	AIR COMPRESSOR	1
CUT SAW	2	SAWZALL	2
DOUBLE DIAPHRAGM PUMP	1	BLOWER	2



CERCLA REMOVAL ACTION DAILY WORK ORDER

SITE NAME: BCF OIL REFINING
ORDER NO.: 19
SITE/SPILL NO.: PU
EPA REGION: II
CONTRACTOR: WRS Infrac. & Env., Inc.
MONITORS: Paul Potvin

CONTRACT NO. 68-S2-99-07
DATE(s): 7/9/01
SHIFT: 0700 - 1630
OSC: Thomas P. Budroe
WORK ORDER #181
RM: Scott Soden


I CERTIFY THAT THE ABOVE WORK IS ORDERED AND AUTHORIZED BY THE CONTRACTOR IN THE PERFORMANCE OF THE ABOVE CITED DELIVERY ORDER

SIGNATURE OF ON-SCENE COORDINATOR



SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

I ACKNOWLEDGE RECEIPT OF THIS WORK ORDER.



Amendments:

OSC authorizes 3 cleanup technicians instead of 2.
OSC further authorizes J. Goldstein, E. Storer and K. Kagan
to work until 1700 hours and S. Ewan until 2000 hours and
Scott Soden until 1900 hours.

SIGNATURE OF ON-SCENE COORDINATOR



SIGNATURE OF CONTRACTOR'S REPRESENTATIVE

