

TENNESSEE DEPARTMENT OF ENVIRONMENT AND CONSERVATION

OFFICE CORRESPONDENCE

DATE: 12 Feb 96
TO: Howard High Landfill partners (WSE, NY, RM)
FROM: Ferman Miller *FDM*
SUBJECT: Problems, proposed strategy

Per our call on Feb. 12.

Problem	Solution
1. Broken drainage tile	repair
2. Nature trail	better defined. Gravel placed & compacted. No digging allowed by visitors.
3. Day care center	takeout playground equipment. remove 18" surface soil. Add 6" compacted clay. Add 60 mil liner. Add 12" vegetative cover. Seed, mulch, reinstall playground equipment.
4. Restrict access to dump.	Reconfigure fencing, gates. Post signs.
5. Landfill cap	For bare spots, cover with topsoil and vegetative cover.
6. Practice field drainage. ?	
7. Enforcement	voluntary order or presumptive remedy.

Key question are all of these problems (1-7) part of the Landfill itself and the CERCLA listing, or are some misc. environmental, off-site problems that should be handled by City Engineer Maintenance/contractor. For example #1.

FDM/HowHi296



10970383