

From: ["Wallingford, Jonni B." <wallingfordjb@cdmsmith.com>](mailto:Wallingford,Jonni.B.<wallingfordjb@cdmsmith.com>)  
To: ["Sheldrake, Sean" <sheldrake.sean@epa.gov>](mailto:Sheldrake,Sean.<sheldrake.sean@epa.gov>)  
["Zhen, Davis" <Zhen.Davis@epa.gov>](mailto:Zhen.Davis@epa.gov)  
CC: [younghs@cdmsmith.com](mailto:younghs@cdmsmith.com)  
["Scott Coffey" <coffeyse@cdmsmith.com>](mailto:Scott.Coffey@cdmsmith.com)  
Date: 8/5/2018 1:40:06 PM  
Subject: Subsurface Sediment Coring  
Attachments: [IMG\\_20180805\\_125651385\\_HDR.jpg](#)  
[IMG\\_20180805\\_131619803\\_HDR.jpg](#)

---

Afternoon,

SMA SC-S255 (RM 9.7W) is on shore (photo 1) and inaccessible. It was not possible to stay within a 125ft radius of target site, and maintain at least 8ft of water. The PRP group will revisit the SMA at a higher tide in the near future.

PRP group is now stationed at SC-S257 (RM 9.7W - target depth of 15ft), and has extracted the first core with 11.7 ft of penetration depth, yielding 86.3% recovery. The crew will attempt additional cores, aiming for the target depth of 15ft (photo 2).

Photo 1: Target site SC-S255

Photo 2: SC-S257 coring attempt #1

Get Outlook for Android<<https://aka.ms/ghei36>>