

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY

REGION 5 77 WEST JACKSON BOULEVARD CHICAGO, IL 60604-3590

IEPA Region 5 Records Ctr.

REPLY TO THE ATTENTION OF:

October 25, 2010

SR-6J

John Artis, Director City of East Chicago East Chicago Department of Redevelopment 4920 Larkspur Drive, P. O. Box 498 East Chicago, Indiana 46312

Re:

East Chicago Redevelopment Environmental Response Completion Report

US Smelter and Lead Superfund Site, East Chicago, Indiana

Dear Mr. Artis,

The United States Environmental Protection Agency (EPA) has received the October 19, 2010. Completion Report for Environmental Response Activities (CR) which documents soil removal at 407 Vernon Avenue and 5018 Alexander Avenue in East Chicago, Indiana. The CR was prepared by Weaver Boos on behalf of the City of East Chicago and documents the execution of work that was described in the August 12, 2010, Workplan for these response activities. EPA's contractor, SulTRAC, collected confirmation samples after the excavation of these properties and found that soil lead concentrations were below 400 ppm, EPA's residential lead screening level. The excavations were also of a minimum depth of 2 feet, EPA's recommended excavation depth at residential properties. Therefore, EPA believes that the City of East Chicago has met the applicable requirements for the soil removal according to EPA's August 2003 Superfund Lead-Contaminated Residential Sites Handbook at these residential propert es.

If you have any questions about this letter, please contact me at the following phone number: (312)353-8983.

Sincerely,

Michael Berkoff, RPM

Superfund Division

- cc: R. Frey, EPA
 - S. Kaiser, EPA
 - D. Petroff, IDEM
 - R. Lantz, SulTREC
 - R. Baldino, SulTREC
 - L. Turk, East Chicago
 - F. Treviño, FMT
 - E. Goldfarb, UIC
 - P. Cambouris, WBC
 - E. Neagu, WBC

October 19, 2010 Project No. 3285-300-01

COMPLETION REPORT FOR ENVIRONMENTAL RESPONSE ACTIVITIES

407 Vernon Avenue and 5018 Alexander Avenue East Chicago, Indiana

Prepared For:

City of East Chicago, Indiana Redevelopment Department 4920 Larkspur Drive East Chicago, Indiana 46212



COMPLETION REPORT FOR ENVIRONMENTAL RESPONSE ACTIVITIES 407 VERNON AVE. AND 5018 ALEXANDER AVE. EAST CHICAGO, INDIANA

TABLE OF CONTENTS

1.0	(NTRODUCTION	1-1
1.1	1. Background	1-1
1.2	2. Facility Description	1-2
2.0	WASTE CHARACTERIZATION ACTIVITIES	2-1
	1. Waste Characterization Activities	
3.0	REMEDIATION ACTIVITIES	3-1
	I. 407 Vernon Avenue	
3.2	2. 5018 Alexander Avenue	3-2
4.0	CONCLUSIONS	4-1

LIST OF FIGURES

Figure 1 - Site Location Map

LIST OF APPENDICES

Appendix A Laboratory Analytical Report – Waste Characterization

Appendix B Photographic Log

1.0 INTRODUCTION

The City of East Chicago has retained Weaver Boos Consultants North Central, LLC (Weaver Boos) to conduct environmental response activities for properties located at 407 Vernon Avenue and 5018 Alexander Avenue in East Chicago, Indiana (see Figure 1 – Site Location Map). A Revised Work Plan dated August 12, 2010 prepared by Weaver Boos was submitted in response to the United States Environmental Protection Agency (USEPA) correspondence dated July 29, 2010 that conditionally approved the previous Work Plan dated July 9, 2010. This Completion Report demonstrates that the remediation activities completed in September 2010 and October 2010 at the subject properties have been conducted in accordance with the August 12, 2010 Revised Work Plan. Additional details regarding background of the project, initial waste profiling activities, excavation, transportation, and disposal of impacted material, and confirmation sampling/screening are presented in the following sections.

1.1. Background

The City of East Chicago, Indiana (the City) is located along the south shore of Lake Michigan in Northwest Indiana and is part of the greater Chicago metropolitan area. The city has a total area of 15.6 square miles. On April 8, 2009 the USEPA placed an area of the City on the National Priorities List (NPL) and is known as USS Lead. The area is comprised of approximately 240 acres and is bounded by Chicago Ave. on the north, Parish Ave. on the east, 149th and 151st St. on the south, and Aster Ave. on the west. The USEPA Region 5 Superfund Program began the remedial investigation of the site on June 26, 2009. USEPA must perform a remedial investigation (RI) and feasibility study (FS) before a Record of Decision (ROD) can be issued. The ROD will specify the actual remediation that will be undertaken at the Superfund site. Given the size and regulatory nature of a Superfund RI-FS, this process is anticipated to last a minimum of one to two years.

The City of East Chicago has planned to implement redevelopment work at the two subject properties, which are located within the area designated as a Superfund site. The work calls for, among other things, the rehabilitation and redevelopment of housing throughout the neighborhood with primarily single-family development and townhomes near commercial blocks. The City has used various forms of U.S. Department of Housing and Urban Development (HUD) funding for this effort.

Before the City became aware of specific requirements related to the Superfund process, it targeted these two vacant lots in the Superfund area for redevelopment with modular single-



family homes. To redevelop these lots it is necessary to first excavate soils for a foundation. USEPA has indicated that it is willing to let the City proceed with redevelopment efforts in this area provided the City funds these efforts, follows proper USEPA protocols, and the USEPA approves the Work Plan.

Representatives from Weaver Boos, the City of East Chicago, and USEPA and their contractor Sullivan International Group, Inc. (Sullivan) convened a meeting on June 21, 2010 at the USEPA Region 5 offices in Chicago, Illinois to discuss remediation activities at the subject sites. In general, the meeting addressed the proposed characterization and profiling activities, remediation methodology, the confirmation sampling approach, and HASP requirements. A Work Plan dated July 9, 2010 that proposed the scope of work of corrective action activities was submitted to USEPA. The USEPA conditionally approved this Work Plan in a correspondence dated July 29, 2010. As a result, a Revised Work Plan dated August 12, 2010 was submitted to the USEPA that included a response to the comments presented in their July 29, 2010 conditional approval correspondence.

The objective for remediation activities was to meet the Residential Lead Hazard Standards, TSCA 403, by removing and disposing of the upper two feet of soil from each of the subject properties. Upon excavation, Sullivan was to collect confirmation samples from the excavation and compare the results to the USEPA Residential cleanup level for lead of 400 mg/kg. Corrective action activities were completed in September 2010 and October 2010 at the subject properties in accordance with the August 12, 2010 Revised Work Plan.

1.2. Facility Description

The properties consist of two single family lots. One lot is located at 407 Vernon Avenue and one lot is located at 5018 Alexander Avenue. Both are located in the Calumet residential neighborhood. Soil excavation and foundation construction for a modular home had been previously initiated at 5018 Alexander. Although no work has started on 407 Vernon Avenue, the City has committed to purchasing the modular home for this site as well. The following includes additional details regarding the completed corrective action activities.



2.0 WASTE CHARACTERIZATION ACTIVITIES

2.1. Waste Characterization Activities

Weaver Boos collected one composite sample from each property for purposes of waste characterization. The composite samples were collected from the 0-2 foot interval at each of the subject properties. Waste Management's CID-RDF landfill was selected as the disposal facility for this project based on its proximity to the subject properties. The samples were submitted for laboratory analysis of the following parameters based on CID-RDF permit requirements:

- Flashpoint
- Total Phenol
- Reactive Cyanide
- PAHs
- TCLP Organics
- VOCs
- Total Lead

- Paint Filter
- Reactive Sulfide
- pH
- PCBs
- TCLP RCRA Metals
- SVOCs

In summary, sample results were below applicable hazardous waste criteria. Several inorganic and PAH parameters exhibited detectable concentrations. Both samples exhibited elevated total lead concentrations. The full laboratory analytical report for the waste characterization samples is included as **Appendix A**. The analytical report was used to secure approval for disposal at CID-RDF landfill operated by Waste Management in Chicago, Illinois.



3.0 REMEDIATION ACTIVITIES

Weaver Boos subcontracted RW Collins Co. of Chicago, Illinois to perform the remediation activities at the properties. The remediation technologies included use of a backhoe, haul trucks, and utility tools for excavation, transportation and offsite disposal. A photographic log of the remedial activities conducted at the properties is included as **Appendix B**.

3.1. 407 Vernon Avenue

Remediation activities at 407 Vernon Avenue were conducted on September 20-21, 2010. Using an appropriately sized backhoe, the operator began excavating at the northwest portion and continued to the southeast portion of the property. The excavation was completed to a depth of approximately two feet below ground surface and the depth was confirmed using a laser level as the excavation progressed. Approximately 286 tons of soil was excavated for offsite disposal.

Confirmation samples were collected by Sullivan on September 27, 2010. The analytical results were transmitted to USEPA and the City on October 6, 2010. The confirmation samples from the front and back yards exhibited lead concentrations exceeding the USEPA Residential cleanup level for lead of 400 mg/kg.

According to the USEPA conditional approval correspondence, dated July 29, 2010, only the top two feet of impacted soil was required for excavation and offsite disposal. Upon receipt and review of the analytical results, the USEPA indicated during various verbal and email communications that although they do not anticipate selecting a cleanup for the residential portion of the USS Lead Superfund Site that requires excavation of contaminated soil further than two feet, they have not selected a final remedy for the site to date. Consequently, there is a chance that additional excavation may be necessary in the future after USEPA reaches a remedy for the superfund site. As a result, East Chicago was given the choice to terminate excavation at two feet below ground surface or make an effort to remove the impacted soil exceeding the 400 mg/kg for lead. Since East Chicago was removing soil in support of construction of a basement anyway, they elected to remove additional soil in the basement area in order for in-place soil to meet the applicable lead clean up goal.

Weaver Boos and their subcontractor returned to the property on October 12, 2010 to excavate and dispose of additional soil located within the area of the future building foundation. Additionally, the excavation extended into the City-owned right-of-way adjoining the southern boundary of the property to the asphalt roadway as much as possible without jeopardizing the



integrity of overhead utility lines. During these additional excavation efforts, Weaver Boos was accompanied by a representative from Sullivan to confirm that the soil exceeding 400 mg/kg for lead was excavated for offsite disposal. During excavation, the Sullivan representative screened the soil using an X-Ray Fluorescence Analyzer (XRF). Based on the results, Sullivan provided guidance regarding the extent of the excavation necessary to remove soil exceeding 400 mg/kg for lead. The excavation was terminated upon the Sullivan representative determining that the lead impacted soil exceeding 400 mg/kg was excavated for offsite disposal. No laboratory confirmation samples were collected as part of this additional excavation. In accordance with the USEPA July 29, 2010 approval correspondence, since the XRF data indicated lead concentrations were below 400 mg/kg, a geotextile visual barrier is not believed warranted prior to backfilling activities.

Most of the front (northern) portion of the property was excavated to a depth of approximately 4.5 feet. As the excavation continued to the south, clean sands were encountered at shallower depths (3 to 3.5 feet). The excavation in the right-of-way was completed to a depth of 2 feet. The amount of material excavated as part of the additional excavation was approximately 136 tons. The total amount of material removed from this property was approximately 422 tons.

3.2. 5018 Alexander Avenue

Remediation activities at 5018 Alexander Avenue was initiated on September 21, 2010 and completed on the morning of September 23, 2010. Corrective action was conducted in a consistent manner as discussed above for the 407 Vernon Avenue property. Weaver Boos also removed the above grade soil piles leftover from the initial foundation excavation. After the above grade piles were removed, the remainder of the property was excavated to a depth of approximately two feet below ground surface. Again, a laser level was used to assess the depth of the excavation as the excavation progressed. The total amount of material excavated at the property was approximately 526 tons.

Confirmation samples were collected by Sullivan on September 27, 2010. The composite confirmation samples from the front and back yards exhibited lead concentrations below the USEPA Residential cleanup level for lead of 400 mg/kg. The analytical results were transmitted to USEPA and the City on October 6, 2010. Therefore, because the laboratory confirmation samples indicated lead concentrations were below 400 mg/kg, a geotextile visual barrier is not believed warranted prior to backfilling activities.





4.0 CONCLUSIONS


Remediation activities have been conducted at 407 Vernon Avenue and 5018 Alexander Avenue in East Chicago, Indiana. The completed activities consisted of excavating, transporting, and disposing the upper two feet of fill material and soil at both properties. During excavation, Sullivan collected confirmation samples from both properties. Results from the 5018 Alexander Avenue site met the applicable lead clean up goals. Results from the 407 Vernon Avenue site exhibited concentrations of lead in excess of the applicable clean up goal. Consequently, additional soil was excavated at 407 Vernon Avenue. Sullivan was onsite during the additional excavation activities at the 407 Vernon Avenue site to confirm soil exceeding 400 mg/kg has been removed based on XRF screening results. Based on the XRF screening results, the 407 Vernon Avenue site meets the applicable lead clean up goal.

A total of approximately 948 tons of impacted soil have been excavated and disposed offsite at the CID-RDF landfill. Based on the confirmation sample analytical results and field screening measurements using an XRF analyzer, it is believed no further remedial activities are required at the properties.











SITE LOCATION MAP **ENVIRONMENTAL RESPONSE ACTIVITIES** EAST CHICAGO, INDIANA

REUSE OF DOCUMENTS ent of professional service, is to

WEAVER
BOOS

6/25/2010 CONSULTANTS CAD: VA0001.DWG

CHICAGO, ILLINOIS (312) 922-1030 · www.weaverb FIGURE 1

DESIGNED BY

TG TG

APPENDIX A LABORATORY ANALYTICAL REPORT – WASTE CHARACTERIZATION



Work Order No.: 10H0662

September 3, 2010

Weaver Boos Three First National Plaza 70 W. Madison, Suite 4250 Chicago, IL 60602-Re: Laraway, East Chicago

Dear Peter Cambouris:

Microbac Laboratories, Inc. - Chicagoland Division received 4 sample(s) on 8/16/2010 11:30:00AM for the analyses presented in the following report as Work Order 10H0662.

The enclosed results were obtained from and are applicable to the sample(s) as received at the laboratory. All sample results are reported on an "as received" basis unless otherwise noted.

All data included in this report have been reviewed and meet the applicable project specific and certification specific requirements, unless otherwise noted. A qualifications page is included in this report and lists the programs under which Microbac maintains certification.

This report has been paginated in its entirety and shall not be reproduced except in full, without the written approval of Microbac Laboratories.

We appreciate the opportunity to service your analytical needs. If you have any questions, please feel free to contact us.

Sincerely,

Microbac Laboratories, Inc.

Dan Paluch

Project Manager



WORK ORDER SAMPLE SUMMARY

Date:

Friday, September 3, 2010

Client:

Weaver Boos

Project: I

Laraway, East Chicago

Lab Order: 10H0662

Lab Sample ID	Client Sample ID	Tag Number	Collection Date	Date Received				
10H0662-01	VWC-1	-	08/16/2010 09:30	8/16/2010 11:30:00AM				
10H0662-02	VWC-1		08/16/2010 09:30	8/16/2010 11:30:00AM				
10H0662-03	AWC-1		08/16/2010 10:30	8/16/2010 11:30:00AM				
10110662-04	AWC-1		08/16/2010 10:30	8/16/2010 11:30:00AM				



CASE NARRATIVE

Date:

Friday, September 3, 2010

Client:

Weaver Boos

Project:

Laraway, East Chicago

Lab Order:

10H0662

The Laboratory Control Sample associated with these samples failed to meet the acceptance criteria for TCLP Mercury. This is considered insignificant, as the bias was high yet the sample concentration was below the reporting limit.

The Matrix Spike and Matrix Spike Duplicate performed on the AWC-1 sample failed to meet the accuracy criteria for 1,1-Dichloroethene, Benzene, Carbon tetrachloride, Chloroform, tetrachloroethene, adn Trichloroethene with a high bias. The precision criteria were met.



Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

VWC-1

Work Order/ID:

10H0662-01

Sample Description:

Sampled:

08/16/2010 9:30 08/16/2010 11:30

Matrix: Solid					Receiv	ed:	08/16/2010 11:3	3(
Analyses	AT	Result	RL	Qua	ıl Units	DF	Analyzed	
		Method: SW					alyst: cr	
TCLP Semivolatile Organic Compounds		Prep Method: SW	/-846 1311/SW846			•	Time: 08/17/2010 09:44	
1.4-Dichlorobenzene	Α	1 41 1	4.69	.050	mg/L	. 1	08/17/2010 16:21	
2,4,5-Trichlorophenol	A	in a second	444	.050	mg/L	1	08/17/2010 16:21	
2,4,6-Trichlorophenol	ΑΑ		the state of the s	.050	mg/L	. 1	08/17/2010 16:21	
2,4-Dinitrotoluene	, A ,			.050	mg/L	. 1	08/17/2010 16:21	
2-Methylphenol	A	the second of the second	errore it en	.050	mg/L	! 1	08/17/2010 16:21	
3/4-Methylphenol	A	i	to a special contract of	.050	mg/L	1	08/17/2010 16:21	
l- exachlorobenzene	. A	<i>!</i>	ND 0	.050	mg/L	. 1	08/17/2010 16:21	
+ exachlorobutadiene	. A		<i>ND</i> 0	.050	mg/L	1	08/17/2010 16:21	
⊦ exachloroethane	A	ili.	ND 0	.050	mg/L	1	08/17/2010 16:21	
Nitrobenzene	ΑΑ	A second second second	ND 0	.050	mg/L	1	08/17/2010 16:21	
Fentachlorophenol	Α.		ND	0.25	mg/L	1	08/17/2010 16:21	
F'yridine	Α	i du marie a marie di di di	ND 0	050	mg/L	. 1	08/17/2010 16:21	
Total Cresol	M		ND 0	.050	mg/L	1	08/17/2010 16:21	
Suit: 2 4.6-Tribromophenol	s	82.50	12.4	143	%REC	<u></u> 1	08/17/2010 16:21	
Suit: 2-Fluorobiphenyl	S	65.70	15.2-	-111	%REC	1	08/17/2010 16:21	
Suit: 2-Fluorophenol	s	61.80	16.8-	-121	%REC	1	08/17/2010 16:21	
Suit: Nitrobenzene-d5	S	71.90	10-	-127	%REC	1	08/17/2010 16:21	
Suit: Phenol-d5	s	68.40	10-	-130	%REC	1	08/17/2010 16:21	
Suit: Terphenyl-d14	S	73.30	28.2	-138	%REC	1	08/17/2010 16:21	
		Method: SW					alyst: BR	
TCLP VOA Zero Head Extraction		rep Method: SW	/-846 1311/ <nopre< td=""><td></td><td></td><td></td><td>ime:08/17/2010 00:00</td><td></td></nopre<>				ime:08/17/2010 00:00	
1,1-Dichloroethene	Α.	Lagrando de la composição	ND 0	.050	mg/L	10	08/17/2010 21:58	
1,2-Dichloroethane	, A	Programme and the	<i>ND</i> 0.	050	mg/L	10	08/17/2010 21:58	
2-Butanone	A	t de de de de de de de de de	ND (0.10	mg/L		08/17/2010 21:58	
Elenzene	A	e Sugar a september a communicati	<i>ND</i> 0.	.050	mg/L	10	08/17/2010 21.58	
Carbon tetrachloride	Α	3	<i>ND</i> 0.	050	mg/L	10	08/17/2010 21:58	
Chlcrobenzene	Α		<i>ND</i> 0.	050	mg/L	10	08/17/2010 21:58	
Chlcroform	Α		<i>ND</i> 0.	050	mg/L	10	08/17/2010 21:58	
1 etrachloroethene	A		<i>ND</i> 0.	050	mg/L	10	08/17/2010 21:58	
1 richlorgethene	A		<i>ND</i> 0.	050	mg/L	10	08/17/2010 21:58	
\'inyl chloride	Α		ND 0.	020	mg/L	10	08/17/2010 21:58	
1 4-Dichlorobenzene	В	· · · · · · · · ·	ND (0.10	mg/L	10	08/17/2010 21:58	
Surr: 1,2-Dichloroethane-d4	s	105.00	74.5-	132	%REC	10	08/17/2010 21:58	
Surr: 4-Bromofluorobenzene	S	92.50	80-	120	%REC	10	08/17/2010 21:58	
Surr: Dibromofluoromethane	S	102.00	80-	120	%REC	10	08/17/2010 21:58	
Surr Toluene-d8	S	99.00	80-	120	%REC	10	08/17/2010 21:58	
		Method: SW-	-846 7470A			Ana	lyst:GJM	
TCLP Mercury by CVAA	P		-846 1311/SW-846	7470			ime: 08/17/2010 09:58	
Mercury	Α.		<i>ND</i> 0.00	100	mg/L	1	08/17/2010 12:28	
•								



Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

VWC-1

Work Order/ID:

10H0662-01

Sample Description:

Sampled:

08/16/2010 9:30

Matrix:

Solid

Received:

08/16/2010 11:30

Matrix. Solid						Keceia	veu. 00/10/2010 11.			
Analyses	AT	Result		RL	Qual	Units	DF	Analyzed		
		Method: S	W-846 601	0B			An	alyst: SA		
TCLP Metals by ICP	F	Prep Method: S	W-846 131	1/SW846 3010)A		Prep Date/	Time: 08/17/2010 09:41		
Arsenic	Α		ND	0.0100		mg/L	1	08/17/2010 14:55		
Barium	А	0.957		0.500		mg/L	1	08/17/2010 14:55		
Cadmium	Α	0.0112		0.00200		mg/L	1	08/17/2010 14:55		
Chromium	Α	0.0285		0.00300		mg/L	1	08/17/2010 14:55		
Lead	Α	0.892		0.00750		mg/L	1	08/17/2010 14:55		
Selenium	Α		ND	0.0300		mg/L	1	08/17/2010 14:55		
Silver	А		ND	0.0100		mg/L	1	08/17/2010 14:55		
		Method: A	Analyst: TMG							
Ignitability (Open Cup)							Prep Date/	Time: 08/23/2010 13:44		
Ignitability	Α	> 170		30		°F	1	08/23/2010 13:54		
		Method: S	W-846 909!	5B	An	alyst:TMG				
Paint Filter							Prep Date/Time: 08/17/2010 06:02			
Paint Filter	Α	Pass		0.0		Pass/Fail	1	08/17/2010 6:57		
	Method: SW-846 9045C							Analyst: CS		
рН							Prep Date/	Time: 08/17/2010 14:00		
рН	Α	8.12		2.00		pH Units	1	08/17/2010 14:10		
		Method: S	W-846 9 066	5	An	alyst: ARCEL				
Total Phenolics	F	rep Method: S	olid Pheno	lics Distillatio	on		Prep Date/	Time: 08/23/2010 05:10		
Phenolics, Total Recoverable	A	1.7		0.50		mg/Kg	1	08/23/2010 10:48		
		Method: \$	W-846 9014	Rev 0			An	alyst: ARCEL		
Reactive Cyanide	F	rep Method: S	olid Reacti	ve CN Distilla	tion		Prep Date/	Time: 08/17/2010 11:48		
Reactive Cyanide	А		ND	9.5		mg/Kg	1	08/17/2010 13:24		
		Method: St	N-846 9034	ı			An	alyst: AS		
Reactive Sulfide	F	rep Method: \$	olid Reacti	ve Sulfide Dis	stillation	1	Prep Date/	Time: 08/17/2010 09:05		
Reactive Sulfide	Α		ND	9 5		mg/Kg	1	08/17/2010 13:43		



Date:

Friday, September 3, 2010

Client:

Matrix:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

VWC-1

Work Order/ID:

10H0662-02

Sample Description:

Surr: Terphenyl-d14

LL Polynuclear Aromatic Hydrocarbons by GC/MS

Solid

Sampled: Received: 08/16/2010 9:30 08/16/2010 11:30

Analyses		AT	Result		RL	Qual	Units	DF	Analyzed
			Method: S				An	alyst:jw	
Polychlorinated Biphenyls		F	rep Method: S	W846 3550				Prep Date/	Time: 08/30/2010 12:55
≙roclor 1016		Α		ND	33	μį	g/Kg	1	08/30/2010 18:17
≙roclor 1221		A		ND	33	μg	j/Kg	1	08/30/2010 18:17
Aroclor 1232		Α		ND	33	μ	g/Kg	1 .	08/30/2010 18:17
Aroclor 1242		Α.		ND	33	μį	J/Kg	1	08/30/2010 18:17
∂roclor 1248		Α		ND	33	μί	J/Kg	1	08/30/2010 18:17
Aroclor 1254		Ä		ND	33	μί	J/Kg	1	08/30/2010 18:17
Aroclor 1260	·	Α.	61		33	μί	/Kg	1	08/30/2010 18:17
Aroclor 1262		Α		ND	33	μί	g/Kg	1	08/30/2010 18:17
.⁴ roclor 1268		Α		ND	33	μί	ı/Kg	1	08/30/2010 18:17
Total PCB's		Α	61		33	μç	J/Kg	1	08/30/2010 18:17
Suir: Decachlorobiphenyl	• · ·	. s	300.00		38-128	S %	REC	1	08/30/2010 18:17
Suir: Tetrachloro-m-xylene		S	60.00		40-130	%	REC	1 ,	08/30/2010 18:17
			Method: S	W-846 8270C				Δn	alyst:cr
Semivolatile Organic Compou	ınds	F	rep Method: S						Fime: 08/27/2010 09:18
1.2.4-Trichlorobenzene		Α		ND	0.33	m	g/Kg	1	08/27/2010 17:51
1.2-Dichlorobenzene		,,		ND	0.33	and the second	g/Kg	1	08/27/2010 17:51
1.4-Dichlorobenzene		Α		ND	0.33	10 mm - 10 mm	g/Kg	1 1	08/27/2010 17:51
2,4,5-Trichlorophenol		. A	1	ND	0.33	*****	g/Kg	1	08/27/2010 17:51
2,4,€-Trichlorophenol		Α		ND	0.33	of a North Association of the St. Co.	g/Kg	1	08/27/2010 17:51
2,4-Dinitrotoluene		A	1	ND	0.33	* * * * * * * * * * * * * * * * * * *	g/Kg	1	08/27/2010 17:51
2-Methylphenol		. A		ND	0.33		g/Kg	1	08/27/2010 17:51
3/4-Methylphenol		,	j	ND	0.33		g/Kg	1	08/27/2010 17:51
Eis(2-chloroethyl)ether				ND	0.33		g/Kg	1	08/27/2010 17:51
Els(2-ethylhexyl)phthalate		Α.		ND	0.33	1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	g/Kg	. 1	08/27/2010 17:51
+ exachlorobenzene		. A	,	ND	0.33		g/Kg	1	08/27/2010 17:51
- exachlorobutadiene		. A	}	ND	0.33	and the second	g/Kg	1	08/27/2010 17.51
+ exachlorocyclopentadiene		Α		ND	0.33		g/Kg	1 1	08/27/2010 17:51
- exachloroethane		Α		ND	0.33	· · · · · · · · · · · · · · · · · · ·	g/Kg	1	08/27/2010 17:51
Nitrobenzene		Α		ND	0.33		g/Kg	1	08/27/2010 17:51
\\-Nitrosodi-n-propylamine		Α	l	ND	0.33		g/Kg	1	08/27/2010 17:51
\l-Nitrosodiphenylamine		Α		ND	0.33	** * * * * * * * * * * * * * * * * * *	g/Kg	1	08/27/2010 17:51
= entachlorophenol	* *	Α.		ND	1.6	· • •	J/Kg	1	08/27/2010 17:51
- yridine		A	100 100 4000 100	ND	0.33	40 A A A	/Ka	1	08/27/2010 17:51
Surr: 2,4 6-Tribromophenol		S	87.40		13.9-145	Committee of the second	REC	1	08/27/2010 17:51
Surr: 2-Fluorobiphenyl		s	72.50	r in a south	28.1-110	er osa e pres	REC	1	08/27/2010 17:51
Surr: 2-Fluorophenol		S	51.90		24.5-110	was care a feet	REC	1	08/27/2010 17:51
Surr. 2-Fluorophenoi Surr. Nitrobenzene-d5		S	65.40		33.6-110	were a company	REC	1	08/27/2010 17:51
Su:T: Nitrobenzene-as Su:T: Phenol-d5		S	67.40	and the street, and	29.6-110	* * * * * * * * * * * * * * * * * * * *	REC	' .	08/27/2010 17:51

Method: SW-846 8270C

Prep Method: SW846 3550

Analyst:cr Prep Date/Time:08/27/2010 09:18

%REC

35.8-121

S 81.90

08/27/2010 17:51



Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

VWC-1

Work Order/ID:

10H0662-02

Sample Description:

Sampled:

08/16/2010 9:30

Matrix: Solid					Receiv	ed:	08/16/2010 11:30	
Analyses	ΑT	Result		RL	Qual	Units	DF	Analyzed
			W-846 82700	;				alyst: cr
LL Polynuclear Aromatic Hydrocarbons by GC/MS		Prep Method: S					•	Time: 08/27/2010 09:18
Acenaphthylene	Α		ND	0.050		mg/Kg	1	08/27/2010 17:51
Anthracene	Α	0.089		0.050		mg/Kg	1	08/27/2010 17:51
Benzo[a]anthracene	Α	0.34		0.050		mg/Kg	1	08/27/2010 17:51
Benzo[a]pyrene	Α	0.25		0.050		mg/Kg	1	08/27/2010 17:51
Benzo[g,h,i]perylene	Α	0.24		0.050		mg/Kg	1	08/27/2010 17:51
Benzo[k]fluoranthene	Α	0.20		0.050		mg/Kg	1	08/27/2010 17:51
Chrysene	Α	0.35		0.050		mg/Kg	1	08/27/2010 17:51
Dibenz[a,h]anthracene	Α	0.092		0.050		mg/Kg	1	08/27/2010 17:51
Fluoranthene	Α	0.68		0.050		mg/Kg	1	08/27/2010 17:51
Fluorene	Α		ND	0.050		mg/Kg	1	08/27/2010 17:51
Indeno[1,2,3cd]pyrene	Α	0.20		0.050		mg/Kg	1	08/27/2010 17:51
Naphthalene	Α		ND	0.050		mg/Kg	1	08/27/2010 17:51
Phenanthrene	Α	0.38		0.050		mg/Kg	1	08/27/2010 17:51
Pyrene	Α	0.61		0.050		mg/Kg	1	08/27/2010 17:51
Surr: 2-Fluorobiphenyl	s	72.50		24.5-110		%REC	1	08/27/2010 17:51
Surr: Nitrobenzene-d5	S	65.40		33.6-110		%REC	1	08/27/2010 17:51
Surr: Terphenyl-d14	s	81.90		35.8-121		%REC	1	08/27/2010 17:51
		Method: S	W-846 8260E	3			An	alyst:jin
Volatile Organic Compounds							Prep Date/	Time: 08/27/2010 13:20
1,1,1-Trichloroethane	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
1,1,2-Trichloroethane	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
1,1-Dichloroethene	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
1,2-Dichloroethane	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
1,2-Dichloropropane	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
2-Butanone	Α		ND	0.010		mg/Kg	1	08/27/2010 17:21
Benzene	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
Bromoform	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
Carbon tetrachloride	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
Chlorobenzene	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
Chloroform	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
cis-1,2-Dichloroethene	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
cis-1,3-Dichloropropene	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
Dibromochloromethane	Α		ND	0.0050		mg/Kg	1	08/27/2010 17:21
Methylene chloride	Α		ND	0.020		mg/Kg	1	08/27/2010 17:21
Styrene	A		ND	0.0050		mg/Kg	1	08/27/2010 17:21
Tetrachloroethene	A		ND	0.0050		mg/Kg	1	08/27/2010 17:21
trans-1,2-Dichloroethene	A		ND	0.0050				
•	A		ND ND	0.0050		mg/Kg	1	08/27/2010 17:21
Trichloroethene						mg/Kg	1	08/27/2010 17:21
Vinyl chloride	A		ND	0.010		mg/Kg	1	08/27/2010 17:21
1,4-Dichlorobenzene	В	100.00	ND	0.010		mg/Kg	1	08/27/2010 17:21
Surr: 1,2-Dichloroethane-d4	S	126.00		51.7-162		%REC	1	08/27/2010 17:21



Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

VWC-1

Work Order/ID: Sampled:

10H0662-02

Sample Description: Matrix:

Solid

Received:

08/16/2010 9:30 08/16/2010 11:30

Analyses	AT Result	RL	Qual Units	DF	Analyzed			
	Method: S	W-846 8260B		Analyst:jln				
Volatile Organic Compounds								
Suir: 4-Bromofluorobenzene	S 75.40	57.4-135	%REC	1	08/27/2010 17:21			
Surr: Dibromofluoromethane	S 106.00	63.5-139	%REC	1	08/27/2010 17:21			
Suir: Toluene-d8	S 112.00	66.6-143	%REC	1	08/27/2010 17:21			
	Method: S		Analyst: \$A					
Total Metals by ICP	Prep Method: \$	SW846 3050B		Prep Date/	ime:08/17/2010 07:32			
Leac	A 2200	0.38	mg/Kg	1	08/17/2010 13:27			



Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

AWC-1

Work Order/ID:

10H0662-03

Sample Description:

Sampled:

Received:

08/16/2010 10:30

Matrix: Solid					Rece		08/16/2010 11:3
Analyses	AT	Result		RL	Qual Unit	s DF	Analyzed
			W-846 827				nalyst: cr
TCLP Semivolatile Organic Compounds		Prep Method: S					Time: 08/17/2010 09:44
1,4-Dichlorobenzene	A		ND	0.050	mg/L	1	08/17/2010 16:39
2,4,5-Trichlorophenol	A		ND	0.050	mg/L	1	08/17/2010 16:39
2,4,6-Trichlorophenol	A		ND	0.050	mg/L	1	08/17/2010 16:39
2,4-Dinitrotoluene	Α		ND	0.050	mg/L	1	08/17/2010 16:39
2-Methylphenol	A		ND	0.050	mg/L	1	08/17/2010 16:39
3/4-Methylphenol	A		ND	0.050	mg/L	1	08/17/2010 16:39
Hexachlorobenzene	Α		ND	0.050	mg/L	1	08/17/2010 16:39
Hexachlorobutadiene	Α		ND	0.050	mg/L	1	08/17/2010 16:39
Hexachloroethane	Α		ND	0.050	mg/L	1	08/17/2010 16:39
Nitrobenzene	Α		ND	0.050	mg/L	1	08/17/2010 16:39
Pentachlorophenol	Α		ND	0.25	mg/L	1	08/17/2010 16:39
Pyridine	Α		ND	0.050	mg/L	. 1	08/17/2010 16:39
Total Cresol	М		ND	0.050	mg/L	1	08/17/2010 16:39
Surr: 2,4,6-Tribromophenol	S	75.40		12.4-143	%REC	1	08/17/2010 16:39
Surr: 2-Fluorobiphenyl	S	63.50		15.2-111	%REC	. 1	08/17/2010 16:39
Surr: 2-Fluorophenol	s	59.60		16.8-121	%REC	1	08/17/2010 16:39
Surr: Nitrobenzene-d5	S	71.20		10-127	%REC	. 1	08/17/2010 16:39
Surr: Phenol-d5	S	62.70		10-130	%REC	1	08/17/2010 16:39
Surr: Terphenyl-d14	S	65,30		28.2-138	%REC	1	08/17/2010 16:39
		Method: S					alyst:BR
TCLP VOA Zero Head Extraction	F	rep Method: S	W-846 131	1/ <noprep></noprep>		Prep Date/	Time: 08/18/2010 00:00
1,1-Dichloroethene	Α		ND	0.050	mg/L	10	08/18/2010 13:59
1,2-Dichloroethane	Α		ND	0.050	mg/L	10	08/18/2010 13:59
2-Butanone	Α		ND	0.10	mg/L	10	08/18/2010 13:59
Benzene	Α		ND	0.050	mg/L	10	08/18/2010 13:59
Carbon tetrachloride	Α		ND	0.050	mg/L	10	08/18/2010 13:59
Chlorobenzene	Α		ND	0.050	mg/L	10	08/18/2010 13:59
Chloroform	Α		ND	0.050	mg/L	10	08/18/2010 13:59
Tetrachloroethene	Α		ND	0.050	mg/L	10	08/18/2010 13:59
Trichloroethene	Α		ND	0.050	mg/L	10	08/18/2010 13:59
Vinyl chloride	Α		ND	0.020	mg/L	10	08/18/2010 13:59
1,4-Dichlorobenzene	В		ND	0.10	mg/L	10	08/18/2010 13:59
Surr: 1,2-Dichloroethane-d4	s	109.00		74.5-132	%REC	10	08/18/2010 13:59
Surr: 4-Bromofluorobenzene	s	92.90		80-120	%REC	10	08/18/2010 13:59
Surr: Dibromofluoromethane	s	106.00		80-120	%REC	10	08/18/2010 13:59
Surr: Toluene-d8	S	100.00		80-120	%REC	10	08/18/2010 13:59
		Method: \$	W-846 7470	A		An	alyst: GJM
TCLP Mercury by CVAA	F	rep Method: S	W-846 131	I/SW-846 747	0	Prep Date/	Time: 08/17/2010 09:58
Mercury	Α		ND	0.00100	mg/L	1	08/17/2010 12:30



Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

AWC-1

Sample Description:

Work Order/ID:

10H0662-03

Sampled:

08/16/2010 10:30

Matrix: Solid	. <u> </u>			· · · · · · · · · · · · · · · · · · ·		Receiv	ed:	08/16/2010 11:3			
Analyses	AT	Result		RL	Qual	Units	DF	Analyzed			
		Method: S	W-846 6010	В			Ar	nalyst: SA			
TCLP Metals by ICP		Prep Method: S	W-846 1311	/SW846 301	DA _	•,	Prep Date	Time: 08/17/2010 09:41			
² rsenic	Α	1	ND	0.0100	mg	/L	1	08/17/2010 15:01			
Earium	Α	1	ND	0.500	mg	/L	. 1	08/17/2010 15:01			
Cadmium	. A	0.00450		0.00200	mg	/L	1	08/17/2010 15:01			
Chrcmium	Α.		ND	0.00300	mg	/L	1	08/17/2010 15:01			
Lead	Α	0.0676		0.00750	mg	/L	. 1	08/17/2010 15:01			
Selenium	A		ND	0.0300	mg	/L	1	08/17/2010 15:01			
Silver	A		ND	0.0100	mg	/L	1	08/17/2010 15:01			
Lawringhillity (One of One)		Method: ASTM D92-90 Modified						Analyst: TMG Prep Date/Time:08/17/2010 15:09			
Ignitability (Open Cup)			· · · · · ·	30	*F		1 Tep Date/	08/17/2010 15:09			
Ignit ability		> 170		30	. .		'	08/17/2010 15 09			
		Method: S	W-846 9095	В				alyst:T M G			
Paint Filter		,					Prep Date/	Time: 08/17/2010 06:02			
Faint Filter	Α	Pass		0.0	Pa	ss/Fail	1	08/17/2010 6:57			
		Method: S	W-846 9045	С			Ar	alyst: CS			
pH							Prep Date/	Time:08/17/2010 14:00			
p⊣	A	8.47		2.00	pH	Units	1	08/17/2010 14:10			
		Method: S	W-846 9066				Ar	alyst:ARCEL			
Total Phenolics	i	Prep Method: S	olid Phenol	ics Distillation	on		Prep Date/	Time: 08/23/2010 05:10			
Phenolics, Total Recoverable	Α	Ϋ́	ND	0.49	mg	/Kg	1	08/23/2010 10:48			
		Method: \$	W-846 9014	Rev 0			Ar	alyst: ARCEL			
Reactive Cyanide	i	rep Method: S	olid Reactiv	e CN Distilla	ition		Prep Date/	Time: 08/17/2010 11:48			
Feactive Cyanide	Α		ND	9.3	mg	/Kg	1	08/17/2010 13:25			
		Method: S	W-846 9034				Ar	alyst:AS			
Reactive Sulfide	ſ	rep Method: S	olid Reactiv	e Sulfide Di	stillation		Prep Date/	Time: 08/17/2010 09:05			
Reactive Sulfice	- · · · · · · · · · · · · · · · · · · ·		ND	9.3	mg	/Kg	. 1	08/17/2010 13:43			



Date:

Friday, September 3, 2010

Client:

Matrix:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

AWC-1

Work Order/ID:

10H0662-04

Sample Description:

Solid

Sampled: Received: 08/16/2010 10:30 08/16/20<u>1</u>0 11:30

Matrix. Solid						Keceiv	cu .	00/10/2010 11.3
Analyses	AT	Result		RL	Qual	Units	DF	Analyzed
	······································	Method: SV	V-846 8082	!			An	alyst:j w
Polychlorinated Biphenyls	I	Prep Method: SV	N846 3550				Prep Date/	Time: 08/30/2010 12:55
Aroclor 1016	Α		ND	33		µg/Kg	1	08/30/2010 18:42
Aroclor 1221	Α		ND	33		μg/Kg	1	08/30/2010 18:42
Aroclor 1232	Α		ND	33		µg/Kg	1	08/30/2010 18:42
Aroclor 1242	Α		ND	33		μg/Kg	1	08/30/2010 18:42
Aroclor 1248	Α		ND	33		µg/Kg	1	08/30/2010 18:42
Aroclor 1254	Α		ND	33		μg/Kg	1	08/30/2010 18:42
Aroclor 1260	Α		ND	33		μg/Kg	1	08/30/2010 18:42
Aroclor 1262	Α		ND	33		μg/Kg	1	08/30/2010 18:42
Aroclor 1268	Α		ND	33		μg/Kg	1	08/30/2010 18:42
Total PCB's	Α		ND	33		μg/Kg	1	08/30/2010 18:42
Surr: Decachlorobiphenyl	s	265.00		38-128	S	%REC	1	08/30/2010 18:42
Surr: Tetrachloro-m-xylene	S	70.00		40-130		%REC	1	08/30/2010 18:42
		Method: SV	V-846 8270	c			An	alyst: cr
Semivolatile Organic Compounds	I	Prep Method: SV	N846 3550				Prep Date/	Time: 08/27/2010 09:18
1,2,4-Trichlorobenzene	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
1,2-Dichlorobenzene	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
1,4-Dichlorobenzene	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
2,4,5-Trichlorophenol	А		ND	0.33		mg/Kg	1	08/27/2010 18:16
2,4,6-Trichlorophenol	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
2,4-Dinitrotoluene	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
2-Methylphenol	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
3/4-Methylphenol	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Bis(2-chloroethyl)ether	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Bis(2-ethylhexyl)phthalate	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Hexachlorobenzene	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Hexachlorobutadiene	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Hexachlorocyclopentadiene	А		ND	0.33		mg/Kg	1	08/27/2010 18:16
Hexachloroethane	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Nitrobenzene	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
N-Nitrosodi-n-propylamine	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
N-Nitrosodiphenylamine	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Pentachlorophenol	Α		ND	1.6		mg/Kg	1	08/27/2010 18:16
Pyridine .	Α		ND	0.33		mg/Kg	1	08/27/2010 18:16
Surr: 2,4,6-Tribromophenol	s	84.30		13.9-145		%REC	1	08/27/2010 18:16
Surr: 2-Fluorobiphenyl	s	60.00		28.1-110		%REC	1	08/27/2010 18:16
Surr: 2-Fluorophenol	s	52.10		24.5-110		%REC	1	08/27/2010 18:16
Surr: Nitrobenzene-d5	s	61.80		33.6-110		%REC	1	08/27/2010 18:16
Surr: Phenol-d5	s	58.10		29.6-110		%REC	1	08/27/2010 18:16
Surr: Terphenyl-d14	s	75.30		35.8-121		%REC	1	08/27/2010 18:16

Method: SW-846 8270C

Analyst:cr
Prep Date/Time: 08/27/2010 09:18

LL Polynuclear Aromatic Hydrocarbons by GC/MS

Prep Method: SW846 3550

Microbac

Analytical Results

Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

AWC-1

Work Order/ID:

10H0662-04

Sample Description:

Sampled:

08/16/2010 10:30 08/16/2010 11:30

Matrix:	Solid						Receive	08/16/2010 11:3	
Analyse s		ΑT	Result		RL	Qual	Units	DF	Analyzed
			Method:	SW-846 8270	C				alyst: cr
LL Polynuclear Aromatic	c Hydrocarbons by GC/MS		Prep Method:			, .			ime:08/27/2010 09:18
.⁴ cenaphthylene		Α		ND	0.050		mg/Kg	1	08/27/2010 18:16
.f nthracene		Α	* *	ND	0.050		mg/Kg	1	08/27/2010 18:16
E enito[a]anthracene		A	0.11		0.050		mg/Kg	1	08/27/2010 18:16
E'enzo[a]pyrene		A	0.11		0.050		mg/Kg	. 1	08/27/2010 18:16
Elenizo[g,h,i]perylene		A	0.13	a de la mercania	0.050		mg/Kg	1 .	08/27/2010 18:16
Eenzo[k]fluoranthene		Α		ND	0.050		mg/Kg	1	08/27/2010 18:16
Chrysene		Α	0.11		0.050		mg/Kg	. 1	08/27/2010 18:16
Dibenz[a,h]anthracene		Α		ND	0.050		mg/Kg	1	08/27/2010 18:16
-luoranthene		Α	0.19		0.050		mg/Kg	1	08/27/2010 18:16
=luorene		A		ND	0.050		mg/Kg	1	08/27/2010 18:16
ndeno[1,2,3cd]pyrene		A	0.11		0.050		mg/Kg	1	08/27/2010 18:16
Maphthalene		Α		ND	0.050		mg/Kg	1	08/27/2010 18:16
^c henanthrene	•	A	0.060		0.050		mg/Kg	1	08/27/2010 18:16
Fyrene		Α	0.19		0.050		mg/Kg	1	08/27/2010 18:16
Suit: 2-Fluorobiphenyl	-	s	60.00		24.5-110		%REC	1	08/27/2010 18:16
Surr: Nitrobenzene-d5		s	61.80		33.6-110		%REC	. 1	08/27/2010 18:16
Suit: Terphenyl-d14		s	75.30		35.8-121		%REC	. 1	08/27/2010 18:16
•	•		Mathadi	SW-846 8260	<u>.</u> .				ılyst:jin
Volatile Organic Compo	unde		welliou.	344-040 0200	В				iiyst.jiii iime:08/27/2010 13:20
1.1.1-Trichloroethane	unus	Ā	- , ,	ND	0.0050		mg/Kg	1	08/27/2010 17:50
1,1,2-Trichloroethane		. A	1.	ND	0.0050		mg/Kg	1	08/27/2010 17:50
1,1-Dichloroethene		Λ		ND	0.0050	9 0	mg/Kg	1	08/27/2010 17:50
1,2-Dichloroethane		. A	des a comment	ND	0.0050		mg/Kg	1	08/27/2010 17.50
•		A		ND	0.0050	*	mg/Kg	1 1	08/27/2010 17:50
1,2-Dichloropropane 2-Butanone		🚡		ND .	0.010		mg/Kg	. 1	08/27/2010 17:50
		- A	-	ND	0.0050		mg/Kg	1	08/27/2010 17:50
Eenzene Engelegen	-	A		ND	0.0050		mg/Kg	, 1	08/27/2010 17:50
Eromoform		A	h	ND ND	0.0050	* · · · · · ·	mg/Kg	1	08/27/2010 17:50
Cart on tetrachloride		. A		ND	0.0050	•	and the first terms of	' 1	08/27/2010 17:50
Chlorobenzene		****			0.0050		mg/Kg	' . 1	08/27/2010 17:50
Chloroform		A		ND			mg/Kg		
c s-1,2-Dichloroethene		A	4	ND	0.0050	* * * * *	mg/Kg	1 .	08/27/2010 17:50
c s-1,3-Dichloropropene		Α	ļ	ND	0.0050	** ****	mg/Kg	1	08/27/2010 17:50
Dibromochloromethane		Α.	f	ND	0.0050		mg/Kg	. 1	08/27/2010 17:50
Methylene chloride		. A		ND	0.020		mg/Kg	1	08/27/2010 17:50
Styrene		, А		ND	0.0050	1	mg/Kg	1	08/27/2010 17:50
Tetrachloroethene		Α		ND	0.0050		mg/Kg	1	08/27/2010 17:50
trans-1,2-Dichloroethene	-	, Α	ļ	ND	0.0050		mg/Kg	. 1	08/27/2010 17:50
Trichloroethene		A		ND	0.0050		mg/Kg	1	08/27/2010 17:50
Vinyl chioride		, A		ND	0.010		mg/Kg	1	08/27/2010 17:50
1.4-Dichlorobenzene		В		ND	0.010		mg/Kg	1	08/27/2010 17:50
Suir: 1,2-Dichloroethan	e-d4	S	126.00		51.7-162		%REC	1	08/27/2010 17:50



Date:

Friday, September 3, 2010

Client:

Weaver Boos

Client Project:

Laraway, East Chicago

Client Sample ID:

Work Order/ID:

10H0662-04

Sample Description:

AWC-1

Sampled:

Matrix:

Solid

Received:

08/16/2010 10:30 08/16/2010 11:30

Analyses	AT	Result	RL	Qual	Units	DF	Analyzed	
		Method: SW-84		Analyst:j in				
Volatile Organic Compounds			Prep Date/Time: 08/27/2010 13:20					
Surr: 4-Bromofluorobenzene	s	87.10	57.4-135	9	6REC	1	08/27/2010 17:50	
Surr: Dibromofluoromethane	s	117.00	63.5-139	9/	6REC	1	08/27/2010 17:50	
Surr: Toluene-d8	S	97.80	66.6-143	9/	6REC	1	08/27/2010 17:50	
		Method: SW-84		Analyst: SA				
Total Metals by ICP	P	6 3050B			Prep Date/1	ime:08/17/2010 07:32		
Lead	Α	140	0.38	п	ng/Kg	1	08/17/2010 13:33	



FLAGS, FOOTNOTES AND ABBREVIATIONS (as needed)

NA = Not Analyzed

mg. L = Milligrams per Liter (ppm)
mg. Kg = Milligrams per Kilogram (ppm)

U = Undetected

J == Analyte concentration detected between RL and MDL (Metals / Organics)

B == Detected in the associated method Blank at a concentration above the routine PQL/RL

D = Dilution performed on sample

ND :: Not Detected at the Reporting Limit (or the Method Detection Limit, if used)

E == Value above quantitation range

H = Analyte was prepared and/or analyzed outside of the analytical method holding time

Matrix Interference

R = RPD outside accepted recovery limits
S = Spike recovery outside recovery limits

Surr = Surrogate
DF = Dilution Factor

ANALYTE TYPES

A,B = Target Analyte
I = Internal Standard
M = Summation Analyte

S = Surrogate

T = Ter tatively Identified Compound (TIC, concentration estimated)

QC SAMPLE IDENTIFICATIONS

MR"K	=	Method Blank	IUSA	=	Interierence Check Standard "A"
DU∍	=	Method Duplicate	ICSAB	=	Interference Check Standard "AB"
LCS	=	Laboratory Control Sample	LCSD	=	Laboratory Control Sample Duplicate
BS	=	Method Blank Spike	BSD	=	Method Blank Spike Duplicate
MS	=	Matrix Spike	MSD	=	Matrix Spike Duplicate
ICE	=	Initial Calibration Blank	CCB	=	Continuing Calibration Blank
ICV	=	Initial Calibration Verification	CCV	=	Continuing Calibration Verification
PD3	Ξ	Post Digestion Spike	SD	=	Serial Dilution
OPR	=	Ongoing Precision and Recovery Stand	ard		

CERTIFICATIONS

Below is a list of certifications maintained by the Microbac Merrillville Laboratory. All data included in this report has been reviewed for and meets all project specific and quality control requirements of the applicable accreditation, unless otherwise noted. Complete lists of individual analytes pursuant to each certification below are available upon request.

Illinois EPA for the analysis wastewater and solid waste in accordance with the requirements of the National Environmental Laboratory Accreditation Program [NELAP] (accreditation #100435)

Illinois Department of Public Health for the microbiological analysis of drinking water (registry #1755266)

Indiana DEM approved support laboratory for solid waste and wastewater analyses

Indiana SDH for the chemical analysis of drinking water (lab #C-45-03)

Indiana SDH for the microbiological analysis of drinking water (lab #M-45-8)

Kentucky CEP for the chemical analysis of drinking water (lab #90147)

Kentucky EPPC for the analysis of samples applicable to the Underground Storage Tank program (lab #75)

*New York SDH for the chemical analysis of air and emissions (lab #11909)

North Carolina DENR for the environmental analysis for NPDES effluent, surface water, groundwater, and pretreatment regulations(certificate #597)

Tennessee DEC for the chemical analysis of drinking water (lab #04017)

Wisconsin DNR for the chemical analysis of wastewater and solid waste (lab #998036710)



COOLER INSPECTION Date: Friday, September 3, 2010 Date/Time Received: 08/16/2010 11:30 Client Name: Weaver Boos Received by: Work Order Number: 10H0662 Dave Bryant DPP 8/16/2010 12:20:00PM Dave Bryant Reviewed by: 8/17/2010 Checklist completed by: Carrier Name: Client Delivered 6.00°C Cooler ID: Default Cooler Container/Temp Blank Temperature: After-Hour Arrival? Yes No Not Present Shipping container/cooler in good condition? Yes No Custody seals intact on shipping container/cooler? Not Present Yes No Custody seals intact on sample containers? No Not Present Yes COC present? Yes Nο COC included sufficient client identification? Yes No COC included sufficient sample collector information? Yes No COC included a sample description? Yes No COC agrees with sample labels? Yes No COC identified the appropriate matrix? Yes No COC included date of collection? Yes No COC included time of collection? Yes No COC identified the appropriate number of containers? Yes No Samples in proper container/bottle? Yes No Sample containers intact? Yes No Sufficient sample volume for indicated test? Yes No All samples received within holding time? Yes No If the samples are preserved, are the preservatives identified? Yes No COC included the requested analyses? No If No. adjusted by? COC signed when relinquished and received? Yes No Samples received on ice? Yes No Samples properly preserved? Yes No No VOA vials submitted Voa vials for aqueous samples have zero headspace? **Cooler Comments:** ANY "NO" EVALUATION (excluding After-Hour Receipt) REQUIRES CLIENT NOTIFICATION. Client Sample ID Sample ID 10H0662-01 VWC-1 10H0662-02 VWC-1 10H0662-03 AWC-1 10H0662-04 AWC-1

Microbac	
	_

Samples
Submitted to:

[] 250 West 84th Drive Merrillville, IN 46410

> Tel: 219-769-8378 Fax: 219-769-1664

[] 5713 West 85th Street Indianapolis, IN 46278

Tel: 317-872-1375

Chain of Custody Record

Page

of `

Number

6	rax: 2	219-76	9-1664		Fax: 3	17-872-1379) 				Instru	etion	s on bi	ack			
Sant Name Weaver Book Consoligats	Proje	Project Eart Chicago					Turnaround Time						Report Type				
dress 70 West Madison	Locat	Location East Change IN					[-] Houtine (7 working days)						suits C	Only		[] Le	vel II
y, State, Zip Suite 4250/any Theore	17. PO#	PO#					[] RUSH* (notify lab)						[] Level III			vei III CLF	'-like
intact & Peter Cambounis	Comp	Compliance Monitoring? [] Yes(1) [] No											vel IV		[] Level IV CLP-like		
lephone # 312-922-1030	(1)Age	(1)Agency/Program					(needed by)						[] EDD				
impled by (PRINT) Deff Fitzy: blans	s	Sampler Signature					Sampler Phone #										
and Report via [] Mail [] Telephone [] Fax (fax #)													we	11 V P.	1600	5.000	
* Matrix Types: Soil/Solid (S), Sludge, Oil, Wipe, I ** Preservative Types: (1) HNO3, (2) H2SO4, (3) HCl, (4)													Unpre	served			
Client Sample ID	Grab	Filtered	Date Collected	Time Collected	No. of Containers	Requested Analyses Preservativ Types **	d	\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\\	£/	13	-5 -5 -7	TCL PERSON	\$/	7	Fo	r Lab Use	
VWC-1 5	X	<u> </u>	8-16-10	930	3		7	ر.	1	1	/	1	1	_	0	/	
Awi-1 5	×		81610	1030	3				1	/	1	\succeq			0)		
								↓	<u> </u>	ļ		ļ					
									<u> </u>		_	ļ		<u> </u>	<u> </u>		
											_		<u> </u>		 		
					ļ	ļ				igspace	<u> </u>	<u> </u>					
					ļ	ļ		_			_				<u> </u>		
		<u> </u>	ļ		ļ			↓_						<u> </u>			
		<u> </u>			<u> </u>	<u> </u>		<u> </u>		<u> </u>		<u> </u>	1	<u> </u>			
		<u> </u>	ļ			ļ		$oldsymbol{ol}}}}}}}}}}}}}}}}}}$				$ldsymbol{f eta}$	ļ	<u> </u>			
Possible Hazard Identification [] Hazardous [] Non-I	Hazardou		Radioactive			pie Disposit	(fam. /)	10/				[]		12.455			
Comments	Reili	petile:	ted By (signs	-	Date 3-(d	/Time	30	Rec	eived (approp By (siç By (siç	jnatur			[]Arc	Date/Tin		
Sample temperature upon receipt in degrees C = 6 0	Reli	Relinquished By (signature)			Date	Date/Time			Received for Lab By (signature)						Date/Time 1/30		

APPENDIX B PHOTOGRAPHIC LOG

City of East Chicago 407 Vernon Avenue and 5018 Alexander Avenue Page 1 of 7 Date: 9/20/10 thru 9/22/10



Photograph #1

View looking northwest of excavation activities beginning on the northwest portion of the 407 Vernon Avenue property.



Photograph #2

View looking south of the 407 Vernon Avenue excavation activities.

City of East Chicago 407 Vernon Avenue and 5018 Alexander Avenue Page 2 of 7

Date: 9/20/10 thru 9/22/10



Photograph #3

Excavated soil being loaded onto haul truck (view looking northeast).



Photograph #4

Depth of excavation verified using tape measure and laser level.

O:\HOME\3200-3299\3285\300\04\Excavation Photos\photolog.pub

City of East Chicago 407 Vernon Avenue and 5018 Alexander Avenue Page 3 of 7

Date: 9/20/10 thru 9/22/10



Photograph #5

View looking north of the 407 Vernon Avenue excavation activities.



Photograph #6

Initial excavation complete at 407 Vernon Avenue.

City of East Chicago 407 Vernon Avenue and 5018 Alexander Avenue Page 4 of 7

Date: 9/20/10 thru 9/22/10



Photograph #7

Excavation activities beginning at 5018 Alexander Avenue (view looking west).



Photograph #8

Verifying excavation depth (view looking south).

O:\HOME\3200-3299\3285\300\04\Excavation Photos\photolog.pub

City of East Chicago 407 Vernon Avenue and 5018 Alexander Avenue Page 5 of 7

Date: 9/20/10 thru 9/22/10



Photograph #9

Above grade soil piles being removed (view looking east).



Photograph #10

Excavation progressing with below grade soil being removed (view looking northwest).

 $O: \label{localization} O: \label{localization} HOME \cap 3200-3299 \cap 3285 \cap 300 \cap 4 \cap Excavation Photos \cap photolog.pub$

City of East Chicago 407 Vernon Avenue and 5018 Alexander Avenue Page 6 of 7

Date: 9/20/10 thru 9/22/10



Photograph #11

Excavation nearly complete (view looking east).



Photograph #12

Excavation completed at 5018 Alexander Avenue (view looking west).

 $O: \label{local-equation} O: \label{local-equation} HOME | 3200-3299 | 3285 | 300 | 04 \\ \label{local-equation} Excavation \ Photos | photolog.pub$

City of East Chicago 407 Vernon Avenue and 5018 Alexander Avenue Page 7 of 7

Date: 9/20/10 thru 9/22/10



Photograph #13

Additional soil being removed at 407 Vernon Avenue on October 12, 2010.



Photograph #14

View of additional excavation looking northwest.