RECEIVED

MAR 30 2012

SUPERFUND DIVISION

March 23, 2012

Mr. Jason Gunter Remedial Project Manager U.S. Environmental Protection Agency Region 7 - Superfund Branch 901 North 5th Street Kansas City, KS 66101

Re: The Doe Run Company - Elvins/Rivermines Mine Tailings Site Monthly Progress Report

Dear Mr. Gunter:

As required by Article VI, Section 56 of the Unilateral Administrative Order (UAO) (CERCLA-07-2005-0169) for the referenced project and on behalf of The Doe Run Company, the progress report for the period February 1, 2012 through February 29, 2012 is enclosed. If you have any questions or comments, please call me at 573-638-5020 or Mark Nations at 573-518-0800.

Sincerely,

Ty/L. Morris, P.E., R.G.

Vice President

TLM/jms Enclosures

c: Mark Nations - TDRC

Matt Wohl - TDRC (electronic only)

Kathy Rangen – MDNR

Tim Skoglund - Barr Engineering

40383863 Superfund

Elvins/Rivermines Mine Tailings Site

Park Hills, Missouri

Removal Action - Monthly Progress Report

Period: February 1, 2012 – February 29, 2012

1. Actions Performed and Problems Encountered This Period:

- a. Clogging of the iron/sand media continued to occur in February, despite efforts the previous month to remedy the issue. An acid treatment that used a combination of citric and muriatic acids in combination with flushing of the ZVI/sand filter using increased head pressure occurred on February 1, 2012. This effort relieved the clogging for a short time, but the clogging issue ultimately continued. Therefore, a bypass pipe that diverts flow around the ZVI/sand filter, aeration tank, and final sand filter was activated on February 10, 2012. This bypass will be utilized until it is determined what additional actions need to be taken to address the clogging issue.
- b. Activation of the bypass on February 10, 2012 caused an approximately two-foot reduction in the water surface elevation in the roughing filter. This reduction in elevation also reduced the retention time of water within the roughing filter. An increase of the flow rate through the system (from 1.5 gallons per minute to 5.5 gallons per minute) reduced the retention time further. As a result, zinc removal rates gradually dropped from over 99% to less than 51% in a two-week period. A standpipe was added to the bypass pipe on March 1, 2012 to increase the water surface elevation and retention time of the roughing filter.
- c. Analytical sampling and field measurements continued two to three times a week for the duration of the month of January. No WET testing was performed during the period.

2. Analytical Data and Results Received This Period:

- a. The removal percentage for dissolved zinc in the effluent was generally found to exceed 99.7% between February 3, 2012 and February 10, 2012. This equated to dissolved zinc levels that ranged between 34 μg/L and 64 μg/L. However, by the end of the period, the removal percentage had gradually decreased to 50.2%. This equated to a dissolved zinc level of 10.2 mg/L,
- b. The removal percentage for total zinc in the effluent was found to range between 89.3% and 98.7% between February 3, 2012 and February 10, 2012. This equated to total zinc levels that ranged between 320 μ g/L and 4.55 mg/L. However, by the end of the period, the removal percentage had gradually decreased to 44.2%. This equated to a dissolved zinc level of 13.4 mg/L.
- c. Iron concentrations in the system effluent between February 3, 2012 and February 10, 2012 ranged from 948 μ g/L to 28.1 mg/L.
- d. Total suspended solids concentrations in the system effluent between February 3, 2012 and February 10, 2012 ranged from 20 mg/L to 60 mg/L.
- e. Acute WET testing was performed using samples pulled from the system effluent on January 24, 2012. The results of the testing indicate that the effluent sample from the iron/sand filter passed the acute WET test with an LC50 concentration greater than 100% effluent.
- f. During this period, water samples were collected from just upstream of Old Missouri Highway 32, as well as from upstream and downstream of the confluence of the site discharge with Flat River. The analytical results for this event are included in this progress report.

3. Developments Anticipated and Work Scheduled for Next Period:

a. Continue analytical samples and field measurements three times a week.

- b. Continue to operate the system with the bypass pipe through the month of March.
- c. In-field bench testing of different iron media treatment options to assess possible options for this portion of the system.
- d. Complete monthly water sampling activities as described in the Removal Action Work Plan.
- e. Complete air monitoring activities as described in the Removal Action Work Plan.
- 4. Changes in Personnel:
 - a. None.
- 5. Issues or Problems Arising This Period:
 - a. None.
- 6. Resolution of Issues or Problems Arising This Period:
 - a. None.

End of Monthly Progress Report

WorkOrder: 12021052



March 07, 2012

Allison Olds
Barr Engineering Company
1001 Diamond Ridge
Suite 1100
Jefferson City, MO 65109

TEL: (573) 638-5007 FAX: (573) 638-5001

RE: Rivermines MS-25/86-0009

Dear Allison Olds:



Samples are analyzed on an as received basis unless otherwise requested and documented. The sample results contained in this report relate only to the requested analytes of interest as directed on the chain of custody. NELAP accredited fields of testing are indicated by the letters NELAP under the Certification column. All tests are performed in the Collinsville, IL laboratory unless otherwise noted in the Case Narrative.

All quality control criteria applicable to the test methods employed for this project have been satisfactorily met and are in accordance with NELAP except where noted. The following report shall not be reproduced, except in full, without the written approval of Teklab, Inc.

If you have any questions regarding these tests results, please feel free to call.

Sincerely,

Michael L. Austin Project Manager (618)344-1004 ex 16

MAustin@teklabinc.com



Report Contents

http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Report Date: 07-Mar-12

This reporting package includes the following:

Cover Letter	1
Report Contents	2
Definitions	3
Case Narrative	4
Laboratory Results	5
Sample Summary	9
Dates Report	10
Quality Control Results	12
Receiving Check List	18
Chain of Custody	Appended



Definitions

http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Report Date: 07-Mar-12

Abbr Definition

- CCV Continuing calibration verification is a check of a standard to determine the state of calibration of an instrument between recalibration.
- DF Dilution factor is the dilution performed during analysis only and does not take into account any dilutions made during sample preparation. The reported result is final and includes all dilutions factors.
- DNI Did not ignite
- DUP Laboratory duplicate is an aliquot of a sample taken from the same container under laboratory conditions for independent processing and analysis independently of the original aliquot.
- ICV Initial calibration verification is a check of a standard to determine the state of calibration of an instrument before sample analysis is initiated.
- IDPH IL Dept. of Public Health
- LCS Laboratory control sample, spiked with verified known amounts of analytes, is analyzed exactly like a sample to establish intra-laboratory or analyst specific precision and bias or to assess the performance of all or a portion of the measurement system. The acceptable recovery range is in the QC Package (provided upon request).
- LCSD Laboratory control sample duplicate is a replicate laboratory control sample that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
 - MB Method blank is a sample of a matrix similar to the batch of associated sample (when available) that is free from the analytes of interest and is processed simultaneously with and under the same conditions as samples through all steps of the analytical procedures, and in which no target analytes or interferences should present at concentrations that impact the analytical results for sample analyses.
- MDL Method detection limit means the minimum concentration of a substance that can be measured and reported with 99% confidence that the analyte concentration is greater than zero and is determined from analysis of a sample in a given matrix type containing the analyte.
- MS Matrix spike is an aliquot of matrix fortified (spiked) with known quantities of specific analytes that is subjected to the entire analytical procedures in order to determine the effect of the matrix on an approved test method's recovery system. The acceptable recovery range is listed in the QC Package (provided upon request).
- MSD Matrix spike duplicate means a replicate matrix spike that is prepared and analyzed in order to determine the precision of the approved test method. The acceptable recovery range is listed in the QC Package (provided upon request).
- MW Molecular weight
- ND Not Detected at the Reporting Limit
- NELAP NELAP Accredited
 - PQL Practical quantitation limit means the lowest level that can be reliably achieved within specified limits of precision and accuracy during routine laboratory operation conditions. The acceptable recovery range is listed in the QC Package (provided upon request).
 - RL The reporting limit the lowest level that the data is displayed in the final report. The reporting limit may vary according to customer request or sample dilution. The reporting limit may not be less than the MDL.
 - RPD Relative percent difference is a calculated difference between two recoveries (ie. MS/MSD). The acceptable recovery limit is listed in the QC Package (provided upon request).
 - SPK The spike is a known mass of target analyte added to a blank sample or sub-sample; used to determine recovery deficiency or for other quality control purposes.
 - Surr Surrogates are compounds which are similar to the analytes of interest in chemical composition and behavior in the analytical process, but which are not normally found in environmental samples.
- TNTC Too numerous to count (> 200 CFU)

Qualifiers

- # Unknown hydrocarbon
- E Value above quantitation range
- J Analyte detected below quantitation limits
- ND Not Detected at the Reporting Limit
 - S Spike Recovery outside recovery limits

- B Analyte detected in associated Method Blank
- H Holding times exceeded
- M Manual Integration used to determine area response
- R RPD outside accepted recovery limits
- X Value exceeds Maximum Contaminant Level



Case Narrative

http://www.teklabinc.com/

Client: Barr Engineering Company Work Order: 12021052

Client Project: Rivermines MS-25/86-0009 Report Date: 07-Mar-12

Cooler Receipt Temp: 1.2 °C

Sample RM-US (Lab ID 12021052-004) was initially analyzed for Total and Dissolved Zinc from Nitric Acid preserved bottles. The results were Total Zinc <10 and the Dissolved Zinc 19 ug/L. The samples were re-digested and analyzed a second time with similar results. The samples were then taken from the Unpreserved container. The Total Zinc was split and preserved with Nitric Acid and the Dissolved was filtered and then preserved with Nitric Acid. The samples were analyzed again and both results were <10 ug/L. The results from the unpreserved bottle were used for the final report. It looks as though either the bottle or the filter used in the field may have been contaminated.

Locations and Accreditations

	Collinsville			Springfield		Kansas City		
Address	5445 Horseshoe Lake Road		Address	3920 Pintail Dr		Address	8421 Nieman Road	
	Collinsville, IL 62234-7425			Springfield, IL 62	711-9415		Lenexa, KS 66214	
Phone	(618) 344-1004		Phone	(217) 698-1004		Phone	(913) 541-1998	
Fax	(618) 344-1005		Fax	(217) 698-1005	(217) 698-1005		(913) 541-1998	
Email	jhriley@teklabinc.com		Email	kmcclain@teklabinc.com		Email	dthompson@teklabinc.com	
State		Dept		Cert#	NELAP	Exp Date	Lab	
Illinois		IEPA		100226	NELAP	1/31/2013	Collinsville	
Kansas	3	KDHE		E-10374	NELAP	1/31/2013	Collinsville	
Louisia	ana	LDEQ		166493	NELAP	6/30/2012	Collinsville	
Louisia	ana	LDEQ		166578	NELAP	6/30/2012	Springfield	
Arkans	sas	ADEQ		88-0966		3/14/2012	Collinsville	
Illinois	;	IDPH		17584		4/30/2012	Collinsville	
Kentuc	:ky	UST		0073		5/26/2012	Collinsville	
Missou	uri	MDNR		00930		4/13/2013	Collinsville	
Oklaho	oma	ODEQ		9978		8/31/2012	Collinsville	



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Report Date: 07-Mar-12

Lab ID: 12021052-001

Client Sample ID: RM-001

Matrix: AQUEOUS

Collection Date: 02/23/2012 13:15

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
EPA 600 375.2 REV 2.0 1993	(TOTAL)				2 1 4 4 1			
Sulfate	NELAP	375		986	mg/L	5	02/28/2012 19:18	R160547
Results of MS/MSD have less cer	tainty because value(s) ex	ceed upper q	uantitation	limits.				
STANDARD METHOD 18TH	ED. 4500-H B, LABOR	ATORY AN	ALYZED					
Lab pH	NELAP	1.00		7.63		1	02/24/2012 12:00	R160332
STANDARD METHODS 18TH	H ED. 2340 C			9,50		· *-		
Hardness, as (CaCO3)	NELAP	5		1200	mg/L	1	02/24/2012 14:25	R160324
STANDARD METHODS 18TH	H ED. 2540 D							
Total Suspended Solids	NELAP	6		< 6	mg/L	1	02/27/2012 9:10	R160430
STANDARD METHODS 18TH	H ED. 2540 F				100			
Solids, Settleable	NELAP	0.1		< 0.1	ml/L	1	02/24/2012 11:51	R160354
STANDARD METHODS 18TH	ED. 5310 C, ORGANI	C CARBON						
Total Organic Carbon (TOC)	NELAP	1.0		1.1	mg/L	1	02/24/2012 17:56	R160383
EPA 600 4.1.1, 200.7R4.4, MI	ETALS BY ICP (DISSO	LVED)						
Cadmium	NELAP	2.00		14.3	μg/L	1	02/25/2012 0:48	75468
Zinc	NELAP	10.0		13600	μg/L	1	02/25/2012 0:48	75468
EPA 600 4.1.4, 200.7R4.4, MI	ETALS BY ICP (TOTAL	.)						
Cadmium	NELAP	2.00		16.2	μg/L	1	02/27/2012 11:50	75482
Zinc	NELAP	10.0		13500	μg/L	1	02/27/2012 11:50	75482
STANDARD METHODS 18TH	ED. 3030 B, 3113 B, N	METALS BY	GFAA (I	DISSOLVED)				
Lead	NELAP	2.00	X	12.3	μg/L	1	02/28/2012 11:16	75467
STANDARD METHODS 18TH	I ED. 3030 E, 3113 B, N	METALS BY	GFAA					
Lead	NELAP	2.00	X	17.1	μg/L	1	02/27/2012 15:07	75447



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Report Date: 07-Mar-12

Lab ID: 12021052-002

Client Sample ID: RM-Dup

Matrix: AQUEOUS Collection Date: 02/23/2012 13:25

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
EPA 600 375.2 REV 2.0 1993	(TOTAL)				7. 7. 7.	44.27	*	
Sulfate	NELAP	200		954	mg/L	20	03/01/2012 11:50	R160637
STANDARD METHOD 18TH I	ED. 4500-H B, LABOR	ATORY AN	ALYZED					
Lab pH	NELAP	1.00		7.64		1	02/24/2012 12:02	R160332
STANDARD METHODS 18TH	ED. 2340 C				1 - 11 (1)			
Hardness, as (CaCO3)	NELAP	5		1200	mg/L	1	02/24/2012 14:25	R160324
STANDARD METHODS 18TH	ED. 2540 D					ATT 6000	4	
Total Suspended Solids	NELAP	6		< 6	mg/L	1	02/27/2012 9:10	R160430
STANDARD METHODS 18TH	ED. 2540 F							
Solids, Settleable	NELAP	0.1		< 0.1	ml/L	1	02/24/2012 11:51	R160354
STANDARD METHODS 18TH	ED. 5310 C, ORGANI	C CARBON					, v ,	
Total Organic Carbon (TOC)	NELAP	1.0		1.2	mg/L	1	02/24/2012 18:02	R160383
EPA 600 4.1.1, 200.7R4.4, ME	TALS BY ICP (DISSO	LVED)					·	
Cadmium	NELAP	2.00		14.3	μg/L	1	02/25/2012 1:04	75468
Zinc	NELAP	10.0		13400	μg/L	1	02/25/2012 1:04	75468
EPA 600 4.1.4, 200.7R4.4, ME	TALS BY ICP (TOTAL	.)						
Cadmium	NELAP	2.00		16.2	μg/L	1	02/27/2012 11:56	75482
Zinc	NELAP	10.0		14000	μg/L	1	02/27/2012 11:56	75482
STANDARD METHODS 18TH	ED. 3030 B, 3113 B, M	METALS BY	GFAA (D	ISSOLVED)				
Lead	NELAP	2.00	X	12.2	μg/L	1	02/28/2012 11:19	75467
STANDARD METHODS 18TH	ED. 3030 E, 3113 B, N	METALS BY	GFAA					
Lead	NELAP	2.00	X	16.3	μg/L	1	02/27/2012 15:17	75447



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Report Date: 07-Mar-12

Lab ID: 12021052-003

Client Sample ID: RM-DS

Matrix: AQUEOUS

Collection Date: 02/23/2012 14:00

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
EPA 600 375.2 REV 2.0 1993	(TOTAL)							
Sulfate	NELAP	20		88	mg/L	2	02/29/2012 18:10	R160599
STANDARD METHOD 18TH	ED. 4500-H B, LABORAT	ORY AN	ALYZED					100
Lab pH	NELAP	1.00		8.38		1	02/24/2012 12:04	R160332
STANDARD METHODS 18TH	I ED. 2340 C	1 15		\$450 d	. A 10 10 10 10 10 10 10 10 10 10 10 10 10	Taring to		
Hardness, as (CaCO3)	NELAP	5		240	mg/L	1	02/24/2012 14:25	R160324
STANDARD METHODS 18TH	ED. 2540 D		:					L half
Total Suspended Solids	NELAP	6		< 6	mg/L	1	02/27/2012 9:10	R160430
STANDARD METHODS 18TH	ED. 5310 C, ORGANIC	CARBON			444.4			
Total Organic Carbon (TOC)	NELAP	1.0		2.0	mg/L	1	02/24/2012 18:09	R160383
EPA 600 4.1.1, 200.7R4.4, ME	ETALS BY ICP (DISSOLV	(ED)						
Cadmium	NELAP	2.00		< 2.00	μg/L	1	02/25/2012 1:09	75468
Zinc	NELAP	10.0		417	μg/L	1	02/25/2012 1:09	75468
EPA 600 4.1.4, 200.7R4.4, ME	ETALS BY ICP (TOTAL)							
Cadmium	NELAP	2.00		< 2.00	µg/L	1	02/27/2012 12:02	75482
Zinc	NELAP	10.0		468	µg/L	1	02/27/2012 12:02	75482
STANDARD METHODS 18TH	I ED. 3030 B, 3113 B, ME	TALS BY	GFAA (I	DISSOLVED)				
Lead	NELAP	2.00		< 2.00	μg/L	1	02/28/2012 11:29	75467
STANDARD METHODS 18TH	ED. 3030 E, 3113 B, ME	TALS BY	GFAA					121 7
Lead	NELAP	2.00		3.03	μg/L	1	02/27/2012 15:21	75447



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Report Date: 07-Mar-12

Lab ID: 12021052-004

Client Sample ID: RM-US

Matrix: AQUEOUS Collection Date: 02/23/2012 13:00

Analyses	Certification	RL	Qual	Result	Units	DF	Date Analyzed	Batch
EPA 600 375.2 REV 2.0 1993	(TOTAL)							7.44
Sulfate	NELAP	20		34	mg/L	2	02/29/2012 18:13	R160599
STANDARD METHOD 18TH	ED. 4500-H B, LABOR	ATORY AN	ALYZED					
Lab pH	NELAP	1.00		8.60		1	02/24/2012 12:07	R160332
STANDARD METHODS 18TH	1 ED. 2340 C			, ve				
Hardness, as (CaCO3)	NELAP	5		200	mg/L	1	02/24/2012 14:25	R160324
STANDARD METHODS 18TH	1 ED. 2540 D							
Total Suspended Solids	NELAP	6	R	7	mg/L	1	02/27/2012 9:11	R160430
% RPD was outside the QC limits the PQL, the results are considere					ng/L or less a	nd have a	difference of no greater	r than
STANDARD METHODS 18TH	1 ED. 5310 C, ORGANI	C CARBON						
Total Organic Carbon (TOC)	NELAP	1.0		2.1	mg/L	1	02/24/2012 18:15	R160383
EDA 600 4 4 4 200 7D4 4 ME								
EFA 000 4.1.1, 200.7 K4.4, WIL	ETALS BY ICP (DISSO	LVED)						
Cadmium	ETALS BY ICP (DISSO NELAP	2.00		< 2.00	μg/L	1	02/25/2012 1:26	75468
	The state of the s			< 2.00 < 10.0	µg/L µg/L	1 1	02/25/2012 1:26 03/06/2012 9:08	
Cadmium Zinc	NELAP NELAP	2.00				1 1		
Cadmium	NELAP NELAP	2.00				1 1		
Cadmium Zinc EPA 600 4.1.4, 200.7R4.4, ME	NELAP NELAP ETALS BY ICP (TOTAL	2.00 10.0		< 10.0	μg/L	1 1 1	03/06/2012 9:08	75747 75482
Cadmium Zinc EPA 600 4.1.4, 200.7R4.4, ME Cadmium	NELAP NELAP ETALS BY ICP (TOTAL NELAP NELAP	2.00 10.0 2.00 10.0	′ GFAA (I	< 10.0 < 2.00 < 10.0	µg/L µg/L µg/L	1 1 1	03/06/2012 9:08 02/27/2012 12:08	75747 75482
Cadmium Zinc EPA 600 4.1.4, 200.7R4.4, ME Cadmium Zinc	NELAP NELAP ETALS BY ICP (TOTAL NELAP NELAP	2.00 10.0 2.00 10.0	′ GFAA (I	< 10.0 < 2.00 < 10.0	µg/L µg/L µg/L	1 1 1 1	03/06/2012 9:08 02/27/2012 12:08	75747 75482 75746
Cadmium Zinc EPA 600 4.1.4, 200.7R4.4, ME Cadmium Zinc STANDARD METHODS 18TH	NELAP NELAP ETALS BY ICP (TOTAL NELAP NELAP H ED. 3030 B, 3113 B, I NELAP	2.00 10.0 2.00 10.0 METALS BY 2.00	-	< 10.0 < 2.00 < 10.0 DISSOLVED)	µg/L µg/L µg/L	1 1 1 1	03/06/2012 9:08 02/27/2012 12:08 03/06/2012 9:34	75747 75482 75746



Sample Summary

http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Lab Sample ID	Client Sample ID	Matrix	Fractions	Collection Date
12021052-001	RM-001	Aqueous	5	02/23/2012 13:15
12021052-002	RM-Dup	Aqueous	5	02/23/2012 13:25
12021052-003	RM-DS	Aqueous	5	02/23/2012 14:00
12021052-004	RM-US	Aqueous	7	02/23/2012 13:00



Dates Report

http://www.teklabinc.com/

Client: Barr Engineering Company

Client Project: Rivermines MS-25/86-0009

Work Order: 12021052

Sample ID	Client Sample ID Test Name	Collection Date	Received Date Prep Date/Time	Analysis Date/Time
12021052-001A	RM-001	02/23/2012 13:15	2/24/2012 9:41:00 AM	
	Standard Methods 18th Ed. 2540 F	190000000000000000000000000000000000000		02/24/2012 11:51
12021052-001B	RM-001	02/23/2012 13:15	2/24/2012 9:41:00 AM	02/24/2012 11.31
12021032 0013		0212012 10110		02/28/2012 10:18
	EPA 600 375.2 Rev 2.0 1993 (Total)	A 1 J		02/28/2012 19:18 02/24/2012 12:00
	Standard Method 18th Ed. 4500-H B, Laborato Standard Methods 18th Ed. 2340 C	ry Anatyzed		02/24/2012 12:00
	Standard Methods 18th Ed. 2540 D			02/27/2012 9:10
12021052-001C	RM-001	02/23/2012 13:15	2/24/2012 9:41:00 AM	02/27/2012 9.10
12021032-001C	KWI-001	02/23/2012 13:13	2/24/2012 9.41.00 AM	
	EPA 600 4.1.4, 200.7R4.4, Metals by ICP (Total	al)	02/24/2012 17:41	02/27/2012 11:50
	Standard Methods 18th Ed. 3030 E, 3113 B, M	etals by GFAA	02/24/2012 11:03	02/27/2012 15:07
12021052-001D	RM-001	02/23/2012 13:15	2/24/2012 9:41:00 AM	
	EPA 600 4.1.1, 200.7R4.4, Metals by ICP (Diss	solved)	02/24/2012 13:24	02/25/2012 0:48
	Standard Methods 18th Ed. 3030 B, 3113 B, M	etals by GFAA (Dissolved)	02/24/2012 13:23	02/28/2012 11:16
12021052-001E	RM-001	02/23/2012 13:15	2/24/2012 9:41:00 AM	
	Standard Methods 18th Ed. 5310 C, Organic Ca	arbon		02/24/2012 17:56
12021052-002A	RM-Dup	02/23/2012 13:25	2/24/2012 9:41:00 AM	
	Standard Methods 18th Ed. 2540 F			02/24/2012 11:51
12021052-002B	RM-Dup	02/23/2012 13:25	2/24/2012 9:41:00 AM	
	EPA 600 375.2 Rev 2.0 1993 (Total)			03/01/2012 11:50
	Standard Method 18th Ed. 4500-H B, Laborator	ry Analyzed		02/24/2012 12:02
	Standard Methods 18th Ed. 2340 C			02/24/2012 14:25
	Standard Methods 18th Ed. 2540 D			02/27/2012 9:10
12021052-002C	RM-Dup	02/23/2012 13:25	2/24/2012 9:41:00 AM	Y. S. S.
	EPA 600 4.1.4, 200.7R4.4, Metals by ICP (Total	d)	02/24/2012 17:41	02/27/2012 11:56
	Standard Methods 18th Ed. 3030 E, 3113 B, Me	etals by GFAA	02/24/2012 11:03	02/27/2012 15:17
12021052-002D	RM-Dup	02/23/2012 13:25	2/24/2012 9:41:00 AM	
	EPA 600 4.1.1, 200.7R4.4, Metals by ICP (Diss	solved)	02/24/2012 13:24	02/25/2012 1:04
	Standard Methods 18th Ed. 3030 B, 3113 B, Mo		02/24/2012 13:23	02/28/2012 11:19
12021052-002E	RM-Dup	02/23/2012 13:25	2/24/2012 9:41:00 AM	
	Standard Methods 18th Ed. 5310 C, Organic Ca	rbon		02/24/2012 18:02
12021052-003A	RM-DS	02/23/2012 14:00	2/24/2012 9:41:00 AM	1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 / 1 /
	Standard Method 18th Ed. 4500-H B, Laborator	y Analyzed		02/24/2012 12:04
	Standard Methods 18th Ed. 2540 D			02/27/2012 9:10
12021052-003B	RM-DS	02/23/2012 14:00	2/24/2012 9:41:00 AM	
	EPA 600 375.2 Rev 2.0 1993 (Total)			02/29/2012 18:10
	Standard Methods 18th Ed. 2340 C			02/24/2012 14:2



Dates Report

http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Sample ID	Client Sample ID	Collection Date	Received Date	
	Test Name		Prep Date/Time	Analysis Date/Time
12021052-003C	RM-DS	02/23/2012 14:00	2/24/2012 9:41:00 AM	
	EPA 600 4.1.4, 200.7R4.4, Metals by I	CP (Total)	02/24/2012 17:41	02/27/2012 12:02
	Standard Methods 18th Ed. 3030 E, 31	13 B, Metals by GFAA	02/24/2012 11:03	02/27/2012 15:21
12021052-003D	RM-DS	02/23/2012 14:00	2/24/2012 9:41:00 AM	
	EPA 600 4.1.1, 200.7R4.4, Metals by I	CP (Dissolved)	02/24/2012 13:24	02/25/2012 1:09
	Standard Methods 18th Ed. 3030 B, 31	13 B, Metals by GFAA (Dissolved)	02/24/2012 13:23	02/28/2012 11:29
12021052-003E	RM-DS	02/23/2012 14:00	2/24/2012 9:41:00 AM	
	Standard Methods 18th Ed. 5310 C, Or	ganic Carbon		02/24/2012 18:09
12021052-004A	RM-US	02/23/2012 13:00	2/24/2012 9:41:00 AM	
	Standard Method 18th Ed. 4500-H B, I	aboratory Analyzed		02/24/2012 12:07
	Standard Methods 18th Ed. 2540 D			02/27/2012 9:11
12021052-004B	RM-US	02/23/2012 13:00	2/24/2012 9:41:00 AM	
	EPA 600 375.2 Rev 2.0 1993 (Total)			02/29/2012 18:13
	Standard Methods 18th Ed. 2340 C			02/24/2012 14:25
12021052-004C	RM-US	02/23/2012 13:00	2/24/2012 9:41:00 AM	
	EPA 600 4.1.4, 200.7R4.4, Metals by I	CP (Total)	02/24/2012 17:41	02/27/2012 12:08
	Standard Methods 18th Ed. 3030 E, 31	13 B, Metals by GFAA	02/24/2012 11:03	02/27/2012 15:31
12021052-004D	RM-US	02/23/2012 13:00	2/24/2012 9:41:00 AM	
	EPA 600 4.1.1, 200.7R4.4, Metals by I	CP (Dissolved)	02/24/2012 13:24	02/25/2012 1:26
	Standard Methods 18th Ed. 3030 B, 31	13 B, Metals by GFAA (Dissolved)	02/24/2012 13:23	02/28/2012 11:33
12021052-004E	RM-US	02/23/2012 13:00	2/24/2012 9:41:00 AM	
	Standard Methods 18th Ed. 5310 C, Or	ganic Carbon		02/24/2012 18:15
12021052-004F	RM-US	02/23/2012 13:00	2/24/2012 9:41:00 AM	
	EPA 600 4.1.4, 200.7R4.4, Metals by I	CP (Total)	03/05/2012 17:00	03/06/2012 9:34
12021052-004G	RM-US	02/23/2012 13:00	2/24/2012 9:41:00 AM	
	EPA 600 4.1.1, 200.7R4.4, Metals by I	CP (Dissolved)	03/05/2012 17:54	03/06/2012 9:08



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

EPA 600 375.2 RE	V 2.0 1993 (TOTAL)								9
Batch R160547 SampID: MBLK	SampType:			Units mg/L							Date
Analyses			RL	Oual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			75	-	< 75						02/29/2012
Batch R160547 SampID: ICB/MBLK	SampType:	MBLK		Units mg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			75		< 75						02/28/2012
Batch R160547 SampID: LCS	SampType:	LCS		Units mg/L							Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			75		139	150	0	92.7	90	110	02/29/2012
Batch R160547 SampID: LCS	SampType:	LCS		Units mg/L							Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			75		139	150	0	92.9	90	110	02/28/2012
Batch R160547 SampID: 12021052-	SampType: 001B MS	MS		Units mg/L							Date
Analyses	***************************************		RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			375	E	1540	0	986.5	0	85	115	02/28/2012
Batch R160547 SampID: 12021052-	SampType: 001B MSD	MSD		Units mg/L					RPD	Limit 10	Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Analyzed
Sulfate			375	E	1590	0	986.5	0	1539	2.95	02/28/2012
Batch R160599 SampID: ICB/MBLK	SampType:	MBLK		Units mg/L							Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		< 10						02/29/2012
Batch R160599 SampID: ICV/LCS	SampType:	LCS		Units mg/L							Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		20	20	0	101.3	90	110	02/29/2012
Batch R160637 SampID: ICB/MBLK	SampType:	MBLK		Units mg/L							Date
Analyses			RL	Qual	Result S	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate			10		< 10						03/01/2012



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

								_		
EPA 600 375.2 REV 2.0 19	93 (TOTAL	.)								
Batch R160637 SampTy SampID: ICV/LCS	pe: LCS		Units mg/L							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Sulfate		10		20	20	0	98.0	90	110	03/01/2012
STANDARD METHOD 18T	H ED. 4500	O-H B, LA	BORATORY	ANALYZE	D					
Batch R160332 SampTy SampID: LCS	pe: LCS		Units							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Lab pH		1.00		6.98	7.00	0	99.7	99.1	100.8	02/24/2012
Batch R160332 SampTy SampID: 12021052-001BDUF	pe: DUP		Units					RPD	Limit 10	Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref	Val %RPD	Analyzed
Lab pH		1.00		7.66				7.630	0.39	02/24/2012
Batch R160332 SampTy SampID: 12021052-002BDUF	rpe: DUP		Units					RPD	Limit 10	D. I.
•		DI	O1	D14	C-:1	SPK Ref Val	%REC	RPD Ref \	Val %RPD	Date Analyzed
Analyses Lab pH		1.00	Qual	7.66	Spike	Of ICICEI Val	701120	7.640	0.26	02/24/2012
Batch R160332 SampTy			Units					RPD	Limit 10	
SampID: 12021052-003ADUF Analyses)	RL	Oual	Desult	Spile	SPK Ref Val	%RFC	RPD Ref \	/al %RPD	Date Analyzed
Lab pH		1.00	Quai	8.38	Spike	OT TOTAL	701.120	8.380	0.00	02/24/2012
Batch R160332 SampTy	-		Units					RPD	Limit 10	
SampID: 12021052-004ADUF Analyses	•	RL	Oual	Result	Snike	SPK Ref Val	%REC	RPD Ref \	/al %RPD	Date Analyzed
Lab pH		1.00	Quai	8.60	Spike			8.600	0.00	02/24/2012
STANDARD METHODS 18	TH ED. 234	40 C	1.78			· · ·	-			7 (F. 1945) W. 7 (F. 1945)
	pe: MBLK		Units mg/L							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Hardness, as (CaCO3)		5		< 5						02/24/2012
Batch R160324 SampTy SampID: LCS-R160324	pe: LCS		Units mg/L							Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Hardness, as (CaCO3)		5		1000		0	100.0	90	110	02/24/2012



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

Batch R160324 SampType: MS Units mg/L SamplD: 12021052-003BMS RL Qual Result Spike SPK Ref Vision (SPK Ref V	100.0 F	85	High Limit	Date Analyzed
Hardness, as (CaCO3) 5 640 400 240.0 Batch R160324 SampType: MSD Units mg/L SampID: 12021052-003BMSD Analyses RL Qual Result Spike SPK Ref Visible Hardness, as (CaCO3) 5 640 400 240.0 STANDARD METHODS 18TH ED. 2540 D Batch R160430 SampType: MBLK Units mg/L SampID: MBLK	100.0 F	85		
Batch R160324 SampType: MSD Units mg/L SampID: 12021052-003BMSD Analyses RL Qual Result Spike SPK Ref Volume Hardness, as (CaCO3) 5 640 400 240.0 STANDARD METHODS 18TH ED. 2540 D Batch R160430 SampType: MBLK Units mg/L SampID: MBLK	I %REC F		115	
SampID: 12021052-003BMSD Analyses RL Qual Result Spike SPK Ref Volume Hardness, as (CaCO3) 5 640 400 240.0 STANDARD METHODS 18TH ED. 2540 D Batch R160430 SampType: MBLK Units mg/L SampID: MBLK Units mg/L		RPD		02/24/2012
Analyses RL Qual Result Spike SPK Ref Volume Hardness, as (CaCO3) 5 640 400 240.0 STANDARD METHODS 18TH ED. 2540 D Batch R160430 SampType: MBLK Units mg/L SampID: MBLK Units mg/L			Limit 10	
Hardness, as (CaCO3) 5 640 400 240.0 STANDARD METHODS 18TH ED. 2540 D Batch R160430 SampType: MBLK Units mg/L SampID: MBLK				Date
STANDARD METHODS 18TH ED. 2540 D Batch R160430 SampType: MBLK Units mg/L SampID: MBLK		RPD Ref V	/al %RPD	Analyzed
Batch R160430 SampType: MBLK Units mg/L SampID: MBLK	100.0 64	40.0	0.00	02/24/2012
SampID: MBLK		la de la companya de La companya de la co		
Analyses DI Ovel Begylt Spiles SPK Ref Vi				Date
Allaryses RL Qual Result Spike Striker vi	I %REC L	ow Limit	High Limit	Analyzed
Total Suspended Solids 6 < 6				02/27/2012
Batch R160430 SampType: LCS Units mg/L				
SampID: LCS				Date
Analyses RL Qual Result Spike SPK Ref Va	l %REC L	ow Limit	High Limit	Analyzed
Total Suspended Solids 6 94 100 0	94.0	85	115	02/27/2012
Total Suspended Solids 6 92 100 0	92.0	85	115	02/27/2012
Total Suspended Solids 6 95 100 0	95.0	85	115	02/27/2012
Batch R160430 SampType: DUP Units mg/L		RPD	Limit 15	
SampID: 12021052-004A DUP				Date
Analyses RL Qual Result Spike SPK Ref Va	%REC F	RPD Ref V	al %RPD	Analyzed
Total Suspended Solids 6 R 6	7.0	000	15.38	02/27/2012
STANDARD METHODS 18TH ED. 5310 C, ORGANIC CARBON				1 1250
Batch R160383 SampType: MBLK Units mg/L				
SampID: ICB/MBLK				Date
Analyses RL Qual Result Spike SPK Ref Va	%REC L	ow Limit	High Limit	Analyzed
Total Organic Carbon (TOC) 1.0 < 1.0				02/24/2012
Batch R160383 SampType: LCS Units mg/L SampID: ICV/LCS				Data
				Date
Titalyoo	%REC L	ow Limit	High Limit	Analyzed
Total Organic Carbon (TOC) 5.0 48.6 48.2 0		ow Limit	High Limit	Analyzed 02/24/2012



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

EPA 600 4.1.1, 200.7R4	.4, MET	ALS B	Y ICP (E	DISSOLVED)							
Batch 75468 SamplD: MB-75468	pType:	MBLK		Units µg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium			2.00		< 2.00	2.00	0	0	-100	100	02/25/2012
Cadmium			2.00		< 2.00	2.00	0	0	-100	100	02/25/2012
Zinc			10.0		< 10.0	10.0	0	0	-100	100	02/25/2012
Zinc			10.0		< 10.0	10.0	0	21.0	-100	100	02/25/2012
Batch 75468 Sam SampID: LCS-75468	рТуре:	LCS		Units µg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium			2.00		48.6	50.0	0	97.2	85	115	02/25/2012
Cadmium			2.00		47.6	50.0	0	95.2	85	115	02/28/2012
Zinc			10.0		468	500	0	93.5	85	115	02/25/2012
Zinc			10.0		504	500	0	100.8	85	115	02/25/2012
Batch 75468 Sam SampID: 12021052-003DI	pType:	MS		Units µg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium			2.00		41.2	50.0	0.7	81.0	75	125	02/25/2012
Zinc			10.0		868	500	417	90.3	75	125	02/25/2012
Batch 75468 Sam	atch 75468 SampType: MSD Units µg/L							RPD			
SampID: 12021052-003DMSD Analyses		RL Qual		Result Spike SPK Ref Val %REC			RPD Ref Val %RPD		Date Analyzed		
Cadmium			2.00	Quai	41.4	50.0	0.7	81.4	41.2	0.48	02/25/2012
Zinc			10.0		869	500	417	90.4	868.3	0.10	02/25/2012
Batch 75747 Sam SampID: MB-75747	pType:	MBLK		Units µg/L							Date
Analyses			RL	Qual	Result	Snike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Zinc			10.0	Çuui	< 10.0		0	38.0	-100	100	03/06/2012
Batch 75747 Sam SampID: LCS-75747	pType:	LCS		Units µg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Zinc			10.0		493	500	0	98.5	85	115	03/06/2012
Batch 75747 Sam SampID: 12021052-004Gl	pType:	MS		Units µg/L							Date
Analyses			RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Zinc			10.0		485	500	0	97.1	75	125	03/06/2012
						-	-				



http://www.teklabinc.com/

Client: Barr Engineering Company

Work Order: 12021052

Client Project: Rivermines MS-25/86-0009

EPA 600 4.1.1, 200.7R4.4, METALS BY ICP (DISSOLVED) Batch 75747 SampType: MSD Units μg/L				RPD Limit 20						
Batch 75747 SampID: 12021052-		MSD	Units µg/L					RPL	Limit 20	
•	004GWSD		0 1		a "	CDK Deft/el	N/DEC	DDD D-f1	V-I 0/ DDD	Date Analyzed
Analyses		RL	Qual			SPK Ref Val			Val %RPD	
Zinc		10	.0	492	500	0	98.5	485.3	1.43	03/06/201
EPA 600 4.1.4, 200	.7R4.4, MET	ALS BY ICP	(TOTAL)		3 2 4		1. b		()	7.
Batch 75482	SampType:	MBLK	Units µg/L							
SampID: MB-75482										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium		2.0		< 2.00	2.00	0	0	-100	100	02/27/201
Zinc		10.	.0	< 10.0	10.0	0	0	-100	100	02/27/201
Batch 75482	SampType:	LCS	Units µg/L							
SampID: LCS-75482	2									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium		2.0	0	50.5	50.0	0	101.0	85	115	02/27/2012
Zinc		10.	0	518	500	0	103.7	85	115	02/27/2012
Batch 75482	SampType:	MS	Units µg/L							
SampID: 12021052-	004CMS									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium		2.0	0	49.0	50.0	0	98.0	75	125	02/27/2012
Batch 75482	SampType:	MSD	Units µg/L					RPD	Limit 20	
SampID: 12021052-004CMSD								Date		
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	RPD Ref Val %RPD		Analyzed
Cadmium		2.0	0	50.3	50.0	0	100.6	49	2.62	02/27/2012
Batch 75746	SampType:	MBLK	Units µg/L							
SampID: MB-75746										Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium		2.0		< 2.00	2.00	0	0	-100	100	03/06/2012
Zinc		10.	0	< 10.0	10.0	0	0	-100	100	03/06/2012
Batch 75746	SampType:	LCS	Units µg/L							
SamplD: LCS-75746	;									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Cadmium		2.0		49.4	50.0	0	98.8	85	115	03/06/2012
Zinc		10.	0	530	500	0	106.0	85	115	03/06/2012
Batch 75746	SampType:	MS	Units µg/L							
SampID: 12021052-	004FMS									Date
Analyses		RL	Qual	Result	Spike	SPK Ref Val	%REC	Low Limit	High Limit	Analyzed
Zinc		10.		532	500	3.2	105.8	75	125	03/06/2012



Lead

Quality Control Results

http://www.teklabinc.com/

Client: Barr Engineering Company Work Order: 12021052

Client Project: Rivermines MS-25/86-0009 Report Date: 07-Mar-12

EPA 600 4.1.4, 200.7R4.4, METALS BY ICP (TOTAL) SampType: MSD Units µg/L RPD Limit 20 Batch 75746 SampID: 12021052-004FMSD Date Analyzed Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyses RLQual 03/06/2012 Zinc 10.0 500 3.2 106.1 532.1 0.26 STANDARD METHODS 18TH ED. 3030 B, 3113 B, METALS BY GFAA (DISSOLVED) Batch 75467 SampType: MBLK Units µg/L SampID: MB-75467 Date Analyzed SPK Ref Val %REC Low Limit High Limit Analyses Result Spike RL Qual -100 02/28/2012 Lead 2.00 < 2.00 2.00 0 100 Batch 75467 SampType: LCS Units µg/L SampID: LCS-75467 Date Analyzed Result Spike SPK Ref Val %REC Low Limit High Limit Analyses RL Qual Lead 2.00 14.2 15.0 0 94.4 85 115 02/28/2012 Batch 75467 SampType: MS Units µg/L SampID: 12021052-002DMS Date Analyzed Result Spike SPK Ref Val %REC Low Limit High Limit Analyses RL Qual Lead **26.3** 15.0 12.195 93.8 70 130 02/28/2012 2.00 SampType: MSD Units µg/L RPD Limit 20 Batch 75467 SampID: 12021052-002DMSD Date Analyzed Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyses RL Qual Lead 2.00 15.0 12.195 84.4 26.2713 5.55 02/28/2012 STANDARD METHODS 18TH ED. 3030 E, 3113 B, METALS BY GFAA Batch 75447 SampType: MS SampID: 12021052-001CMS Date Analyzed Result Spike SPK Ref Val %REC Low Limit High Limit Analyses RL Qual 2.00 **31.5** 15.0 17.1174 96.0 70 130 02/27/2012 Lead Batch 75447 SampType: MSD Units µg/L RPD Limit 20 SampID: 12021052-001CMSD Date Analyzed Result Spike SPK Ref Val %REC RPD Ref Val %RPD Analyses RL Qual

31.3 15.0

2.00

17.1174

94.8

31.5152

0.59

02/27/2012



Receiving Check List

http://www.teklabinc.com/

Client: Barr Engineering Company Work Order: 12021052 Client Project: Rivermines MS-25/86-0009 Report Date: 07-Mar-12 Carrier: Rick Schmidt Received By: EAH Elizabeth a Hurley Completed by: Reviewed by: On: On: 24-Feb-12 24-Feb-12 Elizabeth A. Hurley Timothy W. Mathis Pages to follow: Chain of custody Extra pages included Yes 🗸 No 🗌 Shipping container/cooler in good condition? Not Present Temp °C Ice 🗸 Type of thermal preservation? Blue Ice Dry Ice None Chain of custody present? Yes No **V** Chain of custody signed when relinquished and received? No Yes **V** No 🗌 Chain of custody agrees with sample labels? Yes ~ Samples in proper container/bottle? Yes ~ No 🗌 Sample containers intact? Yes No 🗌 Sufficient sample volume for indicated test? Yes No 🗌 All samples received within holding time? Yes Lab 🗸 Reported field parameters measured: Field ___ NA Container/Temp Blank temperature in compliance? Yes 🗸 No 🗔 When thermal preservation is required, samples are compliant with a temperature between 0.1°C - 6.0°C, or when samples are received on ice the same day as collected. Water - at least one vial per sample has zero headspace? Yes No VOA vials Water - TOX containers have zero headspace? No 🗌 No TOX containers Yes No 🗌 Water - pH acceptable upon receipt? Yes 🗸

Any No responses must be detailed below or on the COC.

Custody seal(s) intact on shipping container/cooler. RS 2/24/12

Print Form

Teklab Chain of Custody

Pg. Lof Workorder 12021052

5445 Horseshoe Lake Road ~ Collinsville, IL 62234 ~ Phone: (618)344-1004 ~ Fax:(618)344-1005 Preserved in -Lab Field Barr Engineering Co. 1001 Diamond Ridge, Suite 1100 Cooler Temp 577 Sampler Chris Schulte 65109 Jefferson City MO Invoice to Mark Nations. Results to Allison Olds and Mark Nations, mnations@doerun.com Matrix is surface water. Custody Seal infact upon pickup Comments Rivermines MS - 25/86-0009 Metals = Cd, Pb, Znaolds@barr.com Billing/PO Per contract with Doe Run Contact Allison Olds eMail Phone 573-638-5007 Requested Due Date Standard Dissofved Metals Settleable Solids **Fotal Metals** Hardness Lab Use Sample ID Sample Date/Time Preservative Matrix 표 VXUXIOTE Unpres 5 \boxtimes X \boxtimes X \boxtimes \boxtimes RM-001 \boxtimes 2/23/12 Aquequs 13:15 001 2/23/12 Unpres 5 区 \boxtimes \boxtimes \mathbf{X} \boxtimes X \times 13:25 RM-Dup Aqueous \boxtimes Unpres 5 \boxtimes \boxtimes \boxtimes RM-DS \boxtimes \boxtimes 2/23/12 Aqueous 14:00 Unpres 5 \boxtimes \times \boxtimes \boxtimes \overline{X} Aqueous RM-US 13:00 1004 Unpres Aqueous Unpres Aqueous Unpres Aqueous Aqueous Unpres Relinquished By * Date/Time Date/Time Received By 15:00 2124/12 8:19 2/24/12 09:41

^{*} The individual signing this agreement on behalf of client acknowledges that they have read and understand the terms of this agreement and that they have the authority to sign on behalf of client.