MICHIGAN DEPARTMENT OF NATURAL RESOURCES



INTEROFFICE COMMUNICATION

AUG 24 1977

DISTRICT 3 WATER QUALITY DIV.

To: Karl Zollner & Chet Harvey

Subject:

Michigan Standard Alloys, Zinc Division, Benton Harbor

From: Gary Boersen, Point Source Studies

Date: August 18, 1977

A grab sample was collected of the discharge at the referenced location on June 28, 1977. The visit was made as a result of a planned survey, but a file search indicated that the contact cooling water had been changed to a closed loop system. At the time of the sampling, the zinc production line on which the closed loop was installed was not operating. Below are the results

of the samples collected:

Date	Time	0il mg/1	Zinc Mg/T	1242 PCB ug/1	1254 PCB ug/1	1260 PCB ug/1
6-28-77	1045	< 1	20	< 0.1	< 0.1	< 0.1

The zinc concentration is down from the time the last survey was conducted on March 27, 1973 when 1.3 mg/l of zinc was found in the discharge. Wastewater discharged at the time of sampling was estimated to be 50 gpm. Further sampling should be conducted when the zinc line is under production to insure no discharge from the line is occuring.

GB:mm

cc: R. Christensen