


P.O. Box 90348 Knoxville, TN 37990 615-691-5052



October 5, 1988

Michelle M. Glenn USEPA Region IV 345 Courtland Street, N.E. Atlanta, Georgia 30365

SUBJECT: BLUFF ROAD SEPTEMBER 1988 MONTHLY PROGRESS REPORT

Dear Ms. Glenn:

Pursuant to the Administrative Order By Consent enclosed is the September 1988 monthly progress report for Bluff Road.

If you or your staff have further questions concerning this report, please contact me at (615) 691-5052. Thank you for your assistance.

Best regards,

For Michael A. Miller, P.E. Senior Project Manager

cc: Lorelei Borland IT Corporation

Enclosure

OCT UT 1988

OCT UT 1988

OCT UT 1988

MONTHLY PROGRESS REPORT de maximis, inc.

PROJECT NAME: Bluff Road

TIME PERIOD COVERED: 1 September through 30 September 1988

ACTIONS TAKEN TOWARD COMPLIANCE WITH ACO:

*Completed field activities that could be accomplished without full property access

PLANS AND PROCEDURES COMPLETED:

*Received written USEPA approval of the Implementation Plan on August 30, 1988, subject to amendment of the Project Schedule. A revised schedule was submitted September 6, 1988. Received written USEPA approval of the schedule on September 21, 1988. The schedule remains contingent upon USEPA obtaining appropriate access agreements.

*The Tank Sampling and Removal Plan was completed and submitted to USEPA on August 18, 1988. Received USEPA comments on September 3, 1988 and provided response to these comments on September 9, 1988. Plan approval is still pending.

*The field sampling program was initiated September 19-29, 1988. This program included ambient air sampling, surface soil sampling, lagoon sediment sampling, and lagoon water sampling. The program was limited to those properties for which site access has been obtained. Versar was on-site during this period and split samples with IT Corporation field sampling personnel. All planned samples were obtained with the exception of surface soil sample #8 due to inaccessibility and the lagoon soil samples because of the presence of an apparent asphalt liner.

11 PES 6

- *Installation of on-site facilities and utilities was completed September 17, 1988. However, field screening results indicate these must be moved due to elevated levels of volatiles in the operations area The detection of elevated VOC levels in the surface soils in the operations area (project trailer and decon) was unexpected. The maximum contaminant levels in soil documented by EBASCO were a few ppm. The vapor screening in the surface soil sample holes of magnitude above this ()1000ppm). were orders Subsequent conversations with SCDHEC indicate this was known and that DHEC had installed a plastic vapor barrier and covered this with soil so they could use it as an operations area.
- *A Security Service was contracted to provide security guard for the site facilities and equipment. This will continue for the duration of the project.

ACTION ITEMS FOR FOLLOWING MONTH:

- *Relocate field facilities starting the week of October 10, 1988 as necessary to support future field investigation activities. This will include identifying "clean" areas for the decontamination pad and Project Trailer.
- *Continue planning as appropriate for required field activities. The extent of activity will be contingent upon the status of access agreements.
- *Continue to provide assistance as necessary to USEPA in obtaining the easement for the, Hopkins and Helms properties.
- *Provide USEPA with revised RI/FS Project Schedule within two weeks of obtaining necessary access agreements.

ANTICIPATED DELAYS/PROBLEMS:

*Additional field activities cannot be initiated without access agreements for the Hopkins and Helms properties. The extent of delay caused by the lack of access cannot be estimated at this time. The lack of access authorizations have impacted the RI/FS Project Schedule. As a result, a force majeure event report was submitted to USEPA on October 3, 1988.

- *The Task 15 (Tank Removal) activities and planning have been placed on hold pending USEPA approval of the Task 15 Supplemental Plan. The Task 15 field activities were originally scheduled for the week of October 3, 1988. Within one week of receipt of written USEPA approval, a schedule will be provided for Task 15 implementation.
- *The Petrex passive soil gas survey was eliminated from the Implementation Plan scope of work. Written USEPA approval for this change was received September 21, 1988.
- *Volatiles screening of surface soil samples in the operations area indicate elevated contaminant levels. The project trailer and utilities will have to be moved. In addition, the planned location for the decontamination area is now deemed unsuitable.

RESULTS OF SAMPLING/TESTING:

*The analytical results that are available for the field sampling activities conducted August 25-26, 1988 are attached. This includes the tank sludge and ambient air. The spikes and blanks provided by the Versar representative on August 25, 1988 and the preliminary lagoon composites are not yet available. The tank analysis was required to arrange disposal. The ambient air analyses indicate no contaminant concerns in the breathing zone. However, volatile screening of soils indicate that when soils are to be disturbed that increased levels of personal protection may be required.

DISTRIBUTION:

Lorelei Borland
IT Corporation





CERTIFICATE OF ANALYSIS

TO: IT Corporation
ATTN: D. Erikson
312 Directors Drive
Knoxville, TN 37923

DATE REPORTED: September 23, 1988
PROJECT CODE: 408619
ORDER NUMBER: 1 7
PAGE 1 OF 7

Sample Description: T0825882000 (Sludge)

VOLATILE ORGANIC PRIORITY POLLUTANT ANALYSIS

Compound	Concentration (µg/kg)	Compound	Concentratio (µg/kg)	n —
acrolein ¹	ND	1,1-dichloroethene	ND	
acrylonitrile ¹	ND	trans-1,2-dichloroethene	ND	
benzene	ND	1,2-dichloropropane	ND	-
bromodichloromethane	ND	cis-1,3-dichloropropene	ND	
bromoform	ND	trans-1,3-dichloropropene	. ND	
bromomethane ¹	ND	ethyl benzene	170,000	
carbon tetrachloride	ND	methylene chloride	<12,000	Ą
chlorobenzene	ND	1,1,2,2-tetrachloroethane	110,000	13
chloroethane ¹	ND	tetrachloroethene	<12,000	
2-chloroethylvinyl ether ¹	ND	toluene	73,000	
chloroform	120,000	1,1,1-trichloroethane	ND	
chloromethane ¹	ND	1,1,2-trichloroethane	ND	~ 75
dibromochloromethane	ND	trichloroethene	210,000	
1,1-dichloroethane	ND	vinyl chloride ¹	ND -	, de
1,2-dichloroethane	ND			

Remarks: 12,000 = Quantitation Limit

ND = Not detected

< = Detected but at a level less than the quantitation limit.</pre>

1 = This component has a quantitation limit two (2) times that listed.

Approved by Laboratory Manager







5815 Middlebrook Pike • Knoxville, Tennessee 37921 • 615-588-6401

CERTIFICATE OF ANALYSIS

IT Corporation ATTN: D. Erikson 312 Directors Drive Knoxville, TN 37923

September 23, 1988 DATE REPORTED: ITEK 41880 PROJECT CODE: 408619 ORDER NUMBER:

_ OF _ 7

Sample Description: T0825882000 (Sludge)

ADDITIONAL VOLATILE ORGANIC COMPOUNDS

Tentative Identification (1)	CAS <u>Number</u>	Concentration (2) (µg/kg)
pentanal	110-62-3	17,000
2-methyl butanal	96-17-3	96,000
m- (and $p-?$) xylene (3)		740,000
o-xylene (3)		370,000

Remarks: 12,000 = Quantitation Limit ND = Not detected

- (1) Identification based on a computer search of N.B.S. Library.
- (2) Quantitation is based on a response factor of 1.0 with respect to the nearest non-interfered internal standard.
- (3) These compounds identified and quantitated versus daily standards.

aboratory







5815 Middlebrook Pike • Knoxville, Tennessee 37921 • 615-588-6401

CERTIFICATE OF ANALYSIS

TO: IT Corporation
ATTN: D. Erikson
312 Directors Drive
Knoxville, TN 37923

DATE REPORTED: September 23, 1988
PROJECT CODE: 408619
ORDER NUMBER: 3
PAGE 3
OF 7

Sample Description: T0825882000 (Sludge)

BASE/NEUTRAL EXTRACTABLE ORGANIC PRIORITY POLLUTANT ANALYSIS

Compound	Concentration (µg/kg)	Compound	Concentration (µg/kg)
acenaphthene	ND	3,3'-dichlorobenzidine **	ND
acenaphthylene	ND	diethyl phthalate	ND
anthracene	ND	dimethyl phthalate	ND
benzidine *	ND	2,4-dinitrotoluene	ND
benzo(a)anthracene	ND	2,6-dinitrotoluene	ND
benzo(b)fluoranthene	ND	di-n-octylphthalate	ND
benzo(k)fluoranthene	ND	1,2-diphenylhydrazine ¹	ND
benzo(a)pyrene	ND	fluoranthene	ND
benzo(g,h,i)perylene	ND	fluorene	ND 🤲
benzyl butyl phthalate	ND	hexachlorobenzene	ND
bis(2-chloroethoxy)methane	ND	hexachlorobutadiene	ND
bis(2-chloroethyl)ether	ND	hexachlorocyclopentadiene	ND
bis(2-chloroisopropyl)ether	ND	hexachloroethane	ND
bis(2-ethylhexyl)phthalate	ND	indeno(1,2,3-cd)pyrene	ND
4-bromophenyl phenyl ether	ND	isophorone	3,000,000
2-chloronaphthalene	ND	naphthalene	ND
4-chlorophenyl phenyl ether	ND	nitrobenzene	ND
chrysene	ND	N-nitrosodimethylamine	ND
dibenzo(a,h)anthracene	ND	N-nitrosodi-n-propylamine	ND
di-n-butylphthalate	ND	N-nitrosodiphenylamine ²	· ND 🧀
1,2-dichlorobenzene	ND	phenanthrene	ND
1,3-dichlorobenzene	ND	pyrene	ND
1,4-dichlorobenzene	ND	1,2,4-trichlorobenzene	ND

Remarks: 500,000 = Quantitation limit.

ND = Not detected.

< = Detected but at a level less than the quantitation limit.</pre>

* = This compound has a quantitation limit five (5) times that listed.

** = This compound has a quantitation limit two (2) times that listed.

¹ Screened for as Azobenzene ² Detected as Diphenylamine

Approved of Laboratory Manager







5815 Middlebrook Pike • Knoxville. Tennessee 37921 • 615-588-6401

CERTIFICATE OF ANALYSIS

TO: IT Corporation
ATTN: D. Erikson
312 Directors Drive
Knoxville, TN 37923

Sample Description: T0825882000 (Sludge)

ACID EXTRACTABLE ORGANIC PRIORITY POLLUTANT ANALYSIS

Compound	Concentration (µg/kg)	Compound	Concentration (µg/kg)
4-chloro-3-methylphenol	ND	2-nitrophenol	ND
2-chlorophenol	28,000,000	4-nitrophenol	ND.
2,4-dichlorophenol	550,000	pentachlorophenol	. ND
2,4-dimethylphenol	ND	phenol	11,000,000
2,4-dinitrophenol *	ND	2,4,6-trichlorophenol	<500,000
2-methyl-4,6-dinitrophenol	* ND		*

Remarks: 500,000 = Quantitation limit.

ND = Not detected.

< = Detected but at a level less than the quantitation limit.</pre>

* = This compound has a quantitation limit of five (5) times that listed.

Approved by Laboratory Manager







5815 Middlebrook Pike • Knoxville. Tennessee 37921 • 615-588-6401

CERTIFICATE OF ANALYSIS

IT Corporation
ATTN: D. Erikson
312 Directors Drive
Knoxville, TN 37923

DATE REPORTED: 11
PROJECT CODE: 40
ORDER NUMBER: 5

September 23, 1988

ITEK 41880 408619

MBER: 5 OF 7

Sample Description: T0825882000 (Sludge)

ADDITIONAL EXTRACTABLE ORGANIC POLLUTANTS

ADDITIONAL EXTRAORNEL GROWING TOLLOWING			
CAS Number	Concentration (2) (µg/kg)		
110-83-8	9,200,000		
695-96-5	680,000		
695-96-5	790,000		
695-96-5	550,000		
645-41-0	8,800,000		
621-77-2	13,000,000		
645-41-0	720,000		
	3,100,000		
	420,000		
	890,000		
	1,400,000		
51218-45-2	1,200,000		
	3,200,000		
	1,200,000		
5836-10-2	8,700,000		
	990,000		
18181-80-1	9,100,000		
	6,000,000		
	110-83-8 695-96-5 695-96-5 695-96-5 645-41-0 621-77-2 645-41-0		

Remarks: 500,000 = Quantitation Limit
ND = Not detected

- (1) Identification based on a computer search of N.B.S. Library.
- (2) Quantitation is based on a response factor of 1.0 with respect to the nearest non-interfered internal standard.

Approved by Laboratory Manager





5815 Middlebrook Pike • Knoxville. Tennessee 37921 • 615-588-6401

CERTIFICATE OF ANALYSIS

IT Corporation TO: ATTN: D. Erikson 312 Directors Drive Knoxville, TN 37923

DATE REPORTED: PROJECT CODE: ORDER NUMBER: September 23, 1988

ITEK 41880 408619

7 _ OF __ PAGE.

Sample Description: One (1) sludge sample received August 27, 1988

Concentration units are mg/kg (ppm)

Aroclor 1016, 1232 1242t and/or 1248

Aroclor 1254

Aroclor 1260

Total Aroclors

T0825882000

\$ 1

<0.3*

<0.4*

<0.5*

<0.5*

†Sample Aroclor pattern identified and/or calculated as Aroclor 1242. *Higher detection limit due to interference.







5815 Middlebrook Pike • Knoxville, Tennessee 37921 • 615-588-6401

CERTIFICATE OF ANALYSIS

IT Corporation
ATTN: D. Erikson
312 Directors Drive
Knoxville, TN 37923

DATE REPORTED: PROJECT CODE:

September 23, 1988

ITEK 41880 408619

ORDER NUMBER: 408619

7 OF __7

Sample Description: One (1) sludge sample received August 27, 1988

Concentration units are mg/kg (ppm)

ICAP SCAN

		T0825882000
Silver		<1
Alumi num		1,730
Arsenic		24
Boron		<2
Barium		30.1
Beryllium		<0.2
Calcium		574
Cadmium		<1
Cerium		12
Cobalt		8
Chromium		536
Copper		430
Iron		109,000
Potassium		<200
Lanthanum		3
Lithium		2
Magnesium		178
Manganese		422
Molybdenum		<2
Sodium		10,100
Niobium		<2
Nickel		37
Phosphorus		1,050
Lead		36
Antimony	. : :	439
Selenium		<12
Silicon		153
Tin		27
Strontium		2.5
Thorium		. <2
Titanium		34.5
Thallium		<6
Uranium		<40
Vanadium		4
Yttrium		2
Zinc		105
Zirconium		<1
Mercury		1.6

Approved by Laboratory Manager

Table I
Summary of
Volatile Organic Compounds
For
IT-Knoxville
(Bluff Road)

Units: Nanograms/Liter
Date Analyzed: 9-22-88

Compound	Detection Limit	J0334	<u>J0335</u>	J0336	Method Blank
Chloromethane	40	ND	ND	ND	ND
Bromomethane .	40	ND	ND	ND	ND
Vinyl chloride	40	ND	ND	ND	ND
Chloroethane	40	ND	ND	ND	ND
Dichloromethane (methylene					
chloride)	. 20	ND	ND	ND	ND
Acetone	40	ND	ND	ND	ND
Carbon disulfide	20	ND	ND	ND	ND
1,1-Dichloroethylene	20	ND	ND	ND	ND
1,1-Dichloroethane	20	ND	ND	ND	ND
1,2-Dichloroethenes (Total)	20	ND	ND	ND	ND
Chloroform	20	ND	ND	ND	ND
1,2-Dichloroethane	20	ND	ND	ND	ND
Methyl ethyl ketone					
(2-Butanone)	40	ND	ND	ND	ND
1,1,1-Trichloroethane	20	ND	ND	ND	ND
Carbon tetrachloride	20	ND	ND	ND	ND
Vinyl acetate	40	ND	ND	ND	ND
Bromodichloromethane	20	ND	ND	ND	ND
1,2-Dichloropropane	20	ND	ND	ND	ND
trans-1,3-Dichloropropene	20	ND	ND	ND	ND
Trichloroethene	20	ND	ND	ND	ND
Chlorodibromomethane	20	ND	ND	ND	ND 📜
1,1,2-Trichloroethane	20	ND	ND	ND	ND 🦠
_ Benzene	20	ND	ND	ND	ND
cis-1,3-Dichloropropene	20	ND	ND	ND	ND
2-Chloroethyl vinyl ether	40	ND	ND	ND	ND 📑
Tribromomethane, (Bromoform)	20	ND	ND	ND	ND ND
2-Hexanone	40	ND	ND	ND	³ND 🦓
4-Methyl-2-pentanone	40	ND	ND	ND	ND
Tetrachloroethene	20	ND	ND	ND	ND
1,1,2,2-Tetrachloroethane	20	ND	ND	ND	ND
Toluene	20	27	22	ND	ND 4
Chlorobenzene	. 20	ND	ND	ND	ND
Ethyl benzene	20	ND	ND	ND	ND 3
Styrene	20	ND	. ND	ND	ND 🚽
Xylenes (Total)	20	ND	ND	ND	ND 3
Acrolein	80	ND	ND	ND	ND
Acrylonitrile	20	ND	ND	ND	ND
Dichlorobenzenes	20	ND	ND	ND	ND

Table II

Summary of
Surrogate Spike Recoveries
For
IT-Knoxville
(Bluff Road)

Percent Recovery

	1,2-Dichloroethane-D4	Toluene-D8	4-Bromofluorobenzene
Method blank	94	87	120
J0334	93	87	120
J0335	96	86	117
J0336	93	86	122