

10/19/2011

Page 1 of 2

1214887 - R8 SDMS



Third West Weekly Report  
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbamitz@utah.gov)'

10/19/2011 10:25 AM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbamitz@utah.gov)'"  
<cbamitz@utah.gov>

#### 7 Attachments



Weekly Reports 10-10 to 10-14.pdf Third West Weekly Log 2011-41.pdf 222621-1.pdf 222298-1.pdf 222360-1.pdf



222518-1.pdf 222520-1.pdf

Joyce & Craig,

Attached are the reports for the week of October 10, 2011.

All air monitoring results came back negative.

One question for you, we have been monitoring at four points around the exclusion zone plus two more points around the non-exclusion zone perimeter, six total each day. We also have been monitoring on the weekends for a few weeks now. Thus far we have only seen three isolated chrysotile hits. We discussed at the conception of this project that once we establish a base of air monitor results that are favorable that we could reduce the number of air monitors to four points around the site perimeter and stop monitoring on the weekends. I would like to start this approach this week. Please let me know if you not okay with this change or if you have any other concerns.

Sincerely,

Mike Shepherd  
Project Manager  
Rocky Mountain Power - Major Projects  
801.220.4584 Office  
801.631.1310 Cell  
801.220.2797 Fax  
[michael.shepherd@pacificorp.com](mailto:michael.shepherd@pacificorp.com)



October 17, 2011

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 222520-1  
Project # / P.O. #: None Given  
Project Description: Rocky Mtn. Power 3rd  
West Sub Station

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 222520-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Orr", is written over a horizontal line.

Jeanne Spencer Orr  
President

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015


TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 222520-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: October 14, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: October 14, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W-101211-E	EM 810494	0.1100	1050	ND	0.0033	BAS	BAS
3W-101211-S	EM 810495	0.1100	1062	ND	0.0033	BAS	BAS
3W-101211-N	EM 810496	0.1100	1042	ND	0.0034	BAS	BAS
3W-101211-W	EM 810497	0.1100	1054	ND	0.0033	BAS	BAS

NA = Not Analyzed  
 ND = None Detected  
 BAS = Below Analytical Sensitivity  
 Average Grid Opening in mm<sup>2</sup> = 0.011

Filter Material = Mixed Cellulose Ester  
 Filter Diameter = 25 mm  
 Effective Filter Area = 385 sq mm

 Digitally  
 signed by  
 Gina Vatrano  
 Date:  
 2011.10.17  
 09:23:34 -  
 08'00'

DATA QA



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 10/10/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

		In Compliance	Out of Compliance	N/A	
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Corrective Action Taken and Date
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

<b>Standard</b>	<b>Title</b>	In Compliance	Out of Compliance	N/A	<b>Corrective Action Taken and Date</b>
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.			x	
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.			x	
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.			x	
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	



Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

**Comments:**

No exclusion zone work today.

Newman brings in loads of fill material throughout the day.

CVE working on re-bar framework for concrete forms.

## 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

# HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 10/10/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- ☒ Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
- ☒ Exclusion zone operations are practiced as instructed.
  - ☒ Decontamination unit is working properly.
  - ☒ Workers are using decontamination unit as instructed.
  - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary
- NA Electronically file photo files into the on-site database

- ☒ Complete Field Documentation
- ☒ Field Sample Data Sheets (FSDS)
- ☒ Logbook
- NA On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



**PHOTO 1**



**PHOTO 2**



**PHOTO 3**

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:

JMK

DATE:

10/10/2011

FILE:

## **SITE PHOTOGRAPHS**



**3<sup>rd</sup> West Substation**  
**"2011 Upgrade Project"**  
**Salt Lake City, Utah**



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 10/11/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.			x	
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.			x	
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.			x	
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	



Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	<input type="checkbox"/>	<input type="checkbox"/>	x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.	<input type="checkbox"/>	<input type="checkbox"/>	x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.	<input type="checkbox"/>	<input type="checkbox"/>	x	

Comments:

Newman uses poly to encapsulate the west and north banks of excavation in EZ. Covered other contaminated surfaces with 8-12 inches of imported clean fill.

Exclusion zone lifted approximately 11:00

Newman begins to back fill zone 1 excavation to bring up to grade. Continue to deliver clean fill material.

CVE continues to place building materials and construct framework for concrete.

## 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

# HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 10/11/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- ☒ Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
- ☒ Exclusion zone operations are practiced as instructed.
  - ☒ Decontamination unit is working properly.
  - ☒ Workers are using decontamination unit as instructed.
  - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary
- NA Electronically file photo files into the on-site database

- ☒ Complete Field Documentation
- ☒ Field Sample Data Sheets (FSDS)
- ☒ Logbook
- NA On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA Electronically file sample reports into on-site database



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 10/12/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.			x	
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.			x	
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.			x	
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

		In Compliance	Out of Compliance	N/A	
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Corrective Action Taken and Date
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

9:00 bi-weekly team meeting:

- discussed exclusion zone breaches, how support zone can help workers in EZ with compliance measures such as gate control, visibility from outside on 1<sup>st</sup> south.

12:00 - Met with Scott Collard to check zone 1 and discuss encapsulation and soil retention.

Newman continued with backfill in zone 1.



## 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

# HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 10/12/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
- ☒ Exclusion zone operations are practiced as instructed.
  - ☒ Decontamination unit is working properly.
  - ☒ Workers are using decontamination unit as instructed.
  - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
  - ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- NA      Electronically file photo files into the on-site database
- ☒      Complete Field Documentation
  - ☒      Field Sample Data Sheets (FSDS)
  - ☒      Logbook
- NA      On-site computer database
- ☒      Label each sample media with a unique number
- ☒      Seal sample(s) in zip lock plastic bags
- ☒      Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒      Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA      Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA      Electronically file sample reports into on-site database



**PHOTO 1**



**PHOTO 2**



**PHOTO 3**



**PHOTO 4**

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:

JMK

DATE:

10/12/2011

FILE:

## **SITE PHOTOGRAPHS**



**3<sup>rd</sup> West Substation  
"2011 Upgrade Project"  
Salt Lake City, Utah**



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 10/13/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

		In Compliance	Out of Compliance	N/A	
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Corrective Action Taken and Date
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	<input type="checkbox"/>	<input type="checkbox"/>	x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.	<input type="checkbox"/>	<input type="checkbox"/>	x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.	<input type="checkbox"/>	<input type="checkbox"/>	x	

Comments:

Newman worked until 7:30 on elevating and compacting material in zone 1. Only north half passed compaction testing.

CVE continued with building forms and placing building materials.

No active exclusion zone.



## 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

# HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 10/13/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- ☒ Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
  - NA Exclusion zone operations are practiced as instructed.
- NA Decontamination unit is working properly.
- NA Workers are using decontamination unit as instructed.
- NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- NA      Electronically file photo files into the on-site database
- ☒      Complete Field Documentation
  - ☒      Field Sample Data Sheets (FSDS)
  - ☒      Logbook
- NA      On-site computer database
- ☒      Label each sample media with a unique number
- ☒      Seal sample(s) in zip lock plastic bags
- ☒      Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒      Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA      Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA      Electronically file sample reports into on-site database



PHOTO 1



PHOTO 2



PHOTO 3



PHOTO 4

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE:

10/13/2011

FILE:

## SITE PHOTOGRAPHS



**3<sup>rd</sup> West Substation**  
**"2011 Upgrade Project"**  
**Salt Lake City, Utah**



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 10/14/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Newman excavated in N.E. and S. E. corners to determine if depths for building footings will cut into contaminated soil. Did not see native soil at depths when they stopped.

CVE worked throughout the day on forms and were able to pour footer for transformer building in zone 1 around 6:30 pm.



## 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

# HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 10/14/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- ☒ Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
  - NA Exclusion zone operations are practiced as instructed.
- NA Decontamination unit is working properly.
- NA Workers are using decontamination unit as instructed.
- NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
  - ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- NA      Electronically file photo files into the on-site database
- ☒      Complete Field Documentation
  - ☒      Field Sample Data Sheets (FSDS)
  - ☒      Logbook
- NA      On-site computer database
- ☒      Label each sample media with a unique number
- ☒      Seal sample(s) in zip lock plastic bags
- ☒      Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒      Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA      Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA      Electronically file sample reports into on-site database



**PHOTO 1**



**PHOTO 2**



**PHOTO 3**



**PHOTO 4**

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:

JMK

DATE:

10/14/2011

FILE:

## **SITE PHOTOGRAPHS**



**3<sup>rd</sup> West Substation  
"2011 Upgrade Project"  
Salt Lake City, Utah**

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Sunday, October 9, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 8:00

Crew Stop Time: 12:00

Tot Hrs mns: 4:00

FCR Start Time: 8:00

FCR Stop Time: 12:00

Tot Hrs mns: 4:00

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy, Sunny - 60 degrees

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Set up the monitors at 8:00. Returned at 5:00 PM to remove the monitors. Total hours worked is 4 hours.  
Contractors: R&R = 1

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Joe Bryant 0850

Dispatcher logout, name and time: Joe Bryant 1705

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:


DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

Pickup, portable toilet, forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor

OSHA Recordable Safety Incidents:

Reported by:

Time:




Russ Johnson

Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Monday, October 10, 2011

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:10

Tot Hrs mns: 10:10

FCR Start Time: 6:45

FCR Stop Time: 17:15

Tot Hrs mns: 10:30

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy, Sunny -

**DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)**

R&R set up four monitors. Two of Newman's crew are off today so LeRoy is opening up the spoils pile to see if it will dry out some. Newman continued hauling in ABC material for use in the backfilling of the control building foundation. CVE civi crew mobed to the site and started shaking out and tying rebar. Brian King and Robert Hamilton, RMP Environmental Analysts, dropped by for a visit around 10:00. Contractors: CVE = 5, Newman = 2, R&R = 1, Wilding = 1.

**IF WORKING IN ENERGIZED SUBSTATION:**

Dispatcher login, name and time: Gus Montanez 0650

Dispatcher logout, name and time: Manny LuHaun 1720

**DISCREPANCIES:**

**IMMEDIATE CORRECTIVE ACTION TAKEN:**


**DELAYS OR LOST TIME ENCOUNTERED:**

--

**EQUIPMENT (working, delivered, idle):**

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck.

**OSHA Recordable Safety Incidents:**

Reported by:

Time:




Russ Johnson

Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Tuesday, October 11, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:15

Tot Hrs mns: 10:15

FCR Start Time: 6:50

FCR Stop Time: 17:20

Tot Hrs mns: 10:30

Use military time format 00:00

WEATHER CONDITIONS: Cloudy / Rainy / Partly Cloudy - 60 degrees

## DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Newman continues to import ABC material for backfill. Newman is working in the exclusion zone lining the west and north slopes with visqueen and placing material on the south and east slopes prior to starting the backfill which will encapsulate the native material, allowing us to work in the area without wearing asbestos PPE. Completed the placement of visqueen and the base layer of ABC material at 11:00 and declared the area around the control building excavation to no longer be an exclusion zone. R&R concurred. Newman removed the portable truck wash structure from the area to allow better access into the site for the placement of the balance of the backfill material. Placed ABC material in the bottom of the hole. Not able to achieve 95% compaction before quitting time. Will try again tomorrow. CVE is tying rebar for the spread footer mats. Contractors: CVE = 4, Newman = 4, R&R = 1, Wilding = 1.

## IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Gus Montanez 0650
Dispatcher logout, name and time:	Barry Nielson 1715

## DISCREPANCIES:

## IMMEDIATE CORRECTIVE ACTION TAKEN:


## DELAYS OR LOST TIME ENCOUNTERED:

--

## EQUIPMENT (working, delivered, idle):

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe.

## OSHA Recordable Safety Incidents:

Reported by: \_\_\_\_\_ Time: \_\_\_\_\_




Russ Johnson  
Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Wednesday, October 12, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:15

Tot Hrs mns: 10:15

FCR Start Time: 6:55

FCR Stop Time: 17:20

Tot Hrs mns: 10:25

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 60 degrees

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. No exclusion zone is currently in operation. Newman continues to import and place ABC material for backfill in the control building excavation. 95% compaction achieved on first lift around 10:30. Second lift if underway. CVE is tying rebar for the spread footer mats and moving materials for forming up the footers and walls for the control building. Contractors: CVE = 4, Newman = 3, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Ken Barto 0655
Dispatcher logout, name and time:	Barry Nielson 1730

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:


DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:




Russ Johnson

Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Thursday, October 13, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 19:20

Tot Hrs mns: 12:20

FCR Start Time: 6:50

FCR Stop Time: 19:25

Tot Hrs mns: 12:35

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 60 degrees

**DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)**

R&R set up four monitors. Currently there is not an active exclusion zone. The current plan is for CVE to work on Saturday in an effort to insure that they will make their final pour on the control building by 10/29. Received OK to utilize CDF for backfilling of the interior of the control building, once a specification has been submitted and approved by RMP. Also advised by Brent Wiggins to take precautions in placing CDF so walls aren't damaged during placement. Clearance on the west side of the control building requires that we not pour the pul box when we pour the rest of the building. Brent has requested that we insure that an appropriate bonding agent is utilized at the cold joint and that if we don't install the rebar per the drawing that we watch our lap splices. We intend to install per the drawings. CVE is making up forms and tying rebar. Newman is continuing to place ABC in the building excavation and we are staying late to make sure that CVE can start setting forms on Friday morning. Worked until 7:30 and couldn't get the south end of the backfill to pass. We think it will pass this morning and CVE will be able to get started with their forms and rebar. Contractors: CVE = 4, Newman = 4, R&R = 1, Wilding = 1.

**IF WORKING IN ENERGIZED SUBSTATION:**

Dispatcher login, name and time: Gus Montanez 0655

Dispatcher logout, name and time: Jim Bowman 2030

**DISCREPANCIES:**

**IMMEDIATE CORRECTIVE ACTION TAKEN:**


**DELAYS OR LOST TIME ENCOUNTERED:**

--

**EQUIPMENT (working, delivered, idle):**

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe.

**OSHA Recordable Safety Incidents:**

Reported by:

Time:




Russ Johnson

Field Construction Representative



# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, October 14, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:50

Tot Hrs mns: 10:50

FCR Start Time: 6:45

FCR Stop Time: 18:00

Tot Hrs mns: 11:15

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 75 degrees

**DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)**

R&R set up four monitors. Currently there is not an active exclusion zone. Passed final compaction test on the control building excavation 8:15. CVE crew moved in to start placing forms. Newman is excavating a hole in the vicinity of the east end of the switchgear foundation to determine if we are going to be in the fill material or the native material with our excavation. If we remain in the existing fill material, Wilding will perform a soil bearing test to see if the existing fill material meets the requirements without Newman needing to over-ex an additional one foot of material. CVE was able to get the footings formed and rebar tied today and they poured 12 cy of concrete, starting at 16:45 and completing the pour and cleanup at 17:50. It should be noted that both CVE and Newman crews are doing an excellent job of keeping the site clean and orderly. Contractors: CVE = 4, Newman = 3, R&R = 1, Wilding = 1.

**IF WORKING IN ENERGIZED SUBSTATION:**

Dispatcher login, name and time: Manny LuHaun 0650

Dispatcher logout, name and time: Jim Bowman 1800

**DISCREPANCIES:**

**IMMEDIATE CORRECTIVE ACTION TAKEN:**


**DELAYS OR LOST TIME ENCOUNTERED:**

--

**EQUIPMENT (working, delivered, idle):**

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe.

**OSHA Recordable Safety Incidents:**

Reported by:

Time:




Russ Johnson

Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Saturday, October 15, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 14:45

Tot Hrs mns: 7:45

FCR Start Time: 6:45

FCR Stop Time: 15:00

Tot Hrs mns: 8:15

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 75 degrees

## DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Currently there is not an active exclusion zone. CVE stripped footer forms and began forming up the building walls and the walls for the pull boxes and vaults. They got the interior wall approximately 60% complete and anticipate pouring the walls on Wednesday, 10/19. Contractors: CVE = 3, R&R = 1.

## IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Kelly Astill 0650

Dispatcher logout, name and time: ???????? 1500 (Sorry, new name and can't remember)

## DISCREPANCIES:

## IMMEDIATE CORRECTIVE ACTION TAKEN:


## DELAYS OR LOST TIME ENCOUNTERED:

--

## EQUIPMENT (working, delivered, idle):

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe.

## OSHA Recordable Safety Incidents:

Reported by:

Time:




Russ Johnson

Field Construction Representative

**REI LAB** ***Reservoirs Environmental, Inc.***

October 18, 2011

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 222621-1  
Project # / P.O. #: None Given  
Project Description: Rocky Mtn. Power 3rd  
West Sub Station

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070


Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 222621-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,



Jeanne Spencer Orr  
President

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 222621-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: October 17, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: October 18, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W-101411-S	EM 811490	0.1100	754	ND	0.0046	BAS	BAS
3W-101411-N	EM 811491	0.1100	750	ND	0.0047	BAS	BAS
3W-101411-W	EM 811492	0.1100	761	ND	0.0046	BAS	BAS
3W-101411-E	EM 811493	NA	0	NA	---	---	---

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm<sup>2</sup> = 0.011

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

Digitally  
signed by  
Gina Vetrone  
Date:  
2011.10.18  
13:01:08 -  
06'00"

DATA QA

Due Date: 10-18  
Due Time: 955



# Reservoirs Environmental, Inc.

8801 Logan St. Denver, CO 80216 • Ph: 303-964-1888 • Fax 303-477-4275 • Toll Free: 888-RES-ENV  
Pager: 303-606-2098

RES 222621

## INVOICE TO: (IF DIFFERENT)

## CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Koskelley</u>	Contact: <u>Justin Kopy's</u>
Address: <u>47 W. 9000 S</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801-541-1035</u>	Cell/pager: <u>801-828-5214</u>
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>Rocky Mtn Power 3<sup>rd</sup> West Sub Station</u>		<u>dave@renviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:								
PLM / PCM / TEM	<u>  </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u>  </u> STANDARD													Air = A	Bulk = S									
(Rush PCM = 8hr, TEM = 6hr.)														Dust = D	Paint = P									
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 8pm														Soil = S	Wipe = W									
Metal(s) / Osm	<u>  </u> RUSH <u>  </u> 24 hr. <u>  </u> 3-5 Day													Swab = SW	F = Food									
RCRA 8 / Metals & We/Ming	<u>  </u> RUSH <u>  </u> 5 day <u>  </u> 10 day													Drinking Water = DW	Waste Water = WW									
Fume Scan / TCLP														O = Other										
Organica	<u>  </u> 24 hr. <u>  </u> 3 day <u>  </u> 8 Day													**ASTM E1782 approved wipe media only**										
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 6pm																								
E.coli O157:H7, Coliforms, S.aureus	<u>  </u> 24 hr. <u>  </u> 2 Day <u>  </u> 3-5 Day																							
Salmonella, Ustaria, E.coli, APC, Y & M	<u>  </u> 48 Hr. <u>  </u> 3-5 Day																							
Mold	<u>  </u> RUSH <u>  </u> 24 Hr <u>  </u> 48 Hr <u>  </u> 5 Day <u>  </u> 8 Day																							
**Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.**																								
Special Instructions:																								
Client sample ID number (Sample ID's must be unique)		PLM - Short report, Long report, Print Count	TEM - AHERA, Level II, 7402, ISO, +/- Quant, Semi-quant, Micro-vec, ISO-Indirect Preps	PCM - 7400A, 7400B, OSMA	DUST - Total, Respirable	METALS - Aqueous(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Sulfonamide +/-	E.coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E.coli +/- or Quantification	Coliforms +/- or Quantification	S.aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/- Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Sample Volume (L) / Area	Matrix Code	# Containers	Data Collected mm/dd/yy	Time Collected hh/mm ap	EM Number (Laboratory Use Only)
1	<del>3W-101411-S</del>	X																	754	A		(blank)		811490
2	3W-101411-N																		750					91
3	3W-101411-W																		761					92
4	3W-101411-E (Blank)																		NA					93
5																								
6																								
7																								
8																								
9																								
10																								

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Kopy's - FedEx</u>	Date/Time: <u>10/14/11</u>	Sample Condition: On Ice Sealed Intad
Laboratory Use Only		Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>Koskelley</u>	Date/Time: <u>10/17/11</u> 955	Can/len: <u>FedEx</u>
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

TRCA 7952 9446 7200

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron  
1.80 length units = 0.5 micron  
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHierro  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REt
Instrument	JEOL 100 <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	754
Date received by lab	10/17/11
Lab Job Number:	222 021
Lab Sample Number:	811490

Analyzed by	JB
Analysis date	10/18/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-4	ND												
	G4-4	ND												
	F4-4	ND												
	G5-4	ND												
	F5-4	ND												
B	K4-4	ND												
	H4-4	ND												
	G4-4	ND												
	F4-4	ND												
	E4-4	ND												

Preps A & B 95% ambient 3-5% debris  
 J. Bann / 10/18/11

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100/N S
Voltage (KV)	100 KV
Magnification	2010X 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	750
Date received by lab	10/17/11
Lab Job Number:	222 621
Lab Sample Number:	811491

Analyzed by	JB
Analysis date	10/18/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Alt
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-4	ND												
	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	C4-4	ND												
	B4-4	ND												
B	H4-6	ND												
	G4-6	ND												
	F4-6	ND												
	E4-6	ND												

Prep A 90% in hmt 5% debris  
Prep B ~ A  
Paul 10/10/11

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material



Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 <sup>14</sup> S
Voltage (KV)	100 KV
Magnification	2010X 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	365
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cin <sup>2</sup> )	761
Date received by lab	10/17/11
Lab Job Number:	222 021
Lab Sample Number:	811492

Analyzed by	JB
Analysis date	10/18/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	G4-6	ND												
	F4-6	ND												
	E4-6	ND												
	C4-6	ND												
	B4-6	ND												
B	H3-3	ND												
	G3-3	ND												
	F3-3	ND												
	E4-4	ND												
	C4-4	ND												

Prep A 80% in bucket 5% debris  
 Prep B 70% in bucket 5% debris

JB 10/18/11

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

Q = Chrysotile

NAM = Non-asbestos material

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$



October 12, 2011

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 222298-1  
Project # / P.O. #: None Given  
Project Description: 3rd West Sub Station - RMP

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 222298-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Orr", is written over a horizontal line.

Jeanne Spencer Orr  
President

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 222298-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: 3rd West Sub Station - RMP  
 Date Samples Received: October 11, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: October 12, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W-101011-E	EM 808578	0.0990	876	ND	0.0044	BAS	BAS
3W-101011-S	EM 808579	0.0990	875	ND	0.0044	BAS	BAS
3W-101011-N	EM 808580	0.0990	874	ND	0.0044	BAS	BAS
3W-101011-W	EM 808581	0.0990	874	ND	0.0044	BAS	BAS

NA = Not Analyzed  
 ND = None Detected  
 BAS = Below Analytical Sensitivity  
 Average Grid Opening in mm<sup>2</sup> = 0.011

Filter Material = Mixed Cellulose Ester  
 Filter Diameter = 25 mm  
 Effective Filter Area = 385 sq mm

Digitally  
signed by  
Gina  
Valtriano  
Date  
2011.10.1  
2:12:26.55  
-0600

DATA QA

Due Date: 10-12-11  
Due Time: 1020a

# REILAB Reservoirs Environmental, Inc.

8801 Logan St. Denver, CO 80216 • Ph: 303 964-1686 • Fax 303-477-4275 • Toll Free .868 RESI-ENV

Pager: 303-509-2098

RES 222298

## INVOICE TO: (IF DIFFERENT)

## CONTACT INFORMATION:

Company: <u>REILAB Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 U 98005</u>	Address:	Phone:	Phone:
<u>Sandy, UT. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:	Final Date Deliverable Email Address:		
Project Description/Location: <u>3rd West Sub Station - RMP</u>			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:
PLM / PCH / TEM	<input type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD													
(Rush PCM = 2hr, TEM = 6hr.)														
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 8pm														
Metal(s) / Oust	<input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-5 Day													
RCRA 8 / Metals & Welding	<input type="checkbox"/> RUSH <input type="checkbox"/> 8 day <input type="checkbox"/> 10 day													
Fume Scan / TCLP														
Organics	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 8 Day													
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm														
E.coli O157:H7, Coliforms, S.aureus	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day													
Salmonella, Listeria, E.coli, APC, Y & M	<input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-8 Day													
Mold	<input type="checkbox"/> RUSH <input type="checkbox"/> 24 Hr <input type="checkbox"/> 48 Hr <input type="checkbox"/> 3 Day <input type="checkbox"/> 5 Day													
**Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.**														
Special Instructions:														
Client sample ID number (Sample ID's must be unique)														
1	3W-101011-E													808578
2	3W-101011-S													79
3	3W-101011-N													80
4	3W-101011-W													81
5														
6														
7														
8														
9														
10														

Number of samples received: 4 (Additional samples still be listed on attached long form.)

NOTE: REILAB will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment (terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge).

Relinquished By: <u>[Signature]</u>	Date/Time: <u>10/10/11</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (P) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>10-11-11</u> 0800	Carrier: <u>FedEx</u>
Results:	Contact: <u>Dave</u> Phone Email Fax	Date: Time: Initials:
	Contact: Phone Email Fax	Date: Time: Initials:

## Attachment I

### Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

#### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

#### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

#### Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron  
1.80 length units = 0.5 micron  
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

#### TEM Analysts

Jeanne S. Orr  
Nathan DelHierro  
Angela Heitger  
Jonathan Bemard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 (N) S
Voltage (KV)	100 KV
Magnification	20KX/10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 10 =	0.055 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+R
Sample Type (A=Air, O=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	876
Date received by lab	10/11/11
Lab Job Number:	222298
Lab Sample Number:	808578

Analyzed by	JB
Analysis date	10/12/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	H6-4	ND												
	G6-4	ND												
	F6-4	ND					Pump A	80% intact		5% debris				
	E6-4	ND					Prep B	90% intact		5% debris				
	C6-4	ND												
B	F4-4	ND												
	E4-4	ND												
	C4-4	ND												
	B4-4	ND												

Rev 3-2006

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

QA-84

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 (N) S
Voltage (KV)	100 KV
Magnification	20KX/10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	RrR
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	875
Date received by lab	10/11/11
Lab Job Number:	222298
Lab Sample Number:	808579

Analyzed by	JB
Analysis date	10/12/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F3-4	ND												
	E3-4	ND												
	C3-4	ND					Prep A	80% instant			3-5% debris			
	B3-4	ND					Prep B	70% instant			3-5% debris			
	A3-4	ND												
B	H2-3	ND												
	G2-3	ND												
	F2-3	ND												
	E2-3	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material



Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	386
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+R
Sample Type (A=Afr, O=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	874
Date received by lab	10/11/11
Lab Job Number:	222298
Lab Sample Number:	808580

Analyzed by	JB
Analysis date	10/12/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Attachment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	ND												
	H4-1	ND					Purp A	90% intact		3-5% debris				
	G4-1	ND					Purp B	80% intact		3-5% debris				
	F4-1	ND												
	E4-1	ND												
B	G4-6	ND												
	F4-6	ND												
	E4-6	ND												
	C4-6	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	874
Date received by lab	10/11/11
Lab Job Number:	222298
Lab Sample Number:	808581

Analyzed by	JB
Analysis date	10/12/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F4-4	ND												
	E4-4	ND												
	C4-4	ND					Pump A	80% asbestos			3-5% debris			
	B4-4	ND					Pump B	90% asbestos			3-5% debris			
	C3-1	ND												
B	F4-6	ND												
	E4-6	ND												
	C4-6	ND												
	B4-6	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

D = Chrysotile

NAM = Non-asbestos material

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

<b>Fiber:</b>	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
<b>Bundle:</b>	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
<b>Cluster:</b>	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
<b>Matrix:</b>	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}^2$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



October 13, 2011

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 222360-1  
Project # / P.O. #: None Given  
Project Description: Rocky Mtn. Power 3rd  
West Sub Station

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 222360-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Orr", is written over a horizontal line.

Jeanne Spencer Orr  
President

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 222360-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: October 12, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: October 13, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W-101111-E	EM 809108	0.0770	1106	ND	0.0045	BAS	BAS
3W-101111-S	EM 809109	0.0770	1106	ND	0.0045	BAS	BAS
3W-101111-N	EM 809110	0.0770	1106	ND	0.0045	BAS	BAS
3W-101111-W	EM 809111	0.0770	1106	ND	0.0045	BAS	BAS

NA = Not Analyzed  
 ND = None Detected  
 BAS = Below Analytical Sensitivity  
 Average Grid Opening in mm<sup>2</sup> = 0.011

Filter Material = Mixed Cellulose Ester  
 Filter Diameter = 25 mm  
 Effective Filter Area = 385 sq mm

 Digitally  
 signed by  
 Gina  
 Vettrino  
 Date:  
 2011.10.13  
 12:18:44 -  
 06'00'

DATA QA

Due Date: 10-13  
Due Time: \_\_\_\_\_

**REI LAB** **Reservoirs Environmental, Inc.**  
5001 Logan St. Denver, CO 80216 • Ph: 303-964-1966 • Fax 303-477-4275 • Toll Free: 866-RESI-ENV  
Pager: 303-608-2088

RES 222360

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R&amp;E ENVIRONMENTAL</u>	Company: _____	Contact: <u>DAVE ROSKELLEY</u>	Contact: <u>CRAG FORD</u>
Address: <u>4761 9000 So</u>	Address: _____	Phone: _____	Phone: _____
<u>SANDY UT 84070</u>	_____	Fax: _____	Fax: _____
Project Number and/or P.O. #: _____	_____	Cell/pager: <u>801-541-1035</u>	Cell/pager: <u>801-673-7488</u>
Project Description/Location: <u>Rocky MTN POWER 3rd WEST SUBSTATION</u>	_____	Final Date Deliverable Email Address: _____	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:				
PLM / PCM / TEM <input checked="" type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	Al = A	Bulk = B	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 6pm																		Dust = D	Paint = P	
Metal(s) / Dist <input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-6 Day																		Soil = S	Wipe = W	
RCRA 8 / Metals & Welding <input type="checkbox"/> RUSH <input type="checkbox"/> 5 day <input type="checkbox"/> 10 day																		Swab = SW	F = Food	
Fume Scan / TCLP <input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 day <input type="checkbox"/> 6 Day																		Drinking Water = DW	Waste Water = WW	
Organics <input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 day <input type="checkbox"/> 6 Day														D = Other						
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 6pm														**ASTM E1782 approved wipe media only**						
E.coli O157:H7, Coliforms, S.aureus <input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day														Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy.	Time Collected mm/dd/yy.	EM Number (Laboratory Use Only)	
Salmonella, Listeria, E.coli, APC, Y & M <input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-5 Day																				
Mold <input type="checkbox"/> RUSH <input type="checkbox"/> 24 Hr <input type="checkbox"/> 48 Hr <input type="checkbox"/> 5 Day <input type="checkbox"/> 5 Day																				
**Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.**																				
Special Instructions:																				
Client sample ID number (Sample ID's must be unique)																				
1	3W - 10111 - E																			809108
2	3W - 10111 - S																			9
3	3W - 10111 - N																			10
4	3W - 10111 - W																			11
5																				
6																				
7																				
8																				
9																				
10																				

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy or original data. By signing at client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Date/Time: _____	Sample Condition: On Ice Sealed Intact
Laboratory Use Only Received By: <u>[Signature]</u> Date/Time: <u>10-12-11</u> 855 Carrier <u>FedEx</u>	Temp. (F°) _____ Yes / No Yes / No Yes / No
Results: Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

TRK# 8697 8473 2170

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron  
1.80 length units = 0.5 micron  
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHiero  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1106
Date received by lab	10/12/11
Lab Job Number:	722360
Lab Sample Number:	807108

Analyzed by	JB
Analysis date	10/13/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AI
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-1	ND												
	F4-1	ND					Pimp A	90% intact	3	70% debris				
	E4-1	ND					Pimp B	90% intact	3	70% debris				
	C4-1	ND												
B	G4-1	ND												
	F4-1	ND												
	E4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

QA-204

NAM = Non-asbestos material



Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1106
Date received by lab	10/12/11
Lab Job Number:	222360
Lab Sample Number:	807109

Analyzed by	JB
Analysis data	10/13/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	At
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-6	ND												
	H3-6	ND												
	G3-6	ND												
	F3-6	ND												
B	H2-6	ND												
	G2-6	ND												
	F2-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100/10 S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 $\mu$ m
Scale: 1D =	0.056 $\mu$ m
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1106
Date received by lab	10/18/11
Lab Job Number:	222560
Lab Sample Number:	8071/10

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	10/13/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G3-6	ND												
	F3-6	ND					Prep A	80% in tent			5-7% debris			
	E3-6	ND					Prep B	60% in tent			5-7%			
	C3-6	ND												
B	F2-1	ND												
	E2-4	ND												
	E2-1	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 (ND) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1100
Data received by lab	10/12/11
Lab Job Number:	222360
Lab Sample Number	80111

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JTB
Analysis date	10/13/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-6	ND												
	G4-6	ND					Pimp A	80% in hand			5-7% debris			
	F4-6	ND					Pimp B	60% in hand			5-7% debris			
	F5-6	ND												
B	H4-6	ND												
	G4-6	ND												
	F4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

<b>Fiber:</b>	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
<b>Bundle:</b>	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
<b>Cluster:</b>	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
<b>Matrix:</b>	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



# **Reservoirs Environmental, Inc.**

October 17, 2011

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Laboratory Code:	RES
Subcontract Number:	NA
Laboratory Report:	RES 222518-1
Project # / P.O. #	None Given
Project Description:	Rocky Mtn. Power 3rd West Sub Station

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 222518-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr  
President

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 222518-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: October 14, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: October 14, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W-101311-S	EM 810490	0.1100	947	ND	0.0037	BAS	BAS
3W-101311-E	EM 810491	0.1100	946	ND	0.0037	BAS	BAS
3W-101311-N	EM 810492	0.1100	947	ND	0.0037	BAS	BAS
3W-101311-W	EM 810493	0.1100	947	ND	0.0037	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm<sup>2</sup> = 0.011

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

Digitally signed  
 by Gina  
 Vettriano  
 Date:  
 2011.10.17  
 09:21:22 -  
 0600'

DATA QA

Due Date: 10.17  
Due Time: 8:40

RES 222518

**Reservoirs Environmental, Inc.**

6801 Logan St. Denver, CO 80216 • Ph: 303 884-1998 • Fax 303-477-4276 • Toll Free: 888 RES-ENV

Page : 80a-60e-2048

**INVOICE TO: (IF DIFFERENT)****CONTACT INFORMATION:**

Company: <b>P &amp; R Environmental</b>		Company: <b>Dave Roskelley</b>		Contact: <b>Justin Karg's</b>	
Address: <b>47 W. 9000 S</b>		Phone: <b></b>		Phone: <b></b>	
<b>Sandy, UT 84070</b>		Fax: <b></b>		Fax: <b></b>	
Project Number and/or P.O. #:		Cell pager: <b>801 541-1035</b>		Cell pager: <b>801 828-5219</b>	
Project Description/Location: <b>Raker Mtn Power 3rd West Sub Station</b>		Find Date Deliverable Start Address: <b>dave@prrm.com</b>			

[illegible]

Number of samples received: 2 (Additional samples shall be listed on attached long form.)

NOTE: B2B will analyse incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Kari - FedEx</u> Date/Time: <u>10/13/11</u> Sample Condition: On Ice Sealed Intact														
Laboratory Use Only Received By: <u>Kelly</u> Date/Time: <u>10-14-11</u> 8740 Carrier: <u>FedEx</u> Temp. (F°) _____ Yes / No Yes / No <u>Yes / No</u>														
Results:	Contact	Phone	Email	Fax	Date	Time	Initials	Contact	Phone	Email	Fax	Date	Time	Initials
	Contact	Phone	Email	Fax	Date	Time	Initials	Contact	Phone	Email	Fax	Date	Time	Initials

TDK# 7952 94104 9635

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron  
1.80 length units = 0.5 micron  
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHiero  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.



**Reservoirs Environmental, Inc.**  
**TEM Asbestos Structure Count**

Laboratory name:	Research Instrument Lab.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20X
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 10 =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not OA

<b>Client:</b>	<b>R &amp; R Environmental</b>
<b>Sample Type (A=Air, D=Dust):</b>	<b>A</b>
<b>Air volume (L) or dust area (cm2)</b>	<b>947</b>
<b>Date received by lab</b>	<b>10/14/2011</b>
<b>Lab Job Number:</b>	<b>222518</b>
<b>Lab Sample Number:</b>	<b>810490</b>

**F-Factor Calculation (Indirect Preps Only):**

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbetman
Analysis date	10/14/2011
Method (D=Direct, I=Indirect, IA=Indirect ashed)	0
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

**Client Sample ID Number 3W-101311-6**

[illegible]

**LA = Libby-type amphibole**

**OA = Other (non-LJbtty type) amphiphile**

**C = Chrysotile**

**NAM = Non-asbestos material**

252

Reservoirs Environmental, inc.  
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20X
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not OA

Client:	K & K Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	946
Date received by lab	10/14/2011
Lab Job Number:	222518
Lab Sample Number:	81D491

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimelman
Analysis date	10/14/2011
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number: SW-101311-E

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	B3-1	LA												
	B3-4	LA												
	B3-3	LA												
	A3-6	LA												
	A4-1	LA					A: 85% ZEST- 1-3% Chrysotile							
	A4-1	LA												
B	B5-1	LA												
	E4-4	LA												
	B4-8	LA												
	E3-6	LA					3 ~ A							

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\ITEM.REP-LAB\Desktop\ITEM Count Sheet - Extra

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20X
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.055 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not OA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	947
Date received by lab	10/14/2011
Lab Job Number:	222518
Lab Sample Number:	810492

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	10/14/2011
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number SW-101311-N

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	L5-1	LD												
	K5-4	LD												
	K5-1	LD												
	G5-1	LD					Prep A: 90% est. 5-10% (LA/BW)							
B	H4-1	LD												
	G4-4	LD												
	H3-3	LD												
	G3-6	LD												
	G3-3	LD												
	F3-4	LD					Prep B ~ A							

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\WEM\RE-LAB\DesMop\TEM Count Sheet -Extra

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20X
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 $\mu$ m
Scale: 1D =	0.056 $\mu$ m
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not QA

Client:	K & K Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	947
Date received by lab	10/14/2011
Lab Job Number	222518
Lab Sample Number:	810493

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	10/14/2011
Method (D=Direct, i=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number: 3W-10131-W

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E4-6	LD												
	E4-3	LD												
	E4-4	LD												
	E4-4	LD												
	E3-3	LD					A: 60% - 1-3 - 1-3 - 1-3							
	E3-6	LD												
B	F3-1	LD												
	F2-3	LD												
	F2-4	LD												
	G2-1	LD					D: ~ A							

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\TEM\REI-LAB\DesMop\TEM Count Sheet -Extra

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

<b>Fiber:</b>	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
<b>Bundle:</b>	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
<b>Cluster:</b>	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
<b>Matrix:</b>	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening

Due Date: 10-17  
Due Time: 840

**REI LAB Reservoirs Environmental, Inc.**

8801 Logan St. Denver, CO 80218 • P: 303 884-1888 • F: 303 477-4278 • Toll Free: 888 REI-ENV

Pager: 303-608-2088

RES 222520

**INVOICE TO: (IF DIFFERENT)**

**CONTACT INFORMATION:**

Company: <u>R &amp; R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact: <u>Justin Kargis</u>
Address: <u>47 W. 9000 S</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
Project Number and/or P.O. #:		Cell/pager: <u>801 541-1035</u>	Cell/pager: <u>801 828-5219</u>
Project Description/Location: <u>Rocky Mtn Power 3rd West Sub Station</u>		Final Date Deliverable Email Address:	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:									
PLM / PCM (TEM) <u>   </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u>   </u> STANDARD (Rush PCW = 2hr, TEM = 8hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Dvel II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E. coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E. coli +/- or Quantification	Coliforms: +/- or Quantification	S. aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	LAB NOTES:				
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 8pm																			Dust = D	Paint = P					
Metal(s) / Dust <u>   </u> RUSH <u>   </u> 24 hr. <u>   </u> 3-5 Day																			Soil = S	Wipe = W					
RCRA 8 / Metals & Wt/Mg																			Swab = SW	F = Food					
Fume Scan / TCLP <u>   </u> RUSH <u>   </u> 8 day <u>   </u> 10 day																			Drinking Water = DW	Waste Water = WW					
Organics <u>   </u> 24 hr <u>   </u> 3 day <u>   </u> 5 Day																			O = Other						
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 8pm																			**ASTM E1782 approved wipe media only**						
E. coli O157:H7, Coliforms, S. aureus <u>   </u> 24 hr. <u>   </u> 2 Day <u>   </u> 3-5 Day																			Sample Volume (L) / Area	Matrix Code		# Containers	Date Collected mmyyddyy	Time Collected lth/mm a/p	EM Number (Laboratory Use Only)
Salmonella, Listeria, E. coli, APC, Y & M <u>   </u> 48 Hr. <u>   </u> 3-5 Day																									
Mold <u>   </u> RUSH <u>   </u> 24 Hr <u>   </u> 48 Hr <u>   </u> 3 Day <u>   </u> 5 Day																									
Special Instructions:																									
Client sample ID number (Sample ID's must be unique)																									
1	3W-101211-E																								
2	3W-101211-S																								
3	3W-101211-N																								
4	3W-101211-W																								
5																									
6																									
7																									
8																									
9																									
10																									

Number of samples received: \_\_\_\_\_ (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze bearing samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Kargis - FedEx</u>	Date/Time: <u>10-12-11</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only		Temp. (°F) _____	Yes / No	Yes / No	Yes / No
Received By: <u>Kargis</u>	Date/Time: <u>10-14-11</u>	Carrier: <u>FedEx</u>			
Results:	Contact	Phone Email Fax	Date	Time	Initials
	Contact	Phone Email Fax	Date	Time	Initials

TRK# 869784732160

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron  
1.80 length units = 0.5 micron  
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHierro  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20X
GrM opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1Ø =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1050
Date received by lab	10/14/2011
Lab Job Number:	222520
Lab Sample Number:	810494

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	10/14/2011
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
GrM storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-101211-E

Grid	GrM Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G1-3	LD												
	F1-6	LD												
	F2-6	LD												
	G2-1	LD												
	G2-3	LD												
	G3-1	LD												
	G3-3	LD												
							A ~ 60% contact ≤ 2 in diam.							
B	H4-1	LD												
	H4-6	LD												
	H5-1	LD					B ~ A							

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\TEM.REI\LAB\OesMap\TEM Count Sheet -Extra



Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20X
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1062
Date received by lab	10/14/2011
Lab Job Number:	222520
Lab Sample Number:	810495

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimelman
Analysis date	10/14/2011
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	O
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-101211-5

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-6	LD												
	K4-3	LD												
	K4-6	LD												
	K5-1	LD												
	H5-1	LD												
B	G5-6	LD												
	G5-3	LD												
	F5-1	LD												
	E5-6	LD												
	E5-6	LD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\ITEM.REM\AB\Desktop\ITEM Count Sheet - Extra

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	Barrick Goldcorp Ltd.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20X
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1042
Date received by lab	10/14/2011
Lab Job Number:	222520
Lab Sample Number:	810498

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimelman
Analysis date	10/14/2011
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number SW-10121t-N

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E4-1	LD												
	E3-3	LD												
	E3-6	LD												
	F3-3	LD												
	F3-6	LD												
	G3-3	LD												
B	G4-1	LD												
	F4-1	LD												
	E4-4	LD												
	E4-6	LD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\TEM.REI-LAB\Documents\TEM Count Sheet -Extra

Reservoirs Environmental, Inc.  
TEEF Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	20 KV
Magnification	20X
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 $\mu$ m
Scale: 10 =	0.056 $\mu$ m
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1054
Date received by lab	10/14/2011
Lab Job Number:	222520
Lab Sample Number:	810497

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	10/14/2011
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-101211-W

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F5-3	AO												
	F5-3	AO												
	E6-4	AO												
	E6-4	AO												
	E6-1	AO												
B	E4-4	AO												
	E4-1	AO												
	E3-3	AO												
	F3-1	AO												
	G3-1	AO												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material  
C:\Users\ITEM.REH\ASBESTOS\ITEM Count Sheet -Extra

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening