

11/16/2011

1214841 - R8 SDMS



Third West Weekly Report  
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbamitz@utah.gov)'

11/16/2011 11:00 AM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbamitz@utah.gov)'"  
<cbamitz@utah.gov>

History: This message has been replied to.

#### 7 Attachments



Weekly Reports 11-07-11 through 11-13-11.pdf Third West Weekly Log 2011-45.pdf 223858-1.pdf 223951-1.pdf



224038-L.pdf 224232-1.pdf 224233-1.pdf

Joyce & Craig,

Attached are the reports for the week of November 7, 2011.

All air monitoring results came back negative, except the positive hit on November 7, 2011. It was one fiber of chrysolite, this was reported last week.

Please let me know if you have any questions.

Thanks,

Mike Shepherd

Project Manager  
Rocky Mountain Power - Major Projects  
801.220.4584 Office  
801.631.1310 Cell  
801.220.2797 Fax  
[michael.shepherd@pacificorp.com](mailto:michael.shepherd@pacificorp.com)

**REI LAB** ***Reservoirs Environmental, Inc.***

November 15, 2011

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 224233-1  
Project # / P.O. #: None Given  
Project Description: Rocky Mtn. Power 3rd  
West Sub Station


Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 224233-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,



Jeanne Spencer Orr  
President

P: 303-964-1986  
F: 303-477-4275

5801 Logan Street, Suite 100 Denver, CO 80216

1-866-RESI-ENV  
[www.rellab.com](http://www.rellab.com)

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 224233-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: November 14, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: November 15, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W 111011-E	EM 824079	0.0800	1022	ND	0.0047	BAS	BAS
3W 111011-S	EM 824080	0.0800	1022	ND	0.0047	BAS	BAS
3W 111011-N	EM 824081	0.0800	1007	ND	0.0048	BAS	BAS
3W 111011-W	EM 824082	0.0800	1022	ND	0.0047	BAS	BAS

NA = Not Analyzed  
 ND = None Detected  
 BAS = Below Analytical Sensitivity  
 Average Grid Opening in mm<sup>2</sup> = 0.010

Filter Material = Mixed Cellulose Ester  
 Filter Diameter = 25 mm  
 Effective Filter Area = 385 sq mm

*EE*  
 Digitally signed by  
 Elisha Ellerman  
 DN: CN = Elisha  
 Ellerman, C = US,  
 O = Reservoirs  
 Environmental,  
 Inc.  
 Date: 2011.11.15  
 12:37:39 -0700

DATA QA

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 224233-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: November 14, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: November 15, 2011

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W 111011-E	EM 824079	ND	0	0	0	0	0	0	0
3W 111011-S	EM 824080	ND	0	0	0	0	0	0	0
3W 111011-N	EM 824081	ND	0	0	0	0	0	0	0
3W 111011-W	EM 824082	ND	0	0	0	0	0	0	0

\*See Analytical Procedure for definitions

\*\*C = Excluded from total due to lack of confirmation

\*\*L = Excluded from total for length less than 0.5 micron (AHERA only)

\*\*A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 11/15/11  
 Due Time: 9a

# REILAB Reservoirs Environmental, Inc.

5801 Logan St Denver, CO 80216 • Ph: 303-864-1886 • Fax 303-477-4275 • Toll Free: 866-REBI-ENV  
 Pager: 303-868-2798

Page 1 of     

## INVOICE TO: (IF DIFFERENT)

## CONTACT INFORMATION:

Company: <u>R &amp; R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact: <u>Justin Kargin</u>
Address: <u>47 W. 9000 S</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager: <u>801 828-5219</u>
Project Number and/or P.O. #:		Final Del. Deliverable Email Address:	
Project Description/Location: <u>Rocky Mtn Power 3rd West Sub Station</u>			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:							
PLM / PCM / TEM	<u>    </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u>    </u> STANDARD	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-sec, ISO Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analysis (s)	RCRA 8, TCLP, Welding Fumes, Metals Scan	ORGANICS - METH	Salmonella: +/-	E. coli O157:H7: +/-	Listeria: +/-	Anaerobic Plate Count: +/- or Quantification	E. coli +/- or Quantification	Coliforms: +/- or Quantification	S. aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLER INITIALS OR OTHER NOTES	Air = A	Bulk = B	
(Rush PCM = 8hr, TEM = 6hr.)																			Dust = D	Paint = P	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 8pm																			Soil = S	Wipe = W	
Metal(s) / Oust	<u>    </u> RUSH <u>    </u> 24 hr. <u>    </u> 3-6 Day																		Swab = SW	F = Food	
RCRA 8 / Metals & Welding	<u>    </u> RUSH <u>    </u> 8 day <u>    </u> 10 day																		Drinking Water = DW	Waste Water = WW	
Pump Scan / TCLP	<u>    </u> RUSH <u>    </u> 8 day <u>    </u> 10 day	O = Other																			
Organics	<u>    </u> 24 hr. <u>    </u> 8 day <u>    </u> 8 Day	**ASTM E1782 approved wipe media only**																			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 6pm																					
E. coli O157:H7, Coliforms, S. aureus	<u>    </u> 24 hr. <u>    </u> 2 Day <u>    </u> 3-6 Day																				
Salmonella, Listeria, E. coli, APC, Y & M	<u>    </u> 48 Hr. <u>    </u> 3-6 Day																				
Mold	<u>    </u> RUSH <u>    </u> 24 Hr <u>    </u> 48 Hr <u>    </u> 3 Day <u>    </u> 8 Day																				
**Turnaround times established as a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.**																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																					
1	<u>3W11011-E</u>		<u>K</u>															<u>1022A</u>	<u>11/15/11</u>	<u>824079</u>	
2	<u>3W11011-S</u>																	<u>1022</u>		<u>82</u>	
3	<u>3W11011-N</u>																	<u>1007</u>		<u>81</u>	
4	<u>3W11011-W</u>																	<u>1022</u>		<u>82</u>	
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may nullify in a 1.5% monthly interest charge.

Relinquished By: <u>Justin Kargin - FedEx</u>	Date/Time: <u>11/10/11</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only		Temp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>11/14/11</u>	Center: <u>FEDEX</u>			
Results:	Contact: <u>Dave</u>	Phone: <u>[Blank]</u>	Email: <u>[Blank]</u>	Fax: <u>[Blank]</u>	
	Date: <u>11/15/11</u>	Time: <u>9:30a</u>	Initials: <u>[Blank]</u>	Contact: <u>[Blank]</u>	Phone: <u>[Blank]</u>
	Date: <u>11/15/11</u>	Time: <u>[Blank]</u>	Initials: <u>[Blank]</u>	Contact: <u>[Blank]</u>	Phone: <u>[Blank]</u>
	Date: <u>11/15/11</u>	Time: <u>[Blank]</u>	Initials: <u>[Blank]</u>	Contact: <u>[Blank]</u>	Phone: <u>[Blank]</u>

Handwritten notes and signatures at bottom of page.

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron  
1.80 length units = 0.5 micron  
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHiero  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+K
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1022
Date received by lab	11/14/11
Lab Job Number:	224233
Lab Sample Number:	8240 79

Analyzed by	JTB
Analysis date	11/15/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K5-6	ND												
	H5-6	ND												
	G5-6	ND												
	F5-6	ND												
B	K5-1	ND												
	H5-1	ND												
	G5-1	ND												
	F5-1	ND												

Preps A &amp; B - 80% in amt 3-5% debris

/B 11/15/11

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material



Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 $\mu$ m
Scale: 1D =	0.056 $\mu$ m
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+K
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1022
Date received by lab	11/14/11
Lab Job Number:	224235
Lab Sample Number	8240 80

Analyzed by	JVB
Analysis date	11/15/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scoops Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-1	ND												
	G4-1	ND					Pump A	60% in tent			5-7% debris			
	F4-1	ND					Pump B	80% in tent			5-7% debris			
	E4-1	ND												
B	K4-3	ND												
	H4-3	ND												
	G4-3	ND												
	F4-3	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.058 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+K
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1007
Date received by lab	11/14/11
Lab Job Number:	224233
Lab Sample Number:	824081

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JKB
Analysis date	11/15/11
Method (D=Direct, I=Indirect, IA=indirect, ashed)	T2
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	K4-6	ND												
	H4-6	ND					Purp A	60% in bucket		3 % debris				
	G4-6	ND					Purp B	70% in bucket		3 % debris				
	F4-6	ND												
B	L3-3	ND												
	K3-3	ND												
	H3-3	ND												
	G3-3	ND												

Rev 9-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100/N S
Voltage (KV)	100 KV
Magnification	20KX/10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	R&K
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1022
Date received by lab	11/14/11
Lab Job Number:	224233
Lab Sample Number:	8240 82

Analyzed by	JIB
Analysis date	11/15/11
Method (D=Direct, 1=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	WMth		Amphibole	C	NAM		Sketch	Photo	EOS
A	F4-6	ND												
	E4-6	ND												
	C4-6	ND												
	B4-6	ND												
B	H3-4	ND												
	G3-4	ND												
	F3-4	ND												
	E3-4	ND												

Preps A &amp; B ~ 80% ambient 3-5% debris

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

<b>Fiber:</b>	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
<b>Bundle:</b>	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
<b>Cluster:</b>	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
<b>Matrix:</b>	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 11/07/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

		In Compliance	Out of Compliance	N/A	
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Corrective Action Taken and Date
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

<i>Standard</i>	<i>Title</i>	In Compliance	Out of Compliance	N/A	<i>Corrective Action Taken and Date</i>
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	



		In Compliance	Out of Compliance	N/A	
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Corrective Action Taken and Date
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.	x			
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

**Comments:**

R&R collected 4 samples of imported fill used to set cable trench on west side of new control building.

Samples were packaged and sent overnight via FedEx to laboratory.

New control building delivered early a.m. and placed on foundation in zone 1 throughout the day.

CVE removed forms from G structure stems.

Newman continued backfilling and compacting around G structure spread footings.

# 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

## HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 11/07/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
  - NA Exclusion zone operations are practiced as instructed.
  - NA Decontamination unit is working properly.
  - NA Workers are using decontamination unit as instructed.
  - NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- ☒ Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- NA      Electronically file photo files into the on-site database
- ☒      Complete Field Documentation
  - ☒      Field Sample Data Sheets (FSDS)
  - ☒      Logbook
- NA      On-site computer database
- ☒      Label each sample media with a unique number
- ☒      Seal sample(s) in zip lock plastic bags
- ☒      Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒      Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA      Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA      Electronically file sample reports into on-site database



## 3<sup>rd</sup> West Substation Site Project Safety Audit

**Project:** 3rd West Sub Station      **Date:** 11/8/11  
**Location:** 3rd West, 1st South, SLC      **Job Number:** \_\_\_\_\_  
**Survey Conducted By:** Jon Craig      **Title:** IH Technician

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.	x			
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.	x			
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.	x			
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.	x			
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			x	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.	x			

Comments:

Newman backfilling around the Footings and pillars/stems in the main excavated pit.

CVE framing last two pillar/stems in the main excavated pit.

No disturbance of contaminated soil in the exclusion zone.



# 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

## HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 11/8/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
  - NA Exclusion zone operations are practiced as instructed.
  - NA Decontamination unit is working properly.
  - NA Workers are using decontamination unit as instructed.
  - NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday; PacifiCorp Employee

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- NA Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- NA      Electronically file photo files into the on-site database
- ☒      Complete Field Documentation
  - ☒      Field Sample Data Sheets (FSDS)
  - ☒      Logbook
- NA      On-site computer database
- ☒      Label each sample media with a unique number
- ☒      Seal sample(s) in zip lock plastic bags
- ☒      Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒      Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒      Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA      Electronically file sample reports into on-site database



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 11/09/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

<i>Standard</i>	<i>Title</i>	In Compliance	Out of Compliance	N/A	<i>Corrective Action Taken and Date</i>
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

		In Compliance	Out of Compliance	N/A	
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Corrective Action Taken and Date
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.	x			
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968: The most recent certification shall be on file until a new one is prepared.			x	

**Comments:**

Bi-Weekly meeting discussions: Addressed contaminated fill imported to site. Decided to meet on site to discuss further. Eldon was on the phone for meeting. Waiting for soil sample report from laboratory to make decision on imported fill around cable trench.

R&R conducted 4-hour asbestos awareness class for 3 Newman employees. Upon completion of class, workers were given helmet stickers.

Newman continued backfilling and compacting around G structure spread footings.

# 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

## HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 11/09/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- ☒ Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
  - NA Exclusion zone operations are practiced as instructed.
  - NA Decontamination unit is working properly.
  - NA Workers are using decontamination unit as instructed.
  - NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary



- NA      Electronically file photo files into the on-site database
- ☒      Complete Field Documentation
  - ☒      Field Sample Data Sheets (FSDS)
  - ☒      Logbook
- NA      On-site computer database
- ☒      Label each sample media with a unique number
- ☒      Seal sample(s) in zip lock plastic bags
- ☒      Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒      Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA      Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA      Electronically file sample reports into on-site database

# 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

## HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 11/10/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
  - NA Exclusion zone operations are practiced as instructed.
  - NA Decontamination unit is working properly.
  - NA Workers are using decontamination unit as instructed.
  - NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- NA      Electronically file photo files into the on-site database
- ☒      Complete Field Documentation
  - ☒      Field Sample Data Sheets (FSDS)
  - ☒      Logbook
- NA      On-site computer database
- ☒      Label each sample media with a unique number
- ☒      Seal sample(s) in zip lock plastic bags
- ☒      Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒      Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA      Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA      Electronically file sample reports into on-site database



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 11/11/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.			x	
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.			x	
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.			x	
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.			x	
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer of the tool is double insulated.			x	
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

CVE line crew was on site to prepare for new power line pole installation. Set new pole in the ground and worked on lines to be ready for scheduled 11-13 am outage.

Newman continued backfill and compaction in zone 2.

Neil Love off after surgery yesterday.



## 3<sup>RD</sup> WEST SUBSTATION REMEDIATION PROJECT

# HEALTH SAFETY MANAGER (HSM)

### DAILY CHECKLIST

DATE: 11/11/11

#### General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- ☒ Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
  - NA Illness/Injury Report Form A
  - NA Site-Specific Training Record Form C
  - NA Hot Work Permit Form D
  - NA Trench/Evacuation Permit Form E
  - NA Combined Space Entry Permit Form F
- ☐ Exclusion zone operations are practiced as instructed.
  - ☒ Decontamination unit is working properly.
  - ☒ Workers are using decontamination unit as instructed.
  - ☐ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

#### Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
- ☒ Field Sample Data Sheets (FSDS)
- ☒ Logbook
- NA On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA Electronically file sample reports into on-site database



## 3<sup>rd</sup> West Substation Site Project Safety Audit

Project: 3<sup>rd</sup> West Sub Station

Date: 11/13/11

Location: 3<sup>rd</sup> West, 1<sup>st</sup> South, SLC

Job Number: \_\_\_\_\_

Survey Conducted By: Justin Kargis

Title: \_\_\_\_\_

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.			x	
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.			x	
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.			x	
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

		In Compliance	Out of Compliance	N/A	Corrective Action Taken and
Standard	Title	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	Date
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.			x	
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer of the tool is double insulated.			x	
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

CVE line crew arrived on site around 11:30 pm 11-12. Anticipated to work until around 4-4:30 am to set up new power pole in yard for service line.

R&R set monitoring pumps on 4 corners of yard around 00:15-00:20. Pump set on the N.E. corner was missing when pumps and samples were collected so only 3 samples were logged.



PHOTO 1



PHOTO 2



PHOTO 3



PHOTO 4

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:  
JMK

DATE  
11/03/2011

FILE:

## SITE PHOTOGRAPHS



**3<sup>rd</sup> West Substation**  
**"2011 Upgrade Project"**  
**Salt Lake City, Utah**





**PHOTO 1**



**PHOTO 2**



**PHOTO 3**



**PHOTO 4**

## **R & REnvironmental, Inc.**

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:

JMK

DATE

11/07/2011

FILE:

## **SITE PHOTOGRAPHS**



**3<sup>rd</sup> West Substation  
"2011 Upgrade Project"  
Salt Lake City, Utah**





PHOTO 1




PHOTO 2




PHOTO 3



PHOTO 4

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

11/07/2011

FILE:

## SITE PHOTOGRAPHS



**3<sup>rd</sup> West Substation**  
**"2011 Upgrade Project"**  
**Salt Lake City, Utah**





PHOTO 1



PHOTO 2




PHOTO 3




PHOTO 4

## **R & R Environmental, Inc.**

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JRWC

DATE:

11/8/2011

FILE:

## SITE PHOTOGRAPHS



**3<sup>rd</sup> West Substation**  
**"2011 Upgrade Project"**  
**Salt Lake City, Utah**





PHOTO 1



PHOTO 2




PHOTO 3

## **R & REnvironmental, Inc.**

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:  
JMK

DATE  
11/09/2011

FILE:

## **SITE PHOTOGRAPHS**



**3<sup>rd</sup> West Substation  
"2011 Upgrade Project"  
Salt Lake City, Utah**



PHOTO 1




PHOTO 2

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:  
JMK

DATE  
11/10/2011

FILE:

## SITE PHOTOGRAPHS



3<sup>rd</sup> West Substation  
"2011 Upgrade Project"  
Salt Lake City, Utah





PHOTO 1




PHOTO 2




PHOTO 3



PHOTO 4

## **R & R**Environmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070  
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:  
DCR

DRAWN BY:  
JMK

DATE:  
11-11-11

FILE:

## SITE PHOTOGRAPHS



**3<sup>rd</sup> West Substation**  
**"2011 Upgrade Project"**  
**Salt Lake City, Utah**

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Monday, November 7, 2011

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:40

Crew Stop Time: 17:30

Tot Hrs mns: 10:50

FCR Start Time: 6:00

FCR Stop Time: 17:45

Tot Hrs mns: 11:45

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy to Sunny, 45 degrees

**DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)**

R&R set up four monitors. CVE removed forms from the six stems and the two mats they poured on Friday and staged all of the materials in the yard next to the construction trailer. Again, a very good job of cleanup and housekeeping. Concrete looked very good. They are forming up the two north stems and will begin working on the floor for the transformer pad in the morning. Newman is backfilling around the two north mats and has now started backfilling the area around the six south spread footings. PSi (Tyler) came by around 10:00 and witnessed the proofing of the area under the east transformer. Newman still had a little bit of work to complete the excavation so PSi will return when Newman has completed the excavation. Wallace Industries, Trachte's erection subcontractor arrived this morning, as well as Wagstaff Crane. They removed the shipping frames from the two building sections and the west section was set by about 11:00. The east section was set by about 3:00. The building went together pretty well, after some encouragement by the Wallace people and some tugging here and hammering there. The only issue we had with the building was that the second section we set, which contained all of the AC and DC panels, making it heavy on one end, bowed on the open side enough that Wallace had to reinstall some plywood sheeting to alleviate the bowing. They completed the bolting of the roof sections together about 3:30, installed the ridge cap and other miscellaneous interior work and will complete their work on Tuesday in the PM. Wilding has been conducting compaction tests on the backfilling performed by Newman. CVE = 6, Newman = 3, R&R = 1, Wilding = 1, PSi = 1, Wallace Ind. = 4, Wagstaff = 2.

**IF WORKING IN ENERGIZED SUBSTATION:**

Dispatcher login, name and time:	Joe Bryant 0606
Dispatcher logout, name and time:	Jim Bowman 1745

**DISCREPANCIES:**

**IMMEDIATE CORRECTIVE ACTION TAKEN:**

<p>CVE used pencil rod to reinforce the forms of the mats and the stems of the spread footings. The pencil rod was broken off at the concrete surface and not covered/patched. I spoke with Steve Davis in Portland and he is going to respond in an e-mail regarding the appropriate remedy. He will also address the issue of the material that should be placed between the bottom of the xfrm floor and the top of the spread footing mat, where the xfrm pad overlaps on top of the mat fdn.</p> <p>Some backfill material brought in by Newman to fill the void between the bidg fdn and the cable trench was sampled and found to contain suspected contaminant material. R&amp;R has obtained four additional samples of this material that will be analyzed in Denver tomorrow and results are anticipated by the Wednesday meeting.</p>	<p>Gave Steve Davis the specifics and am awaiting an email response.</p> <p>R&amp;R has obtained four additional samples of this material that will be analyzed in Denver tomorrow and results are anticipated the Wednesday meeting.</p>
---	---

**DELAYS OR LOST TIME ENCOUNTERED:**

**EQUIPMENT (working, delivered, idle):**

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe, dump truck.

**OSHA Recordable Safety Incidents:**

**Reported by:**

**Time:**

--	--	--



Russ Johnson

Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Tuesday, November 8, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:45

Crew Stop Time: 17:25

Tot Hrs mns: 10:40

FCR Start Time: 6:50

FCR Stop Time: 17:35

Tot Hrs mns: 10:45

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy - 42 degrees

## DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE continued setting up the forms and anchor bolts for the final two "G" foundations and started laying out the east transformer floor. CVE applied an asphaltic mastic to the concrete where the pencil rod has been broken off and where the "exposed" pencil rod will be below grade. CVE installed insulated blankets over the area where the transformer floor will be poured. Newman is backfilling the south half of the excavation and Wilding is providing compaction testing as necessary. PSI (Tyler) came by and gave final approval of the proofing for the east transformer area. Wallace Enterprises completed the assembly of the Trachte building with the exception of five small items which will be remedied when Wallace returns in approximately 10 days to install the wallpack that was damaged during transit. CVE = 6, Newman = 3, R&R = 1, Wilding = 1, PSI = 1, Wallace ind. = 4,

## IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Ken Barto 0705

Dispatcher logout, name and time: XXXX

## DISCREPANCIES:

## IMMEDIATE CORRECTIVE ACTION TAKEN:

The west wallpak (light fixture) for the building arrived damaged and Wallace has ordered a replacement. Tim will return and install after it arrives. There are four other deficiencies on the Trachte report I signed, nothing big, that will be remedied when Tim Wallace returns to hang the replacement wallpack.

Deficiencies are noted on the Trachte form

RMP Eng authorized the use of pencil rod in foundations with the understanding that all below grade exposed rod be painted with an asphaltic mastic, and that all above grade exposed rod be ground down to a depth of .25" and grouted.

Drawings have been redlined

RMP Eng also approved a thickened section of the xfmr floor, with additional rebar, where the xfmr floor overlays the spread footing pad.

Drawings have been redlined

## DELAYS OR LOST TIME ENCOUNTERED:

## EQUIPMENT (working, delivered, idle):

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), water wagon, portable wash-down structure, trackhoe w/pavement breaker, mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe, dump truck.

## OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson

Field Construction Representative



# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Wednesday, November 9, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:20

Tot Hrs mns: 10:20

FCR Start Time: 6:20

FCR Stop Time: 17:30

Tot Hrs mns: 11:10

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 45 degrees

## DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE placed some plywood over two openings in the control building floor, after not being able to find any fabricated plates for the openings. CVE crew continues to place forms and rebar for the transformer floor. Newman continues to place backfill in the south area around the spread footings and has excavated an area for the placement of the C and D foundations. Took delivery today of two panels, one RTU and one miscellaneous panel, plus a box of "stuff". Brian and Robert (RMP Enviro) came by this PM and discussed the issue with the mutant fill material. R&R has still not received their test results to indicate if the specie of material from this backfill is the same as the Libby material here on site. Supposedly tomorrow. CVE = 6, Newman = 3, R&R = 1, Wilding = 1.

## IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Ken Barto 0625

Dispatcher logout, name and time: Kim Batt 1730

## DISCREPANCIES:

## IMMEDIATE CORRECTIVE ACTION TAKEN:

## DELAYS OR LOST TIME ENCOUNTERED:

## EQUIPMENT (working, delivered, idle):

Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), portable wash-down structure, trachoe (2), mini-ex, bobcat, power washer, water truck, compactor, CVE tool trailer, crew truck, backhoe, dump truck.

## OSHA Recordable Safety Incidents:

Reported by:                      Time:             



Russ Johnson

Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Thursday, November 10, 2011

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 16:30

Tot Hrs mns: 9:30

FCR Start Time: 6:50

FCR Stop Time: 17:30

Tot Hrs mns: 10:40

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 47 degrees

## DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. PSI came by this morning and witnessed the proof roll of the area in the SE corner of our excavatin where the south "C" and "D" foundations will be placed. CVE continues to place rebar for the transformer floor and is working on setting forms to grad and placing rebar/anchor bolts for the C and D foundations. Newman staged the portable truck wash behind the decon conex to make room for trucks to manuever around in the soon to be exclusion zone and continues to backfill around the spread footings in the south half of the open excavation. Newman covered the suspect material on the back side of the control building with visqueen and the material will be removed from the site as soon as we turn that area into an exclusion zone again. CVE covered the excavation for the new terminal pole with lumber and visqueen. Dave (R&R) dropped by and we discussed the removal of the two old poles which will take place on Sunday. After discussing the removal and the potential for needing "trained" and "suited" personnel to perform the removal, I suggested that we just cut the poles off at ground level and we will remove them along with the other spoils when we turn this area into an exclusion zone. I contacted Alan Bezzant to make sure that this was an acceptable alternative and he Indicates that this will be OK. We will cut them off so that they are not a trip or a tire hazard. CVE = 5, Newman = 4, R&R = 1, Wilding = 1, PSI = 1.

## IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Ken Barto 0625
Dispatcher logout, name and time:	Gus Montanez 1725

## DISCREPANCIES:

## IMMEDIATE CORRECTIVE ACTION TAKEN:


## DELAYS OR LOST TIME ENCOUNTERED:

Newman had some issues with the loader at their ABC storage site and also some difficulties getting a truck available for hauling.

## EQUIPMENT (working, delivered, idle):

CVE: Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. Newman: portable wash down structure, trachoe (2), mini-ex, bobcat, power washer, water truck, compactor, backhoe.

## OSHA Recordable Safety Incidents:

## Reported by:

## Time:




**ROCKY MOUNTAIN  
POWER**  
A DIVISION OF PACIFICORP

Russ Johnson

Field Construction Representative

# PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, November 11, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 16:45

Tot Hrs mns: 9:45

FCR Start Time: 6:40

FCR Stop Time: 17:05

Tot Hrs mns: 10:25

Use military time format 00:00

WEATHER CONDITIONS: Sunny, hazy - 50 degrees

## DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE completed the prep work for the transformer pad, built forms and tied rebar for the circuit breaker foundations, and started forming and tying rebar for the structure F foundation. Newman continues to backfill in the south part of the excavation. CVE line crew arrived with equipment and materials for the distribution line work. The work today will include spreading the conductors on the service pole for the printing company, setting the new termination pole at the corner of the building, and pulling and terminating the UG cables for the feed to UTA. Next concrete pour is scheduled for Monday, November 14 at 10:00 am. CVE fab crew = 4, CVE line crew = 5, Newman = 5, R&R = 1, Wilding = 1.

## IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Ken Barto 0640

Dispatcher logout, name and time: Barry Nielson 1705

## DISCREPANCIES:

## IMMEDIATE CORRECTIVE ACTION TAKEN:

## DELAYS OR LOST TIME ENCOUNTERED:

## EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 2 dumpsters, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. CVE line crew: Crew truck, bucket truck, line truck, material truck, pole trailer Newman: portable wash-down structure, trachoe (2), mini-ex, bobcat, power washer, water truck, compactor, backhoe.

## OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson

Field Construction Representative

# **Reservoirs Environmental, Inc.**

November 9, 2011

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 223858-1  
Project # / P.O. #: None Given  
Project Description: 3rd West Sub Station - RMP

Eldon Romney  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070


Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 223858-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,



Jeanne Spencer Orr  
President

P: 303-964-1986  
F: 303-477-4275

5801 Logan Street, Suite 100 Denver, CO 80216

1-866-RESI-ENV  
[www.reilab.com](http://www.reilab.com)

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

**TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS**

**RES Job Number:** RES 223858-1  
**Client:** R & R Environmental  
**Client Project Number / P.O.:** None Given  
**Client Project Description:** 3rd West Sub Station - RMP  
**Date Samples Received:** November 8, 2011  
**Analysis Type:** TEM, AHERA  
**Turnaround:** 24 Hour  
**Date Samples Analyzed:** November 8, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W110711-E	EM 820737	0.0770	1079	ND	0.0046	BAS	BAS
3W110711-S	EM 820738	0.0770	1079	ND	0.0046	BAS	BAS
3W110711-N	EM 820739	0.0770	1094	1	0.0046	0.0046	13.0
3W110711-W	EM 820740	0.0770	1094	ND	0.0046	BAS	BAS

NA = Not Analyzed

ND = None Detected


BAS = Below Analytical Sensitivity

Average Grid Opening in mm<sup>2</sup> = 0.011

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm


 Digitally signed  
 by Gina  
 Veltriano  
 Date:  
 2011.11.09  
 07:57:12 -0700

**DATA QA**

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 223858-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: 3rd West Sub Station - RMP  
 Date Samples Received: November 8, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: November 8, 2011

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W110711-E	EM 820737	ND	0	0	0	0	0	0	0
3W110711-S	EM 820738	ND	0	0	0	0	0	0	0
3W110711-N	EM 820739	Chrysotile	1	0	0	0	0	0	1
3W110711-W	EM 820740	ND	0	0	0	0	0	0	0

\*See Analytical Procedure for definitions

\*\*C = Excluded from total due to lack of confirmation

\*\*L = Excluded from total for length less than 0.5 micron (AHERA only)

\*\*A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 11-9-11  
Due Time: 8:45a

# REI LAB **Reservoirs Environmental, Inc.**

5801 Logan St. Drivlar, CO 80216 • Pti: 303 944-1986 • Fax 303-477-4273 • Toll Free: 888 REI-ENV


Pager: 303-609-2088

Page 1 of 1

## INVOICE TO: (IF DIFFERENT)

## CONTACT INFORMATION:

Company: <u>R&amp;R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 900DS</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:	Final Date Deliverable Email Address: <u>dave@reinfo.com</u>		
Project Description/Location: <u>3rd West Substation - RAMP</u>			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:					
PLM / PCM / TEM <u>      </u> RUSH (Same Day) <u>      </u> PRIORITY (Next Day) <u>      </u> STANDARD (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/- Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E. coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E. coli: +/- or Quantification	Coliforms: +/- or Quantification	S. aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/- Identification, Quantification	SAMPLES INITIALS OR OTHER NOTES	Air = A	Bulk = B	
																			Dust = D	Paint = P	
																			Soil = S	Wipe = W	
																			Swab = SW	F = Food	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																		Drinking Water = DW	Waste Water = WW		
Metal(s) / Dust <u>      </u> RUSH <u>      </u> 24 hr. <u>      </u> 3-5 Day																		O = Other			
RCRA 8 / Metals & Welding Fume Scan / TCLP <u>      </u> RUSH <u>      </u> 5 day <u>      </u> 10 day																		**ASTM E1792 approved wipe media only**			
Organics <u>      </u> 24 hr. <u>      </u> 5 day <u>      </u> 5 Day																					
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 6pm																					
E. coli O157:H7, Coliforms, S. aureus <u>      </u> 24 hr. <u>      </u> 2 Day <u>      </u> 3-5 Day																					
Salmonella, Listeria, E. coli, APC, Y & M <u>      </u> 48 Hr. <u>      </u> 3-5 Day																					
Mold <u>      </u> RUSH <u>      </u> 24 Hr. <u>      </u> 48 Hr. <u>      </u> 3 Day <u>      </u> 5 Day																					
**Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.**																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																				EM Number (Laboratory Use Only)	
1	3W1107U-E		X															1.079	A	11/07/11	824737
2	3W1107U-S																	1.079			30
3	3W1107U-N																	1.094			30
4	3W1107U-W																	1.094			40
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> <u>FedEx</u>	Date/Time: <u>11/07/11</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only		Temp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>11-8-11 @ 8:45a</u> Carrier: <u>FedEx</u>				
Results:	Contact <u>Dave</u> Phone <u>[Signature]</u> Email <u>[Signature]</u> Fax <u>[Signature]</u>	Date <u>11/8/11</u> Time <u>6:20p</u> Initials <u>[Signature]</u>	Contact	Phone <u>[Signature]</u> Email <u>[Signature]</u> Fax <u>[Signature]</u>	Date <u>11/9/11</u> Time <u>7:56a</u> Initials <u>[Signature]</u>
	Contact <u>[Signature]</u> Phone <u>[Signature]</u> Email <u>[Signature]</u> Fax <u>[Signature]</u>	Date <u>11/8/11</u> Time <u>6:20p</u> Initials <u>[Signature]</u>	Contact	Phone <u>[Signature]</u> Email <u>[Signature]</u> Fax <u>[Signature]</u>	Date <u>11/9/11</u> Time <u>7:56a</u> Initials <u>[Signature]</u>

Handwritten notes: 7577 1200 3282

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHiero  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.



Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N 6
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	N/A

Client:	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1079
Date received by lab	11/8/11
Lab Job Number:	223858
Lab Sample Number:	820737

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JK
Analysis date	11/8/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G5-4	ND					Prep A	90% intact		~5% debris				
	F5-4	ND					Prep B	~A						
	E5-4	ND						pen / hmen		11/8/11				
	C5-4	ND												
B	F4-3	ND												
	E4-3	ND												
	C4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	N/A

Client:	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1079
Date received by lab	11/8/11
Lab Job Number:	223858
Lab Sample Number:	820738

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JK
Analysis date	11/8/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	L4-3	ND												
	K4-3	ND					Prep A 90% intact				~5% debris			
	H4-3	ND					Prep B - A							
	M4-3	ND									Prep from 11/8/11			
B	K4-1	ND												
	H4-1	ND												
	F4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\General Lab Documentation\TEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (9)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
OA Type	N/A

Client:	R + R
Sample Type (A=Air, O=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1094
Date received by lab	11/8/11
Lab Job Number:	223858
Lab Sample Number:	820739

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	UK
Analysis date	11/8/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AT
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G3-1	ND					Prep A 90%			25% debris				
	F3-1	ND					Prep B ~ A							
	E3-1	ND								Prep 11/8/11				
	C3-1	ND												
B	K3-1	ND												
	H3-1	F		1	2.5	1	CD		-					
	G3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\General Lab Documents\TEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	N/A

Client:	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1094
Date received by lab	11/8/11
Lab Job Number:	223858
Lab Sample Number:	820740

Analyzed by	AK
Analysis date	11/8/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G6-4	ND												
	F6-4	ND					Prep A	90% intact	5-7% debris					
	E6-4	ND					Prep	NA						
	C6-4	ND						Prep	11/8/11					
B	F4-6	ND												
	E4-6	ND												
	C4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

F:\QAQC\Lab\General Lab Documents\TEM Count Sheet rev. 1-11.xls

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

<b>Fiber:</b>	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
<b>Bundle:</b>	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
<b>Cluster:</b>	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
<b>Matrix:</b>	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$



# **Reservoirs Environmental, Inc.**

November 10, 2011

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 223951-1  
Project # / P.O. #: None Given  
Project Description: 3rd West Sub Station -  
Pacifi Corp.

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 223951-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr  
President

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

**TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS**

**RES Job Number:** RES 223951-1  
**Client:** R & R Environmental  
**Client Project Number / P.O.:** None Given  
**Client Project Description:** 3rd West Sub Station - Pacifi Corp.  
**Date Samples Received:** November 9, 2011  
**Analysis Type:** TEM, AHERA  
**Turnaround:** 6 Hour  
**Date Samples Analyzed:** November 10, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W-110811-N	EM 822336	0.0770	1168	ND	0.0043	BAS	BAS
3W-110811-S	EM 822337	0.0770	1164	ND	0.0043	BAS	BAS
3W-110811-E	EM 822338	0.0770	1162	ND	0.0043	BAS	BAS
3W-110811-W	EM 822339	0.0770	1164	ND	0.0043	BAS	BAS
Blank	EM 822340	NA	0	NA	---	---	---
Blank	EM 822341	NA	0	NA	---	---	---

NA = Not Analyzed  
 ND = None Detected  
 BAS = Below Analytical Sensitivity  
 Average Grid Opening in mm<sup>2</sup> = 0.011

Filter Material = Mixed Cellulose Ester  
 Filter Diameter = 25 mm  
 Effective Filter Area = 385 sq mm

*EE*  

 Digitally signed by Elzha Elerman  
 DN: CN = Elzha Elerman, C =  
 US, O = Reservoirs Environmental, Inc.  
 Date: 2011.11.10 12:10:31 -0700

Due Date: 11-10-11

Due Time: 5:00a

J RES 223951

# REILAB Reservoirs Environmental, Inc.

3601 Logan St Denver, CO 80216 • Ph: 303 964-1886 • Fax 303-477-4276 • Toll Free: 866-RES-ENV

## SUBMITTED BY:

## INVOICE TO: (IF DIFFERENT)

## CONTACT INFORMATION:

Company: <b>R+E Environmental, Inc</b>	Company:	Contact: <b>Dave Postelley</b>	Contact:
Address: <b>47 W. 9000 S. #2</b>	Address:	Phone: <b>921 541 1035</b>	Phone:
<b>Sandy LRT 84070</b>		Fax:	Fax:
Project Number and/or P.O. #:		Cell/pager:	Cell/pager:
Project Description/Location: <b>3rd West Substation - Pacific Corp.</b>		Final Date Deliverable Email Address:	
		<b>DAVE@RENVIRO.COM</b>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS		VALID MATRIX CODES		LAB NOTES:	
PLM / PCM / TEM	RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD	PLM - Short report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant	Air = A	Bulk = B		
	(Rush PCM = 2hr, TEM = 6hr.)	Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	Dust = D	Paint = P		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm		DUST - Total, Respirable	RCRA 8.	Soil = S	Wipe = W		
Metal(s) / Dust	RUSH 24 hr. 3-5 Day	METALS - Analyte(s)	TCLP, Welding Fume, Metals Scan	Drinking Water = DW			
RCRA 8 / Metals & Welding	RUSH 5 day 10 day	ORGANICS - BTEX, MTBE, 8260, GRO, DRO	OTHER -	Waste Water = WW			
Fume Scan / TCLP				Other = O			
Organics	24 hr. 3 day 5 Day			**ASTM E1792 approved wipe media only**			
*Analysis turnarounds are subject to laboratory sample volume and are not guaranteed. You will be notified if delays are expected. Additional fees apply for afterhours and holidays for all analysis types.*				Sample Volume (L) / Area	Matrix Code	Date Collected mm/dd/yy	Time Collected h:mm a/p
Special Instructions:				# Containers			EM Number (Laboratory Use Only)
Client sample ID number (Sample ID's must be unique)							
1	3W-110B11-N		ANAL	1,168A		11/09/11	822336
2				1,164			32
3				1,162			38
4				1,164			30
5	Blank						40
6	Blank						41
7							
8							
9							
10							
11							
12							
13							

Number of samples received: 6

(Additional samples shall be listed on attached log form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculation resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.8% monthly interest surcharge.

Relinquished By: <b>[Signature]</b>	Date/Time: <b>11/09/11 1900</b>	Sample Condition: On Ice	Sealed	Intact
Laboratory Use Only		Temp. (F°)	Y/N	Y/N
Received By: <b>[Signature]</b>	Date/Time: <b>11-9-11 9:00a</b>	Carrier: <b>FOREX</b>		
Results:	Contact: <b>Dave</b> Page Phone Email Fax Date <b>11-9</b> Time <b>10:20A</b> Initials <b>AP</b>	Contact:	Page Phone Email Fax	Date Time Initials
	Contact: Page Phone Email Fax Date Time Initials	Contact:	Page Phone Email Fax	Date Time Initials

MS8 Tracking #: 8602 7625 0300



## Attachment I

### Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

#### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

#### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

#### Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

#### TEM Analysts

Jeanne S. Orr  
Nathan DelHierro  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N (S)
Voltage (KV)	100 KV
Magnification	2010X 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	38S
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1168
Date received by lab	11/9/11
Lab Job Number:	223951
Lab Sample Number	822336

Analyzed by	JTB
Analysis date	11/10/11
Method (D=Direct, t=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	H3-6	ND												
	G3-6	ND					Pump A	60% content			5% debris			
	F3-6	ND					Pump B	80% content			5% debris			
	E3-6	ND												
B	K4-6	ND												
	H4-6	ND												
	G4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1164
Date received by lab	11/9/11
Lab Job Number	223951
Lab Sample Number	822337

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JTB
Analysis date	11/10/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K5-1	ND												
	H5-1	ND												
	G5-6	ND												
	F5-6	ND												
B	F3-1	ND												
	E3-1	ND												
	E3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N (S)
Voltage (KV)	100 KV
Magnification	2010X 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1162
Date received by lab	11/9/11
Lab Job Number	223951
Lab Sample Number	822338

Analyzed by	JTB
Analysis date	11/10/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scoops Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-1	ND												
	G3-1	ND					Pump A	60% ambient		5% debris				
	F3-1	ND					Pump B ~ A							
	E3-1	ND												
B	H4-4	ND												
	H4-4	ND												
	G4-4	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N (S)
Voltage (KV)	100 KV
Magnification	20KV 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	RWR
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1164
Date received by lab	11/9/11
Lab Job Number:	223951
Lab Sample Number	822339

Analyzed by	JAS All
Analysis date	11/10/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-6	ND												
	G4-6	ND												
	F4-6	ND												
	E4-6	ND												
B	C4-4	ND												
	C4-1	ND												
	B4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Rev 3-2009

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

<b>Fiber:</b>	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
<b>Bundle:</b>	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
<b>Cluster:</b>	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
<b>Matrix:</b>	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}^2$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

'GO = TEM grid opening



November 11, 2011

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 224038-1  
Project # / P.O. #: None Given  
Project Description: Rocky Mtn. Power 3rd  
West Sub Station

Eldon Romney  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 224038-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Orr", is written over a horizontal line.

Jeanne Spencer Orr  
President

P: 303-964-1986  
F: 303-477-4275

5801 Logan Street, Suite 100 Denver, CO 80216

1-866-RESI-ENV  
www.reilab.com

# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 224038-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: November 10, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: November 10, 2011 - November 11, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W110911-E	EM 822985	0.0800	1011	ND	0.0048	BAS	BAS
3W110911-S	EM 822986	0.0800	1011	ND	0.0048	BAS	BAS
3W110911-N	EM 822987	0.0800	1022	ND	0.0047	BAS	BAS
3W110911-W	EM 822988	0.1000	352	ND	0.0109	BAS	BAS

NA = Not Analyzed

ND = None Detected

BAS = Below Analytical Sensitivity

Average Grid Opening in mm<sup>2</sup> = 0.010

Filter Material = Mixed Cellulose Ester

Filter Diameter = 25 mm

Effective Filter Area = 385 sq mm

Digitally  
signed by Gina  
Valtrano  
Date:  
2011.11.11  
10:57:11 -  
0700

DATA QA



Due Date: 11/11/11  
Due Time: 8:00a

RES 224038

**REILAB Reservoirs Environmental, Inc.**

8801 Logan St. Denver, CO 80218 • Ph: 303 584-1985 • Fax 303-477-4276 • Toll Free: 866 REI-ENV

Pager: 303-509-2098

Page 1 of 1

**INVOICE TO: (IF DIFFERENT)**

**CONTACT INFORMATION:**

Company: <u>R &amp; R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact: <u>Justin Kargis</u>
Address: <u>47 W. 9000 S</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager: <u>801 828-5219</u>
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>Rocky Mtn Power 3rd West Sub Station</u>		<u>dave@rrenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:						
PLM / PCM / TEM <u>TEM</u> <u>RUSH</u> (Same Day) <u>X</u> PRIORITY (Next Day) <u>STANDARD</u> (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-ven, ISO-Induct Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E. coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E. coli +/- or Quantification	Coliforms +/- or Quantification	Staphylococcus +/- or Quantification	Y & M +/- or Quantification	Mold +/- Identification, Quantification	Alr = A	Bulk = B	EM Number (Laboratory Use Only)
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																		Dust = D	Paint = P	
Metal(s) / Dust <u>RUSH</u> 24 hr. 3-5 Day																		Soil = S	Wipe = W	
RCRA 8 / Metals & Welding Fume Scan / TCLP <u>RUSH</u> 5 day 10 day																		Swab = SW	F = Food	
Organics 24 hr. 3 day 5 Day																		Drinking Water = DW	Waste Water = WW	
MICROBIOLOGY LABORATORY HOURS: Weekdays: 8am - 6pm												O = Other								
E. coli O157:H7, Coliforms, Staphylococcus 24 hr. 2 Day 3-5 Day												**ASTM E1792 approved wipe media only**								
Salmonella, Listeria, E. coli, APC, Y & M 48 Hr. 3-5 Day												Sample Volume (L) / Area	Matrix Code	Date Collected m/d/yyyy	Time Collected h/m/a/p					
Mold <u>RUSH</u> 24 Hr. 48 Hr. 3 Day 5 Day												# Containers								
**Turnaround times establish a laboratory priority, subject to laboratory volumes and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.**												SAMPLER'S INITIALS OR OTHER NOTES								
Special Instructions:																				
Client sample ID number (Sample ID's must be unique)																				
1	3W110911-E																			
2	3W110911-S																			
3	3W110911-N																			
4	3W110911-W																			
5																				
6																				
7																				
8																				
9																				
10																				

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Kargis - FedEx</u>	Date/Time: <u>11/09/11</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>Paul</u>	Date/Time: <u>11/10/11 @ 8:30a</u> Carrier: <u>FedEx</u>	
Results:	Contact: <u>Paul</u> Phone Email Fax	Date: <u>11-11-11</u> Time: <u>1:30pm</u> Initials: <u>J</u>
	Contact: Phone Email Fax	Date: Time Initials

Travis 757-238-6661

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHiero  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	N/A

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1011
Date received by lab	11/10/11
Lab Job Number:	224038
Lab Sample Number:	822985

Analyzed by	ML
Analysis date	11/10/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F3-1	ND												
	E3-1	ND					Prep A 50% intact 5-7% debris							
	C3-1	ND					Prep B 70% intact 5-7% debris							
	F4-1	ND												
B	G4-1	ND												
	F4-1	ND												
	G3-1	ND												
	F3-1	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

D = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	N/A
QA Type	N/A

Client:	R + R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1011
Date received by lab	11/10/11
Lab Job Number:	224038
Lab Sample Number:	822986

Analyzed by	JK
Analysis date	11/10/11
Method (O=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AT
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-4	ND												
	G5-1	ND					Phase A	70% intact			5% debris			
	F5-1	ND					Phase B	~60% intact			~5% debris			
	E5-1	ND									For Phase 11/11/11			
B	F3-6	ND												
	G3-6	ND												
	C3-6	ND												
	F2-6	ND												

Rev 8-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

O = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N (S)
Voltage (KV)	100 KV
Magnification	20KX 30KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: IL =	0.28 um
Scale: ID =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	1022
Date received by lab	11/10/11
Lab Job Number:	274038
Lab Sample Number:	822987

Analyzed by	JH
Analysis date	11/11/11
Method (O=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G3-3	ND												
	F3-3	ND					Pump A 80% in tank				3-5% debris			
	E3-3	ND					Pump B 60% in tank				3-5% debris			
	C3-3	ND												
B	H6-3	ND												
	H6-3	ND												
	G16-3	ND												
	G16-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 $\mu$ m
Scale: 1D =	0.056 $\mu$ m
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	352
Date received by lab	11/10/11
Lab Job Number:	274038
Lab Sample Number:	822988

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JH
Analysis date	11/11/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH (mg)
Grid storage location	Month Analyzed
Scooter Alignment	Date Analyzed

#Volume below AHERA minimum  
Analytical Sensitivity not reached

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	K4-6	ND												
	H4-6	ND					Prep A 80% Lint				3-5% debris			
	G4-6	ND					Prep B ~ A							
	F4-6	ND												
B	K6-4	ND												
	H6-4	ND												
	G6-4	ND												
	F6-4	ND												
	G5-6	ND												
	F5-6	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening

**REI LAB** ***Reservoirs Environmental, Inc.***

November 15, 2011

David Roskelley  
R & R Environmental  
47 West 9000 South #2  
Sandy UT 84070

Laboratory Code: RES  
Subcontract Number: NA  
Laboratory Report: RES 224232-1  
Project # / P.O. #: None Given  
Project Description: Rocky Mtn. Power 3rd  
West Sub Station


Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 224232-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,



Jeanne Spencer Orr  
President



# RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 224232-1  
 Client: R & R Environmental  
 Client Project Number / P.O.: None Given  
 Client Project Description: Rocky Mtn. Power 3rd West Sub Station  
 Date Samples Received: November 14, 2011  
 Analysis Type: TEM, AHERA  
 Turnaround: 24 Hour  
 Date Samples Analyzed: November 15, 2011

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm <sup>2</sup> )	(L)		(s/cc)	(s/cc)	(s/mm <sup>2</sup> )
3W 111111-E	EM 824075	0.0900	887	ND	0.0048	BAS	BAS
3W 111111-S	EM 824076	0.0900	886	ND	0.0048	BAS	BAS
3W 111111-N	EM 824077	0.0900	882	ND	0.0049	BAS	BAS
3W 111111-W	EM 824078	0.0900	882	ND	0.0049	BAS	BAS

NA = Not Analyzed  
 ND = None Detected  
 BAS = Below Analytical Sensitivity  
 Average Grid Opening in mm<sup>2</sup> = 0.010

Filter Material = Mixed Cellulose Ester  
 Filter Diameter = 25 mm  
 Effective Filter Area = 385 sq mm

Digitally signed by  
 Elisha Ellerman  
 DN: CN = Elisha  
 Ellerman, C = US,  
 O = Reservoirs  
 Environmental,  
 Inc.  
 Date: 2011.11.15  
 12:30:50 -07'00'

DATA QA

Due Date: 11-15-11  
 Due Time: 5pm

**REILAB Reservoirs Environmental, Inc.**  
 8801 Logan St. Denver, CO 80216 • Ph: 303-684-1111 • Fax 303-477-4275 • Toll Free: 866-RESE-ENV  
 Pager: 303-508-2088

Job # \_\_\_\_\_  
 Page 1 of 1

## INVOICE TO: (IF DIFFERENT)

## CONTACT INFORMATION:

Company: <u>R &amp; R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact: <u>Justin Kang's</u>
Address: <u>47 W. 9000 S</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager: <u>801 828-5219</u>
Project Number: <u>88m P.O. #:</u>		Final Cost Deliverable Email Address:	
Project Description/Location: <u>Rocky Mtn Power 3<sup>rd</sup> West Sub Station</u>		<u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VAUD MATRIX CODES		LAB NOTES:
PLM / PCM (TEM) <u>X</u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u>  </u> STANDARD		PLM - Short report, Long report, Point Count TEM - AHERA, Level II, ISO, +/-, Quant. Semi-quant, Micro-quant, ISO-Indirect Progs PCM - 7400A, 7400B, OSHA DUST - Total, Respirable METALS - Analytical RCRA 8, TCLP, Welding Fume, Metals Scan ORGANICS - METH Salmonella +/- E. coli O157:H7 +/- Listeria +/- Aerobic Plate Count +/- or Quantification E. coli +/- or Quantification Coliforms +/- or Quantification S. aureus +/- or Quantification Y & M +/- or Quantification Mold +/-, Identification, Quantification	Air = A		Bulk = B		EM Number (Library Use Only)							
(Rush PCM = 2hr, TEM = 6hr.)			Dust = D		Paint = P									
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 8pm			Soil = S		Wipe = W									
Metal(s) / DUST <u>  </u> RUSH <u>  </u> 24 hr. <u>  </u> 3-5 Day			Swab = SW		F = Food									
RCRA 8 / Metals & Welding <u>  </u> RUSH <u>  </u> 8 day <u>  </u> 10 day			Drinking Water = DW		Waste Water = WW									
Pump Seals / TCLP <u>  </u> RUSH <u>  </u> 8 day <u>  </u> 10 day		O = Other												
Organics <u>  </u> 24 hr. <u>  </u> 3 day <u>  </u> 8 Day		**ASTM E17W approved wipe media only**												
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 8pm														
E. coli O157:H7, Coliforms, S. aureus <u>  </u> 24 hr. <u>  </u> 2 Day <u>  </u> 3-5 Day		Sample Volume (L) / Area		Matrix Code		Date Collected (m/d/y)	Time Collected (h/m a/p)							
Salmonella, Listeria, E. coli, APC, Y & M <u>  </u> 48 Hr. <u>  </u> 3-5 Day		# Containers												
MOM <u>  </u> RUSH <u>  </u> 24 Hr <u>  </u> 48 Hr <u>  </u> 3 Day <u>  </u> 8 Day														
**Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for after hours, weekends and holidays.**														
Special Instructions:														
Client sample ID number (Sample ID's must be unique)														
1 <u>3W11111-E</u>	<u>X</u>					<u>887</u>	<u>A</u>	<u>11/11/11</u>	<u>824075</u>					
2 <u>3W11111-S</u>						<u>886</u>			<u>72</u>					
3 <u>3W11111-N</u>						<u>882</u>			<u>77</u>					
4 <u>3W11111-W</u>						<u>882</u>			<u>70</u>					
5														
6														
7														
8														
9														
10														

Number of samples received: 4 (Additional samples shall be listed on attached long term.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest charge.

Relinquished By: <u>Justin Kang's - FedEx</u>		Date/Time: <u>11/11/11</u>		Sample Condition: On Ice Sealed Intact	
Laboratory Use Only		Date/Time: <u>11/14/11</u>		Temp. (F°) <u>  </u> Yes / No Yes / No Yes / No	
Received By: <u>  </u>		Carrier: <u>FedEx</u>			
Results:	Contact <u>  </u> Phone <u>  </u> Email <u>  </u> Fax <u>  </u>	Date <u>11/15/11</u> Time <u>9:30a</u> Initials <u>  </u>	Contact <u>  </u> Phone <u>  </u> Email <u>  </u> Fax <u>  </u>	Date <u>11/15/11</u> Time <u>AM</u> Initials <u>  </u>	
	Contact <u>  </u> Phone <u>  </u> Email <u>  </u> Fax <u>  </u>	Date <u>  </u> Time <u>  </u> Initials <u>  </u>	Contact <u>  </u> Phone <u>  </u> Email <u>  </u> Fax <u>  </u>	Date <u>  </u> Time <u>  </u> Initials <u>  </u>	

Transmitted 7077 2894 8758

## Attachment I

Key to Count Sheets  
Count Sheets  
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

### Asbestos Type

A = Amosite  
An = Anthophyllite  
C = Chrysotile  
Cr = Crocidolite  
T = Tremolite

### Structure Types

F = Fiber  
B = Bundle  
C = Cluster  
M = Matrix

ND = no structures detected  
M = other structure associated with a matrix  
NAM = Non Asbestos Mineral  
XGB = partly obscured by a grid bar

### Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

### TEM Analysts

Jeanne S. Orr  
Nathan DelHiero  
Angela Heitger  
Jonathan Bernard

Paul D. LoScalzo  
Mark Steiner  
Norberto Zimbleman  
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100/N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 10 =	0.05S um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	887
Date received by lab	11/14/11
Lab Job Number:	224232
Lab Sample Number:	824075

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JVB
Analysis date	11/15/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K5-3	ND												
	H5-3	ND					Pump A 80% in tent				7-10% debris			
	G5-3	ND					Pump B ~ A							
	F5-3	ND												
	E5-3	ND												
B	H6-4	ND												
	G6-4	ND												
	F6-4	ND												
	E6-4	ND												

Rev 3-2000

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	886
Date received by lab	11/14/11
Lab Job Number:	224232
Lab Sample Number:	824076

Analyzed by	JTB
Analysis date	11/15/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Wkith		Amphibole	C	NAM		Sketch	Photo	EDS
A	K6-1	ND												
	H6-1	ND												
	G6-1	ND					Paps A+B				~80% intact			
	F6-1	ND									3-7% debris			
	E6-1	ND												
B	K4-3	ND												
	H4-3	ND												
	G4-3	ND												
	F4-3	ND												

Rev 3-2009

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100(N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 $\mu$ m
Scale: 1D =	0.056 $\mu$ m
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	882
Date received by lab	11/14/11
Lab Job Number:	224232
Lab Sample Number:	824077

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	11/15/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	A4
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-1	ND												
	G4-1	ND					Pap A 70% intact			5-7% debris				
	F4-1	ND					Pap B 70% intact			5-7% debris				
	E4-1	ND												
	C4-1	ND												
B	H4-4	ND												
	G4-4	ND												
	F4-4	ND												
	E4-4	ND												

Rev 3-2000

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.  
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 (N) S
Voltage (KV)	100 KV
Magnification	<del>20KX</del> 10KX
Grid opening area (mm <sup>2</sup> )	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm <sup>2</sup> )	385
Secondary Filter Area (mm <sup>2</sup> )	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm <sup>2</sup> )	882
Date received by lab	11/14/11
Lab Job Number:	224232
Lab Sample Number:	8 24078

Analyzed by	JB
Analysis date	11/15/11
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
GrM storage location	Month Analyzed
Scope Alignment	Date Analyzed

## F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Wkth		Amphibole	C	NAM		Sketch	Photo	EDS
A	K5-6	ND												
	H5-6	ND					Prep A	80% intact		5-7% debris				
	I95-6	ND					Prep B	60% intact		5-7% debris				
	F5-6	ND												
	E5-6	ND												
B	F4-6	ND												
	E4-6	ND												
	C4-6	ND												
	B4-6	ND												

Rev 3-2000

LA = Libby-type amphibola

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

## Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm<sup>2</sup> (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50<sup>th</sup> structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm<sup>2</sup> clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

### Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening