


1241189 - R8 SDMS



Third West Weekly Report
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbarnitz@utah.gov)'

02/15/2012 02:22 PM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbarnitz@utah.gov)'"
<cbarnitz@utah.gov>

8 Attachments



Weekly Reports 02-06 to 02-11-12.pdf Third West Weekly Log 2011-06.pdf 229208-1.pdf 229278-1.pdf 229386-1.pdf



229492-1.pdf 229595-1.pdf 229701-1.pdf

Joyce & Craig,

Attached are the reports for the week of February 6, 2012.

We had a positive hit of chrysotile on Saturday last week, please see attachment 229701-1 for more detail.

Please let me know if you have any questions.

Thanks,

Mike Shepherd
Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office
801.631.1310 Cell
801.220.2797 Fax
michael.shepherd@pacificorp.com

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/06/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/06/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active.

Newman removed truck wash platforms from EZ then hauled them away.

R&R discussed with Newman the need for watering down native soil excavations based on weather coming in the week. No excavation of native soil done today.

Newman continued backfilling and raising the area south of the 2nd transformer pad.

CVE electricians continued working in the new control building.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/07/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/07/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active.

Newman/CVE set 46 kV vaults east of the new control building. Newman began backfilling around these vaults with fill dirt.

Newman continued backfilling and raising area south of the 2nd transformer pad.

Somewhat dusty conditions today though no native soil excavation was done.

CVE civil crew worked on forming 2nd transformer containment walls.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/08/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/08/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/08/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active.

Newman backfilled and compacted around 46kV vaults and continued lifting area south of 2nd transformer. Had to modify EZ somewhat and cover native soil to accommodate work in the north arm of the yard.

CVE civil crew poured oil containment walls for 2nd transformer.

CVE electricians continued wiring work in new control building.

Started to rain in the afternoon.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/09/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/09/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active.

Newman continued backfilling and compaction of area around 46 kV vaults and lifting area south of 2nd transformer.

CVE civil crew formed rebar for transformer pedestal.

CVE electricians continued wiring work in new control building.

Mostly dry weather conditions. Light sprinkles for in the early afternoon that did not wet the ground.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/10/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/10/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active.

Discussions were conducted between R&R, Cache Valley Electric, and Rocky Mountain Power addressing procedures and practices pertaining to environmental items at the site. As of today, R&R will communicate directly with Scott Collard from CVE regarding environmental issues to be resolved. R&R discussed continued water application to excavations, controlling dust, and preventing track out of contaminated material.

Newman continued backfilling and compaction around 46 kV vaults.

CVE civil crew continued forming rebar for 2nd transformer.



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/11/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active.

No exclusion zone work done today.

CVE civil crew worked on setting anchor bolts and edge pieces for 2nd transformer.



PHOTO 1




PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

02/10/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Monday, February 6, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:15

Tot Hrs mns: 10:15

FCR Start Time: 6:35

FCR Stop Time: 17:20

Tot Hrs mns: 10:45

Use military time format 00:00

WEATHER CONDITIONS:

Sunny - 23 degrees In AM, 45 degrees In PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Newman crew removed the portable washout structure from the project. They also rolled the south portion of the EZ and compaction passed, however there is still some deflection evident which will be monitored and determined if it minimizes with the addition of the next lift. CVE fab crew stripped the transformer floor and started setting forms and tying rebar for the oil containment walls. They got the interior walls set and completed the rebar. CVE electrical crew worked in the new control building and reviewed drawings. RMP Electronic techs worked for about a half day in the new control building. Met with Mike Shepherd, Wes Holmes and Neil Love to review the chronology of the work at Third West that could have adversely impacted the Artistic Printing building. CVE Electrical Crew = 2, CVE Fab Crew = 7, Newman = , R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Gus Montanez 0635

Dispatcher logout, name and time: Gus Montanaez 1715

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. Newman: portable wash-down structure, trachoe (3), loader, bobcat, mini-ex, power washer, water truck, compactor (2), backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Tuesday, February 7, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:40

Crew Stop Time: 17:15

Tot Hrs mns: 10:35

FCR Start Time: 6:30

FCR Stop Time: 17:15

Tot Hrs mns: 10:45

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 27 degrees in AM, 45 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Arrived early to secure parking lot to provide ample room for setting 46 kV vaults over the fence. Crane and support equipment arrived at 7:30 and set up in parking lot, east of the 46 kV vault location. Vaults were set between 8:30 and 10:30 AM. CVE Electrical crew worked on panels in the new control building. CVE fab crew continued forming up the walls and setting the embeds for the oil containment walls. Newman placed additional material in the area south of the 2nd transformer, dismantled some of the old structural steel, and started backfilling the 46 kV vaults. Newman delivered ABC material to the site. CVE Electrical Crew = 2, CVE Fab Crew = 7, Newman = 6, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Barry Nielson 0655

Dispatcher logout, name and time: Kim Batt 1715

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. Newman: portable wash-down structure, trachoe (3), loader, bobcat, mini-ex, power washer, water truck, compactor (2), backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Wednesday, February 8, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:25

Tot Hrs mns: 10:25

FCR Start Time: 6:43

FCR Stop Time: 16:40

Tot Hrs mns: 9:57

Use military time format 00:00

WEATHER CONDITIONS:

Sunny - 28 degrees in AM, Rainy and 40 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE fab crew is putting the finishing touches on the forms for the oil containment walls. They have placed conduits, grating embeds and grounding connectors. Poured oil containment walls around 2:00, approximately 18 cyds. Slump and air tests were good. CVE electrical crew is working on panels in the control building and pulling inter-panel wiring. Newman placed backfill in the area south of the 2nd transformer and also placed backfill on the east and west sides of the 46 kV vaults. See comments below under discrepancies. CVE Electrical Crew = 2, CVE Fab Crew = 7, Newman = 5, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Bany Nielson 0643

Dispatcher logout, name and time: Tom ???????? 1725

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

Backfilling of 46 kV vaults was performed with some lifts thicker than prescribed and some lifts were not tested. Most tests that were performed did not pass. Backfilling is about 50% complete. Compactive effort on the east side of the vault has shifted the north vault to the west by approx. 2". Newman is now backfilling both sides to avoid this issue.

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank.

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. Newman: portable wash-down structure, trachoe (3), loader, bobcat, mini-ex, power washer, water truck, compactor (2), backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



**ROCKY MOUNTAIN
POWER**

A DIVISION OF PACIFICORP

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Thursday, February 9, 2011

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:35

Tot Hrs mns: 10:35

FCR Start Time: 6:45

FCR Stop Time: 17:50

Tot Hrs mns: 11:05

Use military time format 00:00

WEATHER CONDITIONS:

Overcast - 28 degrees in AM, 40 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Newman continued to backfill around the 46 kV vaults and completed the subgrade in the excavation area south of the west transformer. CVE Electrical Crew set panels and pulled wire in the new control building. CVE Fab Crew stripped the oil containment walls, cleaned off the floor and started tying rebar for the transformer pedestal. Provided elevations to John Mancini for the two concrete vault covers in the west yard by the north gate. CVE Electrical Crew = 2, CVE Fab Crew = 7, Newman = 6, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Jim Bowman 0645

Dispatcher logout, name and time: Kim Batt 1750

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. Newman: portable wash-down structure, trachoe (3), loader, bobcat, mini-ex, power washer, water truck, compactor (2), backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, February 9, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:15

Tot Hrs mns: 10:15

FCR Start Time: 6:40

FCR Stop Time: 16:55

Tot Hrs mns: 10:15

Use military time format 00:00

WEATHER CONDITIONS: Overcast - 30 degrees in AM, Sunny and 50 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Newman spent the day backfilling the 46 kV vaults and brought the grade up to the top of the vaults on the west side. The final 2-3 feet were compacted, but not tested. They also broke out concrete in the area of the old capacitor banks. Newman delivered several loads of ABC. CVE Electrical crew continued pulling wire in the new control building and completed pulling the majority of the inter-panel wiring and the wiring from the YTC cabinets (inside the building). CVE Fab Crew completed tying the rebar for the west transformer pedestal and have started placing fonnns, embeds, and anchor bolts. CVE Electrical Crew = 2, CVE Fab Crew = 7, Newman = 6, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Jim Bowman 0640
Dispatcher logout, name and time:	Kim Batt 1715

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than desian of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. Newman: portable wash-down structure, trachoe (3), loader, bobcat, mini-ex, power washer, water truck, compactor (2), backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Saturday, February 11, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 15:10

Tot Hrs mns: 8:10

FCR Start Time: 6:50

FCR Stop Time: 15:15

Tot Hrs mns: 8:25

Use military time format 00:00

WEATHER CONDITIONS: Overcast - 35 degrees in AM,

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Newman did not work today. CVE Electrical Crew did not work today. CVE Fab Crew worked on the west transformer pedestal installing embeds, anchor bolts, pencil rods, etc. CVE Fab Crew = 6, R&R = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Mike Spence 0650
Dispatcher logout, name and time:	Mike Spence 1515

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, crew truck, boom truck. Newman: portable wash-down structure, trachoe (3), loader, bobcat, mini-ex, power washer, water truck, compactor (2), backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--



Russ Johnson
Field Construction Representative

REI LAB ***Reservoirs Environmental, Inc.***

February 8, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 229208-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070


Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 229208-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,



Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101895-0; TDH: #30-0016

TABLE 1. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 229208-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 7, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 7, 2011 - February 8, 2011

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-020612 SW	EM 860818	0.1000	950	ND	0.0041	BAS	BAS
3W-020612 NW	EM 860819	0.1000	950	ND	0.0041	BAS	BAS
3W-020612 NE	EM 860820	0.1000	948	ND	0.0041	BAS	BAS
3W-020612 SE	EM 860821	0.0900	950	ND	0.0045	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

EE
 Digitally signed by
 Elsie Elman
 DN: cn = Elsie
 Elman, c = US,
 o = Reservoirs
 Environmental,
 Inc.,
 Date: 2012.02.08
 11:21:15 -0700

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 229208-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 7, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 7, 2011 - February

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-020612 SW	EM 860818	ND	0	0	0	0	0	0	0
3W-020612 NW	EM 860819	ND	0	0	0	0	0	0	0
3W-020612 NE	EM 860820	ND	0	0	0	0	0	0	0
3W-020612 SE	EM 860821	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 2-8-12
Due Time: 11a



Reservoirs Environmental, Inc.

5801 Logan St. Denver, CO 80216 • P: 303 684-1988 • Fax 303-477-4275 • Toll Free: 888-REI-ENV
Pager: 308-508-2088

RES 229208

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9000S #2</u>	Address:	Phone:	Phone:
<u>Sandy UT 84070</u>		Fax:	Fax:
Project Number and/or P.O. #:		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Description/Location: <u>3rd West Sub - RMP</u>		Final Data Deliverable Email Address: <u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:			
PLM / PCM (TEM) <u>RUSH</u> (Same Day) <u>PRIORITY</u> (Next Day) <u>STANDARD</u>	(Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count TEM - AHERA, Level II, 7402, ISO, +/-, Quant Semi-quant, Micro-vac, ISO-Indirect Preps PCM - 7400A, 7400B, OSHA DUST - Total, Respirable METALS - Analyte(s) RCRA 8, TCLP, Welding Fume, Metals Scan ORGANICS - METH Salmonella: +/- E.coli O157:H7: +/- Listeria: +/- Aerobic Plate Count: +/- or Quantification E.coli: +/- or Quantification Coliforms: +/- or Quantification S.aureus: +/- or Quantification Y & M: +/- or Quantification Mold: +/-, Identification, Quantification	Air = A		Bulk = B														
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm			Dust = D		Paint = P														
Metal(s) / Dust <u>RUSH</u> 24 hr. 3-5 Day			Soil = S		Wipe = W														
RCRA 8 / Metals & Welding Fume Scan / TCLP <u>RUSH</u> 5 day 10 day	**Prior notification is required for RUSH turnarounds.**		Swab = SW		F = Food														
Organics <u>24 hr. 3 day 5 Day</u>			Drinking Water = DW		Waste Water = WW														
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm														O = Other					
E.coli O157:H7, Coliforms, S.aureus <u>24 hr. 2 Day 3-5 Day</u>														**ASTM E1792 approved wipe media only**					
Salmonella, Listeria, E.coli, APC, Y & M <u>48 Hr. 3-5 Day</u>														Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected pm/dd/yyyy	Time Collected h:mm ap	EM Number (Laboratory Use Only)
Mold <u>RUSH 24 Hr 48 Hr 3 Day 5 Day</u>																			
Special Instructions:																			
Client sample ID number (Sample ID's must be unique)																			
1	3W-020612 SW													950	A	2/06/12		360318	
2	3W-020612 NW													950				19	
3	3W-020612 NE													948				20	
4	3W-020612 SE													950				21	
5																			
6																			
7																			
8																			
9																			
10																			

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.8% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	FedEx	Date/Time: <u>2/06/12</u>	Sample Condition: <u>On Ice</u>	Sealed <u>Yes</u>	Intact <u>Yes</u>
Laboratory Use Only			Temp. (F°) <u> </u>	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>2-7-12</u>	Carrier: <u>FedEx</u>			
Results:	Contact: <u>Dave</u>	Phone Email Fax	Date <u>2/8/12</u>	Time <u>9:30a</u>	Initials <u>[Signature]</u>
	Contact: <u>Dave</u>	Phone Email Fax	Date	Time	Initials
	Contact: <u>Dave</u>	Phone Email Fax	Date	Time	Initials

7480 2553 2685

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20 KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.29 um
Scale: 1D =	0.058 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	N/A
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, O=Dust):	A
Air volume (L) or dust area (cm ²)	950
Date received by lab	02/07/2012
Lab Job Number	229208
Lab Sample Number:	860818

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	02/07/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-020612 SW

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	A2-6	4D												
	B3-3	4D												
B	H2-1	4D												
	H3-4	4D												
	F3-4	4D												
	E2-1	4D												
	E2-4	4D												
	C3-6	NJ												
	E4-1	4D												
	E4-3	4D												
A+B=260% (2/7/12) 1-3 (2/7/12)														

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\ITEM.REH\AB\Desktop\ITEM Count Shod rev. 1-11 (version 1).xlsx

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20 KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.29 um
Scale: 1D =	0.058 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	N/A
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	950
Date received by lab	02/07/2012
Lab Job Number:	229208
Lab Sample Number:	860819

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	02/07/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number: 3W-03D612 NW

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	B3-6	LA												
	E2-3	LA												
	E3-1	LA												
	F3-3	LA												
	F3-6	LA												
	G4-1	LA												
B	F2-3	LA												
	G2-3	LA												
	E1-1	LA												
	G2-6	LA												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\ITEM.REI-LAB\Desktop\ITEM Count Sheet rev. 1-11 (version 1).xlsx

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20 KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.29 um
Scale: 1D =	0.058 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	N/A
QA Type	Not QA

Client:	R & R Environmental
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	948
Date received by lab	02/07/2012
Lab Job Number:	229208
Lab Sample Number:	860820

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	02/07/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number: 3W-02D612 NE

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H2-3	LA												
	G2-3	LA												
	E2-3	LA												
	I2-3	LA												
	F3-6	LA												
	H3-6	LA												
B	F2-3	LA												
	F3-1	LA												
	B2-6	LA												
	A3-6	LA												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\ITEM.REI-LAE\Desktop\ITEM Count Sheet rev.1-11 (version 1).xlsx

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REL
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	150
Date received by lab	2/7/12
Lab Job Number:	229208
Lab Sample Number:	860-821

Analyzed by	JB
Analysis date	2/8/12
Method (D=Direct, I=indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
JB 2/8/12 CA	H3-1	ND					4/2/12							
	G3-1	ND					Pump AC 70% ambient			3-5% debris				
	F3-1	ND					Pump BD 50% ambient			3-5% debris				
	E3-1	ND												
	F3-3	ND												
	E3-4	ND												
	E3-1	ND												
	C3-4	ND												
	C3-1	ND												
D														

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in T: QAQC Lab QA Manual Sub-Documents TEM Bench sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



February 9, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 229278-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 229278-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101898-0; TDH: #30-0018

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 229278-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 8, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 9, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-020712 SW	EM 861229	0.0800	970	ND	0.0050	BAS	BAS
3W-020712 NW	EM 861230	0.0800	970	ND	0.0050	BAS	BAS
3W-020712 NE	EM 861231	0.0800	972	ND	0.0050	BAS	BAS
3W-020712 SE	EM 861232	0.0800	970	ND	0.0050	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

Digitally signed by
 Charles Eberman
 DN: CN = Eberman
 Eberman, C = US,
 O = Reservoirs
 Environmental,
 Inc.,
 Date: 2012.02.09
 11:11:28 -0700

DATA QA

Due Date: 2-9-12
 Due Time: 845



Reservoirs Environmental, Inc.

5881 Logan St. Denver, CO 80216 • Ph: 303 684-1888 • Fax 303-477-4278 • Toll Free: 866 RES-ENV

Pager: 303-609-2098

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>RE Environmental</u>	Company:	Contact: <u>Dave Kessel</u>	Contact:
Address: <u>47W 90905 #2</u>	Address:	Phone:	Phone:
<u>Sandy Ut. 8470</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>30 West Sub - RMP</u>		<u>dave@renviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:
PLM / PCM / TEM	<u>RUSH</u> (Same Day) <u>PRIORITY</u> (Next Day) <u>STANDARD</u>															
(Rush PCM = 2hr, TEM = 8hr.)																
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																
Metal(s) / Dust	<u>RUSH</u> 24 hr. 3-5 Day															
RCRA 8 / Metals & Welding	<u>RUSH</u> 5 day 10 day															
Fume Scan / TCLP																
Organics	24 hr. 3 day 5 Day															
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																
E.coli O157:H7, Coliforms, S.aureus	24 hr. 2 Day 3-5 Day															
Salmonella, Listeria, E.coli, APC, Y & M	48 Hr. 3-5 Day															
Mold	<u>RUSH</u> 24 Hr 48 Hr 3 Day 5 Day															
Prior notification is required for RUSH turnarounds.																
Special Instructions:																
Client sample ID number (Sample ID's must be unique)																
1	<u>3W-020712 SW</u>															
2	<u>3W-020712 NW</u>															
3	<u>3W-020712 NE</u>															
4	<u>3W-020712 SE</u>															
5																
6																
7																
8																
9																
10																

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Rollingquished By: <u>Justin Fugate</u>	Carrier: <u>FedEx</u>	Date/Time: <u>02/07/12</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only			Temp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>Justin Fugate</u>	Date/Time: <u>2/9/12</u>	Carrier: <u>FedEx</u>				
Results:	Contact: <u>Dave</u>	Phone: <u>801 541-1035</u>	Email: <u>dave@renviro.com</u>	Fax:	Date:	Time:
	Contact:	Phone:	Email:	Fax:	Date:	Time:

Handwritten: 7932 0388 0295
 7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected

M = other structure associated with a matrix

NAM = Non Asbestos Mineral

XGB = partly obscured by a grid bar

Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Typo	

Client:	<u>REI</u>
Sample Type (A=Air, D=Dust):	<u>A</u>
Air volume (L) or dust area (cm ²)	<u>970</u>
Date received by lab	<u>2/8/12</u>
Lab Job Number:	<u>226278</u>
Lab Sample Number:	<u>801229</u>

Analyzed by	<u>JB</u>
Analysis date	<u>2/1/12</u>
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	<u>D</u>
Counting rules (ISO, AHERA, ASTM)	<u>AA</u>
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-3	ND												
	G3-3	ND					Pimp A	80% in hand	5-10% debris					
	F3-3	ND					Pimp B	60% in hand	5-10% debris					
	E3-3	ND												
B	H3-3	ND												
	G3-3	ND												
	F3-3	ND												
	E3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	Rel
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	970
Date received by lab	2/8/12
Lab Job Number:	224278
Lab Sample Number:	841230

Analyzed by	Alt
Analysis date	2/1/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-1	ND												
	F4-1	ND												
	E4-1	ND												
	C4-1	ND												
B	G3-6	ND												
	F3-6	ND												
	E3-6	ND												
	C3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	386
Secondary Filter Area (mm ²)	
QA Type	

Client:	REL
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	172
Date received by lab	2/8/12
Lab Job Number:	276278
Lab Sample Number:	SW 23

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	AA
Analysis date	2/7/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H2-1	ND												
	63-1	ND												
	F3-1	ND												
	E3-1	ND												
B	G2-3	ND												
	F2-3	ND												
	E2-3	ND												
	C2-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N ^S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	885
Secondary Filter Area (mm ²)	
QA Type	

Client:	REL
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	970
Date received by lab	2/8/12
Lab Job Number:	224298
Lab Sample Number:	861232

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	ALH
Analysis date	2/1/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	PH
Grkl storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G3-6	ND												
	F3-6	ND												
	E3-6	ND												
	C3-6	ND												
B	G5-3	ND												
	F5-3	ND												
	E5-3	ND												
	C5-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in T: QAQC Lab QA Manual Sub-DocumenU TEM Bench sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$



February 10, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 229386-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 229386-1 Is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 229386-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 9, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 10, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-020812 SW	EM 862261	0.0900	880	ND	0.0049	BAS	BAS
3W-020812 NW	EM 862262	0.0900	878	ND	0.0049	BAS	BAS
3W-020812 NE	EM 862263	0.0900	878	ND	0.0049	BAS	BAS
3W-020812 SE	EM 862264	0.1000	478	ND	0.0081	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

gvi
 Digitally signed
 by GVI
 Version
 1.0
 2012.02.10
 11:15:28 -0700

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 229386-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 9, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 10, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-020S12 SW	EM 862261	ND	0	0	0	0	0	0	0
3W-020812 NW	EM 862262	ND	0	0	0	0	0	0	0
3W-020812 NE	EM 862263	ND	0	0	0	0	0	0	0
3W-020812 SE	EM 862264	ND	1	0	0	0	0	1**L	1

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 2-10-12
Due Time: 5:00pm

RES 229386



Reservoirs Environmental, Inc.

5801 Logan St. Oowar, CO 80316 • Ph: 303 964-1986 • Fax 303-477-4276 • Toll Free: 866 REI-ENV

Pager: 303-889-2096

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>David Roskeller</u>	Contact:
Address: <u>47 W 9000S #2</u>	Address:	Phone:	Phone:
<u>Sandy Ut. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - RMP</u>		<u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 5pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:					
PLM / PCM / TEM	<u> </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u> </u> STANDARD (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-sec, ISO-Indirect Probes	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E. coli O157:H7: +/-	Listeria +/-	Aerobic Plate Count: +/- or Quantification	E. coli +/- or Quantification	Coliforms +/- or Quantification	S. aureus +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	LAB NOTES:
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Dust = D	Paint = P	
Metal(s) / Dust <u> </u> RUSH <u> </u> 24 hr. <u> </u> 3-5 Day																			Soil = S	Wipe = W	
RCRA 8 / Metals & Welding <u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																			Swab = SW	F = Food	
Fume Scan / TCLP <u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																			Drinking Water = DW	Waste Water = WW	
Organics <u> </u> 24 hr. <u> </u> 3 day <u> </u> 5 Day												O = Other									
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm												**ASTM E1782 approved wipe media only**									
E. coli O157:H7, Coliforms, S. aureus <u> </u> 24 hr. <u> </u> 2 Day <u> </u> 3-5 Day												Sample Volume (L) / Area	Matrix Code	Date Collected mm/dd/yy	Time Collected hr/mm ap	BM Number (Laboratory Use Only)					
Salmonella, Listeria, E. coli, APC, Y & M <u> </u> 48 Hr. <u> </u> 3-5 Day																					
Mold <u> </u> RUSH <u> </u> 24 Hr <u> </u> 48 Hr <u> </u> 3 Day <u> </u> 5 Day																					
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																					
1	3W-020812 SW																				862201
2	3W-020812 NW																				C2
3	3W-020812 NE																				C3
4	3W-020812 SE																				C4
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Date/Time: <u>02/08/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (F°) Yes / No Yes / No <u>Yes / No</u>
Received By: <u>[Signature]</u>	Date/Time: <u>2/9/12</u>	Carrier: <u>FedEx</u>
Results:	Contact Phone Email Fax	Date Time Initials
Contact <u>[Signature]</u>	Phone Email Fax	Date Time Initials

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01 f
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	8'80
Date received by lab	2/9/12
Lab Job Number:	229380
Lab Sample Number:	862 261

Analyzed by	JB
Analysis date	2/10/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AI
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-4	ND												
	G5-4	ND												
	F5-4	ND												
	E5-4	ND												
	E6-4	ND												
B	H4-6	ND												
	H4-6	ND												
	G4-6	ND												
	F4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench Sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Tyoe	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	878
Date received by lab	2/9/12
Lab Job Number:	229386
Lab Sample Number:	862262

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	2/10/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting mles (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-4	ND												
	H4-4	ND												
	G4-4	ND												
	F4-3	ND					Preps A+B	80% in hand			5% debris			
	E4-3	ND												
B	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	CH-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Search sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>(N)</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
OA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	878
Date received by lab	2/9/12
Lab Job Number:	229386
Lab Sample Number	862263

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	2/10/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AI
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F4-6	ND												
	E4-6	ND												
	C4-6	ND					Prep A+B ~ 80% content				3-5% debris			
	H3-3	ND												
	G3-3	ND					AB 2/10/12							
B	H3-6	ND												
	G3-6	ND												
	F3-6	ND												
	E3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Ranch sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX / N S
Voltage (KV)	100 KV
Magnification	20iX / 10iX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	478
Date received by lab	2/9/2
Lab Job Number:	229386
Lab Sample Number:	562 264

Analyzed by	JB
Analysis date	2/10/2
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AI
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F4-4	ND												
	E4-4	ND												
	C4-4	ND												
	B4-4	ND												
	A4-4	ND												
B	H4-4	ND												
	H4-4	F		0	1	1	CD		✓		1 excluded length < 0.5 μ m			
	G4-4	ND												
	F4-4	ND												
	E4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



February 13, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 229492-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 229492-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 229492-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 10, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 10, 2012

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm ²)	(L)		(s/cc)	(s/cc)	(s/mm ²)
3W-020912 SW	EM 862747	0.0900	918	ND	0.0047	BAS	BAS
3W-020912 NW	EM 862748	0.0900	918	ND	0.0047	BAS	BAS
3W-020912 NE	EM 862749	0.0900	941	ND	0.0045	BAS	BAS
3W-020912 SE	EM 862750	0.0900	907	ND	0.0047	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

EE
 Digitally signed by:
 Elisha Elemen
 DN: CN = Elisha
 Elemen, C = US,
 O = Reservoirs
 Environmental,
 Inc.,
 Date: 2012.02.13
 11:35:28 -0700

DATA QA

Due Date: 2-11-12Due Time: 845

Reservoirs Environmental, Inc.

5801 Logan St. Denver, CO 80210 • Ph: 303 864-1986 • Fax 303-477-4275 • Toll Free 866-RES-ENV

Pager: 303-509-2098

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R.E.R. Environmental</u>	Company:	Contact: <u>Dave Rostelley</u>	Contact:
Address: <u>47W 9090S #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 544-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - RMP</u>		<u>dave@rrenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:					
PLM / PCM / TEM <u>TEM</u> RUSH (Same Day) <u>✓</u> PRIORITY (Next Day) <u>✓</u> STANDARD (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E. coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E. coli: +/- or Quantification	Coliforms: +/- or Quantification	S. aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLE'S INITIALS OR OTHER NOTES	Air = A	Soil = B	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Dust = D	Paint = P	
Metal(s) / Dust RUSH 24 hr. 3-5 Day																			Soil = S	Wipe = W	
RCRA 8 / Metals & Welding Fume Scan / TCLP RUSH 5 day 10 day																			Swab = SW	F = Food	
Organics 24 hr. 3 day 5 Day																		Drinking Water = DW	Waste Water = WW		
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																		O = Other			
E. coli O157:H7, Coliforms, S. aureus 24 hr. 2 Day 3-5 Day																		**ASTM E1782 approved wipe media only**			
Salmonella, Listeria, E. coli, APC, Y & M 48 Hr. 3-5 Day																					
Mold RUSH 24 Hr 48 Hr 3 Day 5 Day																					
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																					
1	3W-020912 SW		X															918	A	2/09/12	262747
2	3W-020912 NW																	918			48
3	3W-020912 NE																	941			49
4	3W-020912 SE																	907			50
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Fed Ex	Date/Time: <u>2/09/12</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only		Tamp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>2/09/12 @ 845</u> Carrier: <u>Fed Ex</u>				
Results:	Contact: <u>Dave</u> Phone: <u>[Blank]</u> Email: <u>[Blank]</u> Fax: <u>[Blank]</u>	Date: <u>2/11/12</u> Time: <u>9a</u> Initials: <u>[Blank]</u>	Contact: <u>[Blank]</u> Phone: <u>[Blank]</u> Email: <u>[Blank]</u> Fax: <u>[Blank]</u>	Date: <u>[Blank]</u> Time: <u>[Blank]</u> Initials: <u>[Blank]</u>	
	Contact: <u>[Blank]</u> Phone: <u>[Blank]</u> Email: <u>[Blank]</u> Fax: <u>[Blank]</u>	Date: <u>[Blank]</u> Time: <u>[Blank]</u> Initials: <u>[Blank]</u>	Contact: <u>[Blank]</u> Phone: <u>[Blank]</u> Email: <u>[Blank]</u> Fax: <u>[Blank]</u>	Date: <u>[Blank]</u> Time: <u>[Blank]</u> Initials: <u>[Blank]</u>	

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N(S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (11mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	918
Date received by lab	2-10-12
Lab Job Number:	229492
Lab Sample Number:	862747

Analyzed by	AT
Analysis date	2-10-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E4-4	MD												
	C4-4	MD												
	B4-4	MD												
	B4-1	MD												
	A4-4	MD												
B	G5-6	MD												
	F5-6	MD												
	E5-6	MD												
	C5-6	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet In TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	9.8
Date received by lab	2-10-12
Lab Job Number	229492
Lab Sample Number:	862748

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to secondary filter (ml)	

Analyzed by	YK
Analysis date	2/10/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	B3-6	ND												
	F3-6	ND					Prep A 90% intact debris 2/10/12			5% debris				
	C3-6	ND					Prep B ~80% intact debris 2/10/12							
	C3-6	ND												
	B3-6	ND												
B	G3-3	ND												
	F3-3	ND												
	C3-3	ND												
	C3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = NAM

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N(S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	9.41
Date received by lab	2-10-12
Lab Job Number:	229492
Lab Sample Number:	862749

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	AH
Analysis date	2-10-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G5-6	MD												
	F5-6	MD												
	E5-6	MD												
	C5-6	MD												
	B5-6	MD												
B	G4-6	MD												
	F4-6	MD												
	E4-6	MD												
	C4-6	MD												

LA = Libby-type amphibole

CA = Other (non-Libby type) amphibole

C = Chrysotile

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N(S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	907
Date received by lab	2-10-12
Lab Job Number:	229492
Lab Sample Number:	862750

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	AM
Analysis data	2-10-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting mles (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-6	MD												
	G4-6	MD												
	F4-6	MD					Prep A: 75% intact	15-20% debris						
	E4-6	MD					Prep B: 60% intact	15-20% debris						
	C4-6	MD												
B	G4-6	MD												
	F4-6	MD												
	E4-6	MD												
	C4-6	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



February 14, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 229595-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 229595-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 229595-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 13, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 14, 2012

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm ²)	(L)		(s/cc)	(s/cc)	(s/mm ²)
3W-021012 SW	EM 863403	0.1000	878	ND	0.0044	BAS	BAS
3W-021012 NW	EM 863404	0.1000	878	ND	0.0044	BAS	BAS
3W-021012 NE	EM 863405	0.1000	878	ND	0.0044	BAS	BAS
3W-021012 SE	EM 863406	0.1000	885	ND	0.0044	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

by Elsie
 DN CH = Elsie
 Elsie, C =
 US, O =
 Reservoirs
 Environmental,
 Inc.
 Date: 2012.02.14
 11:06:00 -0700

DATA QA

Due Date: 2-14-12
Due Time: 825

RES 229595



Reservoirs Environmental, Inc.

8801 Logan St. Denver, CO 80218 • Ph: 303 864-1986 • Fax 303-477-4275 • Toll Free :866 RESI-ENV

Page : 303-509-201a

INVOICE TO: (IF DIFFERENT)**CONTACT INFORMATION:**

Company: R & R Environmental	Company:	Contact: Dave Roskelley	Contact:
Address: 47 W 9000 S #2	Address:	Phone:	Phone:
Sandy Ut. 84070		Fax:	Fax:
		Cell/pager: 801 541-1035	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: 3rd West Sub - RAP		dave@rrenviro.com	

[illegible]

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyse incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Fed Ex Date/Time: <u>2/10/12</u>										Sample Condition: Temp. (F°) _____		On Ice Yes / No _____		Sealed Yes / No _____		Intact Yes / No <u>(X)</u>	
Laboratory Use Only Received By: <u>[Signature]</u> Date/Time: <u>2/12 @ 825</u> Carrier: <u>Fed Ex</u>																	
Results:	Contact	Phone	Email	Fax	Date	Time	Initials	Contact	Phone	Email	Fax	Date	Time	Initials			
	Contact	Phone	Email	Fax	Date	Time	Initials	Contact	Phone	Email	Fax	Date	Time	Initials			

Shooting # 7582 | 879 6102
7-2011 version 1



Reservoirs Environmental, Inc.

February 15, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 229701-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 229701-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101898-0; TDH: #30-0015

TABLE 1. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 229701-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 14, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 15, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-021112 W	EM 863935	0.0800	1087	ND	0.0044	BAS	BAS
3W-021112 N	EM 863936	0.0800	1085	1	0.0044	0.0044	12.5
3W-021112 E	EM 863937	0.0800	1083	ND	0.0044	BAS	BAS
3W-021112 S	EM 863938	0.0800	1083	ND	0.0044	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 229701-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 14, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 15, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-021112 W	EM 863935	ND	0	0	0	0	0	0	0
3W-021112 N	EM 863936	Chrysotile	1	0	0	0	0	0	1
3W-021112 E	EM 863937	ND	0	0	0	0	0	0	0
3W-021112 S	EM 863938	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 2-15-12
Due Time: 10a

REILAB Reservoirs Environmental, Inc.
5801 Logan St. Denver, CO 80216 • Ph: 303 984-1988 • Fax 303-477-4275 • Toll Free 866 REIL-ENV
Pager: 303-808-2098

RES 229701

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REIL Environmental</u>	Company:	Contact: <u>Clare Roskelley</u>	Contact:
Address: <u>47 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy UT 84670</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Find Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - RMD</u>		<u>dave@remin2.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES				LAB NOTES:						
PLM / PCM / TEM	<u>RUSH</u> (Same Day) <input checked="" type="checkbox"/> <u>PRIORITY</u> (Next Day) <input type="checkbox"/> <u>STANDARD</u> (Rush PCM = 2hr, TEM = 8hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vec, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E.coli O157:H7: +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E.coli +/- or Quantification	Coliforms +/- or Quantification	S.aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/- Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mmm/dd/yy	Time Collected h:mm a/p	EM Number (Laboratory Use Only)
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																								
Metal(s) / Dust	<u>RUSH</u> 24 hr. 3-5 Day																							
RCRA 8 / Metals & Welding Fume Scan / TCLP	<u>RUSH</u> 5 day 10 day																							
Organics	24 hr. 3 day 5 Day																							
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																								
E.coli O157:H7, Coliforms, S.aureus	24 hr. 2 Day 3-5 Day																							
Salmonella, Listeria, E.coli, APC, Y & M	48 Hr. 3-5 Day																							
Mold	<u>RUSH</u> 24 Hr 48 Hr 3 Day 5 Day																							
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																								
Special Instructions:																								
Client sample ID number (Sample ID's must be unique)																								
1	<u>3W-02112 W</u>		X																					<u>863935</u>
2	<u>3W-02112 N</u>																							<u>36</u>
3	<u>3W-02112 E</u>																							<u>37</u>
4	<u>3W-02112 S</u>																							<u>38</u>
5																								
6																								
7																								
8																								
9																								
10																								

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REIL will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.0% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	FedEx	Date/Time: <u>2/13/11</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) Yes / No Yes / No <u>Yes</u> No
Received By: <u>[Signature]</u>	Date/Time: <u>2-14-12 10a</u>	Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax	Date Time Initials	Contact Phone Email Fax
	Contact Phone Email Fax	Date Time Initials	Contact Phone Email Fax

79805274 6095

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	1087
Date received by lab	2/14/12
Lab Job Number:	2297001 JB 2/15/12
Lab Sample Number:	803935

Analyzed by	JB
Analysis date	2/15/12
Method (D=Direct, t=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-4	ND												
	G5-4	ND					A	70% intact		5% debris				
	F5-4	ND					B	60% intact		5% debris				
	E5-4	ND												
B	H4-3	ND												
	G4-3	ND												
	G3-4	ND												
	F3-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL-100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	Ref
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	108.5
Date received by lab	2/14/12
Lab Job Number:	2297001 JB 2/15/12
Lab Sample Number:	803936

Analyzed by	JB
Analysis date	2/15/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Data Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	ND												
	H4-1	F		1	2	1	CD		✓		1			
	K5-4	ND												
	H5-4	ND												
B	H2-1	ND												
	G2-1	ND												
	E4-3	ND												
	C4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	108.3
Date received by lab	2/14/12
Lab Job Number:	229-7001
Lab Sample Number:	203957

Analyzed by	JB
Analysis date	2/15/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	ND												
	H4-1	ND					Prep A	80% asbestos			5% debris			
	G4-1	ND					Prep B	90% asbestos			5% debris			
	F4-1	ND												
B	H3-6	ND												
	G3-6	ND												
	F3-6	ND												
	E3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	108.3
Date received by lab	2/14/12
Lab Job Number:	229 7001
Lab Sample Number:	503938

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	2/15/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-1	ND												
	G5-1	ND					Purp A	90% in bent			5% debris			
	F5-1	ND					Purp B	90% in bent			5% debris			
	E5-1	ND												
B	G3-6	ND												
	F3-6	ND												
	E3-6	ND												
	C3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, } \mu\text{m}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$