


1241195 - R8 SDMS

Third West Weekly Report
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbarnitz@utah.gov)'

03/08/2012 03:43 PM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbarnitz@utah.gov)'"
<cbarnitz@utah.gov>

8 Attachments



Weekly Report 02-27 to 03-03-12.pdf Third West Weekly Log 2012-09.pdf 230661-1.pdf 230706-1.pdf 230780-1.pdf



230882-1.pdf 230983-1.pdf 231070-1.pdf

Joyce & Craig,

Attached are the reports for the week of February 27, 2012.

All air monitoring results came back negative.

Please let me know if you have any questions.

Thanks,

Mike Shepherd
Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office
801.631.1310 Cell
801.220.2797 Fax
michael.shepherd@pacificorp.com

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/27/11

General

NA Work area Health and Safety Inspection

- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
 - ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
 - NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
 - NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/27/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

No exclusion zone work done today.

Pedersen set switchgear building on pad. Wagstaff and IRH sub contracted for crane and heavy lift work.

Newman altered EZ boundary in 46 kV duct bank trench to allow for working around 46 kV vaults. Wind over weekend had blown EZ fencing over and Newman worked on resetting panels.

CVE fabricators removed forms from stem structures in bay 2 area.

CVE line crew erected structure steel in bay 1.

Weather was dry and mostly sunny with highs in the low 40's. Winds increased in the afternoon.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/28/11

General

NA Work area Health and Safety Inspection

NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day

NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP

NA Site hazard and safety instruction for all first time employees, contractors or visitors

NA Complete Employee Meeting Record Form B (where applicable)

NA Document required Respirator Training completion with Form H

NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.

NA Confirm return of waste material manifest documents for each load with site manager.

NA Complete all CSHASP Forms (for applicable activities planned for that day)

NA Illness/Injury Report Form A

NA Site-Specific Training Record Form C

NA Hot Work Permit Form D

NA Trench/Evacuation Permit Form E

NA Combined Space Entry Permit Form F

☒ Exclusion zone operations are practiced as instructed.

☒ Decontamination unit is working properly.

☒ Workers are using decontamination unit as instructed.

☒ Workers use personal protective equipment properly.

☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.

Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.

☒ Review sign-in/sign-out log throughout and at the end of the workday.

☒ Secure the site at the end of the workday

Sampling

NA Soil Confirmation sampling for any newly excavated areas

☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone

NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal

NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/27/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

No exclusion zone work done today.

Pedersen worked on the switchgear building equipment and assembly.

Newman began backfilling and compaction in the bay 2 area.

CVE fabricators worked on forming walls and flow fill area around 46 kV vaults. Newman had covered most of this area with plastic with some areas of exposed native soil where the fabricators had to set forms and supports.

CVE line crew continued erecting structure steel in bay 1 area.

R&R conducted 4-hour asbestos awareness training for CVE line crew. 5 linemen completed the class.

Morning snowfall with little accumulation. Breezy in the afternoon with mostly cloudy skies and highs in the upper 30s.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 02/29/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- ☒ Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
- NA Illness/Injury Report Form A
- NA Site-Specific Training Record Form C
- NA Hot Work Permit Form D
- NA Trench/Evacuation Permit Form E
- NA Combined Space Entry Permit Form F
- ☒ Exclusion zone operations are practiced as instructed.
- ☒ Decontamination unit is working properly.
- ☒ Workers are using decontamination unit as instructed.
- ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 02/29/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

No exclusion zone work done today.

Bi-weekly meeting included discussions about covering exposed native soil outside the EZ, 4-hour training of CVE line crew, and EZ fencing that needs repair.

EZ fencing had been blown down in various areas by overnight winds.

Newman backfilled and compacted in bay 2 area.

CVE poured flow fill and concrete around 46kV vaults and trench.

Weather was breezy and cloudy with highs around 40. Afternoon snow flurries changing to showers later in the afternoon.



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/01/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.			x	
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.	x			
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active once excavation began.

New overnight snowfall of around 2".

Newman demolished the old control building and stockpiled the debris with native material. They left for the day before 12 noon but did not close off the EZ fencing on the south side. R&R and Kenny Construction placed fencing panels to close the EZ in the afternoon. EZ fencing blown over by wind had not been repaired when Newman left the sub station.

CVE fabricators poured FTB in conduit trenches. This work placed workers in close proximity to exposed native material. Solutions for this issue were discussed with CVE fabricators in order to comply and prevent this in the future.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 3/012/12

General

- ☒ Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
- ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- ☒ Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusions zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary
- ☒ Electronically file photo files into the on-site database

- ☒ Complete Field Documentation
- ☒ Field Sample Data Sheets (FSDS)
- ☒ Logbook
- NA On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- NA Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- NA Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 3/02/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.			x	
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toeboards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.	x			
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toeboards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toeboards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.			x	
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.			x	
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.			x	
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer of the tool is double insulated.			x	
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.	x			

Comments:

No CVE fabricating crew today.

No exclusion zone work done today.

Newman worked on backfilling and compaction in bay 2.

CVE line crew worked on assembling and hanging buss componentry.

Weather was cool and dry with light winds and temperatures in the high 30s.



PHOTO 1




PHOTO 2



PHOTO 3




PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

02/27/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**



PHOTO 1




PHOTO 2




PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
02/27/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**



PHOTO 1



PHOTO 2




PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

02/28/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1



PHOTO 2



PHOTO 3




PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

02/29/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah



PHOTO 1




PHOTO 2



PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
03/01/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**



PHOTO 1



PHOTO 2



PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
03/01/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**



PHOTO 1



PHOTO 2




PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE:
03/02/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Monday, February 27, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 18:30

Tot Hrs mns: 11:30

FCR Start Time: 6:15

FCR Stop Time: 18:30

Tot Hrs mns: 12:15

Use military time format 00:00

WEATHER CONDITIONS:

Cloudy, 30 degrees in AM - 35 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. Arrived at site early to secure parking for crane and switchgear. CVE Fab Crew stripped spread footer foundations in the west yard and chipped out concrete under nuts in "G" foundations in the east yard. Fab Crew also cleaned up excavated area around "E" foundations to allow Newman to start backfilling on Tuesday. CVE Line Crew unloaded eight box structure columns and placed five columns and three beams in the air. Newman Crew wasn't able to do much today as they were not able to start placing backfill around the "E" foundations. Pederson Crew arrived around 8:00 AM, Wagstaff Crane arrived about 9:00 AM and IRH arrived about 9:30 AM. Crane was set up and building sections arrived about 11:00 PM and the three sections were set by around 2:30 PM. Pederson Crew is planning on working 7:00 AM to 7:30 PM and anticipates being completed sometime on Sunday, if not sooner. CVE Fab Crew = 6, CVE Line Crew = 5, Newman = 4, R&R = 1, Wilding = 1, Pederson Crew = 4, Wagstaff = 3, IRH = 3.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0615

Dispatcher logout, name and time: Jim Bowman 1832

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

2/20 - Identified possible issue with bolt projection for "G" and "E" foundations, and base plate hole size issue

Columns have been moved to fab shop for reaming of base plate holes.

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

CVE Line Crew has pulled off the site until the anchor bolt/baseplate issue is resolved.

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck (2), boom truck. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Tuesday, February 28, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 17:35

Tot Hrs mns: 10:35

FCR Start Time: 6:37

FCR Stop Time: 17:38

Tot Hrs mns: 11:01

Use military time format 00:00

WEATHER CONDITIONS:

Rain/Snow, 34 degrees in AM - Sunny, 40 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. R&R provided Asbestos Awareness Training for CVE Line Crew. CVE Fab Crew built bulkheads in the north and south ends of the 46 kV vaults to allow for placing concrete in open window areas. CVE Line Crew completed erection of the 138 kV box structure columns and beams in the east yard, with the exception of two beams. Newman backfilled and compacted two lifts in the west 138 kV yard. The last lift didn't pass so they will roll it again in the morning. Pederson has completed drying in the switchgear and has placed all of the breakers in their cabinets. We were visited by Joan Thalman, UDOQ to look at the building to be demolished and examined the getaway structure on the south end of the 46 kV yard where the transite enclosure was removed. CVE Fab Crew = 6, CVE Line Crew = 5, Newman = 4, R&R = 1, Wilding = 1, Pederson Crew = 4.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0637

Dispatcher logout, name and time: Jim Bowman 1738

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

CVE Line Crew has pulled off the site until the anchor bolt/baseplate issue is resolved.

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck (2), boom truck. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Wednesday, February 29, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 19:25

Tot Hrs mns: 12:35

FCR Start Time: 6:28

FCR Stop Time: 19:27

Tot Hrs mns: 12:59

Use military time format 00:00

WEATHER CONDITIONS: Cloudy and breezy, 30 degrees in AM - 40 degrees in the PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew completed bulkheads in the north and south ends of the 46 kV vaults to allow for placing concrete in open window areas and placed bulkheads for containing CDF on the east side of the 46 kV vaults. Placed duct bank concrete (approx. 40 cyds) over conduits from the south end of the 46 kV vaults to a point approximately 80' south and placed CDF (approx. 10 cyds) on east side of 46 kV vaults. CVE Line Crew completed erection of the 138 kV box structure beams and hung 13 insulators. Moved conduit and bus fittings to the job site and inventoried materials. Newman added some water and achieved passing tests on the second lift. They added two additional lifts during the day. Pederson continues to work on stitching the sections together, both electrically and structurally, and set bushing ports on top of switchgear. Hamid inspected the switchgear and reviewed assembly process with Pederson personnel. CVE Fab Crew = 6, CVE Line Crew = 5, Newman = 4, R&R = 1, Wilding = 1, Pederson Crew = 4.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0628

Dispatcher logout, name and time: Manny LuHaun 1927

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

CVE Line Crew has pulled off the site until the anchor bolt/baseplate issue is resolved.

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Thursday, March 1, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 17:20

Tot Hrs mns: 10:25

FCR Start Time: 6:42

FCR Stop Time: 15:45

Tot Hrs mns: 9:03

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy, 28 degrees in AM -

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew placed 10 cyds of CDF along the east side of the 46 kV vaults and approximately 100 cyds of FTB over the 46 kV duct bank from the 46 kV vaults to a point west of the new switchgear building. CVE Line Crew installed bus supports on the underhung insulators and placed bundled insulator strings on the upper east-west beams for the wire bus and started welding aluminum bus. Moved additional bus, insulators and misc. materials to the job site. Newman knocked down the old control building and moved the majority of the building debris to the pile in the north part of the yard. Newman did not place or compact material in the excavated area around the spread footings. Pederson installed the bus connections between the building sections, installed lights on the south face of the switchgear, and made-up other miscellaneous connections inside the switchgear. CVE Fab Crew = 6, CVE Line Crew = 5, Newman = 4, R&R = 1, Wilding = 1, Pederson Crew = 4.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Ken Barto 0642

Dispatcher logout, name and time: Manny LuHaun 1815

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

CVE Line Crew has pulled off the site until the anchor bolt/baseplate issue is resolved.

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, March 2, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 16:40

Tot Hrs mns: 9:45

FCR Start Time: 6:53

FCR Stop Time: 16:50

Tot Hrs mns: 9:57

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy, 28 degrees in AM - 35 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew was unable to work today as the backfilling is not complete. CVE Line Crew welded aluminum bus and expansion joints and installed the three N-S phases of 4" bus. Newman mixed up the material, previously placed around the spread footings, with the 1" of snow and added additional material before compacting the lift. They then continued delivery, placement and compaction of additional ABC material. We will still need approx three additional lifts to get to the point where the breaker pads can be formed and poured. Pederson continued installing the bus connections between the building sections, worked on panel wiring inside the switchgear and did general cleanup. Pederson provided me with paperwork and keys for the switchgear at approximately 3:00. Pederson indicates that there are two aux relays that are missing and will be delivered to the site in the near future, no specific date given. CVE Line Crew = 5, Newman = 4, R&R = 1, Wilding = 1, Pederson Crew = 4.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0653

Dispatcher logout, name and time: Jim Bowman 1700

DISCREPANCIES:

3/2 - Issue with alignment of the horizontal bus insulator relative to the N-S bus above it, offset 1'
3/2 - Two aux relays missing from Pederson Switchgear.

IMMEDIATE CORRECTIVE ACTION TAKEN:

Sent Roger an email with picture. Talked with Roger and he will send e-mail authorizing install of two additional risers
Pederson indicates these are known by Pederson and RMP PM's and will be shipped soon

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank.

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

CVE Line Crew has pulled off the site until the anchor bolt/baseplate issue is resolved.

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: tractor (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--



Russ Johnson
Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Saturday, March 3, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 7:00

Crew Stop Time: 13:00

Tot Hrs mns: 6:00

FCR Start Time: 6:36

FCR Stop Time: 13:10

Tot Hrs mns: 6:34

Use military time format 00:00

WEATHER CONDITIONS: Overcast, 30 degrees in AM - 35 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors at 8:00 AM and returned in the PM to remove. Newman is the only contract crew on site today. Wilding tested yesterday's compacted lift this morning before Newman started placing the next lift. It had failed on Friday. Tests passed and they placed and compacted and Wilding tested at 9:45. The compaction failed twice and they rolled again before it passed and they spread the remainder of the ABC they had available and passed compaction. Newman = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Paul Fan 0636

Dispatcher logout, name and time: Kelly Astill 1300

DISCREPANCIES:

3/2 - Two aux relays missing from Pederson Switchgear.

IMMEDIATE CORRECTIVE ACTION TAKEN:

Pederson indicates these are known by Pederson and RMP PM's and will be shipped soon.

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new bank

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:



Russ Johnson
Field Construction Representative



February 29, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 230661-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 230661-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 230661-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 28, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: February 29, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-022712 W	EM 870269	0.0900	914	ND	0.0047	BAS	BAS
3W-022712 N	EM 870270	0.0900	916	ND	0.0047	BAS	BAS
3W-022712 E	EM 870391	0.0900	913	ND	0.0047	BAS	BAS
3W-022712 S	EM 870392	0.0900	913	ND	0.0047	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

[Signature]
 Digitally signed by
 J. W. Jones
 DN: cn=J. W. Jones,
 o=RESERVOIRS ENVIRONMENTAL, INC.,
 email=jw@reservoirsenv.com,
 c=US

DATA QA

Due Date: 2-29-12
Due Time: 1:50pm



Reservoirs Environmental, Inc.

5801 Logan St. Denver, CO 80216 • Ph: 303 684-1866 • Fax 303-477-4275 • Toll Free: 888 REI-ENV

Pager: 303-606-2088

RES 230661

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Kestelley</u>	Contact:
Address: <u>477 W 9000 #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84760</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub RMP</u>		<u>dave@reimv.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES				LAB NOTES:					
PLM / PCM (TEM)	<u>RUSH</u> (Same Day) <u>X</u> PRIORITY (Next Day) STANDARD (Rush PCM = 2hr, TEM = 8hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-sec, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy	Time Collected hr/mm a/p	EM Number (Laboratory Use Only)
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																							
Metal(s) / Dust	<u>RUSH</u> 24 hr. 3-5 Day																						
RCRA 8 / Metals & Welding Fume Scan / TCLP	<u>RUSH</u> 5 day 10 day																						
Organics	24 hr. 3 day 5 Day																						
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																							
E.coli O157:H7, Coliforms, S.aureus	24 hr. 2 Day 3-5 Day																						
Salmonella, Listeria, E.coli, APC, Y & M	48 Hr. 3-5 Day																						
Mold	<u>RUSH</u> 24 Hr 48 Hr 3 Day 5 Day																						
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																							
Special Instructions:																							
Client sample ID number (Sample ID's must be unique)																							
1	<u>3W 022712 W</u>		<u>X</u>															<u>914</u>	<u>A</u>		<u>2/27/12</u>		<u>870260</u>
2	<u>3W 022712 N</u>																	<u>916</u>					<u>760</u>
3	<u>3W 022712 E</u>																	<u>913</u>					<u>391</u>
4	<u>3W 022712 S</u>																	<u>913</u>					<u>92</u>
5																							
6																							
7																							
8																							
9																							
10																							

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days. Failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> <u>FedEx</u>	Date/Time: <u>2/27/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (F°) Yes / No Yes / No <u>Yes / No</u>
Received By: <u>[Signature]</u>	Date/Time: <u>2/29/12 1:50pm</u> Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

Tracey # 7932 7602 1629
7-2011_version 1

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&H
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	94
Date received by lab	2/28/12
Lab Job Number:	230661
Lab Sample Number	870 269

Analyzed by	JB
Analysis date	2/29/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting miles (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F3-4	ND												
	E3-4	ND					Pump A	60% ambient		5% debris				
	C3-4	ND					Pump B	80% ambient		5% debris				
	B3-4	ND												
	C3-3	ND												
B	K3-4	ND												
	H3-4	ND												
	G3-4	ND												
	F3-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Band sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&K
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	910
Date received by lab	2/23/12
Lab Job Number:	230661
Lab Sample Number:	870-270

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	2/29/12
Method (D=Direct, t=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E4-6	ND												
	C4-6	ND					Prep A 5g/shot 5% debris							
	B4-6	ND					Prep B ~ A							
	E3-3	ND												
	C3-3	ND												
B	F3-3	ND												
	E3-3	ND												
	C3-3	ND												
	C3-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KV 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.055 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	913
Date received by lab	2/28/12
Lab Job Number:	230661
Lab Sample Number:	870-391

Analyzed by	JB
Analysis date	2/29/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Mdnth Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H2-3	ND												
	G2-3	ND					Part A 60% intact				5-10% debris			
	F2-3	ND					Part B ~ A							
	E2-3	ND												
	E4-1	ND												
B	F3-3	ND												
	E3-3	ND												
	C3-3	ND												
	B3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+K
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	913
Data received by lab	2/28/12
Lab Job Number:	230661
Lab Sample Number:	870-312

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volumes (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	2/29/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-4	ND												
	H3-4	ND					Pup A	70% asbestos			5-10% debris			
	F3-4	ND					Pup B	60% asbestos			5-10% debris			
	E3-4	ND												
	C3-4	ND												
B	G2-1	ND												
	F2-1	ND												
	E4-4	ND												
	C4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}^2$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

March 1, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 230706-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 230706-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 230706-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: February 29, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 1, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-022812 W	EM 870717	0.1000	635	ND	0.0061	BAS	BAS
3W-022812 N	EM 870718	0.1000	635	ND	0.0061	BAS	BAS
3W-022812 E	EM 870719	0.1000	635	ND	0.0061	BAS	BAS
3W-022812 S	EM 870720	0.1000	633	ND	0.0061	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

Digitally signed
 by [Name]
 DN: CN = [Name]
 Reason: C =
 [Signature]
 Date: 2012.03.01
 10:28:27 -07'00'

DATA QA

Due Date: 3-1-12
Due Time: 0540

RES 230706

REI LAB Reservoirs Environmental, Inc.
5601 Logan St Denver, CO 80216 • Ph: 303 964-1988 • Fax 303-477-4276 • Toll Free 888 RES-ENV
Page: 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Reskelley</u>	Contact:
Address:	Address:	Phone:	Phone:
		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:	Final Date Deliverable Email Address: <u>dave@reiviro.com</u>		
Project Description/Location: <u>3rd West Sub - RMP</u>			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:						
PLM / PCM / TEM	<u> </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u> </u> STANDARD	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/- Quant, Semi-quant, Micro-vac, ISO-indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E.coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E.coli +/- or Quantification	Coliforms +/- or Quantification	S.aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/- Identification, Quantification	Air = A	Bulk = B		
(Rush PCM = 2hr, TEM = 6hr.)																	Dust = D	Paint = P		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																	Soil = S	Wipe = W		
Metal(s) / Dust	<u> </u> RUSH <u> </u> 24 hr. <u> </u> 3-5 Day																Swab = SW	F = Food		
RCRA 8 / Metals & Welding Fume Scan / TCLP	<u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																Drinking Water = DW	Waste Water = WW		
Organics	<u> </u> 24 hr. <u> </u> 3 day <u> </u> 5 Day	O = Other										**ASTM E1792 approved wipe media only**								
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm												Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy	Time Collected hh:mm ap	EM Number (Laboratory Use Only)			
E.coli O157:H7, Coliforms, S.aureus	<u> </u> 24 hr. <u> </u> 2 Day <u> </u> 3-5 Day																			
Salmonella, Listeria, E.coli, APC, Y & M	<u> </u> 48 Hr. <u> </u> 3-5 Day																			
Mold	<u> </u> RUSH <u> </u> 24 Hr <u> </u> 48 Hr <u> </u> 3 Day <u> </u> 5 Day																			
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																				
Special Instructions:																				
Client sample ID number (Sample ID's must be unique)																				
1	3W-022812 W	X															635	A	2/28/12	27477
2	3W-022812 A																635			18
3	3W-022812 E																635			19
4	3W-022812 S																633			20
5																				
6																				
7																				
8																				
9																				
10																				

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Carrier: <u>FedEx</u>	Date/Time: <u>2/28/12</u>	Sample Condition:	On Ice	Sealed	Intact								
Laboratory Use Only			Temp. (F°)	Yes / No	Yes / No	Yes / No								
Received By: <u>[Signature]</u>	Carrier: <u>FedEx</u>	Date/Time: <u>2/28/12</u>												
Results:	Contact	Phone	Email	Fax	Date	Time	Initials	Contact	Phone	Email	Fax	Date	Time	Initials
	Contact	Phone	Email	Fax	Date	Time	Initials	Contact	Phone	Email	Fax	Date	Time	Initials

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX / 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	RR
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	635
Date received by lab	2/29/12
Lab Job Number	230706
Lab Sample Number	570717

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/1/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Data Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K5-4	MD												
	H5-4	MD					Pimp A	80% acanth			3-5% debris			
	G5-4	MD					Pimp B	50% acanth			3-5% debris			
	F5-4	MD												
	E5-4	MD												
B	K3-4	MD												
	H3-4	MD												
	H2-4	MD												
	H2-1	MD												
	G2-4	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N <u>S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	635
Date received by lab	2/29/12
Lab Job Number	233706
Lab Sample Number:	570718

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/1/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Data Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F3-6	ND												
	E3-6	ND					Prep A 60% ambient				3-5% debris			
	F3-3	ND					Prep B 50% ambient				3-5% debris			
	F5-4	ND												
	E5-4	ND					AB 3/1/12							
B	F2-6	ND												
	F2-3	ND												
	B2-6	ND												
	B2-3	ND												
	C3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\ITEM\Lab Docs\Archive\ITEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.
TEAF Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	635
Date received by lab	2/29/12
Lab Job Number	233706
Lab Sample Number	570719

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/1/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	ND												
	H4-1	ND					Prep A	80% in hand			3-5% debris			
	G4-1	ND					Prep B	80% in hand			3-5% debris			
	F4-1	ND												
	E4-1	ND												
B	G3-6	ND												
	F3-6	ND												
	E3-6	ND												
	C3-6	ND												
	B3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\ITEM\Lab Docs\Archive\ITEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Page 1 of _____

Laboratory name:	REI
Instrument	JEOL 100 CX - N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	RR
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	635
Date received by lab	2/21/12
Lab Job Number:	233706
Lab Sample Number:	570720

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/1/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-6	ND												
	C4-6	ND					Prep A	80% per cent			3-5% debris			
	F4-6	ND					Prep B	70% intact			3-5% debris			
	E4-6	ND												
	C4-6	ND												
B	G3-3	ND												
	F3-3	ND												
	E3-3	ND												
	C3-3	ND												
	F4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\ITEM\Lab Docs\Archive\ITEM Count Sheet rev.1-11.xls

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}^2$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

March 2, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 230780-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 230780-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 230780-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 1, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 1, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-022912 W	EM 8710093	0.1000	923	ND	0.0042	BAS	BAS
3W-022912 N	EM 8710094	0.1000	921	ND	0.0042	BAS	BAS
3W-022912 E	EM 8710095	0.1000	921	ND	0.0042	BAS	BAS
3W-022912 S	EM 8710096	0.1000	921	ND	0.0042	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

gfr
 Date: 03/01/12
 By: gfr

DATA QA

Due Date: 3-2-12Due Time: 824a
REI LAB Reservoirs Environmental, Inc.
 6601 Lagan St. Denver, CO 80216 • Ph: 303-964-1986 • Fax 303-477-4278 • Toll Free 866-REI-ENV
 Pager: 303-906-8888
Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9000 S. #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801-541-0335</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - RMD</u>		<u>dave@reiviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES:				LAB NOTES:								
PLM / PCM / TEM <u>RUSH</u> (Sams Day) <u>PRIORITY</u> (Next Day) <u>STANDARD</u> (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-sec, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analysis	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E.coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E.coli +/- or Quantification	Coliforms +/- or Quantification	S.aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/- Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yyyy	Time Collected hh:mm a/p	EM Number (Laboratory Use Only)
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																								
Metal(s) / Dust <u>RUSH</u> 24 hr. 3-5 Day																								
RCRA 8 / Metals & Welding <u>RUSH</u> 3 day 10 day																								
Fume Scan / TCLP <u>RUSH</u> 3 day 10 day																								
Organics <u>RUSH</u> 24 hr. 3 day S Day																								
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																								
E.coli O157:H7, Coliforms, S.aureus <u>RUSH</u> 24 hr. 2 Day 3-5 Day																								
Salmonella, Listeria, E.coli, APC, Y & M <u>RUSH</u> 48 Hr. 3-5 Day																								
Mold <u>RUSH</u> 24 Hr 48 Hr 3 Day 5 Day																								
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																								
Special Instructions:																								
Client sample ID number (Sample ID's must be unique)																								
1	3W-022912W		X															923	A		2/29/12			071052
2	3W-022912 N																	921						34
3	3W-022912 E																	921						25
4	3W-022912 S																	921						36
5																								
6																								
7																								
8																								
9																								
10																								

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	FedEx	Date/Time: <u>2/29/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>3-1-12</u>	Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax	Date Time Initials	Contact Phone Email Fax

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.29 um
Scale: 1D =	0.058 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R
Sample Type (A=Air, D=Dust):	Air
Air volume (L) or dust area (cm ²)	923
Date received by lab	03/01/2012
Lab Job Number:	230780
Lab Sample Number:	871093

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimelman
Analysis date	03/01/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-022912 W

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E3-6	ND												
	F3-3	ND												
	G3-6	ND												
	H3-3	ND												
	K4-4	ND												
	H5-4	ND												
B	K4-1	ND												
	H3-3	ND												
	H2-6	ND												
	E2-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

C:\Users\ITEM.REI-LAB\Desktop\ITEM Count Sheet rev.1-11 (version 1).xlsx

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.29 μ m
Scale: 1D =	0.058 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R
Sample Type (A=Air, D=Dust):	Air
Air volume (L) or dust area (cm ²)	923 l
Date received by lab	03/01/2012
Lab Job Number	230780
Lab Sample Number	871D94

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimelman
Analysis date	03/01/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-032912 N

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	E3-1	LA												
	F2-3	LA												
	F1-6	LA												
	E2-3	LA												
	E3-4	LA												
	E4-1	LA												
B	E4-1	LA												
	B4-1	LA												
	E5-1	LA												
	B5-4	LA												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.29 um
Scale: 1D =	0.058 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R
Sample Type (A=Air, D=Dust):	Air
Air volume (L) or dust area (cm ²)	921
Date received by lab	03/01/2012
Lab Job Number:	230780
Lab Sample Number:	871095

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimelman
Analysis date	03/01/2012
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-022912 E

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	W/Th		Amphibole	C	NAM		Sketch	Photo	EDS
A	35-4	SL												
	4.3	SL												
	4.4	SL												
	4.1	SL												
	5.4	SL												
	5.4	SL												
B	4.6	SL												
	5.3	SL												
	5.4	SL												
	4.4	SL												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	Reservoirs Environmental, Inc.
Instrument	JEOL 100 CX N
Voltage (KV)	100 KV
Magnification	20KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.29 um
Scale: 1D =	0.058 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	n/a
QA Type	Not QA

Client:	R & R
Sample Type (A=Air, D=Dust):	Air
Air volume (L) or dust area (cm ²)	921
Date received by lab	03/01/2012
Lab Job Number:	230780
Lab Sample Number:	871096

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	n.zimbelman
Analysis date	03/01/2012
Method (D=Direct, I=Indirect, IA=Indirect ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Client Sample ID Number 3W-D22912 §

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EOS
A	E3-4	XD												
	E3-6	XD												
	F3-6	XD												
	G3-6	XD												
	H2-6	XD												
B	K4-1	XD			A: 40' x 10' - 3-5' x 10' (approx)									
	H2-6	XD												
	G3-4	XD												
	F2-6	XD												
	E3-6	XD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

March 5, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 230882-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 230882-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 230882-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 2, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 2, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-030112 W	EM 871279	0.0800	1008	ND	0.0048	BAS	BAS
3W-030112 N	EM 871280	0.0800	1006	ND	0.0048	BAS	BAS
3W-030112 E	EM 871281	0.0800	1006	ND	0.0048	BAS	BAS
3W-030112 S	EM 871282	0.0800	997	ND	0.0048	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

EE
 Digitally signed by
 Elaine Elmer
 DN: CN = Elaine
 Elmer, C = US,
 O = Reservoirs
 Environmental,
 Inc.
 Date: 2012.03.05
 10:28:26 -0700

DATA QA

Due Date: 3-3-12
Due Time: 1030



Reservoirs Environmental, Inc.

5951 Logan St. Denver, CO 80216 • Ph: 303 964-1965 • Fax 303-477-4278 • Toll Free 888 RESI-ENV

Pager: 303-508-2098

RES 230882

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Roskeller</u>	Contact:
Address: <u>47 W 9000S #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #: _____		Final Date Deliverable Email Address: <u>dave@reinfo.com</u>	
Project Description/Location: <u>300 West Sub-RMP</u>			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:				
PLM / PCM / TEM	<input type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-quant, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/- Identification, Quantification	Air = A	Bulk = B		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																	Dust = D	Paint = P		
Metal(s) / Dust	<input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-5 Day																Soil = S	Wipe = W		
RCRA 8 / Metals & Welding Fume Scan / TCLP	<input type="checkbox"/> RUSH <input type="checkbox"/> 5 day <input type="checkbox"/> 10 day																Swab = SW	F = Food		
Organics	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day																Drinking Water = DW	Waste Water = WW		
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm																	O = Other			
E.coli O157:H7, Coliforms, S.aureus																	**ASTM E1782 approved wipe media only**			
Salmonella, Listeria, E.coli, APC, Y & M																	Sample Volume (L) / Area	Matrix Code		
Mold																	# Containers	Date Collected mm/dd/yy	Time Collected hh:mm a/p	EM Number (Laboratory Use Only)
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																				
Special Instructions:																				
Client sample ID number (Sample ID's must be unique)																				
1	3W-030112 W		X														1.008 A	3/1/12		871279
2	3W-030112 N																1.006			80
3	3W-030112 E																1.006			81
4	3W-030112 S		✓														997			82
5																				
6																				
7																				
8																				
9																				
10																				

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> <u>FedEx</u>	Date/Time: <u>3/1/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>3-2-12 1030</u> <u>FedEx</u>	
Results:	Contact: <u>Dave</u> Phone Email Fax: _____ Date: <u>3/3</u> Time: <u>9am</u> Initials: <u>DR</u>	Contact: _____ Phone Email Fax: _____ Date: _____ Time: _____ Initials: _____
	Contact: _____ Phone Email Fax: _____ Date: _____ Time: _____ Initials: _____	Contact: _____ Phone Email Fax: _____ Date: _____ Time: _____ Initials: _____

Left msg

7032 8213 7676

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	1008
Data received by lab	3/2/12
Lab Job Number:	230882
Lab Sample Number:	871279

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume applied to secondary filter (ml)	

Analyzed by	AK
Analysis date	3/2/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting miles (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K6-4	ND												
	H6-4	ND					Prep A 70% intact ST debris							
	G6-4	ND					Prep B ~A							
	F3-3	ND												
B	F2-6	ND												
	E2-6	ND												
	C2-6	ND												
	C3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	386
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	1006
Date received by lab	3/2/12
Lab Job Number:	230882
Lab Sample Number:	871280

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	AK
Analysis date	3/2/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	EH-6	ND												
	CH-6	ND					Primary A 70% intact 5% debris							
	BH-6	ND					Primary B AH sample 3/2/12							
	CH-6	ND												
B	HS-4	ND												
	GS-4	ND												
	FS-4	ND												
	ES-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\TEM\Lab Docs\Archive\TEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	1006
Date received by lab	3/2/12
Lab Job Number:	230882
Lab Sample Number:	871281

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	TK
Analysis date	3/2/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AI
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-1	ND												
	G5-1	ND					Prep A 6/07, intact				57. debris			
	F5-1	ND					Prep B-A sample				2/2/12			
	F4-1	ND												
	H4-1	ND												
B	G4-6	ND												
	F4-6	ND												
	E4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	997
Date received by lab	3/2/12
Lab Job Number:	230882
Lab Sample Number:	871282

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	AK
Analysis date	3/2/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H6-1	MD												
	G6-1	MD					Piner A 70% intact				5% debris			
	F6-1	MD					Piner B 60% intact				5% debris			
	E6-1	MD												
B	H6-1	MD												
	F6-1	MD												
	G6-1	MD												
	C6-1	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\ITEM\Lab Docs\Archive\TEM Count Sheet rev.1-11.xls

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$



March 6, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 230983-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 230983-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 230983-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: March 5, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: March 6, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-030212 W	EM 871473	0.0900	874	ND	0.0049	BAS	BAS
3W-030212 N	EM 871474	0.0900	876	ND	0.0049	BAS	BAS
3W-030212 E	EM 871475	0.0900	876	ND	0.0049	BAS	BAS
3W-030212 S	EM 871476	0.0900	876	ND	0.0049	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

 Digitally
Signed by
Date
2012 03 08
11:35:25 -
0700

DATA QA

Due Date: 3-6-12
Due Time: 9:25

REI LAB **Reservoirs Environmental, Inc.**
9801 Logan St. Denver, CO 80216 • Ph: 303-984-1988 • Fax 303-477-4273 • Toll Free: 888-REI-ENV
Pager: 303-508-2098

RES 230983

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>471 W 9800 S #2</u>	Address:	Phone:	Phone:
<u>Sandy UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub RMD</u>		<u>dave@reinfo.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:					
PLM / PCM / TEM	<u>RUSH</u> (Same Day) <u>PRIORITY</u> (Next Day) <u>STANDARD</u> (Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli +/- or Quantification	Coliforms: +/- or Quantification	S aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/- Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Alr = A	Bulk = B	<u>3-6-12</u>
																			Dust = D	Paint = P	
																			Soil = S	Wipe = W	
																			Swab = SW	F = Food	
																			Drinking Water = DW	Waste Water = WW	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																					
Metal(s) / Dust	<u>RUSH</u> 24 hr. 3-5 Day																				
RCRA's / Metals & Welding	<u>RUSH</u> 5 day 10 day																				
Fume Scan / TCLP																					
Organics	24 hr. 3 day 5 Day																				
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm																					
E.coli O157:H7, Coliforms, S aureus	24 hr. 2 Day 3-5 Day																				
Salmonella, Listeria, E.coli, APC, Y & M	48 Hr. 3-5 Day																				
Mold	<u>RUSH</u> 24 Hr 48 Hr 3 Day 5 Day																				
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																					
1	<u>3W-030212 W</u>																				
2	<u>3W-030212 N</u>																				
3	<u>3W-030212 E</u>																				
4	<u>3W-030212 S</u>																				
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Fed Ex	Date/Time: <u>3-6-12</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only			Temp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>3-5-12 9:25</u>	Carrier: <u>Fed Ex</u>				
Results:	Contact	Phone Email Fax	Date	Time	Initials	Contact
	Contact	Phone Email Fax	Date	Time	Initials	Contact

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	Ra R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	874
Date received by lab	3-5-12
Lab Job Number:	230983
Lab Sample Number	871473

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (m)	
Volume Applied to secondary filter (m)	

Analyzed by	AH
Analysis date	3-5-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K5-1	ND												
	H5-4	ND												
	H5-1	ND												
	65-4	ND												
	65-1	ND												
B	H4-6	ND												
	H4-3	ND												
	64-6	ND												
	64-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N/S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.058 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	Re. R.
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	876
Date received by lab	3-5-12
Lab Job Number:	230983
Lab Sample Number:	87674

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	AH
Analysis date	3-5-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	F4-6	ND												
	64-6	ND												
	F4-6	ND												
	E4-6	ND												
	C4-6	ND												
B	H5-6	ND												
	65-6	ND												
	F5-6	ND												
	E5-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX - NCS
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REI
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	876
Data received by lab	3-5-12
Lab Job Number:	230983
Lab Sample Number:	871475

Analyzed by	Art
Analysis date	8-5-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H2-6	ND												
	L4-1	ND												
	K4-1	ND												
	H4-1	ND												
	G4-1	ND												
B	H4-6	ND												
	H4-3	ND												
	K4-1	ND												
	H4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	Re R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	876
Date received by lab	3-5-12
Lab Job Number:	230983
Lab Sample Number:	87/476

F-Factor Calculation (Indirect Props Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/6/12
Method (D=Direct, I=Indirect, IA=Indirect ashed)	IA
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-3	ND												
	H3-3	ND					Pimp A	80% intact			3-5% debris			
	G3-3	ND					Pimp B	70% intact			3-5% debris			
	F3-3	ND												
	E3-3	ND												
B	E4-4	ND												
	C4-4	ND												
	B4-4	ND												
	F3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

March 7, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 231070-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 231070-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 231070-1
 Client: ### R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 6, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 6, 2012 - March 7, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-030212 W	EM 871698	0.0800	966	ND	0.0050	BAS	BAS
3W-030212 N	EM 871699	0.0800	965	ND	0.0050	BAS	BAS
3W-030212 E	EM 871700	0.0800	974	ND	0.0049	BAS	BAS
3W-030212 S	EM 871701	0.0800	974	ND	0.0049	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² =

ee
 Digitally signed by
 Daniel E. Egan
 DN: cn = Egan,
 o = Reservoirs
 Environmental,
 Inc.,
 Date: 2012.03.07
 12:47:34 -0700

DATA QA

Due Date: 5.7.12
Due Time: 940a

REILAB **Reservoirs Environmental, Inc.**
5801 Logan St Denver, CO 80216 • Ph: 303 884-1988 • Fax 303-477-4275 • Toll Free: 888-RES-ENV
Pager: 303-888-2098

RES 231070

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: RER Environmental	Company:	Contact: Dave Roscelley	Contact: Justin Kogis
Address: 47W 9800 S #2	Address:	Phone:	Phone:
Sandy UT 84070		Fax:	Fax:
		Cell/pager: 801 541-1035	Cell/pager: 801 828-5219
Project Number and/or P.O. #:		Final Data Deliverable Email Address: dave@remviro.com	
Project Description/Location: 3rd West Sub-RMP			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES				LAB NOTES:						
PLM / PCM / TEM <input checked="" type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD (Rush PCM = 2hr, TEM = 6hr.)														Air = A Bulk = B Dust = D Paint = P Soil = S Wipe = W Swab = SW F = Food Drinking Water = DW Waste Water = WW O = Other **ASTM E1792 approved wipe media only**										
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 8pm																								
Metal(s) / Dual <input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-5 Day																								
RCRA 8 / Metals & Welding <input type="checkbox"/> RUSH <input type="checkbox"/> 5 day <input type="checkbox"/> 10 day																								
Fume Scan / TCLP <input type="checkbox"/> RUSH <input type="checkbox"/> 5 day <input type="checkbox"/> 10 day																								
Organics <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day																								
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm																								
E.coli O157:H7, Coliforms, S.aureus <input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day																								
Salmonella, Listeria, E.coli, APC, Y & M <input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-5 Day																								
Mold <input type="checkbox"/> RUSH <input type="checkbox"/> 24 Hr <input type="checkbox"/> 48 Hr <input type="checkbox"/> 3 Day <input type="checkbox"/> 5 Day																								
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																								
Special Instructions:																								
Client sample ID number (Sample ID's must be unique)		PLM - Short report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vec, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella +/-	E.coli O157:H7 +/-	Listeria +/-	Aerobic Plate Count +/- or Quantification	E.coli +/- or Quantification	Coliforms +/- or Quantification	S.aureus +/- or Quantification	Y & M +/- or Quantification	Mold +/- Identification, Quantification	SAMPLERS INITIALS OR OTHER NOTES	Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yyyy	Time Collected hh:mm a/p	EM Number (Laboratory Use Only)
1 3W-030312 W		X																	966	A		3/6/12		871698
2 3W-030312 N																			965					99
3 3W-030312 E																			974					700
4 3W-030312 S																			974					1
5																								
6																								
7																								
8																								
9																								
10																								

Number of samples received: **4** (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: Justin Kogis	FedEx	Date/Time: 3/5/12	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) Yes / No Yes / No (Yes / No)
Received By: Justin Kogis	Date/Time: 3.6.12 940a	Carrier: FEDEX	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

7981 3421 4940

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N ⑤
Voltage (kV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.2S um
Scale: 1D =	0.05S um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	RAR
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	906
Date received by lab	3/6/12
Lab Job Number:	231070
Lab Sample Number:	871638

Analyzed by	RL
Analysis date	3/6/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H6-6	ND												
	G6-6	ND					Prep A 80% intact 56 debris							
	F6-6	ND					Prep B ~A sample 3/6/12							
	E6-6	ND												
B	K4-3	ND												
	H4-3	ND												
	H6-4	ND												
	G6-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N ⑤
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	965
Date received by lab	3/6/12
Lab Job Number:	231070
Lab Sample Number:	871699

Analyzed by	AK
Analysis date	3/6/12
Method (D=Direct, I=indirect, IA=indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-6	ND												
	G3-6	ND					Prep A 80%, intact 5% debris							
	F3-6	ND					Prep B ~ A from prep 3/6/12							
	F3-1	ND												
B	H6-4	ND												
	G6-4	ND												
	F6-4	ND												
	G5-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	974
Date received by lab	3/6/12
Lab Job Number	23070
Lab Sample Number:	871700

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volumes (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/7/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AN
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-1	ND												
	H3-1	ND					Prep A	60% asbestos			3-5% debris			
	F3-1	ND					Prep B	60% asbestos			3-5% debris			
	E3-1	ND												
B	H3-4	ND												
	G3-4	ND												
	F3-4	ND												
	G2-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N</u> S
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	971
Date received by lab	3/6/12
Lab Job Number:	23070
Lab Sample Number:	871701

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volumes (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	3/7/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AM
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-4	ND												
	H4-4	ND					Prep A	70% intact			50% debris			
	G4-4	ND					Prep B	70% intact			50% debris			
	F4-4	ND												
B	K4-1	ND												
	H4-1	ND												
	G4-1	ND												
	F4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T-Worksheet by TFS Ranch sheet 4/06

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$