


1241206 - R8 SDMS

Third West Weekly Report
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbarnitz@utah.gov)'

04/05/2012 09:03 AM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@PacifiCorp.com>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbarnitz@utah.gov)'"
<cbarnitz@utah.gov>

7 Attachments



Weekly Report 03-26 to 03-30-12.pdf Third West Weekly Log 2011-13.pdf 232471-1.pdf 232590-1.pdf 232690-1.pdf



232807-1.pdf 232930-1.pdf

Joyce & Craig,

Attached are the reports for the week of March 26, 2012.

We had positive hits of chrysotile Tuesday-Friday last week. All one hit each day.

Please let me know if you have any questions.

Thanks,

Mike Shepherd
Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office
801.631.1310 Cell
801.220.2797 Fax
michael.shepherd@pacificorp.com

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/26/11

General

NA Work area Health and Safety Inspection

NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day

NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP

NA Site hazard and safety instruction for all first time employees, contractors or visitors

NA Complete Employee Meeting Record Form B (where applicable)

NA Document required Respirator Training completion with Form H

NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.

NA Confirm return of waste material manifest documents for each load with site manager.

NA Complete all CSHASP Forms (for applicable activities planned for that day)

NA Illness/Injury Report Form A

NA Site-Specific Training Record Form C

NA Hot Work Permit Form D

NA Trench/Evacuation Permit Form E

NA Combined Space Entry Permit Form F

☒ Exclusion zone operations are practiced as instructed.

☒ Decontamination unit is working properly.

☒ Workers are using decontamination unit as instructed.

☒ Workers use personal protective equipment properly.

☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.

Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.

☒ Review sign-in/sign-out log throughout and at the end of the workday.

☒ Secure the site at the end of the workday

Sampling

NA Soil Confirmation sampling for any newly excavated areas

☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone

NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal

NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/26/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a ½ fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone was rearranged to include two areas. The area just inside the north gate on 1st south was zoned off in order for Newman to dig out the hole for the 12.5kV vaults. As the native material was excavated out of this site, it was loaded and hauled by dump truck over to the stockpile in the original EZ. This created a situation for temporary work near exposed native material by workers that were not suited up, but this was kept to a minimum. Once excavations were completed, this zone was fenced off. CVE line crew continued working on structure steel componentry. They also prepared to terminate the 46kV lines at the south getaway area.

CVE fabricators were off site today.

Weather was cool, and overcast with temperatures in the low 60's with gusty winds. A few showers in the morning and early afternoon lasted for 10-15 minutes.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/27/11

General

NA Work area Health and Safety Inspection

- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/26/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone was again rearranged to include the two areas from yesterday. Today, excavation was minimized and no material was transported to the stockpile. A small pile of native was placed adjacent to the vault hole. Newman placed the 12.5kV vaults on a layer of gravel in the hole. Occasional and temporary access by various workers into the immediate vicinity of these excavations took place and was minimized in order to support the vault placement. Newman workers were suited up for the work inside the hole as they were yesterday.

CVE line crews worked on various tasks and attachment of equipment to structure steel. They also worked on terminating the 46kV lines at the getaway structure and splicing inside the vaults.

CVE fabricators were not on site today.

Weather was mild, dry, and slightly breezy with high clouds. Temperatures from the high 30's to around 60.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/28/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/28/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

		In Compliance	Out of Compliance	N/A	
<i>Standard</i>	<i>Title</i>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<i>Corrective Action Taken and Date</i>
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Bi-weekly meeting discussed items including scheduling, equipment, and planning. Follow up on environmental items including EZ procedures, water use on native material and air monitoring results. Exclusion zone active once excavation began. Newman loaded and washed out 8 trucks with trailers throughout the day. They also performed some leveling and compaction around bay 2. CVE line crews worked on various tasks and attachment of equipment to structure steel. They also worked on splicing the 46kV lines inside the vaults. CVE fabricators were not on site today. Weather was mild, overcast, and dry with slight winds with highs near 60.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/29/11

General

NA Work area Health and Safety Inspection

NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day

NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP

NA Site hazard and safety instruction for all first time employees, contractors or visitors

NA Complete Employee Meeting Record Form B (where applicable)

NA Document required Respirator Training completion with Form H

NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.

NA Confirm return of waste material manifest documents for each load with site manager.

NA Complete all CSHASP Forms (for applicable activities planned for that day)

NA Illness/Injury Report Form A

NA Site-Specific Training Record Form C

NA Hot Work Permit Form D

NA Trench/Evacuation Permit Form E

NA Combined Space Entry Permit Form F

☒ Exclusion zone operations are practiced as instructed.

☒ Decontamination unit is working properly.

☒ Workers are using decontamination unit as instructed.

☒ Workers use personal protective equipment properly.

☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.

Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.

☒ Review sign-in/sign-out log throughout and at the end of the workday.

☒ Secure the site at the end of the workday

Sampling

NA Soil Confirmation sampling for any newly excavated areas

☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone

NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal

NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/29/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone active once excavation began. Newman loaded and washed out 8 trucks with trailers throughout the day. They also performed some leveling and compaction around bay 2.

CVE line crews worked on various tasks and attachment of equipment to structure steel. They finished splicing the 46kV lines inside the vaults from out under 1st south through the gate to the new vaults. This vault work over the last few days has been in confined spaces and proper protocols with air monitoring appear to be observed.

CVE fabricators were not on site today.

Weather was mild, mostly cloudy, and dry. Slight winds with highs around 55.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 03/30/11

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - ☒ Exclusion zone operations are practiced as instructed.
 - ☒ Decontamination unit is working properly.
 - ☒ Workers are using decontamination unit as instructed.
 - ☒ Workers use personal protective equipment properly.
 - ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
 - ☒ Review sign-in/sign-out log throughout and at the end of the workday.
 - ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- ☒ Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 03/30/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.			x	
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.	x			
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Exclusion zone not active today.

Newman helped CVE line crews and electricians splice 12.5 kV lines near north gate. They applied water to the majority of the yard including pile of native soil in the afternoon. They also did some leveling and compaction in the area between bay 2 and the 46kV structure.

CVE line crew continued with busswork and attaching equipment to structural steel.

CVE electricians worked on splicing 46kV lines and other tasks.

CVE fabricators were not on site today.

Weather was warm, mostly sunny and dry. High temperatures around 75 and slight breezes throughout the day.




PHOTO 1




PHOTO 2



PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:

DCR

DRAWN BY:

JMK

DATE

03/26/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2




PHOTO 3




PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
03/27/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah



PHOTO 1




PHOTO 2

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
03/28/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2




PHOTO 3




PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
03/29/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1



PHOTO 2

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
03/30/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Monday, March 26, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:30

Crew Stop Time: 17:05

Tot Hrs mns: 10:35

FCR Start Time: 6:35

FCR Stop Time: 17:10

Tot Hrs mns: 10:35

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy - Rainy - Windy, 55 degrees in AM, 50 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew is working off-site today on the 138 kV underground dips on 100 South and 550 West. They exposed the old conduits on the Gadsby circuit and extended the conduits with elbows into the chase going up the steel structure. There is not enough room in the chase for the spare conduit so they ran it up the south side of the chase and have placed a cap on it. CVE Line Crew #1 pressed connectors on jumpers and installed jumpers in the center bay. CVE Electrical Crew assembled the 125 V battery rack and installed the batteries, approximately 95% complete. STR demobed from the site today. Newman is excavating for vaults #2 and #3 inside the north gate. They exposed the twelve conduits coming into the substation from the vaults in 100 South and after cleaning out the hole in the morning will be ready to place the vaults. They are moving the excavated material to the EZ in a dump truck and are planning on hauling spoils to Clean Harbors on Wednesday and Thursday, March 28 and 29. CVE Line Crew #1 = 4, CVE Line Crew #2 = 0, CVE Fab Crew = 2, Newman = 5, STR = 3, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Mike Spence 0637

Dispatcher logout, name and time: Barry Nielson 1710

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/2 - Two aux relays missing from Pederson Switchgear.

Pederson has confirmed that aux relays will be shipped on 3/23.

3/23 - Still waiting for the second CT terminal block from Hyundai

Confirmed with Ken Foster on 3/22 that RMP has not received this yet.

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: tractor (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Tuesday, March 27, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 17:20

Tot Hrs mns: 10:30

FCR Start Time: 6:40

FCR Stop Time: 17:25

Tot Hrs mns: 10:45

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy - 38 degrees in AM, 60 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew is working off-site today. CVE Line Crew #1 installed jumpers in the center bay. CVE Line Crew #2 had a training session with reps from RayChem to review procedures for prepping the 46 kV cable for termination and splicing. They then terminated the three conductors for the West Temple #2 Circuit, which is the east circuit. Newman moved the vault sections for vaults #2 and #3 into the work zone and is cleaning out the excavation in preparation for placing the vaults in the hole. Newman placed the first vault, #3, and realized they had dug the hole 1' too deep, so they placed gravel in the bottom of the hole and then reset the vaults in position. CVE Line Crew #1 = 4, CVE Line Crew #2 = 5, CVE Fab Crew = 0, Newman = 5, Factory Reps = 2, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0640

Dispatcher logout, name and time: Manny LuHaun 1728

DISCREPANCIES:

3/2 - Two aux relays missing from Pederson Switchgear.

3/23 - Still waiting for the second CT terminal block from Hyundai

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new

IMMEDIATE CORRECTIVE ACTION TAKEN:

Received relays today and notified Mike Shepherd. Stored in switchgear building.

Confirmed with Ken Foster on 3/22 that RMP has not received this yet.

Will excavate to determine dimensions.

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE: Wednesday, March 28, 2012

PO & Work Order NO.: 3000078050 / 10035803

MAIN CONTRACTOR: Cache Valley Electric

Crew Start Time: 6:30

Crew Stop Time: 17:00

Tot Hrs mns: 10:30

FCR Start Time: 6:28

FCR Stop Time: 17:18

Tot Hrs mns: 10:50

Use military time format 00:00

WEATHER CONDITIONS: Partly Cloudy to Cloudy - 53 degrees in AM, 45 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew is working off-site today. CVE Line Crew #1 and #2 teamed up to install the terminations and arresters for the #1 (south) circuit at the getaway structure and the splices for the #2 (east) circuit in the new 46 kV vaults. Raychem reps were on site again today to train and supervise the work performed. CVE completed the terminations, arresters, and jumpers for the #1 circuit but were not able to access the arrestors for the #2 circuit at the dip pole over on 100 South. The #1 (south) circuit will be spliced in the vault out in 100 South on Thursday and the #2 (east) circuit is spliced in the new 46 kV vaults. Newman loaded out eight trucks and pups with material going to Clean Harbors. This makes a total of 219. They also compacted the area south of the #2 Xfmr and watered down the debris pile and the site. CVE Line Crew #1 = 4, CVE Line Crew #2 = 5, CVE Fab Crew = 0, Newman = 5, Geary = 4, Factory Reps = 2, R&R = 1, Wilding = 0.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0628

Dispatcher logout, name and time: Barry Nielson 1718

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/23 - Still waiting for the second CT terminal block from Hyundai	Confirmed with Ken Foster on 3/22 that RMP has not received this yet.
11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Thursday, March 29, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 18:30

Tot Hrs mns: 11:40

FCR Start Time: 6:34

FCR Stop Time: 18:50

Tot Hrs mns: 12:16

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 40 degrees in AM, 65 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew is working off-site today. CVE Line Crew #1 installed the arrestors on the #2 (east) 46 kV line and installed the jumpers from the Snar 46 kV line to the E-W bus in the 46 kV yard. CVE Line Crew #2 installed the splices in the vault in 100 South for the #1 (South) circuit. Newman loaded out eight trucks and pups with material going to Clean Harbors. This makes a total of 227 loads. They placed material around the west breaker pads in preparation for the forming of the porches for the 46 kV breakers. Miller Concrete was on site core-drilling additional holes in the 12 kV vaults. Wilding was not on the job today. Alan Bezzant came by and identified that the south circuit did not have the concentric grounded to the steel/grid. CVE Line Crew #1 = 4, CVE Line Crew #2 = 5, CVE Fab Crew = 0, Newman = 5, Geary = 4, Miller = 1, R&R = 1, Wilding = 0.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0634

Dispatcher logout, name and time: Bary Nielson 1847

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/23 - Still waiting for the second CT terminal block from Hyundai

Confirmed with Ken Foster on 3/22 that RMP has not received this yet.

11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.

Will excavate to determine dimensions.

12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new

Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), boom truck, JLG (2), tool trailer. Newman: trachoe (4), loader, bobcat, mini-ex (2), water truck, compactor, backhoe. STR = crew truck, tool trailer, boom truck, processing trailer, generator.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, March 30, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 17:30

Tot Hrs mns: 10:40

FCR Start Time: 6:37

FCR Stop Time: 17:40

Tot Hrs mns: 11:03

Use military time format 00:00

WEATHER CONDITIONS: High Clouds, 50 degrees in AM, 70 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Fab Crew (2 men) is working on the conduits running to the termination structures on 100 South and 550 West. One conduit, of the four, in the Jordan Circuit is broken back under the road. Talked to Mike S and he visited with Prakash and it was determined we would not run the fourth conduit from the curb to the riser chase. CVE Line Crew removed grounds at West Temple, unloaded the last of the structural steel, hauled 6" PVC for Newman, and worked on 138 kV jumpers. Newman compacted material around the west 138 kV breakers and worked with Miller Concrete to complete the core drilling of holes in Vaults #2, #3, #4, and #5. The twelve conduits running from 100 South, under the driveway, were tied into vaults #2 and #3. Wilding was not on the job today. Escorted CVE to West Temple Sub and removed grounds to facilitate test energization of the Third West to West Temple #1 and #1 46 kV underground circuits. Alan Bezzant called to inform me that the phasing on the two 46 kV circuits was out, requiring some rolling of phases on Monday. CVE Line Crew #1 = 3, CVE Fab Crew = 2, Newman = 4, Miller = 1, R&R = 1, Wilding = 0.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Al Swinski 0637
Dispatcher logout, name and time:	Barry Nielson 1727

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

3/23 - Still waiting for the second CT terminal block from Hyundai	Confirmed with Ken Foster on 3/22 that RMP has not received this yet.
11/30 - Identified an additional retaining wall that is below grade and does not show on the Demo Plan.	Will excavate to determine dimensions.
12/15 - Excavated to locate the 46 kV cables exiting the west side of the yard. Dug 8' and didn't find them. Will try again. Actual depth will be much deeper than design of new	Sent e-mail to Roger F.

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE fab crew: Portable toilet (3), forklift, 1 dumpster, office trailer, conex, exclusion zone conex, (2), tool trailer, crew truck. CVE Line Crew: Pickup (2), JLG (2), tool trailer. Newman: trachoe (3), loader, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by: _____ Time: _____

--	--	--

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative



March 28, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232471-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232471-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232471-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 27, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 28, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-032612 W	EM 874046	0.0900	889	ND	0.0048	BAS	BAS
3W-032612 N	EM 874047	0.0900	889	ND	0.0048	BAS	BAS
3W-032612 E	EM 874048	0.0900	887	ND	0.0048	BAS	BAS
3W-032612 S	EM 874049	0.0900	887	ND	0.0048	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

 Digitally signed
 by [Name]
 Date: 2012.03.28
 10:52:11 -0500

DATA QA

Due Time: 845.

**Reservnirs Environmental, Inc.**

5801 Logan St. Denver, CO 80216 • Ph: 303 964-1986 • Fax 303-477-4275 • Toll Free : 888 RES-ENV

Pager : 303-609-2098

RES 232471

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: 2nd Environmental	Company:	Contact: Dave Roskelley	Contact:
Address: 47 W 9000 S #2	Address:	Phone:	Phone:
Sandy UT. 84702		Fax:	Fax:
		Cell/pager: 801 541-6235	Cell/pager:
Project Number and/or P.O. #:	Final Data Deliverable Email Address:		
Project Description/Location: 3rd West Sub - RMP	dave@renviro.com		

[illegible]

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: RET will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of this following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>										Date/Time: <u>3/26/12</u>										Sample Condition: On Ice <input type="checkbox"/> Sealed <input type="checkbox"/> Intact <input checked="" type="checkbox"/>									
Laboratory Use Only										Temp. (F°) <u>44.5</u>										Yes/No <input type="checkbox"/> Yes/No <input type="checkbox"/> Yes/No <input checked="" type="checkbox"/>									
Received By: <u>[Signature]</u>										Date/Time: <u>3-27-12</u>										Carrier: <u>FedEx</u>									
Results:										Contact <u>Phone</u> <u>Email</u> <u>Fax</u> <u>Date</u> <u>Time</u> <u>Initials</u>										Contact <u>Phone</u> <u>Email</u> <u>Fax</u> <u>Date</u> <u>Time</u> <u>Initials</u>									
										Contact <u>Phone</u> <u>Email</u> <u>Fax</u> <u>Date</u> <u>Time</u> <u>Initials</u>										Contact <u>Phone</u> <u>Email</u> <u>Fax</u> <u>Date</u> <u>Time</u> <u>Initials</u>									

7-133 78 78 7680

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX (N) S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Tyoe	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	889
Date received by lab	3/27/12
Lab Job Number:	232471
Lab Sample Number:	874046

Analyzed by	JRB
Analysis date	3/28/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H2-6	ND												
	G2-6	ND												
	F2-6	ND												
	C2-6	ND												
	B2-6	ND												
B	H4-1	ND												
	K4-1	ND												
	H4-1	ND												
	G4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	889
Date received by lab	3/27/12
Lab Job Number:	232471
Lab Sample Number:	874047

Analyzed by	JPS
Analysis date	3/28/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to Secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	L4-1	ND												
	H4-1	ND					Prep A 90% in bucket				10-15% debris			
	K4-1	ND					Prep B 70% in bucket				10-15% debris			
	G4-1	ND												
	F4-1	ND												
B	H3-1	ND												
	G3-1	ND												
	F3-1	ND												
	E3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX/N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	RAR
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	887
Date received by lab	3/27/12
Lab Job Number:	232471
Lab Sample Number:	874048

Analyzed by	JTB
Analysis date	3/28/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-6	ND												
	G4-6	ND					Prep A	70% in tent			5-7% debris			
	F4-6	ND					Prep B	~50% in tent			5-7% debris			
	E4-6	ND												
	C5-4	ND												
B	G2-6	ND												
	JTB 3/28/12 G/F2-6	ND												
	E3-4	ND												
	F4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX/N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	887
Date received by lab	3/27/12
Lab Job Number:	232471
Lab Sample Number:	874049

Analyzed by	JLB
Analysis date	3/28/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-1	ND												
	H3-1	ND												
	G3-1	ND												
	F3-1	ND												
	E3-6	ND												
B	K3-1	ND												
	H3-1	ND												
	G3-1	ND												
	F3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



March 29, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232590-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232590-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232590-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 28, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 29, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-032712 W	EM 874276	0.0900	929	ND	0.0046	BAS	BAS
3W-032712 N	EM 874277	0.0900	931	1	0.0046	0.0046	11.1
3W-032712 E	EM 874278	0.0900	931	ND	0.0046	BAS	BAS
3W-032712 S	EM 874279	0.0900	903	ND	0.0047	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

Digitally signed by
 Elsie Elmer
 DN: CN = Elsie
 Elmer, C = US,
 O = Reservoirs
 Environmental,
 Inc.,
 Date: 2012.03.29
 08:31:54 -0500

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 232590-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 28, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 29, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-032712 W	EM 874276	ND	0	0	0	0	0	0	0
3W-032712 N	EM 874277	Chrysotile	0	1	0	0	1	0	1
3W-032712 E	EM 874278	ND	0	0	0	0	0	0	0
3W-032712 S	EM 874279	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 3-29-12

Due Time: 2:45 PM on 3/28/12

8:45 am



Reservoirs Environmental, Inc.

9801 Logan St. Denver, CO 80216 • PIR 303 964-1986 • Fax 303-477-4275 • Toll Free 866 RES-ENV

Pagar : 303-808-2088

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: REI Environmental	Company:	Contact: Dave Kalkley	Contact:
Address: 47 W 9000 S #2	Address:	Phone:	Phone:
Sandy Ut. 84070		Fax:	Fax:
		Cell/pager: 801 544-1035	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: 3rd West Sub -- RMP		dave@reimviro.com	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:								
PLM / PCM / TEM RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) STANDARD (Rush PCM = 2hr, TEM = 9hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Microvac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLE'S INITIALS OR OTHER NOTES	Air = A	Bulk = B		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Dust = D	Paint = P		
Metal(s) / Dust RUSH 24 hr. 3-5 Day																		Soil = S	Wipe = W			
RCRA 8 / Metals & Welding Fume Scan / TCLP RUSH 5 day 10 day																		Swab = SW	F = Food			
Organics 24 hr. 3 day 5 Day																		Drinking Water = DW	Waste Water = WW			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm																		O = Other				
E.coli O157:H7, Coliforms, S.aureus 24 hr. 2 Day 3-5 Day																		**ASTM E1792 approved wipe media only**				
Salmonella, Listeria, E.coli, APC, Y & M 48 Hr. 3-5 Day																		Sample Volume (L) / Area	Date Collected mm/dd/yy		Time Collected hr/mm ap	EM Number (Laboratory Use Only)
Mold RUSH 24 Hr 48 Hr 3 Day 5 Day																		Matrix Code	# Containers			
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																						
Special Instructions:																						
Client sample ID number (Sample ID's must be unique)																						
1	3W-032712W																	929	A	3/27/12		874274
2	3W-032712N																	931				77
3	3W-032712E																	931				78
4	3W-032712S																	903				79
5																						
6																						
7																						
8																						
9																						
10																						

Number of samples received: 4

(Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: [Signature]	Date/Time: 3/27/12	Sample Condition: On Ice Sealed Intact
Laboratory Use Only		Temp. (F°) Yes / No Yes / No Yes / No
Received By: [Signature]	Date/Time: 3/28/12 8:45 AM Carrier: Fed Ex	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

Fed Ex 7982 09299208

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 10 =	0.068 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	929
Data received by lab	3/28/12
Lab Job Number:	232590
Lab Sample Number:	874276

Analyzed by	JK
Analysis date	3/28/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Air
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G5-4	ND												
	F5-4	ND					Prep A 757. mact 52			Lebriz				
	E5-4	ND					Prep B NA			Sample 3/28/12				
	K3-4	ND												
	H3-4	ND												
B	L4-3	ND												
	F5-1	ND												
	K4-3	ND												
	H5-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QAQC\Lab\ITEM\Lab Docs\Archive\ITEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count


Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	931
Date received by lab	3/28/12
Lab Job Number	232590
Lab Sample Number:	874277

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	<i>JK</i>
Analysis date	3/28/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting miles (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	FS-6	ND												
	CS-6	ND												
	CS-6	ND												
	EH-4	ND												
	CH-4	B		1	31	4	CD		/					
B	H3-3	ND												
	H3-3	ND												
	F3-3	ND												
	E3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\BAQC\Lab\TEM\Lab Docs\Arch\NetTEM Count Sheet rev.1-11.xls

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX(N)S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm2)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm2)	385
Secondary Filter Area (mm2)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm2)	931
Date received by lab	3/28/12
Lab Job Number:	232590
Lab Sample Number:	874278

Analyzed by	JM
Analysis date	3/29/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G2-1	ND												
	F2-1	ND					Prep A	70% intact		5-7% debris				
	E2-6	ND					Prep B	~50% intact		5-7% debris				
	C2-6	ND												
	B2-6	ND												
B	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	E4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Tyoe	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	903
Date received by lab	3/28/12
Lab Job Number:	232510
Lab Sample Number:	974279

Analyzed by	JH
Analysis date	3/29/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G2-3	ND												
	F2-3	ND												
	E2-3	ND												
	F2-4	ND												
	E2-4	ND												
B	L3-1	ND												
	K3-1	ND												
	H3-1	ND												
	E4-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

if more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



March 30, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232690-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

Eldon Romney
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232690-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232690-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 29, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 30, 2012

Client ID Number	Lab ID Number	Area Analyzed	Air Volume Sampled	Number of Asbestos Structures Detected	Analytical Sensitivity	Asbestos Concentration	Filter Loading
		(mm ²)	(L)		(s/cc)	(s/cc)	(s/mm ²)
3W-032812 W	EM 874598	0.0900	932	1	0.0048	0.0046	11.1
3W-032812 N	EM 874599	0.0900	932	ND	0.0046	BAS	BAS
3W-032812 E	EM 874600	0.0900	932	ND	0.0046	BAS	BAS
3W-032812 S	EM 874601	0.0900	932	ND	0.0046	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

Digitally signed by Elaine Ellerman
 DN: cn = Elaine Ellerman, c = US,
 o = Reservoirs Environmental, Inc.
 Date: 2012.03.30 10:15:15 -0500

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 232690-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: March 29, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 30, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-032812 W	EM 874598	Chrysotile	0	1	0	0	0	0	1
3W-032812 N	EM 874599	ND	0	0	0	0	0	0	0
3W-032812 E	EM 874600	ND	0	0	0	0	0	0	0
3W-032812 S	EM 874601	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 3-30-12
Due Time: 9:15

RES 232690

REILAB *Reservoirs Environmental, Inc.*
5801 Logan St. Denver, CO 80216 • Ph: 303 964-1888 • Fax 303-477-4275 • Toll Free :888 RESI-ENV
Pager: 303-609-2098

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>RR Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9690 S #2</u>	Address:	Phone:	Phone:
<u>Sandy W. 34043</u>		Fax:	Fax:
		Cell/pager: <u>801 641-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub - RMP</u>		<u>dave@reenviro.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:	
PLM / PCM / TEM	<u> </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u> </u> STANDARD (Rush PCM = 2hr, TEM = 6hr.)											Air = A	Bulk = B		
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm												Dust = D	Paint = P		
Metal(s) / Dust	<u> </u> RUSH <u> </u> 24 hr. <u> </u> 3-5 Day											Soil = S	Wipe = W		
RCRA 8 / Metals & Welding	<u> </u> RUSH <u> </u> 5 day <u> </u> 10 day											Swab = SW	F = Food		
Fume Scan / TCLP	<u> </u> RUSH <u> </u> 5 day <u> </u> 10 day											Drinking Water = DW	Waste Water = WW		
Organics	<u> </u> 24 hr. <u> </u> 3 day <u> </u> 5 Day											O = Other			
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm												**ASTM E1792 approved wipe media only**			
E.coli O157:H7, Coliforms, S.aureus	<u> </u> 24 hr. <u> </u> 2 Day <u> </u> 3-5 Day														
Salmonella, Listeria, E.coli, APC, Y & M	<u> </u> 48 Hr. <u> </u> 3-5 Day														
Mold	<u> </u> RUSH <u> </u> 24 Hr <u> </u> 48 Hr <u> </u> 3 Day <u> </u> 5 Day														
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.															
Special Instructions:															
Client sample ID number (Sample ID's must be unique)															
1	<u>3W-032812 W</u>		X									932	A	3/28/12	874598
2	<u>3W-032812 N</u>											932			99
3	<u>3W-032812 E</u>											932			1000
4	<u>3W-032812 S</u>											932			01
5															
6															
7															
8															
9															
10															

Number of samples received: 3 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Fagan</u>	Fed Ex	Date/Time: <u>3/28/12</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only			Temp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>JOL</u>		Date/Time: <u>3-29-12 9:15</u>	Carrier: <u>FedEx</u>			
Results:	Contact	Phone Email Fax	Date	Time	Initials	
	Contact	Phone Email Fax	Date	Time	Initials	



April 2, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232807-1
Project # / P.O. #: 3rd West Sub - RMP
Project Description: None Given

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232807-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232807-1
 Client: R & R Environmental
 Client Project Number / P.O.: 3rd West Sub - RMP
 Client Project Description: None Given
 Date Samples Received: March 30, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 31, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-032912 W	EM 874872	0.0900	898	1	0.0048	0.0048	11.1
3W-032912 N	EM 874873	0.0900	896	ND	0.0048	BAS	BAS
3W-032912 E	EM 874874	0.0900	893	ND	0.0048	BAS	BAS
3W-032912 S	EM 874875	0.0900	893	ND	0.0048	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

ll
 Digitally signed by
 Laura L. Brown
 DN: cn = Laura
 L. Brown, c = US
 O = Reservoirs
 Environmental,
 Inc.
 Date: 2012.04.02
 10:25:21 -0500

DATA QA

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 232807-1
 Client: R & R Environmental
 Client Project Number / P.O.: 3rd West Sub - RMP
 Client Project Description: None Given
 Date Samples Received: March 30, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: March 31, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-032912 W	EM 874872	Chrysotile	1	0	0	0	0	1**L	1
3W-032912 N	EM 874873	ND	0	0	0	0	0	0	0
3W-032912 E	EM 874874	ND	0	0	0	0	0	0	0
3W-032912 S	EM 874875	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 3/31/12
Due Time: 845a

RES 232807

REILAB Reservoirs Environmental, Inc.

5601 Logan St. Denver, CO 80216 • Ph: 303 964-1986 • Fax 303-477-4275 • Toll Free :866 REI-ENV

Pager : 303-609-2098

Page 1 of 1

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 90003 #2</u>	Address:	Phone:	Phone:
<u>Sandy Mt. 81070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #: <u>3rd West Sub RMP</u>		Final Data Deliverable Email Address: <u>dave@renewiro.com</u>	
Project Description/Location:			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:
PLM / PCM / TEM <u>TEM</u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) STANDARD (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OS-A	DUST - Total, Respirable	METALS - Analyze(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH Salmonella: +/- E.coli O157:H7: +/- Listeria: +/- Aerobic Plate Count: +/- or Quantification E.coli: +/- or Quantification Coliforms: +/- or Quantification S.aureus: +/- or Quantification Y&M: +/- or Quantification Mold: +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	EM Number (Laboratory Use Only)					
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm									Dust = D	Paint = P						
Metal(s) / Dust RUSH 24 hr. 3-5 Day									Soil = S	Wipe = W						
RCRA 8 / Metals & Welding Fume Scan / TCLP RUSH 6 day 10 day **Prior notification is required for RUSH turnarounds.**									Swab = SW	F = Food						
Organics 24 hr. 3 day 5 Day									Drinking Water = DW	Waste Water = WW						
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm									O = Other	**ASTM E1792 approved wipe media only**						
E.coli O157:H7, Coliforms, S.aureus 24 hr. 2 Day 3-5 Day									Sample Volume (L) / Area	Matrix Code	Date Collected mm/dd/yy	Time Collected hh:mm a/p				
Salmonella, Listeria, E.coli, APC, Y & M 48 Hr. 3-5 Day									# Containers							
Mold RUSH 24 Hr 48 Hr 3 Day 5 Day																
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																
Special Instructions:																
Client sample ID number (Sample ID's must be unique)																
1	3W-032912W													874872		
2	3W-032912N													73		
3	3W-032912E													74		
4	3W-032912S													75		
5																
6																
7																
8																
9																
10																

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody constitutes an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Date/Time: <u>3/29/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only: <u>[Signature]</u> Date/Time: <u>3/30/12</u> 845a Carrier: <u>FedEx</u>	Temp. (F°) <u> </u> Yes / No Yes / No <u>Yes / No</u>
Results: Contact <u>Dave</u> Phone/Email/Fax <u> </u> Date <u>3/31</u> Time <u>10:35a</u> Initials <u>DR</u>	Contact <u> </u> Phone/Email/Fax <u> </u> Date <u> </u> Time <u> </u> Initials <u> </u>
Contact <u> </u> Phone/Email/Fax <u> </u> Date <u> </u> Time <u> </u> Initials <u> </u>	Contact <u> </u> Phone/Email/Fax <u> </u> Date <u> </u> Time <u> </u> Initials <u> </u>

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count


Laboratory name:	REI
Instrument	JEOL 100 CX N(S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dist area (cm ²)	898
Date received by lab	3/30/12
Lab Job Number:	232807
Lab Sample Number:	874872

Analyzed by	JK
Analysis date	3/30/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G5-4	ND												
	F5-4	ND												
	E5-4	F		1	3	1	CD		-					
		F		0	1.5	1	CD		-		10 exc < 5um			
	C5-4	ND												
	E5-3	ND					Pres A 90% intact 5-7 1/2 debris							
B	H3-1	ND					Pres B 80% intact 5-7 1/2 debris				Luft 3/30/12			
	G3-1	ND												
	F3-1	ND												
	E3-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Page 1 of _____

Laboratory name:	REI
Instrument	JEOL 100 CX N ⑤
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.088 um
Primary filter area (nm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R + R
Sample Type (A=Air, D=Quat):	A
Air volume (L) or dust area (cm ²)	896
Date received by lab	3/30/12
Lab Job Number	232807
Lab Sample Number:	874873

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to secondary filter (ml)	

Analyzed by	JH
Analysis date	3/20/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	A4
Grid storage location	Month Analyzed
Scope Alignment	Data Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibola	C	NAM		Sketch	Photo	EDS
A	H5-6	ND												
	Q5-6	ND					Prep A 90D intact	5-77			debris			
	P5-6	ND					Prep B 85Z intact	5-77			debris			
	Q5-6	ND												
	C5-6	ND												
B	K2-1	ND												
	H2-1	ND												
	G2-1	ND												
	P2-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\QACU\atATEM\Lab Data\atATEM\Case1\Sheet rev.1-11.xls

T:\QAQC\14\ITEM\14 Dec 19\Archive\ITEM Count Sheet rev. 1-11.xls

Reservoir Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	893
Date received by lab	3/30/12
Lab Job Number:	232807
Lab Sample Number:	874875

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	TK
Analysis date	3/30/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Cernmaple	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K6-1	ND												
	H6-1	ND					Prep A 807 intact 52 dec 2							
	Q6-1	ND					Prep B 111							
	F6-1	ND												
	E6-1	ND												
B	K6-1	ND												
	H6-1	ND												
	Q6-1	ND												
	F6-1	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\BAQC\Lab\ITEM\Lab Docs\Archive\ITEM Count Sheet rev. 1-11.xls

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

$$\text{GO} = \text{TEM grid opening}$$



April 3, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 232930-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 232930-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in black ink, appearing to read "Jeanne Spencer Orr", is written over a horizontal line.

Jeanne Spencer Orr
President

P: 303-964-1986
F: 303-477-4275

5301 Logan Street, Suite 100 Denver, CO 80216

1-866-RESI-ENV
www.reilab.com

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 232930-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 2, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 3, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-033012 W	EM 875261	0.1000	768	ND	0.0050	BAS	BAS
3W-033012 N	EM 875262	0.1000	770	1	0.0050	0.0050	10.0
3W-033012 E	EM 875263	0.1000	770	ND	0.0050	BAS	BAS
3W-033012 S	EM 875264	0.1000	770	ND	0.0050	BAS	BAS

NA = Not Analyzed
 ND = None Detected
 BAS = Below Analytical Sensitivity
 Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
 Filter Diameter = 25 mm
 Effective Filter Area = 385 sq mm

Digitally signed by
 Gina Vetrano
 DN: cn=Gina Vetrano, o=RESERVOIRS ENVIRONMENTAL, INC., email=gina@reservoirsenv.com, c=US

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE II. SUMMARY OF ANALYTICAL DATA

RES Job Number: RES 232930-1
 Client: R & R Environmental
 Client Project Number / P.O.: None Given
 Client Project Description: 3rd West Sub - RMP
 Date Samples Received: April 2, 2012
 Analysis Type: TEM, AHERA
 Turnaround: 24 Hour
 Date Samples Analyzed: April 3, 2012

Client ID Number	Lab ID Number	Asbestos Mineral	Asbestos Structure Types*				Structures >5 Microns in Length	**Excluded Structures	Asbestos Structures for Concentration
			Fibers	Bundles	Clusters	Matrices			
3W-033012 W	EM 875261	ND	0	0	0	0	0	0	0
3W-033012 N	EM 875262	Chrysotile	0	1	0	0	1	0	1
3W-033012 E	EM 875263	ND	0	0	0	0	0	0	0
3W-033012 S	EM 875264	ND	0	0	0	0	0	0	0

*See Analytical Procedure for definitions

**C = Excluded from total due to lack of confirmation

**L = Excluded from total for length less than 0.5 micron (AHERA only)

**A = Excluded from total due to incorrect aspect ratio

ND = None Detected

Due Date: 4-3-12
Due Time: 9:40

RES 232930

REILAB *Reservoirs Environmental, Inc.*

5501 Logan St. Denver, CO 80216 • Ph: 303 864-1986 • Fax 303-477-4275 • Toll Free 866 RESE-ENV
Pager: 303-509-2098

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R&P Environmental</u>	Company:	Contact: <u>Dave Rockelley</u>	Contact:
Address: <u>47 W 9000S #2</u>	Address:	Phone:	Phone:
<u>Sandy W. 84070</u>		Fax:	Fax:
		Cell/pager: <u>801 541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub-RMP</u>		<u>dave@renewing.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:			
PLM / PCM <u>TEM</u> <u>RUSH</u> (Same Day) <u>PRIORITY</u> (Next Day) <u>STANDARD</u> (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Print Count	TEM - AHERA Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	MICROBIOLOGY	Aerobic Plate Count: +/- or Quantification	E. coli: +/- or Quantification	Coliforms: +/- or Quantification	S. aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/- or Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	<div>4-3-12</div>
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																	Dust = D	Paint = P	
Metal(s) / Dust <u>RUSH</u> 24 hr. <u>3-5 Day</u>																	Soil = S	Wipe = W	
RCRA 8 / Metals & Welding <u>RUSH</u> 5 day <u>10 day</u>																	Swab = SW	F = Food	
Fume Scan / TCLP <u>RUSH</u> 5 day <u>10 day</u>																	Drinking Water = DW	Waste Water = WW	
Organics <u>24 hr.</u> <u>3 day</u> <u>5 Day</u>														O = Other					
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm														**ASTM E1792 approved wipe media only**					
E. coli O157:H7, Coliforms, S. aureus <u>24 hr.</u> <u>2 Day</u> <u>3-5 Day</u>														Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy	Time Collected mm/mm ap	EM Number (Laboratory Use Only)
Salmonella, Listeria, E. coli, APC, Y & M <u>48 Hr.</u> <u>3-5 Day</u>																			
Mold <u>RUSH</u> 24 Hr <u>48 Hr</u> <u>3 Day</u> <u>5 Day</u>																			
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																			
Special Instructions:																			
Client sample ID number: (Sample ID's must be unique)																			
1	3W-033012 W		X													768 A	3/30/12		875261
2	3W-033012 N															770			602
3	3W-033012 E															770			63
4	3W-033012 S															770			604
5																			
6																			
7																			
8																			
9																			
10																			

Number of samples received: 4 (Additional samples shall be listed on attached long form.)
NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	FedEx	Date/Time: <u>3/30/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>4-2-12 9:40</u>	Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

Attachment I

Key to Count Sheets Count Sheets Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX NCS
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	770
Date received by lab	4-2-12
Lab Job Number:	232930
Lab Sample Number:	875262

Analyzed by	AH
Analysis date	4/2 3/4-2-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volumes Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	MD												
	H4-4	MD												
	H4-1	MD												
	G4-4	MD												
	G4-1	MD												
B	L5-1	MD												
	K5-1	MD												
	H5-1	MD												
	G5-1	MD												
	F5-1	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX <u>N S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	770
Date received by lab	4-2-12
Lab Job Number:	232930
Lab Sample Number:	875263

Analyzed by	AH
Analysis date	4-2-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	E4-1	ND												
	G4-4	ND												
B	K5-3	ND												
	H5-3	ND												
	G5-3	ND												
	F5-3	B		1	30	5	ω		✓					
	E5-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N <u>S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	770
Date received by lab	4-2-12
Lab Job Number:	232930
Lab Sample Number:	875264

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	AH
Analysis date	4-2-12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H5-4	ND												
	G5-4	ND												
	F5-1	ND			Pier A: 75% intact 5% debris									
	E5-4	ND			Pier B ~ Pier A									
	C5-1	ND												
B	H4-3	ND												
	G4-6	ND												
	F4-6	ND												
	E4-6	ND												
	C4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX/N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.01
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	768
Date received by lab	4-2-12
Lab Job Number:	232930
Lab Sample Number	875261

Analyzed by	JLB
Analysis date	4/3/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	Ahera
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K4-1	ND												
	H4-1	ND					Pap A	90% asbestos		5% debris				
	G4-1	ND					Pap B	80% asbestos		5% debris				
	F4-1	ND												
	E4-1	ND												
B	G3-6	ND												
	F3-6	ND												
	E3-6	ND												
	C3-6	ND												
	B3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{\text{IL}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening