


1241222 - R8 SDMS

Third West Weekly Report
Shepherd, Michael

to:

Joyce Ackerman, 'Craig Barnitz (cbarnitz@utah.gov)'

07/24/2012 10:18 AM

Hide Details

From: "Shepherd, Michael" <Michael.Shepherd@rockymountainpower.net>

To: Joyce Ackerman/R8/USEPA/US@EPA, "'Craig Barnitz (cbarnitz@utah.gov)'"
<cbarnitz@utah.gov>

7 Attachments



Weekly Report 07-16 to 07-20-12.pdf Third West Weekly Log - 2012-29.pdf 240302-1.pdf 240405-1.pdf 240485-1.pdf



240694-1.pdf 240695-1.pdf

Joyce & Craig,

Attached are the reports for the week of July 16, 2012.

All air monitoring results came back negative.

Please let me know if you have any questions.

Thanks,

Mike Shepherd
Project Manager
Rocky Mountain Power - Major Projects
801.220.4584 Office
801.631.1310 Cell
801.220.2797 Fax
michael.shepherd@pacificorp.com

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 07/16/12

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - Exclusion zone operations are practiced as instructed.
 - NA Decontamination unit is working properly.
 - NA Workers are using decontamination unit as instructed.
 - NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- NA Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 07/16/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Newman worked on road around the yard and finished stockpiling excavated material from trenching. They watered down the stockpile and much of the yard. They backfilled around the porches at switch gear entrances.

CVE line crew finished work on buss to switch gear.

Weather was warm and mostly cloudy with afternoon showers and temperatures around 90.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 07/17/12

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
- NA Illness/Injury Report Form A
- NA Site-Specific Training Record Form C
- NA Hot Work Permit Form D
- NA Trench/Evacuation Permit Form E
- NA Combined Space Entry Permit Form F
- Exclusion zone operations are practiced as instructed.
- NA Decontamination unit is working properly.
- NA Workers are using decontamination unit as instructed.
- NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- NA Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 07/17/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/ boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Newman washed out the last two loads of native material in the morning. They kept all material wet as it was being loaded and wrapped the soil in plastic for transport.

CVE line crew performed finish work on the buss in bay 1. They began preparing equipment for transfer from the yard.

Weather was warm, humid and mostly cloudy in the afternoon with high temperatures around 90.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 07/18/12

General

NA Work area Health and Safety Inspection

NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day

NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP

NA Site hazard and safety instruction for all first time employees, contractors or visitors

NA Complete Employee Meeting Record Form B (where applicable)

NA Document required Respirator Training completion with Form H

NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.

NA Confirm return of waste material manifest documents for each load with site manager.

NA Complete all CSHASP Forms (for applicable activities planned for that day)

NA Illness/Injury Report Form A

NA Site-Specific Training Record Form C

NA Hot Work Permit Form D

NA Trench/Evacuation Permit Form E

NA Combined Space Entry Permit Form F

Exclusion zone operations are practiced as instructed.

NA Decontamination unit is working properly.

NA Workers are using decontamination unit as instructed.

NA Workers use personal protective equipment properly.

☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.

☒ Review sign-in/sign-out log throughout and at the end of the workday.

☒ Secure the site at the end of the workday

Sampling

NA Soil Confirmation sampling for any newly excavated areas

NA Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone

NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal

NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 07/18/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

<i>Standard</i>	<i>Title</i>	In Compliance	Out of Compliance	N/A	<i>Corrective Action Taken and Date</i>
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Newman continued working on delivering and compacting road base around yard.

CVE line crew performed housekeeping duties and continued preparing to remove equipment.

Weather was warm, humid and partly cloudy with temperatures in the mid 90's.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 07/19/12

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
- NA Illness/Injury Report Form A
- NA Site-Specific Training Record Form C
- NA Hot Work Permit Form D
- NA Trench/Evacuation Permit Form E
- NA Combined Space Entry Permit Form F
- NA Exclusion zone operations are practiced as instructed.
- NA Decontamination unit is working properly.
- NA Workers are using decontamination unit as instructed.
- NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- NA Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 07/19/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Newman dug area for oil containment pad along the west wall. They temporarily uncovered small amounts of native material about 5 inches below the surface material. This excavation was kept wet and capped with clean material. They also continued delivering and compacting road base around yard. CVE line crew disconnected service line to office trailer and returned rental lifts. Weather was sunny in the morning but became cloudy and breezy in the afternoon with high temperatures in the low 90s and not precipitation.

3RD WEST SUBSTATION REMEDIATION PROJECT

HEALTH SAFETY MANAGER (HSM)

DAILY CHECKLIST

DATE: 07/20/12

General

- NA Work area Health and Safety Inspection
- NA Review and if necessary update Activity Hazard Analyses (AHA) based on planned site activities for the day
- NA Safety Planning or "Tailgate" mandatory meeting for all employees and contractors prior to commencement of any site work. Instruction, review hazards, health & safety issues and any modifications to the CSHASP
- NA Site hazard and safety instruction for all first time employees, contractors or visitors
- NA Complete Employee Meeting Record Form B (where applicable)
- NA Document required Respirator Training completion with Form H
- NA Record times and numbers of dump trucks and trailers as they leave the site with contaminated material.
- NA Confirm return of waste material manifest documents for each load with site manager.
- NA Complete all CSHASP Forms (for applicable activities planned for that day)
 - NA Illness/Injury Report Form A
 - NA Site-Specific Training Record Form C
 - NA Hot Work Permit Form D
 - NA Trench/Evacuation Permit Form E
 - NA Combined Space Entry Permit Form F
 - Exclusion zone operations are practiced as instructed.
 - NA Decontamination unit is working properly.
 - NA Workers are using decontamination unit as instructed.
 - NA Workers use personal protective equipment properly.
- ☒ Set air samples at cardinal compass points around exclusion zone. Check throughout the day to ensure proper operation.
- Observe control measures for dust and fugitive materials i.e. watering excavation sites and track out prevention.
- ☒ Review sign-in/sign-out log throughout and at the end of the workday.
- ☒ Secure the site at the end of the workday

Sampling

- NA Soil Confirmation sampling for any newly excavated areas
- NA Stationary Air Monitoring during contaminated soil removal around the perimeter of the exclusion zone
- NA Personal Breathing Zone Monitoring on personnel conducting contaminated dust and soil removal
- NA Digitally photograph each sample location and at any place field sampling personnel determined necessary

- ☒ Electronically file photo files into the on-site database
- ☒ Complete Field Documentation
 - ☒ Field Sample Data Sheets (FSDS)
 - ☒ Logbook
 - ☒ On-site computer database
- ☒ Label each sample media with a unique number
- ☒ Seal sample(s) in zip lock plastic bags
- ☒ Complete and include Chain of Custody (COC) Form required for shipping of samples to appropriate laboratory
- ☒ Package samples for transport IAW SOP 2-1, Packaging and Shipping of Environmental Samples
- ☒ Review and disseminate sample results as received from the laboratories to Project Manager and other appropriate managers and employees
- ☒ Electronically file sample reports into on-site database



3rd West Substation Site Project Safety Audit

Project: 3rd West Sub Station

Date: 07/20/12

Location: 3rd West, 1st South, SLC

Job Number: _____

Survey Conducted By: Justin Kargis

Title: _____

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.59	Hazard Communication Program, List of Chemicals, Training, MSDSs.			x	
1926.500 (b) & (d) (old standard)	Guardrails on open sided floors, floor holes and runways.			x	
1926.404 (b)	Ground fault circuit interrupters or an assured equipment grounding conductor program in use.	x			
1926.451 (b)	The employer shall instruct each employee in the recognition and avoidance of unsafe conditions.			x	
1926.451 (d)	Tubular welded scaffolds shall be properly braced so that they are plumb, square and rigid; legs on plumb, adjustable, mud sills, etc. to support the maximum load; guardrails and toe boards shall be installed.			x	
1926.100 (a)	Head protection, where there is a possible danger of head injury.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.652 (a) (1)	Excavation protective systems; examination by competent person when less than 5 feet in depth.			x	
1926.20 (b) (2)	Employer responsibility to initiate and maintain safety and health programs.			x	
1926.20 (b) (1)	Employer responsibility to provide for frequent and regular inspections by designated competent persons.			x	
1926.451 (e)	Manually propelled scaffolds shall have tight planking for the full width, platforms secured, ladder or stairway provided, suitable footing, stand plumbs, wheels locked, guardrails and toe boards.			x	
1926.1052 (c) (1)	Stair rail and handrail along each unprotected edge.			x	
1926.25 (a)	Debris, scrap lumber with protruding nails, not cleared for work areas, stairs and around structures.			x	
1926.50	First aid shall be available in the absence of an infirmary, or other that is reasonably accessible; first aid supplies shall be accessible and telephone numbers posted.	x			
1926.451 (a) (13)	Scaffolding safe access not provided by ladder or equivalent.			x	
1926.651 (k) (1)	Excavations, protective systems, inspected daily by a competent person and as needed.			x	
1926.403 (b) (2)	Employer shall ensure electrical equipment is free from recognized hazards, is suitable, used in accordance with the listing, labeling or certification.	x			

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (4)	Scaffolding shall have guardrails and toe boards when more than 10 feet high and when less than 45 inches of work space.			x	
1926.405 (g) (2)	Flexible cords shall be used without splice or tap; strain relief shall be provided.			x	
1926.405 (b)	Electrical boxes, fittings shall have covers, faceplates or canopy and holes shall be smooth where cords pass through; and unused openings in cabinets/boxes shall be closed.	x			
1926.701 (b)	Reinforcing steel onto which employees could fall shall be guarded.			x	
1926.1053 (b) (1)	Portable ladder side rails extend at least 3 feet or be secured at top.			x	
1926.651 (j) (2)	Excavations shall have materials or equipment placed at least 2 feet from the edge.			x	
1926.651 (c) (2)	Excavations shall have a safe means of egress such as ladders, ramps, etc.	x			
1926.150 (c) (1)	Portable fire fighting equipment shall be provided and extinguishers shall be inspected periodically.	x			
1926.102 (a) (1)	Eye and face protection shall be provided.	x			
1926.300 (b) (2)	Guards for power tools shall be used and moving parts of equipment shall be guarded.	x			
1926.350 (a) (9)	Oxygen cylinders in storage shall be separated from fuel gas cylinders by at least 20 feet or a 1/2 fire resistance barrier.			x	
1926.405 (a) (2) (ii) (e) & (f)	Temporary lights shall be protected from breakage, not suspended by their cords and extension cord.			X	

Standard	Title	In Compliance	Out of Compliance	N/A	Corrective Action Taken and Date
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.405 (a) (2) (ii) (j)	Extension cords used with portable electric tools shall be of three wire type and designed for hard or extra hard usage.	x			
1926.105 (a)	Workplaces more than 25 feet above the ground or water shall have safety nets when ladder, safety line/belts, temporary floors, scaffolds, catch platform are not practical.			x	
1926.1051 (a)	Stairway or ladder shall be provided at all access points where there is a break in elevation of 19 inches or more.			x	
1926.451 (a) (2)	Scaffolding footing or anchorage shall be sound, rigid and capable of carrying the maximum intended load.	x			
1926.500 (c) (1) (old standard)	Wall opening shall be guarded.			x	
1926.404 (f) (7)	Electrical equipment connected by cord and plug shall be grounded except if there is an isolating transformer or the tool is double insulated.	x			
1926.556 (b) (2)	When working from an aerial lift, a full body harness and lanyard attached to the boom or basket.	x			
1926.501 (b) (1) (new standard)	Guardrails, safety nets or personal fall arrest system shall be used at 6 feet or more.			x	
1926.451 (a) (14)	Scaffold planking shall extend over their end support not less than 6 inches and not more than 12 inches.			x	
1926.602 (a) (9)	Bi-directional earth moving equipment shall have audible alarms.	x			

<i>Standard</i>	<i>Title</i>	In Compliance	Out of Compliance	N/A	<i>Corrective Action Taken and Date</i>
		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	
1926.451 (a) (3)	Scaffolding shall be erected, moved, dismantled or altered under the supervision of a competent person.			x	
1926.550 (b) (2)	Cranes, crawler, truck or locomotive, shall meet the design, testing, maintenance, and operation per ANSI B30.5_1968. The most recent certification shall be on file until a new one is prepared.			x	

Comments:

Newman excavated area near east gate so that ramp into yard was eliminated and the area was banked contiguous with the rest of the east side. They vacuumed out vaults and worked on finish grading around the yard.

CVE line crew worked on housekeeping and clean up tasks.

Weather was warm, humid and dry with afternoon clouds and temperatures in the mid 90's.




PHOTO 1



PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
07/16/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**



PHOTO 1



PHOTO 2




PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
07/17/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2



PHOTO 3



PHOTO 4

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
07/18/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah




PHOTO 1




PHOTO 2




PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:
JMK

DATE
07/19/12

FILE:

SITE PHOTOGRAPHS



**3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah**




PHOTO 1



PHOTO 2



PHOTO 3

R & REnvironmental, Inc.

47 West 9000 South, Suite #2, Sandy, Utah 84070
(801) 352-2380 • Fax: (801) 352-2381

PROJECT NO:

DESIGNED BY:

SCALE:

REVIEWED BY:
DCR

DRAWN BY:

JMK

DATE

07/20/12

FILE:

SITE PHOTOGRAPHS



3rd West Substation
"2011 Upgrade Project"
Salt Lake City, Utah

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Monday, July 16, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 17:20 Tot Hrs mns: 10:25

FCR Start Time: 6:42

FCR Stop Time: 17:25 Tot Hrs mns: 10:43

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 68 degrees in AM, 90 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew installed new jumpers (2) for the north jumpers to the switchgear. The first jumpers are not symmetrical and needed to be redone. They cleaned up the staging compound and removed the foundations that were under the south 46 kV UG structure. CVE Fab Crew foreman came by long enough to grout the middle porch on the switchgear before it gets backfilled. CVE Electrician removed the grounding boxes from the north leg of the Snarr DE structure and worked on lighting conductors. Electrician also performed housekeeping in the switchgear and control building. Newman is back on site today, backfilled the west porch for the switchgear, backfilled along the transition cable trench from the roadway down to the 46 kV yard, and backfilled the yard lighting conduit trench in the 46 kV yard. They were planning on hauling material to Clean Harbors today but was not able to make connections with Clean Harbors to authorize delivery. Hopefully on Tuesday, 7/17. CVE Line Crew = 4, CVE Fab Crew = 1, CVE Electrical Crew = 1, Newman = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time:	Al Swinski - 0642
Dispatcher logout, name and time:	Bob Gentry - 1725

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, Pickup, JLG (1), tool trailer. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by: _____ Time: _____

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Tuesday, July 17, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:50

Crew Stop Time: 17:05

Tot Hrs mns: 10:15

FCR Start Time: 6:50

FCR Stop Time: 17:10

Tot Hrs mns: 10:20

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 66 degrees in AM, 90 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew installed bird guard on the Xfmr #1 low side bus and performed some housekeeping. Hauled excess CVE material to the CVE shop. CVE Fab Crew is not on site today. CVE Electrical crew is not on site today. Newman loaded out two trucks to Clean Harbors today. That makes 301 total trips to Clean Harbors. Newman also spread yard finish rock along the west side of the 46 kV yard and along the cable trench and slope on the east side of the 46 kV yard. CVE Line Crew = 3, CVE Fab Crew = 0, CVE Electrical Crew = 0, Newman = 3, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski - 0650

Dispatcher logout, name and time: Bob Gentry - 1710

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, Pickup, JLG (1), tool trailer. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

--	--	--

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Wednesday, July 18, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 16:45 Tot Hrs mns: 9:50

FCR Start Time: 6:50

FCR Stop Time: 16:55 Tot Hrs mns: 10:05

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 69 degrees In AM, 95 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew demobed CVE materials to CVE shop and cleaned up staging area, removed old gates from area south of the new control building and removed the temporary masonite flooring in the switchgear. CVE Fab Crew is not on site today. CVE Electrical crew is not on site today. Newman is working on yard finish rock in the 46 kV yard, backfilled around the west and center porches on the switchgear, and placed road finish rock on the roadway from the switchgear west to the iron gate. CVE Line Crew = 3, CVE Fab Crew = 0, CVE Electrical Crew = 0, Newman = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0650

Dispatcher logout, name and time: Bob Gentry 1655

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet (2), forklift, 1 dumpster, office trailer, conex, exclusion zone conex (2), tool trailer, Pickup, JLG (1), tool trailer. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Thursday, July 19, 2011

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 8:00

Crew Stop Time: 16:10

Tot Hrs mns: 8:10

FCR Start Time: 6:42

FCR Stop Time: 16:35

Tot Hrs mns: 9:53

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 69 degrees in AM, 95 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew demobed CVE materials to CVE shop and cleaned up staging area, disconnected electrical service to the office trailer and mobed compactor, JLG manlift, forklift, and mini-ex to rental companies. CVE Fab Crew is not on site today. CVE Electrical crew is not on site today. Newman is working on yard finish rock and road finish rock in the 46 kV and 138 kV yards. They excavated for, placed geotextile fabric and placed yard finish rock in the detention area along the west wall in the 46 kV yard. CVE Line Crew = 3, CVE Fab Crew = 0, CVE Electrical Crew = 0, Newman = 3, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0642

Dispatcher logout name and time: Bob Gentry 1637

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet, forklift, dumpster, office trailer, conex, tool trailer, Pickup, JLG. Newman: trachoe, bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative

PACIFICORP OPERATIONS - Field Construction Representative Daily Log

PROJECT NAME: Third West Sub - Rebuild

DATE : Friday, July 20, 2012

PO & Work Order NO. : 3000078050 / 10035803

MAIN CONTRACTOR : Cache Valley Electric

Crew Start Time: 6:55

Crew Stop Time: 16:00

Tot Hrs mns: 9:05

FCR Start Time: 6:45

FCR Stop Time: 17:10

Tot Hrs mns: 10:25

Use military time format 00:00

WEATHER CONDITIONS: Sunny - 70 degrees In AM, 95 degrees in PM

DESCRIPTION: (work performed, general comments, instructions to contractor, # of crew members onsite.)

R&R set up four monitors. CVE Line Crew cleaned out office trailer, placed sand in transition cable trench from 138 yard to 46 yard. CVE Fab Crew is not on site today. CVE Electrical crew is not on site today. Newman is working on yard finish rock and road finish rock in the 46 kV and 138 kV yards. CVE Line Crew = 1, CVE Fab Crew = 0, CVE Electrical Crew = 0, Newman = 4, R&R = 1, Wilding = 1.

IF WORKING IN ENERGIZED SUBSTATION:

Dispatcher login, name and time: Al Swinski 0645

Dispatcher logout, name and time: Manny LuHaun 1714

DISCREPANCIES:

IMMEDIATE CORRECTIVE ACTION TAKEN:

DELAYS OR LOST TIME ENCOUNTERED:

--

EQUIPMENT (working, delivered, idle):

CVE Line Crew: Portable toilet, forklift, 1 dumpster, office trailer, conex, tool trailer, Pickup, JLG, mini-ex. Newman: trachoe (1), bobcat, mini-ex, water truck, compactor, backhoe.

OSHA Recordable Safety Incidents:

Reported by:

Time:

Rocky Mountain Power

A division of PacifiCorp

Russ Johnson

Field Construction Representative



July 18, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 240302-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 240302-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in cursive script, appearing to read "Jeanne Spencer", is written over a horizontal line.

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 240302-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: July 17, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: July 18, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-071612 E	EM 892801	0.1000	560	ND	0.0069	BAS	BAS
3W-071612 N	EM 892802	0.1000	560	ND	0.0069	BAS	BAS
3W-071612 W	EM 892803	0.1000	560	ND	0.0069	BAS	BAS
3W-071612 S	EM 892804	0.1000	558	ND	0.0069	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm


Digitally signed by
Elisha Elormen
Date: 2012.07.18
10:25:12 -08'00'

DATA QA

Due Date: 7.18.12
Due Time: 830a



Reservoirs Environmental, Inc.

6801 Logan St. Denver, CO 80216 • Ph: 303-884-1966 • Fax 303-477-4276 • Toll Free 866-RESI-ENV

Pager: 303-608-2098

RES 240302

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>REI Environmental</u>	Company:	Contact: <u>Dave Rockley</u>	Contact:
Address: <u>47 W 9000 S #2</u>	Address:	Phone:	Phone:
<u>Sandy UT 84070</u>		Fax:	Fax:
		Cell/pager: <u>801-541-1035</u>	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>3rd West Sub RMP</u>		<u>dave@reimv.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:							
PLM / PCM / TEM	<input type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/- or Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Alr = A	Bulk = B	
(Rush PCM = 2hr, TEM = 8hr.)																			Dust = D	Paint = P	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Soil = S	Wipe = W	
Metal(s) / Dust	<input type="checkbox"/> RUSH 24 hr. <input type="checkbox"/> 3-5 Day																		Swab = SW	F = Food	
RCRA 8 / Metals & Welding	<input type="checkbox"/> RUSH 5 day <input type="checkbox"/> 10 day																		Drinking Water = DW	Waste Water = WW	
Fume Scan / TCLP		O = Other		**ASTM E1702 approved wipe media only**																	
Organics	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day																				
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm																					
E.coli O157:H7, Coliforms, S.aureus	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day																				
Salmonella, Listeria, E.coli, APC, Y & M	<input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-5 Day																				
Mold	<input type="checkbox"/> RUSH 24 Hr <input type="checkbox"/> 48 Hr <input type="checkbox"/> 3 Day <input type="checkbox"/> 5 Day																				
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																					
1	3W-071612E		X															560	A	7/16/12	892801
2	3W-071612A																	560			2
3	3W-071612W																	560			3
4	3W-071612S																	558			4
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days. Failure to comply with payment terms may result in a 1.6% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Date/Time: <u>7/16/12</u>	Sample Condition: On Ice Sealed Inject
Laboratory Use Only	Temp. (F°) <u>55</u>	Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>7.17.12</u>	Carrier: <u>FedEx</u>
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

7986 2180 8837

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REF
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	REP
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	560
Date received by lab	7/17/12
Lab Job Number:	240302
Lab Sample Number:	84280

Analyzed by	JB
Analysis date	7/17/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G3-1	MD					Pup A	70% in bulk		10% debris				
	F3-1	MD					Pup B	70% in bulk		10% debris				
	E3-6	MD												
	C3-6	MD												
	B3-6	MD												
B	H2-6	MD												
	G2-6	MD												
	F2-6	MD												
	E2-6	MD												
	C2-6	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	560
Date received by lab	7/7/12
Lab Job Number:	240302
Lab Sample Number:	892802

Analyzed by	JB
Analysis date	7/7/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-1	ND												
	H3-1	ND					Pimp A	70% in hand			70% debris			
	G3-1	ND					Pimp B	80% in hand			7% debris			
	F3-1	ND												
	F4-4	ND												
B	G3-6	ND												
	F3-6	ND												
	E3-6	ND												
	C3-6	ND												
	B3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet In\T: QAQC Lab QA Manual Sub-Documents Sub-Documents of Sub-Documents TEM TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX NIS
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	P&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	560
Data received by lab	7/17/12
Lab Job Number	240502
Lab Sample Number	892803

Analyzed by	JB
Analysis date	7/17/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Mdnth Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-1	ND												
	G4-1	ND					Prep A	70% in hand		5% debris				
	F4-1	ND					Prep B	90% in hand		5% debris				
	E4-1	ND												
	C4-1	ND												
B	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	C4-4	ND												
	B4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N <u>S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R.R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	558
Date received by lab	7/17/12
Lab Job Number:	240302
Lab Sample Number:	89280A

Analyzed by	JB
Analysis date	7/17/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volumes (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Wkth		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-4	ND												
	F4-4	ND					Prep A	80% amphibole			5-7% debris			
	E4-4	ND					Prep B	100% amphibole			5-7% debris			
	E3-3	ND												
	C3-3	ND												
B	F3-1	ND												
	C3-1	ND												
	C3-1	ND												
	F3-6	ND												
	E3-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

Fiber:	is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
Bundle:	is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
Cluster:	is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
Matrix:	is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm}^2\text{)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1 \text{ L}}{1000 \text{ cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening

REI LAB ***Reservoirs Environmental, Inc.***

July 19, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 240405-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070


Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 240405-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,



Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 240405-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: July 18, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: July 18, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-071712 E	EM 893011	0.0900	939	ND	0.0046	BAS	BAS
3W-071712 N	EM 893012	0.0900	939	ND	0.0046	BAS	BAS
3W-071712 W	EM 893013	0.0900	939	ND	0.0046	BAS	BAS
3W-071712 S	EM 893014	0.0900	939	ND	0.0046	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

g
Digitally signed
by Gail
Vanderweil
Date: 2012.08.17
16:03:36 -0500

DATA QA

Due Date: 7-19-12
Due Time: 8:45



Reservoirs Environmental, Inc.

3001 Logan St. Denver, CO 80216 • Ph: 303.694.1888 • Fax 303.477.4276 • Toll Free: 866-RESENV
Pager: 303-509-2088

RES 240405

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R&R Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address:	Address:	Phone:	Phone:
		Fax:	Fax:
		Cell/pager: <u>801.541-1035</u>	Cell/pager:
Project Number and/or P.O. #: <u># 30 West Sub - RMP</u>	Final Data Deliverable Email Address: <u>dave@renviro.com</u>		
Project Description/Location:			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS												VALID MATRIX CODES		LAB NOTES:					
PUM / PCM (TEM) <u> </u> RUSH (Same Day) <u>X</u> PRIORITY (Next Day) <u> </u> STANDARD	(Rush PCM = 2hr, TEM = 6hr.)	PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s)	RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																			Dust = D	Paint = P	
Metal(s) / Dust <u> </u> RUSH <u> </u> 24 hr. <u> </u> 3-6 Day																			Soil = S	Wipe = W	
RCRA 8 / Metals & Welding <u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																			Swab = SW	F = Food	
Fume Scan / TCLP <u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																			Drinking Water = DW	Waste Water = WW	
Organics <u> </u> 24 hr. <u> </u> 3 day <u> </u> 5 Day														O = Other							
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm														**ASTM E1782 approved wipo media only**							
E.coli O157:H7, Coliforms, S.aureus <u> </u> 24 hr. <u> </u> 2 Day <u> </u> 3-5 Day														Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy	Time Collected hh/mm ap	EM Number (Laboratory Use Only)		
Salmonella, Listeria, E.coli, APC, Y & M <u> </u> 48 Hr. <u> </u> 3-5 Day																					
Mold <u> </u> RUSH <u> </u> 24 Hr <u> </u> 48 Hr <u> </u> 3 Day <u> </u> 5 Day																					
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																					
Special Instructions:																					
Client sample ID number (Sample ID's must be unique)																					
1	3W-071712 E		X																939 A	7/17/12	893011
2	3W-071712 N																		939		12
3	3W-071712 W																		939		13
4	3W-071712 S																		939		14
5																					
6																					
7																					
8																					
9																					
10																					

Number of samples received: 4 (Additional samples shall be listed on attached long form.)
NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	FedEx	Date/Time: <u>7/17/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) <u> </u> Yes / No Yes / No <u>Yes</u> / No
Received By: <u>[Signature]</u>	Date/Time: <u>7-18-12</u>	Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion


1 length unit = 5 mm on screen = 0.278 micron
1.80 length units = 0.5 micron
18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	939
Date received by lab	7/18/12
Lab Job Number	240405
Lab Sample Number:	893011

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	TK
Analysis date	7/18/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	A4-6	NO												
	F4-6	NO												
	E4-6	NO												
	C4-6	NO												
	B4-6	NO												
B	G3-1	NO												
	F3-1	NO												
	E3-1	NO												
	C3-1	NO												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	939
Date received by lab	7/18/12
Lab Job Number:	240405
Lab Sample Number:	893012

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	TK
Analysis date	7/18/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grkl	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-3	ND												
	F4-3	ND												
	E4-3	ND												
	C4-3	ND												
	B4-3	ND												
B	H3-3	ND												
	Q5-3	ND												
	F5-3	ND												
	E5-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotila

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	939
Date received by lab	7/18/12
Lab Job Number:	240405
Lab Sample Number:	893013

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	TK
Analysis date	7/18/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-Y	ND												
	F4-Y	ND					Prep A 60% intact & 8 debris							
	E4-Y	ND												
	C4-Y	ND					Prep B-A							
7/18	C4-Y B4-Y	ND												
B	F3-Y	ND												
	E3-Y	ND												
	C3-Y	ND												
	B3-b	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	939
Date received by lab	7/18/12
Lab Job Number:	240405
Lab Sample Number:	893014

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	TK
Analysis date	7/18/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AH
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	G4-3	ND												
	F4-3	ND												
	E4-3	ND												
	C4-3	ND												
	B4-3	ND												
B	E4-6	ND												
	C4-6	ND												
	B4-6	ND												
	A4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Wertsheel In TEM Bench sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

July 20, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 240485-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 240485-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.

NWAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 240485-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: July 19, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: July 20, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-071812 E	EM 893202	0.0900	914	ND	0.0047	BAS	BAS
3W-071812 N	EM 893203	0.0900	914	ND	0.0047	BAS	BAS
3W-071812 W	EM 893204	0.0900	914	ND	0.0047	BAS	BAS
3W-071812 S	EM 893205	0.0900	912	ND	0.0047	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

AC
DATA QA

Due Date: 7-20-12
Due Time: 8:15



Reservoirs Environmental, Inc.

5801 Logan St. Denver, CO 80216 • Ph: 303-984-1986 • Fax 303-177-4278 • Toll Free: 866-RESI-ENV

Pager: 303-509-2088

RES 240485

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>RE Environmental</u>	Company:	Contact:	Contact:
Address: <u>47 W 9000S #2</u>	Address:	Phone:	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager:	Cell/pager:
Project Number and/or P.O. #:		Final Date Deliverable Email Address:	
Project Description/Location: <u>300 West Sub-RMP</u>			

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:						
PLM / PCM (TEM) <u> </u> RUSH (Same Day) <u> </u> PRIORITY (Next Day) <u> </u> STANDARD (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Procs	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analytic(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLER'S INITIALS OR OTHER NOTES	Air = A	Bulk = B			
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																		Dust = D	Paint = P			
Metal(s) / Dust <u> </u> RUSH <u> </u> 24 hr. <u> </u> 3-5 Day																		Soil = S	Wipe = W			
RCRA 8 / Metals & Welding <u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																		Swab = SW	F = Food			
Fume Scan / TCLP <u> </u> RUSH <u> </u> 5 day <u> </u> 10 day																		Drinking Water = DW	Waste Water = WW			
Organics <u> </u> 24 hr. <u> </u> 3 day <u> </u> 5 Day												O = Other										
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm												**ASTM E1792 approved wipe media only**										
E.coli O157:H7, Coliforms, S.aureus <u> </u> 24 hr. <u> </u> 2 Day <u> </u> 3-5 Day		Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yy	Time Collected hh:mm a/p	EM Number (Laboratory Use Only)															
Salmonella, Listeria, E.coli, APC, Y & M <u> </u> 48 Hr. <u> </u> 3-5 Day																						
Mold <u> </u> RUSH <u> </u> 24 Hr <u> </u> 48 Hr <u> </u> 3 Day <u> </u> 5 Day																						
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																						
Special Instructions:																						
Client sample ID number (Sample ID's must be unique)																						
1	3W-071812E		X															914	A	7/18/12		873202
2	3W-071812N																	914				3
3	3W-071812W																	914				4
4	3W-071812S																	912				5
5																						
6																						
7																						
8																						
9																						
10																						

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u> Fed Ex	Date/Time: <u>7/18/12</u>	Sample Condition: Oh Ice Sealed (Intact)
Laboratory Use Only	Carrier: <u>8:15 Fed Ex</u>	Temp. (F°) Yes / No Yes / No (Yes) No
Received By: <u>[Signature]</u>	Date/Time: <u>7-19-12</u>	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials

7937 9220 4681

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX II (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	914
Date received by lab	7/19/12
Lab Job Number:	240485
Lab Sample Number:	893202

Analyzed by	JB
Analysis date	7/19/12
Method (D=Direct, i=Indirect, 1A=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-4	ND												
	G4-4	ND					Pap A	80% per cent			5% debris			
	F4-4	ND					Pap B	70% per cent			5% debris			
	E4-4	ND												
	C4-4	ND												
B	H4-4	ND												
	G4-4	ND												
	F4-4	ND												
	E4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	914
Date received by lab	7/19/12
Lab Job Number:	240485
Lab Sample Number:	893203

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	7/19/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-1	MD												
	H3-1	MD					Prep A	70% pure horn			3-5% debris			
	G3-1	MD					Prep B	80% pure horn			3-5% debris			
	F3-1	MD												
	E3-1	MD												
B	G3-4	MD												
	F3-4	MD												
	E3-4	MD												
	C3-4	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Workshop in TEM Book about ...

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	365
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	914
Date received by lab	7/19/12
Lab Job Number	240485
Lab Sample Number	893204

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	7/19/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-3	ND												
	G4-3	ND												
	F4-3	ND												
	E4-3	ND												
	C4-3	ND												
B	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	C4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Graph sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	(20KX) 10KX
Grid opening area (mm ²)	0.011
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	912
Date received by lab	7/19/12
Lab Job Number	240485
Lab Sample Number:	893205

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	7/19/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-6	ND												
	G3-6	ND					Prep A	80% in bucket		5% debris				
	F3-6	ND					Prep B	60% in bucket		5% debris				
	E3-6	ND												
	C3-6	ND												
B	E5-6	ND												
	C5-6	ND												
	B5-6	ND												
	B4-6	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TCEB Branch sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



Reservoirs Environmental, Inc.

July 24, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 240694-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 240694-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101898-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 240694-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: July 23, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: July 23, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-072012 E	EM 893698	NA	207	NA	Rejected due to Uneven Filter Loading		
3W-072012 N	EM 893699	0.1000	558	ND	0.0069	BAS	BAS
3W-072012 W	EM 893700	0.1000	556	ND	0.0069	BAS	BAS
3W-072012 S	EM 893701	0.1000	558	ND	0.0069	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

g
Digitally
Signed by
Glen Vidler
Date
2012.07.24
09:42:18
-0800

DATA QA

Due Date: 7.24.12
Due Time: 2

REILAB Reservoirs Environmental, Inc.

9801 Logan St Denver, CO 80218 • Ph: 303 984-1886 • Fax 303-477-4276 • Toll Free 866-REI-ENV

Pager: 303-604-2098

RES 240694

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>RSE Environmental</u>	Company:	Contact: <u>Dave Roskelley</u>	Contact:
Address: <u>47 W 9800 S #2</u>	Address:	Phone:	Phone:
<u>Sandy Ut. GLEED</u>		Fax:	Fax:
		Cell/pager:	Cell/pager:
Project Number and/or P.O. #:		Final Data Deliverable Email Address:	
Project Description/Location: <u>300 West Sub-Ramp</u>		<u>dave@reilab.com</u>	

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES		LAB NOTES:
PLM / PCM / TEM	<input type="checkbox"/> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD	<div>PLM - Short report, Point Count</div> <div>TEM - AHERA, Level II, 7402, ISO, +/-, Quant</div> <div>Semi-quant, Micro-vac, ISO-Indirect Preps</div> <div>PCM - 7400A, 7400B, OSHA</div> <div>DUST - Total, Respirable</div> <div>METALS - Analysis</div> <div>RCRA 8, TCLP, Welding Fume, Metals Scan</div> <div>ORGANICS - METH</div> <div>Salmonella +/-</div> <div>E.coli O157:H7 +/-</div> <div>Listeria +/-</div> <div>Aerobic Plate Count +/- or Quantification</div> <div>E.coli +/- or Quantification</div> <div>Coliforms +/- or Quantification</div> <div>S.aureus +/- or Quantification</div> <div>Y & M +/- or Quantification</div> <div>Mold +/-</div> <div>IDENTIFICATION, Quantification</div> <div>SAMPLER'S INITIALS OR OTHER NOTES</div>	Air = A	Bulk = B										
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm			Dust = D	Paint = P										
Metal(s) / Dust	<input type="checkbox"/> RUSH <input type="checkbox"/> 24 hr. <input type="checkbox"/> 3-6 Day		Soil = S	Wipe = W										
RCRA 8 / Metals & Welding	<input type="checkbox"/> RUSH <input type="checkbox"/> 5 day <input type="checkbox"/> 10 day		Swab = SW	F = Food										
Fume Scan / TCLP			Drinking Water = DW	Waste Water = WW										
Organics	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 3 day <input type="checkbox"/> 5 Day		O = Other											
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 5pm			**ASTM E1792 approved wipe media only**											
E.coli O157:H7, Coliforms, S.aureus	<input type="checkbox"/> 24 hr. <input type="checkbox"/> 2 Day <input type="checkbox"/> 3-5 Day		Sample Volume (L) / Area	Date Collected mm/dd/yyyy		Time Collected hh:mm a/p	EM Number (Laboratory Use Only)							
Salmonella, Listeria, E.coli, APC, Y & M	<input type="checkbox"/> 48 Hr. <input type="checkbox"/> 3-5 Day		Matrix Code											
Mold	<input type="checkbox"/> RUSH <input type="checkbox"/> 24 Hr <input type="checkbox"/> 48 Hr <input type="checkbox"/> 3 Day <input type="checkbox"/> 5 Day		# Containers											
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.														
Special Instructions:														
Client sample ID number (Sample ID's must be unique)														
1	3W-072012 E				893698									
2	3W-072012 N				99									
3	3W-072012 W				700									
4	3W-072012 S													
5														
6														
7														
8														
9														
10														

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>[Signature]</u>	Date/Time: <u>7/20/12</u>	Sample Condition:	On Ice	Sealed	Intact
Laboratory Use Only		Temp. (F°)	Yes / No	Yes / No	Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>7.23.12</u>	Carrier: <u>FedEx</u>			
Results:	Contact	Phone Email Fax	Date	Time	Initials
	Contact	Phone Email Fax	Date	Time	Initials

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHierro
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Laboratory name:	REI
Instrument	JEOL 100 CX N S
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R & R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm2)	207
Date received by lab	7/23/12
Lab Job Number:	240694
Lab Sample Number:	893/98

F-Factor Calculation (Indirect Preps Only):	
Fraction of primary (liter used)	
Total Resuspension Volume (ml)	
Volume Applied to secondary liter (ml)	

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

QATS 7/23

[illegible]

NAM = Non-asbestos material

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N <u>S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	558
Date received by lab	7/23/12
Lab Job Number	240694
Lab Sample Number	893699

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H3-6	MD												
	G3-6	MD					Pump A	80% intact			3% debris			
	F3-6	MD					Pump B	80% intact			3% debris			
	E3-6	MD												
	C3-6	MD												
B	H3-3	MD												
	H3-3	MD												
	G3-3	MD												
	F3-3	MD												
	E3-3	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N <u>S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	556
Date received by lab	7/23/12
Lab Job Number:	240694
Lab Sample Number:	893700

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-6	ND												
	H3-6	ND					Pap A	95% / 100% / 100%			3-5% debris			
	G3-6	ND					Pap B	90% / 100% / 100%			3-5% debris			
	F3-6	ND												
	E3-6	ND												
B	G4-4	ND												
	F4-4	ND												
	E4-4	ND												
	C4-4	ND												
	B4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N <u>S</u>
Voltage (KV)	100 KV
Magnification	<u>20KX</u> 10KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R+R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	558
Date received by lab	7/23/12
Lab Job Number:	240694
Lab Sample Number:	893701

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-3	ND												
	H3-3	MD					Pup A	70% in front			3-5% debris			
	G3-3	MD					Pup B	70% in front			3-5% debris			
	F3-3	MD												
	E3-3	MD												
B	L5-3	MD												
	K5-3	MD												
	H5-3	MD												
	G5-3	MD												
	F5-3	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening



July 24, 2012

Laboratory Code: RES
Subcontract Number: NA
Laboratory Report: RES 240695-1
Project # / P.O. #: None Given
Project Description: 3rd West Sub - RMP

David Roskelley
R & R Environmental
47 West 9000 South #2
Sandy UT 84070

Dear Customer,

Reservoirs Environmental, Inc. is an analytical laboratory accredited for the analysis of Industrial Hygiene and Environmental matrices by the National Voluntary Laboratory Accreditation Program (NVLAP), Lab Code 101896-0 for Transmission Electron Microscopy (TEM) and Polarized Light Microscopy (PLM) analysis and the American Industrial Hygiene Association (AIHA), Lab ID 101533 - Accreditation Certificate #480 for Phase Contrast Microscopy (PCM) analysis. This laboratory is currently proficient in both Proficiency Testing and PAT programs respectively.

Reservoirs Environmental, Inc. has analyzed the following samples for asbestos content as per your request. The analysis has been completed in general accordance with the appropriate methodology as stated in the attached analysis table. The results have been submitted to your office.

RES 240695-1 is the job number assigned to this study. This report is considered highly confidential and the sole property of the customer. Reservoirs Environmental, Inc. will not discuss any part of this study with personnel other than those of the client. The results described in this report only apply to the samples analyzed. This report must not be used to claim endorsement of products or analytical results by NVLAP or any agency of the U.S. Government. This report shall not be reproduced except in full, without written approval from Reservoirs Environmental, Inc. Samples will be disposed of after sixty days unless longer storage is requested. If you have any questions about this report, please feel free to call 303-964-1986.

Sincerely,

A handwritten signature in cursive script, reading "Jeanne Spencer".

Jeanne Spencer
President

RESERVOIRS ENVIRONMENTAL, INC.

NVLAP Lab Code 101896-0; TDH: #30-0015

TABLE I. TEM AIR FILTER SAMPLE DATA AND ANALYTICAL RESULTS

RES Job Number: RES 240695-1
Client: R & R Environmental
Client Project Number / P.O.: None Given
Client Project Description: 3rd West Sub - RMP
Date Samples Received: July 23, 2012
Analysis Type: TEM, AHERA
Turnaround: 24 Hour
Date Samples Analyzed: July 23, 2012

Client ID Number	Lab ID Number	Area Analyzed (mm ²)	Air Volume Sampled (L)	Number of Asbestos Structures Detected	Analytical Sensitivity (s/cc)	Asbestos Concentration (s/cc)	Filter Loading (s/mm ²)
3W-071912 E	EM 893702	0.1000	869	ND	0.0044	BAS	BAS
3W-071912 N	EM 893703	0.1000	869	ND	0.0044	BAS	BAS
3W-071912 W	EM 893704	0.1000	866	ND	0.0044	BAS	BAS
3W-071912 S	EM 893705	0.1000	865	ND	0.0045	BAS	BAS

NA = Not Analyzed
ND = None Detected
BAS = Below Analytical Sensitivity
Average Grid Opening in mm² = 0.010

Filter Material = Mixed Cellulose Ester
Filter Diameter = 25 mm
Effective Filter Area = 385 sq mm

gvr
Digitally
signed by
Gina Veltriano
Date:
7/23/2012 07:24
08:44:18 -
0000

DATA QA

Due Date: 7-24-12

Due Time: 9

REILAB Reservoirs Environmental, Inc.

901 Logan St Denver, CO 80216 • Pk: 303 984-1966 • Fax 303-477-4276 • Toll Free: 888-REI-ENV

Pager: 303-509-2098

RES 240695

INVOICE TO: (IF DIFFERENT)

CONTACT INFORMATION:

Company: <u>R.E.P. Environmental</u>	Company:	Contact: <u>Dave Rockelley</u>	Contact:
Address: <u>477 W 9000S #2</u>	Address:	Phone: <u>801 541-0335</u>	Phone:
<u>Sandy, UT 84070</u>		Fax:	Fax:
		Cell/pager:	Cell/pager:
Project Number and/or P.O. #:	Final Date Deliverables Email Address:		
Project Description/Location: <u>3rd Week Sub-RMP</u>	<u>dave@reilab.com</u>		

ASBESTOS LABORATORY HOURS: Weekdays: 7am - 7pm		REQUESTED ANALYSIS										VALID MATRIX CODES				LAB NOTES:				
PLM / PCM / TEM <u>TEM</u> RUSH (Same Day) <input checked="" type="checkbox"/> PRIORITY (Next Day) <input type="checkbox"/> STANDARD (Rush PCM = 2hr, TEM = 6hr.)		PLM - Short report, Long report, Point Count	TEM - AHERA, Level II, 7402, ISO, +/-, Quant, Semi-quant, Micro-vac, ISO-Indirect Preps	PCM - 7400A, 7400B, OSHA	DUST - Total, Respirable	METALS - Analyte(s) RCRA 8, TCLP, Welding Fume, Metals Scan	ORGANICS - METH	Salmonella: +/-	E.coli O157:H7: +/-	Listeria: +/-	Aerobic Plate Count: +/- or Quantification	E.coli: +/- or Quantification	Coliforms: +/- or Quantification	S.aureus: +/- or Quantification	Y & M: +/- or Quantification	Mold: +/-, Identification, Quantification	SAMPLES INITIALS OR OTHER NOTES	Air = A	Bulk = B	
CHEMISTRY LABORATORY HOURS: Weekdays: 8am - 5pm																		Dust = D	Paint = P	
Metal(s) / Dust RUSH 24 hr. 3-5 Day																		Soil = S	Wipe = W	
RCRA 8 / Metals & Welding RUSH 5 day 10 day																		Swab = SW	F = Food	
Fume Seal / TCLP RUSH 5 day 10 day																		Drinking Water = DW	Waste Water = WW	
Organics 24 hr. 3 day 5 Day												O = Other								
MICROBIOLOGY LABORATORY HOURS: Weekdays: 9am - 6pm												**ASTM 61792 approved wipe media only**								
E.coli O157:H7, Coliforms, S.aureus 24 hr. 2 Day 3-5 Day												Sample Volume (L) / Area	Matrix Code	# Containers	Date Collected mm/dd/yyyy	Time Collected hh:mm a/p	EM Number (Laboratory Use Only)			
Salmonella, Listeria, E.coli, APC, Y & M 48 Hr. 3-5 Day																				
Mold RUSH 24 Hr 48 Hr 3 Day 5 Day																				
Turnaround times establish a laboratory priority, subject to laboratory volume and are not guaranteed. Additional fees apply for afterhours, weekends and holidays.																				
Special Instructions:																				
Client sample ID number (Sample ID's must be unique)																				
1	3W-071912 E	X															869	A	7/19/12	893702
2	3W-071912 N																869			3
3	3W-071912 W																866			4
4	3W-071912 S																865			5
5																				
6																				
7																				
8																				
9																				
10																				

Number of samples received: 4 (Additional samples shall be listed on attached long form.)

NOTE: REI will analyze incoming samples based upon information received and will not be responsible for errors or omissions in calculations resulting from the inaccuracy of original data. By signing client/company representative agrees that submission of the following samples for requested analysis as indicated on this Chain of Custody shall constitute an analytical services agreement with payment terms of NET 30 days, failure to comply with payment terms may result in a 1.5% monthly interest surcharge.

Relinquished By: <u>Justin Kagan</u>	FedEx	Date/Time: <u>7/19/12</u>	Sample Condition: On Ice Sealed Intact
Laboratory Use Only			Temp. (F°) Yes / No Yes / No Yes / No
Received By: <u>[Signature]</u>	Date/Time: <u>7-23-12</u>	Carrier: <u>FedEx</u>	
Results:	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	
	Contact Phone Email Fax Date Time Initials	Contact Phone Email Fax Date Time Initials	

7984 4346 0644

Attachment I

Key to Count Sheets
Count Sheets
Analytical Procedures

Structures identifications consist of an Asbestos Type followed by a Structure Type

Asbestos Type

A = Amosite
An = Anthophyllite
C = Chrysotile
Cr = Crocidolite
T = Tremolite

Structure Types

F = Fiber
B = Bundle
C = Cluster
M = Matrix

ND = no structures detected
M = other structure associated with a matrix
NAM = Non Asbestos Mineral
XGB = partly obscured by a grid bar

Sizing Conversion

1 length unit = 5 mm on screen = 0.278 micron

1.80 length units = 0.5 micron


18.0 length units = 5 microns

1 width unit = 1 mm on screen = 0.0556 micron

TEM Analysts

Jeanne S. Orr
Nathan DelHiero
Angela Heitger
Jonathan Bernard

Paul D. LoScalzo
Mark Steiner
Norberto Zimbleman
Robert Workman



Upper and lower 95% confidence bounds for the number of structures counted assuming a Poisson distribution.

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N ⑤
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grid opening area (mm ²)	0.010
Scale: 11. =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client :	R&R
Sample Type (A=Air, D=Oust):	A
Air volume (L) or dust area (cm ²)	869
Date received by lab	7/23/12
Lab Job Number:	240695
Lab Sample Number:	893702

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

QATS 7/23

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-4	ND												
	H3-4	ND					Pump A	80% on filter		5% debris				
	G3-4	ND					Pump B	90% on filter		5% debris				
	F3-4	ND												
	E3-4	ND												
B	G3-6	MD												
	F3-6	MD												
	E3-6	MD												
	C3-6	MD												
	B3-6	MD												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N ⑤
Voltage (KV)	100 KV
Magnification	20KX 10KX
Grkl opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	ReR
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	869
Date received by lab	7/23/12
Lab Job Number:	240695
Lab Sample Number:	893703

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grkl storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Wkth		Amphibola	C	NAM		Sketch	Photo	EDS
A	G3-6	ND												
	F3-6	ND					Pap A				50% asbestos			
	E3-6	ND					Pap B				50% asbestos			
	C3-6	ND												
	B3-6	ND												
B	F5-4	ND												
	E5-4	ND												
	C5-4	ND												
	F3-3	ND												
	E3-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Reservoirs Environmental, Inc.
TEM Asbestos Structure Count

Laboratory name:	REI
Instrument	JEOL 100 CX N (S)
Voltage (KV)	100 KV
Magnification	201X 10KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 μ m
Scale: 1D =	0.056 μ m
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	866
Date received by lab	7/23/12
Lab Job Number:	240695
Lab Sample Number:	893704

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Wkth		Amphibole	C	NAM		Sketch	Photo	EDS
A	K3-3	ND												
	H3-3	ND					Prep A	80% amphibole			5-10% debris			
	G3-3	ND					Prep B	80% amphibole			5-10% debris			
	F3-3	ND												
	E3-3	ND												
B	H5-4	ND												
	G5-4	ND												
	F5-4	ND												
	E5-4	ND												
	G4-4	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

**Reservoirs Environmental, Inc.
TEM Asbestos Structure Count**

Laboratory name:	REI
Instrument	JEOL 100 CX N 5
Voltage (KV)	100 KV
Magnification	2010X 10KX
Grid opening area (mm ²)	0.010
Scale: 1L =	0.28 um
Scale: 1D =	0.056 um
Primary filter area (mm ²)	385
Secondary Filter Area (mm ²)	
QA Type	

Client:	R&R
Sample Type (A=Air, D=Dust):	A
Air volume (L) or dust area (cm ²)	865
Date received by lab	7/23/12
Lab Job Number:	240695
Lab Sample Number:	893705

Analyzed by	JB
Analysis date	7/23/12
Method (D=Direct, I=Indirect, IA=Indirect, ashed)	D
Counting rules (ISO, AHERA, ASTM)	AHERA
Grid storage location	Month Analyzed
Scope Alignment	Date Analyzed

F-Factor Calculation (Indirect Preps Only):

Fraction of primary filter used	
Total Resuspension Volume (ml)	
Volume Applied to secondary filter (ml)	

Grid	Grid Opening	Structure Type	No. of Structures		Dimensions		Identification	Mineral Class			Sketch/Comments	1 = yes, blank = no		
			Primary	Total	Length	Width		Amphibole	C	NAM		Sketch	Photo	EDS
A	H4-6	ND												
	G4-6	ND												
	F4-6	ND												
	E4-6	ND												
	F4-6	ND												
B	H3-3	ND												
	G3-3	ND												
	F3-3	ND												
	E3-3	ND												
	F4-3	ND												

LA = Libby-type amphibole

OA = Other (non-Libby type) amphibole

C = Chrysotile

NAM = Non-asbestos material

T:\Worksheet in TEM Bench sheet.doc

Analytical Procedures – AHERA

Transmission electron microscopy/energy dispersive X-ray spectrometry/selected area electron diffraction (TEM/EDX/SAED) was employed in the analysis of the samples, which were collected on 25 mm mixed cellulose ester air filters. A portion of each filter was collapsed with acetone and etched in a plasma asher. The etched filter was then coated with a thin layer of carbon in a carbon side down. The sample was then placed inside a condensation washer and treated with acetone to remove the filter matrix and expose any inert material.

For each sample, enough grid openings on a 200 mesh TEM grid are analyzed to ensure an analytical sensitivity of at least 0.005 structures/cc. A minimum of four grid openings from two preparations are analyzed for each sample. The grid openings are searched for fibrous structures which, if present are analyzed by SAED and/or EDX (elemental analysis). The AHERA protocol requires SAED confirmation of enough chrysotile asbestos structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures). Both SAED and EDX confirmation are required of enough amphibole structures on each sample to cause the sample to exceed 70 structures/mm² (usually 4 or 5 structures) per sample. Either SAED or EDX is required for the remaining asbestos structures of either type. The morphology of each structure is determined and the length and the diameter of any asbestos structures are recorded. Asbestos fibers, bundles, cluster and matrices were identified and recorded. The asbestos structures have been defined in AHERA as follows:

- Fiber:** is a structure having a minimum length greater than or equal to 0.5 micron with an aspect ratio of 5:1 or greater with substantially parallel sides.
- Bundle:** is a structure composed of three or more fibers in parallel arrangement, with each fiber closer than the diameter of one fiber.
- Cluster:** is a structure with fibers in random arrangements such that all fibers are intermixed and no single fiber is isolated from the group.
- Matrix:** is a fiber or fibers with one end free and the other end embedded or hidden by a particulate. The exposed fiber end must meet the fiber definition given above.

If more than 50 asbestos structures are identified and confirmed on a sample, AHERA analysis may be terminated after completion of the grid opening, which contains the 50th structure. AHERA protocol requires the laboratory to reject any clearance sample which contains in excess of 25% total particulate loading or which appears to be unevenly loaded.

The AHERA protocol includes specific sampling requirements, including minimum numbers of samples and minimum air volumes. Specifically, the 70 structures/mm² clearance criteria is only allowed for sets five inside samples (collected in a group of 13 samples including: five outsides and three blanks) with volumes greater than 1200 liters (40 CFR Part 763, page 41894). Deviation from the AHERA sampling protocol may affect the validity of the analytical results. Analysis of samples collected by non-protocol methods are not accredited by NVLAP

Equations Used for Calculations

$$\text{Area Analyzed, mm}^2 = \# \text{ GO counted} \times \text{Average GO Area (mm)}$$

$$\text{Concentration, s/cc} = \frac{\# \text{ Asbestos Structures}}{\# \text{ GO Counted}} \times \frac{1}{\text{Volume (L)}} \times \frac{\text{Eff. Filter Area (mm}^2\text{)}}{\text{Average GO area (mm}^2\text{)}} \times \frac{1\text{L}}{1000\text{cc}}$$

$$\text{Filter loading, s/mm}^2 = \frac{\# \text{ Asbestos structures}}{\text{Area Analyzed (mm}^2\text{)}}$$

GO = TEM grid opening