

Fw: Rico-Argentine Mine - Water Treatment Alternatives Evaluation: Status Update. Summary from 10/30/12 - Records Center Amelia Piggott to: Rodney Vargas 11/30/2012 10:21 AM

Rodney,

Attached please find an email, two pdfs, and a coding sheet for the Rico-Argentine site file. Please let me know if you have questions or need more information.

Thanks!

ap

Amelia Piggott **Enforcement Attorney** U.S. Environmental Protection Agency Region 8 303.**3**12.6410



SUPERFUND DOCUMENT CODING SHEET 11.30.12releasable.docx ---- Forwarded by Steven Way/R8/USEPA/US on 11/29/2012 01:24 PM ----

From:

To:

"Archer, Spencer" < Spencer.Archer@amec.com>
Steven Way/R8/USEP/VUS@EPA, "Brown, Anthony R (RM)" <anthony.brown@bp.com>, "Christner, Jan" <jan.christner@urs.com>, "'Moore, Terry J'" <Terry.Moore@bp.com>, 'Sandy Riese' <sriese@ensci-inc.com>, "Higgs, Tom W" <tom.higgs@amec.com>, "Morley, Matt" <matt.morley@amec.com>, "Lombardi, Marc" <Marc.Lombardi@amec.com>, 'Jerry Johnson' <jjohnson@johnsoncmc.com>, "'Elkmik1@aol.com" <Elkmik1@aol.com>, 'Chris Sanchez'

<csanchez@andersoneng.com>

Date:

11/05/2012 10:19 PM

Subject:

RE: Rico-Argentine Mine - Water Treatment Alternatives Evaluation: Status Update. Summary

from 10/30/12

All,

The purpose of this email is to document the conference call held on Tuesday, October 30,

Attendees: Steve Way (U.S. EPA), Jan Christner (URS), Sandy Riese (EnSci), Jerry Johnson (Atlantic Richfield), Chris Sanchez (AECI), Marc Lombardi (AMEC), Matt Morley (AMEC), Spencer Archer (AMEC)

Summary of Discussion

- 1. 517 Shaft Injection Test
 - Status Update

Increased the injection rate of 23.5% potassium carbonate (K₂CO₂) from approximately 0.3 gallons per minute (gpm) to 0.6 gpm 10/24/12.

Continued the addition of carrier water from Silver Creek at approximately 25 gpm.

- 1. Approximately 16,000 gallons of 23.5% K₂CO₃ solution (39,000 pounds) have been injected since startup on 9/26/12.
- 2. No system upsets to report.
 - iii. Summary of in-tunnel activities completed

last week:

- 1. 517 Shaft
 - a. Encountered ice on the cable of the pH and conductivity probes.
 - b. Removed ice and ran a vertical water quality profile with pH and conductivity to approximately 70 feet below the water surface. The water column was relatively homogenous.
 - c. The pH and conductivity probes were not re-deployed.
- 2. Blaine
 - a. Performed photo documentation and water depth measurements (see attached photo log).
 - b. Installed pressure transducer in-by of the cofferdam. iv. Discussed Blaine flume.
- 1. Discussed modifications (i.e. moving or lowering) the flume berm.
 - a. The pool in-by of the flume berm does not appear to be rising. The pool out-by of the flume berm continues to rise.
 - b. The Rico Project Team decided that modifying the berm would be problematic and is not necessary at this time.
 - c. The location of a future berm to monitor the flow down the Humboldt Drift will be evaluated as part of this weeks in-tunnet work.
- b. Review Data Trends
 - i. The attached trends were sent out prior to the call and were briefly summarized during the call.
 - 1. Trends appear to be relatively stable.
- c. Discuss Plan for Continuing the Injection Test
 - i. Alt agreed to continue the injection of 23.5% K₂CO₃ at 0.6 gpm while continuing to pump approximately 25 gpm from Silver Creek as a carrier stream.
 - ii. Alt agreed to the addition of caustic (25% NaOH). This will be implemented later this week.
 - iii. Plan to complete the injection test on

11/7/12.

- iv. The following action items were identified
- 1. Evaluate the use tracers in the two Blaine pools.
- 2. Constructed Wetland Pilot Scale Test

during the call:

a. Status Update

- 1. Backfilling pipes from the inlet flow control structure.
- 2. Start electrical work.
- 3. Continue watering the wetland with Pond 11 effluent daily.
 - i. Plan for next week includes:
- 1. Install pole and power drop.

iii. Currently evaluating potential issue with

total suspended solids (TSS) in Pond 11 effluent.

1. Based on analytical data TSS does not appear to be a concern.

Please let me know if you have any questions or comments.

Thanks,

Spencer Thomas Archer, PE Senior Engineer

amec

10670 White Rock Road, Suite 100 | Rancho Cordova, CA 95670 916.853.8926 (direct) | 916.636.3200 (main) | 916.636.3208 (fax) | 805.550.4050 (cell) | spencer_archer@amec.com

The materials transmitted by this electronic mail are confidential, are only for the use of the intended recipient, and may also be subject to applicable privileges. Any dissemination, distribution, or copying of this communication is strictly prohibited. If you have received this communication in error, please immediately notify the sender. Please also remove this message from your hard drive, diskette, and any other storage device.

The information contained in this e-mail is intended only for the individual or entity to whom it is addressed. Its contents (including any attachments) may contain confidential and/or privileged information. If you are not an Intended recipient you must not use, disclose, disseminate, copy or print its contents. If you receive this e-mail in error, please notify the sender by reply e-mail and delete and destroy the message.

PDF

Rico 517 Graphs 30 October 2012.pdf 121024_BlainePhotos.pdf