

United States Environmental Protection Agency
Washington, DC 20460

Completion Form For Injection Wells

Administrative Information

1. Permittee Address (Permanent Mailing Address) (Street, City, and ZIP Code)
2. Operator Address (Street, City, State and ZIP Code)
3. Facility Name Telephone Number Address (Street, City, State and ZIP Code)

4. Surface Location Description of Injection Well(s)

State County

Surface Location Description

 1/4 of 1/4 of 1/4 of 1/4 of Section Township Range

Locate well in two directions from nearest lines of quarter section and drilling unit

Surface

Location ft. frm (N/S) Line of quarter section
and ft. from (E/W) Line of quarter section.

Well Activity

- ☐ Class I
☐ Class II
☐ Brine Disposal
☐ Enhanced Recovery
☐ Hydrocarbon Storage
☒ Class III
☐ Other

Well Status

- ☒ Operating
☐ Modification/Conversion
☐ Proposed

Type of Permit

- ☐ Individual
☒ Area : Number of Wells

Lease Number Well Number

Submit with this Completion Form the attachments listed in Attachments for Completion Form.

Certification

I certify under the penalty of law that I have personally examined and am familiar with the information submitted in this document and all attachments and that, based on my inquiry of those individuals immediately responsible for obtaining the information, I believe that the information is true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment (Ref. 40 CFR 144.32)

Name and Official Title (Please type or print)

Signature

Date Signed

PAPERWORK REDUCTION ACT

The public reporting and record keeping burden for this collection of information is estimated to average 49 hours per response for a Class I hazardous facility, and 47 hours per response for a Class I non-hazardous facility. Burden means the total time, effort, or financial resource expended by persons to generate, maintain, retain, or disclose or provide information to or for a Federal Agency. This includes the time needed to review instructions; develop, acquire, install, and utilize technology and systems for the purposes of collecting, validating, and verifying information, processing and maintaining information, and disclosing and providing information; adjust the existing ways to comply with any previously applicable instructions and requirements; train personnel to be able to respond to the collection of information; search data sources; complete and review the collection of information; and, transmit or otherwise disclose the information. An agency may not conduct or sponsor, and a person is not required to respond to, a collection of information unless it displays a currently valid OMB control number. Send comments on the Agency's need for this information, the accuracy of the provided burden estimates, and any suggested methods for minimizing respondent burden, including the use of automated collection techniques to Director, Collection Strategies Division, U.S. Environmental Protection Agency (2822), 1200 Pennsylvania Ave., NW, Washington, D.C. 20460. Include the OMB control number in any correspondence. Do not send the completed forms to this address.

Attachments to be submitted with the Completion report:

I. Geologic Information

1. Lithology and Stratigraphy

A. Provide a geologic description of the rock units penetrated by name, age, depth, thickness, and lithology of each rock unit penetrated.

B. Provide a description of the injection unit.

- (1) Name
- (2) Depth (drilled)
- (3) Thickness
- (4) Formation fluid pressure
- (5) Age of unit
- (6) Porosity (avg.)
- (7) Permeability
- (8) Bottom hole temperature
- (9) Lithology
- (10) Bottom hold pressure
- (11) Fracture pressure

C. Provide chemical characteristics of formation fluid (attach chemical analysis).

D. Provide a description of freshwater aquifers.

- (1) Depth to base of fresh water (less than 10,000 mg/l TDS).
- (2) Provide a geologic description of aquifer units with name, age, depth, thickness, lithology, and average total dissolved solids.

II. Well Design and Construction

1. Provide data on surface, intermediate, and long string casing and tubing. Data must include material, size, weight, grade, and depth set.
2. Provide data on the well cement, such as type/class, additives, amount, and method of emplacement.
3. Provide packer data on the packer (if used) such as type, name and model, setting depth, and type of annular fluid used.

4. Provide data on centralizers to include number, type and depth.

5. Provide data on bottom hole completions.

6. Provide data on well stimulation used.

III. Description of Surface Equipment

1. Provide data and a sketch of holding tanks, flow lines, filters, and injection pump.

IV. Monitoring Systems

1. Provide data on recording and nonrecording injection pressure gauges, casing-tubing annulus pressure gauges, injection rate meters, temperature meters, and other meters or gauges.

2. Provide data on constructed monitor wells such as location, depth, casing diameter, method of cementing, etc.

V. Logging and Testing Results

Provide a descriptive report interpreting the results of geophysical logs and other tests. Include a description and data on deviation checks run during drilling.

VI. Provide an as-built diagrammatic sketch of the injection well(s) showing casing, cement, tubing, packer, etc., with proper setting depths. The sketch should include well head and gauges.

VII. Provide data demonstrating mechanical integrity pursuant to 40 CFR 146.08.

VIII. Report on the compatibility of injected wastes with fluids and minerals in both the injection zone and the confining zone.

IX. Report the status of corrective action on defective wells in the area of review.

X. Include the anticipated maximum pressure and flow rate at which injection will operate.

TECHNICAL MEMORANDUM

14 September 2018
File No. 129687-010

TO: Florence Copper Inc.
Ian Ream, Senior Hydrogeologist

FROM: Haley & Aldrich, Inc.
Lauren Candreva, R.G.

Subject: Drilling, Installation, and Integrity Testing Summary
PTF Recovery Well I-01
Florence Copper Inc., Florence, Arizona



This document summarizes the drilling, installation, and testing of Production Test Facility (PTF) recovery well I-01 for Florence Copper Inc. (Florence Copper) in Florence, Arizona, including the equipment used to perform the work, completion, and the results of well testing activities. Separate well completion reports have been created for each PTF well.

The Arizona Department of Water Resources Registry ID for well I-01 is 55-227963; the Well Registry Report is included in Appendix A. Well I-01 is located in the southwest quarter of the northeast quarter of the southwest quarter of Section 28 of Township 4 north, Range 9 East of the Gila and Salt River Baseline and Meridian (D(4-9)28CAC). Well I-01 is located within the Underground Injection Control (UIC) Permitted Area of Review (AOR) for UIC Permit R9UIC-AZ3-FY11-1 and was completed as a Class III injection well for the PTF; the well location is shown on Figure 1.

Florence Copper contracted Hydro Resources, Inc. (Hydro Resources) to drill, install, and test well I-01 in accordance with *Well Specification: Drilling, Installation, and Testing of Class III Injection and Recovery Wells, Production Test Facility, Florence, Arizona* (Haley & Aldrich, Inc. [Haley & Aldrich], 2017). A Midway 3500 drilling rig was used for all drilling and construction activities. Haley & Aldrich provided oversight of drilling activities, geophysical logging, well installation, and testing. All reported depths are in feet below ground surface unless otherwise noted.

I. Geologic Information

1. Lithology and Stratigraphy

A. Geology of Penetrated Units

The geology penetrated during drilling of the Class III well I-01 is summarized below and a lithologic log is included in Appendix B.

Lithologic Unit Name	Depth to Bottom of Unit (feet)	Thickness of Unit (feet)	Lithology and Age of Unit
Upper Basin Fill Unit (UBFU)	283	283	Alluvium; Quaternary to Tertiary
Middle Fine-Grained Unit (MFGU)	300	17	Alluvium; Tertiary
Lower Basin Fill Unit (LBFU)	378	78	Alluvium; Tertiary to Cretaceous
Bedrock Oxide Unit (Oxide)	Not encountered	>842	Igneous porphyry; Precambrian

B. Description of Injection Unit

Parameter	Bedrock Oxide Unit
Depth Drilled	1,220 feet
Thickness	>842 feet
Formation Fluid Pressure	Atmospheric plus head of freshwater; no additional formation pressure
Age of Unit	Precambrian with intrusions of Precambrian to Tertiary rocks
Porosity ¹	Average = 7.9%
Permeability	Hydraulic conductivity = 0.56 feet per day
Bottom Hole Temperature	29 degrees Celsius
Lithology	Igneous porphyry: quartz monzonite, granodiorite with diabase and andesite dykes (detailed log included in Appendix B)
Bottom Hole Pressure	Approximately 430 pounds per square inch (PSI) (pressure exerted by the column of freshwater with no additional contribution from formation pressure)
Fracture Pressure	0.65 PSI per foot
¹ Porosity values calculated from neutron borehole survey conducted at Injection Well I-01.	

C. Chemical Characteristics of Formation Fluid

The chemical characteristics of the formation fluid in the injection zone are summarized below and are the sampling results from the center PTF wellfield well, R-09. The table below summarizes the primary chemical characteristics detected in a formation fluid sample collected on 23 April 2018; the complete analytical report is included in Appendix C.

Analyte	Result (mg/L)
Metals	
Aluminum	<0.08
Antimony	<0.005
Arsenic	0.0016
Barium	0.071
Beryllium	<0.0005
Cadmium	<0.00025
Calcium	140
Chromium	0.0051
Cobalt	<0.00025
Copper	0.011
Iron	<0.30
Lead	<0.0005
Magnesium	27
Manganese	0.002
Mercury	<0.001
Nickel	0.0033
Potassium	6.8
Selenium	<0.0025
Sodium	170
Thallium	<0.0005
Zinc	<0.04
Anions	
Bicarbonate	150
Chloride	310
Fluoride	<0.5
Nitrate	8.8
Sulfate	190
Field Parameters	
Total Dissolved Solids	1,000
pH	7.8
Radiochemicals	
Uranium	0.016
Notes: mg/L = milligrams per liter	

Results of the sampling of well I-01 are included in the *PTF Mine Block Ambient Groundwater Concentrations and Initial Discharge Characterization of the Underground Workings* (Brown and Caldwell, 2018).

D. Description of Freshwater Aquifers

- 1) The depth to the base of the freshwater aquifer is defined by the interface at which deeper formation fluid exhibits a total dissolved solids (TDS) value of 10,000 milligrams per liter (mg/L). The depth of the 10,000 mg/L interface is deeper than all the wells drilled at the site and consequently has not been defined.
- 2) A geologic description of the aquifer units is included below:

Aquifer Unit Name	Age	Depth (feet)	Thickness (feet)	Lithology	Average Total Dissolved Solids ¹ (mg/L)
UBFU	Quaternary/Tertiary	0 to 283	283	Alluvium	914
LBFU	Tertiary	300 to 378	78	Alluvium	754

¹ Average TDS values calculated from UBFU and LBFU monitoring well ambient monitoring results near the PTF.

II. Well Design and Construction

1. Well I-01 Casing Installed

Casing	Material	Diameter (inches)	Weight (pounds per foot)	Depths (feet)	Borehole Diameter (inches)	Drilling Method
Surface	Mild steel	24 O.D. 23½ I.D.	94.71	0 to 40	30	Solid-stem auger
Overburden (intermediate)	Mild steel – bottom 40 feet poly coated	14 O.D. 13¾ I.D.	47.36	0 to 500	20	Reverse flooded rotary
Well casing	FRP	5.47 O.D. 4.74 I.D.	5.40	-1.9 to 521	Inside overburden casing to 500 feet; 12¼	Inside overburden casing/reverse flooded rotary
Screen	PVC Sch. 80 with 0.080-inch-wide slots	5.56 O.D. 4.81 I.D.	4.08	521 to 642 661 to 881 901 to 1,201	12¼	Reverse flooded rotary
Blank intervals	Stainless steel Sch. 40 – Type 316L	5.56 O.D. 5.047 I.D.	14.75	642 to 661 881 to 901	12¼	Reverse flooded rotary

Notes:
FRP = fiberglass-reinforced plastic
I.D. = inside diameter
O.D. = outside diameter
PVC = polyvinyl chloride
Sch. = Schedule

2. Well Cement

Cement Interval	Cement Type	Additives	Amount Installed (cubic yards)	Method of Emplacement
Surface casing	Type V Neat 21 sack slurry	None	3.5	Submerged tremie
Overburden casing	Type V Neat 21 sack slurry	None	31.6	Displacement – installed through drillable grout shoe with one-way stab-in valve and welded to the bottom of the casing
Well casing	Type V Neat 21 sack slurry	None	17.4	Submerged tremie

Field forms documenting pipe tallies, annular materials and cement tickets are included in Appendix D.

3. Annular Packers

No annular packers were used during construction of well I-01.

4. Centralizers

Casing	Centralizer Type	Number and Spacing
Overburden	Mild steel – welded	12 installed – every 40 feet
Well – FRP and PVC	Stainless steel – heavy duty	28 installed – every 40 feet
Notes: FRP = fiberglass-reinforced plastic PVC = polyvinyl chloride		

5. Bottom Hole Completion

There is no bottom hole completion, as this is not an oil/gas well. The well was completed at the bottom with a stainless-steel endcap of the same diameter as the well screen.

6. Well Stimulation

No well stimulation was used during the drilling and construction of well I-01.

III. Description of Surface Equipment

1. Surface Equipment

Well I-01 is an injection well and has been equipped with an inflatable packer. The 2-inch diameter injector pipe extends from the well head and into the manifold that conveys the injection fluid from the plant on-site. A diagram of the wellhead is included as Figure 2.

IV. Monitoring Systems

1. Well Monitoring Equipment

Equipment Type	Location	Type	Purpose
Pressure transducer	Well Casing – 400 feet bgs	Recording	Monitor water column/pressure
Pressure transducer	Well Casing – on packer at 645 feet bgs	Recording	Monitor water column/pressure
Flow meter	Wellhead	Recording	Monitor injection rate
Pressure transducer	Wellhead	Recording	Monitor wellhead pressure
Notes: <i>bgs = below ground surface</i>			

2. Monitoring Wells

A total of 16 monitoring wells are associated with the PTF: 7 point-of-compliance (POC) wells, 7 United States Environmental Protection Agency (USEPA) supplemental monitoring wells, and 2 operational monitoring wells. The POC wells are located outside the AOR and are not constructed as Class III wells. The supplemental monitoring and operational monitoring wells are located within the AOR and are constructed as Class III wells as required by the UIC Permit. The wells are summarized in the tables below by type.

POC Wells						
Well ID	Location X/Y (State Plane NAD 83)	Depth (feet)	Well Nom. Diameter (inches)	Cementing Method	Screened Interval (feet)	Screened Lithologic Unit
M14-GL	846750.23 746461.52	859	5 9/16 OD	Submerged tremie	778 to 838	LBFU
M15-GU	846697.17 746464.82	615	5 9/16 OD	Submerged tremie	554 to 594	LBFU
M22-O	846751.26 746514.47	1,140	5 9/16 OD to 528 feet; 4½ OD to 1,140 feet	Submerged tremie	932 to 1,130	Oxide

POC Wells						
Well ID	Location X/Y (State Plane NAD 83)	Depth (feet)	Well Nom. Diameter (inches)	Cementing Method	Screened Interval (feet)	Screened Lithologic Unit
M23-UBF	846688.13 746512.48	250	6 5/8 OD	Submerged tremie	210 to 250	UBFU
M52-UBF	851092.00 774178.00	274	5 9/16	Submerged tremie	198 to 273	UBFU
M54-LBF	847331.96 746682.61	630	5 9/16	Submerged tremie	310 to 629	LBFU
M54-O	847342.99 746702.36	1,199	5 9/16	Submerged tremie	668 to 1,198	Oxide
OD = outside diameter						

Supplemental Monitoring Wells						
Well ID	Location X/Y (State Plane NAD 83)	Depth (feet)	Well Nom. Diameter (inches)	Cementing Method	Screened Interval (feet)	Screened Lithologic Unit
M55-UBF	847541.46 746280.63	261	5	Submerged tremie	240 to 260	UBFU
M56-LBF	847518.70 746303.41	340	5	Submerged tremie	320 to 340	LBFU
M57-O	847378.37 746248.93	1,200	5	Submerged tremie	523 to 1,199	Oxide
M58-O	847672.23 746595.97	1,200	5	Submerged tremie	594 to 1,199	Oxide
M59-O	847934.95 746218.89	1,201	5	Submerged tremie	534 to 1,199	Oxide
M60-O	847599.37 745903.70	1,201	5	Submerged tremie	444 to 1,200	Oxide
M61-LBF	848184.46 746148.88	629	5	Submerged tremie	429 to 629	LBFU

Operational Monitoring Wells						
Well ID	Location X/Y (State Plane NAD 83)	Depth (feet)	Well Nom. Diameter (inches)	Cementing Method	Screened Interval	Screened Lithologic Unit
MW-01-LBF	847487.97 746360.54	444	5	Submerged tremie	330 to 440	LBFU
MW-01-O	847499.04 746369.31	1,200	5	Submerged tremie	500 to 1,200	Oxide

V. Logging and Testing Results

Borehole geophysical logging was conducted on well I-01 in four phases: 1) open-hole surveys in the 20-inch borehole prior to installation of the overburden casing; 2) cased-hole surveys in the 14-inch casing; 3) open-hole surveys in the 12.25-inch borehole prior to installation of the well casing and screen; and, 4) cased-hole surveys in the completed well.

The open-hole geophysical surveys completed at well I-01 included:

- Spontaneous potential;
- Natural gamma;
- Electrical resistivity (short and long normal);
- Neutron;
- Caliper with calculated volume;
- Temperature;
- Sonic; and
- Deviation.

The cased-hole geophysical surveys completed included:

- Cement bond log (overburden steel casing);
- Sonic (for cement bond with fiberglass reinforced plastic [FRP]);
- 4 pi density (for cement bond with FRP);
- Dual density (for cement bond with FRP);
- Natural gamma;
- Fluid conductivity;
- Temperature; and
- Gyroscopic deviation.

Open-hole geophysical surveys were used to support identification of the lithologic contacts, to evaluate the condition of the borehole, and to evaluate the deviation of the borehole.

The primary logs used to evaluate lithologic contacts were natural gamma ray, short (16-inch) and long (64-inch) normal electrical resistance, and single-point resistance. In addition, a neutron survey was conducted at well I-01. The neutron survey was primarily used to evaluate the porosity of the formation; it was only conducted on select wells.

The lithologic contacts for the Middle Fine-Grained Unit (MFGU) were selected based on the short and long resistance and the single-point resistance. All the resistivity values decreased and remained

consistently low through the MFGU. This contact is generally characterized by a relatively sharp decrease in resistance at the top of the unit and a gradual increase in resistance below the bottom of the unit.

The contact between the Lower Basin Fill Unit (LBFU) and the bedrock was identified primarily using the natural gamma and correlated with the resistance logs. There is a consistent increase in gamma values at the contact between the LBFU and the bedrock that was identified and documented at the site during exploration in the 1990s. For well I-01, the gamma values are consistent at approximately 60 American Petroleum Institute (API) units throughout the Upper Basin Fill Unit (UBFU) and MFGU, increase slightly to approximately 70 API units in the LBFU, and then increase at 378 feet to over 110 API units. After the increase at 378 feet, the natural gamma begins to vary more than in the alluvial units. This change in the response of the natural gamma indicates the contact with the bedrock unit. Also, at this approximate depth, the resistance increases, likely because the bedrock contains less water, leading to increased resistivity.

Cased-hole geophysical surveys were conducted to evaluate the cement seal and the casing-cement bond, to document baseline fluid temperature and conductivity, and to evaluate the plumbness of the well. The cement bond is discussed in Section VII.

Copies of all the open-hole geophysical logs and cased-hole temperature, fluid conductivity, and natural gamma logs are included in Appendix E; a figure summarizing the open-hole logs used to evaluate the geology is included as Figure 3. The cased-hole logs used to evaluate the cement bond are included in Appendix E.

VI. Well As-Built Diagram

An as-built diagram for well I-01 is included as Figure 4. A diagram showing the wellhead completion is included as Figure 2.

VII. Demonstration of Mechanical Integrity

A demonstration of Part I mechanical integrity of the well was completed using a standard annular pressure test (SAPT) in accordance with Part II.E.3.a.i.A of the UIC Permit. Mechanical integrity will be demonstrated every 2 years during operations and will be confirmed by daily injection pressure monitoring that will be conducted per the UIC Permit once the well is operational. The SAPT for well I-01 is summarized below.

The SAPT was conducted by installing an inflatable straddle packer assembly in the well. The bottom packer was installed near the bottom of the FRP-cased portion of the well, the top packer was near the surface, the packers were inflated to form a seal against the casing. The bottom 5 feet of the packer drop pipe was perforated to allow for communication between the tubing and the annulus of the packer assembly. The drop pipe extended through the wellhead and a high pressure/low volume pump was

attached to the drop pipe to pressurize the test interval. A valve on the drop pipe at the surface was used to isolate the test interval once the planned test pressure was achieved.

An In-Situ LevelTROLL® pressure transducer with a data logger was installed at the well head and was connected to the packer assembly annulus interval via a National Pipe Thread adapter. The LevelTROLL was used to monitor and record pressure inside the well during the SAPT. To conduct the SAPT, water was pumped from a nearby well immediately prior to testing. Before the water was pumped into the test well, the water temperature was measured to ensure that it was similar to the ambient groundwater temperature of the test well to reduce the potential of differential temperature effects on the well casing. The SAPT for the Class III well was conducted by applying hydraulic pressure to the well casing and shutting in pressure between the packer and wellhead assembly, monitoring the shut-in pressure for a 30-minute period, then measuring the volume of water returned from the well casing after the pressure was released.

On 25 April 2018, the packer was installed to approximately 504 feet and the SAPT was conducted successfully three times. The USEPA SAPT form, a table of the data, and a chart of the data is provided in Appendix F.

Part II mechanical integrity is demonstrated by the cementing records included in this report (in accordance with Part II.E.3.ii.C of the UIC Permit) and will be demonstrated during operations by annular conductivity monitoring on the observation and multi-level sampling wells (in accordance with Part II.E.3.a.ii.A of the UIC Permit).

Cemented Interval	Cement Type	Calculated Grout Volume (cubic yards)	Installed Grout Volume (cubic yards)
Surface casing	Type V 21 sack neat cement slurry	2.6	3.5
Overburden casing	Type V 21 sack neat cement slurry	26.3	31.6
Well casing	Type V 21 sack neat cement slurry	15.5	16.8

On 7 December 2017, a cement bond log was run on the overburden casing. On 26 April 2018, a suite of logs was run over the entire length of the completed well to verify the grout seal; a geophysical log summary figure of the logs completed to demonstrate cement bond are included in Appendix G.

The cement bond of the steel casing was evaluated by the geophysical contractor by calculating a bond index. The bond index based on the cement bond log was calculated to be an average of 86 percent over the cement grouted interval from 11 to 501 feet; this data is included on the summary log in Appendix G. A sonic log was also run in the steel casing and the results of the sonic log indicate a consistent density in the interval which supports the cement bond log data.

There is not a bond log tool designed to evaluate cement bond with FRP casing, so the cement interval with the FRP casing was evaluated using density logs. Based on the measured density of the cased interval, no significant cement deficiencies were noted in the sonic data collected from the water table

at approximately 231 to 493 feet, and no significant deficiencies were noted in the 4pi density data collected from 15 to 493 feet. There were some very localized, low density intervals identified in the density logs but they were insignificant, only extending 2 to 3 feet. A summary of the FRP cased data is included in the well completion summary in Appendix G.

VIII. Compatibility of Injected Waste

The Florence Copper Project is a Class III mineral extraction project and does not include the injection of any waste products of any kind. The injected fluid (lixiviant) is a carefully constituted in-situ copper recovery solution that will be recovered and recycled following injection.

The compatibility of the lixiviant was evaluated as part of the geochemical modeling completed by Florence Copper and summarized in the *Geochemical Evaluation to Forecast Composition of Process Solutions for In-Situ Copper Recovery Pilot Test Facility at Florence Copper, Florence Arizona* (Daniel B. Stephens, May 2014) which was included in Attachment H of the UIC Permit Application.

IX. Status of Corrective Action on Defective Wells in the Area of Review

There are not currently any defective wells in the AOR.

X. Maximum Pressures and Flow Rates for I-01

Maximum Operating Pressure	Maximum Flow (Injection)
104 PSI	60 gpm
Notes: gpm = gallons per minutes psi = pounds per square inch	

The maximum operating pressure was calculated using the permitted fracture gradient limit of 0.65 psi/foot and the estimated weight of the mature raffinate solution of 0.45 psi/foot. This well is an injection well used to inject solution and the permitted maximum injection flow rate is 60 gallons per minute (gpm).

XI. Well Development

Well I-01 was developed by the airlift method, followed by pumping; development was completed by Hydro Resources using a workover rig. To purge drilling fluids and solids, the well was airlift developed from 4 to 9 April 2018 at depths ranging from 600 to 1,200 feet. During development, the airlift pump was cycled to surge the well. On 7 April 2018, approximately 33 gallons of chlorine were added to the

well to break down the polymer mud used during drilling and to aid in well development. The discharge was cloudy and sand-free after approximately 52 hours of airlift development.

A submersible pump was temporarily installed at approximately 763 feet on 10 April 2018 for use in well development. Prior to pumping, the static water level was approximately 230 feet. Pump development was conducted at approximately 60 to 65 gpm from 10 to 11 April 2018, during which time the submersible pump was periodically cycled to surge the well and the pump was raised in the well as discharge cleared. The discharge was visually clear throughout the pump development period, and turbidity values were less than 5 Nephelometric Turbidity Units at the end of the development period and discharge was free of chlorine. Well development forms are included in Appendix H.

XII. Well Completion

A well video survey was conducted on 17 April 2018; the video log report is included as Appendix I. The video log depths are presented in feet below the top of the casing and thus vary slightly from what is recorded; however, these values are the same with the correction for stick up.

The video log indicates the total depth reached was 1,194 feet (to the top of soft fill).

A gyroscopic survey was also conducted on the completed well on 7 May 2018; the results are included in Appendix I.

The surveyed location for well I-01 is as follows:

Northing (feet)	Easting (feet)	Measuring Point Elevation (feet amsl)
746202.46	847694.70	1482.67
Notes: <i>Northing and easting locations provided in State Plane North American Datum 1983; vertical location provided in North American Vertical Datum 1988. amsl = above mean sea level</i>		

XIII. Downhole Equipment

On 17 July 2018, the permanent equipment was installed in the well. The equipment installed includes:

- Inflatable Packers International packer;
- 2-inch Schedule 120 threaded and coupled polyvinyl chloride (PVC) column pipe with 316L stainless steel couplers from the packer to approximately 350 feet;
- 2-inch Schedule 40 threaded and coupled 316L stainless steel column pipe with 316L stainless steel couplers from approximately 300 feet to the wellhead;

- Pressure transducer in the well above the packer, and pressure transducer in communication with the zone below the packer through a feed-through port on the packer; and
- 1-inch nominal diameter sounding tube to 500 feet.

The type and depth of equipment installed in each well is not constrained by the UIC Permit or the Aquifer Protection Permit (APP). This information is provided in accordance with Section 2.7.4.3 of the APP. Operational considerations may require that the type and depth of equipment be changed in response to conditions observed during operations.

XIV. References

Brown and Caldwell, Inc., 2018. *PTF Mine Block Ambient Groundwater Concentrations and Initial Discharge Characterization of the Underground Workings*. Prepared for Florence Copper. August.

Daniel B. Stephens, Inc., 2014. *Geochemical Evaluation to Forecast Composition of Process Solutions for In-Situ Copper Recovery Pilot Test Facility at Florence Copper, Florence Arizona*. Prepared for Florence Copper. May.


Haley & Aldrich, Inc., 2017. *Well Specification: Drilling, Installation, and Testing of Class III Injection and Recovery Wells, Production Test Facility, Florence, Arizona*. Revised September 2017.

Enclosures:

Figure 1 – Well Locations
Figure 2 – Injection Well Head Detail
Figure 3 – Geophysical Data and Lithologic Log
Figure 4 – Well I-01 As-Built Diagram
Appendix A – Arizona Department of Water Resources Well Registry Report
Appendix B – Lithologic Log
Appendix C – Chemical Characteristics of Formation Water
Appendix D – Well Completion Documentation
Appendix E – Geophysical Logs
Appendix F – SAPT Documentation
Appendix G – Cement Bond Log Summary
Appendix H – Well Development Field Forms
Appendix I – Well Video Log and Gyroscopic Survey Reports

FIGURES

GIS FILE PATH: G:\Projects\Florence Copper\129687 PTF Well Drilling\GIS\Maps\2018_07129687_010_A001_WELL_LOCATIONS.mxd — USER: dfm — LAST SAVED: 7/17/2018 10:24:09 AM



0 1,250 2,500
SCALE IN FEET

LEGEND

- OBSERVATION WELL
- SUPPLEMENTAL MONITORING WELL
- POINT-OF-COMPLIANCE WELL

PTF WELL

- INJECTION
- RECOVERY
- WESTBAY WELL
- OPERATIONAL MONITORING

- PTF WELL FIELD
- STATE LAND LEASE

NOTES

1. ALL LOCATIONS AND DIMENSIONS ARE APPROXIMATE.
2. AERIAL IMAGERY SOURCE: ESRI



0 500 1,000
SCALE IN FEET


**HALEY
ALDRICH**

FLORENCE COPPER PROJECT
FLORENCE, ARIZONA

WELL LOCATIONS

FLORENCE
COPPER INC. AUGUST 2018

FIGURE 1



MOBINI, GITA Printed: 8/31/2018 8:49 AM Layout: DETAIL E:\PROJECTS\FLORENCE COPPER\CAD\AS-BUILT\INJECTION WELLS\129687-011_INJECTION WELL HEAD.DWG

**HALEY
ALDRICH**


PRODUCTION TEST FACILITY
FLORENCE COPPER, INC.
FLORENCE, ARIZONA

INJECTION WELL HEAD DETAIL

**FLORENCE
COPPER INC.**

SCALE: NOT TO SCALE
SEPTEMBER 2018

FIGURE 2



HALEY
ALDRICH


PRODUCTION TEST FACILITY
FLORENCE COPPER, INC.
FLORENCE, ARIZONA

INJECTION WELL I-01
GEOPHYSICAL DATA AND
LITHOLOGIC LOG

FLORENCE
COPPER

SCALE: AS SHOWN
SEPTEMBER 2018

FIGURE 3



NOTES

1. WELL REGISTRATION NO.: 55-227963
2. CADASTRAL LOCATION: D(4-9) 28 CAC
3. MEASURING POINT ELEVATION: 1482.67 FEET AMSL
4. I.D. = INSIDE DIAMETER
5. O.D. = OUTSIDE DIAMETER
6. PVC = POLYVINYL CHLORIDE
7. FRP = FIBERGLASS REINFORCED PLASTIC
8. SOUNDING TUBE INSTALLED TO ~500 FEET

**HALEY
ALDRICH**

PRODUCTION TEST FACILITY
FLORENCE COPPER, INC.
FLORENCE, ARIZONA

INJECTION WELL I-01 AS-BUILT DIAGRAM

**FLORENCE
COPPER**

SCALE: NOT TO SCALE
SEPTEMBER 2018

FIGURE 4

APPENDIX A

Arizona Department of Water Resources Well Registry Report



Arizona Department of Water Resources
Water Management Division
P.O. Box 36020 Phoenix, Arizona 85067-6020
(602) 771-8627 • (602) 771-8690 fax
www.azwater.gov

Well Driller Report
and
Well Log

RECEIVED
AUG 20 2018

Handwritten mark resembling a stylized 'C' or 'J'.

THIS REPORT MUST BE FILED WITHIN **30 DAYS** OF COMPLETING THE WELL.

PLEASE PRINT CLEARLY USING BLACK OR BLUE INK.

FILE NUMBER

D (4-9) 28 CAC

WELL REGISTRATION NUMBER

55 - 227963

PERMIT NUMBER (IF ISSUED)

SECTION 1. DRILLING AUTHORIZATION

Drilling Firm

Mail To:	NAME	DWR LICENSE NUMBER
	Hydro Resources Inc.	816
	ADDRESS	TELEPHONE NUMBER
	13027 County Rd. 18 Unit C	(303) 857-7544
	CITY / STATE / ZIP	FAX
	Ft. Lupton, CO 80621	(303) 857-2826

SECTION 2. REGISTRY INFORMATION

Well Owner		Location of Well					
FULL NAME OF COMPANY, ORGANIZATION, OR INDIVIDUAL		WELL LOCATION ADDRESS (IF ANY)					
Florence Copper Inc.							
MAILING ADDRESS		TOWNSHIP (N/S)	RANGE (E/W)	SECTION	160 ACRE	40 ACRE	10 ACRE
1575 W. Hunt Hwy		4S	9E	28	SW ¼	NE ¼	SW ¼
CITY / STATE / ZIP CODE		LATITUDE			LONGITUDE		
Florence, AZ 85132		33 ° Degrees	3 ' Minutes	1.41 "N Seconds	-111 ° Degrees	26 ' Minutes	4.67 "W Seconds
CONTACT PERSON NAME AND TITLE		METHOD OF LATITUDE/LONGITUDE (CHECK ONE)					
Ian Ream - Sr. Hydrologist		<input checked="" type="checkbox"/> *GPS: Hand-Held <input type="checkbox"/> *GPS: Survey-Grade					
TELEPHONE NUMBER	FAX	LAND SURFACE ELEVATION AT WELL					
(520) 374-3984		1492 Feet Above Sea Level					
WELL NAME (e.g., MW-1, PZ-3, Lot 25 Well, Smith Well, etc.)		METHOD OF ELEVATION (CHECK ONE)					
I - 01		<input checked="" type="checkbox"/> *GPS: Hand-Held <input type="checkbox"/> *GPS: Survey-Grade					
		*GEOGRAPHIC COORDINATE DATUM (CHECK ONE)					
		<input checked="" type="checkbox"/> NAD-83 <input type="checkbox"/> Other (please specify):					
		COUNTY	ASSESSOR'S PARCEL ID NUMBER				
		PINAL	BOOK	MAP	PARCEL		

SECTION 3. WELL CONSTRUCTION DETAILS

Drill Method	Method of Well Development	Method of Sealing at Reduction Points
CHECK ALL THAT APPLY	CHECK ALL THAT APPLY	CHECK ONE
<input type="checkbox"/> Air Rotary	<input checked="" type="checkbox"/> Airlift	<input type="checkbox"/> None
<input type="checkbox"/> Bored or Augered	<input type="checkbox"/> Bail	<input type="checkbox"/> Packed
<input type="checkbox"/> Cable Tool	<input checked="" type="checkbox"/> Surge Block	<input type="checkbox"/> Swedged
<input type="checkbox"/> Dual Rotary	<input type="checkbox"/> Surge Pump	<input type="checkbox"/> Welded
<input checked="" type="checkbox"/> Mud Rotary	<input type="checkbox"/> Other (please specify):	<input type="checkbox"/> Other (please specify):
<input checked="" type="checkbox"/> Reverse Circulation		
<input type="checkbox"/> Driven		
<input type="checkbox"/> Jetted		
<input type="checkbox"/> Air Percussion / Odex Tubing		
<input type="checkbox"/> Other (please specify):		
	Condition of Well	Construction Dates
	CHECK ONE	DATE WELL CONSTRUCTION STARTED
	<input checked="" type="checkbox"/> Capped	11/01/2018
	<input type="checkbox"/> Pump Installed	DATE WELL CONSTRUCTION COMPLETED
		05/22/2018

I state that this notice is filed in compliance with A.R.S. § 45-596 and is complete and correct to the best of my knowledge and belief.

SIGNATURE OF QUALIFYING PARTY

DATE

5/22/2018

Well Driller Report and Well Log

WELL REGISTRATION NUMBER

55 - 227963

SECTION 4. WELL CONSTRUCTION DESIGN (AS BUILT) (attach additional page if needed)

Depth

DEPTH OF BORING

1235

Feet Below Land Surface

DEPTH OF COMPLETED WELL

1201

Feet Below Land Surface

Water Level Information

STATIC WATER LEVEL

232

Feet Below Land Surface

DATE MEASURED

04/26/2018

TIME MEASURED

1 PM

IF FLOWING WELL, METHOD OF FLOW REGULATION

☐ Valve ☐ Other:

Borehole			Installed Casing													
DEPTH FROM SURFACE		BOREHOLE DIAMETER (inches)	DEPTH FROM SURFACE		OUTER DIAMETER (inches)	MATERIAL TYPE (T)				PERFORATION TYPE (T)						SLOT SIZE IF ANY (inches)
FROM (feet)	TO (feet)		FROM (feet)	TO (feet)		STEEL	PVC	ABS	IF OTHER TYPE, DESCRIBE	BLANK OR NONE	WIRE WRAP	SHUTTER SCREEN	MILLS KNIFE	SLOTTED	IF OTHER TYPE, DESCRIBE	
0	40	30	0	40	24.5	X				X						
40	492	20	0	492	14.5	X				X						
492	1235	12.25	0	521	5.44				FRP	X						
			521	642	5.56		X							X		.080
			642	661	5.56		X			X						
			661	881	5.56		X							X		.080
			881	901	5.56		X			X						
			901	1201	5.56		X							X		.080

Installed Annular Material

DEPTH FROM SURFACE		ANNULAR MATERIAL TYPE (T)								FILTER PACK		
FROM (feet)	TO (feet)	NONE	CONCRETE	NEAT CEMENT OR CEMENT GROUT	CEMENT-BENTONITE GROUT	BENTONITE GROUT	CHIPS	PELLETS	IF OTHER TYPE OF ANNULAR MATERIAL, DESCRIBE	SAND	GRAVEL	SIZE
0	40			X								
0	492			X								
492	510							X				
510	646									X		6-9
646	656							X				
656	887									X		6-9
887	896							X				
896	1235									X		6-9

Well Driller Report and Well Log

WELL REGISTRATION NUMBER

55 - 227963

SECTION 5. GEOLOGIC LOG OF WELL

[illegible]

Well Driller Report and Well Log

WELL REGISTRATION NUMBER

55 - 227963

SECTION 6. WELL SITE PLAN

NAME OF WELL OWNER

Florence Copper Inc.

COUNTY ASSESSOR'S PARCEL ID NUMBER

BOOK

MAP

PARCEL

- ❖ Please draw the following: (1) the boundaries of property on which the well was located; (2) the well location; (3) the locations of all septic tank systems and sewer systems on the property or within 100 feet of the well location, even if on neighboring properties; and (4) any permanent structures on the property that may aid in locating the well.
- ❖ Please indicate the distance between the well location and any septic tank system or sewer system.



1" = ____ ft

SEE ATTACHED MAP



LEGEND

- OBSERVATION WELL
- SUPPLEMENTAL MONITORING
- POINT-OF-COMPLIANCE WELL



PTF WELL

- INJECTION
- RECOVERY
- WESTBAY WELL
- OPERATIONAL MONITORING

- PTF WELL FIELD
- STATE LAND LEASE

NOTES

1. ALL LOCATIONS AND DIMENSIONS ARE APPROXIMATE.
2. AERIAL IMAGERY SOURCE: ESRI



Run Date: 11/08/2017

AZ DEPARTMENT OF WATER RESOURCES
WELL REGISTRY REPORT - WELLS55

Location D 4.0 9.0 28 C A C Well Reg.No 55 - 227963 AMA PINAL AMA

Registered Name FLORENCE COPPER INC
1575 W HUNT HWY
FLORENCE AZ 85132
File Type NEW WELLS (INTENTS OR APPLICATIONS)
Application/Issue Date 10/17/2017

Owner OWNER
Driller No. 816
Driller Name HYDRO RESOURCES - ROCKY MOUNTAIN, INC.
Driller Phone 303-857-7540
County PINAL
Parcel No. 200-31-020
Intended Capacity GPM 0.00
Well Type ENV - INJECTION
SubBasin ELOY
Watershed UPPER GILA RIVER
Registered Water Uses INDUSTRIAL
Registered Well Uses RECHARGE
Discharge Method NO DISCHARGE METHOD LISTED
Power NO POWER CODE LISTED

Well Depth	0.00	Case Diam	0.00	Tested Cap	0.00
Pump Cap.	0.00	Case Depth	0.00	CRT	
Draw Down	0.00	Water Level	0.00	Log	
		Acres Irrig	0.00	Finish	NO CASING CODE LISTED

Contamination Site: NO - NOT IN ANY REMEDIAL ACTION SITE

Tribe: Not in a tribal zone

Comments

Current Action

11/7/2017 555 DRILLER & OWNER PACKETS MAILED
Action Comment: JRN

Action History

11/7/2017 550 DRILLING AUTHORITY ISSUED
Action Comment: JRN
10/17/2017 310 NOI RCVD TO DEEP/MOD/REPL A NON-EXEMPT WELL (S.T. PRE-CODE, 59)
Action Comment: JRN

DOUGLAS A. DUCEY
Governor



THOMAS BUSCHATZKE
Director

ARIZONA DEPARTMENT of WATER RESOURCES
1110 West Washington Street, Suite 310
Phoenix, Arizona 85007
602.771.8500
azwater.gov

November 7, 2017

Ian Ream
Florence Copper, Inc.
1575 W. Hunt Hwy
Florence, AZ 85132

RE: Notice of Intention to Drill a Non-Exempt Well Pursuant to a Non-General Industrial Use Permit
Permit No. 59-562120.0005, Well Registration No. 55-227963;
File No. D(4-9)28 CAC

Dear Mr. Ream:

The above-referenced Notice of Intention to Drill a Non-Exempt Well Pursuant to a Non-General Industrial Use Permit in an Active Management Area (AMA) has been approved. A copy of the Notice is enclosed for your records. The drilling card for the modification of the above referenced well has been forwarded to your well driller.

In the event that the location of the proposed well changes, you must notify the Department of Water Resources of the change in writing. A drill card with the correct proposed well location must be in possession of the driller before drilling may commence. If the proposed new well is to be more than 660 feet from the well that it is replacing, then you may be required to obtain a well permit.

Within 30 days of completion of the well, the well driller is required to furnish this Department with a complete and accurate log of the well. In addition, the well owner is required to submit the enclosed Completion Report within 30 days of installation of pump equipment.

Pursuant to the provisions of A.R.S. § 45-604, any person withdrawing groundwater from a well is required to use a water measuring device to record rates of withdrawal in order to provide or allow the computation of an annual volume of pumpage from the well. The total volume of pumpage from the well which is being replaced and the completed new well shall be reported on your Annual Water Withdrawal and Use Report for calendar year 2017. Subsequent annual reporting periods shall be from January 1 through December 31.

The Department has issued the authorization to drill this well pursuant to A.R.S. §§ 45-596 and 45-597 of the Groundwater Code. The legal nature of the water withdrawn from the well may be the subject of court action in the future as part of a determination of surface water rights in your area. If there are court proceedings that could affect your well, you will be notified and be given the opportunity to participate.

Under A.R.S. § 45-593, the person to whom a well is registered must notify the Department of a change in ownership, physical characteristics or any other data about the well in order to keep the well registration records current and accurate. Forms may be obtained by contacting the Department or online at <http://www.azwater.gov>.

If you have any questions regarding your permit or require any administrative corrections, please the Groundwater Permitting and Wells Unit at 602-771-8527.

Sincerely,

A handwritten signature in black ink, appearing to read "Jacob Nelson", with a long horizontal flourish extending to the right.

Jacob Nelson
Groundwater Permitting and Wells Unit

Enclosures

ARIZONA DEPARTMENT OF WATER RESOURCES
WATER MANAGEMENT DIVISION
1110 West Washington Street, Suite 310, Phoenix, AZ 85007

THIS AUTHORIZATION SHALL BE IN THE POSSESSION OF THE DRILLER DURING ALL DRILL OPERATIONS

WELL REGISTRATION NO: 55-227963

PERMIT NO.: 59-562120.0005

AUTHORIZED DRILLER: Hydro Resources

LICENSE NO.: 816

A PERMIT TO DRILL A NON-EXEMPT WELL INSIDE THE PINAL ACTIVE MANAGEMENT AREA HAS BEEN GRANTED TO:

WELL OWNER: Florence Copper 1575 W. Hunt Highway Florence, AZ 85132

The well(s) is/are to be located in the:

SW ¼ of the NE ¼ of the SW ¼ of Section 28 Township 4 South, Range 9 East


No. of well(s) in this project: 1

THIS AUTHORIZATION EXPIRES AT MIDNIGHT ON THE 16th DAY OF October 2018



GROUNDWATER PERMITTING AND WELLS

**THE DRILLER MUST FILE A LOG OF THE WELL
WITHIN 30 DAYS OF COMPLETION OF DRILLING**





Memorandum

To: Jacob Nelson, Groundwater Permitting and Wells
From: Phil Whitmore, Groundwater Permitting and Wells
CC: Jeff Tannler, Statewide AMA Director
Date: 10/24/2017
Subject: Review of Application for a Permit to Drill or Operate Four Non-exempt Wells within an Active Management Area
59-562120 55-227963-6 D(4-9)28CAC & CBD
Florence Copper, Inc.

ADWR has reviewed the above-referenced applications for four (4) permits to drill and operate non-exempt wells in the Pinal AMA. This hydrologist review is limited to conformance with well construction standards only.

The applicant proposes to inject 96.8 acre-feet per year from 4 new wells and add them to the applicant's Mineral Extraction Withdrawal permit (59-562120.0005).

Well Construction

The applicant proposes that all four (4) wells will be drilled and constructed in the same manner and drill depths. Each well will be 1210 feet deep with three (3) 200-foot screen intervals all open in the bedrock aquifer only. They will have 5-inch diameter inner casing constructed with PVC and include elements to reduce chemical corrosion.

The applications each included proposed well construction diagrams indicating that the outer annulus of the wells will be sealed from the surface to 20 feet below land surface and an inner annulus will be sealed to 490 feet below land surface. The estimated contact of the lower basin fill unit and the crystalline bedrock is approximately 490 feet deep.

The well diagrams did not indicate the height of well stick up and the applicant did not include a request for variance. However, if stick up is to be less than 1 foot above land surface a request for variance should be submitted to comply with Arizona Administrative Code R12-15-820.

Conclusion

We recommend issuing a permit to drill and operate all four (4) non-exempt wells in the proposed location, at the volume and well construction specifications stated in the application.

Date 16 October 2017
File Number 129687
From Lauren Candreva

To Arizona Department of Water Resources
1110 W. Washington
Suite 310
Phoenix, Arizona 85007

Attention Groundwater and Well Permitting Section

Subject Florence Copper, Inc.

Copies	Date	Description
4	October 2017	Notice of Intent to Install a New Well

Transmitted via ☐ First class mail ☐ Overnight express ☒ Hand delivery ☐ Other

Remarks

**ARIZONA DEPARTMENT OF WATER RESOURCES
GROUNDWATER PERMITTING AND WELLS UNIT
MAIL TO: P.O. BOX 36020, PHOENIX, ARIZONA 85067-6020
1110 W. Washington St. Suite 310, Phoenix, Arizona 85007-2952
Phone (602) 771-8527 Fax (602) 771-8590**

**NOTICE OF INTENTION TO DRILL A NON-EXEMPT WELL PURSUANT TO A GROUNDWATER
WITHDRAWAL PERMIT (OTHER THAN A GENERAL INDUSTRIAL USE PERMIT)
IN AN ACTIVE MANAGEMENT AREA**

PLEASE READ GENERAL INSTRUCTIONS AND CONDITIONS ON REVERSE SIDE OF THIS FORM BEFORE COMPLETING.

Section § 45-598, Arizona Revised Statutes provides: In an Active Management Area, prior to drilling a well, a person entitled to withdraw groundwater shall file a Notice of Intention to Drill with the Department. Pursuant to A.R.S. § 45-596 and A.A.C. R12-15-104, the filing fee for this application is \$150.00.

1. WELL/LAND LOCATION:

4S N/S 9E E/W 28
Township Range Section
SW 1/4 NE 1/4 SW 1/4
10 Acre 40 Acre 160 Acre

2. POSITION LOCATION OF THE WELL:

Latitude 33 ° 3 '1.39" N

Longitude 111 ° 26 '4.69" W

3. COUNTY Pinal

4. APPLICANT

Florence Copper, Inc.
Name
1575 W Hunt Hwy
Mailing Address
Florence AZ 85132
City State Zip
Telephone No. 520-374-3984

5. OWNER OF THE LAND OF WELLSITE:

AZ State Land (Mineral Lease #11-026500)
Name
1616 W Adams Street
Mailing Address
Phoenix AZ 85007
City State Zip
Telephone No. 602-542-4631

6. THIS NOTICE IS FILED BY:

Check one: ☐ Owner ☒ Lessee

Ian Ream
Name
1575 W Hunt Hwy
Mailing Address
Florence AZ 85132
City State Zip

7. DESCRIPTION OF THE PROPOSED WELL:

Diameter 5 Inches

Depth 1200 Feet

Type of Casing Steel/FRP/PVC

8. ESTIMATE OF TOTAL ANNUAL PUMPAGE:

-96.8 (INJ) Acre-feet per Year

9. PRINCIPAL USE OF WATER (be specific):

Mineral Extraction

10. OTHER USES INTENDED (be specific):

None

11. CONSTRUCTION WILL START:

September 2017
Month Year

12. CLAIM OF ENTITLEMENT TO WITHDRAW GROUNDWATER:

Permit 59- 562120.0005

13. DRILLING FIRM:

HydroResources
Name
13027 County Rd 18, Unit C
Mailing Address
Fort Lupton CO 80621
City State Zip
303-857-7540
Telephone No.
816
DWR License Number
A-4
ROC License Category

14. Is the proposed well within 100 feet of a septic tank system, sewage area, landfill, hazardous waste facility or storage area of hazardous material or a petroleum storage area and tank? ☐ Yes ☒ No


FOR DEPARTMENT USE ONLY	
File No.	014-9128 CAC
Filed	10/17/17 By SRN
Input	11/17/17 By SRN
DUPLICATE	
Mailed	11/17/17 By SRN
Registration	55- 227963
AMA/INA	PINAL

15. Attach a detailed construction diagram of the proposed well design. The diagram should provide verification of consistency with minimum construction requirements. Specifically, the diagram should include an indication of the perforated interval location(s) in relationship to the expected water level; the depth and thickness of the surface seal, and grouting material used; whether the surface or conductor casing will extend above grade; and vault details, if specified.

I state that this Notice is filed in compliance with Rules A.A.C. R12-15-809 and R12-15-816(F), and is complete and correct to the best of my knowledge and belief, and that I understand the conditions set forth on the reverse side of this form.

Ian Ream *[Signature]* Senior Hydrogeologist 9-29-2017
Type or Print Name and Signature ☐ Land Owner ☒ Lessee of well site Title Date

G:\PROJECTS\CURIS RESOURCES\38706-CURIS FEASIBILITY\DRAWINGS\2014 UIC APP\FIGURES MM-1 WELL CONST DGRM JUNE2015 UPDATE.DWG



HALEY
ALDRICH

FLORENCE COPPER, INC.
FLORENCE, ARIZONA

I-01
WELL CONSTRUCTION DIAGRAM

FLORENCE
COPPER INC.

SCALE: NOT TO SCALE

FIGURE 1

ARIZONA DEPARTMENT OF WATER RESOURCES

GROUNDWATER PERMITTING AND WELLS UNIT

1110 W. Washington St. Suite 310, Phoenix, Arizona 85007-2952

Phone (602) 771-8585 Fax (602) 771-8688

WELL CONSTRUCTION SUPPLEMENT (form DWR 55-90)

Well Registration Number 55- 227963

1. Well Location:

SW $\frac{1}{4}$ of the NE $\frac{1}{4}$ of the SW $\frac{1}{4}$, Sec. 28, Township 4S Range 9E.
10AC 40AC 160AC

2. Position Location of the Well:

Latitude 33 ° 3 ' 1.39 " Longitude 111 ° 26 ' 4.69 "

Datum: ☒ NAD 83 • NAD 27 • Other: _____
PINAL

3. County _____

4. Date construction to start: SEPTEMBER 2017

5. Time period well will remain in use: 5 YEARS

6. Is pump equipment to be installed? NO If so, design pump capacity: - 60 (INJ) GPM.

7. Well construction plan:

a. Drilling method (mud rotary, hollow-stem auger, etc.) MUD ROTARY

b. Borehole diameters 30 inches from 0 feet to 40 feet.
20 inches from 40 feet to 490 feet.
12.25 inches from 490 feet to 1210 feet.

c. Casing materials STEEL/FIBERGLASS REINFORCED PLASTIC/PVC

d. Method of well development (bail, air lift, surge, etc.) AIRLIFT, SURGE

e. Will surface or conductor casing extend above grade? NO

8. Include a detailed construction diagram of the proposed well design. The diagram should verify consistency with minimum construction requirements specified in the Department's well construction rules found in Arizona Administrative Code (A.A.C.) R12-15-801 *et seq.* Specifically, the diagram should include borehole diameters; casing materials and diameters; perforation intervals; the expected water level; depth and thickness of the surface seal; proposed grouting materials; and the length that the surface or conductor casing will extend above grade, or vault details, if specified.

Pursuant to Arizona Revised Statutes (A.R.S.) § 45-594.B, all well construction, replacement, deepening and abandonment operations shall comply with the rules adopted pursuant to this section. Therefore, any existing well that is deepened or modified must be brought into compliance with minimum well construction standards specified above, if not already in compliance.

9. Proposed materials and method of abandonment if well is to be abandoned after project is completed (Minimum requirements per A.A.C. R12-15-816):

10. Is the proposed wellsite within 100 feet of a septic tank system, sewage disposal area, landfill, hazardous waste facility, storage area of hazardous material, or petroleum storage area or tank? ____ Yes ☒ No

11. Is this well to monitor existing contamination? ____ Yes ☒ No

Potential contamination? ____ Yes ☒ No If yes, please provide explanation: _____

12. Name of Consulting firm, if any: HALEY & ALDRICH, INC.

400 E VAN BUREN STREET SUITE 545 PHOENIX AZ 85004
Address City State Zip

Contact Person: LAUREN CANDREVA Telephone Number: 602-760-2429

13. Drilling firm HYDRORESOURCES

DWR License Number: 816 ROC License Category: A-4

14. Special construction standards, if any, required pursuant to A.A.C. R12-15-821: _____

I (we), _____ hereby affirm that all information provided in this
(print name) application is true and correct to the best of my/our
knowledge and belief.

Signature of Applicant  Date 9-29-2017

Transaction Receipt - Success

Arizona Water Resources
Arizona Water Resources
MID:347501639533
1700 W Washington St
Phoenix , AZ 85012
602-771-8454

10/17/2017 11:46AM
Remittance ID
Arizona101717144444278Nel
Transaction ID:
193090775

LAUREN A. CNADREVA
209 S. Marin Dr.
GILBERT, Arizona 85296
United States
Visa - 7664
Approval Code: 09392C

Sale
Amount: \$600.00

55-227963-...966
N/A
Time Tracking
0
jnelson@azwater.gov

Cardmember acknowledges
receipt of goods and/or
services in the amount of
the total shown hereon and
agrees to perform the
obligations set forth by the
cardmember's agreement with
the issuer.

Signature _____
[click here](#) to continue.

Arizona Department of Water Resources

1110 West Washington Street, Suite 310

Phoenix AZ 85007

Customer:

LAUREN CANDREVA
209 S. MARIN DR.
GILBERT, AZ 85296

Receipt #: 18-54548
Office: MAIN OFFICE
Receipt Date: 10/17/2017
Sale Type: IN_PERSON
Cashier: WRJRN

Item No.	Function Code	AOBJ	Description	Ref ID	Qty	Unit Price	Ext Price
67488	122221	4439-TT	Notice of intention to drill a well other than a well described in subsection (A)(1)(h) of this Section	227963	1	150.00	150.00
RECEIPT TOTAL:							150.00

Payment type: CREDIT CARD

Amount Paid: \$150.00

Payment Received Date: 10/17/2017

Authorization 193090775

Notes: FROM TTA.

APPENDIX B

Lithologic Log

H&A-LITHOLOG-PHOENIX-NO WELL HA-LIB09-PHX GLB LITHOLOGIC REPORT DATA TEMPLATE+ GDT \\HALEY\ALDRICH\COMMON\129687\GINT\129687-LITH_KF.GPJ 31 Aug 18

HALEY ALDRICH					LITHOLOGIC LOG		I-01	
Project Production Test Facility, Florence, Arizona					File No. 129687			
Client Florence Copper, Inc.					Sheet No. 1 of 15			
Contractor Cascade Drilling LLC					Cadastral Location D (4-9) 28 CAC			
Drilling Method		Reverse Rotary		Land Surface Elevation 1479.73 feet, amsl		Start 13 February 2018		
Borehole Diameter(s)		30/20/12.25 in.		Datum State Plane NAD 83		Finish 16 March 2018		
Rig Make & Model		Midway 3500		Location N 746,203 E 847,695		H&A Rep. S. Kaney		
Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION			COMMENTS	
0		SM		SILTY SAND with GRAVEL (0-5 feet) Primarily fine sand with ~20% fines and ~15% gravel up to 30mm. Sand is subangular to subrounded and gravel is subangular to rounded. Fines are nonplastic, no toughness, and no dry strength (7.5YR 4/4). UBFU			Well Registry ID: 55-227963 Surface Completion: Bolted Sealed Well Flange Well casing stickup: 0.97 feet als COLOR IDENTIFICATION MADE WITH WET SAMPLES USING MUNSELL CHART	
5	1475	SW-SM	5	WELL GRADED SAND with SILT and GRAVEL (5-24 feet) Primarily fine to coarse sand with ~10% fines and ~15% gravel up to 160mm. Sand is subangular to subrounded and gravel is subangular to rounded. Fines are nonplastic, no toughness, and no dry strength (7.5YR 4/6). UBFU				
10	1470							
15	1465							
20	1460							
25	1455	SW	24	GRAVELLY SAND with SILT (24-34 feet) Primarily coarse to medium sand with ~5% fines and ~30% gravel greater than 300mm. Sand is subangular to subrounded and gravel is angular to rounded. Fines are nonplastic, no toughness, and no dry strength (7.5YR 4/4). UBFU				
30	1450							
35	1445	SP-SC	34	POORLY GRADED SAND with CLAY (34-40 feet) Primarily fine sand with ~30% fines and ~5% gravel up to 60mm. Sand is subangular to subrounded and gravel is subangular to rounded. Fines have medium plasticity, medium toughness, and high dry strength (7.5YR 4/4). UBFU				
40	1440	GW	40	POORLY GRADED SAND with CLAY (40-50 feet) Primarily gravel up to 20mm with ~45% sands and ~5% fines. Sand and gravel is subangular to subrounded. Fines are nonplastic, no toughness, no dry strength, are brown (7.5YR 5/4), and no reaction to HCL. UBFU				
45	1435							
50	1430	SW	50	WELL GRADED SAND with GRAVEL (50-60 feet) Primarily coarse to fine sand with ~5% fines and ~35% gravel up to 20mm. Sand and gravel is subangular to subrounded. Fines are nonplastic, no toughness, no dry strength, are brown (7.5YR 4/4), and no reaction to HCL. UBFU			Surface Casing: 24-inch mild steel; 0 - 40 feet Overburden Casing: 14-inch mild steel; 0 - 506 feet Well Casing: Nominal 5-inch diameter Fiberglass Reinforced; -0.97 - 520 feet	
55	1425							
60	1420	CH	60	FAT CLAY with SAND (60-65 feet) Primarily fines with ~25% sands and trace gravel up to 20mm. Sand is subangular to subrounded. Fines have high plasticity, medium toughness, high dry strength, are light brown (7.5YR 6/4), and weak reaction to HCL. UBFU				
65	1415	SW-SM	65	WELL GRADED SAND with SILT (65-75 feet)Primarily coarse to fine sand with ~10% fines and ~10% gravel up to 6mm. Sand and gravel is subangular to subrounded. Fines have low plasticity, low toughness, low dry strength, are brown (7.5YR 4/4), and no reaction to HCL. UBFU				
70	1410						Unit Intervals: UBFU: 0 - 283 feet MGFU: 283 - 300 feet LBFU: 300 - 378 feet Oxide Bedrock: 378 - 1220 feet	
75	1405							
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).							I-01	

H&A-LITHOLOG-PHOENIX-NO WELL HA-LIB09-PHX GLB LITHOLOGIC REPORT DATA TEMPLATE+ GDT \\HALEY\ALDRICH\COMMON\129687\GINT\129687-LITH_KF.GPJ 31 Aug 18

<div> <div>HALEY ALDRICH</div> <div>LITHOLOGIC LOG</div> </div>				I-01
				File No. 129687 Sheet No. 2 of 15
Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
75		CH	75	FAT CLAY with SAND (75-85 feet) Primarily fines with ~20% sands and trace gravel up to 4mm. Sand is subangular to subrounded. Fines have high plasticity, medium toughness, high dry strength, are light brown (7.5YR 6/4), and weak reaction to HCL. UBFU
80	-1400			
85	-1395	SW- SM	85	WELL GRADED SAND with CLAY (85-95 feet) Primarily coarse to fine sand with ~10% fines and ~10% gravel up to 21mm. Sand and gravel is subangular to subrounded. Fines have low plasticity, low toughness, low dry strength, are light brown (7.5YR 6/4), and no reaction to HCL. UBFU
90	-1390			
95	-1385	CH	95	FAT CLAY with SAND (95-110 feet) Primarily fines with ~20% sands and ~5% gravel up to 6mm. Sand and gravel is subangular to subrounded. Fines have high plasticity, medium toughness, high dry strength, are light brown (7.5YR 6/4), and weak reaction to HCL. UBFU
100	-1380			
105	-1375			
110	-1370	SC	110	CLAYEY SAND (110-115 feet) Primarily fine to coarse sand with ~30% fines and ~10% gravel up to 9mm. Sand and gravel is subangular to subrounded. Fines have high plasticity, medium toughness, high dry strength, are light brown (7.5YR 6/4), and weak reaction to HCL. UBFU
115	-1365	CH	115	FAT CLAY with SAND (115-140 feet) Primarily fines with ~20% sands and ~5% gravel up to 12mm. Sand and gravel is subangular to subrounded. Fines have high plasticity, medium toughness, high dry strength, are light brown (7.5YR 6/4), and weak reaction to HCL. UBFU
120	-1360			
125	-1355			
130	-1350			
135	-1345			
140	-1340	SC	140	CLAYEY SAND (140-145 feet) Primarily medium to fine sand with ~30% fines and ~10% gravel up to 8mm. Sand and gravel subangular to subrounded. Fines have medium plasticity, low toughness, medium dry strength, are brown (7.5YR 5/4), and weak reaction to HCL. UBFU
145	-1335	CH	145	FAT CLAY with SAND (145-170 feet) Primarily fines with ~20% sands and trace gravel up to 9mm. Sand is subangular to subrounded. Fines have high plasticity, medium toughness, high dry strength, (7.5YR 6/4), and weak reaction to HCL. UBFU
150	-1330			
155	-1325			
160	-1320			
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).				I-01

Seal: Type V neat cement 0 - 492 feet
Fine sand/bentonite 492 - 510 feet

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
165	1315			
170	1310	SC	170	CLAYEY SAND (170-185 feet) Primarily coarse to fine sand with ~20% fines and ~10% gravel up to 15mm. Sand and gravel is subangular to subrounded. Fines have medium plasticity, low toughness, medium dry strength, are brown (7.5YR 5/4), and weak reaction to HCL. UBFU
175	1305			
180	1300			
185	1295	SW-SC	185	WELL GRADED SAND with CLAY (185-230 feet) Primarily coarse to fine sand with ~15% fines and ~15% gravel up to 10mm. Sand and gravel is subangular to subrounded. Fines have low plasticity, low toughness, low dry strength, are brown (7.5YR 5/4), and no reaction to HCL. UBFU
190	1290			
195	1285			
200	1280			
205	1275			
210	1270			
215	1265			
220	1260			
225	1255			
230	1250	CH	230	FAT CLAY with SAND (230-235 feet) Primarily fines with ~20% sands and trace gravel up to 4mm. Sand is subangular to subrounded. Fines have high plasticity, medium toughness, high dry strength, are light brown (7.5YR 6/4), and weak reaction to HCL. UBFU
235	1245	SC	235	CLAYEY SAND (235-250 feet) Primarily fine to coarse sand with ~35% fines and ~5% gravel up to 6mm. Sand and gravel is subangular to subrounded. Fines have medium plasticity, medium toughness, medium dry strength, are brown (7.5YR 5/4), and no reaction to HCL. UBFU
240	1240			
245	1235			
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).				I-01

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
-250	-1230	SW- SC	250	WELL GRADED SAND with CLAY (250-283 feet) Primarily fine to coarse sand with ~10% fines and ~10% gravel up to 20mm. Sand and gravel is subangular to subrounded. Fines have low plasticity, low toughness, low dry strength, are brown (7.5YR 5/4), and no reaction to HCL. UBFU
-255	-1225			
-260	-1220			
-265	-1215			
-270	-1210			
-275	-1205	CH	283	FAT CLAY (283-300 feet) Primarily fines with ~25% sands and trace gravel. Fines have high plasticity, high toughness, high dry strength, are light brown (7.5YR 6/4), and weak reaction to HCL. MGFU
-280	-1200			
-285	-1195			
-290	-1190			
-295	-1185			
-300	-1180	SC	300	CLAYEY SAND (300-320 feet) Primarily fine to coarse sand with ~10% fines and ~10% gravel up to 8mm. Sand and gravel is subangular to subrounded. Fines have medium plasticity, low toughness, medium dry strength, are brown (7.5YR 4/5), and weak reaction to HCL. LBFU
-305	-1175			
-310	-1170			
-315	-1165			
-320	-1160			
-325	-1155	SW- SC	320	WELL GRADED SAND with CLAY and GRAVEL (320-378 feet) Primarily coarse to fine sand with ~10% fines and ~20% gravel up to 16mm. Sand and gravel is subangular to subrounded. Fines have medium plasticity, medium toughness, medium dry strength, are brown (7.5YR 4/5), and weak reaction to HCL. LBFU
-330	-1150			
-335	-1145			

NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
340	1140			
345	1135			
350	1130			
355	1125			
360	1120			
365	1115			
370	1110			
375	1105			
380	1100		378	QUARTZ MONZONITE (378-500 feet) Consists of quartz at approximately 35%, potassium feldspars at approximately 35%, plagioclase at approximately 25%, and biotite at approximately 5%.
385	1095			Cu minerals at 465'.
390	1090			
395	1085			
400	1080			
405	1075			
410	1070			
415	1065			
420	1060			

NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
425	1055			
430	1050			
435	1045			
440	1040			
445	1035			
450	1030			
455	1025			
460	1020			
465	1015			
470	1010			
475	1005			
480	1000			
485	995			
490	990			
495	985			
500	980		500	GRANODIORITE (500-510 feet) Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%.
505	975			
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).				I-01

H:\LITHOLOG-Phoenix-NO WELL HA-LIB09-PHX GLB LITHOLOGIC REPORT DATA\TEMPLATE+GDT \\HALEY\ALDRICH.COM\SHAREBOS_COMMON\129687\GINT\129687-LITH_KF.GPJ 31 Aug 18

<div>HALEYALDRICH</div> <div>LITHOLOGIC LOG</div>				I-01
				File No. 129687 Sheet No. 7 of 15
Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
510	970		510	QUARTZ MONZONITE (510-520 feet) Consists of quartz at approximately 35%, potassium feldspars at approximately 35%, plagioclase at approximately 25%, and biotite at approximately 5%.
515	965			Cu minerals at 520'
520	960		520	GRANODIORITE (520-570 feet) Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%.
525	955			
530	950			
535	945			
540	940			
545	935			
550	930			
555	925			
560	920			
565	915			
570	910		570	GRANODIORITE (570-590 feet) Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%.
575	905			
580	900			
585	895			
590	890		590	QUARTZ MONZONITE (590-625 feet) Consists of quartz at approximately 35%, potassium feldspars at approximately 35%, plagioclase at approximately 25%, and biotite at approximately 5%.
595	885			
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).				I-01

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
600	880			
605	875			
610	870			
615	865			
620	860			
625	855		625	GRANODIORITE (625-630 feet) Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%.
630	850		630	DIABASE (630-655 feet) Dark gray to black igneous rock.
635	845			
640	840			
645	835			
650	830			
655	825		655	GRANODIORITE (655-670 feet) Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%.
660	820			
665	815			
670	810		670	DIABASE (670-695 feet) Dark gray to black igneous rock.
675	805			
680	800			
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).				I-01

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
685	795			
690	790			
695	785		695	GRANODIORITE (695-850 feet) Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%. 760'-770' has reddish tinge.
700	780			
705	775			
710	770			
715	765			
720	760			
725	755			
730	750			
735	745			
740	740			
745	735			
750	730			
755	725			
760	720		760	GRANODIORITE (695-850 feet) Continued
765	715			

NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
770	710			
775	705			
780	700			
785	695			
790	690			
795	685			
800	680			
805	675			
810	670			
815	665			
820	660			
825	655			
830	650			
835	645			
840	640			
845	635			
850	630		850	<u>DIABASE (850-855 feet)</u> Dark gray to black igneous rock.
855	625		855	<u>GRANODIORITE (855-970 feet)</u> Contains mostly plagioclase in a gray aphanitic matrix

NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION	
860	620			with biotite crystals composing approximately 10%. 970'-985' reddish pink.	
865	615				
870	610				
875	605				
880	600				
885	595				
890	590				
895	585				
900	580				
905	575				
910	570				
915	565				
920	560				
925	555				
930	550				
935	545				
940	540				
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).					I-01

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
945	535			
950	530			
955	525			
960	520			
965	515			
970	510		970	QUARTZ MONZONITE (970-1040 feet) Consists of quartz at approximately 35%, potassium feldspars at approximately 35%, plagioclase at approximately 25%, and biotite at approximately 5%.
975	505			
980	500			
985	495			
990	490			
995	485			
1000	480			
1005	475			
1010	470			
1015	465			
1020	460			
1025	455			
450				

NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION	
1030					
1035	445				
1040	440		1040	GRANODIORITE (1040-1080 feet) Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%. Abundance of clay.	
1045	435				
1050	430				
1055	425				
1060	420				
1065	415				
1070	410				
1075	405				
1080	400		1080	QUARTZ MONZONITE (1080-1190 feet) Consists of quartz at approximately 35%, potassium feldspars at approximately 35%, plagioclase at approximately 25%, and biotite at approximately 5%.	
1085	395				
1090	390				
1095	385				
1100	380				
1105	375				
1110	370				
1115	365				
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).					I-01

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION
1120	360		1117	<u>QUARTZ MONZONITE (1080-1190 feet)</u> Continued
1125	355			
1130	350			
1135	345			
1140	340			
1145	335			
1150	330			
1155	325			
1160	320			
1165	315			
1170	310			
1175	305			
1180	300			
1185	295			
1190	290		1190	<u>GRANODIORITE (1190-1220 feet)</u> Contains mostly plagioclase in a gray aphanitic matrix with biotite crystals composing approximately 10%.
1195	285			
1200	280			
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).				I-01

Depth (ft)	Elevation	USCS Symbol	Stratum Change Depth (ft)	VISUAL-MANUAL IDENTIFICATION AND DESCRIPTION	
1205	275		1204	<u>GRANODIORITE</u> (1190-1220 feet) Continued	
1210	270				
1215	265				
1220	260		1220		Total Borehole Depth: Driller = 1220 feet; Geophysical Logging = 1183 feet
NOTE: Lithologic descriptions, group symbols, and grain-size determinations based on the USCS visual-manual method (Haley & Aldrich OP2001A - Field Practice for Soil Identification and Description).					I-01

APPENDIX C

Chemical Characteristics of Formation Water



May 23, 2018

Barbara Sylvester
Brown & Caldwell
201 E. Washington Suite 500
Phoenix, AZ 85004

TEL (602) 567-3894
FAX -

Work Order No.: 18D0619
Order Name: Florence Copper

RE: PTF

Dear Barbara Sylvester,

Turner Laboratories, Inc. received 2 sample(s) on 04/25/2018 for the analyses presented in the following report.

All results are intended to be considered in their entirety, and Turner Laboratories, Inc. is not responsible for use of less than the complete report. Results apply only to the samples analyzed. Samples will be disposed of 30 days after issue of our report unless special arrangements are made.

The pages that follow may contain sensitive, privileged or confidential information intended solely for the addressee named above. If you receive this message and are not the agent or employee of the addressee, this communication has been sent in error. Please do not disseminate or copy any of the attached and notify the sender immediately by telephone. Please also return the attached sheet(s) to the sender by mail.

Please call if you have any questions.

Respectfully submitted,

Turner Laboratories, Inc.
ADHS License AZ0066

Kevin Brim
Project Manager

Client:

Project:

Work Order:

Date Received:

Brown & Caldwell

PTF

18D0619

04/25/2018

Order: Florence Copper

Work Order Sample Summary

Lab Sample ID	Client Sample ID	Matrix	Collection Date/Time
18D0619-01	R-09	Ground Water	04/23/2018 1555
18D0619-02	TB	Ground Water	04/25/2018 0000

Client: Brown & Caldwell
Project: PTF
Work Order: 18D0619
Date Received: 04/25/2018

Case Narrative

The 8015D analysis was performed by TestAmerica Laboratories, Inc. in Phoenix, AZ.

The radiochemistry analysis was performed by Radiation Safety Engineering, Inc. in Chandler, AZ.

D5 Minimum Reporting Limit (MRL) is adjusted due to sample dilution; analyte was non-detect in the sample.

H5 This test is specified to be performed in the field within 15 minutes of sampling; sample was received and analyzed past the regulatory holding time.

M3 The spike recovery value is unusable since the analyte concentration in the sample is disproportionate to the spike level. The associated LCS/LCSD recovery was acceptable.

All soil, sludge, and solid matrix determinations are reported on a wet weight basis unless otherwise noted.

ND Not Detected at or above the PQL

PQL Practical Quantitation Limit

DF Dilution Factor

PRL Project Reporting Limit

Client:

Project:

Work Order:

Lab Sample ID:

Brown & Caldwell
PTF
18D0619
18D0619-01

Client Sample ID: R-09

Collection Date/Time: 04/23/2018 1555

Matrix: Ground Water

Order Name: Florence Copper

Analyses	Result	PRL	PQL	Qual	Units	DF	Prep Date	Analysis Date	Analyst
ICP Dissolved Metals-E 200.7 (4.4)									
Calcium	140		4.0	M3	mg/L	1	04/27/2018 1440	05/04/2018 1150	MH
Iron	ND		0.30		mg/L	1	04/27/2018 1440	05/04/2018 1150	MH
Magnesium	27		3.0		mg/L	1	04/27/2018 1440	05/04/2018 1150	MH
Potassium	6.8		5.0		mg/L	1	04/27/2018 1440	05/04/2018 1150	MH
Sodium	170		5.0	M3	mg/L	1	04/27/2018 1440	05/04/2018 1150	MH
ICP/MS Dissolved Metals-E 200.8 (5.4)									
Aluminum	ND		0.0800	D5	mg/L	2	04/27/2018 1440	05/07/2018 1139	MH
Antimony	ND		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Arsenic	0.0016		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Barium	0.071		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Beryllium	ND		0.00050	D5	mg/L	2	04/27/2018 1440	05/07/2018 1139	MH
Cadmium	ND		0.00025		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Chromium	0.0051		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Cobalt	ND		0.00025		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Copper	0.011		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Lead	ND		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Manganese	0.0020		0.00025		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Nickel	0.0033		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Selenium	ND		0.0025		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Thallium	ND		0.00050		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
Zinc	ND		0.040		mg/L	1	04/27/2018 1440	05/07/2018 1133	MH
CVAA Dissolved Mercury-E 245.1									
Mercury	ND		0.0010		mg/L	1	04/26/2018 0955	04/26/2018 1639	MH
pH-E150.1									
pH (pH Units)	7.8			H5	-	1	04/26/2018 1615	04/26/2018 1616	AP
Temperature (°C)	22			H5	-	1	04/26/2018 1615	04/26/2018 1616	AP
ICP/MS Total Metals-E200.8 (5.4)									
Uranium	0.016		0.00050		mg/L	1	04/27/2018 1230	04/30/2018 1348	MH

Client:

Project:

Work Order:

Lab Sample ID:

Brown & Caldwell

PTF

18D0619

18D0619-01

Client Sample ID: R-09

Collection Date/Time: 04/23/2018 1555

Matrix: Ground Water

Order Name: Florence Copper

Analyses	Result	PRL	PQL	Qual	Units	DF	Prep Date	Analysis Date	Analyst
Anions by Ion Chromatography-E300.0 (2.1)									
Chloride	310		25		mg/L	25	04/26/2018 1225	04/26/2018 1415	AP
Fluoride	ND		0.50		mg/L	1	04/25/2018 1208	04/25/2018 1544	AP
Nitrogen, Nitrate (As N)	8.8		0.50		mg/L	1	04/25/2018 1208	04/25/2018 1544	AP
Nitrogen, Nitrite (As N)	ND		0.10		mg/L	1	04/25/2018 1208	04/25/2018 1544	AP
Sulfate	190		130		mg/L	25	04/26/2018 1225	04/26/2018 1415	AP
Cyanide-E335.4									
Cyanide	ND		0.10		mg/L	1	04/26/2018 0845	04/30/2018 1545	AP
Alkalinity-SM2320B									
Alkalinity, Bicarbonate (As CaCO3)	150		2.0		mg/L	1	05/03/2018 1030	05/03/2018 1210	EJ
Alkalinity, Carbonate (As CaCO3)	ND		2.0		mg/L	1	05/03/2018 1030	05/03/2018 1210	EJ
Alkalinity, Hydroxide (As CaCO3)	ND		2.0		mg/L	1	05/03/2018 1030	05/03/2018 1210	EJ
Alkalinity, Phenolphthalein (As CaCO3)	ND		2.0		mg/L	1	05/03/2018 1030	05/03/2018 1210	EJ
Alkalinity, Total (As CaCO3)	150		2.0		mg/L	1	05/03/2018 1030	05/03/2018 1210	EJ
Specific Conductance-SM2510 B									
Conductivity	1700		0.20		µmhos/cm	2	05/09/2018 1315	05/09/2018 1330	AP
Total Dissolved Solids (Residue, Filterable)-SM2540 C									
Total Dissolved Solids (Residue, Filterable)	1000		20		mg/L	1	04/26/2018 0826	05/01/2018 1600	EJ
Volatile Organic Compounds by GC/MS-SW8260B									
Benzene	ND		0.50		ug/L	1	05/07/2018 1824	05/07/2018 1943	KP
Carbon disulfide	ND		2.0		ug/L	1	05/07/2018 1824	05/07/2018 1943	KP
Ethylbenzene	ND		0.50		ug/L	1	05/07/2018 1824	05/07/2018 1943	KP
Toluene	ND		0.50		ug/L	1	05/07/2018 1824	05/07/2018 1943	KP
Xylenes, Total	ND		1.5		ug/L	1	05/07/2018 1824	05/07/2018 1943	KP
Surr: 4-Bromofluorobenzene	95	70-130			%REC	1	05/07/2018 1824	05/07/2018 1943	KP
Surr: Dibromofluoromethane	101	70-130			%REC	1	05/07/2018 1824	05/07/2018 1943	KP
Surr: Toluene-d8	77	70-130			%REC	1	05/07/2018 1824	05/07/2018 1943	KP

Client:

Project:

Work Order:

Lab Sample ID:

Brown & Caldwell
PTF
18D0619
18D0619-02

Client Sample ID: TB

Collection Date/Time: 04/25/2018 0000

Matrix: Ground Water

Order Name: Florence Copper

Analyses	Result	PRL	PQL	Qual	Units	DF	Prep Date	Analysis Date	Analyst
Volatile Organic Compounds by GC/MS-SW8260B									
Benzene	ND		0.50		ug/L	1	05/07/2018 1824	05/07/2018 2344	KP
Carbon disulfide	ND		2.0		ug/L	1	05/07/2018 1824	05/07/2018 2344	KP
Ethylbenzene	ND		0.50		ug/L	1	05/07/2018 1824	05/07/2018 2344	KP
Toluene	ND		0.50		ug/L	1	05/07/2018 1824	05/07/2018 2344	KP
Xylenes, Total	ND		1.5		ug/L	1	05/07/2018 1824	05/07/2018 2344	KP
Surr: 4-Bromofluorobenzene	101	70-130			%REC	1	05/07/2018 1824	05/07/2018 2344	KP
Surr: Dibromofluoromethane	110	70-130			%REC	1	05/07/2018 1824	05/07/2018 2344	KP
Surr: Toluene-d8	103	70-130			%REC	1	05/07/2018 1824	05/07/2018 2344	KP

Client: Brown & Caldwell
Project: PTF
Work Order: 18D0619
Date Received: 04/25/2018

QC Summary

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qual
Batch 1804269 - E 245.1										
Blank (1804269-BLK1)				Prepared & Analyzed: 04/26/2018						
Mercury	ND	0.0010	mg/L							
LCS (1804269-BS1)				Prepared & Analyzed: 04/26/2018						
Mercury	0.0049	0.0010	mg/L	0.005000		98	85-115			
LCS Dup (1804269-BSD1)				Prepared & Analyzed: 04/26/2018						
Mercury	0.0048	0.0010	mg/L	0.005000		95	85-115	2	20	
Matrix Spike (1804269-MS1)				Source: 18D0394-01		Prepared & Analyzed: 04/26/2018				
Mercury	0.0050	0.0010	mg/L	0.005000	0.00020	97	85-115			
Matrix Spike Dup (1804269-MSD1)				Source: 18D0394-01		Prepared & Analyzed: 04/26/2018				
Mercury	0.0050	0.0010	mg/L	0.005000	0.00020	96	85-115	1	20	
Batch 1804292 - E200.8 (5.4)										
Blank (1804292-BLK1)				Prepared & Analyzed: 04/30/2018						
Uranium	ND	0.00050	mg/L							
LCS (1804292-BS1)				Prepared & Analyzed: 04/30/2018						
Uranium	0.046	0.00050	mg/L	0.05000		92	85-115			
LCS Dup (1804292-BSD1)				Prepared & Analyzed: 04/30/2018						
Uranium	0.046	0.00050	mg/L	0.05000		92	85-115	0.2	20	
Matrix Spike (1804292-MS1)				Source: 18D0614-01		Prepared & Analyzed: 04/30/2018				
Uranium	0.051	0.00050	mg/L	0.05000	0.0015	99	70-130			
Batch 1805051 - E 200.7 (4.4)										
Blank (1805051-BLK1)				Prepared & Analyzed: 05/04/2018						
Calcium	ND	4.0	mg/L							
Iron	ND	0.30	mg/L							
Magnesium	ND	3.0	mg/L							
Potassium	ND	5.0	mg/L							
Sodium	ND	5.0	mg/L							
LCS (1805051-BS1)				Prepared & Analyzed: 05/04/2018						
Calcium	11	4.0	mg/L	10.00		109	85-115			
Iron	1.0	0.30	mg/L	1.000		104	85-115			
Magnesium	10	3.0	mg/L	10.00		105	85-115			
Potassium	10	5.0	mg/L	10.00		105	85-115			
Sodium	10	5.0	mg/L	10.00		105	85-115			
LCS Dup (1805051-BSD1)				Prepared & Analyzed: 05/04/2018						
Calcium	11	4.0	mg/L	10.00		110	85-115	1	20	
Iron	1.0	0.30	mg/L	1.000		105	85-115	0.5	20	
Magnesium	10	3.0	mg/L	10.00		105	85-115	0.06	20	
Potassium	10	5.0	mg/L	10.00		105	85-115	0.05	20	
Sodium	11	5.0	mg/L	10.00		109	85-115	4	20	

Client: Brown & Caldwell
Project: PTF
Work Order: 18D0619
Date Received: 04/25/2018

QC Summary

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qual
Batch 1805051 - E 200.7 (4.4)										
Matrix Spike (1805051-MS1)		Source: 18D0619-01		Prepared & Analyzed: 05/04/2018						
Calcium	150	4.0	mg/L	10.00	140	59	70-130			M3
Iron	1.1	0.30	mg/L	1.000	0.028	105	70-130			
Magnesium	38	3.0	mg/L	10.00	27	108	70-130			
Potassium	17	5.0	mg/L	10.00	6.8	105	70-130			
Sodium	170	5.0	mg/L	10.00	170	30	70-130			M3
Matrix Spike (1805051-MS2)		Source: 18E0021-01		Prepared & Analyzed: 05/04/2018						
Calcium	64	4.0	mg/L	10.00	54	103	70-130			
Iron	1.0	0.30	mg/L	1.000	0.0060	101	70-130			
Magnesium	21	3.0	mg/L	10.00	11	99	70-130			
Potassium	15	5.0	mg/L	10.00	4.7	104	70-130			
Sodium	99	5.0	mg/L	10.00	90	87	70-130			
Batch 1805069 - E 200.8 (5.4)										
Blank (1805069-BLK1)		Prepared & Analyzed: 05/07/2018								
Aluminum	ND	0.0400	mg/L							
Antimony	ND	0.00050	mg/L							
Arsenic	ND	0.00050	mg/L							
Barium	ND	0.00050	mg/L							
Beryllium	ND	0.00025	mg/L							
Cadmium	ND	0.00025	mg/L							
Chromium	ND	0.00050	mg/L							
Cobalt	ND	0.00025	mg/L							
Copper	ND	0.00050	mg/L							
Lead	ND	0.00050	mg/L							
Manganese	ND	0.00025	mg/L							
Nickel	ND	0.00050	mg/L							
Selenium	ND	0.0025	mg/L							
Thallium	ND	0.00050	mg/L							
Zinc	ND	0.040	mg/L							
LCS (1805069-BS1)		Prepared & Analyzed: 05/07/2018								
Aluminum	0.104	0.0400	mg/L	0.1000		104	85-115			
Antimony	0.048	0.00050	mg/L	0.05000		96	85-115			
Arsenic	0.050	0.00050	mg/L	0.05000		100	85-115			
Barium	0.050	0.00050	mg/L	0.05000		100	85-115			
Beryllium	0.049	0.00025	mg/L	0.05000		97	85-115			
Cadmium	0.050	0.00025	mg/L	0.05000		100	85-115			
Chromium	0.051	0.00050	mg/L	0.05000		102	85-115			
Cobalt	0.051	0.00025	mg/L	0.05000		101	85-115			
Copper	0.051	0.00050	mg/L	0.05000		103	85-115			
Lead	0.049	0.00050	mg/L	0.05000		98	85-115			
Manganese	0.050	0.00025	mg/L	0.05000		101	85-115			
Nickel	0.051	0.00050	mg/L	0.05000		102	85-115			
Selenium	0.051	0.0025	mg/L	0.05000		103	85-115			
Thallium	0.050	0.00050	mg/L	0.05000		101	85-115			
Zinc	0.10	0.040	mg/L	0.1000		101	85-115			

Client: Brown & Caldwell
Project: PTF
Work Order: 18D0619
Date Received: 04/25/2018

QC Summary

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qual
Batch 1805069 - E 200.8 (5.4)										
LCS Dup (1805069-BSD1)				Prepared & Analyzed: 05/07/2018						
Aluminum	0.115	0.0400	mg/L	0.1000		115	85-115	10	20	
Antimony	0.048	0.00050	mg/L	0.05000		96	85-115	0.7	20	
Arsenic	0.050	0.00050	mg/L	0.05000		101	85-115	0.8	20	
Barium	0.051	0.00050	mg/L	0.05000		102	85-115	1	20	
Beryllium	0.049	0.00025	mg/L	0.05000		97	85-115	0.2	20	
Cadmium	0.050	0.00025	mg/L	0.05000		100	85-115	0.2	20	
Chromium	0.051	0.00050	mg/L	0.05000		102	85-115	0.4	20	
Cobalt	0.050	0.00025	mg/L	0.05000		101	85-115	0.5	20	
Copper	0.052	0.00050	mg/L	0.05000		105	85-115	2	20	
Lead	0.049	0.00050	mg/L	0.05000		98	85-115	0.1	20	
Manganese	0.050	0.00025	mg/L	0.05000		101	85-115	0.09	20	
Nickel	0.051	0.00050	mg/L	0.05000		103	85-115	0.8	20	
Selenium	0.052	0.0025	mg/L	0.05000		104	85-115	2	20	
Thallium	0.050	0.00050	mg/L	0.05000		101	85-115	0.06	20	
Zinc	0.10	0.040	mg/L	0.1000		104	85-115	3	20	
Matrix Spike (1805069-MS1)				Source: 18D0693-01		Prepared & Analyzed: 05/07/2018				
Aluminum	0.239	0.0400	mg/L	0.1000	0.166	74	70-130			
Antimony	0.045	0.00050	mg/L	0.05000	0.00024	90	70-130			
Arsenic	0.056	0.00050	mg/L	0.05000	0.0035	104	70-130			
Barium	0.16	0.00050	mg/L	0.05000	0.12	94	70-130			
Beryllium	0.045	0.00025	mg/L	0.05000	0.000029	90	70-130			
Cadmium	0.047	0.00025	mg/L	0.05000	ND	94	70-130			
Chromium	0.049	0.00050	mg/L	0.05000	0.00052	98	70-130			
Cobalt	0.048	0.00025	mg/L	0.05000	0.00097	95	70-130			
Copper	0.051	0.00050	mg/L	0.05000	0.0020	98	70-130			
Lead	0.047	0.00050	mg/L	0.05000	0.00016	94	70-130			
Manganese	0.054	0.00025	mg/L	0.05000	0.0075	94	70-130			
Nickel	0.049	0.00050	mg/L	0.05000	0.0018	94	70-130			
Selenium	0.057	0.0025	mg/L	0.05000	ND	114	70-130			
Thallium	0.048	0.00050	mg/L	0.05000	0.000038	96	70-130			
Zinc	0.11	0.040	mg/L	0.1000	ND	109	70-130			

Client: Brown & Caldwell
Project: PTF
Work Order: 18D0619
Date Received: 04/25/2018

QC Summary

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qual
Batch 1804261 - SM2540 C										
Duplicate (1804261-DUP1)		Source: 18D0606-01		Prepared: 04/26/2018 Analyzed: 04/27/2018						
Total Dissolved Solids (Residue, Filterable)	630	20	mg/L		630			0.3	5	
Duplicate (1804261-DUP2)		Source: 18D0606-02		Prepared: 04/26/2018 Analyzed: 04/27/2018						
Total Dissolved Solids (Residue, Filterable)	610	20	mg/L		620			0.8	5	
Batch 1804268 - E335.4										
Blank (1804268-BLK1)		Prepared: 04/26/2018 Analyzed: 04/30/2018								
Cyanide	ND	0.10	mg/L							
LCS (1804268-BS1)		Prepared: 04/26/2018 Analyzed: 04/30/2018								
Cyanide	2.0	0.10	mg/L	2.000		101	90-110			
LCS Dup (1804268-BSD1)		Prepared: 04/26/2018 Analyzed: 04/30/2018								
Cyanide	2.0	0.10	mg/L	2.000		101	90-110	0.1	20	
Matrix Spike (1804268-MS1)		Source: 18D0602-03		Prepared: 04/26/2018 Analyzed: 04/30/2018						
Cyanide	2.1	0.10	mg/L	2.000	ND	103	90-110			
Matrix Spike Dup (1804268-MSD1)		Source: 18D0602-03		Prepared: 04/26/2018 Analyzed: 04/30/2018						
Cyanide	2.0	0.10	mg/L	2.000	ND	98	90-110	5	20	
Batch 1804272 - E150.1										
Duplicate (1804272-DUP1)		Source: 18D0662-02		Prepared & Analyzed: 04/26/2018						
pH (pH Units)	7.8		-		7.8			0.1	200	H5
Temperature (°C)	21		-		21			2	200	H5
Batch 1805027 - SM2320B										
LCS (1805027-BS1)		Prepared & Analyzed: 05/03/2018								
Alkalinity, Total (As CaCO3)	240	2.0	mg/L	250.0		96	90-110			
LCS Dup (1805027-BSD1)		Prepared & Analyzed: 05/03/2018								
Alkalinity, Total (As CaCO3)	240	2.0	mg/L	250.0		96	90-110	0	10	
Matrix Spike (1805027-MS1)		Source: 18D0606-02		Prepared & Analyzed: 05/03/2018						
Alkalinity, Total (As CaCO3)	370	2.0	mg/L	250.0	130	96	85-115			
Matrix Spike Dup (1805027-MSD1)		Source: 18D0606-02		Prepared & Analyzed: 05/03/2018						
Alkalinity, Total (As CaCO3)	370	2.0	mg/L	250.0	130	95	85-115	0.5	10	
Batch 1805103 - SM2510 B										
LCS (1805103-BS1)		Prepared & Analyzed: 05/09/2018								
Conductivity	140	0.10	µmhos/cm	141.2		101	0-200			
LCS Dup (1805103-BSD1)		Prepared & Analyzed: 05/09/2018								
Conductivity	140	0.10	µmhos/cm	141.2		101	0-200	0.7	200	
Duplicate (1805103-DUP1)		Source: 18E0192-01		Prepared & Analyzed: 05/09/2018						
Conductivity	4.0	0.10	µmhos/cm		4.0			0	10	

Client: Brown & Caldwell
Project: PTF
Work Order: 18D0619
Date Received: 04/25/2018


QC Summary

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qual
Batch 1805074 - SW8260B										
Blank (1805074-BLK1)				Prepared & Analyzed: 05/07/2018						
Benzene	ND	0.50	ug/L							
Carbon disulfide	ND	2.0	ug/L							
Ethylbenzene	ND	0.50	ug/L							
Toluene	ND	0.50	ug/L							
Xylenes, Total	ND	1.5	ug/L							
Surrogate: 4-Bromofluorobenzene	25.0		ug/L	25.00		100	70-130			
Surrogate: Dibromofluoromethane	26.9		ug/L	25.00		107	70-130			
Surrogate: Toluene-d8	25.1		ug/L	25.00		100	70-130			
LCS (1805074-BS1)				Prepared & Analyzed: 05/07/2018						
1,1-Dichloroethene	29		ug/L	25.00		114	70-130			
Benzene	27		ug/L	25.00		109	70-130			
Chlorobenzene	29		ug/L	25.00		115	70-130			
Toluene	25		ug/L	25.00		101	70-130			
Trichloroethene	26		ug/L	25.00		103	70-130			
Surrogate: 4-Bromofluorobenzene	24.6		ug/L	25.00		98	70-130			
Surrogate: Dibromofluoromethane	25.6		ug/L	25.00		102	70-130			
Surrogate: Toluene-d8	24.8		ug/L	25.00		99	70-130			
LCS Dup (1805074-BSD1)				Prepared & Analyzed: 05/07/2018						
1,1-Dichloroethene	27		ug/L	25.00		110	70-130	4	30	
Benzene	26		ug/L	25.00		104	70-130	5	30	
Chlorobenzene	26		ug/L	25.00		105	70-130	9	30	
Toluene	24		ug/L	25.00		96	70-130	5	30	
Trichloroethene	25		ug/L	25.00		98	70-130	4	30	
Surrogate: 4-Bromofluorobenzene	24.4		ug/L	25.00		98	70-130			
Surrogate: Dibromofluoromethane	26.1		ug/L	25.00		104	70-130			
Surrogate: Toluene-d8	25.1		ug/L	25.00		100	70-130			
Matrix Spike (1805074-MS1)				Source: 18D0582-02	Prepared & Analyzed: 05/07/2018					
1,1-Dichloroethene	27		ug/L	25.00	0.070	109	70-130			
Benzene	26		ug/L	25.00	0.020	104	70-130			
Chlorobenzene	26		ug/L	25.00	0.0	105	70-130			
Toluene	27		ug/L	25.00	3.5	95	70-130			
Trichloroethene	24		ug/L	25.00	0.040	97	70-130			
Surrogate: 4-Bromofluorobenzene	24.4		ug/L	25.00		98	70-130			
Surrogate: Dibromofluoromethane	26.4		ug/L	25.00		106	70-130			
Surrogate: Toluene-d8	24.9		ug/L	25.00		100	70-130			
Matrix Spike Dup (1805074-MSD1)				Source: 18D0582-02	Prepared & Analyzed: 05/07/2018					
1,1-Dichloroethene	27		ug/L	25.00	0.070	108	70-130	0.8	30	
Benzene	25		ug/L	25.00	0.020	101	70-130	2	30	
Chlorobenzene	26		ug/L	25.00	0.0	105	70-130	0.3	30	
Toluene	27		ug/L	25.00	3.5	95	70-130	0.1	30	
Trichloroethene	24		ug/L	25.00	0.040	95	70-130	2	30	
Surrogate: 4-Bromofluorobenzene	24.7		ug/L	25.00		99	70-130			
Surrogate: Dibromofluoromethane	26.4		ug/L	25.00		106	70-130			
Surrogate: Toluene-d8	25.3		ug/L	25.00		101	70-130			

Client: Brown & Caldwell
Project: PTF
Work Order: 18D0619
Date Received: 04/25/2018

QC Summary

Analyte	Result	Reporting Limit	Units	Spike Level	Source Result	%REC	%REC Limits	RPD	RPD Limit	Qual
Batch 1804245 - E300.0 (2.1)										
Blank (1804245-BLK1)				Prepared & Analyzed: 04/25/2018						
Chloride	ND	1.0	mg/L							
Fluoride	ND	0.50	mg/L							
Nitrogen, Nitrate (As N)	ND	0.50	mg/L							
Nitrogen, Nitrite (As N)	ND	0.10	mg/L							
Sulfate	ND	5.0	mg/L							
LCS (1804245-BS1)				Prepared & Analyzed: 04/25/2018						
Chloride	12	1.0	mg/L	12.50		92	90-110			
Fluoride	2.0	0.50	mg/L	2.000		101	90-110			
Nitrogen, Nitrate (As N)	4.7	0.50	mg/L	5.000		95	90-110			
Nitrogen, Nitrite (As N)	2.3	0.10	mg/L	2.500		92	90-110			
Sulfate	12	5.0	mg/L	12.50		96	90-110			
LCS Dup (1804245-BSD1)				Prepared & Analyzed: 04/25/2018						
Chloride	12	1.0	mg/L	12.50		94	90-110	2	10	
Fluoride	2.0	0.50	mg/L	2.000		101	90-110	0.4	10	
Nitrogen, Nitrate (As N)	4.9	0.50	mg/L	5.000		98	90-110	3	10	
Nitrogen, Nitrite (As N)	2.4	0.10	mg/L	2.500		95	90-110	3	10	
Sulfate	12	5.0	mg/L	12.50		98	90-110	3	10	
Matrix Spike (1804245-MS1)		Source: 18D0613-08		Prepared & Analyzed: 04/25/2018						
Fluoride	3.7	0.50	mg/L	2.000	1.7	100	80-120			
Nitrogen, Nitrate (As N)	4.7	0.50	mg/L	5.000	0.22	89	80-120			
Matrix Spike (1804245-MS2)		Source: 18D0625-01		Prepared & Analyzed: 04/26/2018						
Nitrogen, Nitrate (As N)	5.0	0.50	mg/L	5.000	0.46	92	80-120			
Nitrogen, Nitrite (As N)	2.2	0.10	mg/L	2.500	ND	88	80-120			
Matrix Spike (1804245-MS3)		Source: 18D0614-01RE1		Prepared & Analyzed: 04/26/2018						
Chloride	17		mg/L	12.50	6.4	88	80-120			
Sulfate	28		mg/L	12.50	18	85	80-120			
Matrix Spike Dup (1804245-MSD1)		Source: 18D0613-08		Prepared & Analyzed: 04/25/2018						
Fluoride	3.7	0.50	mg/L	2.000	1.7	100	80-120	0.4	10	
Nitrogen, Nitrate (As N)	4.7	0.50	mg/L	5.000	0.22	90	80-120	0.6	10	
Matrix Spike Dup (1804245-MSD2)		Source: 18D0625-01		Prepared & Analyzed: 04/26/2018						
Nitrogen, Nitrate (As N)	5.1	0.50	mg/L	5.000	0.46	92	80-120	0.2	10	
Nitrogen, Nitrite (As N)	2.2	0.10	mg/L	2.500	ND	88	80-120	0.4	10	
Matrix Spike Dup (1804245-MSD3)		Source: 18D0614-01RE1		Prepared & Analyzed: 04/26/2018						
Chloride	18		mg/L	12.50	6.4	89	80-120	0.6	10	
Sulfate	29		mg/L	12.50	18	86	80-120	0.6	10	



TURNER WORK ORDER # 18D0619 DATE 4/23/18 PAGE 1 OF 1

Page 13 of 32

ANALYTICAL REPORT

TestAmerica Laboratories, Inc.

TestAmerica Phoenix

4625 East Cotton Ctr Blvd

Suite 189

Phoenix, AZ 85040

Tel: (602)437-3340

TestAmerica Job ID: 550-101943-1

Client Project/Site: 18D0619

For:

Turner Laboratories, Inc.

2445 North Coyote Drive

Suite 104

Tucson, Arizona 85745

Attn: Kevin Brim



Authorized for release by:

5/16/2018 12:23:25 PM

Ken Baker, Project Manager II

(602)659-7624

ken.baker@testamericainc.com

LINKS

Review your project
results through

TotalAccess

Have a Question?



Visit us at:

www.testamericainc.com

This report has been electronically signed and authorized by the signatory. Electronic signature is intended to be the legally binding equivalent of a traditionally handwritten signature.

Results relate only to the items tested and the sample(s) as received by the laboratory.

Table of Contents

Cover Page	1
Table of Contents	2
Definitions/Glossary	3
Case Narrative	4
Sample Summary	5
Detection Summary	6
Client Sample Results	7
Surrogate Summary	8
QC Sample Results	9
QC Association Summary	10
Lab Chronicle	11
Certification Summary	12
Method Summary	13
Chain of Custody	14
Receipt Checklists	15



Definitions/Glossary

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Qualifiers

GC Semi VOA

Qualifier	Qualifier Description
Q9	Insufficient sample received to meet method QC requirements.

Glossary

Abbreviation	These commonly used abbreviations may or may not be present in this report.
α	Listed under the "D" column to designate that the result is reported on a dry weight basis
%R	Percent Recovery
CFL	Contains Free Liquid
CNF	Contains No Free Liquid
DER	Duplicate Error Ratio (normalized absolute difference)
Dil Fac	Dilution Factor
DL	Detection Limit (DoD/DOE)
DL, RA, RE, IN	Indicates a Dilution, Re-analysis, Re-extraction, or additional Initial metals/anion analysis of the sample
DLC	Decision Level Concentration (Radiochemistry)
EDL	Estimated Detection Limit (Dioxin)
LOD	Limit of Detection (DoD/DOE)
LOQ	Limit of Quantitation (DoD/DOE)
MDA	Minimum Detectable Activity (Radiochemistry)
MDC	Minimum Detectable Concentration (Radiochemistry)
MDL	Method Detection Limit
ML	Minimum Level (Dioxin)
NC	Not Calculated
ND	Not Detected at the reporting limit (or MDL or EDL if shown)
PQL	Practical Quantitation Limit
QC	Quality Control
RER	Relative Error Ratio (Radiochemistry)
RL	Reporting Limit or Requested Limit (Radiochemistry)
RPD	Relative Percent Difference, a measure of the relative difference between two points
TEF	Toxicity Equivalent Factor (Dioxin)
TEQ	Toxicity Equivalent Quotient (Dioxin)

Case Narrative

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Job ID: 550-101943-1

Laboratory: TestAmerica Phoenix

Narrative

Job Narrative
550-101943-1

Comments

No additional comments.

Receipt

The sample was received on 4/27/2018 10:50 AM; the sample arrived in good condition, properly preserved and, where required, on ice. The temperature of the cooler at receipt was 3.8° C.

GC Semi VOA

Method(s) 8015D: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate/sample duplicate (MS/MSD) associated with preparation batch 550-145985 and analytical batch 550-146884. Affected samples have been added a Q9 qualifier. 18D0619-01 (550-101943-1)

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Organic Prep

Method(s) 3510C: Insufficient sample volume was available to perform a matrix spike/matrix spike duplicate (MS/MSD) associated with 3510C.

No additional analytical or quality issues were noted, other than those described above or in the Definitions/Glossary page.

Sample Summary

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Lab Sample ID	Client Sample ID	Matrix	Collected	Received
550-101943-1	18D0619-01	Water	04/23/18 15:55	04/27/18 10:50

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

Detection Summary

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Client Sample ID: 18D0619-01 Lab Sample ID: 550-101943-1

Analyte	Result	Qualifier	RL	Unit	Dil Fac	D	Method	Prep Type
ORO (C22-C32)	0.21	Q9	0.20	mg/L	1		8015D	Total/NA

This Detection Summary does not include radiochemical test results.

Client Sample Results

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Client Sample ID: 18D0619-01

Date Collected: 04/23/18 15:55

Date Received: 04/27/18 10:50

Lab Sample ID: 550-101943-1

Matrix: Water

Method: 8015D - Diesel Range Organics (DRO) (GC)

Analyte	Result	Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
ORO (C22-C32)	0.21	Q9	0.20	mg/L		04/30/18 14:16	05/10/18 23:29	1
DRO (C10-C22)	ND	Q9	0.10	mg/L		04/30/18 14:16	05/10/18 23:29	1
Surrogate	%Recovery	Qualifier	Limits			Prepared	Analyzed	Dil Fac
o-Terphenyl (Surr)	79		10 - 150			04/30/18 14:16	05/10/18 23:29	1

Surrogate Summary

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Method: 8015D - Diesel Range Organics (DRO) (GC)

Matrix: Water

Prep Type: Total/NA

Percent Surrogate Recovery (Acceptance Limits)		
Lab Sample ID	Client Sample ID	OTPH (10-150)
550-101943-1	18D0619-01	79
LCS 550-145985/2-A	Lab Control Sample	79
LCSD 550-145985/3-A	Lab Control Sample Dup	79
MB 550-145985/1-A	Method Blank	65

Surrogate Legend

OTPH = o-Terphenyl (Surr)

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

QC Sample Results

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Method: 8015D - Diesel Range Organics (DRO) (GC)

Lab Sample ID: MB 550-145985/1-A

Matrix: Water

Analysis Batch: 146884

Client Sample ID: Method Blank

Prep Type: Total/NA

Prep Batch: 145985

Analyte	MB Result	MB Qualifier	RL	Unit	D	Prepared	Analyzed	Dil Fac
ORO (C22-C32)	ND		0.20	mg/L		04/30/18 14:15	05/11/18 11:16	1
DRO (C10-C22)	ND		0.10	mg/L		04/30/18 14:15	05/11/18 11:16	1
Surrogate	MB %Recovery	MB Qualifier	Limits			Prepared	Analyzed	Dil Fac
o-Terphenyl (Surr)	65		10 - 150			04/30/18 14:15	05/11/18 11:16	1

Lab Sample ID: LCS 550-145985/2-A

Matrix: Water

Analysis Batch: 146884

Client Sample ID: Lab Control Sample

Prep Type: Total/NA

Prep Batch: 145985

Analyte	Spike Added	LCS Result	LCS Qualifier	Unit	D	%Rec	%Rec. Limits
ORO (C22-C32)	1.60	1.59		mg/L		99	69 - 107
DRO (C10-C22)	0.400	0.450		mg/L		113	42 - 133
Surrogate	LCS %Recovery	LCS Qualifier	Limits				
o-Terphenyl (Surr)	79		10 - 150				

Lab Sample ID: LCSD 550-145985/3-A

Matrix: Water

Analysis Batch: 146884

Client Sample ID: Lab Control Sample Dup

Prep Type: Total/NA

Prep Batch: 145985

Analyte	Spike Added	LCSD Result	LCSD Qualifier	Unit	D	%Rec	%Rec. Limits	RPD	Limit
ORO (C22-C32)	1.60	1.59		mg/L		100	69 - 107	0	20
DRO (C10-C22)	0.400	0.447		mg/L		112	42 - 133	1	22
Surrogate	LCSD %Recovery	LCSD Qualifier	Limits						
o-Terphenyl (Surr)	79		10 - 150						

TestAmerica Phoenix

QC Association Summary

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

GC Semi VOA

Prep Batch: 145985

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
550-101943-1	18D0619-01	Total/NA	Water	3510C	
MB 550-145985/1-A	Method Blank	Total/NA	Water	3510C	
LCS 550-145985/2-A	Lab Control Sample	Total/NA	Water	3510C	
LCSD 550-145985/3-A	Lab Control Sample Dup	Total/NA	Water	3510C	

Analysis Batch: 146884

Lab Sample ID	Client Sample ID	Prep Type	Matrix	Method	Prep Batch
550-101943-1	18D0619-01	Total/NA	Water	8015D	145985
MB 550-145985/1-A	Method Blank	Total/NA	Water	8015D	145985
LCS 550-145985/2-A	Lab Control Sample	Total/NA	Water	8015D	145985
LCSD 550-145985/3-A	Lab Control Sample Dup	Total/NA	Water	8015D	145985

Lab Chronicle

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Client Sample ID: 18D0619-01

Date Collected: 04/23/18 15:55

Date Received: 04/27/18 10:50

Lab Sample ID: 550-101943-1

Matrix: Water

Prep Type	Batch Type	Batch Method	Run	Dilution Factor	Batch Number	Prepared or Analyzed	Analyst	Lab
Total/NA	Prep	3510C			145985	04/30/18 14:16	REM	TAL PHX
Total/NA	Analysis	8015D		1	146884	05/10/18 23:29	TC1	TAL PHX

Laboratory References:

TAL PHX = TestAmerica Phoenix, 4625 East Cotton Ctr Blvd, Suite 189, Phoenix, AZ 85040, TEL (602)437-3340

Accreditation/Certification Summary

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Laboratory: TestAmerica Phoenix

Unless otherwise noted, all analytes for this laboratory were covered under each accreditation/certification below.

Authority	Program	EPA Region	Identification Number	Expiration Date
Arizona	State Program	9	AZ0728	06-09-18
Analysis Method	Prep Method	Matrix	Analyte	

- 1
- 2
- 3
- 4
- 5
- 6
- 7
- 8
- 9
- 10
- 11
- 12
- 13
- 14
- 15

Method Summary

Client: Turner Laboratories, Inc.
Project/Site: 18D0619

TestAmerica Job ID: 550-101943-1

Method	Method Description	Protocol	Laboratory
8015D	Diesel Range Organics (DRO) (GC)	SW846	TAL PHX
3510C	Liquid-Liquid Extraction (Separatory Funnel)	SW846	TAL PHX

Protocol References:

SW846 = "Test Methods For Evaluating Solid Waste, Physical/Chemical Methods", Third Edition, November 1986 And Its Updates.

Laboratory References:

TAL PHX = TestAmerica Phoenix, 4625 East Cotton Ctr Blvd, Suite 189, Phoenix, AZ 85040, TEL (602)437-3340

SUBCONTRACT ORDER

Turner Laboratories, Inc.

18D0619

101943

SENDING LABORATORY:

Turner Laboratories, Inc.
2445 N. Coyote Drive, Ste #104
Tucson, AZ 85745
Phone: 520.882.5880
Fax: 520.882.9788
Project Manager: Kevin Brim

RECEIVING LABORATORY:

TestAmerica Phoenix
4625 East Cotton Center Boulevard Suite 189
Phoenix, AZ 85540
Phone : (602) 437-3340
Fax:
Please CC Kevin Brim Kbrim@turnerlabs.com

Analysis

Expires

Laboratory ID

Comments

Sample ID: 18D0619-01 Drinking Water Sampled: 04/23/2018 15:55

8015D Sub

04/30/2018 15:55

8015D DRO and ORO Paramaters Only

Containers Supplied:

8015D Sub

o-Terphenyl
C10-C32 (Total)
C22-C32 (Oil Range Organics)
C10-C22 (Diesel Range Organics)
C6-C10 (Gasoline Range Organics)

550-101943 Chain of Custody



TA-PHX

3.8 L
LPS
GVR

Released By

Date

Received By

Date

Released By

Date

Received By

Date

Login Sample Receipt Checklist

Client: Turner Laboratories, Inc.

Job Number: 550-101943-1


Login Number: 101943

List Source: TestAmerica Phoenix

List Number: 1

Creator: Gravlin, Andrea

Question	Answer	Comment
Radioactivity wasn't checked or is \leq background as measured by a survey meter.	True	
The cooler's custody seal, if present, is intact.	True	
Sample custody seals, if present, are intact.	True	
The cooler or samples do not appear to have been compromised or tampered with.	True	
Samples were received on ice.	True	
Cooler Temperature is acceptable.	True	
Cooler Temperature is recorded.	True	
COC is present.	True	
COC is filled out in ink and legible.	True	
COC is filled out with all pertinent information.	True	
Is the Field Sampler's name present on COC?	True	
There are no discrepancies between the containers received and the COC.	True	
Samples are received within Holding Time (excluding tests with immediate HTs)	True	
Sample containers have legible labels.	True	
Containers are not broken or leaking.	True	
Sample collection date/times are provided.	True	
Appropriate sample containers are used.	True	
Sample bottles are completely filled.	True	
Sample Preservation Verified.	True	
There is sufficient vol. for all requested analyses, incl. any requested MS/MSDs	True	
Containers requiring zero headspace have no headspace or bubble is $<6\text{mm}$ (1/4").	True	
Multiphasic samples are not present.	True	
Samples do not require splitting or compositing.	True	
Residual Chlorine Checked.	False	Check done at department level as required.



Radiation Safety Engineering, Inc.

3245 N. WASHINGTON ST. • CHANDLER, ARIZONA 85225-1121

Website: www.radsafe.com

(480) 897-9459

FAX (480) 892-5446


Radiochemical Activity in Water (pCi/L)

Turner Laboratories
2445 N. Coyote Drive, Ste. 104
Tucson, AZ 85745

Sampling Date: April 23, 2018
Sample Received: May 01, 2018
Analysis Completed: May 22, 2018

Sample ID	Gross Alpha Activity Method 600/00-02 (pCi/L)	Uranium Activity Method ASTM D6239 (pCi/L)	Adjusted Gross Alpha (pCi/L)	Radium 226 Activity Method GammaRay HPGE (pCi/L)	Radium 228 Activity Method GammaRay HPGE (pCi/L)	Total Radium (pCi/L)
18D0619-01	17.7 ± 0.9	12.9 ± 1.2	4.8 ± 1.5	3.1 ± 0.3	3.1 ± 0.4	6.2 ± 0.5

Date of Analysis	5/2/2018	5/21/2018	5/21/2018	5/4/2018	5/4/2018	5/4/2018
------------------	----------	-----------	-----------	----------	----------	----------


 Robert L. Metzger, Ph.D., C.H.P. 5/22/2018
 Date
 Laboratory License Number AZ0462



Radiation Safety Engineering, Inc.

3245 N. WASHINGTON ST. • CHANDLER, ARIZONA 85225-1121

Website: www.radsafe.com

(480) 897-9459

FAX (480) 892-5446

Isotopic Uranium Analysis

Turner Laboratories
2445 N. Coyote Drive, Ste. 104
Tucson, AZ 85745

Sampling Date: April 23, 2018

Sample Received: May 01, 2018

Uranium Analysis Date: May 21, 2018

Sample No.	^{238}U	^{235}U	^{234}U	Total	
18D0619-01	6.0 ± 0.6	0.280 ± 0.004	6.6 ± 0.6	12.9 ± 1.2	Activity (pCi/L)
	17.9 ± 1.7	0.131 ± 0.002	0.00106 ± 0.00010	18.0 ± 1.7	Content ($\mu\text{g/L}$)
	Comments:				

Robert L. Metzger
Robert L. Metzger, Ph.D., C.H.P.

5/22/2018

Date

Laboratory License Number AZ0462

Arizona Department of Environmental Quality
Drinking Water Radionuclides-Adjusted Gross Alpha, Radium 226 & 228, Uranium Analysis Report
 Samples To Be Taken At Entry Point Into Distribution System (EPDS) Only

PWS ID#: AZ04

PWS Name: _____

April 23, 2018 15:55 (24 hour clock)

Sample Date

Sample Time

Owner/Contact Person

Owner/Contact Fax Number

Owner/Contact Phone Number

Sample Collection Point

☐ EPDS # _____**Compliance Sample Type:**☐

Reduced Monitoring

Date Q1 collected: _____

☐

Quarterly

Date Q2 collected: _____

☐

Composite of four quarterly samples

Date Q3 collected: _____

Date Q4 collected: _____

*****RADIOCHEMICAL ANALYSIS*****

>>>To be filled out by laboratory personnel<<<

*****Combined Uranium must be reported in micrograms per liter*****

Analysis Method	MCL	Reporting Limit	Contaminant Name	Cont. Code	Analyses Run Date	Result	Exceed MCL
	15 pCi/L		Adjusted Gross Alpha	4000	5/21/2018	4.8 ± 1.5	
600/00-02		3 pCi/L	Gross Alpha	4002	5/2/2018	17.7 ± 0.9	
7500 - Rn			Radon	4004			
ASTM D6239	30 µg/L	1 µg/L	Combined Uranium	4006	5/21/2018	18.0 ± 1.7 µg/L	
			Uranium 234	4007	5/21/2018	0.00106 ± 0.00010	
			Uranium 235	4008	5/21/2018	0.131 ± 0.002	
			Uranium 238	4009	5/21/2018	17.9 ± 1.7	
	5 pCi/L	1 pCi/L	Combined Radium (226,228)	4010	5/4/2018	6.2 ± 0.5	X
GammaRay HPGE		1 pCi/L	Radium 226	4020	5/4/2018	3.1 ± 0.3	
GammaRay HPGE		1 pCi/L	Radium 228	4030	5/4/2018	3.1 ± 0.4	

*****LABORATORY INFORMATION*****

>>>To be filled out by laboratory personnel<<<


Specimen Number: RSE60312

Lab ID Number: AZ0462

Lab Name: Radiation Safety Engineering, Inc.

Printed Name and Phone Number of Laboratory Contact: Robert L. Metzger, Ph.D., C.H.P. (480) 897-9459

Comments: 18D0619-01

Authorized Signature: 

Date Public Water System Notified: _____

DWAR 6: 11/2007

SUBCONTRACT ORDER

Turner Laboratories, Inc.

18D0619

SENDING LABORATORY:

Turner Laboratories, Inc.
2445 N. Coyote Drive, Ste #104
Tucson, AZ 85745
Phone: 520.882.5880
Fax: 520.882.9788
Project Manager: Kevin Brim

RECEIVING LABORATORY:

Radiation Safety Engineering, Inc.
3245 N. Washington St.
Chandler, AZ 85225-1121
Phone : (480) 897-9459
Fax: (480) 892-5446
Please CC Kevin Brim Kbrim@turnerlabs.com

Analysis	Expires	Laboratory ID	Comments
<hr/>			
Sample ID: 18D0619-01 Drinking Water Sampled: 04/23/2018 15:55			
Radiochemistry, Gross Alpha	10/20/2018 15:55		Analyze Uranium and Adjusted Alpha if G. Alpha is > 12
Radiochemistry, Radium 226/228	05/23/2018 15:55		
Containers Supplied:			

H 60312

Released By

Date

4/30/18

16:00

ups

Received By

4/30/18

Date

16:00

Released By

Date

Received By

Date

APPENDIX D

Well Completion Documentation

ESTIMATED ANNULAR MATERIAL RECORD

Project Name: CL PFE well Project #: 129687-007 Date: 12/4/17
Well No.: 1-01 Geologist: E. Smrta / S. Hrusa

ANNULAR VOLUME CALCULATIONS

Total Depth of Borehole [T]:		Total Cased Depth:	
Borehole Diameter [D]:	506 feet	Rat Hole Volume [R=(D ²) 0.005454*L _r]:	570 feet
Screen Length [L _s]:	20 inches	Rat Hole Length [L _r]:	12.93 ft ³
Screen Diameter [d _s]:	— feet	Camera Tube Length [L _c]:	6 feet
Casing Length [L _c]:	570 inches	Camera Tube Diameter [d _c]:	— feet
Casing Diameter [d _c]:	14 inches		— inches


Screen Annular Volume (A _s): (D ² -d _s ²) 0.005454 =	<u> </u>	Ft ³ /Lin. Ft
Casing Annular Volume (A _c): (D ² -d _c ²) 0.005454 =	<u>1.11</u>	Ft ³ /Lin. Ft
Casing/Cam. Tube Annular Volume (A _{c+ct}): (D ² -d _c ² -d _{ct} ²) 0.005454 =	<u> </u>	Ft ³ /Lin. Ft

EQUATIONS

2,700 lbs. Silica Sand = 1 cubic yard = 27 cubic feet

¹ Volume of bag (Ft³) = bag weight/100
$$^2 \text{ Calculated depth} = \text{Previous Calculated depth} - (V/A)$$

Bentonite Sack = 0.69 ft³
Silica Sand Super Sack = 3000 lbs.

[illegible]

PIPE TALLY

Project Name.: FC1	Project No.: 129087-007
Well No.: I-01	Date: 3-12-18
Location:	Pipe Tally for: WELL INSTAL
Total Depth: 1235	Geologist: C. GUSTI

Type of Connections: ☐ Welded ☐ T+C ☐ Flush Thread ☐ Other

Pipe	✓	Length (ft)	Length Σ (ft)	Pipe Type	Dist. from sensor bottom to bottom of pipe (feet)	Sensor Type (ACD, CS, ERT)	Sensor ID	Wire Lead ID	Depth of Sensor (feet bgs)
1	✓	0.36	0.36	SS END CAP					
2	✓	19.99	20.35	0.080 PVC SUPEREN					
3	✗	19.99	40.34						
4	✓	19.99	60.33						
5	✗	19.99	80.32						
6	✓	19.99	100.31						
7	✗	19.99	120.30						
8	✓	19.99	140.29						
9	✗	19.99	160.28						
10	✓	19.99	180.27						
11	✓	19.99	200.26						
12	✓	19.99	220.24						
13	✗	19.99	240.23						
14	✓	20.00	260.23						
15	✗	19.99	280.22						
16	✓	20.03	300.25	↓					
17	✗	10.00	310.25	SS BLANK					
18	✓	9.76	320.01	↓					
19	✓	20.03	340.04	0.080 GREEN PVC					
20	✗	20.03	360.07						
21	✓	20.03	380.10						
22	✗	20.04	400.14						
23	✓	20.04	420.18						
24	✗	20.03	440.21						
25	✓	20.04	460.25						
26	✗	20.03	480.28						
27	✓	20.03	500.31						
28	✗	20.03	520.34						
29	✓	20.02	540.36	↓					
30	✓	9.85	550.21	SS BLANK					

Notes:

1 - 316 Stainless Steel END CAP
 Screen: sch 80 0.080 slot PVC
 5.56" OD 4.71" ID
 BLANK: 316 stainless steel sch 40
 with modified threads to sch 80
 5.56" OD 5.04" ID
 FRP: 5.54" OD 5.74" ID, 6.59" (W) PVC

SUMMARY OF TALLY

Total Length tallied:	1211.71
Casing Stick-Up:	0.97
Length of Casing Cut-Off:	9.25
Bottom of Well:	1201.49
Screened Interval:	
Total Screen in Hole:	640

Sensor Types: ☒ Annular Conductivity Device (ACD), installed as pairs with 3-ft spacing
☒ Conductivity Sensor (CS) 4 sensors with sing-lead 20-ft spacing
☒ Electrical Resistivity Tomography (ERT)

1 316 stainless steel centralizers 24ft spacing

HALEY ALDRICH

Project Name.:	Florence Copper INC	Project No.:	129687-007
Well No.:	I-01	Date:	3.12.18
Location:	Florence AZ	Layout for:	Lower
Total Depth:	1201.49	Geologist:	C. Giusti

Pipe Length		Depth BGS
20.04	23	781.31
20.04	22	801.35
20.03	21	821.39
20.03	20	841.42
20.03	19	861.45
9.76	18	881.48
10.00	17	891.24
20.03	16	901.24
19.99	15	921.27
20.00	14	941.26
19.99	13	961.26
19.98	12	981.25
19.99	11	1001.23
19.99	10	1021.22
19.99	9	1041.21
19.99	8	1061.20
19.99	7	1081.19
19.99	6	1101.18
19.99	5	1121.17
19.99	4	1141.16
19.99	3	1161.15
19.99	2	1181.14
0.36	1	1201.13
		1201.49

Pipe Length		Depth BGS
29.05	46	288.65
28.98	45	317.70
29.05	44	346.68
29.05	43	375.73
29.09	42	404.78
28.98	41	433.87
29.05	40	462.85
28.97	39	491.90
0.50	38	520.87
20.02	37	521.37
20.03	36	541.39
20.02	35	561.42
20.01	34	581.44
20.03	33	601.45
20.02	32	621.48
9.78	31	641.50
9.85	30	651.28
20.02	29	661.13
20.03	28	681.15
20.03	27	701.18
20.03	26	721.21
20.04	25	741.24
20.03	24	761.28
		781.31

Pipe Length		Depth BGS
	69	
	68	
	67	
	66	
	65	
	64	
	63	
	62	
	61	
	60	0.00
	59	0.00
	58	0.00
	57	-0.97
28.87	56	27.90
28.75	55	56.65
28.90	54	85.55
28.91	53	114.46
29.04	52	143.50
29.06	51	172.56
29.05	50	201.61
29.06	49	230.67
29.05	48	259.72
28.93	47	288.65

SENSOR DETAILS				
Sensor Type	Sensor ID	Pipe #	Distance from Bottom of Sensor to Bottom of Pipe	Depth of Sensor (BGS)
				#REF!
				#REF!
				#REF!

[illegible]

Notes:

ESTIMATED ANNULAR MATERIAL RECORD

Project Name: EC1 DTF Project #: 129687-007 Date: 3/13/18
Well No.: I-01 Geologist: S. Kany 10-610511

ANNULAR VOLUME CALCULATIONS

Total Depth of Borehole [T]: 1201.49 feet
Borehole Diameter [D]: 12.05 inches
Screen Length [L_s]: 640 feet
Screen Diameter [d_s]: 5.5 inches
Casing Length [L_c]: 561 feet
Casing Diameter [d_c]: 5.5 inches
Total Cased Depth: 1201.49 feet
Rat Hole Volume [R=(D² 0.005454*L_r): 33.5 Ft³
Rat Hole Length [L_r]: 33.5 feet
Camera Tube Length [L_{ct}]: — feet
Camera Tube Diameter [d_{ct}]: — inches

Screen Annular Volume (A_s): (D²-d_s²) 0.005454 = 0.65 Ft³/Lin. Ft
Casing Annular Volume (A_c): (D²-d_c²) 0.005454 = 0.65 Ft³/Lin. Ft
Casing/Cam.Tube Annular Volume (A_{c+ct}): (D²-d_c²-d_{ct}²) 0.005454 = — Ft³/Lin. Ft

EQUATIONS

2,700 lbs. Silica Sand = 1 cubic yard = 27 cubic feet


¹ Volume of bag (Ft³) = bag weight/100

² Calculated depth = Previous Calculated depth - (v/A)

Bentonite Sack = 0.69 ft³

Silica Sand Super Sack = 3000 lbs.

No.	✓	Weight of Bag (lbs.)	Volume of Bag ¹ (v) (ft ³)	Total Vol. of Bags (ft ³)	Calculated Depth ² (ft bls)	Tagged Depth (ft bls)	Comments
1	✓	3000	30	30	1197	—	#6 SS #1 Tremmie
2	✓	3000	30	60	1151	1156	#6 SS #2
3	✓	3000	30	90	1124 *	—	#6 SS #3
4	✓	3000	30	120	1092 *	1097	#6 SS #4
5	✓	3000	30	150	1060 *	NA	#6 SAND #5
6	✓	3000	30	180	1028 *	1051	#6 SAND #6
7	✓	3000	30	210	998 *	NA	#6 SAND #7



Bentonite
PEL PLUG

*Aug 14" borehole based on caliper log (0.93 ft³/linear foot)
□ 13" borehole = 0.75 ft³/lin Ft

HALEY
ALDRICH

ESTIMATED ANNULAR MATERIAL RECORD (Continued)

Project Name: FCI

Project No.: 129687-007

Geologist: CHRISTIE S. KERRY

Well No.: I-01

Date: 3-13-18

No.	✓	Weight of Bag (lbs.)	Volume of Bag ¹ (v) (ft ³)	Total Vol. of Bags (ft ³)	Calculated Depth ² (ft bls)	Tagged Depth (ft bls)	Comments	TREMBLE
8	✓	3000	30	240	956.464	946	#6 SAND #8	975
9	✓	3000	30	270	932.2	NA	#6 SAND #9	939
10	✓	3000	30	300	900.8	961	#6 SAND #10	934
11	✓	3000	30	330	944.5	—	#6 SAND #11	961
12	✓	3000	30	360	929.7	919	#6 SAND #12	901, 868
13	✓	3000	30	360	902.2	902	#6 SAND #13	
		—	—	—	—	902	Swab 1100 - 1200 x 15 min	
		—	—	—	—	902	Swab 1100 - 1200 x 10 min	
		—	—	—	—	905	Swab 1000 - 1100 x 15 min	
		—	—	—	—	905	Swab 1000 - 1100 x 10 min	
14	✓	1500	15	375	896.2	896	#6 SAND #14 1/2 Sack	
		—	—	—	—	897	Swab 900 - 1000 x 15 min	
15		134	134	336.4	897	897	Swab x 15 min 900 - 1000	
15	✓	134	134	376.4	895	896	x 2 5 gal BURGERS #60	
16	✓	1250	12.5	389.5	888.2	887	x 76 50 lbs bags #60	881
17	✓	1500	15	404.5	878.4	NA	1/2 SUPER SACK #6 14	836
18	✓	3000	30	434.5	860.2	855	#6 SAND 15	836
19	✓	3000	30	474.5	838.5	NA	#6 SAND 16	804
20	✓	3000	30	504.5	822.4	806	#6 SAND 17	804
21	✓	3000	30	534.5	791.0	NA	#6 SAND 18	773
22	✓	3000	30	564.5	776.0	773	#6 SAND 19	773
23	✓	3000	30	594.5	764.5	NA	#6 SAND 20	743

Notes:

- * 14" bore hole 0.95 ft³/ln ft
- CALCULATED DEPTH BASED ON PREVIOUS TAG AND AVG 19" BOREHOLE 1.80 ft³/ln ft
- ▽ Avg 19" Borehole 1.80 ft³/ln ft
- PREVIOUS CALCULATION W/TH 20" borehole 2.01 ft³/ln ft
- ** Based on previous tag, based on avg 18" (1.63 ft³/linear foot)

ESTIMATED ANNULAR MATERIAL RECORD (Continued)

Project Name: FCI

Project No.: 129687-007

Geologist: C. Huerta / S. Kanung

Well No.: I-01

Date: 3-15-18

No.	✓	Weight of Bag (lbs.)	Volume of Bag ¹ (v) (ft ³)	Total Vol. of Bags (ft ³)	Calculated Depth ² (ft bls)	Tagged Depth (ft bls)	Comments	Tremie
24	✓	3000	30	624.5	748 ³	757	#6 SAND #21	743
25	✓	3000	30	654.5	742 ⁰	—	#6 Sand #22	
26	✓	3000	30	684.5	727 ⁰	733	#6 Sand #23	
27	✓	3000	30	714.5	720 ⁰	—	#6 sand #24	680
28	✓	3000	30	744.5	707 ⁰	703	#6 Sand #25	
29	✓	3000	30	774.5	690 ⁰	—	#6 Sand #26	648
30	✓	3000	30	804.5	677 ⁰	676	#6 Sand #27	
31	✓	3000	30	834.5	663 ⁰	664	#6 Sand #28	
32	✓	1500	15	849.5	657 ⁰	658	#6 Sand #29 1/2 bag	
		—	—	—	—	660	Swab 770'-880' x 15min	
		—	—	—	—	661	Swab 770'-880' x 10min	
		—	—	—	—	661	Swab 770'-880' x 10min	
33	✓	750	7.5	857	657.5 ⁰	658	#6 sand #29 1/4 bag	
						658	Swab x 15 min 770'-880'	
34	✓	268	2.68	860	657 ⁰	656	x4 5 gal buckets #6 SAND	648
35	✓	1500	15	875	649.5 ⁰	651	x30 50 lbs bags #60 sand	648
36	✓	850	8.5	883.5	647 ⁰	646	x17 50 lbs bags #60 sand	648/647
37	✓	3000	30	913.5	631 ⁰	NA	#6 SAND 30	607
38	✓	3000	30	943.5	616 ⁰	NA	#6 SAND 31	607
39	✓	432	4.32	948.5	613.5 ⁰	618	#6 SAND (29)	607
40	✓	3000	30	978.5	601.5 ⁰	NA	#6 SAND 32	586
41	✓	3000	30	1008.5	585 ⁰	578	#6 SAND 33	586

Notes:

- ✓ based on previous tag and 19" borehole (1.80 ft³/1 ft)
- based on previous tag and 20" borehole (2.01 ft³/1 linear foot)
- based on previous tag and 21" borehole (2.27 ft³/1 linear foot)

ESTIMATED ANNULAR MATERIAL RECORD (Continued)

Project Name: FC1

Project No.: 129687-907 Geologist: 3-10-17

Well No.: I-01

Date: 2/21/2018 / S. Loney

No.	✓	Weight of Bag (lbs.)	Volume of Bag ¹ (v) (ft³)	Total Vol. of Bags (ft³)	Calculated Depth ² (ft bls)	Tagged Depth (ft bls)	Comments	Time
41	✓	3000	30	1038.5	552.5	NA	#6 SAND 34	557
42	✓	3000	30	1068.5	552.0	557	#6 SAND 35	555
43	✓	3000	30	1098.5	545.0	NA	#6 SAND 36	555
44	✓	3000	30	1128.5	533.0	537	#6 SAND 37	523
45	✓	3000	30	1158.5	515.0	510	#6 SAND 38	523
						527	Swab 521'-641' x 15 min	491
							Swab 521'-641' x 10 min	
46	✓	3000	30	1188.5	509.0	508.3	#6 Sand #39	
						508.6	Swab 521'-641' x 10 min	
						509.9	Swab 521'-641' x 10 min	
						509.9	Swab 521'-641' x 10 min	
47		0.67	0.67	1189.2		509.5	Bentonite PEL PLUG - 1-5gal bucket	
48	✓	50	0.5	1199.2	498.8*	502	#60 sand - 50lb x 20	
49		50	0.5	1204.2	497*	495	#60 sand - 50lb x 10	
						492.4	Bentonite PEL PLUG - 1-5gal bucket	460
							Grout Cement	

Notes:
 □ based on previous tag and 21" borehole (2.27 ft³/ln ft)
 ◇ based on previous tag and 22" borehole (2.47 ft³/ln ft)
 ▽ based on previous tag and 19" borehole (1.80 ft³/ln ft)
 ○ based on previous tag and 18" borehole (1.63 ft³/linear foot)
 * based on previous tag and 14" borehole (0.93 ft³/linear foot)



58776429

I-01

Plant:	Begin Loading:	To Job:	Arrive Job:	Start Unload:	Finish Unload:	Leave Job:	Return Plant:
D0374103							

Customer Code: 58776429 Customer Name: FLORENCE COPPER INC Customer Job Number: FLORENCE WELL Order Code / Date: 10/20/17

Project Code: 7504 Project Name: FLORENCE WELL Project P.O. Number: Order P.O. Number:

Ticket Date: 10/20/17 Delivery Address: 1313 N HUNT HIGHWAY BATCH RECORDS/ CEMEX Map Page: Map/Row/Column: 1

Delivery Instructions: MAIN GATE**S/SIDE OF HUNT HWY & W/O PINAL PKWY** BRING BATCH RECORDS**TYPE 11/Y CEMENT

Dispatcher: Anash

Ticket Number: 44355409

Due On Job: 10	Slump: 11.00	Truck Number: 886	Driver Number: 1152	Driver Name: JASON, KENNETH	End Use: BLDNG: OTHER
----------------	--------------	-------------------	---------------------	-----------------------------	-----------------------

LOAD QUANTITY	CUMULATIVE QUANTITY	ORDERED QUANTITY	MATERIAL CODE	PRODUCTION DESCRIPTION	UOM	UNIT PRICE	AMOUNT
---------------	---------------------	------------------	---------------	------------------------	-----	------------	--------

8.00	8.00	8.00	1333049	TYPE 11/Y SLURRY 21 SK CRT/W YDS			
1.00	1.00	1.00	1349968	PER DAY DELIVERY			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

1.00	1.00	1.00	12478	B FUEL SURCHARGE ADJ			
1.00	1.00	1.00	1202749	ENVIRONMENTAL FEE			
1.00	1.00	1.00	1572392	FREIGHT_NON_TAXABLE_ARIZONA			

Notice: Our drivers will make every effort to place materials where the customer designates, but the Company assumes no responsibility for damages inside curb or property line. Customer agrees to the terms of sale and delivery and accepts concrete as is. Due to important factors which are out of our control after delivery, this Company will not accept any responsibility for the finished results. No credit for returned concrete. Buyers exceptions and claims shall be deemed waived unless made to us in writing within one business day after the receipt of materials.

SPECIAL TERMS: Any water added is at customers own risk. If water is added on job, concrete strength is no longer guaranteed. **WARNING:** Product may cause skin and/or eye irritation. **CAUTION:** Material may be hazardous to your safety and health. Please refer to the backside of this ticket for important safety handling information, and to the material safety data sheets for additional information.

AUTHORIZED SIGNATURE:

(X)

Signature of operator



I-Ø/
3451 LeTourneau
Gillette, WY 82718
307-682-5258

Cementing Ticket

No. 1719

21388

Date 03-16-18	Customer Order No.	Sect.	Twp.	Range	Truck Called Out	On Location 9:00	Job Began 14:30	Job Completed 16:30
-------------------------	--------------------	-------	------	-------	------------------	----------------------------	---------------------------	-------------------------------

Owner Florance Copper Mine	Contractor Hydro Resources	Charge To Hydro West
--------------------------------------	--------------------------------------	--------------------------------

Mailing Address	City	State
-----------------	------	-------

Well No. & Form I- 01	Place copper mine	County Pinal	State AZ
---------------------------------	-----------------------------	------------------------	--------------------

Depth of Well 1227	Depth of Job 477	Casing (New) Size 5.5 Used Weight	Size of Hole Amt. and Kind of Cement 2/5	(Cement Left) Request in casing by Necessity 0 feet
------------------------------	----------------------------	---	--	---

Kind of Job Injection Well	Drillpipe Tubing 2 7/8	(Rotary) Cable	Truck No. 28983
--------------------------------------	----------------------------------	----------------	------------------------

Price Reference No.	Remarks
Price of Job 1210	safety meeting held
Second Stage	rig up to tubing with hose and valve
Pump Truck Mileage 3825	pump 5 bbls to clear tubing
P.U. Mileage 765	pump and mix 320 sks type 2/5 cement
Other Charges	displace .5 bbl thru mixer
Total Charges 5,800.00	rig down from tubing
	wash up in cellar
	good cement to surface/Released till further notice (2 day min)
	THANK YOU

Cementer Bryan Hammond	Lead Yield 1.38	Lead Wt. 14.6	Lead Water 6.8	SV 78
-------------------------------	------------------------	----------------------	-----------------------	--------------

Helper Daniel Johnson	Tail Yield	Tail Wt.	Lead Water	SV
------------------------------	------------	----------	------------	----

District Gillette	State Wy
--------------------------	-----------------

The above job was done under supervision of the owner, operator, or his agent whose signature appears below.

Rick Hacker
Rick Hacker

Agent of contractor or operator

Sales Ticket for Materials Only

QUANTITY SACKS	BRAND AND TYPE	PRICE	TOTAL
16	Crew subsistence	500	8,000.00
10	Transportaton of cement	150	1,500.00
			0.00
			0.00
			0.00
	P.O. # 152614		0.00
			0.00
	Expected 17.5 yds= 343 sks		0.00
	Used 320 sks		0.00
			0.00
			0.00
			0.00
			0.00
Plugs			0.00
Equipment #	HRS		
28983	1.5	320 Handling & Dumping	2.44 780.80
84127	1	Mileage	0.00
		Sub Total	16,080.80
		Discount	
		Sales Tax	
		Total	

Signature of operator *Bryan O Hammond*

APPENDIX E
Geophysical Logs




Southwest Exploration Services, LLC


borehole geophysics & video services

COMPANY FLORENCE COPPER									
WELL ID I-01									
FIELD FLORENCE COPPER									
COUNTY PINAL									
STATE ARIZONA									
TYPE OF LOGS: E-LOG MORE: NAT. GAMMA LOCATION					OTHER SERVICES CALIPER TEMPERATURE FLUID RESISTIVIT SONIC DEVIATION GAMMA-NEUTRON				
PERMANENT DATUM		SEC		TWP		RGE		ELEVATION	
LOG MEAS. FROM		GROUND LEVEL		ABOVE PERM. DATUM		D.F.		K.B.	
DRILLING MEAS. FROM		GROUND LEVEL		G.L.		MUD		MUD	
DATE		12-3-17 / 3-5-18		TYPE FLUID IN HOLE		MUD WEIGHT		N/A	
RUN No		1 & 2		MUD WEIGHT		VISCOSITY		N/A	
TYPE LOG		ELOG-NAT. GAMMA		LEVEL		FULL		23.84 Deg C	
DEPTH-DRILLER		1220 FT		MAX. REC. TEMP.		IMAGE ORIENTED TO:		N/A	
DEPTH-LOGGER		1183 FT		SAMPLE INTERVAL		LOGGING TRUCK		TRUCK #900	
BTM LOGGED INTERVAL		1183 FT		LOG TIME:ON SITE/OFF SITE		GEOVISTA E-LOG SN 4035		5:15 PM	
TOP LOGGED INTERVAL		SURFACE		LOGGING TRUCK		GEOVISTA E-LOG SN 4035		5:15 PM	
DRILLER / RIG#		HYDRO RESOURCES		LOGGING TRUCK		GEOVISTA E-LOG SN 4035		5:15 PM	
RECORDED BY / Logging Eng.		M. QUINONES / A. OLSON		LOGGING TRUCK		GEOVISTA E-LOG SN 4035		5:15 PM	
WITNESSED BY		CHAD - H&A		LOGGING TRUCK		GEOVISTA E-LOG SN 4035		5:15 PM	
BOREHOLE RECORD									
CASING RECORD									
NO.		BIT		FROM		TO		SIZE	
1		?		SURFACE		40 FT		24"	
2		20"		40 FT		500 FT		14"	
3		12 1/4"		500 FT		TOTAL DEPTH			
COMMENTS:									

Disclaimer:

All interpretations of log data are opinions based on inferences from electrical or other measurements. We do not guarantee the accuracy or correctness of any interpretations or recommendations and shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our employees or agents. These interpretations are also subject to our general terms and conditions set out in our current Service Invoice.





160.0

180.0

200.0

220.0

240.0

260.0



280.0


300.0

320.0

340.0

360.0





380.0

400.0

420.0

440.0

460.0

480.0


500.0


520.0

540.0

560.0

580.0





600.0

620.0

640.0

660.0

680.0

700.0



720.0




740.0


760.0

780.0

800.0







GeoVista E-Log Tool

Probe Top = Depth Ref.

Tool SN: 4035 & 4790

Bridle connects to wireline cablehead: Wireline armor is the B Electrode.

Four Conductor Probe Top

Bridle Electrode (N Electrode)

64" Normal Resistivity Electrode/Spontaneous Potential Electrode (M Electrode)

Probe Length = 2.3 m or 7.55 ft

Bridle Length = 10.0 m or 32.81 ft

Probe Weight = 7.0 kg or 15.4 lbs

Can only be collected in fluid

Isolation Bridle - Not shown in diagram but is necessary for operation

Electrode Measuring Points (from bottom of probe)

Spontaneous Potential (SP): 0.65 m or 2.13 ft

16" Normal Resistivity (16" NRes): 0.50 m or 1.64 ft

64" Normal Resistivity (64" NRes): 1.10 m or 3.61 ft

Single Point Resistance (SPR): 0.25 m or 0.82 ft

Temperature Rating: 80 Deg C (176 Deg F)

Pressure Rating: 200 bar (2900 psi)


16" Normal Resistivity Electrode (M Electrode)

Current Electrode/Single Point Resistance (A Electrode)

1.65" or 42 mm Diameter

MSI Gamma-Caliper-Temperature-Fluid Resistivity

Probe Top = Depth Ref.



Single Conductor MSI Probe Top

Probe Length = 2.59 m or 8.5 ft

Probe Weight = 6.80 kg or 15.0 lbs

Natural Gamma and Caliper can only be collected logging up hole.

Fluid Temperature/Resistivity can only be collected logging down hole.

Temperature Rating: 70 Deg C (158 Deg F)

Pressure Rating: 200 bar (2900 psi)

Natural Gamma Ray = 0.76 m (29.75 in)

NOTE: Lengths on a particular tool may vary from those listed on this document due to probe sizes and styles utilized

3-Arm Caliper = 1.44 m (56.75 in)

Distance from tool top: 2.20 m (86.5 in)

Available Arm Sizes: 3", 9", and 15"

TFR (Temperature/Fluid Resistivity) = 0.39 m (15.5 in)

4.375" or 24.0 mm Diameter

**Southwest Exploration
Services, LLC**

borehole geophysics & video services

Company FLORENCE COPPER

Well I-01

Field FLORENCE COPPER

County PINAL

State ARIZONA

Final**E-Log Summary**




Southwest Exploration Services, LLC


borehole geophysics & video services

COMPANY FLORENCE COPPER									
WELL ID I-01									
FIELD FLORENCE COPPER									
COUNTY PINAL STATE ARIZONA									
TYPE OF LOGS: GAMMA - NEUTRON MORE: 3-ARM CALIPER					OTHER SERVICES TEMPERATURE FLUID RESISTIVITY E-LOG SONIC DEVIATION				
LOCATION									
SEC					TWP RGE				
PERMANENT DATUM					ELEVATION				
LOG MEAS. FROM GROUND LEVEL					ABOVE PERM. DATUM				
DRILLING MEAS. FROM GROUND LEVEL					G.L.				
DATE		12-3-17 / 3-5-18			TYPE FLUID IN HOLE			MUD	
RUN No		1 & 3			MUD WEIGHT			N/A	
TYPE LOG		GAMMA-NEUTRON-CALIPER			VISCOSITY			N/A	
DEPTH-DRILLER		1220 FT			LEVEL			FULL	
DEPTH-LOGGER		1183 FT			MAX. REC. TEMP.			23.84 Deg C	
BTM LOGGED INTERVAL		1183 FT			IMAGE ORIENTED TO:			N/A	
TOP LOGGED INTERVAL		SURFACE			SAMPLE INTERVAL			0.2 FT.	
DRILLER / RIG#		HYDRO RESOURCES			LOGGING TRUCK			TRUCK #900	
RECORDED BY / Logging Eng.		M. QUINONES / A. OLSON			TOOL STRING/SN			COMPROBE GN SN 1107	
WITNESSED BY		CHAD - H&A			LOG TIME:ON SITE/OFF SITE			5:15 PM	
RUN BOREHOLE RECORD					CASING RECORD				
NO.		BIT FROM		TO		SIZE		WGT. FROM TO	
1		? SURFACE		40 FT		24"		STEEL SURFACE 40 FT	
2		20" 40 FT		500 FT		14"		STEEL SURFACE 500 FT	
3		12 1/4" 500 FT		TOTAL DEPTH					
COMMENTS:									

Disclaimer:

All interpretations of log data are opinions based on inferences from electrical or other measurements. We do not guarantee the accuracy or correctness of any interpretations or recommendations and shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our employees or agents. These interpretations are also subject to our general terms and conditions set out in our current Service Invoice.





180.0

200.0

220.0

240.0

260.0

280.0


300.0



320.0


340.0

360.0


380.0










620.0
640.0
660.0
680.0
700.0
720.0
740.0
760.0
780.0
800.0
820.0







Comprobe Gamma-Neutron

Probe Top = Depth Ref.

Tool SN: 1107 & 3555



Four Conductor Probe Top



Probe Length = 2.82 m or 9.25 ft
Probe Weight = 18.1 kg or 40.14 lbs

———— **Gamma Detector = 0.66 m (26 in)**

Temperature Rating: 148.9 Deg C (300 Deg F)
Pressure Rating: 689.5 bar (10,000 psi)


———— **Neutron Detector = 2.61 m (102.8 in)**

———— **Source**

1.625" or 41.275 mm Diameter

MSI Gamma-Caliper-Temperature-Fluid Resistivity

Probe Top = Depth Ref.



————— **Single Conductor MSI Probe Top**

Probe Length = 2.59 m or 8.5 ft
Probe Weight = 6.80 kg or 15.0 lbs

Natural Gamma and Caliper can only be collected logging up hole.

Fluid Temperature/Resistivity can only be collected logging down hole.

Temperature Rating: 70 Deg C (158 Deg F)
Pressure Rating: 200 bar (2900 psi)

————— **Natural Gamma Ray = 0.76 m (29.75 in)**

NOTE: Lengths on a particular tool may vary from those listed on this document due to probe sizes and styles utilized

————— **3-Arm Caliper = 1.44 m (56.75 in)**

Distance from tool top: 2.20 m (86.5 in)

Available Arm Sizes: 3", 9", and 15"

————— **TFR (Temperature/Fluid Resistivity) = 0.39 m (15.5 in)**

1.375" or 34.9 mm Diameter



**Southwest Exploration
Services, LLC**

borehole geophysics & video services

Company

FLORENCE COPPER

Well

I-01

Field

FLORENCE COPPER

County

PINAL

State

ARIZONA

Final

Gamma-Neutron Summary



Southwest Exploration Services, LLC

borehole geophysics & video services

COMPANY FLORENCE COPPER							
WELL ID I-01		FIELD FLORENCE COPPER					
COUNTY	PINAL	STATE ARIZONA					
TYPE OF LOGS: GAMMA - CALIPER MORE: TEMP. / FLUID RES.		OTHER SERVICES E-LOG SONIC DEVIATION GAMMA - NEUTRON					
LOCATION							
SEC	TWP	RGE					
PERMANENT DATUM		ELEVATION		K.B.			
LOG MEAS. FROM	GROUND LEVEL	ABOVE PERM. DATUM		D.F.			
DRILLING MEAS. FROM GROUND LEVEL		G.L.					
DATE	12-3-17 / 3-5-18	TYPE FLUID IN HOLE		MUD			
RUN No	1	MUD WEIGHT		N/A			
TYPE LOG	GAMMA-CALIPER-TFR	VISCOSITY		N/A			
DEPTH-DRILLER	1220 FT	LEVEL		FULL			
DEPTH-LOGGER	1183 FT	MAX. REC. TEMP.		23.84 Deg C			
BTM LOGGED INTERVAL	1183 FT	IMAGE ORIENTED TO:		N/A			
TOP LOGGED INTERVAL	SURFACE	SAMPLE INTERVAL		0.2 FT.			
DRILLER / RIG#	HYDRO RESOURCES	LOGGING TRUCK		TRUCK #900			
RECORDED BY / Logging Eng.	M. QUINONES / A. OLSON	TOOL STRING/SN		MSI COMBO TOOL, SN 4183			
WITNESSED BY	CHAD - H&A	LOG TIME:ON SITE/OFF SITE		5:15 PM			
RUN BOREHOLE RECORD		CASING RECORD					
NO.	BIT	FROM	TO	SIZE	WGT.	FROM	TO
1	?	SURFACE	40 FT	24"	STEEL	SURFACE	40 FT
2	20"	40 FT	500 FT	14"	STEEL	SURFACE	500 FT
3	12 1/4"	500 FT	TOTAL DEPTH				
COMMENTS:							

Tool Summary:

Date	12-3-17 / 3-5-18	Date	12-3-17 / 3-5-18	Date	12-3-17 / 3-5-18
Run No.	1	Run No.	2	Run No.	3
Tool Model	MSI COMBO TOOL	Tool Model	GEOVISTA E-LOG	Tool Model	COMPROBE GN
Tool SN	5543	Tool SN	4035 / 5019	Tool SN	1107
From	SURFACE	From	SURFACE	From	SURFACE
To	1183 FT	To	1183 FT	To	1183 FT
Recorded By	M. QUINONES	Recorded By	M. QUINONES	Recorded By	M. QUINONES
Truck No	900	Truck No	900	Truck No	900
Operation Check	3-5-18	Operation Check	3-5-18	Operation Check	3-5-18
Calibration Check	3-5-18	Calibration Check	3-5-18	Calibration Check	3-5-18
Time Logged	5:50 PM	Time Logged	6:45 PM	Time Logged	7:15 PM


Date	12-3-17 / 3-5-18	Date	12-3-17 / 3-5-18	Date	
Run No.	4	Run No.	5	Run No.	6
Tool Model	MSI 60MM SONIC	Tool Model	MSI DEVIATION	Tool Model	
Tool SN	5050	Tool SN	6002 / 3082	Tool SN	
From	SURFACE	From	SURFACE	From	
To	1183 FT	To	1183 FT	To	
Recorded By	M. QUINONES	Recorded By	M. QUINONES	Recorded By	
Truck No	900	Truck No	900	Truck No	
Operation Check	3-5-18	Operation Check	3-5-18	Operation Check	
Calibration Check	N/A	Calibration Check	N/A	Calibration Check	
Time Logged	8:10 PM	Time Logged	9:40 PM	Time Logged	


Additional Comments:



Caliper Arms Used: 16"Calibration Points: 8" & 23"

Disclaimer:

All interpretations of log data are opinions based on inferences from electrical or other measurements. We do not guarantee the accuracy or correctness of any interpretations or recommendations and shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our employees or agents. These interpretations are also subject to our general terms and conditions set out in our current Service Invoice.








Temperature and Fluid Resistivity are different between top and bottom due to different hole conditions at the time of each survey.

File Merge Point



600.0

620.0

640.0

660.0

680.0

700.0


720.0


740.0

760.0

780.0

800.0





820.0

840.0

860.0

880.0

900.0

920.0


940.0


960.0

980.0

1000.0


1020.0





MSI Gamma-Caliper-Temperature-Fluid Resistivity

Probe Top = Depth Ref.



Single Conductor MSI Probe Top

Probe Length = 2.59 m or 8.5 ft

Probe Weight = 6.80 kg or 15.0 lbs

Natural Gamma and Caliper can only be collected logging up hole.

Fluid Temperature/Resistivity can only be collected logging down hole.

Temperature Rating: 70 Deg C (158 Deg F)

Pressure Rating: 200 bar (2900 psi)

Natural Gamma Ray = 0.76 m (29.75 in)

NOTE: Lengths on a particular tool may vary from those listed on this document due to probe sizes and styles utilized

3-Arm Caliper = 1.44 m (56.75 in)

Distance from tool top: 2.20 m (86.5 in)

Available Arm Sizes: 3", 9", and 15"

TFR (Temperature/Fluid Resistivity) = 0.39 m (15.5 in)

1.375" or 34.9 mm Diameter



**Southwest Exploration
Services, LLC**

borehole geophysics & video services

Company

FLORENCE COPPER

Well

I-01

Field

FLORENCE COPPER

County

PINAL

State

ARIZONA

Final

GCT Summary




Southwest Exploration Services, LLC


borehole geophysics & video services



COMPANY FLORENCE COPPER									
WELL ID I-01									
FIELD FLORENCE COPPER									
COUNTY PINAL STATE ARIZONA									
TYPE OF LOGS: MSI 60MM SONIC MORE: GAMMA - CALIPER						OTHER SERVICES TEMPERATURE FLUID RESISTIVITY E-LOG DEVIATION GAMMA - NEUTRON			
PERMANENT DATUM		ELEVATION		K.B.					
LOG MEAS. FROM		GROUND LEVEL		ABOVE PERM. DATUM		D.F.			
DRILLING MEAS. FROM		GROUND LEVEL		G.L.					
DATE		12-3-17 / 3-5-18		TYPE FLUID IN HOLE		MUD			
RUN No		1 & 5		MUD WEIGHT		N/A			
TYPE LOG		SONIC-GAMMA-CALIPER		VISCOSITY		N/A			
DEPTH-DRILLER		1220 FT		LEVEL		FULL			
DEPTH-LOGGER		1183 FT		MAX. REC. TEMP.		23.84 Deg C			
BTM LOGGED INTERVAL		1183 FT		IMAGE ORIENTED TO:		N/A			
TOP LOGGED INTERVAL		SURFACE		SAMPLE INTERVAL		0.25 FT			
DRILLER / RIG#		HYDRO RESOURCES		LOGGING TRUCK		TRUCK #900			
RECORDED BY / Logging Eng.		M. QUINONES / A. OLSON		TOOL STRING/SN		MSI 60MM SONIC SN 5050			
WITNESSED BY		CHAD - H&A		LOG TIME:ON SITE/OFF SITE		5:15 PM			
RUN BOREHOLE RECORD									
CASING RECORD									
NO.		BIT		FROM		TO			
1		?		SURFACE		40 FT		40 FT	
2		20"		40 FT		500 FT		500 FT	
3		12 1/4"		500 FT		TOTAL DEPTH			
COMMENTS:									


Disclaimer:


All interpretations of log data are opinions based on inferences from electrical or other measurements. We do not guarantee the accuracy or correctness of any interpretations or recommendations and shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our employees or agents. These interpretations are also subject to our general terms and conditions set out in our current Service Invoice.














MSI 60 mm 2 RX Full Waveform Sonic Tool

Probe Top = Depth Ref.

Tool SN: 5001, 5050 & 6003



Four Conductor MSI Probe Top

Probe Length = 2.8 m or 9.19 ft

Probe Weight = ~26.5 kg or 58.4 lbs

Sensors: Ceramic Piezoelectric

Transmitter Frequency: 24 - 28 kHz resonant frequency

Rx - Rx Spacing: 0.3 m (12.0 in)

Typically centralized with external centralizers

Can only be collected in fluid

Temperature Rating: 80 Deg C (176 Deg F)

Pressure Rating: 200 bar (2900 psi)

Rx-2 Tx - Rx2 Spacing = 1.22 m (48.0 in)

Rx-1 Tx - Rx1 Spacing = .91 m (36.0 in)

Acoustic Isolater


Tx = Acoustic Transmitter

0.660 m or 26.0 in. - End of tool to center of Tx

2.36 in or 60 mm Diameter

MSI Gamma-Caliper-Temperature-Fluid Resistivity

Probe Top = Depth Ref.



Single Conductor MSI Probe Top

Probe Length = 2.59 m or 8.5 ft

Probe Weight = 6.80 kg or 15.0 lbs

Natural Gamma and Caliper can only be collected logging up hole.

Fluid Temperature/Resistivity can only be collected logging down hole.

Temperature Rating: 70 Deg C (158 Deg F)

Pressure Rating: 200 bar (2900 psi)

Natural Gamma Ray = 0.76 m (29.75 in)

NOTE: Lengths on a particular tool may vary from those listed on this document due to probe sizes and styles utilized

3-Arm Caliper = 1.44 m (56.75 in)

Distance from tool top: 2.20 m (86.5 in)

Available Arm Sizes: 3", 9", and 15"

TFR (Temperature/Fluid Resistivity) = 0.39 m (15.5 in)

4.375" or 24.0 mm Diameter



**Southwest Exploration
Services, LLC**

borehole geophysics & video services

Company FLORENCE COPPER

Well I-01

Field FLORENCE COPPER

County PINAL

State ARIZONA

Final

Sonic Summary

Drift Report

Wellbore DRIFT Interpretation

PREPARED ESPECIALLY FOR

FLORENCE COPPER

I-01

Monday - December 4, 2017



This Wellbore Interpretation Package represents our best efforts to provide a correct interpretation. Nevertheless, since all interpretations are opinions based on inferences from electrical or other types of measurements, we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by Customer resulting from any interpretation made by this document. We do not warrant or guarantee the accuracy of the data, specifically including (but without limitations) the accuracy of data transmitted by electronic process, and we will not be responsible for accidental or intentional interception of such data by third parties. Our employees are not empowered to change or otherwise modify the attached interpretation. Furthermore, along with Eagle Pro Software we do not warrant or guarantee the accuracy of the programming techniques employed to produce this document. By accepting this Interpretation Package, the Customer agrees to the foregoing, and to our General Terms and Conditions.

Southwest Exploration Services, LLC
(480) 926-4558

WELLBORE DRIFT INTERPRETATION

Southwest Exploration Services, LLC

(480) 926-4558

Company:	FLORENCE COPPER			Well Owner:														
County:	PINAL	State:	Arizona		Country:	USA												
Well Number:	I-01	Survey Date:	Monday - December 4, 2017		Magnetic Declination:	Declination Correction Not Used												
Field:					Drift Calculation Methodology:	Balanced Tangential Method												
Location:																		
Remarks:																		
Witness:	ZACH - H&A	Vehicle No.:	200	Invoice No.:			Operator:	A. OLSON	Well Depth:	500 Feet	Casing size:	20 Inches						
Tool:	Compass - 3082			Lat.:			Long.:			Sec.:			Twp.:			Rge.:		

MEASURED DATA			DATA COMPUTATIONS						
DEPTHS, feet	INCLINATIONS, degrees	AZIMUTHS, degrees	TVD, feet	T. LATITUDE, feet	T. LONGITUDE, feet	DOGLEG SEV., degrees per 20 Feet	DOGLEG SEV., degrees per 100 feet	DRIFT DIST., feet	DRIFT BGR., degrees
0	0.11	184.69	0.00						
20	0.17	212.53	19.99	-0.044	-0.018	1.00	3.46	0.05' (.60")	201.70
40	0.27	116.24	39.98	-0.090	0.008	0.41	10.70	0.09' (1.08")	174.70
60	0.35	331.23	59.97	-0.057	0.021	0.96	13.70	0.06' (.72")	160.00
80	0.11	000.71	79.96	0.016	-0.008	0.84	3.66	0.02' (.24")	332.60
100	0.27	271.76	99.96	0.037	-0.055	0.42	10.07	0.07' (.84")	303.70
120	0.26	242.80	119.95	0.018	-0.142	0.13	3.59	0.14' (1.68")	277.10
140	0.11	259.75	139.94	-0.006	-0.201	0.43	2.12	0.20' (2.40")	268.20
160	0.09	112.05	159.93	-0.015	-0.205	0.83	13.80	0.21' (2.52")	265.70
180	0.22	220.35	179.92	-0.050	-0.215	0.95	11.65	0.22' (2.64")	256.90
200	0.17	262.41	199.91	-0.083	-0.269	0.37	5.16	0.28' (3.36")	252.80
220	0.14	223.10	219.90	-0.105	-0.315	1.00	4.83	0.33' (3.96")	251.60
240	1.00	274.34	239.89	-0.110	-0.506	1.00	6.21	0.52' (6.24")	257.80
260	0.17	151.07	259.88	-0.123	-0.666	0.34	12.64	0.68' (8.16")	259.60
280	0.06	101.80	279.87	-0.151	-0.641	0.93	5.99	0.66' (7.92")	256.70
300	0.09	114.47	299.86	-0.160	-0.616	0.78	1.59	0.64' (7.68")	255.50
320	0.13	142.09	319.85	-0.184	-0.588	0.53	3.43	0.62' (7.44")	252.60
340	0.35	342.93	339.84	-0.144	-0.592	0.00	14.13	0.61' (7.32")	256.40

Page No. 1

True Vertical Depth: 499.76'

Final Drift Distance: .92' (11.04")

Final Drift Bearing: 328.80°

Note: Magnetic Declination is not used because it is not a factor in the calculation of well drift or alignment. Magnetic Declination is only important if attempting to hit a target or miss another well and then it is included in the calculations.

1 (480) 926-4558

DATA COMPUTATIONS

[illegible]


PLANE OF DRIFT VIEW - I-01

FLORENCE COPPER

Drift Distance = 0.92 Feet

Drift Bearing = 328.8 Degrees

True Vertical Depth = 499.76 Feet



Date of Survey: Monday - December 4, 2017

Balanced Tangential Calculation Method


Southwest Exploration Services, LLC (480) 926-4558

3D PROJECTION VIEW - I-01

FLORENCE COPPER

Drift Distance = 0.92 Feet Drift Bearing = 328.8 Degrees True Vertical Depth = 499.76 Feet

226.0



Date of Survey: Monday - December 4, 2017


Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558

POLAR VIEW - I-01

FLORENCE COPPER

Drift Distance = 0.92 Feet Drift Bearing = 328.8 Degrees True Vertical Depth = 499.76 Feet



Date of Survey: Monday - December 4, 2017

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558


EASTING RECTANGULAR VIEW - I-01

FLORENCE COPPER

Drift Distance = 0.92 Feet

Drift Bearing = 328.8 Degrees

True Vertical Depth = 499.76 Feet



Date of Survey: Monday - December 4, 2017

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558


NORTHING RECTANGULAR VIEW - I-01

FLORENCE COPPER

Drift Distance = 0.92 Feet

Drift Bearing = 328.8 Degrees

True Vertical Depth = 499.76 Feet



Date of Survey: Monday - December 4, 2017

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558

Drift Report

Wellbore DRIFT Interpretation

**PREPARED ESPECIALLY FOR
FLORENCE COPPER**

I-01

Monday - March 5, 2018



This Wellbore Interpretation Package represents our best efforts to provide a correct interpretation. Nevertheless, since all interpretations are opinions based on inferences from electrical or other types of measurements, we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by Customer resulting from any interpretation made by this document. We do not warrant or guarantee the accuracy of the data, specifically including (but without limitations) the accuracy of data transmitted by electronic process, and we will not be responsible for accidental or intentional interception of such data by third parties. Our employees are not empowered to change or otherwise modify the attached interpretation. Furthermore, along with Eagle Pro Software we do not warrant or guarantee the accuracy of the programming techniques employed to produce this document. By accepting this Interpretation Package, the Customer agrees to the foregoing, and to our General Terms and Conditions.

Southwest Exploration Services, LLC
(480) 926-4558

WELLBORE DRIFT INTERPRETATION

Southwest Exploration Services, LLC

(480) 926-4558

Company:	FLORENCE COPPER			Well Owner:								
County:	PINAL	State:	Arizona	Country:	United States							
Well Number:	I-01	Survey Date:	Monday - March 5, 2018	Magnetic Declination:	Declination Correction Not Used							
Field:	FLORENE COPPER		Drift Calculation Methodology:	Balanced Tangential Method								
Location:												
Remarks:												
Witness:	HALEY & ALDRICH	Vehicle No.:	900	Invoice No.:								
				Operator:	M. QUINONES	Well Depth:	1174 Feet	Casing size:	5 Inches			
Tool:	Compass - 6002		Lat.:		Long.:		Sec.:		Twp.:		Rge.:	

MEASURED DATA			DATA COMPUTATIONS						
DEPTHS, feet	INCLINATIONS, degrees	AZIMUTHS, degrees	TVD, feet	T. LATITUDE, feet	T. LONGITUDE, feet	DOGLEG SEV., degrees per 20 Feet	DOGLEG SEV., degrees per 100 feet	DRIFT DIST., feet	DRIFT BGR., degrees
500	1.23	149.60	500.00						
520	1.37	077.66	519.99	-0.134	0.342	0.95	9.05	0.37' (4.44")	111.40
540	1.60	077.45	539.98	-0.022	0.848	0.18	0.04	0.85' (10.20")	091.50
560	1.98	074.02	559.97	0.134	1.453	0.37	0.46	1.46' (17.52")	084.70
580	1.20	064.74	579.96	0.318	1.975	0.20	1.25	2.00' (24.00")	080.80
600	1.40	072.06	599.95	0.483	2.397	0.94	0.98	2.44' (29.28")	078.60
620	1.01	072.21	619.94	0.612	2.797	1.00	0.06	2.86' (34.32")	077.70
640	1.82	079.71	639.93	0.723	3.277	0.58	1.01	3.36' (40.32")	077.60
660	1.27	072.62	659.92	0.846	3.801	0.98	0.96	3.89' (46.68")	077.50
680	1.74	078.14	679.91	0.975	4.310	0.99	0.74	4.42' (53.04")	077.30
700	1.57	066.46	699.90	1.147	4.858	0.55	1.57	4.99' (59.88")	076.70
720	1.20	070.29	719.89	1.327	5.306	0.99	0.52	5.47' (65.64")	076.00
740	1.83	070.90	739.88	1.502	5.805	0.90	0.12	6.00' (72.00")	075.50
760	1.51	080.41	759.87	1.650	6.367	0.32	1.28	6.58' (78.96")	075.50
780	1.70	072.42	779.86	1.784	6.910	0.22	1.07	7.14' (85.68")	075.50
800	1.59	086.77	799.85	1.889	7.470	0.36	1.93	7.71' (92.52")	075.80
820	2.76	058.33	819.83	2.157	8.157	0.85	3.79	8.44' (101.28")	075.20
840	1.61	081.36	839.81	2.452	8.845	0.94	3.08	9.18' (110.16")	074.50

Page No. 1

True Vertical Depth: 1173.63'

Final Drift Distance: 16.52' (198.24")

Final Drift Bearing: 83.10°

Note: Magnetic Declination is not used because it is not a factor in the calculation of well drift or alignment. Magnetic Declination is only important if attempting to hit a target or miss another well and then it is included in the calculations.


(480) 926-4558

Page No. 2 **True Vertical Depth: 1173.63'** **Final Drift Distance: 16.52' (198.24")** **Final Drift Bearing: 83.10°**

PLANE OF DRIFT VIEW - I-01

FLORENCE COPPER

Drift Distance = 16.52 Feet Drift Bearing = 83.1 Degrees True Vertical Depth = 1173.63 Feet



Date of Survey: Monday - March 5, 2018

Balanced Tangential Calculation Method


Southwest Exploration Services, LLC (480) 926-4558

3D PROJECTION VIEW - I-01

FLORENCE COPPER

Drift Distance = 16.52 Feet Drift Bearing = 83.1 Degrees True Vertical Depth = 1173.63 Feet

207.0



Date of Survey: Monday - March 5, 2018


Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558

POLAR VIEW - I-01

FLORENCE COPPER

Drift Distance = 16.52 Feet Drift Bearing = 83.1 Degrees True Vertical Depth = 1173.63 Feet



Date of Survey: Monday - March 5, 2018


Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558

EASTING RECTANGULAR VIEW - I-01

FLORENCE COPPER

Drift Distance = 16.52 Feet Drift Bearing = 83.1 Degrees True Vertical Depth = 1173.63 Feet



Date of Survey: Monday - March 5, 2018


Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558

NORTHING RECTANGULAR VIEW - I-01

FLORENCE COPPER

Drift Distance = 16.52 Feet Drift Bearing = 83.1 Degrees True Vertical Depth = 1173.63 Feet



Date of Survey: Monday - March 5, 2018

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558



Southwest Exploration Services, LLC


borehole geophysics & video services


COMPANY FLORENCE COPPER		WELL ID I-01		FIELD FLORENCE COPPER		COUNTY PINAL		STATE ARIZONA	
TYPE OF LOGS: 3-ARM CALIPER MORE: W / VOLUME CALC.		LOCATION		SEC		TWP		RGE	
PERMANENT DATUM		GROUND LEVEL		ELEVATION		ABOVE PERM. DATUM		K.B.	
LOG MEAS. FROM		GROUND LEVEL		D.F.		G.L.		MUD	
DRILLING MEAS. FROM		GROUND LEVEL		TYPE FLUID IN HOLE		MUD WEIGHT		N/A	
DATE		12-3-17		MUD VISCOSITY		LEVEL		FULL	
RUN No		1		VOLUME CALCULATION		MAX. REC. TEMP.		26.71 DEG. C	
TYPE LOG		VOLUME CALCULATION		IMAGE ORIENTED TO:		SAMPLE INTERVAL		0.2 FT.	
DEPTH-DRILLER		506 FT.		LOGGING TRUCK		TRUCK #200		MSI COMBO TOOL SN 5543	
DEPTH-LOGGER		502 FT.		LOG TIME:ON SITE/OFF SITE		6:00 P.M.			
BTM LOGGED INTERVAL		502 FT.							
TOP LOGGED INTERVAL		SURFACE							
DRILLER / RIG#		HYDRO RESOURCES							
RECORDED BY / Logging Eng.		A. OLSON / M. QUINONES							
WITNESSED BY		CHAD - H&A							
RUN		BOREHOLE RECORD		CASING RECORD					
NO.		BIT FROM		TO		SIZE		WGT.	
1		SURFACE		40 FT.		24 IN.		STEEL	
2		20 IN.		40 FT.		TOTAL DEPTH			
3									
COMMENTS:									

Tool Summary:					
Date	12-3-17 / 12-4-17	Date	12-3-17	Date	12-3-17
Run No.	1	Run No.	2	Run No.	3
Tool Model	MSI COMBO TOOL	Tool Model	MSI E-LOG 40GRP	Tool Model	MSI 60MM SONIC
Tool SN	5543	Tool SN	5019	Tool SN	5050
From	SURFACE	From	SURFACE	From	SURFACE
To	502 FT.	To	502 FT.	To	502 FT.
Recorded By	A. OLSON	Recorded By	A. OLSON	Recorded By	A. OLSON
Truck No	200	Truck No	200	Truck No	200
Operation Check	12-3-17	Operation Check	12-3-17	Operation Check	12-3-17
Calibration Check	12-3-17	Calibration Check	12-3-17	Calibration Check	N/A
Time Logged	6:05 P.M.	Time Logged	6:30 P.M.	Time Logged	6:50 P.M.
Date	12-3-17 / 12-4-17	Date	12-3-17	Date	
Run No.	4	Run No.	5	Run No.	6
Tool Model	MSI DEVIATION	Tool Model	COMPROBE GN	Tool Model	
Tool SN	3082	Tool SN	1107	Tool SN	
From	SURFACE	From	SURFACE	From	
To	502 FT.	To	502 FT.	To	
Recorded By	A. OLSON	Recorded By	A. OLSON	Recorded By	
Truck No	200	Truck No	200	Truck No	
Operation Check	12-3-17	Operation Check	12-3-17	Operation Check	
Calibration Check	N/A	Calibration Check	N/A	Calibration Check	
Time Logged	7:25 P.M.	Time Logged	7:50 P.M.	Time Logged	
Additional Comments:					
Caliper Arms Used: 15 IN.		Calibration Points: 8 IN. & 23 IN.			

Disclaimer:

All interpretations of log data are opinions based on inferences from electrical or other measurements. We do not guarantee the accuracy or correctness of any interpretations or recommendations and shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our employees or agents. These interpretations are also subject to our general terms and conditions set out in our current Service Invoice.





180.0

200.0

220.0

240.0

260.0

280.0


300.0

320.0

340.0

360.0

380.0



17.10

16.09

15.04

14.05

13.03

11.99

10.87


9.76

8.77

7.62


6.58





MSI Gamma-Caliper-Temperature-Fluid Resistivity

Probe Top = Depth Ref.



Single Conductor MSI Probe Top

Probe Length = 2.59 m or 8.5 ft


Probe Weight = 6.80 kg or 15.0 lbs

Natural Gamma and Caliper can only be collected logging up hole.

Fluid Temperature/Resistivity can only be collected logging down hole.

Temperature Rating: 70 Deg C (158 Deg F)

Pressure Rating: 200 bar (2900 psi)



————— **Natural Gamma Ray = 0.76 m (29.75 in)**

NOTE: Lengths on a particular tool may vary from those listed on this document due to probe sizes and styles utilized

————— **3-Arm Caliper = 1.44 m (56.75 in)**

Distance from tool top: 2.20 m (86.5 in)

Available Arm Sizes: 3", 9", and 15"

————— **TFR (Temperature/Fluid Resistivity) = 0.39 m (15.5 in)**

1.375" or 34.9 mm Diameter



**Southwest Exploration
Services, LLC**

borehole geophysics & video services

Company FLORENCE COPPER

Well I-01
Field FLORENCE COPPER
County PINAL
State ARIZONA

Final

Caliper w / Volume Calculation Summary




Southwest Exploration Services, LLC


borehole geophysics & video services


COMPANY FLORENCE COPPER									
WELL ID I-01									
FIELD FLORENCE COPPER									
COUNTY PINAL									
STATE ARIZONA									
TYPE OF LOGS: VOLUME CALC. MORE: BASED ON 5.5" CASING					OTHER SERVICES TEMPERATURE FLUID RESISTIVITY E-LOG SONIC DEVIATION GAMMA-NEUTRON				
LOCATION									
SEC					TWP RGE				
PERMANENT DATUM					ELEVATION				
LOG MEAS. FROM GROUND LEVEL					ABOVE PERM. DATUM				
DRILLING MEAS. FROM GROUND LEVEL					G.L.				
DATE		3-5-18		TYPE FLUID IN HOLE		MUD			
RUN No		1		MUD WEIGHT		N/A			
TYPE LOG		VOLUME CALCULATION		VISCOSITY		N/A			
DEPTH-DRILLER		1220 FT		LEVEL		FULL			
DEPTH-LOGGER		1183 FT		MAX. REC. TEMP.		23.84 Deg C			
BTM LOGGED INTERVAL		1183 FT		IMAGE ORIENTED TO:		N/A			
TOP LOGGED INTERVAL		500 FT		SAMPLE INTERVAL		0.2 FT.			
DRILLER / RIG#		HYDRO RESOURCES		LOGGING TRUCK		TRUCK #900			
RECORDED BY / Logging Eng.		M. QUINONES / A. OLSON		TOOL STRING/SN		MSI COMBO TOOL SN 4183			
WITNESSED BY		CHAD - H&A		LOG TIME:ON SITE/OFF SITE		5:15 PM			
BOREHOLE RECORD					CASING RECORD				
NO.		BIT		FROM		TO		TO	
1		?		SURFACE		40 FT		40 FT	
2		20"		40 FT		500 FT		500 FT	
3		12 1/4"		500 FT		TOTAL DEPTH			
COMMENTS:									

Disclaimer:

All interpretations of log data are opinions based on inferences from electrical or other measurements. We do not guarantee the accuracy or correctness of any interpretations or recommendations and shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our employees or agents. These interpretations are also subject to our general terms and conditions set out in our current Service Invoice.

Total Volume			Depth	3-Arm Caliper			Cumulated Volume (cu.yd)	
0	cu.yd	58.29	1in:20ft	0	Inches	40		
3-D View							Based on 5.5" OD Casing	
<div></div> <div>-0°</div>								
			0.0					
			20.0				57.69	
			40.0				57.08	
			60.0				56.46	
			80.0				55.84	
			100.0				55.23	
			120.0				54.61	
			140.0				54.00	
			160.0				53.38	





400.0

420.0

440.0

460.0

480.0

500.0

520.0

540.0

560.0

580.0

600.0

45.93

45.31

44.68

44.06

43.44

42.81


41.65

40.02

38.28

36.64

35.25



620.0

640.0

660.0

680.0

700.0

720.0

740.0

760.0

780.0

800.0

820.0

33.87

32.15

30.32

28.57

26.88

25.24


23.65


22.06


20.51

19.11

17.83








MSI Gamma-Caliper-Temperature-Fluid Resistivity

Probe Top = Depth Ref.



Single Conductor MSI Probe Top

Probe Length = 2.59 m or 8.5 ft

Probe Weight = 6.80 kg or 15.0 lbs

Natural Gamma and Caliper can only be collected logging up hole.

Fluid Temperature/Resistivity can only be collected logging down hole.

Temperature Rating: 70 Deg C (158 Deg F)

Pressure Rating: 200 bar (2900 psi)

————— Natural Gamma Ray = 0.76 m (29.75 in)

NOTE: Lengths on a particular tool may vary from those listed on this document due to probe sizes and styles utilized

————— 3-Arm Caliper = 1.44 m (56.75 in)

Distance from tool top: 2.20 m (86.5 in)

Available Arm Sizes: 3", 9", and 15"

————— TFR (Temperature/Fluid Resistivity) = 0.39 m (15.5 in)

1.375" or 34.9 mm Diameter



**Southwest Exploration
Services, LLC**

borehole geophysics & video services

Company

FLORENCE COPPER

Well

I-01

Field

FLORENCE COPPER

County


PINAL

State

ARIZONA

Final

Caliper w / Volume Calculation Summary



**Southwest Exploration
Services, LLC**
borehole geophysics & video services


COMPANY		FLORENCE COPPER	
WELL ID	I-01		
FIELD	FLORENCE COPPER		
COUNTY	PINAL		
STATE		ARIZONA	
TYPE OF LOGS: GAMMA - CALIPER MORE: TEMP. / FLUID RES. LOCATION		OTHER SERVICES SONIC 4 PI DENSITY DUAL DENSITY	
SEC	TWP	RGE	
PERMANENT DATUM		ELEVATION	
LOG MEAS. FROM	GROUND LEVEL	ABOVE PERM. DATUM	
DRILLING MEAS. FROM	GROUND LEVEL	G.L.	
DATE	4-26-18	TYPE FLUID IN HOLE	FORMATION WATER
RUN No	1	MUD WEIGHT	N/A
TYPE LOG	GAMMA - CALIPER - TFR	VISCOSITY	N/A
DEPTH-DRILLER	1200 FT.	LEVEL	~232 FT.
DEPTH-LOGGER	1185 FT.	MAX. REC. TEMP.	29.00 DEG. C
BTM LOGGED INTERVAL	1185 FT.	IMAGE ORIENTED TO:	N/A
TOP LOGGED INTERVAL	SURFACE	SAMPLE INTERVAL	0.2 FT.
DRILLER / RIG#	HYDRO RESOURCES	LOGGING TRUCK	TRUCK #900
RECORDED BY / Logging Eng.	A. OLSON	TOOL STRING/SN	MSI COMBO TOOL SN 4183
WITNESSED BY	COLLIN - H&A	LOG TIME:ON SITE/OFF SITE	10:30 A.M.
RUN		CASING RECORD	
NO.	BIT	FROM	TO
1	?	SURFACE	40 FT.
2	20 IN.	40 FT.	500 FT.
3	12 1/4 IN.	500 FT.	TOTAL DEPTH
COMMENTS:			



Tool Summary:					
Date	4-26-18	Date	4-26-18	Date	4-26-18
Run No.	1	Run No.	2	Run No.	3
Tool Model	MSI COMBO TOOL	Tool Model	ALT 4 RX SONIC	Tool Model	COMPROBE 4 PI
Tool SN	4183	Tool SN	4572	Tool SN	6009
From	SURFACE	From	200 FT.	From	SURFACE
To	1185 FT.	To	1185 FT.	To	1185 FT.
Recorded By	A. OLSON	Recorded By	A. OLSON	Recorded By	A. OLSON
Truck No	900	Truck No	900	Truck No	900
Operation Check	4-25-18	Operation Check	4-25-18	Operation Check	4-25-18
Calibration Check	4-25-18	Calibration Check	N/A	Calibration Check	N/A
Time Logged	10:35 A.M.	Time Logged	11:30 A.M.	Time Logged	12:20 P.M.
Date	4-26-18	Date		Date	
Run No.	4	Run No.	5	Run No.	6
Tool Model	ALT QL DENSITY	Tool Model		Tool Model	
Tool SN	6187	Tool SN		Tool SN	
From	SURFACE	From		From	
To	1185 FT.	To		To	
Recorded By	A. OLSON	Recorded By		Recorded By	
Truck No	900	Truck No		Truck No	
Operation Check	4-25-18	Operation Check		Operation Check	
Calibration Check	N/A	Calibration Check		Calibration Check	
Time Logged	1:15 P.M.	Time Logged		Time Logged	
Additional Comments:					
Caliper Arms Used:		9 IN.			
Calibration Points:		4 IN. & 12 IN.			
Tool Condition:		N/A			
Calibration Status:		N/A			


E-Log Calibration Range: N/A Calibration Points: N/A

Disclaimer:


All interpretations of log data are opinions based on inferences from electrical or other measurements. We do not guarantee the accuracy or correctness of any interpretations or recommendations and shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by anyone resulting from any interpretation made by any of our employees or agents. These interpretations are also subject to our general terms and conditions set out in our current Service Invoice.










400.0
420.0
440.0
460.0
480.0
500.0
520.0
540.0
560.0
580.0
600.0










MSI Gamma-Caliper-Temperature-Fluid Resistivity

Probe Top = Depth Ref.




Single Conductor MSI Probe Top

Probe Length = 2.59 m or 8.5 ft

Probe Weight = 6.80 kg or 15.0 lbs

Natural Gamma and Caliper can only be collected logging up hole.





APPENDIX F

SAPT Documentation

UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
STANDARD ANNULAR PRESSURE TEST

Operator FLORENCE COPPER, INC

State Permit No. P-101704

Address 1575 W. HUNT HWY

USEPA Permit No. R9UIC-AZ3-FY11-1

FLORENCE, AZ 85132

Date of Test 4/25/2018

Well Name I-01

Well Type ENV - INJECTION - Class III

LOCATION INFORMATION

SW Quarter of the NE Quarter of the SW Quarter of Section 28; Range 9E; Township 4S; County PINAL;

Company Representative IAN REAM; Field Inspector LAUREN CANDREVA;

Type of Pressure Gauge Pressure transducer with data logger inch face; 300 psi full scale; 0.001 psi increments;

New Gauge? Yes ☒ No ☐ If no, date of calibration Calibration certification submitted? Yes ☐ No ☒

TEST RESULTS

Readings must be taken at least every 10 minutes for a minimum of 30 minutes for Class II, III and V wells and 60 minutes for Class I wells.

For Class II wells, annulus pressure should be at least 300 psig. For Class I wells, annulus pressure should be the greater of 300 psig or 100 psi above maximum permitted injection pressure.

Original chart recordings must be submitted with this form.

5-year or annual test on time? Yes ☐ No ☒

2-year test for TA'd wells on time? Yes ☐ No ☒

After rework? Yes ☐ No ☒

Newly permitted well? Yes ☒ No ☐

Time	Pressure (in psig)	
	Annulus	Tubing
15:42	175.11	same
15:52	175.19	same
16:02	175.45	same
16:12	175.64	same

Casing size 5" - NOMINAL

Tubing size 2"

Packer type INFLATABLE PACKER

Packer set @ 4.91(top), 504.49(bottom)

Top of Permitted Injection Zone 418

Is packer 100 ft or less above top of

Injection Zone? Yes ☒ No ☐

If not, please submit a justification.

Fluid return (gal.) 0.41

Comments: Three tests were conducted to confirm results all three tests are included in attached chart and table

Test Pressures: Max. Allowable Pressure Change: Initial test pressure x 0.05 8.14 psi
Test Period Pressure change 0.53 psi

Test Passed ☒ Test Failed ☐

If failed test, well must be shut in, no injection can occur, and USEPA must be contacted within 24 hours. Corrective action needs to occur, the well retested, and written authorization received before injection can recommence.


I certify under penalty of law that this document and all attachments are, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. (See 40 CFR 144.32(d))

Ian Beam
Printed Name of Company Representative

[Signature]
Signature of Company Representative

9-12-2018
Date

I-01 Standard Annular Pressure Test Data



Well I-01 SAPT Data		
Tranducer Serial Number:	519257.00	
Tranducer Model:	Level TROLL 400 non-vented 300 psi	
Date and Time	Pressure (PSI)	Corrected Presssure (PSI) (Sensor pressure - barometric pressure)
4/25/2018 15:42	188.98	175.11
4/25/2018 15:43	188.96	175.086
4/25/2018 15:44	188.97	175.098
4/25/2018 15:45	188.95	175.077
4/25/2018 15:46	188.97	175.1
4/25/2018 15:47	188.94	175.067
4/25/2018 15:48	188.95	175.082
4/25/2018 15:49	188.99	175.114
4/25/2018 15:50	189.02	175.149
4/25/2018 15:51	189.04	175.164
4/25/2018 15:52	189.06	175.189
4/25/2018 15:53	189.09	175.222
4/25/2018 15:54	189.11	175.235
4/25/2018 15:55	189.13	175.258
4/25/2018 15:56	189.16	175.285
4/25/2018 15:57	189.20	175.326
4/25/2018 15:58	189.20	175.323
4/25/2018 15:59	189.24	175.366
4/25/2018 16:00	189.25	175.374
4/25/2018 16:01	189.30	175.427
4/25/2018 16:02	189.32	175.448
4/25/2018 16:03	189.32	175.445
4/25/2018 16:04	189.36	175.484
4/25/2018 16:05	189.38	175.506
4/25/2018 16:06	189.39	175.52
4/25/2018 16:07	189.41	175.536
4/25/2018 16:08	189.42	175.549
4/25/2018 16:09	189.46	175.59
4/25/2018 16:10	189.48	175.611
4/25/2018 16:11	189.49	175.615
4/25/2018 16:12	189.52	175.644
4/25/2018 16:13	189.53	175.661
4/25/2018 16:15	13.88	0.012
4/25/2018 16:22	162.91	149.038
4/25/2018 16:23	162.94	149.068
4/25/2018 16:24	162.94	149.065
4/25/2018 16:25	162.96	149.088
4/25/2018 16:26	162.99	149.114
4/25/2018 16:27	162.99	149.121
4/25/2018 16:28	163.01	149.135
4/25/2018 16:29	162.99	149.122


Well I-01 SAPT Data		
Tranducer Serial Number:	519257.00	
Tranducer Model:	Level TROLL 400 non-vented 300 psi	
Date and Time	Pressure (PSI)	Corrected Presssure (PSI) (Sensor pressure - barometric pressure)
4/25/2018 16:30	163.03	149.162
4/25/2018 16:31	163.06	149.186
4/25/2018 16:32	163.05	149.181
4/25/2018 16:33	163.07	149.196
4/25/2018 16:34	163.10	149.228
4/25/2018 16:35	163.12	149.243
4/25/2018 16:36	163.10	149.226
4/25/2018 16:37	163.14	149.266
4/25/2018 16:38	163.13	149.258
4/25/2018 16:39	163.12	149.245
4/25/2018 16:40	163.14	149.271
4/25/2018 16:41	163.17	149.298
4/25/2018 16:42	163.17	149.302
4/25/2018 16:43	163.19	149.319
4/25/2018 16:44	163.19	149.322
4/25/2018 16:45	163.18	149.311
4/25/2018 16:46	163.20	149.326
4/25/2018 16:47	163.24	149.37
4/25/2018 16:48	163.26	149.392
4/25/2018 16:49	163.21	149.338
4/25/2018 16:50	163.24	149.363
4/25/2018 16:51	163.24	149.371
4/25/2018 16:52	163.25	149.378
4/25/2018 16:53	163.26	149.39
4/25/2018 16:54	163.26	149.391
4/25/2018 16:55	13.87	0
4/25/2018 17:04	178.66	164.789
4/25/2018 17:05	178.66	164.79
4/25/2018 17:06	178.65	164.782
4/25/2018 17:07	178.62	164.749
4/25/2018 17:08	178.58	164.707
4/25/2018 17:09	178.60	164.723
4/25/2018 17:10	178.56	164.684
4/25/2018 17:11	178.54	164.664
4/25/2018 17:12	178.51	164.64
4/25/2018 17:13	178.50	164.631
4/25/2018 17:14	178.50	164.624
4/25/2018 17:15	178.49	164.619
4/25/2018 17:16	178.48	164.606
4/25/2018 17:17	178.48	164.607
4/25/2018 17:18	178.47	164.6

Well I-01 SAPT Data		
Tranducer Serial Number:	519257.00	
Tranducer Model:	Level TROLL 400 non-vented 300 psi	
Date and Time	Pressure (PSI)	Corrected Presssure (PSI) (Sensor pressure - barometric pressure)
4/25/2018 17:19	178.43	164.555
4/25/2018 17:20	178.43	164.56
4/25/2018 17:21	178.46	164.586
4/25/2018 17:22	178.45	164.578
4/25/2018 17:23	178.41	164.534
4/25/2018 17:24	178.43	164.559
4/25/2018 17:25	178.39	164.518
4/25/2018 17:26	178.38	164.505
4/25/2018 17:27	178.40	164.53
4/25/2018 17:28	178.37	164.497
4/25/2018 17:29	178.36	164.488
4/25/2018 17:30	178.37	164.5
4/25/2018 17:31	178.37	164.497
4/25/2018 17:32	178.35	164.479
4/25/2018 17:33	178.33	164.46
4/25/2018 17:34	178.33	164.461
4/25/2018 17:35	178.31	164.436
4/25/2018 17:36	178.32	164.45
4/25/2018 17:38	13.86	-0.01

APPENDIX G





Cement Bond Log Summary


Geophysical Log Summary





Date Processed: 07-18-18





Depth 1in:20ft	I-01 Sonic CBL with Density Summary											
	Nat. Gamma Cased 4-26-18 <div><div></div><div>0API200</div></div>		RX1 - VDL (60mm) - Btm Open 3-5-18 <div><div></div><div>100uSec1000</div></div>		RX1 - VDL Cased 4-26-18 <div><div></div><div>100uSec1020</div></div>		RX4 - VDL Cased 4-26-18 <div><div></div><div>100uSec1020</div></div>		Velocity Analysis Cased 4-26-18 <div><div></div><div>40us/ft220</div></div>		Near Density Cased 4-26-18 <div><div></div><div>1g/cc4</div></div>	
	3-Arm Caliper Cased 4-26-18 <div><div></div><div>0Inches10</div></div>		RX1 - TT (60mm) - Btm Open 3-5-18 <div><div></div><div>100uSec1000</div></div>		RX1 - TT Cased 4-26-18 <div><div></div><div>100uSec1020</div></div>		RX4 - TT Cased 4-26-18 <div><div></div><div>100uSec1020</div></div>		P-Wave Slow Cased 4-26-18 <div><div></div><div>40us/ft220</div></div>		Far Density Cased 4-26-18 <div><div></div><div>1g/cc4</div></div>	
	Comp Density Cased 4-26-18 <div><div></div><div>-1g/cc4</div></div>		RX1 - VDL (60mm) - Top Cased 12-7-17 <div><div></div><div>100uSec1000</div></div>						Steel <div><div></div><div>40us/ft220</div></div>		4 Pi Density (Dry) Cased 4-26-18 <div><div></div><div>2000CPS0</div></div>	
	Compensation Cased 4-26-18 <div><div></div><div>-4g/cc1</div></div>		RX1 - TT (60mm) - Top Cased 12-7-17 <div><div></div><div>100uSec1000</div></div>						FRP <div><div></div><div>40us/ft220</div></div>		4 Pi Density (Wet) Cased 4-26-18 <div><div></div><div>400CPS0</div></div>	
			Bond Index <div><div></div><div>0%100</div></div>						PVC <div><div></div><div>40us/ft220</div></div>			
									Cement <div><div></div></div>			
	0.0											
20.0												
40.0												
60.0												
80.0												
100.0												











	<div><div><div>-4</div><div>g/cc</div><div>1</div></div><div>Cased 4-26-18</div><div>Compensation</div></div>	<div><div><div>100</div><div>uSec</div><div>1000</div></div><div>Cased 12-7-17</div><div>RX1 - TT (60mm) - Top</div></div>			<div><div><div>40</div><div>us/ft</div><div>220</div></div><div>PVC</div></div>	<div><div><div>400</div><div>CPS</div><div>0</div></div><div>Cased 4-26-18</div><div>4 Pi Density (Wet)</div></div>
	<div><div><div>-1</div><div>g/cc</div><div>4</div></div><div>Cased 4-26-18</div><div>Comp Density</div></div>	<div><div><div>100</div><div>uSec</div><div>1000</div></div><div>Cased 12-7-17</div><div>RX1 - VDL (60mm) - Top</div></div>			<div><div><div>40</div><div>us/ft</div><div>220</div></div><div>FRP</div></div>	<div><div><div>2000</div><div>CPS</div><div>0</div></div><div>Cased 4-26-18</div><div>4 Pi Density (Dry)</div></div>
	<div><div><div>0</div><div>Inches</div><div>10</div></div><div>Cased 4-26-18</div><div>3-Arm Caliper</div></div>	<div><div><div>100</div><div>uSec</div><div>1000</div></div><div>Open 3-5-18</div><div>RX1 - TT (60mm) - Btm</div></div>	<div><div><div>100</div><div>uSec</div><div>1020</div></div><div>Cased 4-26-18</div><div>RX1 - TT</div></div>	<div><div><div>100</div><div>uSec</div><div>1020</div></div><div>Cased 4-26-18</div><div>RX4 - TT</div></div>	<div><div><div>40</div><div>us/ft</div><div>220</div></div><div>Cased 4-26-18</div><div>P-Wave Slow</div></div>	<div><div><div>1</div><div>g/cc</div><div>4</div></div><div>Cased 4-26-18</div><div>Far Density</div></div>
	<div><div><div>0</div><div>API</div><div>200</div></div><div>Cased 4-26-18</div><div>Nat. Gamma</div></div>	<div><div><div>100</div><div>uSec</div><div>1000</div></div><div>Open 3-5-18</div><div>RX1 - VDL (60mm) - Btm</div></div>	<div><div><div>100</div><div>uSec</div><div>1020</div></div><div>Cased 4-26-18</div><div>RX1 - VDL</div></div>	<div><div><div>100</div><div>uSec</div><div>1020</div></div><div>Cased 4-26-18</div><div>RX4 - VDL</div></div>	<div><div><div>40</div><div>us/ft</div><div>220</div></div><div>Cased 4-26-18</div><div>Velocity Analysis</div></div>	<div><div><div>1</div><div>g/cc</div><div>4</div></div><div>Cased 4-26-18</div><div>Near Density</div></div>
	1in:20ft Depth	I-01 Sonic CBL with Density Summary				

APPENDIX H

Well Development Field Forms

DEVELOPMENT FIELD DATA LOG

Project Name: <u>PCI</u>	Project No.: <u>129687-004</u>
Well No.: <u>E-01</u>	Date: <u>4/4/18</u>
Location: <u>FLORENCE, AL</u>	Measuring Point:
Total Depth of Well (ft bls): <u>1200</u>	Screen Interval (ft bls):
Pump Type/Setting (ft bls): <u>Air Lift /</u>	Activity: <u>Air Lift</u>
How Q Measured: <u>5 gal bucket</u>	H&A Personnel: <u>G.F.</u>

Time	Discharge (gpm)	Pumping Water Level (ft)	Specific Capacity (gpm/ft)	Sand Content (ppm)	pH	Sp. Cond. (umhos/cm)	Temp. °C	Turbidity NTU	Comments
2300	~5	—	—	TR	8.07	1479	22.15	002	
4/5/18 0100	~5	—	—	0	8.10	1450	22.21	173	move up ~2 sand
0230	~5	—	—	0	8.07	1520	18.4	67.7	@ 600'
0240	~5	—	—	0	8.16	1575	16.04	74.9	
0255	~5	—	—	0	8.21	1638	14.93	122	
0320	~5	—	—	0	8.14	1644	18.41	59.2	
0330	~5	—	—	0	8.17	1507	18.16	132	
0445	~8	—	—	0	7.97	1602	19.47	172	800 720 778
0505	~8	—	—	TR	8.22	1698	20.80	130	
0525	~8	—	—	0	8.21	1685	20.71	73.1	
0550	~8	—	—	0	8.26	1744	21.29	73	
0655	~	—	—	—	—	—	—	—	air lift ~55'
0850	~10	—	—	—	—	—	—	—	lower to ~1000'
0855	~10	—	—	0.1	7.95	1836	22.51	64.2	Air on, 1004'
0940	~10	—	—	0.1	8.12	1840	24.02	43.5	cloudy
1115	~10	—	—	0	8.18	1816	24.52	18.7	cloudy
1425	~10	—	—	0	8.06	1830	25.02	18.0	clear
1515	~10	—	—	0	8.21	1832	24.89	16.1	clear
1715	—	—	—	—	—	—	—	—	clear
1717	~10	—	—	0.2	7.94	1826	23.74	105	air on, @ 1134'
1748	~10	—	—	0	8.07	1824	24.22	41.9	gray cloudy
1750	—	—	—	—	—	—	—	—	cloudy
4-6-18 0808	—	—	—	—	—	—	—	—	off
0826	~10	—	—	—	—	—	—	—	@ 1139', surge before
0840	~10	—	—	10.0	8.30	1834	22.00	02	letting run
0905	~10	—	—	0.4	8.25	1817	22.97	335	twid, brown/gray
	~10	—	—	7.1	8.31	1815	24.22	275	Gray, @ 1144'
									gray, @ 1145'
Comments:									

DEVELOPMENT FIELD DATA LOG

Project Name: <u>FCI PTF</u>	Project No.: <u>12968</u>
Well No.: <u>I-01</u>	Date: <u>4-6-18 + 4/7/2018</u>
Location: <u>Florence AZ</u>	Measuring Point:
Total Depth of Well (ft bls): <u>1500</u>	Screen Interval (ft bls):
Pump Type/Setting (ft bls): <u>Air Lift</u>	Activity: <u>Air Lift</u>
How Q Measured: <u>Estimates</u>	H&A Personnel: <u>L Driscoll - M. Cate (MTC)</u>

Time	Discharge (gpm)	Pumping Water Level (ft)	Specific Capacity (gpm/ft)	Sand Content (ppm)	pH	Sp. Cond. (umhos/cm)	Temp. °C	Turbidity NTU	Comments
0935	~10			0.5	8.33	1819	25.01	54.3	cloudy @ 1145
0958	~10	fine sand →		50	8.27	1816	24.71	OR	Brown
1010	~10	gravel →		4.5	8.36	1833	25.14	22.6	lt Brown
1040	~10	SAA →		3.0	8.32	1832	25.56	67.3	sl cloudy
1110	~10			0.2	8.31	1820	25.67	20.1	clear
1144	~10	fine sand →		30	8.28	1823	25.53	OR	Brown 1150'
1204	~10	gravel →		35	8.31	1829	26.03	317	lt Brown
1213	~10	SAA →		8.0	8.28	1831	25.74	169	lt brown
1238	~10	SAA →		2.0	8.29	1830	26.17	45.1	cloudy
1303	~10			0.1	8.29	1832	26.30	21.3	clear
1332	~10	sand/gravel		6.0	8.23	1826	26.04	OR	Brown 1160'
1405	~10			0.1	8.27	1834	26.44	44.1	cloudy
1534	~10			0.0	8.28	1830	25.47	36.3	sl cloudy
1553	~10	sand →		60	8.23	1825	25.10	OR	Brown 1165'
1630	~10			60.0	8.26	1831	25.57	26.1	clear 1165'
1750	~5	skud →		80	8.21	1800	24.62	OR	Brown @ 1190
1830	~10	sand		90	8.12	1737	22.45	OR	Brown @ 1190
1852	~10			0.1	8.13	1760	23.00	26.1	cloudy
1900	~10			0.3	8.13	1757	23.00	115	cloudy
1910	~10			0.5	8.12	1762	23.01	64.5	cloudy
1920	~10			0	8.17	1766	23.14	31.5	cloudy
1930	~10			0	8.19	1770	23.45	22.6	clear - end
1220	Begin	"chlorine" injection	1350	Complete	Thru	switch	1st 9ft	overnight w/ chlorine.	
0732	Begin	analytical Editor @ 422'	airline @ 300'					total Cl ₂ (mg/L)	Free Cl ₂ (mg/L)
0745	~2	422 300	5.0	7.55	1685	20.34	618	0.00	0.00
0815	~2	422 315	0	8.15	1727	21.97	142	-	-
0840	~2	422 315	0	8.27	1747	22.07	98.5	-	-
0930		616 530	0.1	8.07	1973	23.32	147	(rebrown)	0.0
Comments:									

(mg/L)
Yellow Brown
Yellow Brown
Yellow Brown
Clear

DEVELOPMENT FIELD DATA LOG

Project Name: <u>FCI - PTF</u>	Project No.: <u>129087</u>
Well No.: <u>I-01</u>	Date: <u>4/8/2018 + 4/9/2018</u>
Location: <u>Florence, AZ</u>	Measuring Point:
Total Depth of Well (ft bls): <u>1200'</u>	Screen Interval (ft bls):
Pump Type/Setting (ft bls): <u>air lift/cables see below</u>	Activity: <u>Am/1st Chlorine</u>
How Q Measured: <u>Bucket @ 40k + stopwatch</u>	H&A Personnel: <u>M. Cole (more)</u>

Time	Discharge (gpm)	Pumping Water Level E (ft) A	Specific Capacity (gpm/ft)	Sand Content (ppm)	pH	Sp. Cond. (umhos/cm)	Temp. °C	Turbidity NTU	Comments	
									Total Cl ₂ (mg/L)	Free Cl ₂ (mg/L)
1000 1030	~10	616 530	NM	0	8.23	3598	23.36	20.7	4.40 (clear)	0.00
1030	~10	616 530	NM	0	8.23	3757	24.13	12.9	4.40 (clear)	—
1100	~10	616 530	NM	0	8.18	3246	24.49	7.45	—	—
1130	~10	616 530	NM	0	8.11	3730	24.56	5.39	—	—
1200	~10	616 530	NM	0	8.12	3558	24.99	8.53	—	—
1230	~10	616 530	NM	0	8.11	3413	24.96	6.24	1.41 (yellow)	—
1300	~10	616 530	NM	0	8.12	3225	24.83	10.6	—	—
1330	~10	616 530	NM	0	8.11	3096	24.98	8.32	0.67 (peachy yellow)	—
1445	~9	810 530	NM	0	8.06	3048	24.02	57.4	0.66 (peachy yellow)	4.40 (pink)
1500	~9	810 530	NM	0	7.97	3035	24.40	29.1	0.48 (yellow)	4.40 (pink)
1530	~9	810 530	NM	0	8.07	3099	24.73	33.1	—	—
1600	~10	810 530	NM	0	7.82	2983	25.76	24.9	—	4.40 (pink)
1630	~9	810 530	NM	0	8.09	2924	24.90	14.8	—	—
1730	~9	810 530	NM	0	8.04	2823	24.88	8.26	—	4.40 (pink)
		1040 530	NM							
1845	~10	1004 530	NM	0	7.97	2977	23.42	603.0	4.40 PINK	4.40 P
1915	~10	1004 530	NM	0	7.96	2749	23.51	30.0	4.40 PINK	4.40
2000	~10	1004 530	NM	0	8.05	2640	23.65	26.3	4.40 PINK	4.40
2100	~10	1004 530	NM	0	8.03	2550	23.28	15.4	4.40 PINK	4.40
2215	~10	1004 530	NM	0	8.04	2415	22.96	12.6	4.40 PINK	4.40
2330	~10	1004 530	NM	0	8.17	2294	22.26	5.54	4.40 PINK	4.40
0811	Begin @	1199 530	NM					120		
0815	~9	1199 530	NM	0.4 (fine)	7.96	2232	22.11	120	4.40+ (pink)	2.13
0845	~9	1199 530	NM	8 (fine)	8.07	3318	23.61	109	—	—
0915	~8	1199 530	NM	5 (fine)	8.19	3068	24.04	83.6	—	—
0945	~8	1199 530	NM	1.25 (fine)	8.19	2911	24.71	34.4	—	—
1030	~9	1199 530	NM	0.2 fr.	8.17	2762	24.81	24.4	4.40+ (pink)	—
1100	~9	1199 530	NM	1 (fine)	8.20	2713	25.12	25.8	—	—

Comments:
E = Elevator depth ; A = air line depth

Comments:
E = Elevator depth ; A = air line depth

DEVELOPMENT FIELD DATA LOG

Project Name: <u>1002-1702</u>	Project No.: <u>1002-1702</u>
Well No.: <u>1-01</u>	Date: <u>4/10/2019</u>
Location: <u>Field #1</u>	Measuring Point:
Total Depth of Well (ft bls): <u>1702</u>	Screen Interval (ft bls):
Pump Type/Setting (ft bls):	Activity:
How Q Measured:	H&A Personnel:

Time	Discharge (gpm)	Pumping Water Level (ft)	Specific Capacity (gpm/ft)	Sand Content (ppm)	pH	Sp. Cond. (µmhos/cm)	Temp. °C	Turbidity NTU	Comments
1:20	~4	179 530	NM	1.0	8.21	2657	22.31	14.4	
1:22	~4	179 530	NM	1.0	8.23	2652	22.32	14.4	
1:24	~4	179 530	NM	1.0	8.25	2655	22.33	14.4	
1:26	~4	179 530	NM	1.0	8.27	2658	22.34	14.4	
1:28	~4	179 530	NM	1.0	8.29	2661	22.35	14.4	
1:30	~4	179 530	NM	1.0	8.31	2664	22.36	14.4	
1:32	~4	179 530	NM	1.0	8.33	2667	22.37	14.4	
1:34	~4	179 530	NM	1.0	8.35	2670	22.38	14.4	
1:36	~4	179 530	NM	1.0	8.37	2673	22.39	14.4	
1:38	~4	179 530	NM	1.0	8.39	2676	22.40	14.4	
1:40	~4	179 530	NM	1.0	8.41	2679	22.41	14.4	
1:42	~4	179 530	NM	1.0	8.43	2682	22.42	14.4	
1:44	~4	179 530	NM	1.0	8.45	2685	22.43	14.4	
1:46	~4	179 530	NM	1.0	8.47	2688	22.44	14.4	
1:48	~4	179 530	NM	1.0	8.49	2691	22.45	14.4	
1:50	~4	179 530	NM	1.0	8.51	2694	22.46	14.4	
1:52	~4	179 530	NM	1.0	8.53	2697	22.47	14.4	
1:54	~4	179 530	NM	1.0	8.55	2700	22.48	14.4	
1:56	~4	179 530	NM	1.0	8.57	2703	22.49	14.4	
1:58	~4	179 530	NM	1.0	8.59	2706	22.50	14.4	
2:00	~4	179 530	NM	1.0	8.61	2709	22.51	14.4	
2:02	~4	179 530	NM	1.0	8.63	2712	22.52	14.4	
2:04	~4	179 530	NM	1.0	8.65	2715	22.53	14.4	
2:06	~4	179 530	NM	1.0	8.67	2718	22.54	14.4	
2:08	~4	179 530	NM	1.0	8.69	2721	22.55	14.4	
2:10	~4	179 530	NM	1.0	8.71	2724	22.56	14.4	
2:12	~4	179 530	NM	1.0	8.73	2727	22.57	14.4	
2:14	~4	179 530	NM	1.0	8.75	2730	22.58	14.4	
2:16	~4	179 530	NM	1.0	8.77	2733	22.59	14.4	
2:18	~4	179 530	NM	1.0	8.79	2736	22.60	14.4	
2:20	~4	179 530	NM	1.0	8.81	2739	22.61	14.4	
2:22	~4	179 530	NM	1.0	8.83	2742	22.62	14.4	
2:24	~4	179 530	NM	1.0	8.85	2745	22.63	14.4	
2:26	~4	179 530	NM	1.0	8.87	2748	22.64	14.4	
2:28	~4	179 530	NM	1.0	8.89	2751	22.65	14.4	
2:30	~4	179 530	NM	1.0	8.91	2754	22.66	14.4	
2:32	~4	179 530	NM	1.0	8.93	2757	22.67	14.4	
2:34	~4	179 530	NM	1.0	8.95	2760	22.68	14.4	
2:36	~4	179 530	NM	1.0	8.97	2763	22.69	14.4	
2:38	~4	179 530	NM	1.0	8.99	2766	22.70	14.4	
2:40	~4	179 530	NM	1.0	9.01	2769	22.71	14.4	
2:42	~4	179 530	NM	1.0	9.03	2772	22.72	14.4	
2:44	~4	179 530	NM	1.0	9.05	2775	22.73	14.4	
2:46	~4	179 530	NM	1.0	9.07	2778	22.74	14.4	
2:48	~4	179 530	NM	1.0	9.09	2781	22.75	14.4	
2:50	~4	179 530	NM	1.0	9.11	2784	22.76	14.4	
2:52	~4	179 530	NM	1.0	9.13	2787	22.77	14.4	
2:54	~4	179 530	NM	1.0	9.15	2790	22.78	14.4	
2:56	~4	179 530	NM	1.0	9.17	2793	22.79	14.4	
2:58	~4	179 530	NM	1.0	9.19	2796	22.80	14.4	
3:00	~4	179 530	NM	1.0	9.21	2799	22.81	14.4	
3:02	~4	179 530	NM	1.0	9.23	2802	22.82	14.4	
3:04	~4	179 530	NM	1.0	9.25	2805	22.83	14.4	
3:06	~4	179 530	NM	1.0	9.27	2808	22.84	14.4	
3:08	~4	179 530	NM	1.0	9.29	2811	22.85	14.4	
3:10	~4	179 530	NM	1.0	9.31	2814	22.86	14.4	
3:12	~4	179 530	NM	1.0	9.33	2817	22.87	14.4	
3:14	~4	179 530	NM	1.0	9.35	2820	22.88	14.4	
3:16	~4	179 530	NM	1.0	9.37	2823	22.89	14.4	
3:18	~4	179 530	NM	1.0	9.39	2826	22.90	14.4	
3:20	~4	179 530	NM	1.0	9.41	2829	22.91	14.4	
3:22	~4	179 530	NM	1.0	9.43	2832	22.92	14.4	
3:24	~4	179 530	NM	1.0	9.45	2835	22.93	14.4	
3:26	~4	179 530	NM	1.0	9.47	2838	22.94	14.4	
3:28	~4	179 530	NM	1.0	9.49	2841	22.95	14.4	
3:30	~4	179 530	NM	1.0	9.51	2844	22.96	14.4	
3:32	~4	179 530	NM	1.0	9.53	2847	22.97	14.4	
3:34	~4	179 530	NM	1.0	9.55	2850	22.98	14.4	
3:36	~4	179 530	NM	1.0	9.57	2853	22.99	14.4	
3:38	~4	179 530	NM	1.0	9.59	2856	23.00	14.4	
3:40	~4	179 530	NM	1.0	9.61	2859	23.01	14.4	
3:42	~4	179 530	NM	1.0	9.63	2862	23.02	14.4	
3:44	~4	179 530	NM	1.0	9.65	2865	23.03	14.4	
3:46	~4	179 530	NM	1.0	9.67	2868	23.04	14.4	
3:48	~4	179 530	NM	1.0	9.69	2871	23.05	14.4	
3:50	~4	179 530	NM	1.0	9.71	2874	23.06	14.4	
3:52	~4	179 530	NM	1.0	9.73	2877	23.07	14.4	
3:54	~4	179 530	NM	1.0	9.75	2880	23.08	14.4	
3:56	~4	179 530	NM	1.0	9.77	2883	23.09	14.4	
3:58	~4	179 530	NM	1.0	9.79	2886	23.10	14.4	
4:00	~4	179 530	NM	1.0	9.81	2889	23.11	14.4	
4:02	~4	179 530	NM	1.0	9.83	2892	23.12	14.4	
4:04	~4	179 530	NM	1.0	9.85	2895	23.13	14.4	
4:06	~4	179 530	NM	1.0	9.87	2898	23.14	14.4	
4:08	~4	179 530	NM	1.0	9.89	2901	23.15	14.4	
4:10	~4	179 530	NM	1.0	9.91	2904	23.16	14.4	
4:12	~4	179 530	NM	1.0	9.93	2907	23.17	14.4	
4:14	~4	179 530	NM	1.0	9.95	2910	23.18	14.4	
4:16	~4	179 530	NM	1.0	9.97	2913	23.19	14.4	
4:18	~4	179 530	NM	1.0	9.99	2916	23.20	14.4	
4:20	~4	179 530	NM	1.0	10.01	2919	23.21	14.4	
4:22	~4	179 530	NM	1.0	10.03	2922	23.22	14.4	
4:24	~4	179 530	NM	1.0	10.05	2925	23.23	14.4	
4:26	~4	179 530	NM	1.0	10.07	2928	23.24	14.4	
4:28	~4	179 530	NM	1.0	10.09	2931	23.25	14.4	
4:30	~4	179 530	NM	1.0	10.11	2934	23.26	14.4	
4:32	~4	179 530	NM	1.0	10.13	2937	23.27	14.4	
4:34	~4	179 530	NM	1.0	10.15	2940	23.28	14.4	
4:36	~4	179 530	NM	1.0	10.17	2943	23.29	14.4	
4:38	~4	179 530	NM	1.0	10.19	2946	23.30	14.4	
4:40	~4	179 530	NM	1.0	10.21	2949	23.31	14.4	
4:42	~4	179 530	NM	1.0	10.23	2952	23.32	14.4	
4:44	~4	179 530	NM	1.0	10.25	2955	23.33	14.4	
4:46	~4	179 530	NM	1.0	10.27	2958	23.34	14.4	
4:48	~4	179 530	NM	1.0	10.29	2961	23.35	14.4	
4:50	~4	179 530	NM	1.0	10.31	2964	23.36	14.4	
4:52	~4	179 530	NM	1.0	10.33	2967	23.37	14.4	
4:54	~4	179 530	NM	1.0	10.35	2970	23.38	14.4	
4:56	~4	179 530	NM	1.0	10.37	2973	23.39	14.4	
4:58	~4	179 530	NM	1.0	10.39	2976	23.40	14.4	
5:00	~4	179 530	NM	1.0	10.41	2979	23.41	14.4	
5:02	~4	179 530	NM	1.0	10.43	2982	23.42	14.4	
5:04	~4	179 530	NM	1.0	10.45	2985	23.43	14.4	
5:06	~4	179 530	NM	1.0	10.47	2988	23.44	14.4	
5:08	~4	179 530	NM	1.0	10.49	2991	23.45	14.4	
5:10	~4	179 530	NM	1.0	10.51	2994	23.46	14.4	
5:12	~4	179 530	NM	1.0	10.53	2997	23.47	14.4	
5:14	~4	179 530	NM	1.0	10.55	3000	23.48	14.4	
5:16	~4	179 530	NM	1.0	10.57	3003	23.49	14.4	
5:18	~4	179 530	NM	1.0	10.59	3006	23.50	14.4	
5:20	~4	179 530	NM	1.0	10.61	3009	23.51	14.4	
5:22	~4	179 530	NM	1.0	10.63	3012	23.52	14.4	
5:24	~4	179 530	NM	1.0	10.65	3015	23.53	14.4	
5:26	~4	179 530	NM	1.0	10.67	3018	23.54	14.4	
5:28	~4	179 530	NM	1.0					

DEVELOPMENT FIELD DATA LOG

Project Name: <u>FCI - PTF</u>	Project No.: <u>129687-007</u>
Well No.: <u>I-01</u>	Date: <u>4/10/18 + 4/11/18</u>
Location: <u>Florence, AZ</u>	Measuring Point:
Total Depth of Well (ft bls): <u>1700</u>	Screen Interval (ft bls):
Pump Type/Setting (ft bls):	Activity: <u>pump chlorine / pump-</u>
How Q Measured: <u>Flowmeter + Stopwatch</u>	H&A Personnel: <u>CTS / mm + ETE</u>

Time	Discharge (gpm)	Pumping Water Level (ft)	Specific Capacity (gpm/ft)	Sand Content (ppm)	pH	Sp. Cond. (umhos/cm)	Temp. °C	Turbidity NTU	Free Cl ₂ (mg/L)	Comments	Total Cl ₂ (mg/L)	
1900	~62	7163	7231.4	310	0	7.65	2048	24.98	12.5	2.04	Pink	2.16
2000	~62		7250.1	14.4	0	7.70	1968	24.92	7.66	—	—	—
2100	~62		7256.4	310	0	7.68	1921	24.44	4.20	—	—	—
2200	~62		7256.10	62	0	7.73	1899	24.86	2.26	0.68	Lt. Pink	0.96
0000	~62		7257.6	88.6	0	7.69	1863	24.31	7.39	—	—	—
0100	~62		7258.3	153	0	7.57	1845	23.94	1.69	—	—	—
0230	~62		7258.7	62	0	7.80	1837	24.01	2.03	0.22	Lt. Pink/clear	0.14
0330	~62		7258.8	124	0	7.76	1839	24.04	2.23	—	—	—
0530	~62		7259.3	413	0	7.75	1833	23.90	3.88	5.14	clear	0.29
0610	~62		7259.45		0	7.83	1861	25.00	2.94			
0640	~62		7259.45	137.7	0	7.84	1865	25.08	4.17			
0710	~62		7259.		0	7.76	1874	25.39	4.42			
0728	Surge	OFF	—									
0752	~62		7259.33	3100	0	7.70	1880	24.65	6.77	clear		
0805	~62		7259.35		0	7.72	1875	25.59	8.59	clear		
0820	~62		7259.35	72.9	0	7.76	1871	25.26	2.51	clear		
0835	~62		7259.6	34.3	0	7.69	1865	25.20	6.74	clear		
0850	~62		7259.67	344.9	0	7.73	1894	25.95	2.89	clear		
0905	~62		7259.80	41.0	0	7.73	1890	25.85	3.70	clear		
0920	~62		7259.88	56.4	0	7.73	1886	25.77	3.94	clear		
0935	~62		7259.38	103.4	0	7.73	1892	25.93	6.66	clear		
0950	~62		7259.95		0	7.71	1896	26.01	4.42	clear	Added Cl ₂ = 0.11	0
1402	@ 600'	→ Begin pumping										
1410	~64		723230		0	7.75	1508	24.86	26.6	0.09		2.22
1440	~64		723342		0	7.88	1537	25.95	2.43			
1508	1645	→ See Sampling Log										
1925	64		7256.53		0	8.03	1123	26.08	1.90			
OFF 1925	→	7240.30								SURGE		

Comments:
I-01 sampled collected 4/11/2018 @ 1623-

DEVELOPMENT FIELD DATA LOG













Project Name: FCI-PTP	Project No.: 129687-007
Well No.: I-01	Date: 4/11/2018
Location: Florence, AZ	Measuring Point:
Total Depth of Well (ft bls): 1200	Screen Interval (ft bls): 521-1201
Pump Type/Setting (ft bls): as noted below	Activity: pump
How Q Measured: totalizer + stopwatch	H&A Personnel: M. Cate

[illegible]

APPENDIX I

Well Video Log and Gyroscopic Survey Reports

Client:	Florence Copper	Survey Date:	April 17, 2018
Address:	1575 West Hunt Hwy	Invoice:	Run: 1
City:	Florence	State:	AZ
	Zip:	85132	Well Name:
			I-01
Requested By:	H&A	P.O.:	Well Owner:
			Florence Copper
Copy To:		Camera:	CCV S.S. Color Camera - Ring of Lights
Purpose:	General Inspection	Zero Datum:	Top of Casing
Location:		Depth:	1200 ft.
		Vehicle:	290
Field:	Florence Copper Project	Type Perfs:	Horizontal Slots
1st Csg.O.D.	5 In.	Csg Weight:	From: 0 ft. To: 1195 ft.
		2nd Csg.O.D.	Csg Weight:
			From: To:
Standing Water Level:	239.06 ft.	Pumping Water Level:	Pump Depth:
		O.D.Ref.:	Measured
		Casing Buildup:	None
Operator:	D. Beam	Lat.:	Long.:
		Sec:	Twp:
		Rge:	

Other Information:		True Depths: (SideScan-Feet)	WELLBORE / CASING INFORMATION
Wellbore Snapshots			
0s Ft (See Other Side)	0s Ft (See Other Side)	0.	Survey started at the top of the case.
		239.1	Static water level observed.
		523.1	Transition piece observed.
		523.1	First perforations observed.
0s Ft (See Other Side)	0s Ft (See Other Side)	645.1	Blank section.
		723.1	Perforations observed.
		882.	Perforations still appear clear.
		980.	Perforations unchanged.
0s Ft (See Other Side)	0s Ft (See Other Side)	1,028.1	Perforations continue.
		1,065.1	Perforations remain unchanged.
		1,164.	Perforations near the bottom of the casing.
0s Ft (See Other Side)	0s Ft (See Other Side)	1,194.	Bottom of the well observed, survey ended.
			
0s Ft (See Other Side)	0s Ft (See Other Side)		
			
0s Ft (See Other Side)	0s Ft (See Other Side)		
			

Notes:

12 WELLBORE SHAPSHOTS

0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



0s Ft (Enlargement)



Drift Report

Wellbore DRIFT Interpretation

PREPARED ESPECIALLY FOR
Florence Copper and Florence Copper

I-01

Monday - May 7, 2018



**Southwest Exploration
Services, LLC**

borehole geophysics & video services

This Wellbore Interpretation Package represents our best efforts to provide a correct interpretation. Nevertheless, since all interpretations are opinions based on inferences from electrical or other types of measurements, we cannot and do not guarantee the accuracy or correctness of any interpretation, and we shall not be liable or responsible for any loss, costs, damages, or expenses incurred or sustained by Customer resulting from any interpretation made by this document. We do not warrant or guarantee the accuracy of the data, specifically including (but without limitations) the accuracy of data transmitted by electronic process, and we will not be responsible for accidental or intentional interception of such data by third parties. Our employees are not empowered to change or otherwise modify the attached interpretation. Furthermore, along with Eagle Pro Software we do not warrant or guarantee the accuracy of the programming techniques employed to produce this document. By accepting this Interpretation Package, the Customer agrees to the foregoing, and to our General Terms and Conditions.

Southwest Exploration Services, LLC
(480) 926-4558

WELLBORE DRIFT INTERPRETATION

Southwest Exploration Services, LLC

(480) 926-4558

Company:	Florence Copper			Well Owner:	Florence Copper					
County:	Pinal	State:	Arizona	Country:	United States					
Well Number:	I-01	Survey Date:	Monday - May 7, 2018	Magnetic Declination:	Declination Correction Not Used					
Field:	Florence Copper Project		Drift Calculation Methodology:		Balanced Tangential Method					
Location:										
Remarks:										
Witness:	H&A	Vehicle No.:	310	Invoice No.:	Operator:	E. BEAM	Well Depth:	1220 Feet	Casing size:	5 Inches
Tool:	Gyro - 1714		Lat.:	Long.:	Sec.:	Twp.:	Rge.:			

MEASURED DATA			DATA COMPUTATIONS						
DEPTHS, feet	INCLINATIONS, degrees	AZIMUTHS, degrees	TVD, feet	T. LATITUDE, feet	T. LONGITUDE, feet	DOGLEG SEV., degrees per 20 Feet	DOGLEG SEV., degrees per 100 feet	DRIFT DIST., feet	DRIFT BGR., degrees
0	0.43	224.84	0.00						
20	0.28	218.94	19.99	-0.091	-0.084	1.00	0.41	0.12' (1.44")	222.50
40	0.20	218.17	39.98	-0.156	-0.136	0.41	0.05	0.21' (2.52")	221.10
60	0.20	221.41	59.97	-0.210	-0.181	0.96	0.22	0.28' (3.36")	220.80
80	0.14	241.88	79.96	-0.248	-0.226	0.84	1.41	0.34' (4.08")	222.30
100	0.07	240.69	99.96	-0.265	-0.258	0.42	0.08	0.37' (4.44")	224.20
120	0.14	319.27	119.95	-0.252	-0.285	0.13	5.03	0.38' (4.56")	228.40
140	0.12	343.40	139.94	-0.213	-0.307	0.43	1.66	0.37' (4.44")	235.20
160	0.13	017.81	159.93	-0.171	-0.306	0.83	2.35	0.35' (4.20")	240.80
180	0.16	012.81	179.92	-0.122	-0.293	0.95	0.35	0.32' (3.84")	247.40
200	0.18	035.68	199.91	-0.069	-0.268	0.37	1.58	0.28' (3.36")	255.50
220	0.16	039.34	219.90	-0.022	-0.232	1.00	0.25	0.23' (2.76")	264.60
240	0.20	109.15	239.89	-0.012	-0.181	1.00	4.55	0.18' (2.16")	266.30
260	0.19	083.35	259.88	-0.020	-0.115	0.34	1.77	0.12' (1.44")	260.30
280	0.16	116.99	279.87	-0.029	-0.057	0.93	2.30	0.06' (.72")	243.20
300	0.20	108.84	299.86	-0.053	0.001	0.78	0.56	0.05' (.60")	179.00
320	0.23	115.43	319.85	-0.082	0.070	0.53	0.46	0.11' (1.32")	139.20
340	0.24	112.33	339.84	-0.115	0.145	0.00	0.22	0.19' (2.28")	128.50

Page No. 1

True Vertical Depth: 1187.17'

Final Drift Distance: 14.47' (173.64")

Final Drift Bearing: 93.50°

Note: Magnetic Declination is not used because it is not a factor in the calculation of well drift or alignment. Magnetic Declination is only important if attempting to hit a target or miss another well and then it is included in the calculations.

(480) 926-4558

MEASURED DATA			DATA COMPUTATIONS						
DEPTHS, feet	INCLINATIONS, degrees	AZIMUTHS, degrees	TVD, feet	T. LATITUDE, feet	T. LONGITUDE, feet	DOGLEG SEV., degrees per 20 Feet	DOGLEG SEV., degrees per 100 feet	DRIFT DIST., feet	DRIFT BRG., degrees
360	0.31°	111.40°	359.83	-0.151	0.234	0.56	0.06	0.28' (3.36")	122.80
380	0.40°	121.54°	379.82	-0.207	0.344	0.73	0.70	0.40' (4.80")	121.10
400	0.37°	107.82°	399.81	-0.263	0.465	0.88	0.95	0.53' (6.36")	119.50
420	0.47°	109.13°	419.80	-0.310	0.604	0.20	0.09	0.68' (8.16")	117.10
440	0.57°	104.10°	439.79	-0.361	0.778	0.97	0.35	0.86' (10.32")	114.90
460	0.73°	091.53°	459.78	-0.389	1.002	0.96	0.87	1.07' (12.84")	111.20
480	0.77°	096.70°	479.77	-0.408	1.263	0.12	0.36	1.33' (15.96")	107.90
500	1.11°	089.04°	499.76	-0.420	1.590	0.81	0.53	1.64' (19.68")	104.80
520	1.07°	091.48°	519.75	-0.422	1.970	0.59	0.17	2.01' (24.12")	102.10
540	0.92°	093.37°	539.74	-0.436	2.317	0.73	0.13	2.36' (28.32")	100.70
560	1.20°	090.06°	559.73	-0.446	2.687	0.28	0.23	2.72' (32.64")	099.40
580	0.87°	097.82°	579.72	-0.467	3.047	0.77	0.54	3.08' (36.96")	098.70
600	1.03°	100.36°	599.71	-0.520	3.374	0.49	0.18	3.41' (40.92")	098.80
620	1.12°	091.31°	619.70	-0.557	3.746	0.69	0.63	3.79' (45.48")	098.50
640	1.03°	093.57°	639.69	-0.573	4.121	0.13	0.16	4.16' (49.92")	097.90
660	1.32°	095.17°	659.68	-0.605	4.530	0.83	0.11	4.57' (54.84")	097.60
680	1.11°	094.60°	679.67	-0.641	4.953	0.80	0.04	4.99' (59.88")	097.40
700	1.12°	093.06°	699.66	-0.667	5.341	0.25	0.11	5.38' (64.56")	097.10
720	1.29°	095.44°	719.65	-0.699	5.760	0.54	0.17	5.80' (69.60")	096.90
740	1.21°	094.12°	739.64	-0.736	6.195	0.24	0.09	6.24' (74.88")	096.80
760	1.00°	091.76°	759.63	-0.757	6.580	0.94	0.16	6.62' (79.44")	096.60
780	1.14°	087.50°	779.62	-0.754	6.953	0.65	0.30	6.99' (83.88")	096.20
800	1.19°	088.21°	799.61	-0.739	7.359	0.97	0.05	7.40' (88.80")	095.70
820	1.19°	084.29°	819.60	-0.712	7.773	0.06	0.27	7.81' (93.72")	095.20
840	1.13°	082.93°	839.59	-0.667	8.175	0.29	0.09	8.20' (98.40")	094.70
860	1.02°	089.85°	859.58	-0.642	8.549	0.57	0.48	8.57' (102.84")	094.30
880	1.02°	100.28°	879.57	-0.673	8.902	0.47	0.72	8.93' (107.16")	094.30
900	1.68°	033.84°	899.56	-0.461	9.240	0.42	4.36	9.25' (111.00")	092.90
920	0.96°	095.60°	919.55	-0.234	9.570	0.69	4.08	9.57' (114.84")	091.40
940	1.02°	091.14°	939.54	-0.254	9.915	0.04	0.31	9.92' (119.04")	091.50
960	1.01°	090.34°	959.53	-0.259	10.269	0.30	0.06	10.27' (123.24")	091.40
980	1.04°	103.80°	979.52	-0.303	10.622	0.98	0.93	10.63' (127.56")	091.60
1,000	1.05°	093.76°	999.52	-0.358	10.981	0.95	0.70	10.99' (131.88")	091.90
Page No. 2			True Vertical Depth: 1187.17'		Final Drift Distance: 14.47' (173.64")		Final Drift Bearing: 93.50°		

(480) 926-4558

DATA COMPUTATIONS

[illegible]


PLANE OF DRIFT VIEW - I-01

Florence Copper
Florence Copper

Drift Distance = 14.47 Feet

Drift Bearing = 93.5 Degrees

True Vertical Depth = 1187.17 Feet



Date of Survey: Monday - May 7, 2018

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558

3D PROJECTION VIEW - I-01


Florence Copper
Florence Copper

Drift Distance = 14.47 Feet

Drift Bearing = 93.5 Degrees

True Vertical Depth = 1187.17 Feet

0.0



Date of Survey: Monday - May 7, 2018

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558


POLAR VIEW - I-01

Florence Copper
Florence Copper

Drift Distance = 14.47 Feet

Drift Bearing = 93.5 Degrees

True Vertical Depth = 1187.17 Feet



Date of Survey: Monday - May 7, 2018

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558


EASTING RECTANGULAR VIEW - I-01

Florence Copper
Florence Copper

Drift Distance = 14.47 Feet

Drift Bearing = 93.5 Degrees

True Vertical Depth = 1187.17 Feet



Date of Survey: Monday - May 7, 2018

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558


NORTHING RECTANGULAR VIEW - I-01

Florence Copper
Florence Copper

Drift Distance = 14.47 Feet

Drift Bearing = 93.5 Degrees

True Vertical Depth = 1187.17 Feet



Date of Survey: Monday - May 7, 2018

Balanced Tangential Calculation Method

Southwest Exploration Services, LLC (480) 926-4558