Land and Lakes Co. Lement/Lund+ Lakes

123 N. NORTHWEST HIGHWAY

(312) 825-5000

PARK RIDGE, ILLINOIS 60068

RECEIVED

JUL 20 1981

E.P.A. — D.L.P.C. STATE OF ILLINOIS

July 15, 1981

Mr. Rauf Piskin, Manager Ground Water Management Section Division of Land/Noise Pollution Control Environmental Protection Agency 2200 Churchill Road Springfield, IL 62706



Re: Well Monitoring Program at Lemont/Land and Lakes

Dear Mr. Piskin:

This letter is pursuant to our telephone conversation of July 7 in which Mr. Charles Pfingsten, Project Engineer for Soils Testing Services, and myself discussed your letter of June 26 concerning water monitoring procedures at Land and Lakes Company's Lemont facility.

The Agency finds inadequacy in the present monitoring program due to the following reasons:

- The existing well casing diameter of 1½ inches is less than the 2 inch diameter suggested by the Agency's guideline.
- 2. Screen depth in the wells are not chosen properly.
- 3. Three wells are located in future fill areas.

As discussed in our recent telephone conversation, the well construction took place in June of 1973 and shortly thereafter, design drawings indicating schematic diagrams of well configuration were forwarded to the Agency. These drawings, copies of which are enclosed, illustrate the surface elevation, materials and method of construction, and screen depths of each boring location.

19780303 N WZZ Will Co. Lencat/Land thakes

Mr. Rauf Piskin July 15, 1981 Page 2

Because the Agency's guidelines were revised subsequent to the monitoring wells installation, it is the opinion of Land and Lakes Company that despite its reduced diameter, the already in-place wells should be approved by the Ground Water Management Section.

It is our intention to replace the wells located in future fill areas. A plan will be submitted shortly detailing the proposed method of construction and location of each well. A study is also underway to determine the depth to water level and fluctuations which occur in order that screen depths be chosen properly. As soon as the results have been evaluated, the Agency will be notified.

Your understanding and cooperation is appreciated in this matter.

Sincerely yours,

LAND AND LAKES COMPANY

Robert M. Murphy Civil Engineer

RMM:dja
Enclosure
cc: Mr. Charles Pfingsten

RECEIVED


JUL 20 1981

E.P.A. — D.L.P.C. STATE OF ILLINOIS

*Northbrook Phone: 272-6520 Chicago Phone: 273-5440

1.8.2 SOIL TESTIN I SERVICES. Inc.

P.O. Box 26' 111 Programs World



JOHN P. GNAEDINGER CLYDE N. BAKER, JR. ROBERT G. LUKAS

SYLVIO J. POLLICI CLYDE L. McCOMB

STATE OF JULINOIS

2200 CHURCHILL

ORIGINAL Northbro 1, Illinois 60-12 .

STS Job No. 15009A ENVIRONMENTAL PROTECTION AGENCY SPRINGFIED, ILLINOIS 62706 HOMAS CLARK RECEIVED JUL 20 1981 3 sets of prints of E.P.A. - D.L.P.C.under separate cover

Gentlemen: We are sending

STATE OF ILLINOIS

	•
Boring Logs and Location Diagram	Caisson Reports
☐ Laboratory Comp⊕ction Data	Permeability Tests Data
Field Compaction Control Data	Grain Size Analysis Data
Classification Tes* Data	Atterberg Limits Test Data
Consolidation Test Data	C.B.R. Test Data
Triaxial Compression Test Data	Organic Content Test Data
Sealed Jar Samples	Observation WELL
Rock Core Samples	[CONFIGURATION
· · · · · · · · · · · · · · · · · · ·	

for the above job.

Remarks	3cc	C.W. GREENGARD ASSOC.
		1374 OLD SKOKIE ROAD
		HIGHLAND PARK, ILLINOIS 60035
	·	ATTN: MR. DON FIELDING

Yours truly,

SOIL TESTING SERVICES, INC.

Soil Testing Services, Inc.
Northbrook, Illinois
STS Job No. 15009-A


Lencont/Landflates

Elev.

666.39

Willow Ranch Land Reclamation Project Will County, Illinois November 29, 1973

> Schematic Diagram Single Wellpoint Type Piezometer



Willow Ranch Land Reclamation Project Will County, Illinois November 29, 1973

Soil Testing Services, Inc. Northbrook, Illinois STS Job No. 15009-A

19780303

Schematic Diagram Single Wellpoint Type Piezometer

W. 11 Co. Lenent/Land + Labe

Boring No. 24 Elev. 662.71 660.82 Ground Surface 1½" Ø Dia. PVC Riser Pipe Bentonite Pellet Riser Pipe Backfill-Seal 603.80 598.80

RECEIVED

JUL 20 1981

E.P.A. — D.L.P.C. STATE OF ILLINOIS

Not to Scale

Screen Backfill

Screen

וליי Ø Dia. Slotted PVC Wellpoint

Porous Granular Wellpoint

SOIL TESTING SERVICES, INC.


Willow Ranch Land Reclamation Project Will County, Illinois November 29, 1973

Soil Testing Services, Inc.
Northbrook, Illinois
STS Job No. 15009-A

19780303

Will Co.
Lensit Land + Lakes

Schematic Diagram
Dual Wellpoint Type
Piezometer Nest



WZZ Willow Ranch Land Reclamation Project Soil Testing Services, Inc. Will County, Illinois Northbrook, Illinois November 29, 1973 STS Job No. 15009-A. 19780303 W.11 Co. Lonent/Land+ Lakes Schematic Diagram Dual Wellpoint Type Piezometer Nest Boring No. 979A Eley. Elev. (91) (9) 593.56 57:11 Ground 592.36 Surface 'l' Ø Dia. PVC Riser Pipe Bantonite Pellet Riser Pipe Backfill-Seal 581.10 580.10 576-10 1½" Ø Dia. Slotted PVC Wellpoint Screen 73.44 Porous Granular Wellpoint Screen Backfill RECEIVED

JUL 20 1981

E.P.A. — D.L.P.C. STATE OF ILLINOIS

Not to Scale

SOIL TESTING SERVICES, INC