

Lockheed Martin Corporation - Environment, Safety & Health
Burbank Program Office
2550 North Hollywood Way, 3rd Floor Burbank, CA 91505-1055
Facsimile 818-847-0256 or 818-847-0170

SFUND RECORDS CTR
46148

LOCKHEED MARTIN



Via Federal Express
CAY1098/228
WBS# 48720

October 16, 1998

Mr. Gerard J. Thibeault
Executive Officer
California Regional Water Quality Control Board
Santa Ana Region
3737 Main Street, Suite 500
Riverside, California 92501-3339


**Subject: September 1998 Data Report
Water Supply Contingency Plan
Production Well Sampling Program
Crafton-Redlands Plume Project**

Dear Mr. Thibeault:

In compliance with the approved Water Supply Contingency Plan, enclosed please find one copy of the **September 1998, Production Well Sampling Program** report prepared by HSI-Geotrans for the Lockheed Martin Corporation. This report presents analytical results from samples collected at Bunker Hill Basin Production Wells in September of 1998. Laboratory Quality Assurance/Quality Control documentation is in Attachment C which is also enclosed for your review.

Should you have any questions, comments, or requests, please contact Tom Blackman at (818) 847-0791 or John Hemmans at (818) 847-0191.

Sincerely,


Carol Yuge
Director

Enclosures

cc: See Attached Distribution List

Distribution:

cc: (Abbreviated Report Without Attachments "A, B, & C" Which are Available Upon Request)
Kalyanpur Baliga, Department of Health Services (San Bernardino)
Tom Bartol, USAF, Norton Air Force Base
Henry Dennis, Mountainview Power Company
Dodie Farmer, Victoria Farms Mutual Water Company
Gary Forth, City of Loma Linda
Douglas Headrick, San Bernardino Valley Water Conservation District
Mike Huffstutler, City of Redlands
Ross Lewis, Gage Canal Company
Kevin Mayer, US EPA (Region IX)
Steve Mains, Western Municipal Water District
Morris Matson, Loma Linda University
Eugene McMeans, Riverside Highland Water Company
Zahra Panahi, City of Riverside
Dan Randall, City of Riverside
Bob Reiter, San Bernardino Valley Municipal Water District
Toby Roy, Department of Health Services (San Diego)
Alain Sharp, Earth Technology Corporation
Joseph Stejskal, City of San Bernardino
Dieter Wirtzfeld, City of Riverside



HSI GEOTRANS

A TETRA TECH COMPANY

3150 Bristol Street
Suite 500
Costa Mesa, California
92626

714-513-1415 FAX 714-513-1278

October 21, 1998

Lockheed Martin Corporation
2550 N. Hollywood Way, 3rd Floor
Burbank, California 91505

Attention: Mr. John Hemmans
Project Coordinator

Subject: September 1998 Data Report
Water Supply Contingency Plan
Production Well Sampling Program
Crafton-Redlands Plume Project

Dear Mr. Hemmans:

This report presents a summary of field procedures, protocols, and results of the Water Supply Contingency Plan production well sampling for the month of September 1998. The Water Supply Contingency Plan (WSCP) was prepared by Lockheed Martin Corporation and submitted to the State of California Regional Water Quality Control Board (RWQCB) Santa Ana Region on September 30, 1996. The plan was conditionally approved by the RWQCB in a letter dated March 6, 1997. The WSCP for the Crafton-Redlands Plume was prepared to address maintenance of water supply to purveyors in the event those wells become impacted with trichloroethene (TCE) from the Crafton-Redlands TCE Plume.

The September 30, 1996 WSCP identified eight existing production wells in the eastern Bunker Hill Basin in the vicinity of the leading edge of the Crafton-Redlands Plume for monthly groundwater quality sampling. These eight production wells are operated by three local water purveyors/suppliers including the City of Loma Linda (COLL), Victoria Farms Mutual Water Company (Victoria Farms), and Southern California Edison (SCE). The wells identified for sampling include COLL Mountain View wells #1 and #2, COLL Richardson wells #1 and #2, Victoria Farms wells #1 and #3, and SCE wells #1 and #2.

In June 1997, Victoria Farms was connected to City of San Bernardino Water and Victoria Farms ceased pumping from both Victoria Farms wells #1 and #3. Thus,

WSCP sampling of Victoria Farms #1 and #3 ceased until such time as these wells become active. Due to sampling logistics, WSCP sampling of SCE #1 has been discontinued. Prior to August 1997, WSCP wells included COLL Mountain View wells #1 and #2, COLL Richardson wells #1 and #2, and the SCE #2 (AUX) well.

In August 1997, the WSCP was expanded due to the detection of perchlorate in certain municipal water supply wells in the Bunker Hill Basin. Twenty-six wells were added to the WSCP sampling program including 19 City of Riverside wells, five City of Redlands wells, and two Loma Linda University wells. The WSCP sampling program currently includes a total of 31 wells operated by five purveyors. In October 1997, three City of Riverside water system sampling points were added to the monthly WSCP sampling program, including the Waterman system pipeline (Iowa Booster), Gage system pipeline (Gage Delivery), and the sampling station measuring outflow from the Linden and Evans Reservoirs (7th & Chicago). In March 1998, two COLL water system sampling points were added to the monthly WSCP sampling program, including Mountain View system pipeline (Mountain View Blend at Lawton) and Richardson system pipeline (Richardson Blend). In June 1998, one additional City of Riverside water system sampling point and one additional COLL system sampling point were added to the monthly WSCP sampling (Gage Arlington and Mountain View Blend at Timoteo, respectively).

The locations of the 31 WSCP wells and analytical results for the September 1998 sampling event for TCE and perchlorate are shown on Figures 1 and 2, respectively. Table 1 presents a summary of analytical tests performed on each WSCP well and water system sampling point. The sampling frequency of each well is once a month for the first year. More frequent sampling, if required, is based on the analytical results as outlined in the WSCP TCE and perchlorate decision matrices, provided as Figures 3 and 4, respectively. The perchlorate decision matrix was presented in the *Perchlorate Work Plan and Schedule*, which was submitted, to the RWQCB on August 15, 1997. The RWQCB approved the Perchlorate Work Plan on October 31, 1997. Table 2 presents a summary of the wells sampled twice monthly according to the decision matrices.

FIELD METHODS

HSI GeoTrans performed the September 1998 WSCP sampling program on September 8, 9, 10, 18, and 24, 1998. A summary of wells sampled and sample dates is outlined below and presented on Table 3.

The City of Riverside Gage wells were sampled on September 8 and 10, 1998. The City of Riverside water system sampling points (Iowa Booster, Gage Delivery, 7th & Chicago, and Gage Arlington) were sampled on September 9, 1998. The four COLL wells (Mountain View #1, Mountain View #2, Richardson #1, and Richardson #2) and the three COLL system sampling points (Mountain View Blend at Lawton,

Mountain View Blend at Timoteo, and Richardson Blend) were sampled on September 9, 1998. Four City of Redlands wells (COR Church Street, COR #38, COR Orange Street, and COR Rees), the SCE#2 (AUX) well, and one City of Riverside Waterman System well (Hunt #6) were sampled on September 10, 1998. The two Loma Linda University wells (Anderson #2 and #3) were sampled on September 18, 1998. The monthly samples collected from COLL Richardson #2 and the Richardson Blend system sampling point detected perchlorate at concentrations that triggered action per the perchlorate decision matrix. On September 24, 1998, confirmation samples were collected from COLL Richardson #1, COLL Richardson #2, and the Richardson Blend. Other WSCP wells (Gage 29-3, Hunt #10, Hunt #11, and COR Mentone Acres) were not sampled in September because the wells were off-line.

Mid-month WSCP sampling was conducted on September 18, 1998. Samples were collected from Gage 6 New, Gage 29-2, and Gage 92-1. A mid-month sample was not collected from COLL Mountain View #1 nor Gage 29-3 because the wells were off-line.

Field Protocols

Groundwater samples were collected in accordance with the State of California Regional Water Quality Control Board - Los Angeles Region (LARWQCB) Well Investigation Program (WIP) standards. In addition, HSI GeoTrans followed applicable components of the Quality Assurance Project Plan (QAPP) Addendum, Standard Operating Procedures (SOP) Addendum, and Health and Safety Plan (HASP) Addendum dated September 29, 1997 developed for Task 3 of the Redlands Groundwater Plume Project.

Prior to sampling and between wells, any field equipment that came into contact with groundwater was decontaminated. The decontamination procedure consists of washing equipment with non-phosphate detergent and potable water, followed by a potable water wash, and concluding with a deionized water rinse.

When possible, a static water level measurement was obtained at the time of sampling. During September, all wells that were sampled were pumping at the time of sampling. Turning off the pump to obtain a static water level measurement was not permitted. City of Loma Linda, City of Riverside, and City of Redlands (COR) water level data were collected by purveyor personnel and provided to HSI GeoTrans. According to purveyor personnel, water levels were allowed to recover a minimum of 30 minutes prior to collecting a static water level measurement. Water level data was not available from Loma Linda University or SCE.

Field parameters of pH, conductivity, temperature, and turbidity were measured during purging prior to sampling. A groundwater sample was collected when field

parameters were stable and a minimum of three casing volumes of groundwater had been removed. Wells were sampled using an existing low-flow valve on the discharge pipe.

Groundwater samples obtained for volatile organic compound (VOC) analysis and perchlorate were collected in three laboratory-supplied, certified-clean, 40-milliliter (ml) glass volatile organic analysis (VOA) vials for each analysis. All samples were labeled with the name of the sampler, time and date of collection, well designation, and required analysis, and placed in a cooler chilled to approximately 4 degrees Celsius using ice in a sealed bag. Samples were submitted under chain-of custody to Del Mar Analytical and analyzed for VOCs by EPA Method 502.2 per Level III and WIP quality assurance quality control (QA/QC) and perchlorate by EPA Method 300.0 modified. All field-collected data were recorded on the following GEOLIS forms; Water Level Form, Well Purging Form, and Water Sampling Form. Copies of the GEOLIS field forms are in Attachment A and available upon request. Other field-related data not recorded on the GEOLIS forms were recorded in a field notebook. Log entries in the field notebook were in accordance with WIP procedures.

RESULTS

A summary of the analytical results for the September 1998 WSCP sampling event for TCE and perchlorate is shown on Figures 1 and 2, respectively and presented on Table 3. Available groundwater elevation data measured by purveyor personnel is provided on Table 4. Chain-of-custody and laboratory data sheets are in Attachment B and Level III QA/QC documentation is in Attachment C. Appendices A, B, and C are available upon request.

Trichloroethene

Trichloroethene was detected at or above the detection limit of 0.5 $\mu\text{g/L}$ in nine wells and four pipelines including; COLL Mountain View #1 (1.3 $\mu\text{g/L}$), COLL Richardson #2 (0.66 $\mu\text{g/L}$), Gage 6 New (2.6 $\mu\text{g/L}$), Gage 26-1 (7.5 $\mu\text{g/L}$), Gage 27-1 (3.9 $\mu\text{g/L}$), Gage 27-2 (1.8 $\mu\text{g/L}$), Gage 29-2 (4.6 $\mu\text{g/L}$), Gage 31-1 (0.59 $\mu\text{g/L}$), Gage 92-1 (0.77 $\mu\text{g/L}$), the COLL Richardson Blend sampling point (0.56 $\mu\text{g/L}$), the Gage Arlington sampling point (1.6 $\mu\text{g/L}$), the Gage Delivery sampling point (1.3 $\mu\text{g/L}$), and the 7th & Chicago sampling point (0.75 $\mu\text{g/L}$) as shown on Figure 1 and Table 3.

Groundwater samples collected from the remaining WSCP wells and system sampling points including; eight Gage wells (Gage 29-1, Gage 30-1, Gage 46-1, Gage 51-1, Gage 56-1, Gage 66-1, Gage 92-2, and Gage 92-3), two COLL wells (Mt. View #2 and Richardson #1), the SCE #2 (AUX) well, one City of Riverside water system sampling points (Iowa Booster), two City of Loma Linda sampling points (Mountain View Blend – Timoteo and Mountain View Blend – Lawton), and

one City of Redlands well (COR Rees) did not detect TCE. The trip blanks were also below the detection limit for TCE.

According to the TCE decision matrix (Figure 3), if a well meets or exceeds 2/5th of the MCL for TCE, and the TCE is a result of the Crafton-Redlands Plume, the well will be sampled on a twice-monthly basis. If a well meets or exceeds the MCL for TCE, and the TCE is a result of the Crafton-Redlands Plume, two confirmation samples will be collected within 48 hours and a temporary corrective action will be implemented. Four groundwater samples collected in September exceeded the MCL for TCE of 5.0 µg/L or 2/5th the MCL for TCE (2.0 µg/L). These wells are Gage 26-1 (7.5 µg/L), Gage 27-1 (3.9 µg/L), Gage 29-2 (4.6 µg/L), and Gage 6 New (2.6 µg/L). Based on the analytical history of these four wells and the current understanding of the location of the Crafton-Redlands Plume, the TCE impacts observed at Gage 26-1, Gage 27-1, and Gage 29-2 appear to be the result of the Norton AFB Plume and not the Crafton-Redlands Plume. Thus, more frequent groundwater sampling of Gage 26-1, Gage 27-1, and Gage 29-2 for TCE will not be implemented at this time. Based on the analytical history and well construction of Gage 6 New, the TCE impacts observed at Gage 6 New may be partially a result of the Crafton-Redlands Plume. Currently, this well is not used and only sampled for monitoring purposes. Thus, more frequent groundwater sampling of Gage 6 New for TCE will not be implemented at this time.

Perchlorate

The perchlorate decision matrix states that if perchlorate is detected in any well at or above the PAL of 18 µg/L for the first time, two confirmation samples should be collected within 48 hours of receipt of results. If perchlorate is detected in any well at or above 75 percent of the PAL of 18 µg/L (i.e. 13.5 µg/L) for the first time, a confirmation sample should be collected during the next regularly scheduled sampling event. If the result is confirmed, the well will then be sampled on a twice-monthly basis for three months. At the conclusion of three months (or six sampling events) the average perchlorate concentration will be calculated. If the average concentration of perchlorate is below 75 percent of the perchlorate PAL (i.e., 13.5 µg/L) the well will be sampled once a month. If the average perchlorate concentration is greater than 75 percent of the perchlorate PAL, then, the well will continue to be sampled on a twice-monthly basis for another three months. Currently, five wells are sampled on a twice-monthly basis for perchlorate (Gage 29-2, Gage 29-3, Gage 92-1, Gage 6 New, and COLL Mountain View #1) if the well is on line.

In September 1998, perchlorate was detected at or above the detection limit of 4 µg/L in three COLL wells (Mountain View #1, Mountain View #2, and Richardson #2) two COLL water system sampling points (Mountain View Blend at Lawton and the Richardson Blend), one City of Riverside Waterman System wells (Hunt #6), one

Loma Linda University well (LLU Anderson #2), eleven City of Riverside Gage wells (Gage 26-1, Gage 27-1, Gage 27-2, Gage 29-1, Gage 29-2, Gage 31-1, Gage 46-1, Gage 51-1, Gage 66-1, Gage 92-1, and Gage 6 New), and two City of Riverside water system sampling points (Gage Delivery and Gage Arlington), as presented on Figure 2 and Table 3.

In the September WSCP sampling perchlorate was detected at or above 75% (13.5 $\mu\text{g/L}$) of the PAL in four wells (COLL Mountain View #1, COLL Richardson #2, Gage 29-2, and Gage 6 New) and one COLL Water system sampling point (Richardson Blend). Most of these wells are currently being sampled on a twice-monthly basis when the wells are on line. Mountain View #1 was off-line during September.

The monthly samples from COLL Richardson #2 and the Richardson Blend detected perchlorate at levels that triggered action per the perchlorate decision matrix (16 $\mu\text{g/L}$ and 24 $\mu\text{g/L}$, respectively). Confirmation samples were collected on September 24, 1998 from COLL Richardson #1, COLL Richardson #2 and the Richardson Blend and analyzed on a 24-hour rush turn around. Perchlorate results from the September 24, 1998 samples were lower for Richardson #2 (4.9 $\mu\text{g/L}$) and the Richardson Blend (Not Detected at 4 $\mu\text{g/L}$). The perchlorate levels were not confirmed to be above 75% of the perchlorate PAL thus, the COLL Richardson #2 and the Richardson Blend will not be sampled on a twice-monthly basis.

Twice-Monthly Sampling Evaluation

In accordance with the perchlorate decision matrix (Figure 4), if perchlorate is detected in any well at or above 75% (13.5 $\mu\text{g/L}$) of the PAL, and the concentration is confirmed, the well is to be sampled on a twice-monthly basis (if active) for a period of three months (six sampling events). If at the conclusion of the three-month sampling period, the average perchlorate concentration is greater than or equal to 75% of the PAL, then the well will continue to be sampled on a twice-monthly basis for the next three-month sampling cycle. If the average perchlorate concentration is less than 75% of the PAL, then the well will be sampled once a month.

The three-month twice-monthly sampling cycle concluded on September 30, 1998. During the past three months (July 1 through September 30, 1998) Gage 6 New was sampled six times. The average perchlorate concentration for Gage 6 New between July and September 1998 is 34.5 $\mu\text{g/L}$. Because Gage 6 New is no longer used for potable water use, this well will be sampled once a month for monitoring purposes. Average perchlorate concentrations for the wells sampled on a twice-monthly basis are presented on Table 5.

Six samples were collected from Gage 29-2 during the July 1 through September 30, 1998 three-month sampling cycle. The average perchlorate concentration for

samples collected from Gage 29-2 is 20.2 µg/L, thus Gage 29-2 will continue to be sampled on a twice-monthly basis.

Gage 29-3 was sampled four times during the three-month sampling cycle because the well was sometimes off-line. The average perchlorate concentration for samples collected from Gage 29-3 is 37.8 µg/L, thus Gage 29-3 will continue to be sampled on a twice-monthly basis.

The COLL Mountain View #1 well was sampled twice between July and September 1998. The average perchlorate concentration for COLL Mountain View #1 between July and September 1998 is 27.0 µg/L (Table 5). Because COLL Mountain View #1 is not in service at this time, this well will be sampled once a month for monitoring purpose, if possible.


Gage 92-1 was sampled six times between July and September 1998. The average perchlorate concentration for the three-month period for Gage 92-1 is 10, which is less than 75% of the PAL (13.5 µg/L). Thus, according to the perchlorate decision matrix, Gage 92-1 will be sampled on a once a month basis.

CLOSING


In October 1998, Lockheed Martin will continue to sample active WSCP wells in accordance to the WSCP sampling program. Twice monthly sampling for perchlorate will continue in September for wells Gage 29-2 and Gage 29-3, if active.

HSI GeoTrans greatly appreciates being of continued service to Lockheed Martin Corporation on this project. Should you have any questions or comments, please do not hesitate to call.

Sincerely,
HSI GEOTRANS



Roy J. Marroquin
Project Manager



for James C. Norman, R.G., C.HG.
Project Director

TABLES

TABLE 1

WSCP PRODUCTION WELL SAMPLING PROGRAM

HSI#	Well Name	Perchlorate	TCE
City of Loma Linda			
691	Mountain View #1	X	X
692	Mountain View #2	X	X
693	Richardson #1	X	X
694	Richardson #2	X	X
City of Loma Linda Water System Sampling Points			
2967	Mountain View Blend - Lawton	X	X
3016	Mountain View - Timoteo	X	X
2968	Richardson Blend	X	X
Southern California Edison			
554	SCE#2(AUX)	X	X
Loma Linda University			
267	LLUniv Anderson #2	X	
717	LLUniv Anderson #3	X	
City of Riverside (Gage System)			
252	Gage#26-1	X	X
258	Gage#27-1	X	X
259	Gage#27-2	X	X
260	Gage#29-1	X	X
219	Gage#29-2	X	X
220	Gage#29-3	X	X
218	Gage#30-1	X	X
214	Gage#31-1	X	X
215	Gage#46-1	X	X
253	Gage#51-1	X	X
216	Gage#56-1	X	X
257	Gage#66-1	X	X
644	Gage#92-1	X	X
641	Gage#92-2	X	X
642	Gage#92-3	X	X
645	Gage 6New	X	X
City of Riverside (Waterman System)			
273	Hunt#6	X	
271	Hunt#10	X	
272	Hunt#11	X	
City of Riverside Water System Sampling Points			
2946	Iowa Booster (Waterman)	X	X
2947	Gage Delivery (Gage)	X	X
2948	7th & Chicago (Reservoir)	X	X
3018	Gage Arlington	X	X
City of Redlands			
542	COR Church St	X	
2673	COR#38	X	
535	COR Mentone Acres	X	
29	COR Orange st	X	
74	CORRees	X	X

Notes:

TCE = Trichloroethene

Perchlorate analyzed using DHS Method (EPA 300.0 Modified)

TCE analyzed using EPA Method 502.2

TABLE 2

**WSCP PRODUCTION WELL SAMPLING PROGRAM
SEPTEMBER 1998 WELLS SAMPLED TWICE MONTHLY**

HSI#	Well Name	Perchlorate	TCE
City of Loma Linda			
691	Mountain View #1	X	
City of Riverside (Gage System)			
219	Gage #29-2	X	
220	Gage #29-3	X	
644	Gage #92-1	X	
645	Gage 6 New	X	

Notes:

TCE = Trichloroethene

Perchlorate analyzed using DHS Method (EPA 300.0 Modified).

TCE analyzed using EPA Method 502.2.

In September, Mountain View #1 and Gage 29-3 were not sampled mid-month because the well was off-line.

TABLE 3
WSCP PRODUCTION WELL SAMPLING PROGRAM
SEPTEMBER 1998 DATA RESULTS

HSI#	Well Name	Sample Date	Perchlorate (ppb) Del Mar	TCE (ppb) Del Mar
City of Loma Linda				
691	Mountain View #1	9/9/98	28	1.3
691	Mountain View #1*	NS	NS	NA
692	Mountain View #2	9/9/98	7.7	ND(0.5)
693	Richardson #1	9/9/98	ND(4)	ND(0.5)
693	Richardson #1	9/24/98	ND(4)	NA
694	Richardson #2	9/9/98	16	0.66
694	MUN-708	9/9/98	18	0.72
694	Richardson #2	9/24/98	4.9	NA
694	MUN-711	9/24/98	4.4	NA
City of Loma Linda Water System Sampling Points				
2967	Mountain View Blend-Lawton	9/9/98	6.5	ND(0.5)
3016	Mountain View Blend-Timoteo	9/9/98	ND(4)	ND(0.5)
2968	Richardson Blend	9/9/98	24	0.56
2968	Richardson Blend	9/24/98	ND(4)	NA
2968	MUN-712	9/24/98	ND(4)	NA
Southern California Edison				
554	SCE#2(AUX)	9/10/98	ND(4)	ND(0.5)
Loma Linda University				
267	LLUniv Anderson #2	9/18/98	7.0	NA
717	LLUniv Anderson #3	9/18/98	ND(4)	NA
City of Riverside (Gage System)				
252	Gage#26-1	9/8/98	9.9	7.5
258	Gage#27-1	9/8/98	6.5	3.9
259	Gage#27-2	9/8/98	7.9	1.8
260	Gage#29-1	9/8/98	8.7	ND(0.5)
219	Gage#29-2	9/8/98	19	4.6
219	Gage 29-2*	9/18/98	22	NA
220	Gage#29-3	NS	NS	NS
220	Gage#29-3*	NS	NS	NA
218	Gage#30-1	9/8/98	ND(4)	ND(0.5)
214	Gage#31-1	9/8/98	4.6	0.59
215	Gage#46-1	9/8/98	5.2	ND(0.5)
253	Gage#51-1	9/8/98	12	ND(0.5)
216	Gage#56-1	9/8/98	ND(4)	ND(0.5)
257	Gage#66-1	9/8/98	10	ND(0.5)
644	Gage#92-1	9/8/98	9.3	0.77
644	MUN-707	9/8/98	9.2	0.67
644	Gage#92-1*	9/18/98	10	NA
641	Gage#92-2	9/8/98	ND(4)	ND(0.5)
642	Gage#92-3	9/8/98	ND(4)	ND(0.5)
645	Gage 6 New	9/10/98	35	2.6
645	Gage 6 New*	9/18/98	37	NA
645	MUN-710	9/18/98	40	NA
City of Riverside (Waterman System)				
273	Hunt#6	9/10/98	6.3	NA
271	Hunt#10	NS	NS	NA
272	Hunt#11	NS	NS	NA
City of Riverside Water System Sampling Points				
2946	Iowa Booster (Waterman)	9/9/98	ND(4)	ND(0.5)
2947	Gage Delivery (Gage)	9/9/98	7.0	1.3
2948	7th & Chicago (Reservoir)	9/9/98	ND(4)	0.75
3018	Gage Arlington	9/9/98	6.0	1.6
City of Redlands				
542	COR Church St	9/10/98	ND(4)	NA
2673	COR#38	9/10/98	ND(4)	NA
535	COR Mentone Acres	NS	NS	NA
29	COR Orange St	9/10/98	ND(4)	NA
74	COR Rees	9/10/98	ND(4)	ND(0.5)
74	MUN-709	9/10/98	ND(4)	ND(0.5)

Notes:

* = Twice-monthly sampling result
 NA = Not analyzed for that compound
 NS = Not sampled (Well off-line)
 ND(4) = Not detected at the specified limit
 MUN = Duplicate sample collected from the well listed directly above

TCE = Trichloroethene
 DEL MAR = Del Mar Analytical Laboratory of Irvine, CA
 Perchlorate analyzed using DHS Method (EPA 300.0 Modified)
 TCE analyzed using EPA Method 502.2

TABLE 4

**SUMMARY OF WATER LEVEL MEASUREMENTS
SEPTEMBER 1998 SAMPLING EVENT**

HSI#	Well Name	Measure Date	Depth to Water	Measuring Point Elevation	Groundwater Elevation	Comments
CITY OF LOMA LINDA						
691	Mountain View #1	NM	NM	1095	NM	
692	Mountain View #2	08/31/98	170	1085	915	Static
693	Richardson #1	08/31/98	155	1077	922	Static
694	Richardson #2	08/31/98	145	1078	933	Static
Southern California Edison						
554	SCE#2(AUX)	NM	NM	1100.00	NM	
Loma Linda University						
267	LLUniv Anderson #2	NM	NM	1075	NM	
717	LLUniv Anderson #3	NM	NM	1070	NM	
City of Riverside (Gage System)						
252	Gage#26-1	09/01/98	98.0	1045.33	947.33	Pumping
258	Gage#27-1	09/01/98	91.1	1044.64	953.54	Pumping
259	Gage#27-2	09/01/98	99.6	1044.64	945.04	Pumping
260	Gage#29-1	09/01/98	99.4	1044.43	945.03	Pumping
219	Gage#29-2	09/01/98	106.1	1046.31	940.21	Pumping
220	Gage#29-3	09/01/98	76.7	1048.75	972.05	Static
218	Gage#30-1	09/01/98	171.3	1054.17	882.87	Pumping
214	Gage#31-1	09/01/98	152.8	1054.64	901.84	Pumping
215	Gage#46-1	09/01/98	124.0	1065.50	941.50	Pumping
253	Gage#51-1	09/01/98	161.0	1044.64	883.64	Pumping
216	Gage#56-1	09/01/98	170.9	1065.50	894.60	Pumping
257	Gage#66-1	09/01/98	137.0	1044.85	907.85	Pumping
644	Gage#92-1	09/01/98	165.5	1047.78	882.28	Pumping
641	Gage#92-2	09/01/98	193.3	1053.38	860.08	Pumping
642	Gage#92-3	09/01/98	183.9	1058.78	874.88	Pumping
645	Gage 6 New	09/01/98	107.0	1067.70	960.70	Static
City of Riverside (Waterman System)						
273	Hunt#6	NM	NM	1015.5	NM	
271	Hunt#10	NM	NM	1017	NM	
272	Hunt#11	NM	NM	1015.7	NM	
City of Redlands						
542	COR Church St	Sep-98	102.0	1344.8	1242.80	Static
2673	COR#38	Sep-98	99.0	NA	NA	Pumping
535	COR Mentone Acres	Sep-98	148.0	1506.4	1358.40	Static
29	COR Orange st	Sep-98	142.5	1282	1139.50	Pumping
74	COR Rees	Sep-98	206.0	1490	1284.00	Pumping

Notes:

All measurements reported in feet below measuring point (ft-bmp)

Water level measurements for all City of Loma Linda, City of Riverside, and City of Redlands wells were obtained by purveyor personnel.

Elevations given in feet above mean sea level (ft-msl)

NM=Not measured

NA=Data not available

Static water levels were allowed to recover a minimum of 30 minutes to obtain a static water level measurement

Table 5

**Twice Monthly Sampling Program
Three Month Data and Average
Perchlorate Concentrations**

Well Name	Sample Date	Sample Result	75% of PAL	PAL
Gage 6 New	7/6/98	35	13.5	18
Gage 6 New	7/15/98	31	13.5	18
Gage 6 New	8/5/98	33	13.5	18
Gage 6 New	8/18/98	36	13.5	18
Gage 6 New	9/10/98	35	13.5	18
Gage 6 New	9/18/98	37	13.5	18
Average 4/1/98 - 6/30/98		34.5		
Gage29-2	7/6/98	21	13.5	18
Gage29-2	7/15/98	20	13.5	18
Gage29-2	8/3/98	18	13.5	18
Gage29-2	8/18/98	21	13.5	18
Gage29-2	9/8/98	19	13.5	18
Gage29-2	9/18/98	22	13.5	18
Average 4/1/98 - 6/30/98		20.2		
Gage29-3	7/1/98	44	13.5	18
Gage29-3	7/15/98	36	13.5	18
Gage29-3	8/3/98	34	13.5	18
Gage29-3	8/18/98	37	13.5	18
Average 4/1/98 - 6/30/98*		37.8		
Gage92-1	7/1/98	10	13.5	18
Gage92-1	7/15/98	9.7	13.5	18
Gage92-1	8/3/98	9.7	13.5	18
Gage92-1	8/18/98	11	13.5	18
Gage92-1	9/8/98	9.3	13.5	18
Gage92-1	9/18/98	10	13.5	18
Average 4/1/98 - 6/30/98		10.0		
COLLMt.View#1	8/4/98	26	13.5	18
COLLMt.View#1	9/9/98	28	13.5	18
Average 4/1/98 - 6/30/98*		27.0		


Notes:

* Well sometimes off-line between 7/1/98 - 9/30/98.

All concentrations are micrograms per liter.

PAL = Provisional Action Level for perchlorate

FIGURES



EXPLANATION

Wells Currently Sampled Under the Existing WSCP Sampling Program

1.8 TCE Results (µg/L)

- 5 -- Approximate TCE Plume Location 5 µg/L (1998 Interpretation of Redlands Plume)
- 5 -- Approximate TCE Plume Location 5 µg/L (1998 Interpretation of Norton AFB Plume, by Norton)
- 1000 -- Projected 5 µg/L TCE Contour in Hydrostratigraphic Unit 2
- 1000 -- Projected 5 µg/L TCE Contour in Hydrostratigraphic Unit 4

ND(0.5) Not Detected at Indicated Detection Limit

NS Not Sampled

NA Not Analyzed

ND(0.5) C.O.L.L. Mountain View Blend at Lawton
ND(0.5) C.O.L.L. Mountain View Blend at Timoteo
0.56 C.O.L.L. Richardson Blend
ND(0.5) Riv. Iowa Booster (Waterman)
1.3 Riv. Gage Delivery (Gage)
0.75 Riv. 7th + Chicago (Reservoir)
1.6 Gage Arlington

LOCKHEED MARTIN
REDLANDS, CALIFORNIA
WSCP Production Well
Sampling Program TCE Data
Results September 1998



REVISED: 10/07/98

DATE: 09/29/98

DESIGNED: RJM


CHECKED: RDL




APPROVED: JCN

DRAWN: HM

PROJ.: N876-101

Figure 1



EXPLANATION								<div><div>Scale: 1"=2600'</div><div>01300'2600'</div></div>		LOCKHEED MARTIN REDLANDS, CALIFORNIA		DATE: 09/29/98	
	Wells Currently Sampled Under the Existing WSCP Sampling Program	6.5	Perchlorate (µg/L) Results	ND(4)	C.O.L.L. Mountain View Blend - Timoteo					DESIGNED: RJM			
	Approximate 18 µg/L Perchlorate Plume Location (1998 Interpretation)	ND(4)	Not Detected at Indicated Detection Limit	6.5	C.O.L.L. Mountain View Blend - Lawton					CHECKED: RDL			
	Approximate TCE Plume Location 5 µg/L (1998 Interpretation of Norton AFB Plume, by Norton)	NS	Not Sampled	24/ND(4)**	C.O.L.L. Richardson Blend					APPROVED: JCN			
		*	Twice-Monthly Sampling Result	ND(4)	Riv. Iowa Booster (Waterman)					DRAWN: HM			
		**	Confirmation Sample Result	7.0	Riv. Gage Delivery (Gage)					PROJ.: N876-101			
				ND(4)	Riv. 7th + Chicago (Reservoir)								
				6.0	Gage Arlington								

m:\redlands\view-graphs\71w150-b.dwg






Figure 2




Footnote:

* If, at a specific well, blending is occurring to provide acceptable water for compounds other than TCE, then no corrective action may be necessary as long as the concentration of TCE is less than 5.0 ug/L in the finished water.

TCE MCL = 5 ug/l (California Regulations, Title 22, Division 4, Chapter 15, Section 64444)


Lockheed Martin Redlands, California Decision Matrix for Sampling of Production Wells for TCE from the Crafton-Redlands Plume	DATE: 8/28/97	
	DESIGNED:	RPB
	CHECKED:	RJM
	APPROVED:	RJM
	DRAWN:	RPB
	PROJ.: N876-101	
 HSI GEOTRANS A TETRA TECH COMPANY		Figure 3



Footnote:

Perchlorate Provisional Action Level (PAL) = 18 ug/L (California Department of Health Services, May 1997)

p:\randy\wscp\dmClO4a.cdr

Lockheed Martin Redlands, California Decision Matrix for Sampling Production Wells for Perchlorate	REVISED: 8/12/97
	DATE: 7/22/97
	DESIGNED: RPB
	CHECKED: RJM
	APPROVED: RJM
	DRAWN: RPB
	PROJ.: N876-101
 HSI GEOTRANS A TETRA TECH COMPANY	Figure 4

ATTACHMENT A
GEOLIS FIELD FORMS

ATTACHMENT A

GEOLIS FIELD FORMS
(Available Upon Request)

ATTACHMENT B

**CHAIN-OF-CUSTODY RECORDS AND
LABORATORY DATA SHEETS**

ATTACHMENT B
CHAIN-OF-CUSTODY RECORDS
AND
LABORATORY DATA SHEETS
(Available Upon Request)

ATTACHMENT C
LEVEL III
QUALITY ASSURANCE/QUALITY CONTROL DOCUMENTATION

ATTACHMENT C

LEVEL III

QUALITY ASSURANCE/QUALITY CONTROL DOCUMENTATION
(Available Upon Request)