3-25-2017 Conf. Call

in process (may be next week)

	Evalua	tion of Feasibility and Initial Design of an Interim Cap for the Aerovox/Nearshore Area	- Status Update 18MAY2017
1	Task	Status Update	- Status Update 18MAY2017 Action Item(s) Initial F. W. Acceptable and work work
1	Physical characterization of the nearshore area including the full width of the waterway	developing 13 E-W transects on a 50' spacing based on the 2015 bathymetric survey. Dave D. suggested N-S transects as well at 50 ft spacing. N=5 underway in	- for this and additional Jacobs tasks below, a field change notification is being drafted
2	3D extent of DNAPL beneath the nearshore area	3-D figure has not yet been started - once drafted, it will be refined with data collected in the field effort No! See Jan (7 report	- develop field sampling plan , has started by TE
3	Groundwater discharge zones and discharge rates in the nearshore area	Mike M. has contacted Marilyn Wade at Brown & Caldwell on using existing model Dave D. contacted MADEP with update	Awaiting scheduling of call with Brown & Caldwell
4	Flux of dissolved phase contaminants	Discussion with Jacobs, Battelle and NAE arrived at: 1) Current plan is to assess flux rate from sediment to water column (or vice-versa). This will tell us what we should expect for a flux into the cap (and factor into design); 2) This plan will not allow for quantification of flux from groundwater (from Aerovox) into sediment. That may be moot right now. To fully characterize a groundwater flux (beyond simple analytical or numerical model assessment) would require a Geoprobe type investigation to install deeper measuring points, i.e., ~ 15 ft below sediment surface; 3) PEDs for flux would be a good way to monitor cap performance. PEDs have lower detection limits (more sensitive) than any other available appraoch, AND they are less "intrusive" than cores or piezometers. They would look like the PEDs that will be used pre-cap, but longer to assess pore water 1 foot down and at sediment surface also. Battelle has 25 acaptel in current pre-	- Steve: include how long each to could take - development of field sampling plan
5	Physical characterization of the ambient sediment	John I reported that the table circulated in Sebruary was a broad list that covered	- Beth A. will distribute a list of potential parameters - development of field sampling plan - develop field sampling plan and schedule - John L. will continue with updates - Steve W. will provide a short summary of takeaway
6	Gas ebulition	discussion of path forward ~2 lo cotions for gas trapping	- develop field sampling plan and schedule V/T is mtput
7	Wave and current energy	- John L. has reviewed this effort with Ellen I. and spoke with Early Hayter (ERDC) on the existing modeling - contracting for this work (through Battelle) is nearly complete	- John L. will continue with updates
8	Ice impacts	- completed study by Andrew Tuthill concludes limited potential for cap impacts from ice	- Steve W. will provide a short summary of takeaway points relative to cap design
9	Construction complexity/impacts	- not yet initiated, this effort should develop a set of design criteria/goals - Dave D. emphasized being conservative as well as fast tracking this effort.	- field change notification being developed
10	Ecological functionality of completed cap and impact on surrounding area	- discussed the need to define habitat goals for the cap, e.g. does the final capped surface need to match existing elevations and slopes? Dave D. did not necessarily want to raise the near-shore elevation.	- Steve W. to schedule call with Barbara Bergen
11	Presumptive cap design starting point - Silver Lake (Pittsfield MA)		

puble

need to start focus as design & construction lity; emphasis on SL as pre-sumptive design (as conservative & faot-tracking). Mech. or Hyd. tracking placement? Thun lifts?