

PO Box 1890 Guayama, PR 00785 tel 787 866 8117 fax 787 866 8139 www.aespuertorico.com

October 15, 2016

Chief, Multimedia Permits and Compliance Branch Caribbean Environmental Protection Division U.S. Environmental Protection Agency, Region 2 City View Plaza II, Suite 7000 48 RD. 165 Km. 1.2 Guaynabo, Puerto Rico 00968-8069

RE:

Administrative Order on Consent Docket Number CWA-02-2015-3102 – Compliance with AOC Section VII, ¶77 7th Quarterly Progress Report

Dear Jose:

On March 18, 2015 AES Puerto Rico LP ("AES-PR") and the United States Environmental Protection Agency ("EPA") entered into the above referenced Administrative Order on Consent ("AOC"), under which AES-PR is obligated to comply with certain requirements (AOC Section VII, Ordered Provisions). All capitalized terms in this letter shall have the meaning as defined in the AOC.

Under AOC Section VII ¶77, Until Termination of this Order, Respondent shall prepare and submit Quarterly Progress Reports (QPR) that describe the current status and progress of Respondent's actions taken to comply with the provisions of this Order.

In compliance with the new AOC requirement, AES-PR hereby submits the required QPR for Q-3 2016 as an attachment to this letter.

We respectfully ask EPA to advise AES-PR promptly, should the agency have any concerns with this submission. Should AES-PR not receive any timely comments from EPA, we will reasonably consider that EPA has agreed that AES-PR has satisfied this requirement of AOC Section VII, ¶77 in full. Should EPA require additional time to review and provide comments back to AES-PR, that review time is of course entirely beyond the control of AES-PR and should be added to the required time frame for AES-PR to comply with this requirement.

Regards

Manuel Mata

President AES Puerto Rico

Attachments

Administrative Order on Consent AES Puerto Rico Coal Fired Power Plant Docket Number CWA-02-2015-3102 NPDES Tracking Number PRU020663

Certification

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Manuel Mata

President AES Puerto Rico

10/14/2016

Date



Quarterly Progress Report (QPR) No. 7

Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102

October 15, 2016

AES Puerto Rico, LP (AES-PR) is hereby submitting to the United States Environmental Protection Agency (USEPA) this Quarterly Progress Report (QPR) in accordance with Provision 77 of the Administrative Compliance Order (ACO), Docket Number CWA-02-2015-3102.

Milestones and Activities

This reporting period covers the actions taken from **July 1, 2016** to **September 30, 2016**. During this reporting period AES-PR completed a number of actions towards meeting the Provisions of this ACO, including:

- 1- Ordered Provision 68 Upon the Effective Date of this Order and for a period of one year, Respondent shall conduct benchmark monitoring and analyze samples according to Part 6.1.3 (measurable storm event), Part 6.1.4 (sample type), Part 6.1.5 (adverse weather condition), Part 6.1.7 (monitoring periods), Part 6.2.1.1 (applicability of benchmark monitoring), Part 6.2.1.2 (benchmark monitoring schedule), Part 8.O.7 (sector-specific benchmark for steam electric power generating facilities) and Part 8.Q.6 (sector-specific for water transportation) of the MSGP. Also, Respondent shall:
 - a. monitor at least once at the permanent sampling points 001, 002, and 003 (SP-001, SP-002, and SP-003, respectively) in each of the following 3-month intervals: January 1 March 31; April 1 June 30; July 1 September 30; and October 1 December 31;
 - b. analyze the samples for total aluminum, total iron, total lead and total zinc;
 - c. document monitoring activities and laboratory reports for each sampling point; and
 - d. prepare MDMR forms within thirty (30) days of receiving the laboratory results. Respondent shall use the MDMR available at the EPA's web site at http://water.epa.gov/polwaste/npdes/stormwater/.

AES-PR personnel monitored permanent sampling points 001, 002, and 003 during **July** 1 – **September 30, 2016**. Samples were analyzed for total aluminum, total iron, total lead and total zinc. Discharge monitoring reports for sampling points are showed in **Attachment 1**.

Attachment 2 shows the summary of benchmark monitoring results for the three storm water outfalls during the third quarter of 2016. The results for sampling points 002 and 003 showed values lower than benchmark during this period. This means that no BMP modifications were necessary at the corresponding drainage areas because in-place controls appear to be effective. However, at sampling point #001 located at the dock area, the automatic sampler failed to collect the sample. The sampler was verified, finding no signs of mechanical or electrical failures. Additional tests were performed to find the root cause of the sampler malfunction. By the end of September 2016, it was determined that the equipment logic did not allow adequate sampling during long-duration and low-intensity rain events because this condition did not generate enough storm water runoff for the equipment to take samples.

As a corrective action, the equipment's authorized vendor, Multi Service Sales Group (MSSG), was contacted in order to troubleshoot the sampler, and return it to service. A water level sensor was also installed at the discharge point in order to ensure that the sample is collected when a measurable storm event occurs. This sensor has demonstrated to be effective for as it has been installed in samplers 002 and 003 since they were placed in service. However it was not installed in sampling point # 001 because this is a pipe discharge whereas discharges 002 and 003 are open channel discharges. Corrective action documentation is provided in **Attachment 3**. During the next reporting period, AES will continue conducting benchmark monitoring and sampling as required in AOC provision 68.

2- Additional Actions Taken

AES-PR is submitting with this QPR documentation of the compliance activities completed during this period (Attachment 3). Inspections were documented and records kept with the Stormwater Pollution Prevention Plan. All routine inspections and corrective actions for the July 1, 2016 to September 30, 2016 period were completed, documented and are being submitted with this report.

On August 12, 2016 EPA visit the facility and performed a technical inspection as requested for termination of the Consent Order. During the EPA visit seven corrective actions were identified. All corrective actions were completed during the time frame specified in the MSGP 2015.

Certification

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Manuel Mata Plant Manager

ATTACHMENT 1

Discharge Monitoring Report

Permit						
Permit #:	PRR053093	Permittee:	AES PUERTO RICO, LP	Facility:	AES PUERTO RICO, L.P.	
Major:	ON	Permittee Address:	Road #3 km. 142 Jobos Ward Guayama, PR 00784	Facility Location:	ROAD #3 KM. 142 JOBOS WARD GUAYAMA, PR 00784	
Permitted Feature:	002 External Outfall	Discharge:	002-O1 Steam Electric Generating Facilities			
Report Dates & Status						
Monitoring Period:	Monitoring Period: From 07/01/16 to 09/30/16	DMR Due Date:	11/30/16	Status:	NetDMR Validated	
Considerations for Form Completion	rm Completion					
Principal Executive Officer	ficer					
First Name:	Manuel	Title:	Plant Manager	Telephone:	787-866-8117	
	Mela					

| Code | Name | Concentration | Season # Perent. NOD! | Quantity or Loading | Qualifier 2 Value 2 Units | Code | Name | Code | Name | Sample | Sample | Code | Name | Code If a parameter row does not contain any values for the Sample nor Effluent Trading, then none of the following fields will be submitted for that row: Units, Number of Excursions, Frequency of Analysis, and Sample Type. First Name: Manuel
Last Name: Mata No Data Indicator (NODI) Submission Note Form NODI:

Edit Check Errors

No errors.

Comments

Attachments

AES PUERTO RICO, LP Report Last Saved By

manuel.mata@aes.com Manuel Mata Name: E-Mail: User:

manuel.mata@aes.com

Date/Time:

2016-10-05 08:21 (Time Zone: -04:00)

PRR053093 Permittee: AES PUERTO RICO, LP	Permit								
No Permit	Permit #:	PRR05309.	13	Permittee:	AES PUERTO RICO, LP	Facility:	AE	AES PUERTO RICO, L.P.	
Discharation Discharation Discharation Discharation From Completion	Major:	o _V		Permittee Address:	Road #3 km. 142 Jobos Ward Guayama, PR 00784	Facility Location:		ROAD #3 KM. 142 JOBOS WARD GUAYAMA, PR 00784	WARD
From 07/01/16 to 09/30/16 DMR D	Permitted Feature:	002 External Ou	utfall	Discharge:	002-Q1 Water Transportation Facilities				
From 07/01/16 to 09/30/16 DMR DR DMR DMR DMR DMR DMR DMR DMR DMR	Report Dates & Status								
Officer Manuel Mala WoDy) Monitoring Location Seeson # Peram. NODI Notice Seeson # Peram. NODI 1 - Effluent Gross 0 Peram Req. Nation NODI 1 - Effluent Gross 0 Peram Req. Nation NODI 1 - Effluent Gross 0 Peram Req. Nation NODI 1 - Effluent Gross 0 Peram Req. Nation NODI 1 - Effluent Gross 0 Peram Req. Nation NODI 1 - Effluent Gross 0 Peram Req. Nation NODI	Monitoring Period:	From 07/01	1/16 to 09/30/16	DMR Due Date:	11/30/16	Status:	Ne	NetDMR Validated	
Manuel Ma	Considerations for For	m Completion							
Manuel Title: Matia Ma	Principal Executive Of	ficer							
Mota	irst Name:	Manuel		Title:	Plant Manager	Telephone:	78	787-866-8117	
Monitoring Location Season # Param. NODI	.ast Name:	Mata							
Montlooing Location Sesson # Param. HODI	Io Data Indicator (NOI	(ia							
Monitoring Location Seeson # Person NODI	orm NODI:	ı							
1 - Effluent Gross	Parameter	Monitoring Locati	ion Season # Param. NC		y or Loading	Quality or Concentration		# of Ex. Frequency of	# of Ex. Frequency of Analysis Sample Type
1 - Effluent Gross 0 — Permit Red. Value NODI Sample Sample Value NODI Value NODI Value NODI Value NODI				Qualifier 1 Value 1	Qualifier 2 Value 2 Units Qualifier 1 Value 1 Qu	salifier 2 Value 2 Qualifier 3		Units	
1 - Effluent Gross 0 - Pernit Req.				Sample					
1 - Effluent Gross		1 - Effluent Gross		Permit Req.		ij	1 MAXIMUM 19	19 - mg/L 01/90 - Quarterly	rly GR - GRAB
1 - Effluent Gross 0 - Paring Req. Value NODI Sample 1 - Effluent Gross 0 - Parint Req. Value NODI Sample Sample Sample Value NODI Value NODI Value NODI Value NODI Value NODI				Value NODI					
1 - Effluent Gross 0 - Permit Req. Value NOD! 1 - Effluent Gross 0 - Permit Req. Value NOD! Sample Sample Sample Note NOD!				Sample			0.004		
1 - Effluent Gross 0 - Permit Req. Value NOD! Sample Sam		1 - Effluent Gross		Permit Req.		ij	.21 MAXIMUM 19 - mg/L	- mg/L 01/90 - Quarterly	rly GR - GRAB
1 - Effluent Gross 0 - Permit Req. Value NODI Sample SAI] 1 - Effluent Gross 0 - Permit Req. Value NODI				Sample		п	20 28	28 - ug/L 01/90 - Quarterly	rly GR - GRAB
Value NODI Sample Sample Cantill Ross 0 - Permit Req.		1 - Effluent Gross	0	Permit Reg.			90 MAXIMUM 28 - ug/L	- ug/L 01/90 - Quarterly	
Sample Permit Req. Value MODI				Value NODI					
Dermit Req. Value HODI				Sample			0.254 19	19 - mg/L 01/90 - Quarterly	rly GR - GRAB
	1105 Aluminum, lotal [as Al]	1 - Effluent Gross		Permit Req.		Ü	.75 MAXIMUM 19 - mg/L	- mg/L 01/90 - Quarterly	rly GR - GRAB
				Value NODI					
Submission Note	Submission Note								

If a parameter row does not contain any values for the Sample nor Effluent Trading, then none of the following fields will be submitted for that row: Units, Number of Excursions, Frequency of Analysis, and Sample Type.

Edit Check Errors

No errors.

No attachments.
Report Last Saved By

AES PUERTO RICO, LP

manuel.mata@aes.com Manuel Mata Name: E-Mail:

2016-10-05 08:24 (Time Zone: -04:00)

Date/Time:

manuel.mata@aes.com

Permit							
Permit #:		PRR053093	Permittee:	AES PUERTO RICO, LP	Facility:	AES PUERTO RICO, L.P.	
Major:		No O	Permittee Address:	Road #3 km. 142 Jobos Ward Guayama, PR 00784	Facility Location:	ROAD #3 KM. 142 JOBOS WARD GUAYAMA, PR 00784	RD
Permitted Feature:	Feature:	003 External Outfall	Discharge:	003-01 Steam Electric Generating Facilities			
Report Da	Report Dates & Status						
Monitoring Period:	Period:	From 07/01/16 to 09/30/16	DMR Due Date:	11/30/16	Status:	NetDMR Validated	
Considera	Considerations for Form Completion	n Completion					
Principal E	Principal Executive Officer	cer					
First Name:	×	Manuel	Title:	Plant Manager	Telephone:	787-866-8117	
Last Name:	*	Mata					
No Data In	No Data Indicator (NODI)	0					
Form NODI:	=	1					
Parameter		Monitoring Location Season # Param. NODI	Quantity or Loading	r Loading Quality or 0	Quality or Concentration	# of Ex. Frequency of Analysis Sample Type	is Sample Type
Code Name	amo		188	Qualifier 1 Value 1 Qualifier 2 Value 2 Units Qualifier 1 Value 1 Qualifier 2 Value 2 Qualifier 3 Value 3			
01045 Iron, to	01045 Iron, total [as Fe] 1 - Effluent Gross	0	Sample Permit Req. Value NODI		= 0.337 19 - mg/L <= 1 MAXIMUM 19 - mg/L	19 - mg/L 01/90 - Quarterly 19 - mg/L 01/90 - Quarterly	GR - GRAB GR - GRAB
Submission Note	n Note						
If a parameter Sample Type.	ster row does r	not contain any values for the Sample	e nor Effluent Trading, then r	I a parameter row does not contain any values for the Sample nor Effluent Trading, then none of the following fields will be submitted for that row: Units, Number of Excursions, Frequency of Analysis, and Sample Type.	nat row: Units, Number o	f Excursions, Frequency of Analys	is, and
Edit Check Errors	k Errors						
No errors.							
Comments	s						
Attachments	nts						
No attachments.	ıls.						
Report La	Report Last Saved By						
AES PUEF	AES PUERTO RICO, LP						
User:	pedro.laba	pedro.labayen@aes.com		Date/Time:	2016-09-09 15:37 (Time Zone: -04:00)	īme Zone: -04:00)	
Name:	Pedro Labayen	bayen					
E-Mail:	pedro.laba	pedro.labayen@aes.com					

Permit									
Permit #:	PRR053093	3	Permittee:	AES PUERTO RICO, LP	Facility:	A	AES PUERTO RICO, L.P.	30, L.P.	
Major:	ON.		Permittee Address:	ss: Road #3 km. 142 Jobos Ward Guayama, PR 00784	Facility Location:		ROAD #3 KM. 142 JOBOS WARD GUAYAMA, PR 00784	JOBOS WARD 1784	
Permitted Feature:	003 External Outfall	ıtfall	Discharge:	003-Q1 Water Transportation Facilities					
Report Dates & Status	sn								
Monitoring Period:	From 07/0	From 07/01/16 to 09/30/16	DMR Due Date:	11/30/16	Status:	Z	NetDMR Validated		
Considerations for Form Completion	Form Completion								
Principal Executive Officer	Officer								
First Name:	Manuel		Title:	Plant Manager	Telephone:	7	787-866-8117		
Last Name:	Mata								
No Data Indicator (NODI)	(idoi)								
Form NODI:	ı								
Parameter	Monitoring Locati	Monitoring Location Season # Param. NOD!		Quantity or Loading	Quality or Concentration		# of Ex. Fred	# of Ex. Frequency of Analysis Sample Type	Sample Type
Code Name				Qualifier 1 Value 1 Qualifier 2 Value 2 Units Qualifier 1 Value 1 Qualifier 2 Value 3 Qualifier 3 Value 3	Qualifier 2 Value 2 Qualifier 3		Units		
			Sample		н	0.337 19	19 - mg/L 01/9	01/90 - Quarterly	GR - GRAB
01045 Iron, total [as Fe]	1 - Effluent Gross	0	Permit Req. Value NODI			1 MAXIMUM 19	19 - mg/L 01/9	01/90 - Quarterly	GR - GRAB
			Sample		٧	0.002		01/90 - Quarterly	GR - GRAB
01051 Lead, total [as Pb]	1 - Effluent Gross	0	Permit Req. Value NOD!		Ü	21 MAXIMUM 19 - mg/L		01/90 - Quarterly	GR - GRAB
			Sample		н	61 28		01/90 - Quarterly	GR - GRAB
01092 Zinc, total [as Zn]	1 - Effluent Gross	0	Permit Req.		•	90 MAXIMUM 28 - ug/L		01/90 - Quarterly	GR - GRAB
			Sample		п	0.427 19	19 - mg/L 01/9I	01/90 - Quarterly	GR - GRAB
01105 Aluminum, lotal [as Al] 1 - Effluent Gross	Al] 1 - Effluent Gross	0	Permit Req.		Ų	.75 MAXIMUM 19 - mg/L		01/90 - Quarterly	GR - GRAB
The state of									

If a parameter row does not contain any values for the Sample nor Effluent Trading, then none of the following fields will be submitted for that row: Units, Number of Excursions, Frequency of Analysis, and Sample Type.

Submission Note

No errors.

Comments

Attachments

No attachments.
Report Last Saved By

AES PUERTO RICO, LP

pedro.labayen@aes.com Pedro Labayen User: Name: E-Mail:

2016-09-09 15:37 (Time Zone: -04:00)

Date/Time:

pedro.labayen@aes.com





REPORT OF ANALYSIS

ATTENTION:

Mr. Héctor Ávila

COMPANY:

AES Puerto Rico - Guayama

DATE: August 31, 2016

CONTRACT: AES - Guayama

LAB. SAMPLE ID: BEL-1602751

SAMPLE DATE: 08/13/16

DESCRIPTION: Stormwater #002

SAMPLE COLLECTED BY: Client (Pedro Labayen)

TIME: 10:00PM

LAB. FILE ID: 1602751

DATE RECEIVED0: 08/18/16

MATRIX: Water

PARAMETER	EPA METHOD	SAMPLE TYPE	UNITS	BEL-1602751 RESULT	METHOD DETECTION LIMIT	ANALYST	DATE ANALYZED
Aluminum	200.7(ICAP)	Grab	mg/L	0.254	0.005	HS	08/26/16
Iron	200.7(ICAP)	Grab	mg/L	0.222	0.010	HS	08/26/16
Lead	200.7(ICAP)	Grab	mg/L	0.004	0.002	HS	08/26/16
Zinc	200.7(ICAP)	Grab	mg/L	0.020	0.002	HS	08/26/16

Sample was preserved in the laboratory.

Method Detection Limit (MDL)-The minimum concentration of a substance that can be measured and reported with 99% confidence that the value is above zero.

Certification and release of the data contained in the Report of Analysis has been authorized by the Laboratory Manager or the Manager's Designee. Sample results related only to the sample submitted.

Lcda, Iris M. Chévere Alfonzo

Laboratory Director Chemist License 2370

Attachment: Chain of Custody Records (1)

A 1591210

PAGE 1 OF 1

THE NELAC CERTIFIED ANALYSES MEET ALL REQUIREMENTS OF NELAC STANDARDS. REFER OUR SERVICE DEPARTMENT FOR THE CURRENT LIST OF CERTIFIED ANALYSES. CERTIFIED BY STATE OF FLORIDA DEPARTMENT OF HEALTH AND REHABILITATION SERVICES FOR ENVIRONMENTAL TESTING **•CERTIFICATION NUMBER E87556•**

CERTIFIED BY THE PUERTO RICO DEPARTMENT OF HEALTH (PROOH) EPA CODE #PR00012 192 VILLA STREET • PONCE, PR 00730-4875 • TEL. (787) 841-7373 • FAX (787) 841-7313





REPORT OF ANALYSIS

ATTENTION:

Mr. Héctor Ávila

COMPANY:

AES Puerto Rico - Guayama

DATE: August 11, 2016

CONTRACT: AES - Guayama

LAB. SAMPLE ID: BEL-1602498

SAMPLE DATE: 07/25/16

DESCRIPTION: Stormwater #003

SAMPLE COLLECTED BY: Client (Pedro Labayen)

TIME: 4:35AM

LAB. FILE ID: 1602498

payen) TIME: 4:3

MATRIX: Water

DATE RECEIVEDO: 07/27/16

PARAMETER	EPA METHOD	SAMPLE TYPE	UNITS	BEL-1602498 RESULT	METHOD DETECTION LIMIT	ANALYST	DATE ANALYZED
Aluminum	200.7(ICAP)	Grab	mg/L	0.427	0.005	BTR	08/08/16
Iron	200.7(ICAP)	Grab	mg/L	0.337	0.010	BTR	08/08/16
Lead	200.7(ICAP)	Grab	mg/L	<0.002	0.002	BTR	08/08/16
Zinc	200.7(ICAP)	Grab	mg/L	0.061	0.002	BTR	08/10/16

Sample was preserved in the laboratory.

Method Detection Limit (MDL)-The minimum concentration of a substance that can be measured and reported with 99% confidence that the value is above zero.

Certification and release of the data contained in the Report of Analysis has been authorized by the Laboratory Manager or the Manager's Designee. Sample results related only to the sample submitted.

Lcda. Iris M. Chévere Alfonz Laboratory Director Chemist License 2370

Attachment: Chain of Custody Records (1)

A,1591071

Chévere

Alfonzo Lie # 2270

PAGE 1 OF 1

THE NELAC CERTIFIED ANALYSES MEET ALL REQUIREMENTS OF NELAC STANDARDS.

REFER OUR SERVICE DEPARTMENT FOR THE CURRENT LIST OF CERTIFIED ANALYSES.

CERTIFIED BY STATE OF FLORIDA DEPARTMENT OF HEALTH AND REHABILITATION SERVICES FOR ENVIRONMENTAL TESTING

CERTIFICATION NUMBER E87556

CERTIFIED BY THE PUERTO RICO DEPARTMENT OF HEALTH (PRDOH) EPA CODE #PR00012 192 VILLA STREET • PONCE, PR 00730-4875 • TEL. (787) 841-7373 • FAX (787) 841-7313

ATTACHMENT 2


Summary of Benchmark Monitoring

AES Puerto Rico, L.P. Benchmark Monitoring Results Summary


Quarter Period (mg/l) Total Fe (mg/l) Total Pe (mg/l)				Outfall 001	1001			Outfall 002	1 002			Outfall 003	II 003	
C2015 0.232 0.496 0.002 0.024 0.292 0.459 0.002 0.012 0.682 1.33 IR 2016 1.18 1.52 0.002 0.089 14.0 17.1 0.005 0.113 0.305 0.208 V 2016 0.733 0.682 0.002 4.69 8.3 0.002 0.064 0.186 0.205 2016 0.222 0.254 0.004 0.02 0.337 0.427 attion 1.0 0.75 0.262 0.260 1.0 0.75 0.262 0.265 0.75 0.265 0.265 0.75 0.75 0.260 1.0 0.75 0.265 0.75 0.75 0.75 0.265 0.7	Quarter	Period	Total Fe (mg/l)	Total Al (mg/l)	Total Pb (mg/l)	Total Zn (mg/l)	Total Fe (mg/l)	Total Al (mg/l)	Total Pb (mg/l)	Total Zn (mg/l)	Total Fe (mg/l)	Total Al (mg/l)	Total Pb (mg/l)	Total Zn (mg/l)
NA 2016 1.18 1.52 0.002 0.089 14.0 17.1 0.005 0.113 0.305 0.208 V2016 0.733 0.682 0.002 0.09 4.69 8.3 0.002 0.064 0.186 0.205 2016 0.222 0.254 0.004 0.02 0.337 0.427 0.725 0.846 0.004 0.091 4.801 6.528 0.003 0.052 0.38 0.54 ration 1.0 0.75 0.262 0.260 1.0 0.75 0.265 0.75 0.75	. 4	OCT-DEC 2015	0.232	0.496	0.002	0.024	0.292	0.459	0.002	0.012	0.682	1.33	0.002	0.028
V2016 0.733 0.682 0.002 0.09 4.69 8.3 0.002 0.064 0.186 0.205 2016 0.222 0.254 0.004 0.022 0.337 0.427 0.725 0.846 0.004 0.091 4.801 6.528 0.003 0.052 0.38 0.54 ration 1.0 0.75 0.262 0.260 1.0 0.75 0.262 0.260 1.0 0.75 0.262 0.260 1.0 0.75 0.262 0.260 1.0 0.75 0.262 0.260 1.0 0.75 0.262 0.260 1.0 0.75 0.260 1.0 0.75 0.260 1.0 0.75 0.260 1.0 0.75 0.260 1.0 0.75 0.260 1.0 0.75 0.260 1.0 0.75 0.260 1.0 0.75 0.75 0.75 0.75 0.75 0.75 0.75 0.75 0.75	1	ENE-MAR 2016	1.18	1.52	0.002	0.089	14.0	17.1	0.005	0.113	0.305	0.208	0.002	0.022
2016 -	2	APR-JUN 2016	0.733	0.682	0.002	0.09	4.69	8.3	0.002	0.064	0.186	0.205	0.005	0.036
0.725 0.846 0.004 0.091 4.801 6.528 0.003 0.052 0.38 0.54 ration 1.0 0.75 0.262 0.262 0.262 0.260 1.0 0.75 0.262 0.260 1.0 0.75	æ	JUL-SEP 2016	1	1	1	I	0.222	0.254	0.004	0.02	0.337	0.427	0.005	0.061
1.0 0.75 0.262 0.260 1.0 0.75 0.262 0.260 1.0 0.75	Quarterly 4	1VERAGE	0.725	0.846	0.004	0.091	4.801	6.528	0.003	0.052	0.38	0.54	0.002	0.04
	Benchmark	: Concentration	1.0	0.75	0.262	0.260	1.0	0.75	0.262	0.260	1.0	0.75	0.262	0.260

ND = No Discharge


Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102




Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102




Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102




Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102




Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102




Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102




Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102







Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102




Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102



Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102



Quarterly Progress Report (QPR) No. 7 Administrative Compliance Order AES-PR Coal Fired Power Plant Docket Number CWA-02-2015-3102



ATTACHMENT 3

Routine Inspections, Visual Inspections and Corrective Actions



Storm Water Industrial Routine Facility Inspection Form Worksheet No. 4 **General Information** AES Puerto Rico, LP **Facility Name** NPDES Tracking No. PRR053093 **Date of Inspection** August 25, 2016 Start/End Time 9:15 am / 12:30 pm Inspector's Name(s) Pedro E. Labayen Stormwater Compliance Coordinator Inspector's Title(s) **Inspector's Contact Information** (787) 866-8117 ext. 2215 **Inspector's Qualifications** Professional Engineer Weather Information Weather at time of this inspection? **☑**Cloudy Rain ☐ Sleet ☐ High Winds ☐ Clear ☐ Fog ☐ Other: Wind 7 mph Temperature: 88°F Have any previously unidentified discharges of pollutants occurred since the last inspection? □Yes If ves, describe: Are there any discharges occurring at the time of inspection? □Yes ☑No If yes, describe:

Control Measures

- •Number the structural stormwater control measures identified in your SWPPP on your site map and list them below (add as many control measures as are implemented on-site). Carry a copy of the numbered site map with you during your inspections. This list will ensure that you are inspecting all required control measures at your facility.
- •Describe corrective actions initiated, date completed, and note the person that completed the work in the Corrective Action Log.

ID.	Structural Control Measure	Control Measure is Operating Effectively?	If No, In Need of Maintenance, Repair, or Replacement?	Corrective Action Needed and Notes (identify needed maintenance and repairs, or any failed control measures that need replacement)
		Run-on	Control (Northeast	Area)
01	Earth berm	☑ Yes □ No	☐ Maintenance☐ Repair☐ Replacement	
02	Concrete wall	☑Yes □No	☐ Maintenance☐ Repair☐ Replacement	
03	Rip rap	☑ Yes □ No	☐ Maintenance☐ Repair☐ Replacement	
04	Concrete swale	☑Yes ☐No	☐ Maintenance ☐ Repair ☐ Replacement	
05	Run-on inlet grate	☑Yes □No	☐ Maintenance ☐ Repair ☐ Replacement	
06	Polymer secondary containment	☑Yes ☐No	☐ Maintenance ☐ Repair ☐ Replacement	

		Control	If No, In Need of	Corrective Action Needed and Notes
		Measure is	Maintenance,	(identify needed maintenance and repairs, or any
	Structural Control	Operating	Repair, or	failed control measures that need replacement)
ID.	Measure	Effectively?	Replacement?	
			ater Pump station A	Area
			☐ Maintenance	22 VIII.
07	Diesel tank secondary	☑Yes □No	Repair	
0,	containment		Replacement	
			☐ Maintenance	
08	Oil / Water Separator	☑Yes □No	☐ Repair	
00	on / fuel separator	2100 -110	☐ Replacement	8
	L.	Eas	st Access Road Are	9
			☐ Maintenance	
09	Concrete channel	✓Yes □No	Repair	
		2105 2110	☐ Replacement	
			☐ Maintenance	
10	Low wall	✓Yes □No	Repair	The area between the wall and the main road was
2.0	2011 1144		Replacement	cleaned and covered with aggregate.
			☐ Maintenance	olomica mia co torca titul ugg. cg. uc.
11	Concrete swale next to	☑Yes □No	☐ Repair	< 0
11	switch yard	2 105 2 110	☐ Replacement	
	L	Lian	id Urea Storage Ar	ea
			☐ Maintenance	
12	Low wall	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	-
13	Slope liner	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
14	Truck secondary	☑Yes □No	☐ Repair	
	containment		☐ Replacement	, , , , , , , , , , , , , , , , , , , ,
	T. 1		☐ Maintenance	
15	Tank secondary	✓Yes □No	☐ Repair	*
	containment	processor and necessary processors and	☐ Replacement	
			☐ Maintenance	
16	Concrete berm	☑Yes □No	☐ Repair	
			☐ Replacement	
	Comments of the second		☐ Maintenance	
17	Concrete channel culvert	☑Yes □No	☐ Repair	
	inlet		☐ Replacement	
		C	Dil Drums Storage	
	Covered secondors		☐ Maintenance	
18	Covered secondary	✓Yes □No	☐ Repair	Oil drums storage area was cleaned and organized. Used oil drums were properly removed by a certified company for recycling. Used
	containment		☐ Replacement	absorbent materials were also removed with VEOLIA.
			Ash Silos- spout	
			☐ Maintenance	
19	Ash silos	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
20	Spout connection	☑Yes □No	☐ Repair	
	*		☐ Replacement	
			☐ Maintenance	× .
21	Water spray nozzles	☑Yes □No	☐ Repair	
			☐ Replacement	

	4 7	Control	If No, In Need of	Corrective Action Needed and Notes
		Measure is	Maintenance,	(identify needed maintenance and repairs, or any
	Structural Control	Operating	Repair, or	failed control measures that need replacement)
ID.	Measure	Effectively?	Replacement?	
			☐ Maintenance	
22	Water hose	☑Yes □No	☐ Repair	*
22	Water Hose	2 103 2 110	☐ Replacement	
		n	Piesel Fuel Storage	
			☐ Maintenance	
	Tank truck secondary		☐ Repair	
23	containment	☑Yes □No	☐ Replacement	
			— Кершеетен	
	Topka cogondary		☐ Maintenance	
24	Tanks secondary containment	☑ Yes □No	☐ Repair	A joint from a segment of the ash wetting pipe located
	containment		□ Replacement	inside the secondary containment should be repaired.
	D:f		☐ Maintenance	
25	Drip pans for vehicle /		☐ Repair	
	equipment fueling		☐ Replacement	
		AC	GREMAX Stockpile	
			☐ Maintenance	,
26	Gabion wall	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
27	10 feet buffer zone	☑Yes □No	☐ Repair	
2,	10 1000 001101 20110		☐ Replacement	
			☐ Maintenance	
28	Low wall	☑Yes □No	☐ Repair	
20	Eow wan	— 100 — 100	☐ Replacement	
			☐ Maintenance	
32	Covered conveyors	☑Yes □No	Repair	*
32	Covered conveyors	2 103 3 140	☐ Replacement	
			☐ Maintenance	4
35	Wheel wash	☑Yes □No	☐ Repair	The wheel wash have not been used due to the absent
33	Wheel wash	ETTES CINO	☐ Replacement	of ash material disposal and trucks traffic.
			☐ Maintenance	of ash material disposal and lideks datile.
37	Concrete channel	☑Yes □No	☐ Repair	L v
37	Concrete channel	L 103 L 100	☐ Replacement	
		L	Gate #3	
			☐ Maintenance	
39	Road grating (2)	☑Yes □No	Repair	Drain guards inlet filters were cleaned and
39	Road grading (2)	E 103 = 140	☐ Replacement	replaced as needed.
			☐ Maintenance	Topiacoa as nocaca.
40	Curb	☑Yes □No	☐ Repair	
40	Curb	ETCS CINO	☐ Replacement	
			☐ Maintenance	
41	Crark simmon	☑Yes □No	☐ Repair	
41	Curb riprap	E 162 - 140	Replacement	
			☐ Maintenance	
40	Slone liner	☑Yes □No	☐ Repair	
42	Slope liner	E 162 TIMO	Replacement	
			☐ Maintenance	
12	Outfall minner	☑Yes □No	☐ Repair	
43	Outfall riprap	LI IES LINO	Repair Replacement	
			- Replacement	

		Control	If No, In Need of	Corrective Action Needed and Notes
		Measure is	Maintenance,	(identify needed maintenance and repairs, or any
	Structural Control	Operating	Repair, or	failed control measures that need replacement)
ID.	Measure	Effectively?	Replacement?	
		***************************************	☐ Maintenance	The outfall area was improved in order to obtain
44	Sampling Point Outfall 002	☑Yes □No	☐ Repair	a representative stormwater sample from the
	Sumpling I office outlant out		☐ Replacement	plant.
			☐ Maintenance	piune.
45	Concrete wall	☑Yes □No	Repair	
43	Concrete wan	E 1 CS LINO	☐ Replacement	
	<u> </u>	ACDEMA	X Stockpile Perime	tor Dond
		AGREMA	☐ Maintenance	ici Kvau
48	Gravel cover	☑Yes □No	Repair	
40	Graver cover	E 165 LINO	☐ Replacement	The area was retouched with gravel.
			☐ Maintenance	The area was retouched with graver.
49	Concrete channel	☑Yes □No		,
49	Concrete channel	MIES LINO	☐ Repair ☐ Replacement	
			☐ Maintenance	
50	Low wall	☑Yes □No	Repair	
30	Low wan	MIES LINO	Replacement	*
	2		☐ Maintenance	
51	Day on cartfull	DVas DNa	CALIFORNIA DE ANGELLO POR ESCANDA POR CONTROL POR CONTROL DE CONTR	
51	Run on outfall	□Yes □No	Repair	
			☐ Replacement	
		r	Coal Stockpile Maintenance	
50	Dynaff	Myss DNs	20.000	
52	Runoff pond	☑Yes □No	☐ Repair	
			Replacement	A second of the surrouncilt former yeard to must set
50	S	DV DN-	☐ Maintenance	A segment of the super silt fence used to protect
53	Super silt fence	☑Yes □No	☐ Repair	the process water channel from erosion needs
			Replacement	replacement.
E 1	C-1:	DV DN-	☐ Maintenance	
54	Sediment trap	☑Yes □No	☐ Repair	
			Replacement	
	C1-	My DN	☐ Maintenance	
55	Concrete swale	☑Yes □No	☐ Repair	
			Replacement	
F. C	XVI1	Myss DNs	☐ Maintenance	*
56	Wheel washer	☑Yes □No	Repair	
			☐ Replacement☐ Maintenance☐	
57	Riprap in channel and	☑Yes □No		
57	slopes	Mies Ino	☐ Repair☐ Replacement☐	
		II.	ipment Maintenan	oo Chon
		Heavy Eqt	☐ Maintenance	ce Shop
61	Elean anotine	☑Yes □No		
61	Floor grating	Miles Lino	☐ Repair	
			☐ Replacement☐ Maintenance☐	
60	Oil / Water Computer	Myos DNo		
62	Oil / Water Separator	☑Yes □No	☐ Repair	The floor water drainage exetem was alconed
	Lined oil atomora tools and		☐ Replacement	The floor water drainage system was cleaned.
62	Used oil storage tank and	Myos DNo	☐ Maintenance	
63	drums secondary	☑Yes □No	Repair	
	containment		☐ Replacement	
61	Recyclable metals roll-off	□Yes □No	☐ Maintenance	
64	container cover	TIES MINO	☐ Repair ☐ Replacement	No containers available at this time.
			- Kepiacement	110 contamors avallable at this time.

		Control	If No, In Need of	Corrective Action Needed and Notes
		Measure is	Maintenance,	(identify needed maintenance and repairs, or any
	Structural Control	Operating	Repair, or	failed control measures that need replacement)
ID.	Measure	Effectively?	Replacement?	
		Warehou	ise / Urea Storage B	uilding
			☐ Maintenance	
65	Access road gravel cover	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
66	Earthen berm on west side	☑Yes □No	☐ Repair	
			☐ Replacement	,
			☐ Maintenance	
67	Low wall on north side	☑Yes □No	☐ Repair	
	2011 11 11 11 11 11 11 11 11 11 11 11 11	— 100 — 110	☐ Replacement	
			☐ Maintenance	
68	Trapezoidal swale	☑Yes □No	Repair	
	Trapobolidar sware	2100 -110	☐ Replacement	
		Open Ar	rea West of Cooling	Torvon
		Open At	☐ Maintenance	Tower
69	Gravel cover	☑Yes □No	☐ Repair	e .
09	Graver cover	MIES LINO	☐ Replacement	
70	Clana linara	Myss DNs	☐ Maintenance	
70	Slope liners	✓Yes □No	☐ Repair	*
	L	9	Replacement	
		T	Cooling Tower	
7.1	Secondary containment	Fire Fire	☐ Maintenance	
71	dike	☑Yes □No	Repair	
			Replacement	
		T	Water Treatment	
	Sludge roll- off container		☐ Maintenance	
72	inside clean grating	☑Yes □No	☐ Repair	
	morae eream graming		☐ Replacement	
	Soda ash silo secondary	Section 2	☐ Maintenance	
73	containment	☑Yes □No	☐ Repair	
		:	☐ Replacement	
	Acid / caustic tank truck		☐ Maintenance	
74	unloading secondary	☑Yes □No	☐ Repair	
	containment		☐ Replacement	
		Access R	Road West of Power	Plant
			☐ Maintenance	
75	Catch basin inserts	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
76	Curb inlet	☑Yes □No	☐ Repair	
		0 ×	☐ Replacement	
	G 1		☐ Maintenance	
77	Concrete berm w/ shallow	☑Yes □No	☐ Repair	
	gutter and curb inlet		☐ Replacement	9
			☐ Maintenance	
78	Mercury control chemicals	☑ Yes □ No	Repair	
, ,	covered storage dike		☐ Replacement	4
		Storr	n Water Runoff Por	nd
		5.011	☐ Maintenance	IA.
80	Concrete weir	☑ Yes □No	Repair	
00	Concrete Well	ELICS CINU	Replacement	
			- replacement	

		Control	If No, In Need of	Corrective Action Needed and Notes
		Measure is	Maintenance,	(identify needed maintenance and repairs, or any
	Structural Control	Operating	Repair, or	failed control measures that need replacement)
ID.	Measure	Effectively?	Replacement?	
			☐ Maintenance	
81	Riprap channel	☑Yes □No	Repair	
	Tuprap chamier	— 100 — 110	☐ Replacement	
			☐ Maintenance	
82	Sediment accumulation	☑Yes □No	Repair	
02	control	ETCS CINO	☐ Replacement	
-			☐ Maintenance	
02	Chemicals secondary	DV DV		
83	containment	☑Yes □No	☐ Repair	
			Replacement	
	y	Road Nort	th of Coal Pile Run	off Pond
			☐ Maintenance	
85	Coal pile runoff pond	☑ Yes □ No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
86	Low wall	☑ Yes □ No	☐ Repair	
			☐ Replacement	
	D' ' 1 1 1		☐ Maintenance	
87	Riprap in channel and	☑ Yes □No	☐ Repair	
	slopes		☐ Replacement	
			☐ Maintenance	:
88	Concrete wall	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
89	Concrete beam	☑Yes □No	Repair	
	Concrete beam	2100 -110	☐ Replacement	
-			☐ Maintenance	
90	Box culvert	☑Yes □No	☐ Repair	
90	Box curvert	ETCS TIVO	☐ Replacement	9
-			☐ Maintenance	
0.1	Samuelina Paint Outfall 002	Diver DNe	description)	
91	Sampling Point Outfall 003	☑Yes □No	☐ Repair	The automatic sampler "sun keeper" and water sensor were
	L		Replacement	replaced.
		T	Marine Dock	
		-	☐ Maintenance	
92	Collection manifold	☑Yes □No	Repair	
			☐ Replacement	
	Pier secondary		☐ Maintenance	
93	containment	✓Yes □No	☐ Repair	
	Contaminent		☐ Replacement	
			☐ Maintenance	
94	Sampling Point Outfall 001	☑Yes □No	☐ Repair	
			☐ Replacement	
			☐ Maintenance	
95	Conveyor TCI	☑Yes □No	☐ Repair	
			☐ Replacement	

Areas of Industrial Materials or Activities exposed to stormwater

Below are some general areas that should be assessed during routine inspections. Customize this list as needed for the specific types of industrial materials or activities at your facility.

	Area/Activity	Controls Adequate (appropriate, effective, and operating)?	Corrective Action Needed or Completed and Notes
1	Material loading/unloading and storage areas (Agremax, limestone, coal storage)	☑Yes ☐No ☐ N/A	
2	Heavy equipment operations and maintenance areas	☑Yes □No □ N/A	
3	Fueling areas (heavy equipment fueling and storage tank unloading)	☑Yes ☐No ☐ N/A	
4	Outdoor vehicle and equipment washing areas	☑Yes □No □ N/A	
5	Waste handling and disposal areas	☑Yes □No □ N/A	
6	Erodible stockpiles (coal, Agremax)	✓Yes □No □ N/A	
7	Non-stormwater/ illicit connections	□Yes □No ☑ N/A	
8	Dust generation and vehicle tracking	☑Yes ☐No ☐ N/A	
9	Water Treatment Area	☑Yes □No □ N/A	
10	Power Block Area	☑Yes ☐No ☐ N/A	
11	Administration Building Area	☑Yes ☐No ☐ N/A	
12	2 Million- gallon and 18 Million- gallon Pond Area	☑Yes □No □ N/A	
13	Marine Dock Area	☑Yes □No □ N/A	
14	Stormwater Sample Point 001	☑Yes □No □ N/A	
15	Stormwater Sample Point 002	☑Yes □No □ N/A	The sampler's battery was replaced and troubleshooting was performed on the equipment to ensure proper function.
16	Stormwater Sample Point 003	☑Yes □No □ N/A	
17	Run-on storm water conveyance system	☑Yes ☐No ☐ N/A	

	Area/Activity	Controls Adequate (appropriate, effective, and operating)?	Corrective Action Needed or Completed and Notes
18	Run-off storm water conveyance system	☑Yes □No □ N/A	
19	Process water conveyance system	☑Yes □No □ N/A	
20	CDS/ESP Area	☑Yes ☐No ☐ N/A	
21	Polymer application at 2 MM-gallon pond area	☑Yes □No □ N/A	
22	18 MM-gallon Pond Transfer Pumps	✓Yes □No □ N/A	
23	Coal Crusher Building	☑Yes □No □ N/A	
24	Portable Toilets	☑Yes ☐No ☐ N/A	

Non-Compliance Describe any incidents of non-compliance observed and not described above: **Additional Control Measures** Describe any additional control measures needed to comply with the permit requirements:

MILL

	Notes				
Use this space for any additional notes or observations from the inspection:					
e g					

CERTIFICATION STATEMENT

"I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations."

Print name and title: Pedro E. Laboyn / Env. CoordSignature: Alla & May Date: A



MSGP Qua	rterly Visual Assessmen	t Form W	orksheet No. 6			
(Complete	a separate form for each outfall you asses	ss)				
Name of Facility: AES Puerto Rico, L.P.	NPDES Tracking No. F	PRR053093				
Outfall Name: 002 "Substantially Identical Outfall"?	No Yes					
Person(s)/Title(s) collecting sample: Pedro E. Labayen						
Person(s)/Title(s) examining sample: Pedro E. Labayen / Storm	vater Compliance Coordinator					
Date & Time Discharge Began: 8/13/16 (10 PM) Date & Time Sar	nple Collected: 8/13/16 (10 PM)	Date & Time Sample Examined	i: 8/14/16 (8 AM)			
Substitute Sample? No	n sample was originally scheduled	to be collected):				
Nature of Discharge: ⊠ Rainfall ☐ Snowmelt		€				
If rainfall: Rainfall Amount: 0.73 inches Previous Storm Before Start of T	Ended > 72 hours Yes This Storm?	□ No*				
	Parameter					
Color None Other (describe):						
Odor None Musty Sewage Sulfur Solvents Other (describe):	Sour Petroleum/Gas					
Clarity $igstyle$ Clear $igstyle$ Slightly Cloudy $igstyle$ Cloudy $igstyle$ C	paque Other					
Floating Solids No Yes (describe):						
Settled Solids** No Yes (Soil erosion from uncovered must be replaced. (These BMPs will be repaired a	areas at the curved rip rap and public as a Corrective Action.)	dirty road were observed. Grating inl	let protection "drain guards"			
spended Solids No Yes (describe):						
Foam (gently shake sample) No Tyes (describe):						
Oil Sheen None Flecks Globs Sheen Other (describe):	Slick					
Other Obvious Indicators of No Yes (describe): Stormwater Pollution						
Sampling not performed due to no measurable storm event occurr	ring that resulted in a discharge du	uring the monitoring quarter:				
No						
* The 72-hour interval can be waived when the previous storm did not yield a measurable discharge or if you are able to document (attach applicable documentation) that less than a 72-hour interval is representative of local storm events during the sampling period.						
** Observe for settled solids after allowing the sample to sit for approximate	tely one-half hour.					
Detail any concerns, additional comments, descriptions of pictures taken, and any corrective actions taken below (attach additional sheets as necessary).						
Certification by Facility Responsible Official (Refer to MSGP Subpart 11 Appendix B for Signatory Requirements)						
I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.						
A. Name: Pedro E. Labayen	B. Title: Stormwate	er Compliance Coordinator	***			
Signature: Tyle & They	D. Date Signed:	Jusust 14, 2016				



	MSGP Quarterly Visual Asses	sment Form	Worksheet No. 6			
	(Complete a separate form for each outfall					
Name of Facility: AES Puerto Rico, L.P.	NPDES Tracking No	PRR053093				
Outfall Name: 003 "Substantially Ider	itical Outfall"? ⊠ No ☐ Yes					
Person(s)/Title(s) collecting sample: Pedro E. La	bayen					
Person(s)/Title(s) examining sample: Pedro E. L	abayen / Stormwater Compliance Coord	inator				
Date & Time Discharge Began:07/25/2016 (4:33am)	Date & Time Sample Collected: 07/25/2016 (4	:34am) Date & Time Sample Exam	mined: 07/26/2016 (8:30am)			
Substitute Sample? No Yes (identify	quarter/year when sample was originally sc	heduled to be collected):				
Nature of Discharge: Rainfall Snowme	t					
If rainfall: Rainfall Amount: 0.43 inches	Previous Storm Ended > 72 hours Before Start of This Storm?	Yes ⊠ No*				
	Parameter					
Color None Other Light brown Odor None Musty Sewage Solvents Other (describe):	Sulfur Sour Petroleum/G	as				
Clarity	Cloudy					
Floating Solids No Yes (describe	:					
Settled Solids ^{**} ⊠ No ☐ Yes (describe	:					
Suspended Solids No Yes (describe)	:					
oam (gently shake sample) No Yes	(describe):					
Oil Sheen None Flecks Globs Other (describe):	Sheen Slick					
Other Obvious Indicators of No Yes	es (describe):					
Sampling not performed due to no measurable storm event occurring that resulted in a discharge during the monitoring quarter:						
No						
* The 72-hour interval can be waived when the previous storm did not yield a measurable discharge or if you are able to document (attach applicable documentation) that less than a 72-hour interval is representative of local storm events during the sampling period.						
** Observe for settled solids after allowing the sample	to sit for approximately one-half hour.					
Detail any concerns, additional comments, descriptions of pictures taken, and any corrective actions taken below (attach additional sheets as necessary).						
Certification by Facility Responsible Official (Refer to MSGP Subpart 11 Appendix B for Signatory Requirements)						
I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gathered and evaluated the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.						
A. Name: Pedro E. Labayen	B. Title: St	ormwater Compliance Coordinator				
C. Signature: Peyls & July	D. Date Sig	ned: Tuly 26, 2016				



Corrective Action Documentation - EPA Inspection on August 12, 2016

Instructions:

Within 24 hours of becoming aware of a condition identified in Parts 4.1 or 4.2 of the 2015 MSGP, document the existence of the condition and subsequent actions. Note that this information must be summarized in the annual report (as required in Part 7.5 of the 2015 MSGP).

Corrective Action #1

Description of Condition: Cooling tower plastic media stored in a non-industrial activity area. Although the material is new, it must be removed in order to discourage further future storage activities in that area.

Date: August 12, 2016


Immediate Actions: A work notification was generated in order to coordinate the relocation, recycling or disposal of the plastic media.

Actions Taken within 14 Days: Different recycling and solid waste management alternatives were evaluated to determine the best alternative for managing the plastic media.

14 Day Infeasibility: This work required coordination with the maintenance personnel and equipment availability (sky track).

45 Day Extension: N/A

Date Completed: September 23, 2016







Description of Condition: The concrete pad of sampling point #003 must be cleaned.

Date: August 12, 2016


Immediate Actions: A work notification was generated in order to coordinate housekeeping of the area.

Actions Taken within 14 Days: Housekeeping of the sampling area was performed by the landscaping personnel. The concrete pad was cleaned and vegetation around the sampling point was trimmed.

14 Day Infeasibility: N/A

45 Day Extension: N/A

Date Completed: August 25, 2016







Description of Condition: One of the sweeper's tires was damaged and needed repair.

Date: August 12, 2016

Immediate Actions: The sweeper's tire was replaced on the same date that the condition was identified.

Actions Taken within 14 Days: The corrective action was completed.

14 Day Infeasibility: N/A

45 Day Extension: N/A

Date Completed: August 12, 2016



Flat Tire on 8-12-2016 @ 2:20 PM



Flat Tire Fixed 8-12-2016 @ 5:00 PM



Sweeper Operating Normally 8-19-2016 @ 9:00 AM



Description of Condition: A section of the coal storage area located at the west side of the limestone dome has been temporarily used to store scrap metals and other construction materials. This area must be organized and cleaned.

Date: August 12, 2016


Immediate Actions: A work notification was generated in order to coordinate housekeeping of the area.


Actions Taken within 14 Days: The plant maintenance department provided the necessary resources and internal personnel to complete the work.

14 Day Infeasibility: This work required segregation of the materials in coordination with the maintenance and material handling personnel. The process of selection, separation, organization and recycling took more than 14 days to be completed.

45 Day Extension: N/A

Date Completed: August 7, 2016







Description of Condition: An inlet protection filter should be installed on the storm water inlet located close to the 100-year channel.

Date: August 12, 2016

Immediate Actions: A work notification was generated in order to coordinate cleaning of the inlet manhole and the installation of an inlet filter.

Actions Taken within 14 Days: The corrective action was completed.

14 Day Infeasibility: N/A

45 Day Extension: N/A

Date Completed: August 26, 2016







Description of Condition: Dirt accumulation along the curve of the plant's main entrance road.

Date: August 12, 2016

Immediate Actions: The accumulated dirt was removed. Different alternatives have been evaluated to improve housekeeping conditions of the main entrance road, including aggregate cover and asphalt installation. A proposal for further road improvements was requested and will be evaluated for implementation once received.

Actions Taken within 14 Days: The corrective action was completed.

14 Day Infeasibility: N/A

45 Day Extension: N/A

Date Completed: August 23, 2016







Description of Condition: A segment of the super silt fence used to protect the north side of the coal pile runoff collection channel needs to be replaced.

Date: August 12, 2016

Immediate Actions: A work notification was generated in order to coordinate the replacement of the super silt fence section.


Actions Taken within 14 Days: A buffer area of approximately three feet was defined between the coal pile and the silt fence. A new silt fence was installed along the northwest side of the coal pile.

14 Day Infeasibility: N/A

45 Day Extension: N/A

Date Completed: August 26, 2016







Description of Condition: The storm water automatic sampler installed at the dock area (sampling point #001) was unable to collect the sample during the third quarter period due to internal program failure.

Date: September 26, 2016

Immediate Actions: An investigation was conducted and a work notification was generated to coordinate the troubleshooting and repair of the equipment.

Actions Taken within 14 Days: An external company (MSSG) was contacted in order to coordinate the repair and service of the equipment. A purchase order was generated to proceed with the work.

14 Day Infeasibility: Repair work required an external company that had to undergo quotation request / evaluation and coordination.

45 Day Extension: N/A

Date Completed: October 13, 2016

