

DO NOT ISSUE ANY HOT WORK PERMITS UNTIL FURTHER NOTICE.

SOUTH PRODUCTION NOTES

June 15, 2014
Afternoon Shift

BASF EMPLOYEES
44 Last Recordable
349 Last Lost Time

Work notification to check the Caldwell on the Marleys (low level) - 934215328.

Work notification to check the low Steam Pressure in boiler room - 934215329

#1 MED / ICL-8 done, AI 5655 next:

Last batches made. Started working on clean up instructions emailed by John Bodmann.

Midnight shift: Continued to make batches as instructed. We have made 5 batches; only partial batch left to be made.

Day shift: Finishing partial batch, then beginning quick clean-up/turn-around for AI 5655. Printed copy of John Bodmann's clean-up instructions on clipboard.

Afternoon shift:

#1 RC / ICL-8:

Be sure that any drums that are brought up to be refired have labels on them.

Try to maintain feed rate at 400 lbs/hr (per Kristen kaput on 6/11/14). Current syntron settings are at 13% vibration / 1 second "on" / 36 seconds "off". As long as the material remains white when discharging from calciner, do not change settings.

Midnight shift: Continued to feed the calciner with bags only as instructed.

Day shift: Finishing last bags, then drop temps on calciner to 750 degrees and begin feeding drums. Check SA's and make sure reefed material does not turn brown (over calcined).

Afternoon Shift:

Exhaust to F1 for ICL-8

#2 MED line/ Cu-0860:

On hold until more 3818 gets in pass. We are not done...just on hold until more Cu 3818 is made on #5 RC.

Midnight shift: On hold.

Day Shift: On hold until more Cu 3818 available for batches

Afternoon Shift: On hold.

#2 RC/ Cu-0860:

Make sure that we are back to temperature per MOD. Note: the fines screen was changed from a 10 mesh to 12 mesh per John Bodmann 6/13/14.

Midnight Shift: No material to feed.

Day shift: Out of feed

Afternoon shift:

Exhaust to F1

#3 MED line / D-1798 NAQ:

Should be able to start extruding on midnight shift.

Midnight Shift: Mixing at this time. Planning to start extruding.

Day shift: Continue

Afternoon Shift:

#3 RC / D 0713 done:

Last material running through the calciner after the screener motor was repaired

Midnight shift: No activity.

Day shift: Finishing remaining material from Saturday's last bag after screener went down (screener motor has been replaced). When calciner runs empty, bring down, reverse and prepare to cleaning per John Bodmann's cleaning instructions.

Afternoon Shift:

Exhaust to Trimer

#4 RC / D-5206 done:

D-5206 finished, then Cu-0226 (will need good cleaning).

Midnight Shift: Continue feeding.

Day shift: Last material trickling through...keep calciner lit through Monday in case any rework needed due to bad surface areas.

Afternoon Shift:

Exhaust to 4A DC

#5 RC / Cu-3818:

DOWN. We will only use Phibrotech copper and the material will be discharged onto a 120 bag. Knockers installed.

Midnight Shift: Continue feeding.

Day shift: Continue

Afternoon shift:

Exhaust to 5A DC

Old Pfaudler – Cleaning for SC Type G (D-0761) next:

Cleaned up vacuum arm screen and added second nozzle. Vessel has been rinsed and scraped where needed. Lid is back on.

Midnight Shift: No activity.

Day Shift: Planning to start Monday

Afternoon Shift:

#6 RC / Cleaning for SC Type G (D-0761) next:

Completed.

Midnight shift: Screener has been put together.

Day Shift: Planning to fire up Monday

Afternoon shift:

Exhaust to Sly Scrubber

PK Blender / Na Selexorb Intermediate:

Down...A work order has been written to have maintenance evaluate PK motor on Sunday(M.V. 6/14/14)

Midnight Shift: No activity.

Day shift: No activity (see above)

Afternoon shift:

TANK 7 / Cu 0226 solution:

MOD is in the department.

Midnight shift:

Day shift: Monitor tank

Afternoon Shift:

New Pfaudler / Cu 0226:

Continue

Midnight shift: No activity. Waiting for lab results before proceeding with batches.

Day shift: Starting batch late shift after Grodecki received lab results.

Instructions are to use next solution using "200 lbs as metals for next batch".

Info added to the MOD.

Afternoon Shift:

Abbe Blender – D-5206:

Finished.

Midnight shift: No activity as we are out of feed.

Day shift: No activity

Afternoon Shift: No change.

National Dryer / D-5206:

Done

Midnight Shift: No activity as we are out of feed.

Day shift: No activity

Afternoon Shift: No change.

Tower 3 /Cu-0860:

Sheaves have been changed. The next load is Cu-0860. Keep a close eye on this tower. Remaining bags of Cu-0860 will have to be inspected before loading for excessive fines. Engineers are aware of this issue.

Midnight Shift: Issues with Mass Spec. Material in tower is being allowed to exotherm for the next few hours while we get someone to repair the equipment. Additionally, we are having issues with Marley towers – work notification written to have maintenance take a look at water level in Caldwell.

Day shift: Guy Baetjer arrived this morning to clean out mass spec sample tubing and reset instrument. Working OK now

Afternoon shift:

Tower 6 / 930 VAM:

Loaded and running. Each tower load will take 5 super sacks filled with 8 drums.

Midnight Shift: Issues with Mass Spec. Have kept the tower down until it is repaired. Additionally, we are having issues with Marley towers – work notification written to have maintenance take a look at water level in Caldwell.

Day shift: Continue

Afternoon shift:

Harrop Kiln – Al-4096 XL

Continued. Use existing drums and place new labels (after old labels are peeled off) on the same spot.

Midnight Shift: Continue.

Day shift: Continue

Afternoon shift:

North Screener / DPT 101:

We need to double band all of the socks to the bins BEFORE OPENING ANY BINS – use the newly acquired adjustable quick disconnect hose clamps. Make sure that we hit the MOD rate.

Midnight shift: Hold.

Day shift: Hold
Afternoon Shift:

South Screener / Cu-0860:

We need to double band all of the socks to the bins BEFORE OPENING ANY BINS – we have now in place the newly acquired adjustable quick disconnect hose clamps . Make sure that we hit the rate required.

Midnight shift: Continue

Day shift: Continue

Afternoon Shift:

#2662 (east) Pill Machine / Zr-0403 1/8: Hold

Started to clean up and take apart machines in preparation for Zr material. We will use only one dust collector.

Midnight shift: Washing filters.

Day Shift: Washing filters and bag houses

Afternoon shift:

#2664 (west) Pill Machine / Zr-0403 1/8: Hold

Started to clean up and take apart machines in preparation for Zr material. We will use only one dust collector.

Midnight shift:

Day Shift: Washing filters and bag houses

Afternoon shift:

TK #2 Change over to V 2010:

Just need to verify that all saggars have been changed over. We can use V 2010, AL saggars that are clean, or new saggars. Fill in work. We will be tentatively starting the week of June 23.

Midnight shift: No activity.

Day Shift: Operator finishing changing out saggars for V 2010

Afternoon shift:

Priorities

- I. Towers and screening to keep up
- II. 5 RC to have powder for 2 line next week - SA needs to be correct
- III. 4 RC - get rate to standard (Cu-0026 next). need to inspect and analyze lots quickly on Monday
- IV. New Pfaudler - Finish Cu-0226, watch solution sp gr (check with Bill on metals check)
- V. Old Pfaudler and 6 RC - get ready to run SCG with potassium
- VI. 3 Line get D-1798 start, finish RC and start ASAP
- VII. ICL 8 wrap and start SNAP
- VIII. Selectsorb - need eyes on mixing to ensure PPE is correct and see what pressure buildup is

IX. Harrop Kiln - make sure track works correctly, no manual pushing/ pulling
Clean National once other jobs are started - Will determine if Na Carb washing is needed after vacuuming (SNAP next)
Top three are call outs for sure, use discretion for others.

Lucas changed out the pump on the F1 Scrubber tank on 1st floor.

1. DL Page will be replacing a section of the #3 line dust collector during shut down. Ray N. project.
2. F1 Scrubber leak – need to check the suction. It may be pulling too hard allowing the water to blow through the blower. Other improvements / repairs need to be discussed for possible work over shut down.
3. Pioneer was in to take samples for Asbestos in the Truck and Tray dryers. Project quotes from other contractors underway.
4. A bag of ICL-8 out of the dryer is on hold and labeled “Hold for Kristen”.