# SOUTH PRODUCTION NOTES

July 23, 2014
Afternoon Shift

BASF EMPLOYEES
25 Last Recordable
388 Last Lost Time

Building 9 is regulated, Building 31: 2<sup>nd</sup> floor is regulated

Building 16 (Alumina Gel) is regulated CTO running in manual

Get All Required Samples and Surface Areas

#### #1 MED / AI 5655:

Continue on running. The extruder has been running well.

Midnight shift: Continued on.

Day shift: Continued running. Kerep an eye on the gear box as it is waving a bit.

Spoke with maintenance and they are aware of it.

Afternoon shift:

## #1 RC / Al 5655:

Calciner is up to temperature and the newly installed rollers trained. High NOx product.

Midnight shift: Continued on.

Day shift: Continued on.

Afternoon shift:

#### **Exhaust to Trimer**

## #2 MED line/ Cu-0860:

Continue with batches – need to keep running. Check every batch before dropping per J Bodmann.

Midnight shift: Ran two batches and mixer kicked out and will not restart. Also, the discharge valve will not open either in the control room or upstairs.

Day Shift: Maintenance worked on extruder and got it ready. Had to drum off material left over in the pulva feeder. Will be ready to go.

**Afternoon Shift:** 

# #2 RC/ Cu-0860:

Continue. Sample every hour along with normal bag samples..

Midnight Shift: On hold for feed.

Day shift: Re-started the feed on the calciner.

Afternoon shift:

#### Exhaust to F1

#### #3 MED / D-0702:

Continue on. Been having better luck with the spreader belt.

Midnight Shift: Continued to run.

Day shift: Found that the mixer had kicked out and when the doors were opened we found a double batch inside. We cleaned it, extruded it and restarted the mixing. Running at this time.

Afternoon Shift:

# #3 RC / D-0702:

Continue to feed and monitor the CTO. After cleaning the probes in the cabinet we re-started the CTO in automatic and reduced the mole ratio to 2.1.

Midnight shift: Continued to run.

Day shift: Adjusted the CTO back to automatic and continued running. We will run out of product to feed calciner.

**Afternoon Shift:** 

#### **Exhaust to CTO-is in Automatic**

#### #4 RC / Cr 5655:

Continue to run and watch that the bags do not cone up at the end. Midnight Shift: Continued to run.

Day shift:

Afternoon Shift: Restarted calciner after DL Page's modification to discharge. Still having issue at very end getting exactly 2500 lbs (overshot a little on first bag). Continue and monitor bags when close to 2500 lbs.

## **Exhaust to 4A DC**

## #5 RC / Cu-3818:

On hold until vacumax rotoloc on feed end can be fixed.

Midnight Shift:

Day shift: Maintenance still working on rotolock issue.

Afternoon shift:

#### Exhaust to 5A DC

## **New Pfaudler / Cr-5655 SNAP:**

Down for now due to chromic acid leak. Watch the level on the chromic acid tank. We should not have to shut down the pfaudler to make a tank. It can be made on the same shift that we run the pfaudler. Should make 2 Batches per Shift.

Midnight shift: On hold until pump is replaced.

Day shift: Pump being replaced right now.

Afternoon Shift:

# National Dryer / Cr 5655:

Continued feeding as material is available. Target = 700 lbs. per hour.

Midnight Shift: No material until chrome pump replaced and batches resume.

Day shift: No change.

**Afternoon Shift:** 

## **Old Pfaudler D-0761 ZSH Spheres:**

Continue to run as we get room.

Midnight Shift: No batch made. Should be good to go on day shift.

Day Shift: Made a batch.

**Afternoon Shift:** 

## #6 RC /D-0761 ZSH Spheres:

Continue to feed and get all required samples. Make sure to clean underneath the dryer bed on the feed end during your shift.

Midnight shift: Continued on.

Day Shift: Continued on.

Afternoon shift:

## **Exhaust to Sly Scrubber**

#### **PK Blender / Pill Mix:**

Finished the last of the bags of sterotex that we had.

Midnight Shift On hold. Day shift: No activity. Afternoon shift: Hold

#### **Abbe Blender:**

**HOLD.** Waiting on next run.

Midnight shift: Day shift: Hold

**Afternoon Shift: Hold** 

# Tower 3 / Cu 0860:

Continue to run.

Midnight Shift: Loaded and running. Should come down Late afternoon or early

midnight shift.

Day shift: Running.

Afternoon shift:

# Tower 6 /Cu-0860:

Loaded and running.

Midnight Shift: Loaded and running. Should come down late afternoon shift.

Day shift: Running. Afternoon shift:

# North Screener / Cu 0860:

The north screener will be left set for Cu-0860

Midnight shift: Continued on.

Day shift: Running. Afternoon Shift:

# **South Screener / E 474:**

Screener changed over to E 474

Midnight shift: Continued on.

Day shift: Running. Afternoon Shift:

## #2662 (west) Pill Machine / Zr-0403 1/8:

Filters for dust collector have holes in them-Justin Q has ordered new ones.

Filters will be in Thursday. Midnight shift: See above.

Day Shift:

**Afternoon shift:** 

# #2664 (east) Pill Machine / Zr-0403 1/8: Hold

DC back together, pill machine in place. West machine was tested and looked / sounded good.

Midnight shift: Ran well most of the night and then had powder flow issues late in the shift.

Day Shift:

Afternoon shift:

## TK #2 / V 2010:

Continue to load and unload. Keep in mind that operators are to use improved PPE (racal, papr). Top saggers will still not be loaded (keep in place and empty).

Midnight shift: Continued on loading and unloading.

**Day Shift: Continued** 

Afternoon shift:

#### **Miscellaneous:**

1. Work order written to fix the vacumax on the feed end of the Calciner.

#### **Work Orders:**

- 1. #2662 West pill machine
- 2. Scale under the #2664 Horne Pill Machine
- 3. Blow down leak on #7DC
- 4. Repair auto-sampler for #6 RC