

SOUTH PRODUCTION NOTES

Dec 29, 2015
7-3 Shift Notes

BASF EMPLOYEES

36 Last Recordable

91 Last Lost time

SAFETY Notes: Any hole in the floor must be protected when work is being done in that area. Typically all holes must have a cover to prevent an accidental fall through the opening.

Title V Notes: Trimer – Trimer is on ORP. The Chem tank reading is not working correctly. Elliott looked at it said we may need a new probe. Tank 2 probes working fine. See your Group Leader if you have any questions.

CTO – is still in manual, continue to stay above 25% SP or it will kick out

#1 MED / Clean for D 0713:

Generic Clean up sheet is on the floor. At this point we will be skipping the washing steps.

The filter receiver vacumax cartridges have been changed. Mixer and pulva have been dry cleaned. The dryer is almost cleaned as well.

Boot from the powder hopper to mixer was replaced.

Dryer Thermocouple was looked at and it appears to be reading the correct temps. Maintenance is still looking into the issue.

Do not increase the speed on the extruder to above 60 hz until IMC can correct the issue.

Still need low level probe on miners installed.

#1 RC / Clean for D 0713:

Started the clean up. Will need a really good clean up.

#2 MED line / Styrene next

Line to start on the 4th.

Line has been cleaned pretty well without water. Justin will determine next week if we need to use water.

WOW for changing out extruder barrel liners, and they can be reinstalled.

Powder room scales have been calibrated.

#2 RC/ Selexorb to Bags:

Midnights- Checked the color on midnights and the material looked way underfired. We raised the temps up 10 deg keep a close eye on the material.

Make sure we are taking LOI sample for the lab. This is very important!

Watch closely for any color change in material and report it to engineer. There is quite a bit of material that will need to be fed thru the calciner including drums of underfired Selexorb. All underfired material can be fed at normal temps.

#3 MED line / AL 3945:

On hold until engineering gives us the word to restart. It looks like the liquid scale issues have been worked out.

Please keep a close eye on the ammonia and nitric additions over the next few shifts when we restart.

#3 RC / AL-3945:

Done. Holding for more material.

Make sure it is exhausting to CTO. Valves have air turned off to them due to leaking. Will need to engage to get valves to switch over, and then turn them back off.

WOW for F1 valve air leak. Maintenance to repair soon....waiting on parts.

Cutter disconnect hammer was fixed so that a LOTO could be performed. WOW to replace.

#4 RC / Cu-0226:

Holding for more material.

There is one bag of the next size material that has been repacked and is staged by #4 RC. Hold this bag until we start up the next run.

WOW for page to make a new drum lid for the filling station. We stole one from the North end so that we can start.

#5 RC / Catoxid next:

Up to temps on midnights but we found that we were getting a bunch of copper from the discharge hopper. We turned off the vacumax pump and inspected the filter separator and found that the cartridges were coated with copper powder.

We went ahead and removed the filters and washed out the hopper.

Should be able to install the new filters first thing on day shift and start feeding when they are done.

Calciner was walked down and lit on Monday.

#6 RC & Dryer / D 0765:

Continue feeding. Current drums inspected with no apparent contamination.

Kicked out a couple times on 2nd shift.

Dryer was turned down to 145 due to slight NOx smell by stairwell and around dryer.

First drum of material was remade due to contamination and is sitting by the bag station. We will probably need to hand pick asap?

WOW for scale head issues and static build up. OCS was looking at this on Tuesday. We will need to see if it still an issue.

West Pfaudler / D 4601

1st impreg drying is complete.

Still waiting for WWTP to allow water to be sent. Will need to cool on day shift.

Solution tank was made on midnights.

Relabeled lot 129 to 130. Currently on batch 131

The trimer ran very well for the 1st impreg.

East Pfaudler/ D-0765:

Continue. Batch was started on midnight- follow batch sheet.

6 Tank: Tank empty

Valve fixed. There was a screen and band clamp in the valve.

7 Tank: D-0226 Solution

Pumped out the solution in this tank. We have 2 totes worth on the 2nd floor to be used in the next run.

Valve repaired.

National Dryer / D-5206.

Schirmer finished soda blasting. Hold for next product.

PK Blender / Catoxid

Ran on midnights.

Use Cardboard sleeves for all bags. Instructions placed in MOD

All bags are to be only filled $\frac{3}{4}$ full to prevent overfilling and spills.

Building 9 is now a respirator area.

Please do not use water to seal caps or end seals. If we have issues with the blender leaking Stop production and we will address the issues.

Dust collector can be blown down by switching the magnahelic gauge to 0 and then shutting off the blower when it starts to blow down.

DC gauge has been added to the Wonderware and has been moved over to near the weight tank.

Gauge should be set at 3.5 and 4.25

Abbe Blender / D 5206:

HF tote has been closed up and Abbe lid was remove and vessel cleaned out.

Cover plates over open hole in floor have been reinstalled.

Tower 3 / AI 5645:

Done with testing do not need to staff

Tower 6 / AI 5645:

Done with testing do not need to staff.

Repacking in screening room – E 474 next:

Done

North Screener / DPT-0101:

Cleaning??

South Screener / DPT-0101:

Cleaning??

#2662 (west) Pill Machine /

Back together and holding.

#2664 (east) Pill Machine /

Back together and holding.

TK #2 / down:

Unloaded all cars for refractory repairs.

TK #4 / Cu 2508:

Continue running.

Inspected loading method and operators should not be stabbing material to try to break up. They need to take shallower scoops and the material will scoop fine.

We have changed over to a seven sagger configuration and loading five in order to get the material to fire properly. Some of the brick at zone 3 have fallen out, we will need to inspect.

Milling V 2046: N/A

Harrop Kiln / AI 3920:

All material is finished. Need to evaluate if we can rebuild the cars while it is down.

Building 27 Belt Filter / Cu-5020:

Did not run on 2nd and 3rd shift due to Waste Water not being able to take any water.

Operators are to transfer bags to the building 25 and stage in bag order.

Watch for copper crystals in the bottom of totes.

Glycol pump was pulled and will be sent out to be repaired.

PRODUCTION PRIORITIES:

Items 1-8 should be considered call out. I also attached what I think the lines should look like the next few weeks considering Nox scrubbing, quantities to make and shipments.

- 1) #6RC/East Pfaudler – Continue with ICR 432v2LAQ – see comment below on valve repairs
- 2) West Pfaudler – Continue with Cu-0226 spheres – both sizes need to get complete by December 14th so rate needs to be good (about 13 batches between both sizes)
- 3) #5 RC/Trimer – Continue with 6081
- 4) South Precip/Dry – Change over for S1-81 trial to start on Monday
- 5) Abbe/National Dryer - Run as qualified labor is available - use up all HF available
- 6) RC 1 – Finish AI-5637 then go to refires, ART base next
- 7) MED 3 – Finish AI-5637 then clean line for AI -3945 on Line and on RC 3 (check blank on line to RC)
- 8) RC 4 – finish D-5206 (~15K), then clean line for Cu-0226
- 9) RC 2 when RC repair is done Dec 7 run out D-0768 then clean for Selexsorb
- 10) MED 1 – Finish prep for ART base

| Equipment | 7-Dec | 14-Dec | 21-Dec | 28-Dec | Nox Control | |
|---------------|-----------|-----------|-----------|----------|-------------|--|
| RC 4 | Cu-0226 | Cu-0226 | | | Trimer | Go ahead and clean 4 once done with D-5206. 12/ 15 Cu-0226 ship date |
| RC 5 | 6081 | 6081 | catoxid? | catoxid? | Trimer | keep 6081 hi priority |
| RC 6 | ICR 432v2 | ICR 419 | ICR 424 | ICR 424 | CTO | |
| MED 1 | Cleaning | ART base | | | Trimer | Get Ready for ART base |
| West Pfaudler | Cu-0226 | D 4601 | D 4601 | D 4601 | Trimer | |
| | | | | | | |
| MED 2 | MT D0768 | Selexsorb | Selexsorb | | CTO | 12/24 ship date Selexsorb |
| MED 3 | AI-3945 | AI-3945 | AI-3945 | | CTO | Clean MED line for AI-3945 next week |