

# SOUTH PRODUCTION NOTES

June 22, 2015  
Day Shift Notes

**BASF EMPLOYEES**  
145 Last Recordable  
720 Last Lost Time  
**40 Days To RC Audit**

Be sure to check weigh all bags off of the calciners and fill out the log sheet downstairs by the scale and attach "Packaged By" label with your initials.

## #1 MED / AI 3945:

Continue.

## #1 RC / AI 3945:

Stopped the feed on second shift. Re-evaluate feed end of calciner the second half of second shift as we were getting some Nox readings by the syntron. Then we can restart the feed.

Exhaust to Trimer

## #2 MED line / Cu 0860:

Holding...waiting for Justin to restart.

Be sure to use Justin's new batch sheets for the extruder and powder room.

## #2 RC/ Cu 0860:

On hold until Monday.

Exhaust to F1

## #3 MED line / AI 5645:

Continue making batches until we are just about out of lithium nitrate. This will probably happen on midnight shift—coordinate with the powder room operator so that we do not have full hoppers in the powder room.

We are doing a good job with this material. Work order needed for virons PH controller to be tied into the HMI

## #3 RC / AI-5645

Continue. CTO is on line and being monitored, no issues. **If the CTO kicks out immediately stop the feed on 3 and 1 RC's and switch #3 to the trimer.**

Need to look at cleaning the Trimer Dimister pad due to DP on 3<sup>rd</sup> stage.

Exhaust to CTO

#### **#4 RC / D-1145:**

Feed all of the D-1145, then bring the calciner temperatures down to pilots. Oversize screen was removed per John Bodmann's instructions.

**Exhaust to 4 DC**

#### **#5 RC / Catoxid:**

Continue.

Please roll up empty feed SS over the hopper so that material does not spill all over the ground. Any chrome powder must be cleaned up immediately. Keep it slow (10 Htz) and make sure no powder discharges. Clean Al Gel deck around the feed hopper, and keep the 1<sup>st</sup> floor area clean. When we change over from Catoxid we will scrap the 5a DC filters.

**Exhaust to 5 DC**

#### **#6 RC & Dryer / D 0759**

Continue on with feed. The contaminated bag was zone tested and found to be peppered with contaminated extrusions. We also vacuumed several drums of material out of that bag, and there may be a few pockets of material that can be picked. Bodmann was to look at the bag and advise whether to continue picking or not.

Screen is a 14 mesh- good quality.

Need 6 hour age on material...make sure feed times are marked on buggy labels.

**Exhaust to Sly Scrubber**

#### **West Pfaudler / D-1145 next**

Down. Gem repairs complete. Will need D.L. Page to refab the lower guards and discuss further action on Monday.

Discharge end of the National has been cleaned and should be ready for maintenance to look at lower belt drive shaft.

3 full buggies to be fed to national

We will be using a different color label and painting bags with the #45 so that they will not be confused with the 1135. The tops of the bags need to be shut before removing from the building.

**East Pfaudler/ D-0759**

**Continue. Make sure to have buggies ready for Schirmer to raise/lower in the morning, and coordinate lifts if needed in afternoon.**

**Make sure drainage from day shift is sampled every day**

### **6 Tank / Ni 2458 solution**

**Tank is empty.**

### **7 Tank Ni-2458 Solution:**

**Cleaning.**

### **National Dryer / D-1145**

**Down. Gem repairs complete. Will need D.L. Page to refab the lower guards and discuss further action on Monday. Will need cleaned before Monday.**

**National dryer high temp limit probe was removed and dryer temps need to be managed manually on zone 2. Dryer has been on since middle day shift and buggies being fed. CHECK BACK OF DRYER WHEN FEEDING AND AFTER CHANGING BAGS. DO NOT LET DRYER BACK UP....IT WILL KICK OUT AND YOU WILL BE DIGGING IT OUT!**

**We will be using a different color label and painting bags with the #45 so that they will not be confused with the 1135. The tops of the bags need to be shut before removing from the building.**

**The bags will need to be cleaned off and put in the rail shed. No extrusion outside of the bag or on the Pallet.**

**Once this run is complete, we will need Schirmer to bead blast the dryer belt.**

### **PK Blender:**

**Will need to finish cleaning and wait for instructions on possible repack.**

**Continue to watch DC. If it goes out of range set blow down gauge to 0 wait for blowdowns to start then turn off the disconnect for the blower, this will allow the fine powder in the dust collector to settle out and the blowdowns to be more effective.**

**Blowdowns need to be set at 4 & 4.5 dp.**

**Report any issues with the dust collector.**

**Take Material to bldg 27 when finished.**

### **Abbe Blender / 5206 Done**

**Hold. Transfer Pump will need to be replaced. Needed it for the west pfaudler.**

**Tower 3 / Pd 0930 next:**

Running. Fired up on Saturday.

**Tower 6 / DPT 0101:**

Running, continue

**North Screener /:**

Down

**South Screener / DPT 0101:**

Screener is working again. Continue on.

**#2662 (west) Pill Machine / AI-3915:**

Continue.

**#2664 (east) Pill Machine / AI-3915:**

Running good now.

**TK #2 / BE 0101 done**

Finished with batches, Kiln is done

**TK #4 / Cu 2508:**

Continue unloading. Work order written for scale (jumps around in auto and occasionally shuts off).

New sampling technique in place to get a better sample. See operators in Kiln area.

Saggers must be filled to the top of the sagger.

**Harrop Kiln / AI 3920:**

Continue

NOTE: work order written for improved lighting fixture over car rail unloading zone (just out of cooling zone).

**Building 27 Belt Filter / 6081:**

Hoping to finish up tonight. Keep your fingers crossed.

Elevator is not running yet. Repairs made Friday May 8 but elevator got stuck when testing to see if it works.

**We will be looking into pumping up the solution from the 1<sup>st</sup> floor, or into one of the holding tanks if they are working.**

**Trying to determine if we can remove some of the totes of solution that are sitting on the 1<sup>st</sup> floor. If we have any bags of material, need to transfer to North end.**

Call outs required on 1 through 10.

- 1) West Pfaudler/National Dryer/#4 RC
- 2) East Pfaudler/HC-11 Dryer/Calciner
- 3) #5 Calciner
- 4) #3 MED/#3RC
- 5) Harrop Kiln
- 6) #2 MED/#2 RC
- 7) #1 MED/#1RC
- 8) #4 Tunnel Kiln
- 9) Horne Tabletting
- 10) Reduction Towers
- 11) Reduction Screening
- 12) PK Blender if needed to feed #5 RC

Additional items and RC audit stuff.

The D 0759 bag that was being hand-picked had the top layers vacuumed off into several drums and better looking material was found on the bottom of the bag. To be determined whether this is worth time to pick. Bodmann to advise

We need to remove the tags from the eyewash stations so that only the most recent tag is hanging. Operators please do this in your areas.