

# **SOUTH PRODUCTION NOTES**

**May 14, 2015**

**11-7 Shift Notes**

**BASF EMPLOYEES**

**108 Last Recordable**

**683 Last Lost Time**

**73 Days To RC Audit**

Be sure to check weigh all bags off of the calciners and fill out the log sheet downstairs by the scale and attach "Packaged By" label with your initials.

## **#1 MED / AI-3945 Next:**

Maintenance is working on mixer fluid coupling week of May 11. Target completion date May 15.

## **#1 RC / AI 5635**

Feeding started on afternoon shift. Need to keep an eye on the trimer, slight noxing issue when feed started. Also had to open #4 calciner slide gate to get stage 3 DP in range.

**Exhaust to F1 for now, to Trimer when feeding**

## **#2 MED line / Styrene Trial:**

Running on 1<sup>st</sup> shift.

Mixer VFD was disconnected in order to get the mixer running.

## **#2 RC/ Styrene Trial:**

Calciner and screener together, RC lit and holding. Will set up and begin feeding when Justin advises – possibly Thursday.

**Exhaust to F1**

## **#3 MED line / AI 5635:**

Keep the extruder running through lunches and shift changes. We will need to make enough to run two calciners. Took more water out per Bodmann. **Continue batches, add wet mix to batches (use the 5637 and 5635 wet mix).**

Dust collection lines have been unplugged and are now working.

Extruder camera was installed and is be ready to use.

## **#3 RC / AI-5635**

Feeding, Hoist controller repaired.

**Exhaust to CTO**

**#4 RC / D-1135 next:**

Cleaning started, See Cleaning sheet. Calciner locked out  
Exhaust to Trimer

**#5 RC / Catoxid:**

Calciner has been started. We are still holding for feed.  
Waiting on feed from the PK blender, it is still leaking from the end seals west side.

Please take SA for this product, Gemini machines are now working.

Exhaust to DC

**#6 RC & Dryer / D 0761 ZSH done, D 0759 next**

Down. Started cleaning dryer

NOTE: T Krupp repaired the elevator in bldg 27 but on first test it got stuck between floors. We will not be using it.

Exhaust to Sly Scrubber

**6 Tank / Ni 2458 solution**

Tank is empty.

**New Pfaudler / D-1135:**

Glass inspection completed. Need to verify cleanliness and MOD from John.  
The screen will also need adjusted.

-Need Cr buggies down from above Harrop \_ need fall protection to get them  
-Notification written to have Lucas check Cr system piping and disconnect piping from weigh tank.

**7 Tank Ni-2458 Solution:**

Cleaning.

**Old Pfaudler / D 0759 next**

Pfaudler rinsed for glass inspection on Thursday.

**National Dryer:**

Soda blasting has been completed. A few spots cleaned up on afternoon shift.  
Bag station will need to be set up and National lit. Check DP on Bag house before feeding.

**PK Blender / Catoxid:**

End seals were replaced on day shift but as soon as the PK was loaded it started leaking out of the west end seal. Product has been unloaded and PK cleaned. Will be ready for end seal replacement in the morning.

**Abbe Blender / 5206 Done**

Hold

**Tower 3 / Cu 0860:**

Running, continue

**Tower 6 / Cu 0860:**

Running, continue. Will be down early midnight shift.

**North Screener / Cu-0860:**

Continue.

**South Screener / Cu 0860:**

Continue. 14 mesh screen installed until we get the new 12 mesh in.

**#2662 (west) Pill Machine / AI-3915:**

Continue

**#2664 (east) Pill Machine / AI 3915:**

Running now. Had an electrical issues but it is working now.

**TK #2 / BE 0101 done**

Finished with batches, Kiln is done

**TK #4 / X 540 next:**

Running. OCS came out Tuesday...again. Cross your fingers!  
Rotolock for DC has been replaced. Hopefully it will not kick out anymore.  
WOW for rollers for DC drum. #8 burner repaired by Dave V.

**Harrop Kiln / AI 3920:**

Continue...We are at 45min car and will be able to run 1 operator/shift.  
Continue to monitor SA...  
Help Screener operators with screening task when waiting for cars.  
NOTE: work order written for improved lighting fixture over car rail unloading zone (just out of cooling zone).

### **Building 27 Belt Filter / 6081:**

**HOLD – Waiting on material results through the #2 North Calciner. Awaiting on go ahead from Jeff or Jack.**

**Elevator is not running yet. Repairs made Friday May 8 but elevator got stuck when testing to see if it works.**

**We will be looking into pumping up the solution from the 1<sup>st</sup> floor, or into one of the holding tanks if they are working.**

**Trying to determine if we can remove some of the totes of solution that are sitting on the 1<sup>st</sup> floor. If we have any bags of material, need to transfer to North end.**

### **Priorities:**

Priorities 1 through 9 are basically all the same priority, should be considered urgent and will require call outs for maintenance issues and/or processing issues.

- 1) Harrop Kiln
- 2) #5 RC
- 3) South PK
- 4) #3 MED#3RC
- 5) Horne Tableting
- 6) #4 Tunnel Kiln
- 7) HC-11 precip/dry
- 8) #4 RC
- 9) #1 MED/#1RC
- 10) Reduction Screening
- 11) Reduction Towers
- 12) National Dryer clean up
- 13) Pfaudler(s) clean up
- 14) HC-11 Dryer/Calciner clean up