

November 6, 2014
Day Shift

BASF EMPLOYEES
29 Last Recordable
495 Last Lost Time

#1 MED / Al-4190:

Started running on midnight shift, but the extruder gear box is still loose and was moving around and clunking so we shut down. Keep in mind that a respirator is required while running the extruder or hanging a bag. Also, a respirator is required in the powder room.

Midnight shift: Started running on midnight shift, but the extruder gear box is still loose and was moving around and clunking so we shut down.

Day shift:

Afternoon shift: Finished clean up items on the MED portion.

#1 RC / Clean for SI-1624:

Continued on with the calciner cleaning second half of midnight shift. Will need to finish.

Midnight Shift: Continued on with the calciner cleaning second half of midnight shift. Will need to finish.

Day shift:

Afternoon shift:

#2 MED line / Cu-0860:

Auger being installed late on midnight shift. Chiller does not seem to be working well.

Midnight shift: Auger being installed on the second half of shift.

Day Shift:

Afternoon Shift: Auger and barrel brought back. Barrel reinstalled. Will need auger installed.

#2 RC/ Cu 0860:

Holding calciner at 200 degrees per engineer. Still holding the bag from lot 154 until we know what temperature to feed it at.

Midnight shift: hold.

Day Shift:

Afternoon Shift:

Exhaust to F1

#3 MED/ D-1708:

Running. Continue.

Midnight shift: Began making batches.

Afternoon Shift: Dryer lit and needed maintenance to help bring it up to

temperature.

#3 RC / D-1795:

Continue on. Keep feed rate @ 625 Lbs/Hr. Current syntron settings are at 1.5 "on". 4.5 "off". and 10% vibration.

And calcine additional 1795 batch to be made.

Midnight shift: Holding until last batch can be fed.

Day shift:

Afternoon Shift:

Exhaust to CTO

#4 RC / D-5253:

Continue to feed the rescreening material bags. Ensure that none of the batch temperatures are above 510. Will need to change the oversize screen from the current 7 mesh oversize screen back to a 3 mesh screen when the rescreens are done. Justin will advise.

Midnight Shift: Currently running the rescreen bags. Ensuring that none of the batch temperatures are above 510.

Day Shift:

Afternoon Shift:

Exhaust to Trimer

#5 RC / Cu-3818:

Continue. Vac-u-max was repositioned and restarted. It has been running pretty well.

Midnight Shift: Continued to run. No issues tonight.

Day shift:

Afternoon shift:

Exhaust to 5A DC

6 Tank /D-5253

Keep tank in recycle.

Midnight Shift: Monitored.

Day Shift:

Afternoon shift:

New Pfaudler / D 5253

Hold until motor/gearing can be evaluated(keeps kicking out).. Consult with Justin.

Midnight shift: Batch that was in the pfaudler was able to be unloaded. A work notification was written to have the motor/gears looked at.

Day shift:

Afternoon Shift: Batch was made but pfaudler motor stopped twice during the shift. Will try to get unloaded on midnight shift.

7 Tank AMT

No activity yet. Tank will not be needed until late December...will try to get cleaning instructions soon.

Midnight Shift: No activity.

Day Shift:

Afternoon shift:

Old Pfaudler / Not finished D-1795 – 1 more batch:

Last batch has been made, but unable to dry due to not being able to get the steam on the pfaudler. There is a valve on the mezzanine by #1 pulva that cannot be opened. A work order has been written. The batch will need to be unloaded into bags when it is finished.

Midnight Shift: Last batch has been made, but unable to dry due to not being able to get the steam on the pfaudler. There is a valve on the mezzanine by #1 pulva that cannot be opened. A work order has been written.

Day Shift:

Afternoon shift:

National Dryer: D-5253

Continue. Use blue totes to empty pfaudler, and ONLY use one buggy for feeding the National Dryer. Set aside HC-11 buggies for power washing. Midnight Shift: Continuing to feed batches.

Day shift: Afternoon Shift:

PK Blender/Al Na Selexorb:

Make sure to only use the CBV-100 raw material (Watch your article #'s). Need 54 batches as of Wednesday morning 10/29/14. Maintenance performed sheave change and dps are much better/in range. Do not blow down the dust

collector. Do not make batches if the DP on the dust collector is not in range.

Be sure to clean the dust collector clean out ports.

Midnight Shift: Continued.

Day shift:

Afternoon shift:

Abbe Blender / 5206 Done

Done for a while.

Midnight shift: No activity

Day shift: Hold (clean up area), remove Hf signs and secure area

Afternoon Shift:

#6 RC / D-5206

Continue on following the clean up sheet.

Midnight shift: Clean up sheet followed second half of the shift.

Day Shift:

Afternoon shift:

Exhaust to Sly Scrubber

Tower 3/ Cu-0860:

Continue.

Midnight Shift: Tower loaded and running. May come down midnight shift on

the 7th.

Day shift:

Afternoon shift:

Tower 6 / DPT 101:

Continue.

Midnight Shift: Loaded and running.

Day shift:

Afternoon shift:

North Screener / Cu 0860:

Continue to run.

Midnight shift: Running. Bolts on green drums are extremely tight.

Day shift:

Afternoon shift:

South Screener / DPT 101:

Continue to run. Gray drums are in building 24.

CONFIDENTIAL BASE 114 018097

Midnight shift: Running the DPT 101. Gray drums are in building 24.

Day shift:

Afternoon Shift:

#2662 (west) Pill Machine / Al-3915 T 5/32:

Midnight shift: No activity.

Day Shift:

Afternoon shift: No activity

#2664 (east) Pill Machine / Al-3915 T 5/32:

Midnight shift: No activity.

Day shift:

Afternoon shift: No activity

TK #2 / V 2045 done:

Continue.

Midnight shift: Continued. Some material is needing to be refired. Confer with

Grodecki. Day Shift:

Afternoon shift:

TK #4 / Cu 0540:

Temps down.

Midnight shift: Kiln shut off.

Day Shift: Down Afternoon shift:

Harrop Kiln / Al-4190:

Continue to load and unload and assist screener operator. Using lot 270.

Midnight shift: Continued

Day Shift:

Afternoon shift:

Building 27 Belt Filter / Cu 6081:

Note: use 120 bags instead of 116. Please fill bags to 1200# and ensure bags are clean of powder on the outside of them and the pallets as they have to be transported down the street.

Midnight shift: No activity.

Day shift: Running day shift only for several days. Elevator down, work order in

Afternoon Shift:

Priorities:

These items should all be considered urgent will require call outs for maintenance issues and/or processing issues.

- 1) #3RC/CTO
- 2) West Pfaudler/#4RC
- 3) Reduction Towers
- 4) Reduction Tower Screeners
- 5) #1 Line
- 6) #5 RC
- 7) #2 Line/#2RC
- 8) South PK
- 9) Horne Tabletting
- 10) South Precip
- 11) Abbe/#6RC
- 12) Warehouse Touch up paint on Cu-0860 ERL green drums

HI Priority clean ups:

- 1. #1 line change over to Si 1624
- 2. #3 line clean up and change over
- 3. Old Pfaudler/#6 change over(this week).