CECOS International, Inc. Aber Road, Williamsburg, Ohio Facility

2021 Annual TSCA Report

EPA ID No. 087433744

5092 Aber Road Williamsburg, OH 45176

May 2022

TABLE OF CONTENTS

•	Section I	Analytical Data from TSCA Monitoring Program	
	-	Part A – Analytical Review and Attachments	
		o Attachment I: 2021 Analytical Evaluations	
		o Attachment II: 2021 CMI Performance Monitoring Evaluations	
	-	Part B – 2021 TSCA Groundwater Monitoring Analytical Results	
	-	Part C – Other 2021 TSCA Monitoring Results	
•	Section II	Leachate Volumes Produced at each TSCA Subcell	
•	Section III	Potentiometric Surface Data and Maps	
	-	2021 Water Level Elevations	
	-	2021 Potentiometric Surface Maps	
•	Section IV	Total Weight, Manifest Numbers, Treatment Method and Disposal Destination of TSCA Leachate Filter Cake	
•	Section V	Results of Leachate Treatment System (LTS) Batch Sampling	
•	Section VI	Volume of LTS Effluent Produced	

SECTION I: TSCA MONITORING ANALYTICAL RESULTS

SECTION I: TSCA MONITORING ANALYTICAL RESULTS

The TSCA Annual Report summarizes analytical results related to TSCA monitoring for 2021. Section I is organized as follows:

Section I, Part A – Analytical Review and Attachments

Part A includes a review of the monitoring programs at the CECOS facility. The RCRA portion of the facility is monitored by the Detection Monitoring Program (DMP) under the authority of Ohio EPA and the approved post closure plan. The pre-RCRA area of the site began to follow the Corrective Measures Implementation (CMI) Performance Monitoring Requirements under the authority of USEPA Region V in July of 1998. All the monitoring wells sampled under the DMP and CMI programs are also sampled for the TSCA parameters Total Organic Carbon (TOC) and Polychlorinated Biphenyls (PCBs). In addition, underdrains, leak detectors and streams are sampled quarterly for TSCA parameters.

The 2021 analytical review and statistical evaluation narratives are provided for reference in Attachment I of Part A of this section. The semi-annual CMI Performance Monitoring Evaluations have also been provided for reference (Attachment II of Part A). A summary of the 2021 analytical results for the TSCA parameters are also included.

Section I, Part B – 2021 TSCA Groundwater Monitoring Analytical Results

This section is comprised of quarterly TSCA monitoring analytical results (January, April, July and October sampling events) and abridged DMP analytical results (April and October sampling events). Quarterly reports have been previously submitted to the USEPA and therefore the DMP/TSCA data is only tabulated in summary tables for this report.

Section I, Part C – Other 2021 TSCA Monitoring Analytical Results

This section lists all other TSCA monitoring locations: Streams (C), Underdrains (U), Leak Detectors (LD), and the Leachate Treatment System Effluent. Analytical results have been presented chronologically by sample category.

SECTION I PART A

ANALYTICAL REVIEW AND ATTACHMENTS

SECTION I, PART A – ANALYTICAL REVIEW AND ATTACHMENTS

Introduction

Part A includes a review of the monitoring programs at the CECOS facility. The RCRA portion of the facility is monitored by the DMP under the authority of Ohio EPA and the approved March 2019 DMP/Post Closure Plan. The pre-RCRA area of the site began to follow the Corrective Measures Implementation (CMI) Performance Monitoring Requirements under the authority of USEPA Region V in July of 1998. All the monitoring wells sampled under the DMP and CMI programs are also sampled for TSCA parameters. In addition, underdrains, leak detectors and the streams are sampled for TSCA parameters.

Discussion

Analytical results and evaluations for the monitoring activity have been previously reported with the associated reports. The dates of the 2021 report submittals are February 16, 2021, May 25, 2021, August 18, 2021, and November 18, 2021. The 2021 analytical review and statistical evaluation narratives are provided for reference (Part A, Attachment I). In summary, no PCBs were detected at or above their respective practical quantitation limits in any of the monitoring wells, surface water locations, underdrains, or leak detectors monitored in accordance with the DMP or CMI monitoring programs. Further, there were no confirmed detections of VOCs at or above their respective practical quantitation limits in samples collected from surface water locations, leak detectors, or any of the underdrains located outside the slurry wall during the 2021 sampling events. As such, the extent of VOC groundwater impact remains limited to the corrective measures area within the boundary and control of the slurry wall. The semi-annual CMI Performance Monitoring Evaluations have also been provided for reference (Part A, Attachment II). A summary of the 2021 analytical results for the TSCA parameters are also included.

SECTION 1 PART A ATTACHMENT I

MONITORING PROGRAM ANALYTICAL EVALUATIONS

FIRST QUARTER 2021 MONITORING REPORT February 16, 2021





5092 Aber Road Williamsburg, Ohio 45176 513/724-6114

February 16, 2021

VIA EMAIL

Ms. Lisa Graczyk
U.S. Environmental Protection Agency
77 West Jackson Blvd.
Chicago, IL 60604

RE: Quarterly Monitoring Report

January 2021 Sampling Event CECOS International, Inc.

Aber Road Facility, Williamsburg, Ohio

EPA I.D. # OHD-087-433-744

Dear Ms. Graczyk:

Please find the attached Quarterly Monitoring Report for the January 2021 sampling event completed at CECOS International, Inc.'s (CECOS) Aber Road facility. The report was prepared by Eagon & Associates, Inc. on behalf of CECOS and contains a discussion of the January 2021 sampling results for Toxic Substances Control Act (TSCA) parameters collected from the surface water points, leak detectors, and underdrains.

Hardcopies of any items in the report are available upon request. Please contact me at (513) 724-6114 if you have any questions regarding this correspondence.

Sincerely,

CECOS International, Inc.

Andrew Thompson Environmental Manager

Ander Thomps

Attachment

cc: Todd Gmitro, US EPA Region 5

Tim Hull, Ohio EPA SWDO

Hannah Lubbers, Director – OEQ, Clermont County

Joe Montello, Republic Services, Inc.

Michael Gibson, Eagon & Associates, Inc.

File: B.1

QUARTERLY MONITORING REPORT

JANUARY 2021 SAMPLING EVENT

Prepared for:

CECOS International, Inc. Aber Road Facility Williamsburg, Ohio

EPA I.D. OHD 087 433 744

Prepared by:

Eagon & Associates, Inc. Worthington, Ohio

February 2021

TABLE OF CONTENTS

		<u>I</u>	Page
1.0	INTRO	ODUCTION	1
2.0	SURF	ACE WATER SAMPLING	2
3.0	LEAK	X DETECTOR SAMPLING	3
4.0	UNDE	ERDRAIN SAMPLING	3
5.0	ANAL	YTICAL RESULTS	4
		FIGURES	
Figure	1.	Surface Water, Leak Detector, and Underdrain Sample Locations	
		<u>TABLES</u>	
Table 1	1.	VOC Detections in Underdrains – January 2021 Quarterly Monitoring Event	
		APPENDICES	
		AFFENDICES	
Appen	dix A.	Laboratory Analytical Report, Field Information Forms, and Chain-of-Custody Records – January 2021 Quarterly Monitoring Event	y

1.0 <u>INTRODUCTION</u>

On behalf of the CECOS International, Inc. Aber Road Facility, Eagon & Associates, Inc. (Eagon) has prepared this Quarterly Monitoring Report for the January 2021 surface water, leak detector, and underdrain sampling results. Samples for the Site's US EPA Toxic Substances Control Act (TSCA) parameters were collected by Eagon and laboratory analyses were performed by Eurofins TestAmerica, Inc. of Amherst, New York. The January 2021 quarterly monitoring sampling event was performed January 11, 12, and 13, 2021. The event included sampling of the leak detectors, underdrains, and surface water monitoring locations at the Aber Road Facility.

TSCA monitoring requirements were established with US EPA's July 31, 1981 approval to dispose polychlorinated biphenyls (PCBs) in planned Secure Chemical Management Facilities (SCMFs) 6 through 17 (SCMFs 11 through 17 were never constructed) and, after negotiated revisions, were originally outlined in the March 13, 1984 document entitled "TSCA Monitoring Program." The original TSCA monitoring approach included monitoring of the leak detectors, underdrains and surface water (LD/UD/SW), as well as a site-wide TSCA-specific groundwater monitoring component that focused on both the pre-RCRA units and the RCRA regulated units at the Site. The LD/UD/SW component continues within that framework on a quarterly basis and the results for the most recent monitoring event are presented in this report.

With the later development of tailored, regulatory-program specific groundwater monitoring programs for the pre-RCRA and RCRA areas, the site-wide TSCA groundwater monitoring component was transitioned to and captured within those programs. The RCRA Detection Monitoring Program (DMP) for groundwater was originally proposed in 1989, was fully implemented by 1994, and applies to the RCRA regulated units located outside of the Corrective Measures Implementation (CMI) slurry wall. The current groundwater DMP is specified in the Detection Monitoring Plan which is part of the March 2017 RCRA Post-Closure Plan approved by Ohio EPA. The CMI post-construction groundwater monitoring program applies to the pre-RCRA areas and SCMFs 3 and 4/5 and was implemented in 1998 according to the monitoring approach outlined in the August 1996 Quality Assurance Project Plan and the March 1998 and November 1998 revisions to the CMI O&M Manual. The DMP is managed by Ohio EPA, whereas

the facility's CMI program is managed by US EPA. The DMP and CMI groundwater monitoring programs fulfill the facility's TSCA groundwater monitoring obligations via the sampling and analysis for PCBs and total organic carbon (TOC), in addition to volatile organic compounds (VOCs) specific to the DMP and CMI programs. All groundwater monitoring results collected semiannually as part of the DMP and CMI programs are reported separately to Ohio EPA and US EPA's RCRA division and are not presented herein.

2.0 SURFACE WATER SAMPLING

Pleasant Run Creek is west of the Site and generally flows south, then bears southeastward downstream toward its confluence with the East Fork of the Little Miami River located approximately two miles from the Aber Road facility. The East Branch of Pleasant Run Creek is south and east of the Site and flows southwest toward its confluence with Pleasant Run Creek at the southwestern corner of the Site (Figure 1). Surface water samples are collected on a quarterly basis at five designated sampling stations: C-2, C-6, C-9, C-10, and C-12. Locations C-2, C-6, C-9, and C-10 are located on Pleasant Run Creek (Figure 1). Location C-12 is on the East Branch of Pleasant Run Creek slightly upstream of the confluence. C-9 is the upstream/background location. C-6 is downstream of the confluence and the most downstream surface-water monitoring point.

To collect the surface water samples, the samplers position themselves downstream from each stream sample station in as near to the middle of the stream channel as possible. Pre-cleaned sample containers are then partially inverted and slowly submerged into the water. The container is then slowly rotated upright until filled and is then removed from the stream and capped. This procedure is continued until all containers are filled. Stream locations are sampled from downstream to upstream to prevent potential impacts on sample integrity or representativeness that could result from entering the stream upstream of a sampling point (e.g., by suspending sediment). As discussed above, samples are not collected when there is no discernible stream flow at the respective sample location.

All five stream monitoring locations were flowing during the January 2021 event and were sampled for VOCs, PCBs, and TOC.

3.0 <u>LEAK DETECTOR SAMPLING</u>

Leak detection systems are installed between the primary and secondary liners of SCMFs 9 and 10. These systems provide additional means to aid in the detection of contaminants in the event there is a release through the primary liner from these regulated units. Liquid within the leak detectors is collected by pumping from the riser pipes connected to the leak detection systems. The riser pipes provide access to the hydraulically interconnected components of the leak detection systems for a given cell and are identified as LD-1 and LD-2 for SCMF 9, and LD-3 and LD-4 for SCMF 10 (Figure 1)

Each leak detector riser is evacuated with a dedicated electric submersible pump. The leak detectors are purged dry or until approximately 200 gallons of water have been purged, whichever occurs first. Purge water is contained and transferred to the Site's leachate collection system. Samples are collected immediately following purging unless the location purges dry. In that case, sufficient time is allowed for recovery and the sample is then collected; typically, during the same day and no more than 24 hours after purging is completed.

The leak detectors were sampled for VOCs, PCBs, and TOC during the January 2021 quarterly monitoring event.

4.0 <u>UNDERDRAIN SAMPLING</u>

SCMFs 3 through 10 were constructed with underdrain dewatering systems that were operated to facilitate construction of the units. The underdrains lie below the liner systems and are in contact with natural geologic materials. The underdrains are now sampled as part of the quarterly monitoring program for the facility. The design and construction details vary between each SCMF and are documented in Section 1.2 of the RCRA Facility Closure Plan. Underdrain riser locations are shown on Figure 1 herein.

Underdrains are evacuated in a manner similar to the leak detectors using dedicated electric submersible pumps. Each underdrain is purged until approximately 200 gallons of water have been evacuated. Purge water is contained and transferred to the Site's leachate collection system. Underdrain samples are collected immediately following purging.

The underdrains were sampled for VOCs, TOC, and PCBs during the January 2021 quarterly monitoring event. Underdrain U-9 is permanently inoperable and was not sampled during the event. U-9 is located beneath SCMF 4/5, within the Corrective Measures Implementation (CMI) area slurry wall (Figure 1). Underdrains U-10, U-11, and U-12 are also located beneath SCMF 4/5 and continue to be sampled on a quarterly basis.


5.0 ANALYTICAL RESULTS


There were no detections of VOCs in samples from the leak detectors or underdrains located outside of the CMI area during the January 2021 event. In addition, there were no detections of VOCs in the surface water samples.

VOC detections in the January 2021 underdrain samples are summarized in Table 1. Underdrains U-3, U-4, U-5, U-6, and U-12, which are located beneath units contained within the slurry wall, exhibited quantified VOC detections of constituents that are commonly detected at those locations. Concentrations of those VOCs observed during the event were within the range of concentrations observed during previous monitoring events.

There were no detections of PCBs in any of the leak detector or underdrain samples collected during the event, which is consistent with past events.

The analytical results from the January 2021 quarterly monitoring event, including field information logs and chain-of-custody records, are presented herein in Appendix A.








TABLE 1. VOC DETECTIONS IN UNDERDRAINS JANUARY 2021 QUARTERLY MONITORING EVENT CECOS INTERNATIONAL, INC. - ABER ROAD FACILITY

Location	Detected Constituent ²	Concentration (ug/L)
	1,1-Dichloroethane	27
U-3 ¹	1,2-Dichloroethene (Total)	21
	Vinyl Chloride	1.4
	1,1-Dichloroethane	6.7
U-4 ¹	1,2-Dichloroethene (Total)	25
	Vinyl Chloride	2.1
	1,1-Dichloroethane	6.8
U-5 ¹	1,2-Dichloroethene (Total)	21
	Vinyl Chloride	1.3
U-6 ¹	1,1-Dichloroethane	21
0-0	1,2-Dichloroethene (Total)	14
Dup TSCA #1 (U-6) ¹	1,1-Dichloroethane	20
Dup 13CA #1 (U-0)	1,2-Dichloroethene (Total)	13
U-12 ¹	1,2-Dichloroethene (Total)	10
U-12	Vinyl Chloride	2.0

Notes:

¹ Underdrain located beneath units contained within the CMI area slurry wall

² Constituents reported by the laboratory as estimated concentrations ("J") below the practical quantitation limit are not shown, if applicable

SECOND QUARTER 2021 MONITORING REPORT May 25, 2021





5092 Aber Road Williamsburg, Ohio 45176 513/724-6114

May 25, 2021

VIA EMAIL

Ms. Lisa Graczyk U.S. Environmental Protection Agency 77 West Jackson Blvd. Chicago, IL 60604

RE: Quarterly Monitoring Report
April 2021 Sampling Event
CECOS International, Inc.
Aber Road Facility, Williamsburg, Ohio
EPA I.D. # OHD-087-433-744

Dear Ms. Graczyk:

Please find the attached Quarterly Monitoring Report for the April 2021 sampling event completed at CECOS International, Inc.'s (CECOS) Aber Road facility. The report was prepared by Eagon & Associates, Inc. on behalf of CECOS and contains a discussion of the April 2021 sampling results for Toxic Substances Control Act (TSCA) parameters collected from the surface water points, leak detectors, and underdrains. Included in the report are results from limited supplemental sampling performed in May 2021 in response to shipping delays and subsequent holding time exceedances for several samples submitted to the laboratory in April. It is noted that there were two suspect, low-level detections of 1,2-dibromoethane (EDB) in underdrain samples U-19 and U-23 located outside the slurry wall during the event. Those detections are believed to be the result of laboratory error or field or laboratory cross-contamination and will be further investigated during the routine quarterly monitoring event scheduled for July 2021.

Hardcopies of any items in the report are available upon request. Please contact me at (513) 724-6114 if you have any questions regarding this correspondence.

Sincerely,

CECOS International, Inc.

Andrew Thompson Environmental Manager

Ander Thomps

Attachment

cc: Todd Gmitro, US EPA Region 5

Tim Hull, Ohio EPA SWDO

Hannah Lubbers, Director - OEQ, Clermont County

Joe Montello, Republic Services, Inc. Michael Gibson, Eagon & Associates, Inc.

File: B.1

QUARTERLY MONITORING REPORT

APRIL 2021 SAMPLING EVENT

Prepared for:

CECOS International, Inc. Aber Road Facility Williamsburg, Ohio

EPA I.D. OHD 087 433 744

Prepared by:

Eagon & Associates, Inc. Worthington, Ohio

TABLE OF CONTENTS

		<u>Page</u>		
1.0	INTRO	ODUCTION1		
2.0	SURF	ACE WATER SAMPLING2		
3.0	6.0 LEAK DETECTOR SAMPLING			
4.0	0 UNDERDRAIN SAMPLING			
5.0	ANALYTICAL RESULTS			
		<u>FIGURES</u>		
Figure	1.	Surface Water, Leak Detector, and Underdrain Sample Locations		
		<u>TABLES</u>		
Table 1	l.	VOC Detections in Underdrains – April 2021 Quarterly Monitoring Event		
<u>APPENDICES</u>				
Append		Laboratory Analytical Report, Field Information Forms, and Chain-of-Custody Records – April 2021 Quarterly Monitoring Event Laboratory Analytical Report, Field Information Forms, and Chain-of-Custody Records – May 2021 Supplemental Sampling Event		

1.0 <u>INTRODUCTION</u>

On behalf of the CECOS International, Inc. Aber Road Facility, Eagon & Associates, Inc. (Eagon) has prepared this Quarterly Monitoring Report for the April 2021 surface water, leak detector, and underdrain sampling results. Samples for the Site's US EPA Toxic Substances Control Act (TSCA) parameters were collected by Eagon and laboratory analyses were performed by Eurofins TestAmerica, Inc. of Amherst, New York. The April 2021 quarterly monitoring sampling event was performed April 5, 6, and 7, 2021. The event included sampling of the leak detectors, underdrains, and surface water monitoring locations at the Aber Road Facility. As the result of a shipping delay and internal miscommunication at the laboratory, several samples for volatile organic compounds (VOCs) were not analyzed within method holding times and were discarded. The affected samples were from underdrain locations U-3, U-5, and U-6, and surface water locations C-2, C-6, C-9, C-10, and C-12. Therefore, supplemental sampling for VOCs was completed at those locations on May 12, 2021.

TSCA monitoring requirements were established with US EPA's July 31, 1981 approval to dispose polychlorinated biphenyls (PCBs) in planned Secure Chemical Management Facilities (SCMFs) 6 through 17 (SCMFs 11 through 17 were never constructed) and, after negotiated revisions, were originally outlined in the March 13, 1984 document entitled "TSCA Monitoring Program." The original TSCA monitoring approach included monitoring of the leak detectors, underdrains and surface water (LD/UD/SW), as well as a site-wide TSCA-specific groundwater monitoring component that focused on both the pre-RCRA units and the RCRA regulated units at the Site. The LD/UD/SW component continues within that framework on a quarterly basis and the results for the most recent monitoring event are presented in this report.

With the later development of tailored, regulatory-program specific groundwater monitoring programs for the pre-RCRA and RCRA areas, the site-wide TSCA groundwater monitoring component was transitioned to and captured within those programs. The RCRA Detection Monitoring Program (DMP) for groundwater was originally proposed in 1989, was fully implemented by 1994, and applies to the RCRA regulated units located outside of the Corrective Measures Implementation (CMI) slurry wall. The current groundwater DMP is specified in the

Detection Monitoring Plan which is part of the March 2017 RCRA Post-Closure Plan approved by Ohio EPA. The CMI post-construction groundwater monitoring program applies to the pre-RCRA areas and SCMFs 3 and 4/5 and was implemented in 1998 according to the monitoring approach outlined in the August 1996 Quality Assurance Project Plan and the March 1998 and November 1998 revisions to the CMI O&M Manual. The DMP is managed by Ohio EPA, whereas the facility's CMI program is managed by US EPA. The DMP and CMI groundwater monitoring programs fulfill the facility's TSCA groundwater monitoring obligations via the sampling and analysis for PCBs and total organic carbon (TOC), in addition to volatile organic compounds (VOCs) specific to the DMP and CMI programs. All groundwater monitoring results collected semiannually as part of the DMP and CMI programs are reported separately to Ohio EPA and US EPA's RCRA division and are not presented herein.

2.0 SURFACE WATER SAMPLING

Pleasant Run Creek is west of the Site and generally flows south, then bears southeastward downstream toward its confluence with the East Fork of the Little Miami River located approximately two miles from the Aber Road facility. The East Branch of Pleasant Run Creek is south and east of the Site and flows southwest toward its confluence with Pleasant Run Creek at the southwestern corner of the Site (Figure 1). Surface water samples are collected on a quarterly basis at five designated sampling stations: C-2, C-6, C-9, C-10, and C-12. Locations C-2, C-6, C-9, and C-10 are located on Pleasant Run Creek (Figure 1). Location C-12 is on the East Branch of Pleasant Run Creek slightly upstream of the confluence. C-9 is the upstream/background location. C-6 is downstream of the confluence and the most downstream surface-water monitoring point.

To collect the surface water samples, the samplers position themselves downstream from each stream sample station in as near to the middle of the stream channel as possible. Pre-cleaned sample containers are then partially inverted and slowly submerged into the water. The container is then slowly rotated upright until filled and is then removed from the stream and capped. This procedure is continued until all containers are filled. Stream locations are sampled from downstream to upstream to prevent potential impacts on sample integrity or representativeness that

could result from entering the stream upstream of a sampling point (e.g., by suspending sediment). As discussed above, samples are not collected when there is no discernible stream flow at the respective sample location.

All five stream monitoring locations were flowing during the April event and were sampled for VOCs, PCBs, and TOC. All five locations were also flowing during the May 2021 supplemental sampling event (VOCs only).

3.0 <u>LEAK DETECTOR SAMPLING</u>

Leak detection systems are installed between the primary and secondary liners of SCMFs 9 and 10. These systems provide additional means to aid in the detection of contaminants in the event there is a release through the primary liner from these regulated units. Liquid within the leak detectors is collected by pumping from the riser pipes connected to the leak detection systems. The riser pipes provide access to the hydraulically interconnected components of the leak detection systems for a given cell and are identified as LD-1 and LD-2 for SCMF 9, and LD-3 and LD-4 for SCMF 10 (Figure 1).

Each leak detector riser is evacuated with a dedicated electric submersible pump. The leak detectors are purged dry or until approximately 200 gallons of water have been purged, whichever occurs first. Purge water is contained and transferred to the Site's leachate collection system. Samples are collected immediately following purging unless the location purges dry. In that case, sufficient time is allowed for recovery and the sample is then collected; typically, during the same day and no more than 24 hours after purging is completed.

The leak detectors were sampled for VOCs, PCBs, and TOC during the April 2021 quarterly monitoring event. No leak detectors were sampled during the supplemental event in May 2021.

4.0 UNDERDRAIN SAMPLING

SCMFs 3 through 10 were constructed with underdrain dewatering systems that were operated to facilitate construction of the units. The underdrains lie below the liner systems and are in contact with natural geologic materials. The underdrains are now sampled as part of the quarterly monitoring program for the facility. The design and construction details vary between each SCMF and are documented in Section 1.2 of the RCRA Facility Closure Plan. Underdrain riser locations are shown on Figure 1 herein.

Underdrains are evacuated in a manner similar to the leak detectors using dedicated electric submersible pumps. Each underdrain is purged until approximately 200 gallons of water have been evacuated. Purge water is contained and transferred to the Site's leachate collection system. Underdrain samples are collected immediately following purging.

The underdrains were sampled for VOCs, TOC, and PCBs during the April 2021 quarterly monitoring event. Supplemental sampling for VOCs at underdrains U-3, U-5, and U-6 was completed during the May 2021 sampling event. Underdrain U-9 is permanently inoperable and was not sampled during the event. U-9 is located beneath SCMF 4/5, within the Corrective Measures Implementation (CMI) area slurry wall (Figure 1). Underdrains U-10, U-11, and U-12 are also located beneath SCMF 4/5 and continue to be sampled on a quarterly basis.

5.0 ANALYTICAL RESULTS


There were no detections of VOCs in the surface water samples. In addition, there were no detections of VOCs in samples from the leak detectors or underdrains located outside of the CMI area during the April 2021 event, with the exception of anomalous, low-level detections of 1,2-dibromoethane (syn. ethylene dibromide or EDB) reported for underdrains U-19 (0.012 ug/L) and U-23 (0.018 ug/L). The analytical method detects down to parts per trillion levels and the reported concentrations were well below the maximum contaminant level of 0.05 ug/L for EDB. The concentrations were also only nominally above the laboratory practical quantitation limits of 0.010 (U-19) and 0.011 (U-23) and the method detection limits of 0.0075 (U-19) and 0.0076


(U-23). Underdrains U-19 and U-23 are beneath SCMF-7 and SCMF-9, respectively, located in different parts of the Site (Figure 1). The reported low-level detections are considered suspect and are believed to be the result of laboratory error or field or laboratory cross-contamination. 1,2-dibromoethane is analyzed using Method 8011 and the laboratory has reported false-positive Method 8011 detections for Site samples in a few instances in the past. Nonetheless, the anomalous detections of 1,2-dibromoethane will be further investigated during the third quarter 2021 routine TSCA monitoring event scheduled for July 2021. The routine July event will be considered a verification event to confirm or deny the presence of this compound at U-19 and U-23.

VOC detections in the April 2021 and supplemental May 2021 underdrain samples are summarized in Table 1. Underdrains U-3, U-4, U-5, U-6, and U-12, which are located beneath units contained within the slurry wall, exhibited quantified VOC detections of constituents that are commonly detected at those locations. Concentrations of those VOCs observed during the event were within the range of concentrations observed during previous monitoring events.

There were no detections of PCBs in any of the surface water, leak detector or underdrain samples collected during the event, which is consistent with past events.

The analytical results from the April 2021 quarterly monitoring event and May 2021 supplemental event, including field information logs and chain-of-custody records, are presented herein in Appendices A and B, respectively.








TABLE 1. VOC DETECTIONS IN UNDERDRAINS APRIL 2021 QUARTERLY MONITORING EVENT CECOS INTERNATIONAL, INC. - ABER ROAD FACILITY

Location	Detected Constituent ²	Concentration (ug/L)
	1,1-Dichloroethane	23*
U-3 ¹	1,2-Dichloroethene (Total)	22*
	Vinyl Chloride	1.5*
	1,1-Dichloroethane	7.0
U-4 ¹	1,2-Dichloroethene (Total)	31
	Vinyl Chloride	2.2
	1,1-Dichloroethane	7.2
Dup TSCA #3 (U-4) ¹	1,2-Dichloroethene (Total)	32
	Vinyl Chloride	2.1
U-5 ¹	1,1-Dichloroethane	6.4*
U-3	1,2-Dichloroethene (Total)	18*
U-6 ¹	1,1-Dichloroethane	18*
U-6	1,2-Dichloroethene (Total)	13*
U-12 ¹	1,2-Dichloroethene (Total)	10
U-12	Vinyl Chloride	1.9
U-19	1,2-Dibromoethane	0.012
U-23	1,2-Dibromoethane	0.018

Notes:

¹ Underdrain located beneath units contained within the CMI area slurry wall

² Constituents reported by the laboratory as estimated concentrations ("J") below the practical quantitation limit are not shown, if applicable

^{*} Samples collected on May 12, 2021

2021 FIRST SEMIANNUAL STATISTICAL ANALYSIS REPORT July 1, 2021





5092 Aber Road Williamsburg, Ohio 45176 513/724-6114

July 1, 2021

VIA EMAIL

Mr. Tim Hull Ohio Environmental Protection Agency 401 East Fifth Street Dayton, Ohio 45402-2911

RE: Detection Monitoring Program
2021 First Semiannual Groundwater Quality and Statistical Analysis Results
CECOS International, Inc. - Aber Road Facility
Williamsburg, Ohio
EPA I.D. No. OHD 087 433 744

Dear Mr. Hull:

Transmitted herewith is the report: "Detection Monitoring Program, 2021 First Semiannual Groundwater Quality and Statistical Analysis Results, CECOS International, Inc. - Aber Road Facility" (Eagon & Associates, Inc.; July 1, 2021). The report includes the results of the April 2021 sampling activities and statistical analysis of those results, where applicable. The 2021 first semiannual sampling event was conducted April 5 through 7, 2021. A resampling event was performed on May 12, 2021.

CECOS is presently performing groundwater detection monitoring activities in accordance with the Resource Conservation & Recovery Act (RCRA) for six closed regulated units at the Aber Road facility: Secure Chemical Management Facility 6 (SCMF 6), SCMF 7, SCMF 8, SCMF 9, SCMF 10, and Fire Pond 4/5. Groundwater monitoring activities for the facility's Detection Monitoring Program (DMP) are performed in accordance with the facility's approved Post-Closure Plan (March 2019) and OAC Rules 3745-54-90 through 54-100, where applicable.

There were three confirmed statistically significant increases identified during the event: dissolved barium at Bedrock-Till Interface wells MP-241R and MP-409, and Channel Sand well MP-406C. Initial statistically significant results for dissolved barium observed at wells MP-238R and MP-279 were not confirmed through resampling. There were no other statistically significant concentrations identified for any indicator constituent in any monitoring well during the event.

In accordance with OAC Rule 3745-54-98(G)(1), in a letter dated July 1, 2021 CECOS notified the Director of Ohio EPA of the statistically significant increases for barium at wells MP-241R, MP-406C, and MP-409. The letter also included a notification, pursuant to OAC Rue 3745-54-98(G)(6)(a), of CECOS's intent to submit a demonstration that a source other than the regulated unit caused the statistically significant changes. Barium is naturally occurring in groundwater at the facility and the changes in concentrations observed at the wells are consistent with natural variation and/or laboratory factors. In addition, barium concentrations at the wells remain low, within the range of other wells at the facility, and substantially below the drinking water MCL for barium. Nonetheless, in accordance with the requirements



July 1, 2021 Page 2

of the Post-Closure Plan and OAC Rule 3745-54-98, CECOS will undertake the appropriate response actions during the required timelines to further evaluate the change observed for barium at MP-241R, MP-406C, and MP-409. Response actions will include site-specific Appendix IX sampling of selected wells specified in the Post-Closure Plan and appropriate updates to the Plan, if necessary, and are further detailed in Sections 1.0 and 5.0 of the attached report.

The 2021 first semiannual dissolved metals results for the Upper Sand and 880 Sand wells displayed similar characteristics to historical concentrations detected at each well or in each zone and notable observations are discussed in the report. There were no VOC detections in the Upper Sand or 880 Sand at or above the parameter-specific PQLs during the event and there was no indication that additional evaluation of those zones is appropriate at this time.

In accordance with US EPA requirements for the facility, the April 2021 event included sampling all DMP wells for Toxic Substances Control Act parameters total organic carbon and polychlorinated biphenyls (PCBs). Those results are presented in the laboratory analytical report included in Appendix A of the attached report. No PCBs were detected in any well during the event.

As required by the Post-Closure Plan, the DMP event report is being submitted within 90 days of the April 7 completion of the 2021 first semiannual sampling event; i.e., by July 6, 2021.

Please call me at (513) 724-6114 if you have any questions regarding this submittal.

Sincerely,

CECOS International, Inc.

Andrew Thompson

Environmental Manager

Ander Honger

Attachments: Detection Monitoring Program, 2021 First Semiannual Groundwater Quality and

Statistical Analysis Results, CECOS International, Inc. - Aber Road Facility

cc: Lisa Graczyk, US EPA Region 5

Todd Gmitro, US EPA Region 5

Hannah Lubbers, Director – OEQ, Clermont County

Joe Montello, Republic Services, Inc.

Michael Gibson, Eagon & Associates, Inc.

File: B.3

DETECTION MONITORING PROGRAM 2021 FIRST SEMIANNUAL GROUNDWATER QUALITY AND STATISTICAL ANALYSIS RESULTS

CECOS INTERNATIONAL, INC. ABER ROAD FACILITY WILLIAMSBURG, OHIO

EPA ID # OHD-087-433-744

Prepared for:

CECOS INTERNATIONAL, INC.

Prepared by:

EAGON & ASSOCIATES, INC. Worthington, Ohio

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Submitted by:

Michael T. Gibson, CPG

Hydrogeologist

Eagon & Associates, Inc.

TABLE OF CONTENTS

		<u>Page</u>
INTRO 1.1		
EVENT 2.1 2.2		4
2.3	Sample Analyses and Quality Assurance	8
3.1 3.2 3.3	STICAL ANALYSIS	10 10
	<u>FIGURES</u>	
re 1. re 2. re 3. re 4. re 5.	Base Map Potentiometric Surface of the Upper Sand Zone, April 5, 2021 Potentiometric Surface of the 880 Sand Zone, April 5, 2021 Potentiometric Surface of the Channel Sand Zone, April 5, 2021 Potentiometric Surface of the Bedrock-Till Interface, April 5, 2021	
	<u>TABLES</u>	
e 1A. e 1B. e 1C. e 1D. e 2. e 3. e 4. e 5. e 6.	Measured Water Levels in the Upper Sand Zone, April 5, 2021 Measured Water Levels in the 880 Sand Zone, April 5, 2021 Measured Water Levels in the Channel Sand Zone, April 5, 2021 Measured Water Levels in the Bedrock-Till Interface, April 5, 2021 Summary of Laboratory Analytical Results, Upper Sand Zone, April 2021 Summary of Laboratory Analytical Results, 880 Sand Zone, April 2021 Summary of Laboratory Analytical Results, Channel Sand Zone, April 2021 Summary of Laboratory Analytical Results, Bedrock-Till Interface, April 2021 Summary of Laboratory Analytical Results, QA/QC Samples, April 2021	
	1.1 EVENT 2.1 2.2 2.3 STATIS 3.1 3.2 3.3 EVALUAND S SUMM Te 1. Te 2. Te 3. Te 4. Te 5.	EVENT SUMMARY 2.1 Field Activities

TABLE OF CONTENTS

APPENDICES

Appendix A. Laboratory Data Report, Field Information Forms, Chain-of-Custody Records, and Field Meter Calibration Records for the April 2021 First Semiannual Sampling Event
 Appendix B. Laboratory Data Report, Field Information Form, Chain-of-Custody Record, and Field Meter Calibration Record for the May 2021 Resampling Event
 Appendix C. Appendix C. Appendix D. Time-Series Plots of Metals Results – Upper Sand Wells
 Appendix E. Time-Series Plots of Metals Results – 880 Sand Wells

DETECTION MONITORING PROGRAM 2021 FIRST SEMIANNUAL GROUNDWATER QUALITY AND STATISTICAL ANALYSIS RESULTS CECOS INTERNATIONAL, INC. – ABER ROAD FACILITY

1.0 INTRODUCTION

This report presents the results of the 2021 first semiannual Detection Monitoring Program (DMP) groundwater sampling event performed at CECOS International Inc.'s (CECOS) Aber Road facility in Williamsburg, Ohio (Figure 1). The report has been prepared by Eagon & Associates, Inc. (Eagon) on behalf of the facility. The 2021 first semiannual DMP groundwater sampling event was completed April 5 through 7, 2021.

CECOS is presently performing groundwater detection monitoring activities in accordance with the Resource Conservation & Recovery Act (RCRA) for six closed regulated units at the Aber Road facility: Secure Chemical Management Facility 6 (SCMF 6), SCMF 7, SCMF 8, SCMF 9, SCMF 10, and Fire Pond 4/5 (Figure 1). Although the regulated units were closed under the Interim Status hazardous waste regulations, groundwater monitoring activities are performed in accordance with Ohio EPA's more comprehensive permitted status regulations; i.e., OAC Rules 3745-54-90 through 54-100. The 2021 first semiannual DMP sampling event was performed in accordance with the facility's Ohio EPA-approved Post-Closure Plan dated March 2019.

Included herein is a summary of the April 2021 field activities, analytical results, laboratory quality assurance and quality control (QA/QC) information, chain-of-custody records, field information forms, field-meter calibration records, and the statistical analysis results. The initial April 2021 concentrations for dissolved barium at Bedrock-Till Interface (BTI) monitoring wells MP-238R, MP-241R, MP-279, and MP-409, and Channel Sand well MP-406C were determined to be statistically significant. Verification samples collected in May 2021 did not confirm the initial statistically significant results for barium at wells MP-238R and MP-279; therefore, no further action relative to barium at MP-238R and MP-279 is necessary. The resample results for BTI wells MP-241R and MP-409, and Channel Sand MP-406C confirmed the statistically

significant increases observed during the initial sampling event in April. There were no other statistically significant concentrations of any constituent observed for any monitoring well during the event.

In accordance with OAC Rule 3745-54-98(G)(1), in a letter dated July 1, 2021, CECOS notified the Director of Ohio EPA of the July 1, 2021 determination of the confirmed statistically significant increases for dissolved barium at MW-241R, MP-406C, and MP-409. The letter included a notification, pursuant to OAC Rule 3745-54-98(G)(6)(a), of CECOS's intent to submit a demonstration that a source other than the regulated unit caused the statistically significant changes. Barium is naturally occurring in groundwater at the facility and the changes in concentrations observed at these wells are consistent with natural variation. These wells and the corresponding horizontal and vertical extent wells, as identified in the facility's Post-Closure Plan, will be sampled for all parameters listed on Appendix IX (Table 14 of the Plan) within 30 days of the July 1, 2021 determination of the statistically significant increases.

As the result of a delay by the commercial shipping courier, sample sets collected for fifteen wells and one field blank sample were received at the laboratory at temperatures that exceeded 10 degrees Celsius, which exceeded the default preservation requirements for Method 8260 (VOCs). The Ohio EPA was notified of the issue on April 13, 2021 and it was agreed that the Method 8260 (VOCs) samples would be analyzed without resampling. However, the laboratory did not move forward with analysis of the affected VOC samples before the holding time had expired. Therefore, CECOS determined that resampling was necessary and the affected wells were resampled on May 12, 2021. It is noted that Method 8011 samples submitted as part of the original sampling event in April were analyzed normally and also were analyzed in the May 2021 samples. The Method 8011 results from the April and May 2021 sampling events and the Method 8260 results for the May samples for the affected wells are included in this report.

1.1 Status of the Groundwater Monitoring Program

Four hydrostratigraphic zones are monitored as part of the DMP. Included in descending order are the Upper Sand, the 880 Sand, the Channel Sand, and the Bedrock-Till Interface. Only the BTI is present in all areas (Figures 2 through 5).

The DMP groundwater monitoring network consists of 45 monitoring wells, as follows:

- Upper Sand: one background and eight point-of-compliance monitoring wells;
- **880 Sand:** one background and 15 point-of-compliance wells;
- Channel Sand: one background and two point-of-compliance wells; and
- **BTI:** one background and 16 point-of-compliance wells.

In addition, site-wide water levels are measured semiannually in piezometers completed in each of the four monitoring zones. Figures 2 through 5 show the monitoring well and piezometer locations for each monitoring horizon, respectively. Tables 1A through 1D list the monitoring wells and piezometers completed in each monitoring zone.

The indicator constituents statistically evaluated for the Upper Sand and 880 Sand zones consist of the 62 U.S. EPA SW-846 Methods 8260 and 8011 volatile organic compounds (VOCs) listed on Table 11 of the facility's March 2019 Post-Closure Plan (PCP). The statistical indicator constituents for the Channel Sand and BTI zones include the same list of VOCs, plus the dissolved RCRA metals arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver. The Upper Sand and 880 Sand wells are sampled for the RCRA metals; however, those results are for informational purposes only and are not statistically evaluated. In accordance with the statistical analysis program, all point-of-compliance wells in each of the four monitoring horizons are evaluated for their respective indicator constituents during each routine semiannual event.

In addition to the post-closure groundwater monitoring activities, the DMP monitoring wells are sampled for the facility's Toxic Substances Control Act (TSCA) parameters and those

analytical results are also presented herein. The TSCA-specific parameters analyzed in addition to the DMP parameters are polychlorinated biphenyls (PCBs) and total organic carbon (TOC). Organic carbon is naturally occurring in groundwater at the Site and is regularly detected in most wells. No PCBs were detected in any sample collected during the April 2021 event.

2.0 EVENT SUMMARY

2.1 Field Activities

Groundwater sampling activities conducted during the 2021 first semiannual sampling event were performed by Eagon. Site-wide water levels were measured on April 5, 2021. Quality assurance/quality control (QA/QC) samples collected during the event included three duplicate samples, one field-blank sample, one matrix spike sample, and one matrix spike duplicate sample. The QA/QC samples were analyzed for all of the parameters included in the event. A trip blank was analyzed for VOCs.

As part of the routine event, the monitoring wells were purged using low-flow sampling protocols or were purged to dryness prior to sample collection following methods described in the Post-Closure Plan. The wells were sampled immediately following purging in low-flow wells and were sampled when adequate recharge had occurred in wells that were purged dry. Samples were collected from wells purged dry no later than 24 hours after purging was completed.

Field measurements of depth to water, pH, temperature, specific conductance, turbidity, dissolved oxygen (DO), and oxidation-reduction potential (ORP) were measured and recorded at each well. Depth to water, pH, temperature, and specific conductance measurements were used to monitor stabilization during purging for the purpose of determining when adequate purging had occurred in low-flow wells prior to sample collection. Field water-quality meters were calibrated and/or checked each day prior to sampling and the results of each calibration check are recorded on the field meter calibration forms, which are included in Appendices A and B.

Sample water for dissolved metals analysis was field filtered through inline 0.45-micron filters attached directly to the pump discharge tubing at each well.

A routine well inspection was completed at the time water levels were collected during the event. An obstruction below the top of the PVC well casing in 880 Sand Zone piezometer P-515A precluded the measurement of a water level at that location. P-515A is located in the vicinity of 880 Sand piezometers P-501A, P500B, P-517, and P-520, which were accessible for water-level measurement. Options to remedy the obstruction in MP-515A will be evaluated prior to completing the 2021 second semiannual sampling event. Separately, the well protector and concrete pad at well MP-272 was replaced by site personnel during the event. The protector and pad were observed to be in need of replacement during the previous sampling event. There were no other well integrity issues observed. The results of well integrity inspections performed at each monitoring well and piezometer and any corrective actions taken are recorded on inspection reports on file at the Site.

The field information forms and laboratory analytical data report for the event are included in Appendix A. Water levels, purge information, sample observations, and field parameters measured at each well at the time of purging and sampling are included on the field information forms. The corresponding information for the May 2021 resampling event is included in Appendix B.

2.2 Water Levels and Groundwater Flow

Groundwater flow conditions have been characterized for the 2021 first semiannual event using the April 5, 2021 water-level elevations measured in the monitoring wells and piezometers. All water levels were measured prior to purging any well and are summarized for the Upper Sand, 880 Sand, Channel Sand, and BTI in Tables 1A through 1D, respectively.

Figure 2 shows the contoured water-level elevations and groundwater flow conditions observed across the site within the Upper Sand at the time of the April 2021 sampling event. The Upper Sand is not present beneath the regulated units where it was excavated during construction,

nor is it present in other areas of the facility located outside of its natural areal extent shown on Figure 2. Water levels and flow orientations in the Upper Sand during the event were consistent with previous observations, with groundwater flow generally toward the south in the vicinity of the regulated units.

The groundwater flow velocity in the Upper Sand at the time of the April 2021 sampling event has been calculated using the following formula:

$$\overline{v} = \frac{Ki}{n}$$

where: \overline{v} = average linear flow velocity in feet per day (ft/d)

K = hydraulic conductivity (ft/d)

i = hydraulic gradient (dimensionless)

n = effective porosity (percent)

Assuming: $K = 5.0 \times 10^{-3}$ centimeters per second (cm/s), or 14 ft/d, based on the 1989 RCRA Facility Investigation (RFI); $i = 1.7 \times 10^{-2}$ in April 2021; and n = 25%; the calculated average linear groundwater flow velocity in the Upper Sand in the vicinity of the regulated units was approximately 1.0 ft/d during the event.

Figure 3 shows the contoured water-level elevations and groundwater flow conditions observed across the site within the 880 Sand at the time of the April 2021 event. As with the Upper Sand discussed above, the 880 Sand is not present where it was excavated beneath the regulated units and has limited natural areal extent outside of the units. Water levels and flow orientations in the 880 Sand during the event were consistent with previous observations. The groundwater flow direction in the vicinity of the regulated units was generally toward the south, with slight southeastward and southwestward variations in some areas (Figure 3).

Assuming: $K = 1.0 \times 10^{-2}$ cm/s (28.3 ft/d) (RFI); $i = 1.5 \times 10^{-2}$ in April 2021; and n = 25%; the calculated average linear groundwater flow velocity in the 880 Sand in the vicinity of the regulated units was approximately 1.7 ft/d during the event.

Figure 4 shows the contoured water-level elevations and groundwater flow conditions within the Channel Sand at the time of the sampling event. Water levels and flow orientations were consistent with previous observations. The groundwater flow direction in the Channel Sand follows the discrete nature of the unit and showed an eastward component of flow in the northwestern half of the facility and a south-southeastward component of flow in the vicinity of SCMF 10 during the event.

Assuming: $K = 1.0 \times 10^{-1}$ cm/s (283 ft/d) (RFI); $i = 3.3 \times 10^{-4}$ in April 2021; and n = 25%; the calculated average linear groundwater flow velocity in the Channel Sand in the vicinity of the regulated units was approximately 0.4 ft/d during the event.

Figure 5 shows the contoured water-level elevations and groundwater flow conditions observed across the site within the Bedrock-Till Interface (BTI). April 2021 water levels and flow orientations were generally consistent with previous observations. The groundwater flow direction in the BTI varies across the site as shown on Figure 5 and is characterized as southwesterly in the western part of the site, southerly in the central area, and southeasterly in the eastern part of the site.

Assuming: $K = 5.0 \times 10^{-5}$ cm/s (0.14 ft/d) (RFI); $i = 7.1 \times 10^{-3}$ in April 2021; and n = 20%; the calculated average linear groundwater flow velocity in the BTI in the vicinity of the regulated units was approximately 4.9×10^{-3} ft/d during the event.

The general flow directions and velocities discussed above for each of the four monitoring zones are consistent with previous observations. The adequacy of well placement in the groundwater monitoring network has been evaluated using the April 2021 groundwater flow conditions and the requirements of OAC Rule 3745-54-97(A). Based upon that review, the groundwater monitoring network for the Detection Monitoring Program at the Aber Road facility

continues to consist of a sufficient number of appropriately placed monitoring wells to detect statistically significant concentrations of hazardous constituents downgradient of the regulated units.

2.3 Sample Analyses and Quality Assurance

The analytical results for all inorganic parameters at each well in the Upper Sand, 880 Sand, Channel Sand, and Bedrock-Till Interface are summarized on Tables 2, 3, 4, and 5, respectively. Table 6 summarizes the field-bias (i.e., field blank and trip blank) and laboratory method blank results from the event. The analytical methods, PQLs (identified as "RL" in the laboratory reports), and method detection limits (MDLs) are shown on the laboratory analytical report included in Appendix A. All laboratory analyses of groundwater samples were performed by Eurofins TestAmerica Laboratories (ETA) of Amherst, New York. All field analyses were performed by Eagon personnel. The field and laboratory analytical results for April and May 2021 will be entered into the facility's 2021 annual groundwater reporting electronic database that will be submitted to Ohio EPA by March 1, 2022.

As mentioned previously, the sample sets for fifteen wells were delayed in shipping and were received at the laboratory above 10 degrees Celsius. Upon concurrence from Ohio EPA, these sample sets were analyzed without resampling with the exception of the 8260 analyses. The laboratory did not analyze the method 8260 VOC samples sets within holding time. Therefore, the 8260 VOCs for these wells were resampled in May 2021. The 8260 results from both the May 2021 resampling event are presented in Appendix B of this report. No other QA/QC issues that required corrective action were observed during the event.

Duplicate samples were collected from monitoring wells MP-228AR, MP-234AR, and MP-280A during the April 2021 event. The duplicate results are in close agreement with their associated monitoring well sample results. Relative percent differences (RPD) for constituents detected in all of the original and duplicate samples are shown next to their respective original well sample results on Table 3 and were below an RPD of 10 for all analytes.

A field blank sample (Field Blank – DMP) also was collected for QA/QC purposes and was prepared using laboratory supplied, reagent-grade deionized water. The field blank was analyzed for all parameters included in the monitoring event. There were no quantified detections of any constituent analyzed in the field blank. A trip blank prepared by the laboratory was analyzed for VOCs and there were no detections.

Laboratory QA/QC was evaluated internally by laboratory personnel and a summary narrative of that evaluation is included in Appendix A. No QA/QC issues noted by the laboratory required corrective action, with the exception of the previously discussed method 8260 analyses at fifteen wells. All results for the event are considered representative.

3.0 STATISTICAL ANALYSIS

Statistical analysis of the April 2021 semiannual DMP monitoring results was completed in accordance with the statistical program detailed in Section 11 (Groundwater Statistical Analysis Plan) of the Post-Closure Plan (March 2019). The April 2021 results for the eight dissolved RCRA metals arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver were statistically evaluated for the two point-of-compliance (POC) Channel Sand monitoring wells (MP-281C and MP-406C) and the 16 POC BTI monitoring wells (MP-233R, MP-234R, MP-235R, MP-237, MP-238R, MP-241R, MP-244R, MP-250, MP-274, MP-279, MP-280 and MP-281, MP-404, MP-407, MP-408, and MP-409). In addition, statistical analysis of the results for the 62 indicator VOCs has been performed for all downgradient monitoring wells in all four monitoring horizons.

Statistical analysis was performed via the comparison of the April 2021 results to intrawell prediction limits calculated for the dissolved indicator metals using the *Sanitas*TM statistical software package, as presented in the March 2019 Post-Closure Plan. The VOC results were compared to their respective PQLs.

3.1 Background Data

The intrawell statistical methods used to evaluate the dissolved metals results at the Aber Road facility involve comparisons between monitoring data collected during a background period to future semiannual sampling results from the same well to determine if the results are statistically significant. VOC results are compared to their respective PQLs. Current summary background statistics computed for each downgradient well, for each RCRA metal, are presented in Appendix C.

3.2 Statistical Analysis of April 2021 Dissolved Metals Results

The results of the statistical analyses for the dissolved metals arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver were completed for the Channel Sand and BTI zones and are presented in Appendix C. The initial, April 2021 results for dissolved barium at BTI wells MP-238R (0.050 mg/L), MP-241R (0.058 mg/L), MP-279 (1.2 mg/L), and MP-409 (0.13 mg/L), and channel sand well MP-406C (0.16 mg/L) exceeded their respective intrawell statistical limits. These wells were resampled for dissolved barium on May 12, 2021. The resample results for MP-238R (0.045 mg/L) and MP-279 (1.1 mg/L) did not confirm the April exceedances; therefore, there were no confirmed statistically significant metals results for these wells. The resample results for MP-241R (0.056 mg/L), MP-406C (0.16 mg/L), and MP-409 (0.13 mg/L) were also statistical exceedances and confirmed the April exceedances. Laboratory variability is the suspected cause of the confirmed exceedances for barium and will be investigated further during the required 90-day evaluation period following this determination of a statistically significant increase at the three affected wells. No other statistically significant results were identified during the event.

As with past events, arsenic and barium were detected at most wells. Cadmium, chromium, lead, mercury, selenium, and silver were not detected at or above their PQLs at any Channel Sand or BTI monitoring well during the event. Arsenic and barium are naturally occurring in all saturated intervals monitored at the site. Barium concentrations vary seasonally in many wells and were generally higher in the Channel Sand and BTI wells in April 2021 compared to the previous

event completed in October 2020, which supports the preliminary conclusion that the statistically significant changes observed for three wells during the April 2021 event were the result of natural variation, not a release from the regulated units.

3.3 Statistical Analysis of VOCs

In accordance with the statistical analysis plan, a statistically significant result for any one of the 62 VOCs on the DMP indicator parameter list is defined as a confirmed detection at or above the constituent's PQL at the point-of-compliance. Thus, if a VOC is detected at or above its PQL in a sample collected during a routine sampling event, and a resample and reanalysis is conducted and the VOC also is detected at or above its PQL in the resample, then the VOC result reported during the routine event is considered statistically significant.

Summaries of comparisons of the VOC results to their respective PQLs at the downgradient monitoring wells are presented in Tables 2 through 5. An "ND" result on the tables indicates that all 62 VOCs analyzed were not detected at or above their respective PQLs for that well. There were no VOCs detected at or above their respective PQLs at any monitoring well during the April 2021 event or May event for the fifteen wells resampled due to holding time issues (Appendices A and B). Therefore, no statistical exceedances of VOCs occurred during the event.

4.0 EVALUATION OF DISSOLVED METALS RESULTS FROM THE UPPER SAND AND 880 SAND

Semiannual dissolved metals results from the Upper Sand and 880 Sand monitoring networks are not statistically evaluated; however, those results are reviewed qualitatively for reference purposes. For the April 2021 event, time-series plots were generated for the eight dissolved metals routinely sampled in the Upper Sand and 880 Sand zones and are presented in Appendix D (Upper Sand) and Appendix E (880 Sand). Included are plots for arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver. Dissolved arsenic and chromium results are available for wells included in the monitoring program since as far back as 1997, whereas

dissolved barium, cadmium, lead, mercury, selenium, and silver have been routinely analyzed since October 2012.

Barium at Upper Sand monitoring well MP-402A (0.048 mg/L) remained near its upper historical range in April 2021. However, recent barium concentrations in the well continue to be consistent with those observed at other Upper Sand wells, including nearby wells MP-244ARR (0.068 mg/L) and MP-401A (0.049 mg/L). Changes in barium concentrations since 2017 (Appendix D) display seasonality common to other Upper Sand wells when compared to relatively static early results following the well's installation in 2012. Higher concentrations are often observed at the well during the fall events compared to spring. In addition, the variability in concentrations at MP-402A since 2017, and the range of concentrations observed, are typical for the Upper Sand and suggest that barium concentrations in the well continue to normalize to the range of natural variability observed in both the Upper Sand and 880 Sand at the Site (Appendices D and E).

Arsenic concentrations at 880 Sand wells MP-230A (0.0096 mg/L) and MP-280A (0.020 mg/L) were reduced in April 2021 compared to upper-range concentrations of 0.011 and 0.025 mg/L, respectively, observed at the wells in October 2020. The April 2021 results support previous observations that concentrations and variability of arsenic at these wells are within the normal range of concentrations observed at other Site wells in the 880 Sand.

As shown on the time-series plots, the April 2021 metals results were generally within the range of previously observed concentrations in both the Upper Sand and 880 Sand. None of the results were substantially divergent from historical results. Arsenic is typically detected in most wells and barium was detected in all Upper Sand and 880 Sand wells during the event. A low-level detection of chromium (0.008 mg/L) was reported for 880 Sand well MP-235BR, where a similar detection has occurred in the past, and was slightly below that historical result. Chromium is sporadically detected in several monitoring wells installed in both the Upper Sand and 880 Sand zones, including within historical ranges at 880 Sand well MP-211BR during the April 2021 event.

No detections of any other metals at or above their respective PQLs in the 880 Sand or Upper Sand monitoring wells were identified during the event. Based on the review of the April 2021 sampling results, no additional evaluation of the Upper Sand and 880 Sand monitoring zones is warranted at this time.

5.0 SUMMARY

Analysis of the 2021 first semiannual DMP groundwater quality sampling results collected in April 2021 identified initial statistically significant results for dissolved barium at BTI wells MP-238R, MP-241R, MP-279, and MP-409 and channel sand well MP-406C. Resamples collected in May 2021 confirmed the original results at wells MP-241R, MP-406C, and MP-409. In accordance with OAC Rule 3745-54-98(G)(1), the Director of Ohio EPA was notified in a letter dated July 1, 2021 of the confirmed exceedances determined herein. For the event, no other confirmed statistically significant concentrations for the indicator constituents were present at any well downgradient of the regulated units at the Aber Road facility.

April 2021 sampling results for TOC and PCBs for all 45 DMP monitoring wells are presented herein in Appendix A. TOC and PCBs are analyzed during routine DMP sampling events in accordance with the facility's TSCA monitoring requirements. No PCBs were detected in any DMP monitoring well during the event.

Due to the confirmed barium exceedances at wells MP-241R, MP406C, and MP-409, these wells and their associated extent wells identified in the PCP will be sampled for Appendix IX parameters within 30 days of the determination that statistically significant increases occurred; i.e., by July 31, 2021.

The next routine semiannual DMP groundwater sampling event is tentatively scheduled for October 2021.




TABLE 2. SUMMARY OF LABORATORY ANALYTICAL RESULTS UPPER SAND ZONE APRIL 2021 CECOS - ABER ROAD FACILITY

		MP-206AR	MP-206AR	MP-231AR	MP-231AR	MP-235CR	MP-235CR	MP-244ARR	MP-401A	MP-402A	MP-403A	MP-404A	MP-405A	MP-405A
Constituent	Units	4/7/2021	5/12/2021	4/7/2021	5/12/2021	4/7/2021	5/12/2021	4/6/2021	4/5/2021	4/5/2021	4/6/2021	4/6/2021	4/7/2021	5/12/2021
Arsenic, Dissolved	mg/L	< 0.001		0.0020		< 0.001		0.0073	< 0.001	0.0035	< 0.001	< 0.001	< 0.001	
Barium, Dissolved	mg/L	0.0091		0.0051		0.011		0.057	0.041	0.048	0.0100	0.045	0.014	
Cadmium, Dissolved	mg/L	< 0.001		< 0.001		< 0.001		< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	
Chromium, Dissolved	mg/L	< 0.005		< 0.005		< 0.005		< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	
Lead, Dissolved	mg/L	< 0.005		< 0.005		< 0.005		< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	
Mercury, Dissolved	mg/L	< 0.0002		< 0.0002		< 0.0002		< 0.0002	< 0.0002	< 0.0002	< 0.0002	<0.0002	< 0.0002	
Selenium, Dissolved	mg/L	< 0.015		< 0.015		< 0.015		< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	
Silver, Dissolved	mg/L	< 0.003		< 0.003		< 0.003		< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	
VOCs	ug/L	ND*	ND	ND*	ND	ND*	ND	ND	ND	ND	ND	ND	ND*	ND

ND - no detections at or above PQL.

NC - not calculable

TABLE 3. SUMMARY OF LABORATORY ANALYTICAL RESULTS 880 SAND ZONE APRIL 2021

CECOS - ABER ROAD FACILITY

		MP-210AR	MP-211BR	MP-213A	MP-213A	MP-214BR	MP-228AR	Dup-DMP#1	
Constituent	Units	4/6/2021	4/6/2021	4/6/2021	4/6/2021	4/6/2021	4/6/2	2021	RPD
Arsenic, Dissolved	mg/L	0.0022	< 0.001	< 0.001		0.0024	0.0034	0.0036	5.7%
Barium, Dissolved	mg/L	0.057	0.039	0.035		0.0090	0.029	0.029	0.0%
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001		< 0.001	< 0.001	< 0.001	NC
Chromium, Dissolved	mg/L	< 0.005	0.011	< 0.005		< 0.005	< 0.005	< 0.005	NC
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005		< 0.005	< 0.005	< 0.005	NC
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002		< 0.0002	< 0.0002	< 0.0002	NC
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015		< 0.015	< 0.015	< 0.015	NC
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003		< 0.003	< 0.003	< 0.003	NC
VOCs	ug/L	ND	ND	ND*	ND	ND	ND	ND	NC

ND - no detections at or above PQL.

NC - not calculable

^{* - 8011} VOCs Only

TABLE 3. SUMMARY OF LABORATORY ANALYTICAL RESULTS 880 SAND ZONE APRIL 2021

CECOS - ABER ROAD FACILITY

		MP-230A	MP-232A	MP-233AR	MP-234AR	Dup-DMP#2		MP-235BR	MP-235BR	MP-250A
Constituent	Units	4/5/2021	4/5/2021	4/6/2021	4/6/2	2021	RPD	4/7/2021	5/12/2021	4/7/2021
Arsenic, Dissolved	mg/L	0.0096	0.0061	0.0051	0.0048	0.0049	2.1%	0.0020		0.0051
Barium, Dissolved	mg/L	0.034	0.027	0.022	0.0091	0.0093	2.2%	0.013		0.0350
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	NC	< 0.001		< 0.001
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	NC	0.008		< 0.005
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	NC	< 0.005		< 0.005
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	NC	< 0.0002		< 0.0002
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	NC	< 0.015		< 0.015
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	NC	< 0.003		< 0.003
VOCs	ug/L	ND	ND	ND	ND	ND	NC	ND*	ND	ND*

ND - no detections at or above PQL.

NC - not calculable

TABLE 3. SUMMARY OF LABORATORY ANALYTICAL RESULTS 880 SAND ZONE APRIL 2021

CECOS - ABER ROAD FACILITY

		MP-250A	MP-251A	MP-274A	MP-277A	MP-277A	MP-280A	Dup-DMP#3		MP-401B
Constituent	Units	5/12/2021	4/6/2021	4/6/2021	4/7/2021	5/12/2021	4/6	/2021	RPD	4/5/2021
Arsenic, Dissolved	mg/L		0.0025	0.0460	0.0076		0.0200	0.0200	0.0%	0.0053
Barium, Dissolved	mg/L		0.100	0.028	0.029		0.027	0.027	0.0%	0.039
Cadmium, Dissolved	mg/L		< 0.001	< 0.001	< 0.001		< 0.001	< 0.001	NC	< 0.001
Chromium, Dissolved	mg/L		< 0.005	< 0.005	< 0.005		< 0.005	< 0.005	NC	< 0.005
Lead, Dissolved	mg/L		< 0.005	< 0.005	< 0.005		< 0.005	< 0.005	NC	< 0.005
Mercury, Dissolved	mg/L		< 0.0002	< 0.0002	< 0.0002		< 0.0002	< 0.0002	NC	< 0.0002
Selenium, Dissolved	mg/L		< 0.015	< 0.015	< 0.015		< 0.015	< 0.015	NC	< 0.015
Silver, Dissolved	mg/L		< 0.003	< 0.003	< 0.003		< 0.003	< 0.003	NC	< 0.003
VOCs	ug/L	ND	ND	ND	ND*	ND	ND	ND	NC	ND

ND - no detections at or above PQL.

NC - not calculable

TABLE 4. SUMMARY OF LABORATORY ANALYTICAL RESULTS CHANNEL SAND ZONE APRIL 2021

CECOS - ABER ROAD FACILITY

		MP-281C	MP-286C	MP-406C	MP-406C
Constituent	Units	4/6/2021	4/6/2021	4/7/2021	5/12/2021
Arsenic, Dissolved	mg/L	0.0045	0.0033	0.0035	
Barium, Dissolved	mg/L	0.053	0.140	0.160	0.160
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	
VOCs	ug/L	ND	ND	ND*	ND

ND - no detections at or above PQL.

NC - not calculable

TABLE 5. SUMMARY OF LABORATORY ANALYTICAL RESULTS BEDROCK-TILL INTERFACE APRIL 2021

CECOS - ABER ROAD FACILITY

		MP-228R	MP-233R	MP-234R	MP-235R	MP-235R	MP-237	MP-237	MP-238R	MP-238R
Constituent	Units	4/6/2021	4/6/2021	4/6/2021	4/7/2021	5/12/2021	4/6/2021	5/12/2021	4/7/2021	5/12/2021
Arsenic, Dissolved	mg/L	0.0028	0.0021	< 0.001	< 0.001		< 0.001		< 0.001	
Barium, Dissolved	mg/L	0.078	0.450	0.048	0.047		0.032		0.050	0.045
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	< 0.001		< 0.001		< 0.001	
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005		< 0.005		< 0.005	
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005		< 0.005		< 0.005	
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	< 0.0002		< 0.0002		< 0.0002	
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	< 0.015		< 0.015		< 0.015	
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	< 0.003		< 0.003		< 0.003	
VOCs	ug/L	ND	ND	ND	ND*	ND	ND*	ND	ND*	ND

ND - no detections at or above PQL.

NC - not calculable

TABLE 5. SUMMARY OF LABORATORY ANALYTICAL RESULTS BEDROCK-TILL INTERFACE APRIL 2021

CECOS - ABER ROAD FACILITY

		MP-241R	MP-241R	MP-244R	MP-250	MP-250	MP-274	MP-279	MP-279	MP-280
Constituent	Units	4/6/2021	5/12/2021	4/6/2021	4/7/2021	5/12/2021	4/6/2021	4/7/2021	5/12/2021	4/6/2021
Arsenic, Dissolved	mg/L	< 0.001		< 0.001	0.0011		< 0.001	< 0.001		0.0250
Barium, Dissolved	mg/L	0.058	0.056	0.021	0.054		0.420	1.200	1.100	0.320
Cadmium, Dissolved	mg/L	< 0.001		< 0.001	< 0.001		< 0.001	< 0.001		< 0.001
Chromium, Dissolved	mg/L	< 0.005		< 0.005	< 0.005		< 0.005	< 0.005		< 0.005
Lead, Dissolved	mg/L	< 0.005		< 0.005	< 0.005		< 0.005	< 0.005		< 0.005
Mercury, Dissolved	mg/L	< 0.0002		< 0.0002	< 0.0002		< 0.0002	< 0.0002		< 0.0002
Selenium, Dissolved	mg/L	< 0.015		< 0.015	< 0.015		< 0.015	< 0.015		< 0.015
Silver, Dissolved	mg/L	< 0.003		< 0.003	< 0.003		< 0.003	< 0.003		< 0.003
VOCs	ug/L	ND		ND	ND*	ND	ND	ND*	ND	ND

ND - no detections at or above PQL.

NC - not calculable

TABLE 5. SUMMARY OF LABORATORY ANALYTICAL RESULTS BEDROCK-TILL INTERFACE APRIL 2021

CECOS - ABER ROAD FACILITY

		MP-281	MP-281	MP-404	MP-407	MP-408	MP-409	MP-409
Constituent	Units	4/6/2021	5/12/2021	4/6/2021	4/5/2021	4/6/2021	4/6/2021	5/12/2021
Arsenic, Dissolved	mg/L	< 0.001		0.0015	< 0.001	0.0760	0.0018	
Barium, Dissolved	mg/L	0.290		0.410	0.710	0.720	0.13	0.13
Cadmium, Dissolved	mg/L	< 0.001		< 0.001	< 0.001	< 0.001	< 0.001	
Chromium, Dissolved	mg/L	< 0.005		< 0.005	< 0.005	< 0.005	< 0.005	
Lead, Dissolved	mg/L	< 0.005		< 0.005	< 0.005	< 0.005	< 0.005	
Mercury, Dissolved	mg/L	< 0.0002		< 0.0002	< 0.0002	< 0.0002	< 0.0002	
Selenium, Dissolved	mg/L	< 0.015		< 0.015	< 0.015	< 0.015	< 0.015	
Silver, Dissolved	mg/L	< 0.003		< 0.003	< 0.003	< 0.003	< 0.003	
VOCs	ug/L	ND*	ND	ND	ND	ND	ND*	ND

ND - no detections at or above PQL.

NC - not calculable

^{* - 8011} VOCs Only

TABLE 6. SUMMARY OF LABORATORY ANALYTICAL RESULTS QA/QC SAMPLES APRIL 2021

CECOS - ABER ROAD FACILITY

Constituent	Field Blank DMP 4/7/2021	Method Blank	Trip Blank
Arsenic, Dissolved	< 0.001	<0.001 (3)	
Barium, Dissolved	< 0.002	<0.002 (3)	
Cadmium, Dissolved	< 0.001	<0.001 (3)	
Chromium, Dissolved	< 0.005	<0.005 (3)	
Lead, Dissolved	< 0.005	<0.005 (3)	
Mercury, Dissolved	<0.0002	<0.0002 (3)	
Selenium, Dissolved	< 0.015	<0.015 (3)	
Silver, Dissolved	< 0.003	<0.003 (5)	
VOCs	ND	ND (8)	ND

ND - no detections at or above PQL.

See Laboratory Report QA/QC section for separate analyses.

⁻⁻ Not Analyzed

^() Number of Method Blank batches run by laboratory for parameter.

THIRD QUARTER 2021 MONITORING REPORT August 18, 2021





5092 Aber Road Williamsburg, Ohio 45176 513/724-6114

August 18, 2021

VIA EMAIL

Ms. Lisa Graczyk
U.S. Environmental Protection Agency
77 West Jackson Blvd.
Chicago, IL 60604

RE: Quarterly Monitoring Report
July 2021 Sampling Event
CECOS International, Inc.
Aber Road Facility, Williamsburg, Ohio
EPA I.D. # OHD-087-433-744

Dear Ms. Graczyk:

Please find the attached Quarterly Monitoring Report for the July 2021 sampling event completed at CECOS International, Inc.'s (CECOS) Aber Road facility. The report was prepared by Eagon & Associates, Inc. on behalf of CECOS and contains a discussion of the July 2021 sampling results for Toxic Substances Control Act (TSCA) parameters collected from the surface water points, leak detectors, and underdrains. Please note that the July 2021 sampling results for samples from underdrains U-19 and U-23 were nondetect for 1,2-dibromoethane (EDB) and, therefore, did not confirm anomalous, low-level detections of EDB in April 2021. Based on our evaluation of the April 2021 detections and July 2021 results, it is concluded that the anomalous April 2021 detections of EDB were the result of laboratory error or field or laboratory cross-contamination.

Hardcopies of any items in the report are available upon request. Please contact me at (513) 724-6114 if you have any questions regarding this correspondence.

Sincerely,

CECOS International, Inc.

Andrew Thompson Environmental Manager

Ander Honger

Attachment

cc: Todd Gmitro, US EPA Region 5

Tim Hull, Ohio EPA SWDO

Hannah Lubbers, Director – OEQ, Clermont County

Joe Montello, Republic Services, Inc.

Michael Gibson, Eagon & Associates, Inc.

File: B.1

QUARTERLY MONITORING REPORT

JULY 2021 SAMPLING EVENT

Prepared for:

CECOS International, Inc. Aber Road Facility Williamsburg, Ohio

EPA I.D. OHD 087 433 744

Prepared by:

Eagon & Associates, Inc. Worthington, Ohio

August 2021

TABLE OF CONTENTS

			Page
1.0	INTR	ODUCTION	1
2.0	SURF	ACE WATER SAMPLING	2
3.0	LEAK	X DETECTOR SAMPLING	3
4.0	UNDE	CRDRAIN SAMPLING	3
5.0	ANAL	YTICAL RESULTS	4
Figure	1.	FIGURES Surface Water, Leak Detector, and Underdrain Sample Locations	
		<u>TABLES</u>	
Table 1	1.	VOC Detections in Underdrains – July 2021 Quarterly Monitoring Event	
		<u>APPENDICES</u>	
Appen	dix A.	Laboratory Analytical Report, Field Information Forms, and Chain-of-Custo Records – July 2021 Quarterly Monitoring Event	ody

1.0 <u>INTRODUCTION</u>

On behalf of the CECOS International, Inc. Aber Road Facility, Eagon & Associates, Inc. (Eagon) has prepared this Quarterly Monitoring Report for the July 2021 surface water, leak detector, and underdrain sampling results. Samples for the Site's US EPA Toxic Substances Control Act (TSCA) parameters were collected by Eagon and laboratory analyses were performed by Eurofins TestAmerica, Inc. of Amherst, New York. The July 2021 quarterly monitoring sampling event was performed July 12, 13, and 14, 2021. The event included sampling of the leak detectors, underdrains, and surface water monitoring locations at the Aber Road Facility.

TSCA monitoring requirements were established with US EPA's July 31, 1981 approval to dispose polychlorinated biphenyls (PCBs) in planned Secure Chemical Management Facilities (SCMFs) 6 through 17 (SCMFs 11 through 17 were never constructed) and, after negotiated revisions, were originally outlined in the March 13, 1984 document entitled "TSCA Monitoring Program." The original TSCA monitoring approach included monitoring of the leak detectors, underdrains and surface water (LD/UD/SW), as well as a site-wide TSCA-specific groundwater monitoring component that focused on both the pre-RCRA units and the RCRA regulated units at the Site. The LD/UD/SW component continues within that framework on a quarterly basis and the results for the most recent monitoring event are presented in this report.

With the later development of tailored, regulatory-program specific groundwater monitoring programs for the pre-RCRA and RCRA areas, the site-wide TSCA groundwater monitoring component was transitioned to and captured within those programs. The RCRA Detection Monitoring Program (DMP) for groundwater was originally proposed in 1989, was fully implemented by 1994, and applies to the RCRA regulated units located outside of the Corrective Measures Implementation (CMI) slurry wall. The current groundwater DMP is specified in the Detection Monitoring Plan which is part of the March 2017 RCRA Post-Closure Plan approved by Ohio EPA. The CMI post-construction groundwater monitoring program applies to the pre-RCRA areas and SCMFs 3 and 4/5 and was implemented in 1998 according to the monitoring approach outlined in the August 1996 Quality Assurance Project Plan and the March 1998 and November 1998 revisions to the CMI O&M Manual. The DMP is managed by Ohio EPA, whereas

the facility's CMI program is managed by US EPA. The DMP and CMI groundwater monitoring programs fulfill the facility's TSCA groundwater monitoring obligations via the sampling and analysis for PCBs and total organic carbon (TOC), in addition to volatile organic compounds (VOCs) specific to the DMP and CMI programs. All groundwater monitoring results collected semiannually as part of the DMP and CMI programs are reported separately to Ohio EPA and US EPA's RCRA division and are not presented herein.

2.0 SURFACE WATER SAMPLING

Pleasant Run Creek is west of the Site and generally flows south, then bears southeastward downstream toward its confluence with the East Fork of the Little Miami River located approximately two miles from the Aber Road facility. The East Branch of Pleasant Run Creek is south and east of the Site and flows southwest toward its confluence with Pleasant Run Creek at the southwestern corner of the Site (Figure 1). Surface water samples are collected on a quarterly basis at five designated sampling stations: C-2, C-6, C-9, C-10, and C-12. Locations C-2, C-6, C-9, and C-10 are located on Pleasant Run Creek (Figure 1). Location C-12 is on the East Branch of Pleasant Run Creek slightly upstream of the confluence. C-9 is the upstream/background location. C-6 is downstream of the confluence and the most downstream surface-water monitoring point.

To collect the surface water samples, the samplers position themselves downstream from each stream sample station in as near to the middle of the stream channel as possible. Pre-cleaned sample containers are then partially inverted and slowly submerged into the water. The container is then slowly rotated upright until filled and is then removed from the stream and capped. This procedure is continued until all containers are filled. Stream locations are sampled from downstream to upstream to prevent potential impacts on sample integrity or representativeness that could result from entering the stream upstream of a sampling point (e.g., by suspending sediment). As discussed above, samples are not collected when there is no discernible stream flow at the respective sample location.

All five stream monitoring locations were flowing during the July 2021 event and were sampled for VOCs, PCBs, and TOC.

3.0 <u>LEAK DETECTOR SAMPLING</u>

Leak detection systems are installed between the primary and secondary liners of SCMFs 9 and 10. These systems provide additional means to aid in the detection of contaminants in the event there is a release through the primary liner from these regulated units. Liquid within the leak detectors is collected by pumping from the riser pipes connected to the leak detection systems. The riser pipes provide access to the hydraulically interconnected components of the leak detection systems for a given cell and are identified as LD-1 and LD-2 for SCMF 9, and LD-3 and LD-4 for SCMF 10 (Figure 1).

Each leak detector riser is evacuated with a dedicated electric submersible pump. The leak detectors are purged dry or until approximately 200 gallons of water have been purged, whichever occurs first. Purge water is contained and transferred to the Site's leachate collection system. Samples are collected immediately following purging unless the location purges dry. In that case, sufficient time is allowed for recovery and the sample is then collected; typically, during the same day and no more than 24 hours after purging is completed.

The leak detectors were sampled for VOCs, PCBs, and TOC during the July 2021 quarterly monitoring event.

4.0 <u>UNDERDRAIN SAMPLING</u>

SCMFs 3 through 10 were constructed with underdrain dewatering systems that were operated to facilitate construction of the units. The underdrains lie below the liner systems and are in contact with natural geologic materials. The underdrains are now sampled as part of the quarterly monitoring program for the facility. The design and construction details vary between each SCMF

and are documented in Section 1.2 of the RCRA Facility Closure Plan. Underdrain riser locations are shown on Figure 1 herein.

Underdrains are evacuated in a manner similar to the leak detectors using dedicated electric submersible pumps. Each underdrain is purged until approximately 200 gallons of water have been evacuated. Purge water is contained and transferred to the Site's leachate collection system. Underdrain samples are collected immediately following purging.

The underdrains were sampled for VOCs, TOC, and PCBs during the July 2021 quarterly monitoring event. Underdrain U-9 is permanently inoperable and was not sampled during the event. U-9 is located beneath SCMF 4/5, within the Corrective Measures Implementation (CMI) area slurry wall (Figure 1). Underdrains U-10, U-11, and U-12 are also located beneath SCMF 4/5 and continue to be sampled on a quarterly basis.

5.0 ANALYTICAL RESULTS

There were no quantified detections of VOCs in the surface water samples. In addition, there were no quantified detections of VOCs in samples from the leak detectors or underdrains located outside of the CMI area during the July 2021 event.


During the routine second quarter TSCA sampling event conducted in April 2021, anomalous, low-level detections of 1,2-dibromoethane (syn. ethylene dibromide or EDB) were reported for underdrains U-19 (0.012 ug/L) and U-23 (0.018 ug/L). These results were considered suspect. The July 2021 sampling results for samples from underdrains U-19 and U-23 were nondetect for EDB and, therefore, did not confirm the low-level detections of EDB in April 2021. Based on our evaluation of the April 2021 detections and the July 2021 results, it is concluded that the anomalous April 2021 detections of EDB were the result of laboratory error or field or laboratory cross-contamination.


VOC detections in the July 2021 underdrain samples are summarized in Table 1. Underdrains U-3, U-4, U-5, U-6, and U-12, which are located beneath units contained within the

slurry wall, exhibited quantified VOC detections of constituents that are commonly detected at those locations. Concentrations of those VOCs observed during the event were within the range of concentrations observed during previous monitoring events.

There were no detections of PCBs in any of the surface water, leak detector or underdrain samples collected during the event, which is consistent with past events.

The analytical results from the July 2021 quarterly monitoring event including field information logs and chain-of-custody records, are presented herein in Appendix A.








TABLE 1. VOC DETECTIONS IN UNDERDRAINS JULY 2021 QUARTERLY MONITORING EVENT CECOS INTERNATIONAL, INC. - ABER ROAD FACILITY

Location	Detected Constituent²	Concentration (ug/L)
U-3 ¹	1,1-Dichloroethane	21
	1,2-Dichloroethene (Total)	18
	Vinyl Chloride	1.1
U-4 ¹	1,1-Dichloroethane	6.1
	1,2-Dichloroethene (Total)	25
	Vinyl Chloride	3.9
Dup TSCA #3 (U-4) ¹	1,1-Dichloroethane	6.1
	1,2-Dichloroethene (Total)	25
	Vinyl Chloride	3.7
U-5 ¹	1,1-Dichloroethane	7.7
	1,2-Dichloroethene (Total)	17
U-6 ¹	1,1-Dichloroethane	18
	1,2-Dichloroethene (Total)	13
U-12 ¹	1,2-Dichloroethene (Total)	9.5
0-12	Vinyl Chloride	2.0

Notes:

¹ Underdrain located beneath units contained within the CMI area slurry wall

² Constituents reported by the laboratory as estimated concentrations ("J") below the practical quantitation limit are not shown, if applicable

FOURTH QUARTER 2021 MONITORING REPORT November 18, 2021





5092 Aber Road Williamsburg, Ohio 45176 513/724-6114

November 18, 2021

VIA EMAIL

Ms. Lisa Graczyk
U.S. Environmental Protection Agency
77 West Jackson Blvd.
Chicago, IL 60604

RE: Quarterly Monitoring Report
October 2021 Sampling Event
CECOS International, Inc.
Aber Road Facility, Williamsburg, Ohio
EPA I.D. # OHD-087-433-744

Dear Ms. Graczyk:

Please find the attached Quarterly Monitoring Report for the October 2021 sampling event completed at CECOS International, Inc.'s (CECOS) Aber Road facility. The report was prepared by Eagon & Associates, Inc. on behalf of CECOS and contains a discussion of the October 2021 sampling results for Toxic Substances Control Act (TSCA) parameters collected from the surface water points, leak detectors, and underdrains.

Hardcopies of any items in the report are available upon request. Please contact me at (513) 724-6114 if you have any questions regarding this correspondence.

Sincerely,

CECOS International, Inc.

Andrew Thompson Environmental Manager

Attachment

cc: Todd Gmitro, US EPA Region 5

Tim Hull, Ohio EPA SWDO

Hannah Lubbers, Director – OEQ, Clermont County

Joe Montello, Republic Services, Inc.

Michael Gibson, Eagon & Associates, Inc.

File: B.1

QUARTERLY MONITORING REPORT

OCTOBER 2021 SAMPLING EVENT

Prepared for:

CECOS International, Inc. Aber Road Facility Williamsburg, Ohio

EPA I.D. OHD 087 433 744

Prepared by:

Eagon & Associates, Inc. Worthington, Ohio

November 2021

TABLE OF CONTENTS

		<u>P</u>	age
1.0	INTRO	ODUCTION	1
2.0	SURF	ACE WATER SAMPLING	2
3.0	LEAK	DETECTOR SAMPLING	3
4.0	UNDE	RDRAIN SAMPLING	3
5.0	ANAL	YTICAL RESULTS	4
		<u>FIGURES</u>	
Figure	1.	Surface Water, Leak Detector, and Underdrain Sample Locations	
		<u>TABLES</u>	
Table 1	l .	VOC Detections in Underdrains – October 2021 Quarterly Monitoring Event	
		<u>APPENDICES</u>	
Append	dix A.	Laboratory Analytical Report, Field Information Forms, and Chain-of-Custody Records – October 2021 Quarterly Monitoring Event	7

1.0 <u>INTRODUCTION</u>

On behalf of the CECOS International, Inc. Aber Road Facility, Eagon & Associates, Inc. (Eagon) has prepared this Quarterly Monitoring Report for the October 2021 surface water, leak detector, and underdrain sampling results. Samples for the Site's US EPA Toxic Substances Control Act (TSCA) parameters were collected by Eagon and laboratory analyses were performed by Eurofins TestAmerica, Inc. of Amherst, New York. The October 2021 quarterly monitoring sampling event was performed October 4, 5, and 6, 2021. The event included sampling of the leak detectors, underdrains, and surface water monitoring locations at the Aber Road Facility.

TSCA monitoring requirements were established with US EPA's July 31, 1981 approval to dispose polychlorinated biphenyls (PCBs) in planned Secure Chemical Management Facilities (SCMFs) 6 through 17 (SCMFs 11 through 17 were never constructed) and, after negotiated revisions, were originally outlined in the March 13, 1984 document entitled "TSCA Monitoring Program." The original TSCA monitoring approach included monitoring of the leak detectors, underdrains and surface water (LD/UD/SW), as well as a site-wide TSCA-specific groundwater monitoring component that focused on both the pre-RCRA units and the RCRA regulated units at the Site. The LD/UD/SW component continues within that framework on a quarterly basis and the results for the most recent monitoring event are presented in this report.

With the later development of tailored, regulatory-program specific groundwater monitoring programs for the pre-RCRA and RCRA areas, the site-wide TSCA groundwater monitoring component was transitioned to and captured within those programs. The RCRA Detection Monitoring Program (DMP) for groundwater was originally proposed in 1989, was fully implemented by 1994, and applies to the RCRA regulated units located outside of the Corrective Measures Implementation (CMI) slurry wall. The current groundwater DMP is specified in the Detection Monitoring Plan which is part of the March 2017 RCRA Post-Closure Plan approved by Ohio EPA. The CMI post-construction groundwater monitoring program applies to the pre-RCRA areas and SCMFs 3 and 4/5 and was implemented in 1998 according to the monitoring approach outlined in the August 1996 Quality Assurance Project Plan and the March 1998 and November 1998 revisions to the CMI O&M Manual. The DMP is managed by Ohio EPA, whereas

the facility's CMI program is managed by US EPA. The DMP and CMI groundwater monitoring programs fulfill the facility's TSCA groundwater monitoring obligations via the sampling and analysis for PCBs and total organic carbon (TOC), in addition to volatile organic compounds (VOCs) specific to the DMP and CMI programs. All groundwater monitoring results collected semiannually as part of the DMP and CMI programs are reported separately to Ohio EPA and US EPA's RCRA division and are not presented herein.

2.0 SURFACE WATER SAMPLING

Pleasant Run Creek is west of the Site and generally flows south, then bears southeastward downstream toward its confluence with the East Fork of the Little Miami River located approximately two miles from the Aber Road facility. The East Branch of Pleasant Run Creek is south and east of the Site and flows southwest toward its confluence with Pleasant Run Creek at the southwestern corner of the Site (Figure 1). Surface water samples are collected on a quarterly basis at five designated sampling stations: C-2, C-6, C-9, C-10, and C-12. Locations C-2, C-6, C-9, and C-10 are located on Pleasant Run Creek (Figure 1). Location C-12 is on the East Branch of Pleasant Run Creek slightly upstream of the confluence. C-9 is the upstream/background location. C-6 is downstream of the confluence and the most downstream surface-water monitoring point.

To collect the surface water samples, the samplers position themselves downstream from each stream sample station in as near to the middle of the stream channel as possible. Pre-cleaned sample containers are then partially inverted and slowly submerged into the water. The container is then slowly rotated upright until filled and is then removed from the stream and capped. This procedure is continued until all containers are filled. Stream locations are sampled from downstream to upstream to prevent potential impacts on sample integrity or representativeness that could result from entering the stream upstream of a sampling point (e.g., by suspending sediment). As discussed above, samples are not collected when there is no discernible stream flow at the respective sample location.

All five stream monitoring locations were flowing during the October 2021 event and were sampled for VOCs, PCBs, and TOC.

3.0 <u>LEAK DETECTOR SAMPLING</u>

Leak detection systems are installed between the primary and secondary liners of SCMFs 9 and 10. These systems provide additional means to aid in the detection of contaminants in the event there is a release through the primary liner from these regulated units. Liquid within the leak detectors is collected by pumping from the riser pipes connected to the leak detection systems. The riser pipes provide access to the hydraulically interconnected components of the leak detection systems for a given cell and are identified as LD-1 and LD-2 for SCMF 9, and LD-3 and LD-4 for SCMF 10 (Figure 1).

Each leak detector riser is evacuated with a dedicated electric submersible pump. The leak detectors are purged dry or until approximately 200 gallons of water have been purged, whichever occurs first. Purge water is contained and transferred to the Site's leachate collection system. Samples are collected immediately following purging unless the location purges dry. In that case, sufficient time is allowed for recovery and the sample is then collected; typically, during the same day and no more than 24 hours after purging is completed.

The leak detectors were sampled for VOCs, PCBs, and TOC during the October 2021 quarterly monitoring event.

4.0 UNDERDRAIN SAMPLING

SCMFs 3 through 10 were constructed with underdrain dewatering systems that were operated to facilitate construction of the units. The underdrains lie below the liner systems and are in contact with natural geologic materials. The underdrains are now sampled as part of the quarterly monitoring program for the facility. The design and construction details vary between each SCMF

and are documented in Section 1.2 of the RCRA Facility Closure Plan. Underdrain riser locations are shown on Figure 1 herein.

Underdrains are evacuated in a manner similar to the leak detectors using dedicated electric submersible pumps. Each underdrain is purged until approximately 200 gallons of water have been evacuated. Purge water is contained and transferred to the Site's leachate collection system. Underdrain samples are collected immediately following purging.

The underdrains were sampled for VOCs, TOC, and PCBs during the October 2021 quarterly monitoring event. Underdrain U-9 is permanently inoperable and was not sampled during the event. U-9 is located beneath SCMF 4/5, within the Corrective Measures Implementation (CMI) area slurry wall (Figure 1). Underdrains U-10, U-11, and U-12 are also located beneath SCMF 4/5 and continue to be sampled on a quarterly basis.


5.0 <u>ANALYTICAL RESULTS</u>


There were no quantified detections of VOCs in the surface water samples. In addition, there were no quantified detections of VOCs in samples from the leak detectors or underdrains located outside of the CMI area during the October 2021 event.

VOC detections in the October 2021 underdrain samples are summarized in Table 1. Underdrains U-3, U-4, U-5, U-6, and U-12, which are located beneath units contained within the slurry wall, exhibited quantified VOC detections of constituents that are commonly detected at those locations. Concentrations of those VOCs observed during the event were within the range of concentrations observed during previous monitoring events.

There were no detections of PCBs in any of the surface water, leak detector or underdrain samples collected during the event, which is consistent with past events.

The analytical results from the October 2021 quarterly monitoring event including field information logs and chain-of-custody records, are presented herein in Appendix A.








TABLE 1.
VOC DETECTIONS IN UNDERDRAINS
OCTOBER 2021 QUARTERLY MONITORING EVENT
CECOS INTERNATIONAL, INC. - ABER ROAD FACILITY

Location	Detected Constituent ²	Concentration (ug/L)
U-3 ¹	1,1-Dichloroethane	18
	1,2-Dichloroethene (Total)	19
	Vinyl Chloride	1.2
Dup TSCA #3 (U-3) ¹	1,1-Dichloroethane	15
	1,2-Dichloroethene (Total)	19
	Vinyl Chloride	1.2
U-4 ¹	1,1-Dichloroethane	5.1
	1,2-Dichloroethene (Total)	18
	Vinyl Chloride	3.6
U-5 ¹	1,1-Dichloroethane	7.6
	1,2-Dichloroethene (Total)	18
U-6 ¹	1,1-Dichloroethane	23
	1,2-Dichloroethene (Total)	13
U-12 ¹	1,2-Dichloroethene (Total)	12
0-12	Vinyl Chloride	1.5

Notes:

Underdrain located beneath units contained within the CMI area slurry wall

² Constituents reported by the laboratory as estimated concentrations ("J") below the practical quantitation limit are not shown, if applicable

2021 SECOND SEMIANNUAL STATISTICAL ANALYSIS REPORT December 20, 2021



5092 Aber Road Williamsburg, Ohio 45176 513/724-6114

December 20, 2021

VIA EMAIL

Mr. Tim Hull Ohio Environmental Protection Agency 401 East Fifth Street Dayton, Ohio 45402-2911

RE: Detection Monitoring Program

2021 Second Semiannual Groundwater Quality and Statistical Analysis Results

CECOS International, Inc. - Aber Road Facility

Williamsburg, Ohio

EPA I.D. No. OHD 087 433 744

Dear Mr. Hull:

Transmitted herewith is the report: "Detection Monitoring Program, 2021 Second Semiannual Groundwater Quality and Statistical Analysis Results, CECOS International, Inc. - Aber Road Facility" (Eagon & Associates, Inc.; December 20, 2021). The report includes the results of the October 2021 sampling activities, December 2021 resampling activities, and statistical analysis of those results, where applicable. The 2021 second semiannual sampling event was conducted October 4-6, 2021. A resampling event for dissolved barium at well MP-274 was conducted on December 6, 2021.

CECOS is presently performing groundwater detection monitoring activities in accordance with the Resource Conservation & Recovery Act (RCRA) for six closed regulated units at the Aber Road facility: Secure Chemical Management Facility 6 (SCMF 6), SCMF 7, SCMF 8, SCMF 9, SCMF 10, and Fire Pond 4/5. Groundwater monitoring activities for the facility's Detection Monitoring Program (DMP) are performed in accordance with the facility's approved Post-Closure Plan (PCP) dated March 2019, the proposed September 2021 version of the PCP and OAC Rules 3745-54-90 through 54-100, where applicable. CECOS has been notified that approval of the September 2021 PCP is forthcoming; therefore, updates to the statistical analysis program presented in the updated PCP have been used to evaluate the October 2021 groundwater quality results.

There was one initial statistically significant result identified during the event: dissolved barium at BTI well MP-274. The well was resampled and the resampling results did not confirm the initial results. Therefore, there were no confirmed statistically significant concentrations identified for any indicator constituent in any monitoring well during the event. The 2021 second semiannual dissolved metals results for the Upper Sand and 880 Sand wells displayed similar characteristics to historical concentrations detected at each well or in each zone and notable observations are discussed in the report. There were no VOC detections in the Upper Sand or 880 Sand at or above the parameter-



Mr. Tim Hull December 20, 2021 Page 2

specific PQLs during the event and there was no indication that additional evaluation of those zones is appropriate at this time.

In accordance with US EPA requirements for the facility, the October 2021 event included sampling all DMP wells for Toxic Substances Control Act parameters total organic carbon and polychlorinated biphenyls (PCBs). Those results are presented in the laboratory analytical report included in Appendix A of the attached report. No PCBs were detected in any well during the event.

As required by the Post-Closure Plan, the DMP event report is being submitted within 90 days of the October 6 completion of the 2021 second semiannual sampling event; i.e., by January 4, 2022.

Please call me at (513) 724-6114 if you have any questions regarding this submittal.

Sincerely,

CECOS International, Inc.

Ander Thomps

Andrew Thompson

Environmental Manager

Attachments: Detection Monitoring Program, 2021 Second Semiannual Groundwater Quality

and Statistical Analysis Results, CECOS International, Inc. - Aber Road Facility

cc: Jae Lee, US EPA Region 5

Todd Gmitro, US EPA Region 5

Hannah Lubbers, Director – OEQ, Clermont County

Joe Montello, Republic Services, Inc. Michael Gibson, Eagon & Associates, Inc.

File: B.3

DETECTION MONITORING PROGRAM 2021 SECOND SEMIANNUAL GROUNDWATER QUALITY AND STATISTICAL ANALYSIS RESULTS

CECOS INTERNATIONAL, INC. ABER ROAD FACILITY WILLIAMSBURG, OHIO

EPA ID # OHD-087-433-744

Prepared for:

CECOS INTERNATIONAL, INC.

Prepared by:

EAGON & ASSOCIATES, INC. Worthington, Ohio

December 20, 2021

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Submitted by:

Michael T. Gibson, CPG

Hydrogeologist

Eagon & Associates, Inc.

TABLE OF CONTENTS

		<u>Pa</u> s	<u>te</u>
1.0	INTR (ODUCTIONStatus of the Groundwater Monitoring Program	
2.0	EVEN	T SUMMARY	3
2.0	2.1	Field Activities	
	2.2	Water Levels and Groundwater Flow	
	2.3	Sample Analyses and Quality Assurance	
3.0 STATISTICAL ANALYSIS		ISTICAL ANALYSIS	8
	3.1	Background Data	
	3.2	Statistical Analysis of October 2021 Dissolved Metals Results	
	3.3	Statistical Analysis of VOCs	9
4.0		UATION OF DISSOLVED METALS RESULTS FROM THE UPPER SAN 880 SAND1	
5.0	MAJO	OR ION RESULTS FROM ALL WELLS	2
6.0	SUMN	MARY	2
0.0	001/11/		_
		<u>FIGURES</u>	
Figure	1	Base Map	
Figure		Potentiometric Surface of the Upper Sand Zone, October 4, 2021	
Figure		Potentiometric Surface of the 880 Sand Zone, October 4, 2021	
Figure		Potentiometric Surface of the Channel Sand Zone, October 4, 2021	
Figure	5.	Potentiometric Surface of the Bedrock-Till Interface, October 4, 2021	
		<u>TABLES</u>	
Table 1	IA.	Measured Water Levels in the Upper Sand Zone, October 4, 2021	
Table 1		Measured Water Levels in the 880 Sand Zone, October 4, 2021	
Table 1	IC.	Measured Water Levels in the Channel Sand Zone, October 4, 2021	
Table 1	ID.	Measured Water Levels in the Bedrock-Till Interface, October 4, 2021	
Table 2	2.	Summary of Laboratory Analytical Results, Upper Sand Zone, October 4, 2021	
Table 3		Summary of Laboratory Analytical Results, 880 Sand Zone, October 4, 2021	
Table 4		Summary of Laboratory Analytical Results, Channel Sand Zone, October 4, 202	
Table 5	5.	Summary of Laboratory Analytical Results, Bedrock-Till Interface, October 2021	4,
Table 6	5.	Summary of Laboratory Analytical Results, QA/QC Samples, October 4, 2021	

TABLE OF CONTENTS

APPENDICES

- Appendix A. Laboratory Data Report, Field Information Forms, Chain-of-Custody Records, and Field Meter Calibration Records for the October 2021 Second Semiannual Sampling Event
- Appendix B. Laboratory Data Report, Field Information Form, Chain-of-Custody Record, and Field Meter Calibration Record for the December 2021 Resampling Event
- Appendix C. 2021 Second Semiannual Statistical Analysis Results, Channel Sand and BTI Wells
- Appendix D. Time-Series Plots of Metals Results Upper Sand Wells Appendix E. Time-Series Plots of Metals Results 880 Sand Wells

DETECTION MONITORING PROGRAM 2021 SECOND SEMIANNUAL GROUNDWATER QUALITY AND STATISTICAL ANALYSIS RESULTS CECOS INTERNATIONAL, INC. – ABER ROAD FACILITY

1.0 INTRODUCTION

This report presents the results of the 2021 second semiannual Detection Monitoring Program (DMP) groundwater sampling event performed at CECOS International Inc.'s (CECOS) Aber Road facility in Williamsburg, Ohio (Figure 1). The report has been prepared by Eagon & Associates, Inc. (Eagon) on behalf of the facility. The 2021 second semiannual sampling event was completed October 4 through 6, 2021.

CECOS is presently performing groundwater detection monitoring activities in accordance with the Resource Conservation & Recovery Act (RCRA) for six closed regulated units at the Aber Road facility: Secure Chemical Management Facility 6 (SCMF 6), SCMF 7, SCMF 8, SCMF 9, SCMF 10, and Fire Pond 4/5 (Figure 1). Although the regulated units were closed under the Interim Status hazardous waste regulations, groundwater monitoring activities are performed in accordance with Ohio EPA's more comprehensive permitted status regulations; i.e., OAC Rules 3745-54-90 through 54-100. The 2021 second semiannual DMP sampling event was performed in accordance with the facility's Ohio EPA Post-Closure Plans dated March 2019 and September 2021, where applicable. It is noted that in early December 2021 CECOS was notified that approval of the September 2021 was forthcoming; therefore, updates to the statistical analysis plan presented in the September 2021 Post-Closure Plan update have been applied herein. Other components of the 2021 second semiannual sampling event followed the March 2019 version of the Post-Closure Plan in effect at the time of the sampling event. For example, any changes to laboratory analytical methods proposed in the September 2021 version of the Post-Closure Plan will be implemented beginning with 2022 monitoring activities.

Biennial groundwater sampling was also performed for major cations and anions in October 2021. This event is performed at Clermont County's request and the results are presented

herein for reference only. Biennial sampling for the major ions is not a component of the regulatory framework for the facility's RCRA post-closure program.

Included herein is a summary of the October 2021 field activities, analytical results, laboratory quality assurance and quality control (QA/QC) information, chain-of-custody records, field information forms, field-meter calibration records, and the statistical analysis results.

The initial October 2021 concentration for dissolved barium at Bedrock-Till Interface (BTI) monitoring well MP-274 was determined to be statistically significant. A resampling event for dissolved barium at MP-274 was conducted on December 6, 2021 and the result from that event did not confirm the October 2021 result. Therefore, no confirmed statistically significant results were identified for any monitoring well during the event.

1.1 Status of the Groundwater Monitoring Program

Four hydrostratigraphic zones are monitored as part of the DMP. Included in descending order are the Upper Sand, the 880 Sand, the Channel Sand, and the Bedrock-Till Interface. Only the BTI is present in all areas (Figures 2 through 5).

The DMP groundwater monitoring network consists of 45 monitoring wells, as follows:

- Upper Sand: one background and eight point-of-compliance monitoring wells;
- 880 Sand: one background and 15 point-of-compliance wells;
- Channel Sand: one background and two point-of-compliance wells; and
- **BTI:** one background and 16 point-of-compliance wells.

In addition, site-wide water levels are measured semiannually in piezometers completed in each of the four monitoring zones. Figures 2 through 5 show the monitoring well and piezometer locations for each monitoring horizon, respectively. Tables 1A through 1D list the monitoring wells and piezometers completed in each monitoring zone.

The indicator constituents statistically evaluated for the Upper Sand and 880 Sand zones consist of the 62 U.S. EPA SW-846 Methods 8260 and 8011 volatile organic compounds (VOCs) listed on Table 11 of the facility's Post-Closure Plan. The statistical indicator constituents for the Channel Sand and BTI zones include the same list of VOCs, plus the dissolved RCRA metals arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver. The Upper Sand and 880 Sand wells are sampled for the RCRA metals; however, those results are for informational purposes only and are not statistically evaluated. In accordance with the statistical analysis program, all point-of-compliance wells in each of the four monitoring horizons are evaluated for their respective indicator constituents during each routine semiannual event.

In addition to the post-closure groundwater monitoring activities, the DMP monitoring wells are sampled for the facility's Toxic Substances Control Act (TSCA) parameters and those analytical results are also presented herein. The TSCA-specific parameters analyzed in addition to the DMP parameters are polychlorinated biphenyls (PCBs) and total organic carbon (TOC). Organic carbon is naturally occurring in groundwater at the Site and is regularly detected in most wells. No PCBs were detected in any sample collected during the October 2021 event.

2.0 EVENT SUMMARY

2.1 Field Activities

Groundwater sampling activities conducted during the 2021 second semiannual sampling event were performed by Eagon. Site-wide water levels were measured on October 4, 2021. Quality assurance/quality control (QA/QC) samples collected during the event included three duplicate samples, one field-blank sample, one matrix spike sample, and one matrix spike duplicate sample. The QA/QC samples were analyzed for all of the parameters included in the event. A trip blank was analyzed for VOCs.

As part of the routine event, the monitoring wells were purged using low-flow sampling protocols or were purged to dryness prior to sample collection following methods described in the Post-Closure Plan. The wells were sampled immediately following purging in low-flow wells and

were sampled when adequate recharge had occurred in wells that were purged dry. Samples were collected from wells purged dry no later than 24 hours after purging was completed.

Field measurements of depth to water, pH, temperature, specific conductance, turbidity, dissolved oxygen (DO), and oxidation-reduction potential (ORP) were measured and recorded at each well. Depth to water, pH, temperature, and specific conductance measurements were used to monitor stabilization during purging for the purpose of determining when adequate purging had occurred in low-flow wells prior to sample collection. Field water-quality meters were calibrated and/or checked each day prior to sampling and the results of each calibration check are recorded on the field meter calibration forms, which are included in Appendices A and B.

Sample water for dissolved metals analysis was field filtered through inline 0.45-micron filters attached directly to the pump discharge tubing at each well.

A routine well inspection was completed at the time water levels were collected during the event. Obstructions below the top of the PVC well casing in BTI piezometers 12-4 and 12-5 precluded the measurement of a water levels at those locations. Piezometers 12-4 and 12-5 are immediately adjacent to BTI piezometer MP-214R and BTI monitoring well MP-404, respectively, which were accessible for water-level measurements. Options to remedy the obstructions at 12-4 and 12-5 will be evaluated prior to completing the 2022 first semiannual sampling event. There were no other well integrity issues observed during the event. The results of well integrity inspections performed at each monitoring well and piezometer and any corrective actions taken are recorded on inspection reports on file at the Site.

The field information forms and laboratory analytical data report for the event are included in Appendix A. Water levels, purge information, sample observations, and field parameters measured at each well at the time of purging and sampling are included on the field information forms.

2.2 Water Levels and Groundwater Flow

Groundwater flow conditions have been characterized for the 2021 second semiannual event using the October 4, 2021 water-level elevations measured in the monitoring wells and piezometers. All water levels were measured prior to purging any well and are summarized for the Upper Sand, 880 Sand, Channel Sand, and BTI in Tables 1A through 1D, respectively.

Figure 2 shows the contoured water-level elevations and groundwater flow conditions observed across the site within the Upper Sand at the time of the October 2021 sampling event. The Upper Sand is not present beneath the regulated units where it was excavated during construction, nor is it present in other areas of the facility located outside of its natural areal extent shown on Figure 2. Water levels and flow orientations in the Upper Sand during the event were consistent with previous observations, with groundwater flow generally toward the south in the vicinity of the regulated units.

The groundwater flow velocity in the Upper Sand at the time of the October 2021 sampling event has been calculated using the following formula:

$$\overline{v} = \frac{Ki}{n}$$

where:

 \overline{v} = average linear flow velocity in feet per day (ft/d)

K = hydraulic conductivity (ft/d)

i = hydraulic gradient (dimensionless)

n = effective porosity (percent)

Assuming: $K = 5.0 \times 10^{-3}$ centimeters per second (cm/s), or 14 ft/d, based on the 1989 RCRA Facility Investigation (RFI); $i = 2.9 \times 10^{-2}$ in October 2021; and n = 25%; the calculated average linear groundwater flow velocity in the Upper Sand in the vicinity of the regulated units was approximately 1.6 ft/d during the event.

Figure 3 shows the contoured water-level elevations and groundwater flow conditions observed across the site within the 880 Sand at the time of the October 2021 event. As with the Upper Sand discussed above, the 880 Sand is not present where it was excavated beneath the regulated units and has limited natural areal extent outside of the units. Water levels and flow orientations in the 880 Sand during the event were consistent with previous observations. The groundwater flow direction in the vicinity of the regulated units was generally toward the south, with slight southeastward and southwestward variations in some areas (Figure 3).

Assuming: $K = 1.0 \times 10^{-2}$ cm/s (28.3 ft/d) (RFI); $i = 2.2 \times 10^{-2}$ in October 2021; and n = 25%; the calculated average linear groundwater flow velocity in the 880 Sand in the vicinity of the regulated units was approximately 2.5 ft/d during the event.

Figure 4 shows the contoured water-level elevations and groundwater flow conditions within the Channel Sand at the time of the sampling event. Water levels and flow orientations were consistent with previous observations. The groundwater flow direction in the Channel Sand follows the discrete nature of the unit and showed an eastward component of flow in the northwestern half of the facility and a south-southeastward component of flow in the vicinity of SCMF 10 during the event.

Assuming: $K = 1.0 \times 10^{-1}$ cm/s (283 ft/d) (RFI); $i = 4.3 \times 10^{-4}$ in October 2021; and n = 25%; the calculated average linear groundwater flow velocity in the Channel Sand in the vicinity of the regulated units was approximately 0.5 ft/d during the event.

Figure 5 shows the contoured water-level elevations and groundwater flow conditions observed across the site within the Bedrock-Till Interface (BTI). October 2021 water levels and flow orientations were generally consistent with previous observations. The groundwater flow direction in the BTI varies across the site as shown on Figure 5 and is characterized as southwesterly in the western part of the site, southerly in the central area, and southeasterly in the eastern part of the site.

Assuming: $K = 5.0 \times 10^{-5}$ cm/s (0.14 ft/d) (RFI); $i = 7.2 \times 10^{-3}$ in October 2021; and n = 20%; the calculated average linear groundwater flow velocity in the BTI in the vicinity of the regulated units was approximately 5.0×10^{-3} ft/d during the event.

The general flow directions and velocities discussed above for each of the four monitoring zones are consistent with previous observations. The adequacy of well placement in the groundwater monitoring network has been evaluated using the October 2021 groundwater flow conditions and the requirements of OAC Rule 3745-54-97(A). Based upon that review, the groundwater monitoring network for the Detection Monitoring Program at the Aber Road facility continues to consist of a sufficient number of appropriately placed monitoring wells to detect statistically significant concentrations of hazardous constituents downgradient of the regulated units.

2.3 Sample Analyses and Quality Assurance

The analytical results for all inorganic parameters at each well in the Upper Sand, 880 Sand, Channel Sand, and Bedrock-Till Interface are summarized on Tables 2, 3, 4, and 5, respectively. Table 6 summarizes the field-bias (i.e., field blank and trip blank) and laboratory method blank results from the event. The analytical methods, PQLs (identified as "RL" in the laboratory reports), and method detection limits (MDLs) are shown on the laboratory analytical report included in Appendix A. All laboratory analyses of groundwater samples were performed by Eurofins TestAmerica Laboratories (ETA) of Amherst, New York. All field analyses were performed by Eagon personnel. The field and laboratory analytical results for October 2021 will be entered into the facility's 2021 annual groundwater reporting electronic database that will be submitted to Ohio EPA by March 1, 2022.

Duplicate samples were collected from monitoring wells MP-250A, MP-281C, and MP-401A during the October 2021 event. The duplicate results are in close agreement with their associated monitoring well sample results. Relative percent differences (RPD) for constituents detected in all of the original and duplicate samples are shown next to their respective original well sample results on Tables 2 through 4 and were below an RPD of 5 for all analytes.

-7-

A field blank sample (Field Blank – DMP) also was collected for QA/QC purposes and was prepared using laboratory supplied, reagent-grade deionized water. The field blank was analyzed for all parameters included in the monitoring event. There were no quantified detections of any constituent analyzed in the field blank. A trip blank prepared by the laboratory was analyzed for VOCs and there were no detections.

Laboratory QA/QC was evaluated internally by laboratory personnel and a summary narrative of that evaluation is included in Appendix A. No QA/QC issues noted by the laboratory required corrective action. All results for the event are considered representative.

3.0 STATISTICAL ANALYSIS

Statistical analysis of the October 2021 semiannual DMP monitoring results was completed in accordance with the statistical program detailed in Section 11 (Groundwater Statistical Analysis Plan) of the Post-Closure Plan (September 2021). The October 2021 results for the eight dissolved RCRA metals arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver were statistically evaluated for the two point-of-compliance (POC) Channel Sand monitoring wells (MP-281C and MP-406C) and the 16 POC BTI monitoring wells (MP-233R, MP-234R, MP-235R, MP-237, MP-238R, MP-241R, MP-244R, MP-250, MP-274, MP-279, MP-280 and MP-281, MP-404, MP-407, MP-408, and MP-409). In addition, statistical analysis of the results for the 62 indicator VOCs has been performed for all downgradient monitoring wells in all four monitoring horizons.

Statistical analyses were performed via the comparison of the October 2021 results to intrawell prediction limits calculated for the dissolved indicator metals using the *Sanitas*TM statistical software package, as presented in the September 2021 Post-Closure Plan. The VOC results were compared to their respective PQLs.

3.1 Background Data

The intrawell statistical methods used to evaluate the dissolved metals results at the Aber Road facility involve comparisons between monitoring data collected during a background period to future semiannual sampling results from the same well to determine if the results are statistically significant. VOC results are compared to their respective PQLs. Current summary background statistics computed for each downgradient well, for each RCRA metal, are presented in Appendix C.

3.2 Statistical Analysis of October 2021 Dissolved Metals Results

The results of the statistical analyses for the dissolved metals arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver were completed for the Channel Sand and BTI zones and are presented in Appendix C. The initial, October 2021 result for dissolved barium at BTI well MP-274 (0.48 mg/L) exceeded the respective intrawell statistical limit of 0.45 mg/L. The well was resampled for dissolved barium on December 6, 2021. The resample result of 0.43 mg/L did not confirm the October exceedance; therefore, the original exceedance was not confirmed and no further action relative to dissolved barium at MP-274 is necessary. No confirmed statistically significant dissolved metals results were identified during the event.

As with past events, arsenic and barium were detected at most wells. Cadmium, chromium, lead, mercury, selenium, and silver were not detected at or above their PQLs at any Channel Sand or BTI monitoring well during the event. Arsenic and barium are naturally occurring in all saturated intervals monitored at the site. Barium concentrations often vary seasonally in many wells but were very similar in the Channel Sand and BTI wells in October 2021 compared to the previous event completed in April 2021.

3.3 Statistical Analysis of VOCs

In accordance with the statistical analysis plan, a statistically significant result for any one of the 62 VOCs on the DMP indicator parameter list is defined as a confirmed detection at or above

the constituent's PQL at the point-of-compliance. Thus, if a VOC is detected at or above its PQL in a sample collected during a routine sampling event, and a resample and reanalysis is conducted and the VOC also is detected at or above its PQL in the resample, then the VOC result reported during the routine event is considered statistically significant.

Summaries of comparisons of the VOC results to their respective PQLs at the downgradient monitoring wells in all four monitoring zones are presented in Tables 2 through 5. An "ND" result on the tables indicates that all 62 VOCs analyzed were not detected at or above their respective PQLs for that well. There were no VOCs detected at or above their respective PQLs at any monitoring well (Appendix A). Therefore, no statistical exceedances of VOCs occurred during the event.

4.0 EVALUATION OF DISSOLVED METALS RESULTS FROM THE UPPER SAND AND 880 SAND

Semiannual dissolved metals results from the Upper Sand and 880 Sand monitoring networks are not statistically evaluated; however, those results are reviewed qualitatively for reference purposes. For the October 2021 event, time-series plots were generated for the eight dissolved metals routinely sampled in the Upper Sand and 880 Sand zones and are presented in Appendix D (Upper Sand) and Appendix E (880 Sand). Included are plots for arsenic, barium, cadmium, chromium, lead, mercury, selenium, and silver. Dissolved arsenic and chromium results are available for wells included in the monitoring program since as far back as 1997, whereas dissolved barium, cadmium, lead, mercury, selenium, and silver have been routinely analyzed since October 2012.

Barium at Upper Sand monitoring well MP-402A (0.052 mg/L) was detected slightly above its upper historical range in October 2021. However, recent barium concentrations in the well continue to be consistent with those observed at other Upper Sand wells, including nearby wells MP-244ARR (0.069 mg/L) and MP-401A (0.046 mg/L). Changes in barium concentrations at MP-402A since 2017 (Appendix D) display seasonality common to other Upper Sand wells when compared to relatively static early results following the well's installation in 2012. Higher

concentrations are often observed at the well during the fall events compared to spring. In addition, the variability in concentrations at MP-402A since 2017, and the range of concentrations observed, are typical for the Upper Sand and suggest that barium concentrations in the well continue to normalize to the range of natural variability observed in both the Upper Sand and 880 Sand at the Site (Appendices D and E).

Arsenic concentrations at 880 Sand wells MP-230A (0.0098 mg/L) and MP-280A (0.020 mg/L) were relatively unchanged in October 2021 compared to the previous, April 2021 event and are below their respective upper-range concentrations of 0.011 and 0.025 mg/L observed at the wells in October 2020. The arsenic concentration at well MP-277A (0.013 mg/l) observed during the October 2021 event was higher than the previous range of arsenic concentrations observed at the well (i.e., 0.001 to 0.010 mg/L). The October 2021 results support previous observations that concentrations and variability of arsenic at these wells are within the normal range of concentrations observed at other Site wells installed in the 880 Sand.

Barium concentrations at 880 Sand wells MP-213A (0.077 mg/L) and MP-214BR (0.012 mg/L) in October 2021 were higher than their previous upper-range concentrations of 0.040 mg/L and 0.0091 mg/L, respectively. Both results, however, are within the range of observations for barium at other wells in the 880 Sand and Upper and saturated zones at the site.

As shown on the time-series plots, the October 2021 metals results were generally within the range of previously observed concentrations in both the Upper Sand and 880 Sand. Arsenic is typically detected in most wells and barium was detected in all Upper Sand and 880 Sand wells during the event.

No detections of any other metals at or above their respective PQLs in the 880 Sand or Upper Sand monitoring wells were identified during the event. Based on the review of the October 2021 sampling results, no additional evaluation of the Upper Sand and 880 Sand monitoring zones is warranted at this time.

5.0 MAJOR ION RESULTS FROM ALL WELLS

As requested by Clermont County, biennial (every two years) sampling for major anions and cations was performed during the October 2021 event. The results of the major ion analyses at each well are included in Tables 2 through 5 for reference only. Sampling for the major ions is not part of the RCRA post-closure monitoring program for the facility. The results may be utilized in evaluating future potential changes in groundwater quality over time, if deemed appropriate.

6.0 SUMMARY

Analysis of the 2021 second semiannual DMP groundwater quality sampling results collected in October 2021 identified an initial statistically significant result for dissolved barium at BTI well MP-274. A resample collected in December 2021 did not confirm the original result at MP-274 and no further action for dissolved barium at MP-274 is warranted. Therefore, no confirmed statistically significant concentrations of the indicator constituents were observed at any monitoring well downgradient of the regulated units at the Aber Road facility.

Consistent with past TSCA sampling results, no PCBs were detected in any monitoring well during the event.

The next routine semiannual DMP groundwater sampling event is tentatively scheduled for April 2022.




TABLE 2. SUMMARY OF LABORATORY ANALYTICAL RESULTS UPPER SAND ZONE OCTOBER 2021 CECOS - ABER ROAD FACILITY

		MP-206AR	MP-231AR	MP-235CR	MP-244ARR	MP-401A	Dup-DMP#3		MP-402A	MP-403A	MP-404A	MP-405A
Constituent	Units	10/6/2021	10/6/2021	10/5/2021	10/6/2021	10/5/2021	10/5/2021	RPD	10/6/2021	10/5/2021	10/5/2021	10/6/2021
Arsenic, Dissolved	mg/L	< 0.001	0.0035	< 0.001	0.0110	< 0.001	< 0.001	NC	0.0067	< 0.001	< 0.001	< 0.001
Barium, Dissolved	mg/L	0.0093	0.0063	0.012	0.069	0.046	0.046	0.0%	0.052	0.0130	0.053	0.018
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	NC	< 0.001	< 0.001	< 0.001	< 0.001
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	NC	< 0.005	< 0.005	< 0.005	< 0.005
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	NC	< 0.005	< 0.005	< 0.005	< 0.005
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	NC	< 0.0002	< 0.0002	< 0.0002	< 0.0002
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	NC	< 0.015	< 0.015	< 0.015	< 0.015
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	NC	< 0.003	< 0.003	< 0.003	< 0.003
VOCs	ug/L	ND	ND	ND	ND	ND	ND	NC	ND	ND	ND	ND

ND - no detections at or above PQL.

TABLE 3. SUMMARY OF LABORATORY ANALYTICAL RESULTS 880 SAND ZONE OCTOBER 2021 CECOS - ABER ROAD FACILITY

		MP-210AR	MP-211BR	MP-213A	MP-214BR	MP-228AR	MP-230A
Constituent	Units	10/5/2021	10/5/2021	10/6/2021	10/5/2021	10/6/2021	10/6/2021
Arsenic, Dissolved	mg/L	0.0014	< 0.001	< 0.001	0.0020	0.0056	0.0098
Barium, Dissolved	mg/L	0.061	0.042	0.077	0.0120	0.030	0.033
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003
VOCs	ug/L	ND	ND	ND	ND	ND	ND

ND - no detections at or above PQL.

TABLE 3. SUMMARY OF LABORATORY ANALYTICAL RESULTS 880 SAND ZONE OCTOBER 2021 CECOS - ABER ROAD FACILITY

		MP-232A	MP-232A MP-233AR M		MP-235BR	MP-250A	Dup-DMP#2	
Constituent	Units	10/6/2021	10/5/2021	10/6/2021	10/5/2021	10/5/2021	10/52021	RPD
Arsenic, Dissolved	mg/L	0.0081	0.0049	0.0030	0.0030	0.0080	0.0081	1.2%
Barium, Dissolved	mg/L	0.028	0.024	0.0110	0.014	0.0330	0.0340	3.0%
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	NC
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	NC
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	NC
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	NC
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	NC
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	NC
VOCs	ug/L	ND	ND	ND	ND*	ND*	ND	NC

ND - no detections at or above PQL.

TABLE 3. SUMMARY OF LABORATORY ANALYTICAL RESULTS 880 SAND ZONE OCTOBER 2021 CECOS - ABER ROAD FACILITY

		MP-251A	MP-274A	MP-277A	MP-280A	MP-401B
Constituent	Units	10/5/2021	10/5/2021	10/6/2021	10/6/2021	10/5/2021
Arsenic, Dissolved	mg/L	0.0031	0.0890	0.0130	0.0200	0.0060
Barium, Dissolved	mg/L	0.110	0.029	0.026	0.025	0.041
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003
VOCs	ug/L	ND	ND	ND	ND	ND

ND - no detections at or above PQL.

TABLE 4. SUMMARY OF LABORATORY ANALYTICAL RESULTS CHANNEL SAND ZONE OCTOBER 2021

CECOS - ABER ROAD FACILITY

		MP-281C	Dup-DMP#1		MP-286C	MP-406C
Constituent	Units	10/5/2021	10/5/2021	RPD	10/6/2021	10/6/2021
Arsenic, Dissolved	mg/L	0.0043	0.0044	2.3%	0.0033	0.0034
Barium, Dissolved	mg/L	0.055	0.055	0.0%	0.140	0.150
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	NC	< 0.001	< 0.001
Chromium, Dissolved	mg/L	< 0.005	< 0.005	NC	< 0.005	< 0.005
Lead, Dissolved	mg/L	< 0.005	< 0.005	NC	< 0.005	< 0.005
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	NC	< 0.0002	< 0.0002
Selenium, Dissolved	mg/L	< 0.015	< 0.015	NC	< 0.015	< 0.015
Silver, Dissolved	mg/L	< 0.003	< 0.003	NC	< 0.003	< 0.003
VOCs	ug/L	ND	ND	NC	ND	ND

ND - no detections at or above PQL.

TABLE 5. SUMMARY OF LABORATORY ANALYTICAL RESULTS BEDROCK-TILL INTERFACE OCTOBER 2021

CECOS - ABER ROAD FACILITY

		MP-228R	MP-233R	MP-234R	MP-235R	MP-237	MP-238R	MP-241R	MP-244R	MP-250
Constituent	Units	10/6/2021	10/5/2021	10/6/2021	10/5/2021	10/5/2021	10/5/2021	10/5/2021	10/6/2021	10/5/2021
Arsenic, Dissolved	mg/L	0.0031	0.0018	< 0.001	< 0.001	< 0.001	< 0.001	0.0010	< 0.001	0.0013
Barium, Dissolved	mg/L	0.071	0.440	0.039	0.046	0.030	0.047	0.048	0.020	0.048
Cadmium, Dissolved	mg/L	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001
Chromium, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Lead, Dissolved	mg/L	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Mercury, Dissolved	mg/L	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002
Selenium, Dissolved	mg/L	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015
Silver, Dissolved	mg/L	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003
VOCs	ug/L	ND								

ND - no detections at or above PQL.

TABLE 5. SUMMARY OF LABORATORY ANALYTICAL RESULTS BEDROCK-TILL INTERFACE OCTOBER 2021

CECOS - ABER ROAD FACILITY

		MP-274	MP-274	MP-279	MP-280	MP-281	MP-404	MP-407	MP-408	MP-409
Constituent	Units	10/5/2021	12/6/2021	10/6/2021	10/6/2021	10/6/2021	10/5/2021	10/6/2021	10/6/2021	10/5/2021
Arsenic, Dissolved	mg/L	< 0.001		0.0013	0.0230	< 0.001	0.0014	< 0.001	0.0770	0.0016
Barium, Dissolved	mg/L	0.480	0.430	1.100	0.330	0.280	0.410	0.730	0.720	0.13
Cadmium, Dissolved	mg/L	< 0.001		< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001	< 0.001
Chromium, Dissolved	mg/L	< 0.005		< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Lead, Dissolved	mg/L	< 0.005		< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005	< 0.005
Mercury, Dissolved	mg/L	< 0.0002		< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002	< 0.0002
Selenium, Dissolved	mg/L	< 0.015		< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015	< 0.015
Silver, Dissolved	mg/L	< 0.003		< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003	< 0.003
VOCs	ug/L	ND		ND						

ND - no detections at or above PQL.

TABLE 6. SUMMARY OF LABORATORY ANALYTICAL RESULTS QA/QC SAMPLES OCTOBER 2021

CECOS - ABER ROAD FACILITY

Constituent	Field Blank DMP 10/6/2021	Method Blank	Trip Blank
Arsenic, Dissolved	< 0.001	<0.001 (3)	
Barium, Dissolved	< 0.002	<0.002 (3)	
Cadmium, Dissolved	< 0.001	<0.001 (3)	
Chromium, Dissolved	< 0.005	< 0.005 (3)	
Lead, Dissolved	< 0.005	<0.005 (3)	
Mercury, Dissolved	< 0.0002	<0.0002 (3)	
Selenium, Dissolved	< 0.015	<0.015 (3)	
Silver, Dissolved	< 0.003	< 0.003 (5)	
VOCs	ND	ND (8)	ND

ND - no detections at or above PQL.

See Laboratory Report QA/QC section for separate analyses.

⁻⁻ Not Analyzed

^() Number of Method Blank batches run by laboratory for parameter.

SECTION 1 PART A ATTACHMENT II

CMI PERFORMANCE MONITORING EVALUATION





May 21, 2021

Mr. Andrew Thompson CECOS International, Inc. 5092 Aber Road Williamsburg, Ohio 45176

RE: Administrative Order on Consent, O&M Progress Report No. 50
Exhibit 5 - Corrective Measures Implementation Performance Monitoring Evaluation
CECOS International, Inc. - Aber Road Facility
Docket No. V-W-024-94
EPA I.D. No. OHD 087 433 744

Dear Mr. Thompson:

Transmitted herewith is the Corrective Measures Implementation (CMI) Performance Monitoring Evaluation for CMI data collected during the April 2021 monitoring event at the closed Aber Road Facility. This evaluation is being provided to you for inclusion as Exhibit 5 of the Operation and Maintenance (O&M) Progress Report No. 50 that is to be submitted to the United States Environmental Protection Agency (U.S. EPA) by June 10, 2021.

APRIL 2021 MONITORING RESULTS

Compounds of Interest/Target Compound List Volatile Organic Compound Results – Outside Slurry Wall Monitoring Wells

The April 2021 monitoring event was performed in accordance with Section 5 of the July 2009 CMI O&M Manual. The event represented year thirteen, quarter two of CMI monitoring as listed on Table 5.2 (Post Shutdown Monitoring Program/Groundwater Monitoring) of the CMI O&M Manual. Monitoring wells located outside the slurry wall were sampled for Compounds of Interest/Target Compound List (COI/TCL) volatile organic compounds (VOCs). Monitoring wells located outside the slurry wall are sampled semiannually in the spring and fall and locations inside the slurry wall are sampled annually in the fall.

During the April 2021 event, there were no detections of COI VOCs at or above their respective method detection limits (MDLs) in the monitoring locations outside the slurry wall. A summary of the April 2021 COI VOC results is presented on attached Table 1. Formal data validation of the April 2021 results will be included in CMI Report No. 51 due December 10, 2021.

Groundwater Cleanup Standards (GWCS) shown on Table 1 and listed in Section 5.2 of the July 2009 CMI O&M Manual continue to be achieved for the COIs at the 14 CMI wells located outside the slurry wall.

Semiannual Gradient Analysis and Elevation Differences for Nested Wells/Piezometers

Section 5.6 of the July 2009 CMI O&M Manual requires semiannual groundwater elevation measurement for a minimum of five years at six nested well pairs that straddle the slurry wall to assist in identifying hydraulic gradients across the slurry wall following shutdown of the gradient control pumping system in 2009. The initial five-year gradient monitoring period was completed as of the October 2013 event. As a result, CECOS may request U.S. EPA approval in the future to reduce the frequency of measuring groundwater elevations for gradient analysis to an annual basis.

Groundwater elevation measurements were collected for the CMI gradient analysis well network on April 5, 2021, prior to initiating the CMI groundwater sampling event. Figure 1 shows the locations of the six nested wells. As required in Section 5.7.2 of the CMI O&M Manual, gradient evaluations for the six nested wells are presented in Exhibit 2 and time-series plots depicting elevation differences for each nested pair are presented herein as Figures 2 through 7.

During the April 2021 event, well pair #3 (880PZ-2 and MP-305A) indicated an inward gradient. Well pairs #1 (USPZ-1 and MP-303B), #2 (880PZ-1 and MP-208), #4 (MP-238AR and 880PZ-3), #5 (880PZ-4 and MP-304A), and #6 (880PZ-5 and MP-241AR) indicated outward gradients. It is noted that the differential at well pair #4 approached nil with a difference of only 0.01 feet. Outward gradients have been observed at these well pairs at times during past events and conditions in April 2021 were generally consistent with gradient relationships observed since system shutdown in 2009 (Figures 2 through 7). Well pairs #1 (Figure 2) and #4 (Figure 5) display seasonal effects on gradient relationships, with inward gradients commonly occurring.

As discussed in the June 30, 2008 "Aber Road Petition to Cease Groundwater Recovery", advective groundwater flow through the slurry wall is negligible due to the low hydraulic conductivity of the bentonite wall and the fact that the Upper Sand and 880 Sand zones were removed during slurry wall construction; therefore, the presence of an outward differential at some well pairs is not expected to result in contaminant transport across the slurry wall. Semiannual monitoring of wells outside the slurry wall continues to demonstrate that COI/TCL VOCs are not being transported across the slurry wall's hydraulic barrier.

Semiannual Potentiometric Surface Maps

Section 5.6 of the July 2009 CMI O&M Manual requires monitoring wells listed in Section 5.4 of the Manual to be used in developing semiannual groundwater elevation maps both inside and outside the slurry wall. This is as specified in Condition #1 of the March 31, 2009 U.S. EPA "Final Approval with Conditions/Modifications to Shutdown the Groundwater Gradient Control System."

Potentiometric surface maps for CMI wells screened in the Upper Sand, 880 Sand, and Bedrock-Till Interface (BTI) zones in April 2021 are shown on Figures 8, 9 and 10, respectively. Groundwater flow conditions in the Upper Sand and 880 Sand were similar in nature to historical conditions. The removal of formation material during cell construction and installation of the slurry wall as a hydraulic barrier resulted in localized isolation of the remaining interior sands. Therefore, water levels in the Upper Sand and 880 Sand in the CMI area generally do not define well organized potentiometric

Mr. Andrew Thompson May 21, 2021 Page 3

surfaces. Groundwater flow in the BTI, which is below the depth of the slurry wall, was toward the southwest during the event in the vicinity of the CMI area, consistent with previous observations.

The next CMI performance monitoring event is scheduled for fall 2021 and will include sampling of the CMI monitoring wells located both outside and inside the slurry wall.


Please contact me at (614) 888-5760 if you have any questions.


Sincerely,

Michael T. Gibson, CPG

Hydrogeologist

MTG/ns encl.






Aber Road Facility, Williamsburg, Ohio

FIGURE 1. NESTED MONITORING WELL / PIEZOMETER LOCATIONS

Williamsburg, Ohio

Well Pair 1: MP-303B & USPZ-1






Aber Road Facility

Williamsburg, Ohio

Figure 3


Elevation Differential for

Well Pair 2: MP-208 & 880PZ-1



Aber Road Facility Williamsburg, Ohio


Figure 4
Elevation Differential for
Well Pair 3: MP-305A & 880PZ-2



Aber Road Facility Williamsburg, Ohio

Figure 5
Elevation Differential for
Well Pair 4: MP-238AR & 880PZ-3






Aber Road Facility Williamsburg, Ohio

Figure 6
Elevation Differential for
Well Pair 5: MP-304A & 880PZ-4







8

Aber Road Facility Williamsburg, Ohio


Figure 7
Elevation Differential for
Well Pair 6: MP-241AR & 880PZ-5



Aber Road Facility, Williamsburg, Ohio



Aber Road Facility, Williamsburg, Ohio



Aber Road Facility, Williamsburg, Ohio



TABLE 1.

SUMMARY OF APRIL 2021 CONSTITUENT OF INTEREST (COI) RESULTS AND COMPARISON TO CLEANUP STANDARDS AND ACTION LEVELS¹
CECOS INTERNATIONAL, INC. - ABER ROAD FACILITY

Well	Sampling Date	Acetone (ug/L)	Benzene (ug/L)	Methyl ethyl ketone (ug/L)	Chloro- ethane (ug/L)	Dichloro- difluoro- methane (ug/L)	1,1-Dichloro- ethane (ug/L)	1,2-Dichloro- ethane (ug/L)	1,1- Dichloro- ethylene (ug/L)	cis-1,2- Dichloro- ethylene (ug/L)	trans-1,2- Dichloro- ethylene (ug/L)	Methylene chloride (ug/L)	Tetra- chloro- ethylene (ug/L)	1,1,1- Trichloro- ethane (ug/L)	Trichloro- ethylene (ug/L)	Trichloro- fluoro- methane (ug/L)	Vinyl chloride (ug/L)
Cleanup Stand	ard (ug/L) ¹	10000	5	61000	292000	20000	10000	5	7	70	100	5	5	200	5	31000	2
Basis		Health	MCL	Health	Health	Health	Health	MCL	MCL	MCL	MCL	MCL	MCL	MCL	MCL	Health	MCL
Action Level (u	ıg/L) ¹	4000	3	1900	43000	1000	2000	3	4	40	50	3	3	100	3	3000	1
Wells Located Outside the Slurry Wall																	
MP-207	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-208	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-238AR	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-241AR	4/7/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-249B	4/7/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-275	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-276	4/7/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-299B	4/7/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-303B	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-304	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-304A	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-305	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-305A	4/6/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-306A	4/7/2020	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
							Wells/Underdr	ains Located l	nside the Sl								
MP-202	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MP-219A	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MP-222B	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MP-224B	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MP-246	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
MP-248B	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
U-11	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS
U-12	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS	NS

¹ Cleanup Standards and Action Levels are relevant to Corrective Measures Implementation (CMI) wells located outside the slurry wall. NS: Not sampled





November 26, 2021

Mr. Andrew Thompson CECOS International, Inc. 5092 Aber Road Williamsburg, Ohio 45176

RE: Administrative Order on Consent, O&M Progress Report No. 51
Exhibit 5 - Corrective Measures Implementation Performance Monitoring Evaluation
CECOS International, Inc. - Aber Road Facility
Docket No. V-W-024-94
EPA I.D. No. OHD 087 433 744

Dear Mr. Thompson:

Transmitted herewith is the Corrective Measures Implementation (CMI) Performance Monitoring Evaluation for CMI data collected during the October 2021 monitoring event at the closed Aber Road Facility. This evaluation is being provided to you for inclusion as Exhibit 5 of the Operation and Maintenance (O&M) Progress Report No. 51 that is to be submitted to the United States Environmental Protection Agency (U.S. EPA) by December 10, 2021.

OCTOBER 2021 MONITORING RESULTS

Compounds of Interest/Target Compound List Volatile Organic Compound Results – Inside & Outside Slurry Wall Monitoring Wells

The October 2021 monitoring event was performed in accordance with Section 5 of the July 2009 CMI O&M Manual. The event represented year thirteen, quarter four of CMI monitoring as listed on Table 5.2 (Post Shutdown Monitoring Program/Groundwater Monitoring) of the CMI O&M Manual. Monitoring wells located outside the slurry wall were sampled for Compounds of Interest/Target Compound List (COI/TCL) volatile organic compounds (VOCs). Monitoring wells located outside the slurry wall are sampled semiannually in the spring and fall and locations inside the slurry wall are sampled annually in the fall.

During the October 2021 event, there were no detections of COI VOCs at or above their respective method detection limits (MDLs) in the monitoring locations outside the slurry wall. Quantified detections of some COI VOCs were detected in three (MP-202, MP-222B, and MP-246) of the six monitoring wells located inside the slurry wall and were within the range of historical detections at those wells. A summary of the October 2021 COI VOC results is presented on attached Table 1. Formal data validation of the October 2021 results will be included in CMI Report No. 52 due June 10, 2022.

Groundwater Cleanup Standards (GWCS) shown on Table 1 and listed in Section 5.2 of the July 2009 CMI O&M Manual continue to be achieved for the COIs at the 14 CMI wells located outside the slurry wall.

Semiannual Gradient Analysis and Elevation Differences for Nested Wells/Piezometers

Section 5.6 of the July 2009 CMI O&M Manual requires semiannual groundwater elevation measurement for a minimum of five years at six nested well pairs that straddle the slurry wall to assist in identifying hydraulic gradients across the slurry wall following shutdown of the gradient control pumping system in 2009. The initial five-year gradient monitoring period was completed as of the October 2013 event. As a result, CECOS may request U.S. EPA approval in the future to reduce the frequency of measuring groundwater elevations for gradient analysis to an annual basis.

Groundwater elevation measurements were collected for the CMI gradient analysis well network on October 4, 2021, prior to initiating the CMI groundwater sampling event. Figure 1 shows the locations of the six nested wells. As required in Section 5.7.2 of the CMI O&M Manual, gradient evaluations for the six nested wells are presented in Exhibit 2 and time-series plots depicting elevation differences for each nested pair are presented herein as Figures 2 through 7.

During the October 2021 event, well pairs #3 (880PZ-2 and MP-305A) and #4 (MP-238AR and 880PZ-3) indicated inward gradients. Well pairs #1 (USPZ-1 and MP-303B), #2 (880PZ-1 and MP-208), #5 (880PZ-4 and MP-304A), and #6 (880PZ-5 and MP-241AR) indicated outward gradients. Outward gradients have been observed at these well pairs at times during past events and conditions in October 2021 were generally consistent with gradient relationships observed since system shutdown in 2009 (Figures 2 through 7). Well pairs #1 (Figure 2) and #4 (Figure 5) display seasonal effects on gradient relationships, with inward gradients commonly occurring.

As discussed in the June 30, 2008 "Aber Road Petition to Cease Groundwater Recovery", advective groundwater flow through the slurry wall is negligible due to the low hydraulic conductivity of the bentonite wall and the fact that the Upper Sand and 880 Sand zones were removed during slurry wall construction; therefore, the presence of an outward differential at some well pairs is not expected to result in contaminant transport across the slurry wall. Semiannual monitoring of wells outside the slurry wall continues to demonstrate that COI/TCL VOCs are not being transported across the slurry wall's hydraulic barrier.

Semiannual Potentiometric Surface Maps

Section 5.6 of the July 2009 CMI O&M Manual requires monitoring wells listed in Section 5.4 of the Manual to be used in developing semiannual groundwater elevation maps both inside and outside the slurry wall. This is as specified in Condition #1 of the March 31, 2009 U.S. EPA "Final Approval with Conditions/Modifications to Shutdown the Groundwater Gradient Control System."

Potentiometric surface maps for CMI wells screened in the Upper Sand, 880 Sand, and Bedrock-Till Interface (BTI) zones in October 2021 are shown on Figures 8, 9 and 10, respectively. Groundwater flow conditions in the Upper Sand and 880 Sand were similar in nature to historical

conditions. The removal of formation material during cell construction and installation of the slurry wall as a hydraulic barrier resulted in localized isolation of the remaining interior sands. Therefore, water levels in the Upper Sand and 880 Sand in the CMI area generally do not define well organized potentiometric surfaces. Groundwater flow in the BTI, which is below the depth of the slurry wall, was toward the southwest during the event in the vicinity of the CMI area, consistent with previous observations.

COMPARISON OF SIX COI/TCL VOC RESULTS AT MP-219A, MP-246, & MP-248B TO CBPSs & SCREENING LEVELS

The June 30, 2008 Aber Road Petition to Cease Groundwater Recovery submittal noted six COI/TCL VOCs at wells inside the slurry wall with concentrations above the Consent Order-specified GWCSs intended to be applied at the point of compliance wells located outside the slurry wall. These compounds are 1,2-dichloroethane, 1,1-dichloroethylene, tetrachloroethylene, 1,1,1-trichloroethane, trichloroethylene, and vinyl chloride. The June 30, 2008 submittal contained concentration-based performance standards (CBPS) for these six parameters calculated such that if concentrations of these parameters at wells inside the slurry wall were below the CBPSs, then concentrations of these parameters in wells outside the slurry wall would remain below GWCSs for 30 years after System shutdown. The May 30, 2008 Aber Road Petition to Cease Groundwater Recovery (including an August 14, 2008 supplement) also developed Screening Levels (below the CBPSs) for six COI/TCL VOCs for wells MP-219A, MP-246, and MP-248B, which are located inside the slurry wall boundary. The Screening Levels were calculated using conservative fate-and-transport assumptions such that if concentrations of these parameters at wells inside the slurry wall were below the Screening Levels, then concentrations of these parameters in wells outside the slurry wall would be expected to remain below detection for 30 years after system shutdown. The CBPSs and Screening Levels for 1,2dichloroethane, 1,1-dichloroethylene, tetrachloroethylene, 1,1,1-trichloroethane, trichloroethylene, and vinyl chloride can be found in Section 5.8 of the July 2009 CMI O&M Manual.

Attached Table 2 presents a comparison of the October 2021 annual results from monitoring wells MP-219A, MP-246, and MP-248B, located inside the slurry wall, to the CBPSs and Screening Levels calculated for 1,2-dichloroethane, 1,1-dichloroethylene, tetrachloroethylene, 1,1,1-trichloroethane, trichloroethylene, and vinyl chloride, where detected. There were no detections at or above respective method detection limits for those VOCs at MP-219A or MP-248B for the event and none of the concentrations at any of the three wells approached or exceeded their respective CBPSs. In addition, no Screening Levels were exceeded for the event, with the exception of the Screening Level of 15 ug/L for 1,2-dichloroethane (1,2-DCA) that was exceeded at MP-246 (16 ug/L). Screening Level exceedances for 1,2-DCA at MP-246 have occurred during past events; however, concentrations have not approached the conservative CBPS of 37 ug/L since system shutdown. In addition, as discussed below, it is noted that the concentration of 16 ug/L for 1,2-DCA observed at MP-246 in October 2021 was reduced from recent concentrations observed at the well.

Evaluation of the Screening-Level Exceedance at MP-246

Section 5.10 of the O&M Manual requires that an evaluation of a Screening Level exceedance be completed and submitted to U.S. EPA for approval "within 30 days of receipt of validated data." The CMI data validation is not required to be completed until the reporting period following each

semiannual sampling event. Therefore, the validation for the October 2021 event will be completed by spring 2022 and presented in Progress Report No. 52 due. However, an evaluation of the Screening Level exceedance for 1,2-DCA at MP-246 has been completed and recommendations for additional actions moving forward have developed.

As discussed above, the October 2021 1,2-DCA concentration of 16 ug/L at MP-246 remains below the CBPS of 37 ug/L. The result is also reduced from recent concentrations observed in 2014 (22 ug/L), 2015 (21 ug/L), 2017 (23 ug/L), 2018 (25 ug/L), 2019 (21 ug/L) and 2020 (24 ug/L) and remains significantly below the maximum historic concentration of 1,880 ug/L. The October 2021 result is also within the range of concentrations observed since $2000 (\le 58 \text{ ug/L})$.

The October 2021 results at nearby Upper Sand wells located outside the slurry wall, including MP-207, MP-299B, and MP-303B (Figure 8), remain nondetect for 1,2-DCA (Table 1) and demonstrate that the slurry wall continues to provide an effective barrier to contaminant migration in the MP-246 area. The outside results together with frequent inward or flat gradients across the slurry wall indicate that the exceedance of the conservative Screening Level for 1,2-DCA at MP-246 is not reflective of an imminent potential for the Action Level of 3 ug/L or the GWCS of 5 ug/L to be exceeded beyond the slurry wall.

Another significant variable considered during the evaluation of the Screening Level exceedance was the nature of the Upper Sand in the vicinity of MP-246 and the completion and performance characteristics of MP-246, in general. The Upper Sand horizon is approximately 1.5 feet thick at the well, from 19.5 to 21 feet below ground, and the areal extent of the zone is entirely truncated by the slurry wall. During slurry wall construction, the formation was removed via trenching and was replaced with a soil-bentonite slurry barrier. The slurry wall trench was excavated to a minimum width of two-feet. The trench extended vertically, through the Upper Sand, to below the 880 Sand. In addition to this substantial hydraulic barrier to horizontal transport, MP-246 is a low-yielding well that typically purges to dryness using volumetric purging sampling methods, which demonstrates low hydraulic conductivity of the Upper Sand zone in the vicinity of the well.

The combination of the formation characteristics in the MP-246 area, common inward or nil groundwater flow potential across the slurry wall, and the limited areal extent of the zone due to its removal during slurry wall construction, minimize the likelihood that a low-level exceedance above the Screening Level will result in detections of 1,2-DCA outside the slurry wall.

In addition to the above analysis, review of the information presented in the 2008 *Petition to Cease Groundwater Recovery* indicates that a calculated value of 18 (ml/g) was used for the organic carbon partition coefficient (K_{OC}) for 1,2-DCA. Published references for actual experimental values, including supporting documentation provided in U.S. EPA's National Primary Drinking Water Regulations, indicate K_{OC} values of at least 33 for silt loam soils such as the Upper Sand zone and the soil matrix used in the slurry. Following the approach described in the petition, using a K_{OC} value of 33 for 1,2-DCA would result in a calculated Screening Level of 22 ug/L (versus 15 ug/L). The corresponding CBPS would be 54 ug/L (versus 37 ug/L) to prevent the Cleanup Standard of 5 ug/L from potentially being exceeded in 30 years. Therefore, applying the experimentally-derived K_{OC} value of 33, the October 2021 1,2-DCA result of 16 ug/L at MP-246 is below the resulting Screening

Level of 22 ug/L and remains substantially below the 2008 CBPS of 37 ug/L and the recalculated or alternate CBPS of 54 ug/L.

As noted above and discussed in the 2008 petition to discontinue pumping operations, the calculated Screening Levels were developed as conservative (i.e., low-end) values for triggering additional evaluation of future results. Combined with the above discussion, it is our conclusion that no imminent potential exists for contaminant migration beyond the slurry wall based on the October 2021 sampling results.

Recommended Actions Based on the Evaluation of the Screening-Level Exceedance at MP-246

Section 5.10 of the O&M Plan states: "Response actions [following a screening level exceedance] may include an upgraded monitoring program to assess and predict the possible impacts on groundwater outside the slurry wall, and/or resuming the pumping of the groundwater gradient control trench (at MP-246) and/or certain wells (at MP-219A and MP-248B)." Based on the evaluation of the single Screening Level exceedance discussed above, resumption of active gradient control operations is not warranted and no modifications to the O&M monitoring program are proposed at this time.

The next CMI performance monitoring event is scheduled for spring 2022 and will include sampling of the CMI monitoring wells located outside the slurry wall.


Please contact me at (614) 888-5760 if you have any questions.


Sincerely.

Michael T. Gibson, CPG

Hydrogeologist

MTG/ns encl.






Aber Road Facility, Williamsburg, Ohio

FIGURE 1. NESTED MONITORING WELL / PIEZOMETER LOCATIONS

Aber Road Facility Williamsburg, Ohio

Figure 2
Elevation Differential for
Well Pair 1: MP-303B & USPZ-1






Aber Road Facility Williamsburg, Ohio


Figure 3
Elevation Differential for
Well Pair 2: MP-208 & 880PZ-1





Aber Road Facility Williamsburg, Ohio


Figure 4
Elevation Differential for
Well Pair 3: MP-305A & 880PZ-2



Aber Road Facility Williamsburg, Ohio


Figure 5
Elevation Differential for
Well Pair 4: MP-238AR & 880PZ-3






Aber Road Facility Williamsburg, Ohio

Figure 6
Elevation Differential for
Well Pair 5: MP-304A & 880PZ-4




Aber Road Facility Williamsburg, Ohio


Figure 7
Elevation Differential for
Well Pair 6: MP-241AR & 880PZ-5



Aber Road Facility, Williamsburg, Ohio



Aber Road Facility, Williamsburg, Ohio



Aber Road Facility, Williamsburg, Ohio




TABLE 1.

SUMMARY OF OCTOBER 2021 CONSTITUENT OF INTEREST (COI) RESULTS AND COMPARISON TO CLEANUP STANDARDS AND ACTION LEVELS ¹

CECOS INTERNATIONAL, INC. - ABER ROAD FACILITY

Well	Sampling Date	Acetone (ug/L)	Benzene (ug/L)	Methyl ethyl ketone (ug/L)	Chloro- ethane (ug/L)	Dichloro- difluoro- methane (ug/L)	1,1-Dichloro- ethane (ug/L)	1,2-Dichloro- ethane (ug/L)	1,1- Dichloro- ethylene (ug/L)	cis-1,2- Dichloro- ethylene (ug/L)	trans-1,2- Dichloro- ethylene (ug/L)	Methylene chloride (ug/L)	Tetra- chloro- ethylene (ug/L)	1,1,1- Trichloro- ethane (ug/L)	Trichloro- ethylene (ug/L)	Trichloro- fluoro- methane (ug/L)	Vinyl chloride (ug/L)
Cleanup Standa	ard (ug/L) ¹	10000	5	61000	292000	20000	10000	5	7	70	100	5	5	200	5	31000	2
Basis		Health	MCL	Health	Health	Health	Health	MCL	MCL	MCL	MCL	MCL	MCL	MCL	MCL	Health	MCL
Action Level (u	ig/L) ¹	4000	3	1900	43000	1000	2000	3	4	40	50	3	3	100	3	3000	1
							Wells Loc	ated Outside t	he Slurry W	all							
MP-207	10/5/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-208	10/4/20201	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-238AR	10/4/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-241AR	10/5/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-249B	10/5/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-275	10/4/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-276	10/5/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-299B	10/5/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-303B	10/5/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-304	10/4/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-304A	10/4/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-305	10/4/2021	<10/<10	<2/<2	<10/<10	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2
MP-305A	10/4/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-306A	10/4/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
						W	ells/Underdra	ins Located Ir	iside the Slu	irry Wall							
MP-202	10/5/2021	<10	<2	<10	<2	<2	2.4	1.8 J	<2	1.1 J	<2	<2	<2	<2	<2	<2	<2
MP-219A	10/5/2021	<10/<10	<2/<2	<10/<10	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	0.99 J/ 1.0 J	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2	<2/<2
MP-222B	10/5/2021	<10/<10	2.5/ 2.3	<10/<10	1.2 J/ 1.1 J	5.2/ 5.2	3.3/ 3.2	27/ 25	<2/ <2	2.9/ 2.7	<2/ <2	<2/ <2	<2/<2	<2/ <2	<2/ <2	<2/ <2	<2/ <2
MP-224B	10/4/2021	<10	<2	<10	<2	<2	1.2 J	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
MP-246	10/5/2021	<10	0.84 J	<10	2.5 J	<2	62	16	11	11	<2	<2	87	22	13	2.1 J	1.9 J
MP-248B	10/4/2021	<10	<2	<10	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
U-11	10/5/2021	<10	<2	<10	<2	<2	0.59 J	<2	<2	<2	<2	<2	<2	<2	<2	<2	<2
U-12	10/5/2021	<10	<2	<10	<2	<2	0.69 J	<2	<2	11.0	<2	<2	<2	<2	<2	<2	1.4 J

¹ Cleanup Standards and Action Levels are relevant to Corrective Measures Implementation (CMI) wells located outside the slurry wall.

J: Estimated results between the method detection limit (MDL) and reporting limit

<10/<10: result/duplicate result.

TABLE 2.

CMI COI COMPOUND DETECTIONS AT MP-219A, MP-246 & MP-248B

OCTOBER 2021 MONITORING EVENT

CECOS INTERNATIONAL, INC. ABER ROAD FACILITY

Well	Constituent of Interest (COI)	Result (ug/L)	Concentration-Based Performance Standards (CBPS) (ug/L)	Screening Level (ug/L)
MP-219A	No detections	NA	NA	NA
	1,1,1-Trichloroethane	22	130,000	1,350
	1,1-Dichloroethylene	11	213	62
MP-246	1,2-Dichloroethane	16	37	15
	Tetrachloroethylene	87	60,000,000	30,000,000
	Trichloroethylene	13	1,200	500
	Vinyl Chloride	1.9 J	9	9
MP-248B	No detections	NA	NA	NA

Notes:

Per the July 13, 2009 CMI Operations and Maintenance Manual, results for wells MP-246, MP-219A, and MP-248B are to be compared to calculated CBPS and Screening Levels for six COI compounds (1,2-dichloroethane, 1,1-dichloroethylene, tetrachloroethylene, 1,1,1-trichloroethane, trichloroethylene, and vinyl chloride). Results not listed are non-detect (<MDL).

MP-219A and MP-248B had no detections above their respective MDLs for the six target COI compounds

SECTION I PART B

2021 TSCA Groundwater Monitoring Analytical Results

- DMP Monitoring Wells
- CMI Performance Monitoring Wells

WELLS

April 2021

		SC	TOC	PCBs
Well	pH (SU)	(µmhos/cm)	(mg/L)	(ug/L)
MP-206AR	6.87	3,128	1.2	ND
MP-207	6.51	2,560	1.1	ND
MP-208	6.99	1,512	1.1	ND
MP-210AR	7.2	931	1.3	ND
MP-211BR	6.92	1,140	1.1	ND
MP-213A	6.19	2,877	2.3	ND
MP-214BR	6.87	2,109	1.9	ND
MP-228R	7.41	2,057	ND	ND
MP-228AR	7.17	1,224	1.5	ND
MP-230A	6.99	1,265	1.5	ND
MP-231AR	7.19	3,149	1.1	ND
MP-232A	7.07	1,436	2	ND
MP-233AR	7.12	1,414	1.7	ND
MP-233R	7.47	1,887	5	ND
MP-234AR	7.04	2,752	1.6	ND
MP-234R	7.27	3,424	ND	ND
MP-235BR	7.24	1,931	1.1	ND
MP-235CR	7.15	1,845	1.5	ND
MP-235R	7.39	1,780	ND	ND
MP-237	7.62	1,138	ND	ND
MP-238AR	6.67	1,975	1.2	ND
MP-238R	7.44	963	1	ND
MP-241AR	6.57	2,146	1.6	ND
MP-241R	7.57	816	1	ND
MP-244ARR	7.32	1,043	ND	ND
MP-244R	7.71	1,224	ND	ND
MP-249B	7.24	2,771	1.2	ND
MP-250	7.07	1,080	ND	ND
MP-250A	6.82	1,461	ND	ND
MP-251A	7.3	911	1.3	ND

1				
		<u>SC</u>		PCBs_
<u>Well</u>	pH (SU)	(µmhos/cm)	TOC (mg/L)	(ug/L)
MP-274	7.55	1,073	2.4	ND
MP-274A	6.99	1,388	1.3	ND
MP-275	6.81	1,047	1.7	ND
MP-276	6.68	1,615	3.1	ND
MP-277A	6.89	1,692	1.4	ND
MP-279	6.54	9,371	2.4	ND
MP-280	7.51	1,428	15.1	ND
MP-280A	6.84	1,561	1.4	ND
MP-281	7.2	1,515	2.9	ND
MP-281C	7.05	1,149	1.3	ND
MP-286C	7.47	1,204	1.6	ND
MP-299B	7.31	824	1.4	ND
MP-303B	7.56	886	1	ND
MP-304	6.85	737	2.5	ND
MP-304A	6.81	3,766	1.4	ND
MP-305	6.7	1,177	ND	ND
MP-305A	7.33	606	2.9	ND
MP-306A	7.19	993	12.7	ND
MP-401A	6.85	1,425	2.2	ND
MP-401B	7.05	1,393	1.2	ND
MP-402A	6.82	998	3.9	ND
MP-403A	7.11	1,973	ND	ND
MP-404	7.28	1,642	7.8	ND
MP-404A	7.28	1,112	ND	ND
MP-405A	6.87	2,181	2.1	ND
MP-406C	7.2	1,037	1.2	ND
MP-407	7.32	2,044	2.9	ND
MP-408	7.04	3,715	29.8	ND
MP-409	6.99	983	2.7	ND

Note: ND means not detected above PQL.

The TOC reporting limit was 1 mg/L for the 2021 GW sampling events. The PCB reporting limit was 0.5 ug/L for the 2021 GW sampling events.

WELLS

October 2021

		SC	TOC	PCBs
<u>Well</u>	pH (SU)	(µmhos/cm)	(mg/L)	(ug/L)
MP-202	6.7	3,990	5.7	ND
MP-206AR	6.62	3,060	1.5	ND
MP-207	7.13	1,394	1.2	ND
MP-208	7.05	618	1.1	ND
MP-210AR	7.16	988	1.4	ND
MP-211BR	7.04	1,100	1.2	ND
MP-213A	6.64	2,530	2.6	ND
MP-214BR	6.82	2,449	2.1	ND
MP-219A	7.25	811	1.6	ND
MP-222B	6.94	4,260	5.2	ND
MP-224B	6.86	754	1.3	ND
MP-228R	7.4	1,970	1.2	ND
MP-228AR	7.04	1,200	1.7	ND
MP-230A	7.08	1,230	1.5	ND
MP-231AR	7.22	3,167	1.3	ND
MP-232A	7.06	1,395	2.4	ND
MP-233AR	6.97	1,518	2.7	ND
MP-233R	7.38	2,130	6.7	ND
MP-234AR	6.9	2,826	1.7	ND
MP-234R	7.59	3,318	ND	ND
MP-235BR	7.06	1,963	1.2	ND
MP-235CR	6.91	1,903	1.4	ND
MP-235R	7.42	1,868	ND	ND
MP-237	7.71	1,138	ND	ND
MP-238AR	6.79	1,252	1.2	ND
MP-238R	7.5	983	1	ND
MP-241AR	6.74	2,550	1.7	ND
MP-241R	7.76	957	ND	ND
MP-244ARR	7.15	1,255	1.2	ND
MP-244R	7.79	1,322	ND	ND
MP-246	7.11	732	1.8	ND
MP-248B	6.89	1,219	5.4	ND
MP-249B	7.24	1,370	1.7	ND

		SC		PCBs
Well	pH (SU)	(µmhos/cm)	TOC (mg/L)	(ug/L)
MP-250	7.28	986	ND ND	ND
MP-250A	7.08	1.409	1	ND
MP-251A	7.62	931	1.4	ND
MP-274	7.54	1.226	2.7	ND
MP-274A	6.99	1,481	1.3	ND
MP-275	6.9	1,165	1.6	ND
MP-276	7.29	968	3.2	ND
MP-277A	7.16	1,430	1.6	ND
MP-279	6.89	7,699	2.5	ND
MP-280	7.54	1,409	15.2	ND
MP-280A	6.9	1,457	1.4	ND
MP-281	7.26	1,465	3.2	ND
MP-281C	7.14	1,234	1.2	ND
MP-286C	7.46	1,100	1.6	ND
MP-299B	7.44	699	1.3	ND
MP-303B	7.5	683	1.3	ND
MP-304	7.5	701	3.8	ND
MP-304A	6.75	2,030	1.6	ND
MP-305	7.1	855	ND	ND
MP-305A	7.07	740	4.3	ND
MP-306A	7.29	1,014	13.5	ND
MP-401A	6.9	1,510	2.3	ND
MP-401B	7.11	1,390	1	ND
MP-402A	6.88	1,112	4.8	ND
MP-403A	6.97	2,196	1.5	ND
MP-404	7.23	1,659	7.7	ND
MP-404A	7.13	1,164	1.2	ND
MP-405A	6.87	1,787	2.4	ND
MP-406C	7.3	970	1.1	ND
MP-407	7.44	1,975	2.9	ND
MP-408	7.1	3,850	29.4	ND
MP-409	7.35	933	2.8	ND

Note: ND means not detected above PQL.

The TOC reporting limit was 1 mg/L for the 2021 GW sampling events.

The PCB reporting limit was 0.5 ug/L for the 2021 GW sampling events.

SECTION I PART C

2021 TSCA Monitoring Analytical Results

- Streams
- Underdrains
- Leak Detectors
- Leachate Treatment System Effluent

Surface Locations

January 2021

				PCBs
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	(ug/L)
ABER SURFACE LOCATION C-2	5.35	555	7.5	ND
ABER SURFACE LOCATION C-6	6.49	601	7.5	ND
ABER SURFACE LOCATION C-9	6.75	536	7.5	ND
ABER SURFACE LOCATION C-10	7.51	569	7.7	ND
ABER SURFACE LOCATION C-12	6.03	664	4.6	ND
April 2021				PCBs
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	(ug/L)
ABER SURFACE LOCATION C-2	8.6	500	11.9	ND
ABER SURFACE LOCATION C-6	8.48	525.3	10.3	ND
ABER SURFACE LOCATION C-9	8.66	479.3	11.1	ND
ABER SURFACE LOCATION C-10	8.66	487.8	12	ND
ABER SURFACE LOCATION C-12	8.49	585.7	4.8	ND
July 2021				PCBs
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	(ug/L)
ABER SURFACE LOCATION C-2	8.38	395	8.4	ND
ABER SURFACE LOCATION C-6	7.22	347.8	7.4	ND
ABER SURFACE LOCATION C-9	8.22	378	8.8	ND
ABER SURFACE LOCATION C-10	8.38	395.4	8.4	ND
ABER SURFACE LOCATION C-12	8.56	319	5.1	ND
October 2021				PCBs
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	(ug/L)
ABER SURFACE LOCATION C-2	7.98	337	18.5	ND
ABER SURFACE LOCATION C-6	7.74	330	18.4	ND
ABER SURFACE LOCATION C-9	7.96	334	19.5	ND
ABER SURFACE LOCATION C-10	7.91	330	18.4	ND
ABER SURFACE LOCATION C-10 ABER SURFACE LOCATION C-12	7.91 8.12	330 380	18.4 9.3	ND ND

Notes:

NS means location dry; no sample collected

ND means not detected above PQL.

The TOC reporting limit was 1 mg/L for the 2021 SW sampling events.

The PCB reporting limit was 0.5 ug/L for the 2021 SW sampling events.

Underdrains

January 2021

<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	PCBs (ug/L)
U-3	6.25	1,347	4.1	ND
U-4	6.8	1,343	4	ND
U-5	6.77	1,404	3.5	ND
U-6	6.8	1,425	3.8	ND
U-10	7.51	569	7.7	ND
U-11	6.68	1,199	2.5	ND
U-12	6.75	1,121	2.4	ND
U-13	6.68	1,009	2.5	ND
U-14	6.89	933	2.2	ND
U-15	6.65	2,470	2.3	ND
U-16	6.51	2,330	2.8	ND
U-17	6.88	1,815	1.6	ND
U-18	6.67	1,635	3.1	ND
U-19	8.3	1,350	1.6	ND
U-20	6.72	1,769	1.9	ND
U-21	7.06	1,054	2.6	ND
U-21A	7.04	1,011	3.2	ND
U-22	6.74	1,363	4.4	ND
U-22A	6.63	1,870	5.3	ND
U-23	7.02	962	4.1	ND
U-24	6.48	1,825	5.9	ND
U-25	6.57	1,529	4.1	ND
U-26	6.57	1,771	5.7	ND

Note: ND means not detected above PQL; NS means no sample collected.

The TOC reporting was 1 mg/L in 2021.

Underdrains

April 2021

Location	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	PCBs (ug/L)
U-3	7.35	1,477	2.3	ND
U-4	7.49	1,285	2.7	ND
U-5	7.38	1,420	2.4	ND
U-6	7.14	1,441	2.5	ND
U-10	7.73	1,015	3.2	ND
U-11	7.32	1,357	1.3	ND
U-12	7.37	1,244	1.4	ND
U-13	7.69	1,081	1.1	ND
U-14	6.97	649	1.5	ND
U-15	7.23	2,350	1.3	ND
U-16	7.07	2,820	1.3	ND
U-17	7.58	1,897	ND	ND
U-18	7.35	1,709	1.8	ND
U-19	6.79	838	1.5	ND
U-20	6.93	1,024	1.1	ND
U-21	7.8	753	1.4	ND
U-21A	7.54	729	1.6	ND
U-22	7.4	1,226	3.3	ND
U-22A	8.01	1,285	3.5	ND
U-23	7.58	698	2.4	ND
U-24	7.12	1,234	3.8	ND
U-25	6.73	1,045	2.9	ND
U-26	7.14	1,153	5.1	ND

Note: ND means not detected above PQL; NS means no sample collected.

The TOC reporting was 1 mg/L in 2021.

Underdrains

July 2021

Location	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	PCBs (ug/L)
U-3	7.38	792	1.7	ND
U-4	7.54	805	2.4	ND
U-5	7.33	762	2.2	ND
U-6	7.34	765	2.1	ND
U-10	7.78	531	5.3	ND
U-11	7.47	815	ND	ND
U-12	7.29	772	ND	ND
U-13	7.74	703	ND	ND
U-14	7.61	670	ND	ND
U-15	7.72	1,062	ND	ND
U-16	7.18	1,232	1.1	ND
U-17	7.5	1,003	ND	ND
U-18	7.26	1,136	1.4	ND
U-19	7.61	765	ND	ND
U-20	7.6	946	ND	ND
U-21	7.45	808	ND	ND
U-21A	6.81	761	ND	ND
U-22	7.38	1,239	2.7	ND
U-22A	7	1,213	3.2	ND
U-23	7.61	760	2.2	ND
U-24	6.65	1,313	3.8	ND
U-25	7.4	1,100	2.2	ND
U-26	7.22	1,190	4.4	ND

Note: ND means not detected above PQL; NS means no sample collected.

The TOC reporting was 1 mg/L in 2021.

Underdrains

October 2021

<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	PCBs (ug/L)
U-3	7.11	1,283	3	ND
U-4	7.17	1,415	3.8	ND
U-5	7.14	1,460	4.2	ND
U-6	7.07	1,532	3.6	ND
U-10	7.3	1,004	5.3	ND
U-11	6.99	1,405	2.1	ND
U-12	6.99	1,266	2.2	ND
U-13	7.23	1,238	2	ND
U-14	7.2	1,074	1.6	ND
U-15	6.95	2,590	2.2	ND
U-16	6.92	2,750	2.2	ND
U-17	7.03	2,370	1.7	ND
U-18	7	1,909	3	ND
U-19	7.26	1,372	2	ND
U-20	7.16	1,812	1.9	ND
U-21	7.19	1,309	2.3	ND
U-21A	7.09	966	4.1	ND
U-22	7.65	2,380	4.2	ND
U-22A	6.61	2,290	4.9	ND
U-23	7.18	990	5.1	ND
U-24	7.47	2,230	5.2	ND
U-25	6.76	1,810	3.7	ND
U-26	6.8	2,180	6.1	ND

Note: ND means not detected above PQL; NS means no sample collected.

The TOC reporting was 1 mg/L in 2021.

Leak Detectors

January 2021	J	an	uai	rv	20	21
--------------	---	----	-----	----	----	----

•				PCBs
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	(ug/L)
ABER LEAK DETECTION LD-1	6.08	2,250	18.1	ND
ABER LEAK DETECTION LD-2	6.33	1,875	13.1	ND
ABER LEAK DETECTION LD-3	6.6	1,738	4.3	ND
ABER LEAK DETECTION LD-4	6.57	1,682	4.3	ND
April 2021				
April 2021				PCBs
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	(ug/L)
ABER LEAK DETECTION LD-1	6.82	1,366	17.2	ND
ABER LEAK DETECTION LD-2	6.8	1,212	11.3	ND
ABER LEAK DETECTION LD-3	6.4	1,067	3.7	ND
ABER LEAK DETECTION LD-4	6.58	1,036	3.4	ND
July 2021				
				<u>PCBs</u>
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	<u>(ug/L)</u>
ABER LEAK DETECTION LD-1	6.8	1,433	12.8	ND
ABER LEAK DETECTION LD-2	6.7	1,356	9.5	ND
ABER LEAK DETECTION LD-3	7.11		2.1	ND
ABER LEAK DETECTION LD-4	7.33	1,031	1.8	ND
October 2021				
				<u>PCBs</u>
<u>Location</u>	pH (SU)	SC (µmhos/cm)	TOC (mg/L)	<u>(ug/L)</u>
ABER LEAK DETECTION LD-1	7.38	2,910	16.8	ND
ABER LEAK DETECTION LD-2	7.17	2,580	11	ND
ABER LEAK DETECTION LD-3	6.88	2,170	3.7	ND
ABER LEAK DETECTION LD-4	6.62	2,020	3.9	ND

Note: ND means not detected.

The TOC reporting was 1 mg/L in 2021.

CECOS, ABER ROAD LEACHATE TREATMENT SYSTEM EFFLUENT RESULTS June 28, 2021


<u>Parameter</u>	<u>Units</u>	<u>Result</u>
Aroclor-1016	ug/L	<5000
Aroclor-1221	ug/L	<5000
Aroclor-1232	ug/L	<5000
Aroclor-1242	ug/L	<5000
Aroclor-1248	ug/L	<5000
Aroclor-1254	ug/L	<5000
Aroclor-1260	ug/L	<5000
TOC	mg/L	1,380
рН	S.U.	8.16
Specific Conductance	μmhos/cm	15,280

SECTION II LEACHATE VOLUMES PRODUCED AT EACH TSCA SUBCELL

Leachate from TSCA Subcells CECOS, Aber Road Facility January - December 2021

Standpipe Location	SCMF Number	Gallons Produced In 2021
L-4	3	2,918
L-5	3	10,482
L-6	4&5	3,546
L-7	4&5	8,693
L-10	6	16,550
L-11	6	5,650
L-14	6	1,782
L-15	7	8,068
L-16	7	9,773
L-17	7	16,178
L-18	7	15,502
L-20	8	14,067
L-21/22	8	11,768
L-26	9	4,232
L-27	9	6,572
L-35	10	90,249
L-36	10	39,172
	2021 TOTAL	265,201

SECTION III POTENTIOMETRIC SURFACE DATA and MAPS






TABLE 1A. MEASURED WATER LEVELS IN THE UPPER SAND ZONE APRIL 5, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
MP-203A	PZ	928.74	11:59	18.70	910.04	
MP-203C	PZ	927.60	11:32	17.50	910.10	
MP-205C	PZ	915.36	9:15	8.37	906.99	
MP-205D	PZ	915.73	9:12	4.97	910.76	
MP-206AR	MW	916.73	9:30	7.61	909.12	
MP-207	MW	906.54	9:04	5.98	900.56	
MP-212A	PZ	913.30	10:03	5.06	908.24	
MP-215A	MW	909.11	9:04	13.92	895.19	
MP-220AR	PZ	910.10	10:44	5.15	904.95	
MP-222B	MW	910.09	10:08	6.20	903.89	
MP-224B	MW	913.83	10:04	4.43	909.40	
MP-231AR	MW	915.73	9:05	9.74	905.99	
MP-235AR	PZ	913.53	10:11	6.15	907.38	
MP-235CR	MW	914.66	10:13	12.08	902.58	
MP-239B	MW	915.58	11:01	7.61	907.97	
MP-244ARR	MW	909.82	11:30	14.08	895.74	
MP-246	MW	908.59	9:09	3.05	905.54	
MP-253A	PZ	900.34	9:11	7.76	892.58	
MP-255A	PZ	910.82	10:20	4.04	906.78	
MP-268	PZ	910.12	10:10	6.80	903.32	
MP-277B	PZ	915.56	9:20	3.68	911.88	
MP-284B	PZ	913.31	10:46	1.94	911.37	
MP-285B	PZ	915.27	10:34	4.86	910.41	
MP-290B	MW	898.71	9:14	6.40	892.31	
MP-299B	PZ	911.62	11:27	5.00	906.62	
MP-301B	PZ	907.90	9:28	4.96	902.94	
MP-303B	MW	906.24	9:22	4.45	901.79	
MP-401A	MW	906.37	11:14	10.56	895.81	
MP-402A	MW	908.42	10:01	5.48	902.94	
MP-403A	MW	912.37	9:18	7.63	904.74	
MP-404A	MW	915.09	10:42	10.43	904.66	
MP-405A	MW	911.02	10:18	4.35	906.67	
P-505A	PZ	915.97	10:10	7.82	908.15	
USPZ-1	PZ	908.00	9:24	4.48	903.52	

TABLE 1B. MEASURED WATER LEVELS IN THE 880 SAND ZONE APRIL 5, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
880-PZ1	PZ	908.49	9:17	5.48	903.01	
880-PZ2	PZ	907.11	10:43	3.90	903.21	
880-PZ3	PZ	915.45	11:09	10.08	905.37	
880-PZ4	PZ	909.45	10:34	6.08	903.37	
880-PZ5	PZ	914.42	11:15	9.06	905.36	
M-06	PZ	932.75	11:31	8.51	924.24	
M-25	PZ	913.32	10:37	8.90	904.42	
MP-200R	PZ	913.79	11:05	14.93	898.86	
MP-201	PZ	909.86	10:24	5.40	904.46	
MP-202	MW	911.89	9:56	8.16	903.73	
MP-203R	PZ	927.77	11:30	17.63	910.14	
MP-204A	PZ	917.16	11:24	7.03	910.13	
MP-205BR	PZ	914.62	9:10	5.92	908.70	
MP-206	PZ	915.99	9:32	6.68	909.31	
MP-206CR	PZ	915.31	9:34	6.06	909.25	
MP-208	MW	907.57	9:12	7.72	899.85	
MP-210AR	MW	912.83	9:39	4.20	908.63	
MP-211BR	MW	911.09	9:56	6.94	904.15	
MP-212D	PZ	912.48	10:05	4.19	908.29	
MP-213A	MW	912.98	10:15	18.04	894.94	
MP-214BR	MW	910.29	9:16	14.99	895.30	
MP-216BR	MW	911.36	8:55	14.30	897.06	
MP-217A	PZ	914.14	9:42	17.21	896.93	
MP-217B	PZ	914.24	9:42	17.41	896.83	
MP-219A	MW	912.34	10:56	7.48	904.86	
MP-223AR	PZ	910.63	9:59	7.12	903.51	
MP-227AR	PZ	912.12	10:56	14.66	897.46	
MP-228AR	MW	911.64	10:53	14.33	897.31	
MP-228B	PZ	911.34	10:52	14.04	897.30	
MP-229B	PZ	910.63	10:37	13.34	897.29	
MP-230A	MW	908.75	10:33	13.08	895.67	
MP-232A	MW	909.75	10:30	14.51	895.24	
MP-233AR	MW	907.44	9:53	6.14	901.30	
MP-234AR	MW	910.90	10:20	8.42	902.48	
MP-235BR	MW	914.50	10:15	15.34	899.16	
MP-238AR	MW	916.36	11:04	10.98	905.38	
MP-241AR	MW	916.39	11:13	16.70	899.69	
MP-247A	PZ	908.47	11:18	14.52	893.95	

TABLE 1B. MEASURED WATER LEVELS IN THE 880 SAND ZONE APRIL 5, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
MP-248B	MW	909.77	9:39	6.33	903.44	
MP-249B	MW	903.68	9:00	2.72	900.96	
MP-250A	MW	910.24	11:22	11.00	899.24	
MP-251A	MW	911.54	9:42	2.92	908.62	
MP-252A	MW	894.88	9:29	2.10	892.78	
MP-261A	PZ	912.36	11:31	13.71	898.65	
MP-264	PZ	909.85	10:53	4.27	905.58	
MP-266A	PZ	899.54	9:00	14.14	885.40	
MP-269A	PZ	912.62	9:41	17.88	894.74	
MP-270A	PZ	911.54	9:31	16.70	894.84	
MP-271A	PZ	914.14	10:02	5.81	908.33	
MP-272A	PZ	913.37	10:43	0.45	912.92	
MP-273ARR	PZ	932.26	11:45	35.44	896.82	
MP-274A	MW	912.78	10:50	17.37	895.41	
MP-275	MW	911.89	9:44	14.43	897.46	
MP-276	MW	906.81	9:19	9.20	897.61	
MP-277A	MW	915.24	9:24	6.33	908.91	
MP-278A	PZ	919.23	11:37	9.33	909.90	
MP-280A	MW	912.28	10:21	17.33	894.95	
MP-281A	PZ	913.69	11:01	18.34	895.35	
MP-285A	PZ	916.14	10:32	5.89	910.25	
MP-289A	PZ	913.33	9:47	9.90	903.43	
MP-290A	PZ	899.09	9:16	5.56	893.53	
MP-294A	PZ	905.35	8:50	7.75	897.60	
MP-296A	PZ	902.90	8:53	4.96	897.94	
MP-300A	PZ	907.33	9:14	7.64	899.69	
MP-304A	MW	908.42	10:32	6.40	902.02	
MP-305A	MW	908.11	10:50	3.56	904.55	
MP-306A	MW	911.34	9:31	13.50	897.84	
MP-401B	MW	906.56	11:14	7.54	899.02	
P-500B	PZ	914.82	11:18	3.99	910.83	
P-501A	PZ	913.93	10:29	4.06	909.87	
P-511A	PZ	913.52	9:43	18.81	894.71	
P-515A	PZ	913.01	10:25			Blocked
P-517	PZ	912.34	10:39	2.13	910.21	
P-520	PZ	914.77	11:02	4.89	909.88	
P-527	PZ	894.90	9:25	2.94	891.96	
P-528	PZ	900.31	9:22	6.21	894.10	
P-529	PZ	902.51	9:20	3.32	899.19	

TABLE 1C. MEASURED WATER LEVELS IN THE CHANNEL SAND ZONE APRIL 5, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
12-3A	PZ	911.99	9:09	15.03	896.96	
13-12	PZ	913.13	9:25	17.53	895.60	
MP-215BR	MW	909.99	9:05	14.50	895.49	
MP-231BR	PZ	917.95	9:02	22.23	895.72	
MP-242AR	PZ	909.42	11:39	12.51	896.91	
MP-281C	MW	914.12	10:55	18.60	895.52	
MP-282C	PZ	911.37	9:10	15.90	895.47	
MP-283C	PZ	915.34	8:59	19.86	895.48	
MP-286C	MW	914.59	11:15	16.65	897.94	
MP-406C	MW	917.40	11:10	21.51	895.89	
P-500A	PZ	915.99	11:19	19.82	896.17	

TABLE 1D. MEASURED WATER LEVELS IN THE BEDROCK-TILL INTERFACE APRIL 5, 2021 CECOS-ABER ROAD FACILITY


		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
12-3	PZ	910.04	9:10	14.77	895.27	
12-4	PZ	911.99	9:09	15.03	896.96	
12-5	PZ	910.04	11:59	12.90	897.14	
12-6	PZ	914.67	11:45	19.19	895.48	
13-5	PZ	914.92	9:00	19.19	895.73	
14-1	PZ	917.02	11:05	21.55	895.47	
14-3	PZ	908.12	9:43	12.27	895.85	
14-4	PZ	911.16	9:47	15.42	895.74	
14-5	PZ	910.09	10:25	13.76	896.33	
14-7	PZ	917.05	11:16	21.76	895.29	
MP-209	PZ	923.14	11:28	20.94	902.20	
MP-214R	PZ	910.86	9:17	14.99	895.87	
MP-217R	PZ	912.91	9:40	15.83	897.08	
MP-221R	PZ	910.54	10:39	10.55	899.99	
MP-222R	PZ	911.89	10:12	11.32	900.57	
MP-223R	PZ	910.05	10:00	12.17	897.88	
MP-226	PZ	913.85	10:59	15.76	898.09	
MP-227R	MW	913.00	13:12	15.52	897.48	
MP-228R	PZ	911.41	10:50	13.06	898.35	
MP-230R	PZ	908.28	10:33	13.08	895.20	
MP-231R	PZ	916.06	9:00	20.57	895.49	
MP-233R	MW	907.00	9:51	10.76	896.24	
MP-234R	MW	911.88	10:18	13.41	898.47	
MP-235R	MW	914.84	10:10	16.94	897.90	
MP-237	MW	913.68	10:05	15.58	898.10	
MP-238R	MW	915.31	11:06	17.11	898.20	
MP-240R	PZ	923.97	10:15	22.52	901.45	
MP-240R1	PZ	922.46	10:17	21.62	900.84	
MP-241R	MW	913.57	11:13	16.70	896.87	
MP-242	PZ	908.37	11:40	< 0.00	> 908.37	Flowing
MP-243	PZ	883.37	9:05	0.04	883.33	
MP-244R	MW	909.73	11:26	11.48	898.25	
MP-248	PZ	909.81	9:37	11.77	898.04	
MP-249	PZ	904.29	8:59	8.18	896.11	
MP-250	MW	910.07	11:20	11.82	898.25	


TABLE 1D. MEASURED WATER LEVELS IN THE BEDROCK-TILL INTERFACE APRIL 5, 2021 CECOS-ABER ROAD FACILITY


		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
MP-251	PZ	910.99	9:45	9.03	901.96	
MP-252	MW	894.59	9:27	< 0.00	> 894.59	Flowing
MP-253	PZ	901.36	9:10	7.25	894.11	
MP-254	PZ	886.47	9:07	0.68	885.79	
MP-255	PZ	909.81	10:22	11.80	898.01	
MP-256	PZ	909.57	10:25	20.12	889.45	
MP-259	PZ	904.17	9:06	7.18	896.99	
MP-260	PZ	911.12	10:02	17.10	894.02	
MP-265	PZ	886.34	10:53	4.27	882.07	
MP-266	PZ	899.14	9:00	14.14	885.00	
MP-267	PZ	891.68	9:03	6.64	885.04	
MP-269	PZ	912.79	9:40	19.91	892.88	
MP-270	MW	911.94	9:32	16.02	895.92	
MP-271	PZ	914.70	10:03	14.40	900.30	
MP-272	PZ	912.79	10:44	7.95	904.84	
MP-273B	PZ	932.17	11:42	36.71	895.46	
MP-274	MW	912.20	10:47	16.61	895.59	
MP-279	MW	910.36	10:10	9.63	900.73	
MP-280	MW	912.49	10:28	14.05	898.44	
MP-281	MW	913.53	10:58	18.06	895.47	
MP-284	PZ	913.43	10:48	6.85	906.58	
MP-285	PZ	915.37	10:33	11.86	903.51	
MP-287	PZ	889.18	8:52	1.06	888.12	
MP-290	PZ	898.20	9:18	0.26	897.94	
MP-294	PZ	906.14	8:48	11.28	894.86	
MP-296	PZ	902.87	8:54	8.65	894.22	
MP-304	MW	908.36	10:30	10.18	898.18	
MP-305	MW	907.74	10:47	13.50	894.24	
MP-404	MW	912.75	10:38	15.76	896.99	
MP-407	MW	910.31	10:27	14.42	895.89	
MP-408	MW	916.41	11:19	21.62	894.79	
MP-409	MW	911.83	9:49	9.60	902.23	
P-500	PZ	914.68	11:17	11.00	903.68	
P-501	PZ	914.30	10:28	10.31	903.99	
P-503	PZ	916.15	10:53	12.35	903.80	
P-504	PZ	915.71	10:57	17.76	897.95	
P-505	PZ	916.40	10:09	16.98	899.42	
P-506	PZ	916.06	10:16	12.23	903.83	
P-508	PZ	913.19	9:59	20.86	892.33	


TABLE 1D. MEASURED WATER LEVELS IN THE BEDROCK-TILL INTERFACE APRIL 5, 2021 CECOS-ABER ROAD FACILITY


		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
P-509	PZ	909.97	9:54	14.54	895.43	
P-510	PZ	914.17	9:50	17.91	896.26	
P-511	PZ	913.22	9:43	15.02	898.20	
P-513	PZ	912.76	9:36	15.02	897.74	
P-515	PZ	913.13	10:25	9.20	903.93	




















TABLE 1A. MEASURED WATER LEVELS IN THE UPPER SAND ZONE OCTOBER 4, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
MP-203A	PZ	928.74	11:03	18.60	910.14	
MP-203C	PZ	927.60	11:04	17.41	910.19	
MP-205C	PZ	915.36	9:01	8.20	907.16	
MP-205D	PZ	915.73	9:03	7.04	908.69	
MP-206AR	MW	916.73	9:31	10.28	906.45	
MP-207	MW	906.54	9:08	6.27	900.27	
MP-212A	PZ	913.30	11:17	5.28	908.02	
MP-215A	MW	909.11	9:16	14.70	894.41	
MP-220AR	PZ	910.10	11:36	5.44	904.66	
MP-222B	MW	910.09	11:00	6.82	903.27	
MP-224B	MW	913.83	10:31	5.01	908.82	
MP-231AR	MW	915.73	8:55	8.81	906.92	
MP-235AR	PZ	913.53	10:24	6.98	906.55	
MP-235CR	MW	914.66	10:27	11.20	903.46	
MP-239B	MW	915.58	11:26	7.81	907.77	
MP-244ARR	MW	909.82	11:48	14.22	895.60	
MP-246	MW	908.59	9:37	3.40	905.19	
MP-253A	PZ	900.34	9:07	9.07	891.27	
MP-255A	PZ	910.82	11:04	4.45	906.37	
MP-268	PZ	910.12	10:58	7.15	902.97	
MP-277B	PZ	915.56	9:11	6.27	909.29	
MP-284B	PZ	913.31	12:50	4.31	909.00	
MP-285B	PZ	915.27	13:20	7.35	907.92	
MP-290B	MW	898.71	9:13	6.80	891.91	
MP-299B	PZ	911.62	10:03	10.20	901.42	
MP-301B	PZ	907.90	9:42	8.82	899.08	
MP-303B	MW	906.24	9:30	4.75	901.49	
MP-401A	MW	906.37	9:20	10.67	895.70	
MP-402A	MW	908.42	10:33	4.61	903.81	
MP-403A	MW	912.37	9:45	8.85	903.52	
MP-404A	MW	915.09	10:16	7.32	907.77	
MP-405A	MW	911.02	10:00	7.55	903.47	
P-505A	PZ	915.97	11:17	10.35	905.62	
USPZ-1	PZ	908.00	9:32	6.13	901.87	

TABLE 1B. MEASURED WATER LEVELS IN THE 880 SAND ZONE OCTOBER 4, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
880-PZ1	PZ	908.49	9:33	6.54	901.95	
880-PZ2	PZ	907.11	11:34	4.50	902.61	
880-PZ3	PZ	915.45	11:32	8.94	906.51	
880-PZ4	PZ	909.45	11:45	5.96	903.49	
880-PZ5	PZ	914.42	10:14	8.27	906.15	
M-06	PZ	932.75	10:32	8.60	924.15	
M-25	PZ	913.32	11:23	9.80	903.52	
MP-200R	PZ	913.79	12:02	15.19	898.60	
MP-201	PZ	909.86	11:10	6.36	903.50	
MP-202	MW	911.89	10:53	9.30	902.59	
MP-203R	PZ	927.77	11:06	17.60	910.17	
MP-204A	PZ	917.16	10:54	7.03	910.13	
MP-205BR	PZ	914.62	9:05	8.27	906.35	
MP-206	PZ	915.99	9:29	9.36	906.63	
MP-206CR	PZ	915.31	9:27	8.76	906.55	
MP-208	MW	907.57	9:19	9.12	898.45	
MP-210AR	MW	912.83	9:35	6.11	906.72	
MP-211BR	MW	911.09	9:45	7.74	903.35	
MP-212D	PZ	912.48	11:19	4.08	908.40	
MP-213A	MW	912.98	9:55	18.91	894.07	
MP-214BR	MW	910.29	9:52	15.95	894.34	
MP-216BR	MW	911.36	9:00	13.34	898.02	
MP-217A	PZ	914.14	10:02	16.77	897.37	
MP-217B	PZ	914.24	10:00	16.83	897.41	
MP-219A	MW	912.34	12:05	8.18	904.16	
MP-223AR	PZ	910.63	10:40	8.18	902.45	
MP-227AR	PZ	912.12	11:09	15.39	896.73	
MP-228AR	MW	911.64	11:02	15.07	896.57	
MP-228B	PZ	911.34	11:04	14.79	896.55	
MP-229B	PZ	910.63	10:57	14.07	896.56	
MP-230A	MW	908.75	10:53	13.86	894.89	
MP-232A	MW	909.75	10:43	15.39	894.36	
MP-233AR	MW	907.44	10:14	5.30	902.14	
MP-234AR	MW	910.90	10:31	7.54	903.36	
MP-235BR	MW	914.50	10:26	15.19	899.31	
MP-238AR	MW	916.36	10:11	9.40	906.96	
MP-241AR	MW	916.39	10:17	15.64	900.75	
MP-247A	PZ	908.47	11:55	14.44	894.03	

TABLE 1B. MEASURED WATER LEVELS IN THE 880 SAND ZONE OCTOBER 4, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
MP-248B	MW	909.77	10:01	7.38	902.39	
MP-249B	MW	903.68	9:03	2.81	900.87	
MP-250A	MW	910.24	11:54	10.86	899.38	
MP-251A	MW	911.54	9:38	5.39	906.15	
MP-252A	MW	894.88	9:50	2.26	892.62	
MP-261A	PZ	912.36	11:41	13.29	899.07	
MP-264	PZ	909.85	12:05	5.25	904.60	
MP-266A	PZ	899.54	8:56	6.39	893.15	
MP-269A	PZ	912.62	10:21	18.80	893.82	
MP-270A	PZ	911.54	10:03	17.57	893.97	
MP-271A	PZ	914.14	10:49	7.60	906.54	
MP-272A	PZ	913.37	12:41	4.96	908.41	
MP-273ARR	PZ	932.26	11:12	35.98	896.28	
MP-274A	MW	912.78	10:25	18.29	894.49	
MP-275	MW	911.89	9:55	15.15	896.74	
MP-276	MW	906.81	9:26	9.85	896.96	
MP-277A	MW	915.24	9:13	8.84	906.40	
MP-278A	PZ	919.23	10:57	9.26	909.97	
MP-280A	MW	912.28	10:04	18.24	894.04	
MP-281A	PZ	913.69	10:34	19.24	894.45	
MP-285A	PZ	916.14	4:33	8.31	907.83	
MP-289A	PZ	913.33	9:58	10.95	902.38	
MP-290A	PZ	899.09	9:14	6.27	892.82	
MP-294A	PZ	905.35	8:51	4.60	900.75	
MP-296A	PZ	902.90	8:58	4.20	898.70	
MP-300A	PZ	907.33	9:27	9.08	898.25	
MP-304A	MW	908.42	11:16	6.56	901.86	
MP-305A	MW	908.11	11:29	2.75	905.36	
MP-306A	MW	911.34	9:45	14.30	897.04	
MP-401B	MW	906.56	9:22	7.61	898.95	
P-500B	PZ	914.82	14:25	10.27	904.55	
P-501A	PZ	913.93	11:52	6.89	907.04	
P-511A	PZ	913.52	13:48	19.71	893.81	
P-515A	PZ	913.01	12:04	6.13	906.88	
P-517	PZ	912.34	12:22	4.85	907.49	
P-520	PZ	914.77	11:47	7.65	907.12	
P-527	PZ	894.90	9:29	3.46	891.44	
P-528	PZ	900.31	9:26	7.00	893.31	
P-529	PZ	902.51	9:24	3.62	898.89	

TABLE 1C. MEASURED WATER LEVELS IN THE CHANNEL SAND ZONE OCTOBER 4, 2021 CECOS-ABER ROAD FACILITY

		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
12-3A	PZ	911.99	9:36	13.03	898.96	
13-12	PZ	913.13	14:00	17.49	895.64	
MP-215BR	MW	909.99	9:15	15.29	894.70	
MP-231BR	PZ	917.95	8:49	23.00	894.95	
MP-242AR	PZ	909.42	14:45	13.18	896.24	
MP-281C	MW	914.12	10:36	19.46	894.66	
MP-282C	PZ	911.37	9:25	16.16	895.21	
MP-283C	PZ	915.34	9:03	20.65	894.69	
MP-286C	MW	914.59	14:20	19.39	895.20	
MP-406C	MW	917.40	10:38	22.36	895.04	
P-500A	PZ	915.99	14:24	20.62	895.37	

TABLE 1D. MEASURED WATER LEVELS IN THE BEDROCK-TILL INTERFACE OCTOBER 4, 2021 CECOS-ABER ROAD FACILITY


		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
12-3	PZ	910.04	9:35	3.55	906.49	
12-4	PZ	911.99	9:44			Obstruction
12-5	PZ	910.04	10:12			Obstruction @ 7.95'
12-6	PZ	914.67	10:18	20.03	894.64	
13-5	PZ	914.92	9:04	19.15	895.77	
14-1	PZ	917.02	10:42	22.41	894.61	
14-3	PZ	908.12	10:05	12.06	896.06	
14-4	PZ	911.16	10:08	15.24	895.92	
14-5	PZ	910.09	10:36	14.71	895.38	
14-7	PZ	917.05	10:46	22.36	894.69	
MP-209	PZ	923.14	11:00	20.86	902.28	
MP-214R	PZ	910.86	9:48	14.92	895.94	
MP-217R	PZ	912.91	9:57	16.33	896.58	
MP-221R	PZ	910.54	11:27	11.70	898.84	
MP-222R	PZ	911.89	11:02	12.35	899.54	
MP-223R	PZ	910.05	10:39	13.70	896.35	
MP-226	PZ	913.85	11:49	16.52	897.33	
MP-227R	MW	913.00	11:08	16.26	896.74	
MP-228R	PZ	911.41	11:00	13.89	897.52	
MP-230R	PZ	908.28	10:55	13.49	894.79	
MP-231R	PZ	916.06	8:53	20.34	895.72	
MP-233R	MW	907.00	10:16	11.14	895.86	
MP-234R	MW	911.88	10:29	14.02	897.86	
MP-235R	MW	914.84	10:23	17.71	897.13	
MP-237	MW	913.68	10:20	16.27	897.41	
MP-238R	MW	915.31	10:09	17.40	897.91	
MP-240R	PZ	923.97	10:24	23.78	900.19	
MP-240R1	PZ	922.46	10:23	22.90	899.56	
MP-241R	MW	913.57	10:18	16.40	897.17	
MP-242	PZ	908.37	14:46		> 908.37	Flowing
MP-243	PZ	883.37	9:02	< 0.00	>883.37	
MP-244R	MW	909.73	11:44	12.12	897.61	
MP-248	PZ	909.81	10:02	12.55	897.26	
MP-249	PZ	904.29	9:04	9.00	895.29	
MP-250	MW	910.07	11:52	12.12	897.95	


TABLE 1D. MEASURED WATER LEVELS IN THE BEDROCK-TILL INTERFACE OCTOBER 4, 2021 CECOS-ABER ROAD FACILITY


		Top of Casing		Depth to	Groundwater	
		Elevation		Water	Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
MP-251	PZ	910.99	9:40	9.01	901.98	
MP-252	MW	894.59	9:53	< 0.00	> 894.59	Flowing
MP-253	PZ	901.36	9:08	8.11	893.25	
MP-254	PZ	886.47	9:04	0.36	886.11	
MP-255	PZ	909.81	11:07	12.55	897.26	
MP-256	PZ	909.57	11:11	21.20	888.37	
MP-259	PZ	904.17	9:11	8.28	895.89	
MP-260	PZ	911.12	10:34	18.10	893.02	
MP-265	PZ	886.34	8:53	3.11	883.23	
MP-266	PZ	899.14	8:57	10.75	888.39	
MP-267	PZ	891.68	8:59	3.24	888.44	
MP-269	PZ	912.79	10:22	20.78	892.01	
MP-270	MW	911.94	10:02	16.56	895.38	
MP-271	PZ	914.70	10:48	14.73	899.97	
MP-272	PZ	912.79	12:42	8.00	904.79	
MP-273B	PZ	932.17	11:10	37.52	894.65	
MP-274	MW	912.20	10:24	17.42	894.78	
MP-279	MW	910.36	9:52	9.72	900.64	
MP-280	MW	912.49	10:02	14.06	898.43	
MP-281	MW	913.53	10:30	18.83	894.70	
MP-284	PZ	913.43	12:52	6.85	906.58	
MP-285	PZ	915.37	13:18	11.31	904.06	
MP-287	PZ	889.18	8:50	0.11	889.07	
MP-290	PZ	898.20	9:15	1.06	897.14	
MP-294	PZ	906.14	8:52	11.73	894.41	
MP-296	PZ	902.87	8:59	8.32	894.55	
MP-304	MW	908.36	11:15	11.07	897.29	
MP-305	MW	907.74	11:17	13.15	894.59	
MP-404	MW	912.75	10:09	15.80	896.95	
MP-407	MW	910.31	10:39	15.21	895.10	
MP-408	MW	916.41	10:51	21.42	894.99	
MP-409	MW	911.83	9:43	9.62	902.21	
P-500	PZ	914.68	14:23	11.05	903.63	
P-501	PZ	914.30	11:51	10.26	904.04	
P-503	PZ	916.15	11:34	12.38	903.77	
P-504	PZ	915.71	11:29	16.60	899.11	
P-505	PZ	916.40	11:18	16.88	899.52	
P-506	PZ	916.06	11:13	12.29	903.77	
P-508	PZ	913.19	10:42	22.03	891.16	


TABLE 1D. MEASURED WATER LEVELS IN THE BEDROCK-TILL INTERFACE OCTOBER 4, 2021 CECOS-ABER ROAD FACILITY


		Top of Casing Elevation		Depth to Water	Groundwater Elevation	
Well ID	Use	(ft, MSL)	Time	(ft)	(ft, MSL)	Notes
P-509	PZ	909.97	10:34	14.61	895.36	
P-510	PZ	914.17	11:02	18.68	895.49	
P-511	PZ	913.22	13:49	15.25	897.97	
P-513	PZ	912.76	10:10	15.00	897.76	
P-515	PZ	913.13	12:03	9.20	903.93	














SECTION IV

TOTAL WEIGHT, MANIFEST NUMBERS, TREATMENT METHOD AND DISPOSAL DESTINATION OF TSCA LEACHATE FILTER CAKE

2021 Waste Profiles

Waste Profile Numbers - AI3875; AL375602; AL404069

The total TSCA leachate solids from the LTS filter press solids operation is summarized in the table below.

Manifest Numbers	No. of Drums	Weight (kg)	Weight (lb)
014268977	4	622	1,369
014269036	7	1,527	3,359
2021 TOTALS	11	2,149	4,725

Treatment Method: Land Disposal at Chemical Waste Management, Inc.

facility.

Disposal Destination: Final Destination at:

Waste Management, Inc.

Emelle Facility

Alabama Highway 17 at Mile Marker 163

Emelle, AL 35459

Plea	ase print or type. (Form designed for use on elite (12-pitch) typewriter.)		Form Approved. OMB No. 2050-0039
1		gency Response Phone . 4. Manifest Track 0 1 4 2	268977 JJK
	5. Generator's Name and Mailing Address Cocs International Generator Social Above Constitution of the Co	r's Site Address (if different than mailing address)	
	1 (1) 43	176	
	Generator's Phone:	LLO FDA ID North	
	1 Transporter 2 Company Name Transporter 2 Company Name Transporter 2 Company Name	Inc Distersion	780769947
	7. Transporter 2 Company Name	U.S. EPA ID Number	er
	8. Designated Facility Name and Site Address	U.S. EPA ID Numbe	er
	Ala Demo Huy 1	1 WWITS	
	8. Designated Facility Name and Site Address Change Work P Alabema Huy 1 Facility's Phone: 205. US2. 9721 Emella Ac 359	159 ALDOG	00 622464
	9a. 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))		Unit 13. Waste Codes
٦. 	TR9. NA3077 Hezerdous Weste Solid N.O.S. 9	2 186.361	F039
GENERATOR	1 III (7039, Polychlorinated Biphenyls)	2 DM 100130)	
GENE	2RQ, NA3077 Hazardous Waste Solid	1 2494	P039
	III CF039, Polychlorinate Biphenyls	1 DM ains	
	"RQ, NA 3077 Hazardous Waste Solid III	1 000 186,36	F039
	CF039, Polychlorinated Biphensis	1 DM 1000 K	
	4.		
	14. Special Handling Instructions and Additional Information AL -40-1069 AL - 375602		
		<i>x</i> .	±
	15. GENERATOR'S/OFFEROR'S CERTIFICATION: hereby declare that the contents of this consignment are fully an		L#B/S6
	marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable inter Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment	national and national governmental regulations. If export of Consent.	port shipment and I am the Primary
	I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or Generator's/Offeror's PrintedTyped Name	(b) (if I am a small quantity generator) is true.	Month Day Year
1	Darry Westett	torbodina	Pliatial
INT	16. International Shipments Import to U.S. Export from U.S. Transporter signature (for exports only):	Port of entry/exit: Date leaving U.S.:	
TER	17. Transporter Acknowledgment of Receipt of Materials Transporter 1 Printed/Typed Name Signature		
POR	Transporter 1 Printed/Typed Name Signature	armon arne	Month Day Year
TRANSPORTER	Transporter 2 Printed/Typed Name Signature		Month Day Year
F	18. Discrepancy	*	
	18a. Discrepancy Indication Space Quantity Type	Residue Partial Rejection	Full Rejection
	Ma	anifest Reference Number:	
ILITY	18b. Alternate Facility (or Generator)	U.S. EPA ID Numbe	er
FAC	Facility's Phone:	Ī	
ATED	18c. Signature of Alternate Facility (or Generator)		Month Day Year
DESIGNATED FACILITY	19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recy	ycling systems)	
B	1. 2. 3.	4.	
	20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest excep	ot as noted in Item 18a	
	Printed/Typed Name Signature		Month Day Year

FAX (716) 242-4558 (716) 827-7200



NYDEC #9A-278 EPA ID# NYD980769947 DATE 890838 01/27 /21

	PICK UP				DELIVERY				
SHIPPER	STREET CITY CONTACT NAME SCHEDULED TIME	G TELERI MBR STATE RG OH	ZIP COI	G	STREET CITY CONTACT NA	STR= M G AL E I (E	STATE	17	ZIP CODE
	ADDITIONAL INFORMATION / If damaged at pickup site, did via Qualcomm?	EQUIPMENT DAMAGE you send in Equipment N Explain damage	Damage Report (EDR) e below.		to deliver to f Lading. 101, Item 8	his shipment of ma Shipment valuation 48. L INFORMATION / E	(2) (iii) HazMat cer anifested waste to the limits apply from EQUIPMENT DAMAGI you send in Equipm N Explain dama	ne TSDF listed of HazMat Rules P	on this Bill Publication
	PURCHASE ORDER NO.	WORK ORDER NUMBER	MANIF	EST NUM	MBER	- I	H.M. NUMBER		
	LOAD NUMBER	TRACTOR	TRAILER	ROLL	42689 6FF BOX	DRIVER NUMBER	DRIVER'S NAME	S. (G	
	EQUIPMENT M	IATERIAL DESCRIPTION	ON/MANIFEST NUM	BER	QUANTITY	Product unload	ling station and/or	r tank approve	d by:
UNI	T# DROPPED T# PICKED UP NDITION REPORT	ique			DH	CONSIGNEE'S SIG Compressor us In-Transit Heat Analysis/C of A	sed YES _ used: YES _	NONO _	
PI	CK UP	18 N		1	DELIVERY				
AF	CK UP DATE RRIVAL TIME AY #2 DATE	RELEASE T		AM A			DAY #1 DAT AM RELEASE MEAM REL	TIME	AM PM AM PM
AF	RRIVAL TIME	PM RELEASE T	IME	AM PM [DAY #3 DATE	ARRIVAL TIN	ME AM REL	EASETIME _	AM PM
(if DI	RAILER EMPTY UPON AF not, explain below—) P MEASUREMENT (Tank OMMENTS: (EXPLAIN AL	ers Only)		s (if not, explain be	elow—)	UPON DEPARTUR		□ NO
IF 1, 1	AZMAT MATERIALS USED (6 YES EXPLAIN: THE UNDERSIGNED, CERTI RUE AND COMPLETE.			1	F YES EXPLA THE UNDERS	IGNED, CERTIFY	THAT THE ABOV	E INFORMATIO	ON IS
SH	HIPPER'S SIGNATURE	N.	Date	- 6	CONSIGNEE'S	SIGNATURE		Date	

SLOT# 2Z

GENERATORS NAME LECOS TATERNATIONAL TNC

MANIFEST NUMBER: 014268977JJK-1

DISCREPANCY DETAILS:

I. DRUM COUNT	
Line / MANIFEST STATES 2 AUTUAL DE	RUMICOUNT IS
LINE 2 MANIFEST STATESACTUAL DR	TUM COUNT IS 2
2. INCORRECT MARKED DRUMS.	
3. INCORRECT/INCOMPLETE MANIFEST. DO	Profile ALHO4069 ON
PER out of service sheet only 1 IN	
4. OTHER_	
	19
Chiton well 1-28-21	Lester Burrell SUPERINEERS SIGNATURE
RESOLUTION:	
PERSON CONTACTED:	DATE:
DETAILS:	
$thm:control_c$	downody. (Thoughpape, as a color of more area or agreement or of a think agree boys a color or agreement of a solid soli

PI		nt or type. (Form design			pewriter.)		***************************************					n Approved	OMB No	2050-003
1	WA	ORM HAZARDOUS ASTE MANIFEST	1. Generator IOV	1200	4337	44 1	1500	rigency Respon	9300	4. Manifest	426	1897	7 J	JK
	5. Gen	nerator's Name and Maili	ng Address	(Le c = 50°	SI TATE	rn stic	Ceneral Land	tor's Site Addres	s (if different t	han mailing addres ,	15)			Million and Millio
	Gerbr	ator's Phone: 513	724.511		Fram sh	-130	17 42	176						
		nsporter 1 Company Van	ne i	nvivon	1	10		1		K. SI EPAIDA	(mber)	VOY	(9:	- 7U7
	7 Tran	nsporter 2 Company Nan	ne	MANAGU	1154/2	1 61	onp	inc.	THE CONTRACT OF THE PARTY OF TH	U.S. EPAID N	lumber	001	91	11/
	8. Desi	8. Designated Facility Name and Site Address Change I West Many 1 — U.S. EPA ID Number									lumber			
	8. Designated Facility Name and Site Address Chancel West Management The U.S. EPAID Number Alabame Huy 17 M.M. 163 Emill AL 35459 IACDCO											,		2
		rs Phone 205.					_ 35	35459 ACDOOL 622464						
	9a. HM	9b. U.S. DOT Descripti and Packing Group (if:	any))					10. Conta No.	Type	11. Total Quantity	12. Unil WL/Vol.			
TOR	X	TRO, NAO						2	hm	186.34	1	Fc39	***************************************	
GENERATOR			A3077						1011			Cn 201		<u> </u>
9	X	III CFO	39, 8	bluch	acinate	10.0	5.9	1	om	244,48	K	F039		
		RQ, NA	3077	Hazer	lous We	isto so	田町	1		186.34	1 =	F039]
		C P039	Polyr	hlorin	rated (3:phen	7/2 C	سلم	PM	,0,104	n		######################################	
						, 0,0	7, 311							
	14. Spe	ecal Handling Instruction		formation	-4040	109								
	1	F. Pro	CI'F#		3750	002					100	-i		
	15 GE	ENERATOR'S/OFFERO	R'S CERTIFICATIO	A-T DN: I hereby decla	387	of this constan	ment are fully a	nd accurately de	escribed above	hy the nenner shir	anion name	B/56	cified pools	2004
	Ex	arked and rabered/pracar conter, I certify that the o	ded, and are in all r contents of this cons	respects in proper o signment conform t	condition for transp o the terms of the a	ort according to attached EPA A	applicable inter	mational and na of Consent.	tional governm	iental regulations. I	If export sh	ipment and I a	m the Prima	ary
	Conerat	ertify that the waste mini		Identified IT 40 CF	K 202.27(a) (ii t an	r a large quanci	6ignature	(b) (iii am a sm	all quantity ger	nerator) is true.		Mont	th Day	Year
NTL +	1	mational Shipments	Import to	U.S.		Export	from U.S.	Portofer	try/exit:	650	***************************************	P	lld	1191
		orter signature (for expor sporter Acknowledgment		ials	·		1	Dale leav	· ·	1"				
PORTE	Transpor	rter 1 Printed/Typed Nam	1/178) in S			Signature	A 5	<i>c</i> /	<u> </u>	7 .	Mont	h Day	Year
TRANSPORTER	Transpor	rter 2 Printed/Typed Nam	ne				Signature	(65,111	Conci	<u> </u>	Luz	Mont	h Day	712\ Year
†	18. Disc	repancy							•		***************************************			
	18a, Disc	crepancy Indication Spa	ce Quan	itity	Тур	е		Residue		Partial Rejec	cilon		Full Reje	ection
	18b. Alte	mate Facility (or Genera	itor)	***************************************			Ma	nifest Reference	Number:	U.S. EPA ID Nu	mhee			
ACILI	Paratra da									4	MIDE!			
DESIGNATED FACILITY	Facility's 18c. Sign	Fnone: nature of Alternate Facilit	ty (or Generator)									Mont	th Day	Year
SIGNA	19. Haza	rdous Waste Report Mar	nagement Method (Codes (i.e., codes I	or hazardous wast	e treatment, dis	posal, and recy	ding systems)						1
吕	1,			2.	Andreas Andreas Veryalingular consensations		3.			4.	State of a		****	
	20. Desig	gnated Facility Owner or yied Name	Operator: Certificat	ion of receipt of ha	zardous materials o	covered by the	The same of the sa	as noted in Item						
1	7	OMMO	1 Th	1051	5		Signature O	nn	2	luas	L	Monti	128	ear 12/
PA	rem/87	00-22 (Rev. 3-05) Pr	evious editions a	ire obsolete.	T.		DESIGN	ATED FA	of In F	O DESTINA	TION	·		

PCB Out of Service Worksheet Prepared by: Andrew Thompson On Behalf of CECOS International, Inc.

Manifest Doc. #014266977 51 State Manifest #0HD087433744

Unique Drum ID Number	Waste Profile	Out of Service	Total Wt. Per Drum (KG)	Net PCB Wt. Per Drum (KG)
3265	AL-404069	11-2-20	249.48	0.016
3266	AL-375602	11-2-20	93.18	0.016
3267	AL-375602	1-5-21	93.18	0.016
3268	AI3875	1-15-21	186.36	0.016

Date: 1-27-21



Chemical Waste Management P.O. Box 55 36964 Alabama Hwy 17 Emelle, AL 35459-0055 (205)652-9721

CECOS INTERNATIONAL INC 5092 ABER ROAD

WILLIAMSBURG, OH 45176

Site Infomation

CECOS INTERNATIONAL INC 5092 ABER RD

WILLIAMSBURG, OH 45176

ACKNOWLEDGEMENT OF RECEIPT OF WASTE SHIPMENT

Generator Name: CECOS INTERNATIONAL INC

Enclosed is/are your Generator Number Two copy / copies for Alabama Manifest Numbers:

014268977JJK

This copy is to acknowledge that Chemical Waste Management, Inc., of Emelle, Alabama has received your shipment. As a requirement of 40 CFR 264.12 (b), this letter serves to inform you that this facility has the proper permits and will accept your shipment upon completion of waste analysis procedures specified in the facility's Waste Analysis Plan and as determined in the approval waste profile submitted for this/these wastes.

As of September 26, 1997, Chemical Waste Management, Inc., Emelle Alabama (ALD000622464) is operating under a AHWMMA Permit, issued by the Alabama Department of Environmental Management. (RCRA)

Al Talbott Safety Manager

February 08, 2021

Plea	UNIFORM HAZARDOUS WASTE MANIFEST	1. Generator ID Number	oncon) typewriter.)	2. Page 1 of 3. Eme	J. (- <)	- 7	4. Manifest 1	racking N		JJK	
	5. Generator's Name and Mailing Address Generator's Site Address (if different than mailing address)										
	Generator's Phone: 6. Transporter 1 Company Nam 7. Transporter 2 Company Nam	U.S. EPA ID N) ((v)	(179						
	8. Designated Facility Name an	d Site Address	Chip	mellur	Deno.		U.S. EPA ID N	umber			
	Facility's Phone:	Carlin	11 sail	114 35	451		1140	M. C.	())	464	
	9a. 9b. U.S. DOT Descripti and Packing Group (if a		g Name, Hazard Class, ID Numb	er,	10. Conta	iners Type	11. Total Quantity	12. Unit Wt./Vol.	13.	Waste Codes	
GENERATOR —	X 10 (T.	132 Sche	L. Wills	Mus. 7.	1%	DM	186.30				
— GENE	X 2. R.Q. N.	9307 W	= allous War	stp Sdic No. 5.7 Quillenyls	22	DM	247.48	K	Fu3c		
	3. RQ. NA (F039	3077 - X.	torcous lines	t-Solic II	1	DM	186.36	1	P034	1	
	14. Special Handling Instruction	s and Additional Information	AL - 4104101	69 02					The state of the s		
	marked and labeled/placar Exporter, I certify that the o	ded, and are in all respects i contents of this consignment	eby declare that the contents of in proper condition for transport a conform to the terms of the attact in 40 CFR 262.27(a) (if I am a I	according to applicable inte ched EPA Acknowledgmen	ernational and nat t of Consent.	ional governm	e by the proper ship pental regulations.	oping name	e, and are classipment and I a	sified packaged.	
П	Generator's/Offeror's Printed/Ty			Signature	0	700	it.		Mon	th Day Yea	
빔	16. International Shipments Transporter signature (for expo	Import to U.S.	[Export from U.S.	Port of er Date leav		<u> </u>	735000000000000000000000000000000000000		41010	
_	17. Transporter Acknowledgmen Transporter 1 Printed/Typed Nar Transporter 2 Printed/Typed Nar	CARNE	S	Signature Signature	100 Lyn	ten. (low	Vez	Mon Mon	113713	
	18. Discrepancy 18a. Discrepancy Indication Spa Aunt Correction	u Dix A. Thon	Type	[21 M	Residue	e Number:	Partial Reje	ction	[Full Rejection	
FACILI	AUNE CONTRETION OF THE PROPERTY OF THE PROPE									±	
GNAIEL	18c. Signature of Alternate Facil 19. Hazardous Waste Report Ma		e., codes for hazardous waste tr	eatment disposal and rec	volina sveteme)				Mor	nth Day Ye	
ı	1. H141	2.	H132	3.	141		4.				
	20. Designated Facility Owner o	r Operator: Certification of re	ceipt of hazardous materials cov	rered by the manifest exce Signature	pt as noted in Iter	m 18a	1/40	al.	Mor	nth Day Yea	

Ple		int or type. (Form desig									m Approved	. OMB No.	2050-003
$ \uparrow$	W	FORM HAZARDOUS /ASTE MANIFEST	1. Generator-ID Nur	08/143	3. Emergency Response Phone 6. Manifest Tracking Number 014268977 JJK								
$\ $	5. Ge	enerator's Name and Mailin	ng Address	Gecos.	Abr. Ru.	UL Genera	tor's Site Address	s (if different t	han mailing addres	ss)			
		5135	700 (145)	(1).11.2	Hbr Co	17 43	5176						
	Gente 6. Tra	erator's Phone:	724.6114										
		J65 1/6	it En	Vironme	1 -1 6x	04 b.	Inc		N.S. EPA IBA	mup.	807	699	747
	7. Tra	ansporter 2 Company Nam	е			1			U.S. EPA ID N		0 1		1 11
	8. De:	signated Facility Name and	d Site Address	<u>(</u>	1.2.21) a 1 d	bo	· -	U.S. EPA ID N	Number			
				Ã	hamical labemal	Luv	1 10 Dezou	v 15.3 mr. 2. tu	c.				
	Facilit	ty's Phone:205. (652.97	121 8	nelli. A	35	459	1,165	IALD	000	622	464	ļ
	9a. HM	9b. U.S. DOT Description and Packing Group (if a	on (including Proper S	Shipping Name, Hazard C	lass, ID Number,		10. Contai	T	11. Total	12. Unit		Waste Code	
آ ا		FRO, NA30	J77 Haz	erdous Wes	ta 501,1 N.	d.5. 9.	No.	Туре	Quantity	Wt./Vol.	F039		Ī
GENERATOR	\wedge	III, CFO	39,70%	ychlorina-	ted Biphen	(z/y)	12 ·	DM	186.34	K	1951		
GEN	y	2 RQ, N	A3077	Hazardou	Waste S	did	2-1-		NIG.		F039		
	/\	III CFC	39, Po	lychlori	nated N.O.	5.9 hany 5	I	om	277.48	K	100		
		RQ, NA	3077 F	azcirolous	Wastp Sc	III	1	Total Control	186.36		F039		
		CF039.	Polych	Morinat	ed Bighen	XIS	1	Pm	104134	K	10.		
		4.)		1 100	7,3,9							
	14. Sp	pecial Handling Instructions	and Additional Infor	AL -40	04069								
	'	((. () 07	ile #		75602						ــــــــــــــــــــــــــــــــــــــ		
	15. G	GENERATOR'S/OFFEROR	R'S CERTIFICATION	: I hereby declare that th	875 e contents of this consign	ment are fully a	and accurately de	scribed above	buthe managed:		B150		
	E	Exporter, I certify that the co	ontents of this consid	nment conform to the terr	nor transport according to ms of the attached EPA A	applicable inte	rnational and nati	onal governm	ental regulations.	If export sh	ipment and I	am the Prim	aged, ary
	Genera	certify that the waste minir ator's/Offeror's Printed Typ	ed Name	entified in 40 CFR 262.27	(a) (if I am a large quanti	ty generator) or Gignature	(b) (if I am a sma	Il quantity ger	nerator) is true.		Mon	th Day	Year
↓	16 Inte	ernational Shipments	REVER	<u> </u>		1/0	Turse	test	(2)			112	
NT'L		porter signature (for export	Import to Us only):	I.S.	Export	from U.S.	Port of en Date leavi						
TER.		ansporter Acknowledgment porter 1 Printed/Typed Nam		s			Date leavi	ng 0.3					
S S	K	JORMAN (BRN	13		Signature	ormi	ren (OD by	10	Moni	th Day	712\
TRANSPORTER	Transp	oorter 2 Printed/Typed Nam	ie			Signature	COCYNI	er VC		ycc 2	Mon	th Day	Year
<u>-</u>	18. Dis	screpancy						*					\bot
	18a. Di	iscrepancy Indication Space	e Quantit	у	Туре		Residue		Partial Reje	ction	Г	Full Reje	ection
	6	Out correctm	an A. Tho.	per 17 2/1/2	21	Ma	anifest Reference	Number	•				
FACILITY	18b. Ali	ternate Facility (or General	tdr)				annock i koloronoc	rumber.	U.S. EPA ID Nu	ımber			
		's Phone:				7			ì				
ATE	18c. Sig	gnature of Alternate Facility	y (or Generator)								Mon	ith Day	Year
ESIGNATE	19. Haz	zardous Waste Report Man	nagement Method Co	des (i.e., codes for hazar	dous waste treatment, dis	sposal, and recy	cling systems)						
	1.	1401	2	14132		3. 11	141		4.				
	20. Des	signated Facility Owner or 0	Operator: Certificatio	n of receipt of hazardous	materials covered by the			18a					
\downarrow	/	Tommy	Thi	rash		Signature	101100	u À	1/10	1	Mont	th Day	Year
PA	Form ¹ 8	3700-22 (Rev. 3-05)	evious editions are	e obsolete.		DESIGN	ATED FAC	LITY T	O DESTINA	TION S	STATE (IF REO	UIRED
							()	8			- '		,

 $\mathbf{W}\mathbf{M}$

Chemical Waste Management P.O. Box 55 36964 Alabama Hwy 17 Emelle, AL 35459-0055 (205)652-9721

Manifest Document Number:

CECOS INTERNATIONAL INC 5092 ABER ROAD

WILLIAMSBURG,OH 45176

Site Information

CECOS INTERNATIONAL INC 5092 ABER RD

WILLIAMSBURG, OH 45176

CERTIFICATE OF DISPOSAL

Chemical Waste Management, Inc. (ALD000622464) has received waste material from CECOS INTERNATIONAL INC

as described on Hazardous Waste Manifest Number 006461653GBF

Chemical Waste Management, Inc. hereby certifies that the Non "PCB" line item(s) was/were disposed of on/or before the date(s) shown below in accordance with State and Federal Regulations.

Al Talbott, Safety Manager

March 16, 2021

LN	Profile	Quantity	Disposal Date	Description	
1	AL404069	1	02/06/2021	LEACHATE SOLIDS - OILY SLUDGE	

 $\mathbf{W}\mathbf{M}$

Chemical Waste Management P.O. Box 55 36964 Alabama Hwy 17 Emelle, AL 35459-0055 (205)652-9721

Manifest Document Number:

Site Information

CECOS INTERNATIONAL INC 5092 ABER ROAD

CECOS INTERNATIONAL INC

5092 ABER RD

WILLIAMSBURG, OH 45176

WILLIAMSBURG, OH 45176

CERTIFICATE OF DISPOSAL

Chemical Waste Management, Inc. (ALD000622464) has received PCB material from CECOS INTERNATIONAL INC

as described on Hazardous Waste Manifest Number 014268977JJK-2

Waste Management, Inc. hereby certifies that the above described material (excluding PCB liquids, if applicable) was landfilled on the dates shown below, in compliance with State and Federal Regulations.

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representation (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

Al Talbott, Safety Manager

March 22, 2021

OSD	Unique ID	Cont #	Profile	Disposed	Description
1/5/21	3267	1	AL375602	3/5/21	LEACHATE CONTAMINATED DEBRIS
11/2/20	3266	2	AL375602	3/5/21	LEACHATE CONTAMINATED DEBRIS

Page 1 of 1 Manifest: 014268977JJK-2

Ple	ase pr	int or type. (Form designed for use on elite (12-pitch) typewriter.)						Approved.	OMB No. 2	2050-0039		
\uparrow		FORM HAZARDOUS ASTE MANIFEST PAGE AND Number 2. Page 1 of 1	800		930	○ 4. Manifest T	126		6 J .	JK		
		CIR True () ()	Generator JSC	r's Site Address ((if different t	han mailing address	s)					
	6. Tr	erator's Phone: Storage Environmental Group.	Inc	•		U.S. EPA ID N	umber (1700	994	7		
		7. Transporter 2 Company Name U.S. EPA ID Number										
	8. De	8. Designated Facility Name and Site Address Chanical Wash Management Inc. Alabama Huy. 17 M.M. 163 Facility's Phone: 205, 652, 972 1 Emella AL 35459 ALDOOD 622464										
П	Faci	lity's Phone: 205, 652,972/ Emella, AC 350	159			144	700	0 62	1746	4		
	9a. HM	9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number,		10. Contain No.	ners Type	11. Total Quantity	12. Unit Wt./Vol.	13.	13. Waste Codes			
TOR		170, NA3077, Hezerlous Wester Solid, N.O.S HT CF039, Polychlorinoted Biphenyls)	5.7,	1,	DМ	instril	K	F037				
GENERATOR			.,१.		. ,	1271.7	1/	F037				
	Ľ	TI, (Fo39, Polychlorineted Birthenyls)		1	DM	186.36	K		_			
	X	3. Ry NA3077, Hezerdous Weste Solid, N.O. tt. CF039, Polychlorineted Biphony		/	DW	93.18	K	4037				
$\ \cdot\ $	-	4.	3)			10,10						
	14.	1 + 1 + 10+110 TO AL 10 (00)	#3	AL 37	5602							
	9	A. #2 Profile # AI3875										
	15.	GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment marked and labeled/placarded, and are in all respects in proper condition for transport according to app Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledge.	plicable inter	national and national								
Ш	Gen	I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity ge erator's/Offeror's Printed/Typed Name	enerator) or o	(b) (if I am a sma	II quantity g	enerator) is true.		Moi	nth Day	Year		
			Orto	m labo				1	0 10	121		
ITA	16. I	International Shipments Import to U.S. Export from sporter signature (for exports only):	n U.S	Port of en								
EB	17.	Transporter Acknowledgment of Receipt of Materials	ianatura.	411		1		Mor	ath Day	Voor		
SPOR	iran	sporter 1 Project Typed Name SowijER	signature	-		Jan-		: 1	oth Day	Year		
TRANSPORTER	Tran	sporter 2 Printed/Typed Name S	Signature					Mod	nth Day	Year		
1	18. [Discrepancy										
	18a.	Discrepancy Indication Space Quantity Type	L	Residue		Partial Rej	ection		Full Reje	ection		
	18b.	Alternate Facility (or Generator)	Ma	nifest Reference	Number:	U.S. EPA ID N	lumber					
PC P		•				1						
DESIGNATED FACILITY	Faci 18c.	Signature of Alternate Facility (or Generator)						Mo	onth Day	Year		
NUU	19.1	Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, dispos	sal, and recy	cling systems)								
P. P.	1.	+132 HIU 2 HIUI 3.	H	132		4.						
		Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the mated/Typed Name	anifest excep)				Ma	onth Day	Year		
		Annette Wilson	originature (sinne	the	Wilow	2		0 18	124		

ENVIRONMENTAL GROUP, INC 60 Commerce Drive, Buffalo, NY 14218 www.hazmatinc.com FAX (716) 242-4558 (716) 827-7200



NYDEC #9A-278 EPA ID# NYD980769947 DATE 897991 10/17/21

	PICK UP			DELIVERY				
SHIPPER	STREET STREET CITY CONTACT NAME SCHEDULED TIME CONOC 1300	D ZIP CODE H 4517/ PHONE	CORSIGNEE	STREET CITY CONTACT NAM	TUVOZ	7-17 STATE AL 200	3 3-69- 4-68	ZIP CODE PHONE
	ADDITIONAL INFORMATION / EQUIPMENT DAMA If damaged at pickup site, did you send in Equipr via Qualcomm? Y N Explain da	nent Damage Report (EDR) mage below.		to deliver the of Lading. Statement of Lading. Stat	INFORMATION / EG th delivery site, did y m? Y N	ifested waste limits apply fr QUIPMENT DAN ou send in Equ Explain o	to the TSDF listed om HazMat Rules	on this Bill Publication
	PURCHASE ORDER NO. WORK ORDER NUI	MBER MANIFES	TNUN	MBER (96	31 TIK	.M. NUMBER	5731	
	LOAD NUMBER TRACTOR	TRAILER	ROLL	OFF BOX	DRIVER NUMBER	DRIVER'S N	AME SOVIE	.0
	EQUIPMENT MATERIAL DESCR	IPTION/MANIFEST NUMBE	ER	QUANTITY	0	ng station ar	nd/or tank approv	ved by:
UNI	UIPMENT TYPE TIT# DROPPED TO DRAWN 5 IT# PICKED UP TO DRAWN 5 NDITION REPORT TO DRAWN 5	CLASS 9 PC	6	5. 33570 40000	CONSIGNEE'S SIGN Compressor use In-Transit Heat I Analysis/C of A	ed Y used: Y	ES NO ES NO	
PI	ICKUP 110 - BROWIL		_ [DELIVERY	LUL-	WASE	ME	
Al	RRIVAL TIME 130 PM RELEAS AY #2 DATE	SE TIMEAN	M A				SE TIME	
	RRIVAL TIMEAM RELEA	SE TIMEAN	4		ARRIVAL TIM			PM
(if D	RAILER EMPTY UPON ARRIVAL not, explain below—) IP MEASUREMENT (Tankers Only) OMMENTS: (EXPLAIN ALL DELAYS)		6 ((if not, explain be	AN AND EMPTY Uelow—) (Explain all delay			S NO
IF	AZMAT MATERIALS USED (ex. overpacks, etc YES EXPLAIN: THE UNDERSIGNED, CERTIFY THAT THE AE RUE AND COMPLETE.	BOVE INFORMATION IS		IF YES EXPLA I, THE UNDERS TRUE AND COM	IGNED, CERTIFY	THAT THE A	BOVE INFORMA	TION IS
SI	HIPPER'S SIGNATURE	Date 2-2/		CONSIGNEE'S	SIGNATURE		Date	A 18 1

HAZMAT BILL OF LADING GENERATOR COPY

PA-AI3675

Manifest Doc. Mt.:

Profile Mumber: A11875 104 Janlinsk esste

. Is this waste a non-wantmester or wastewater? (dee 40 CFR 268.2) Check OFE: 1. In this waste a non-wastnesser of wastewater? (dee 40 cFH 268.2) Check Off: Monwastewater & Montageter code, including ALL USEPA haserdous wasts codes that apply to this wasts shipment, as defined by 40 cFH 261. For each waste code, its wasts code has no subcategory. Spent solvent troutes be introduced and attached by the generator. If 0001-0041 requires treatment of the characteristic and attached, then the underlying haserdous constituent(s) present in the wasts must be listed. Ar.

	Hazardoue Hasiz Code(5)	EPTER THE SUBCATEGORY DESCRIPTION. IF MOR APPLICABLE, SIMPLY CHECK HOME		5. HOW HU
1	2039	DESCRIPTION	NORTE	ENTER DETE
1	100		X	A
3				
4		or DOO1-0043, underlying hazardoub constituent(s), use the "5039/Underlying user Form" provided (CM-2004) and observe harms		

HOW MUST THE WASTE BE MANAGED? In column 5 above, enter the letter (A, B1, B3, B4, C, D or B) below that describes how the waste must be managed to comply with the land disposal regulations (40 cms 266.7). Please understand that 12 you the identer B1, B3, B4 or D, you are making the appropriate certification as provided below. (States authorized by EPA the Letter B1, B3, B4 or D, you are making the appropriate certification as provided below. (States authorized by EPA to manage the LDR program may have requistory citations different from the at GPR citations listed below. Where these regulatory citations differ, your certification will be deemed to refer to those state citations instead of the 40 GPR Please understand that 11 you enter

RESURICIED WASTE REQUIRES TREATMENT

This waste must be tracted to the applicable treatment standards not forth in 40 CER 258.40.
For Secondard Debris: "This hexardous debris is subject to the elternative treatment standards of 40 CFR 268.45." 5.1 RESTRICTED WASTE TREATED TO PERFORMANCE STANDARDS "I cortify under penalty of law that I have personally examined and am familiar with the treatment technology and operaction of the treatment process used to support this certification. Based on my inquiry of those individuals amendment process used to support this certification. Based on my inquiry of those individuals immediately responsible for obtaining this information, I believe that the treatment process has been operated and maintained properly so as to comply with the treatment standards apportised in 40 CFR 258-40 without impleminable dilution of the prohibited waste. I am sware there are significant penalties for submitting a false certification, including the possibility of fine and imprisonment."
3.2 (Cartification removed by Phase IV.)

8.1 SCOOD FAITH ANALYTICAD CERTIFICATION FOR INCINERATED CHGANICS of the treatment process used to support this certification. Based on my inquiry of those individuals immediately of the treatment process used to Support tals certification. Seried on my inquiry of those individuals immedia
responsible for obtaining this information, I believe that the nonvastewater organic constituents have been
traited by combustion in units as specified in 268.42 Table 1. I have been unable to detect the nonvastewater
organic constituents despite having used best good faith efforts to enalyze for such constituents. I am dwere
that there are significant penalties for submitting a false certification, including the possibility of fine

8.4 DECHARACTERIZED WEST'E REQUIRES TREATMENT FOR UNDERLYING HAMARDOUS CONSTITUENCE "I certify ander penalty of lev that the waste has been treated in accordance with the requirements of 40 CFR 268.40 Co remove the hazardowe characteristic. This decharacterised waste contains underlying hazardows constituents that require remove the nazardove characteristic. This perhapselection waste convertible should be seen that require further treatment to meet this ereal treatment standards. I am sware that there are significant penalties for submitting a false certification, including the possibility of fine and imprisonment."

This waste 11 subject to a national capacity variance, a treatability variance, or a case-by-dase extension. Enter the

For Sazardous Debria: "This hazardous debris in subject to the alternative treatment standards of 40 CPR Part 268.45." TI certify under penalty of law I personally have examined and an familiar with the wasce through analysis and testing or through knowledge of the waste to support this certification that the waste complies with the treatment standards specified in 40 CFR Part 258 Subpart D. I believe that the information I admitted is true, accurate and complete. I am aware that there are significant penalties for submitting a false cartification, including the possibility of fine and imprisonment."
WASTE IS NOT CURRENTLY SUBJECT TO PART 268 RESTRICTIONS

This weate is a newly identified waste that is not currently subject to any 40 CFR Part 268 restrictions.

r weraph cettrich tust will	information substance								
pear of my knowledge and I yearsh certify carried	information.	a in chi	and all	exsociated	documents	73	complete	and accurate	to the

Title 1990 Chemical Waste Wanagement , Inc. POTR CHM-2005-C

FOLUME

FOOL, FOOL, FOOL, FOOL, FOOL, FOOL, And all solvent constituents will not be multipled by the following UMREA meserdous wasta codes: FOOL, FOOL,

-	7001 through Files are	SCLUDET WATER DRIEDER	HE STANDARDS	
- 8	AND THE PERSON OF THE PERSON O		FOO! through FOO! opent col- vent objectionate end their essectated USEPA Meserdony	
1				Hesteveners Romastowaters

All spent solvent treatment atenders are measured through a total veste analysis (TCA), unless otherwise noted. Wasteweter are mg/kg.

For contaminated soils using the alternative soil treatment standards, the treatment standards for FOOL-FOOS spent solvents note be a 90% reduction of constituents or less than 10 x the standards listed.

DOG1:

SUBCATEGORY REFERENCE

A. Ignitable characteristic waster, except for the 40 CFR 261-21(a)(1) Sign TOC submanagory.

B. High TOC Ignitable characteristic liquids adocategory based on 40 CFR 261-21(a)(1) - Greater than or equal to 10% total

1990 Chemical Waste Hanagement , Inc. - 08/96 - Form Cley-2003-C

PCB Out of Service Worksheet Prepared by: Andrew Thompson On Behalf of CECOS International, Inc.

Manifest Doc.#0/4269036 - State Manifest #

Unique Drum			Total Wt. Per	Net PCB Wt.
ID Number	Waste Profile	Out of Service	Drum (KG)	Per Drum (KG)
3269	AL-404069	7-15-21	249.48	0.016
3270	AL-404069	7-16-21	249.48	0.016
3271	AL-404069	7-16-21	249.48	0.016
3272	AL-404069	7-16-21	249.48	0.016
3273	AL-404069	7-16-21	249.48	0.016
3274	AI3875	9-28-21	186.36	0.016
3275	AL-375602	9-28-21	93.18	0.016

Date://>/2-2/

Ple	Please print or type. (Form designed for use on elite (12-pitch) typewriter.)	Form Approved. OMB No. 2050-0039
1	WASTE MANIFEST OHOOGT433744 1 80.429.9360 014	
	5. Generator's Name and Mailing Address Cocos Trater part on (Generator's Site Address (if different than mailing address For 2 Abril Roe of 1 TS(7)) Generator's Phone: 5(3.724.6114)	s)
	Generator's Phone: 6. Transporter 1 Company Name C. Z. Mat. Environmantal Group Inc. 11.5 EPAID No.	1umber 80769947
	7. Transporter 2 Company Name U.S. EPA ID No.	umber
	8. Designated Facility Name and Site Address Chanical Wash Management Inc. Alabama Huy. 17 M.M. 163	and the state of t
	Facility's Phone: 205. 652,972 Emella AL 35459 ALT	2000 622464
	9a. 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any)) No. Type Quantity	12. Unit Wt./Vol. 13. Waste Codes
TOR	TO, NA3077, Hezerdous Wester Solid, N.O.S. 9, 5 DM 1347.4	K F037
FNFRA		1/ F037
	1 TL, (+039, tolychlorineted Biphenyls) 1 DIVI 186.36	K _
	X Ry NA3077, Hezerdous Weste Solid, N.O.S., P. DM 93.18	K +031
H	· 4.	
	14. Special Handling Instructions and Additional Information 9 14 1 Pi of 16 # AL 404069 9 14 3 AL 375602 9 14 14 2 Profile # AL 3875	
	·	
	15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully and accurately described above by the proper ship marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable international and national governmental regulations. Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgment of Consent. I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) or (b) (if I am a small quantity generator) is true.	
	Generator's/Offeror's Printed/Typed Name Signature	Month Day Year
Į.	Import to U.S. Export from U.S. Port of entry/exit:	12 10 11
_		
PORT	Transporter 2 Printed/Typed Name Transporter 2 Printed/Typed Name Signature Signature Signature	Month Day Year 10 12 2-1
TRAN	Transporter 2 Printed/Typed Name Signature	Month Day Year
\uparrow	18. Discrepancy 18a. Discrepancy Indication Space Desirted Paris	
	Tartial Reje	ection Full Rejection
<u> </u>	Manifest Reference Number: U.S. EPA ID N U.S. EPA ID N	lumber
FACIL	Example 1	
NATED	18b. Alternate Facility (or Generator) U.S. EPAID N	Month Day Year
0	19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and recycling systems)	
	1+13-2= H/4/ H/4/ H/32	
	20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest except as noted in Item 18a Printed/Typed Name Signature	Month Day Year
↓	Annethe Wilson Conneth Wilson	2 10 18 24

LIE	lease print or type. (Form designed for use on elite (12-pitch) typewriter.)				m Approved. OMB N	lo. 2050-0039
$ \uparrow$	WASTE MANIFEST OH DOX 1433 (44 1 16)	ergency Response Phone	60 N1	426	9036 v	JJK
	5. Generator's Name and Mailing Address Cocos Internetion (Generator's Name and Mailing Address Sofil About Rocally To	ator's Site Address (if difference)	ent than mailing addre	ss)		
	Generator's Phone: Sty. (24, C, C)	(16				
	6. Transporter 1 Company Name NViron mintel Group, Inc. 7. Transporter 2 Company Name	,	U.S. EPAID	Vumber &	(07699	47
	7. Transporter 2 Company Name	,	U.S. EPA ID I	Number	, , , ,	
	8. Designated Facility Name and Site Address Charical Wash Mana Alabama Huy. (7 M.)	remost Inc	U.S. EPA ID I	Number		
	Facility's Phone: 205. 652.972/ Emella, AL 35459	N. 163	1017	100	0 6224	11/
	9a. 9b. U.S. DOT Description (including Proper Shipping Name, Hazard Class, ID Number, and Packing Group (if any))	10. Containers	11. Total	12. Unit		
J.Y	120 0102072 1/ () ()	No. Typ	e Quantity	Wt./Vol.	13. Waste Co	odes
GENERATOR	the C+039, tolychlorinoted Biphenyle)	5 DW	1347.4	K	T (
- GEN	X 2 Ro, NA 3077 Hozoline Work Solid N.O.S., 9, III, (FO39, Polychlorinetal Biphonyls)	1 DM	,	V	Fo33	
l,	X 3. Ry, NA 3077, Hezerdous Weste Solid, N.O.S., P.	/ DIV	186.36	1		
	the (Fo39, Polychlorinetic Biphonyls)	1 DN	93.18	K	£037	
	4.		70.70			+
	14. Special Handling Instructions apd Additional Information	L, L				
	14. Special Handling Instructions and Additional Information 9 14. 404069 9 14. 404069 9 14. 404069	AL 37560	2			
	89 1750 SAC 180					
	15. GENERATOR'S/OFFEROR'S CERTIFICATION: I hereby declare that the contents of this consignment are fully a marked and labeled/placarded, and are in all respects in proper condition for transport according to applicable inte Exporter, I certify that the contents of this consignment conform to the terms of the attached EPA Acknowledgmen.	t of Concept	ernmental regulations.	pping name If export shi	, and are classified, pa pment and I am the Pr	ckaged, imary
	I certify that the waste minimization statement identified in 40 CFR 262.27(a) (if I am a large quantity generator) of Generator's/Offeror's Printed/Typed Name Signature	r (b) (if I am a small quantity	generator) is true.		Month Da	ay Year
NT'L ★	Import to U.S.	Port of entry/exit:			10 10	221
$\overline{}$	and the experte only).	Date leaving U.S.:	- 56			
SPORTER		Nume	1		Month Da	Year
TRAN	Transporter 2 Printed/Typed Name Signature				Month Da	
\uparrow	18. Discrepancy 18a. Discrepancy Indication Space	7				
	Quantity Type	Residue	Partial Reje	ction	Full Re	ejection
YIIIY	18b. Alternate Facility (or Generator)	anifest Reference Number:	U.S. EPA ID No	ımber		
	Facility's Phone: 18c. Signature of Alternate Facility (or Generator)					
A	*54				Month Da	y Year
DES	19. Hazardous Waste Report Management Method Codes (i.e., codes for hazardous waste treatment, disposal, and reconstructions of the codes of the cod	ycling systems)	4.			-
	20. Designated Facility Owner or Operator: Certification of receipt of hazardous materials covered by the manifest exception of the property o	ot as noted in Item 18a				
	Printed/Typed Name Annette Wilson Signature	sinnette	William	>	Month Da	
PAI	Form 8700-22 (Rev. 3-05) Previous editions are obsolete.		J 0 ,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,		10 10	1-4

Please print or type. (Form designed for use on elite (12-pitch) typewriter.)



Chemical Waste Management P.O. Box 55 36964 Alabama Hwy 17 Emelle, AL 35459-0055 (205)652-9721

CECOS INTERNATIONAL INC 5092 ABER ROAD

WILLIAMSBURG, OH 45176

Site Infomation

CECOS INTERNATIONAL INC 5092 ABER RD

WILLIAMSBURG, OH 45176

ACKNOWLEDGEMENT OF RECEIPT OF WASTE SHIPMENT

Generator Name: CECOS INTERNATIONAL INC

Enclosed is/are your Generator Number Two copy / copies for Alabama Manifest Numbers:

014269036JJK

This copy is to acknowledge that Chemical Waste Management, Inc., of Emelle, Alabama has received your shipment. As a requirement of 40 CFR 264.12 (b), this letter serves to inform you that this facility has the proper permits and will accept your shipment upon completion of waste analysis procedures specified in the facility's Waste Analysis Plan and as determined in the approval waste profile submitted for this/these wastes.

As of September 26, 1997, Chemical Waste Management, Inc., Emelle Alabama (ALD000622464) is operating under a AHWMMA Permit, issued by the Alabama Department of Environmental Management. (RCRA)

Al Talbott Safety Manager

November 02, 2021



Chemical Waste Management P.O. Box 55 36964 Alabama Hwy 17 Emelle, AL 35459-0055 (205)652-9721

CECOS INTERNATIONAL INC 5092 ABER ROAD

WILLIAMSBURG,OH 45176

Site Infomation

CECOS INTERNATIONAL INC 5092 ABER RD

WILLIAMSBURG, OH 45176

ACKNOWLEDGEMENT OF RECEIPT OF WASTE SHIPMENT

Generator Name: CECOS INTERNATIONAL INC

Enclosed is/are your Generator Number Two copy / copies for Alabama Manifest Numbers:

014269036JJK

This copy is to acknowledge that Chemical Waste Management, Inc., of Emelle, Alabama has received your shipment. As a requirement of 40 CFR 264.12 (b), this letter serves to inform you that this facility has the proper permits and will accept your shipment upon completion of waste analysis procedures specified in the facility's Waste Analysis Plan and as determined in the approval waste profile submitted for this/these wastes.

As of September 26, 1997, Chemical Waste Management, Inc., Emelle Alabama (ALD000622464) is operating under a AHWMMA Permit, issued by the Alabama Department of Environmental Management. (RCRA)

Al Talbott Safety Manager

November 02, 2021

WM

Chemical Waste Management P.O. Box 55 36964 Alabama Hwy 17 Emelle, AL 35459-0055 (205)652-9721

Manifest Document Number:

Site Information

CECOS INTERNATIONAL INC 5092 ABER ROAD CECOSINTERNATIONALINC

5092 ABER RD

WILLIAMSBURG, OH 45176

WILLIAMSBURG, OH 45176

CERTIFICATE OF DISPOSAL

Chemical Waste Management, Inc. (ALD000622464) has received PCB material from CECOS INTERNATIONAL INC

as described on Hazardous Waste Manifest Number 014269036JJK-3

Waste Management, Inc. hereby certifies that the above described material (excluding PCB liquids, if applicable) was landfilled on the dates shown below, in compliance with State and Federal Regulations

Under civil and criminal penalties of law for the making or submission of false or fraudulent statements or representation (18 U.S.C. 1001 and 15 U.S.C. 2615), I certify that the information contained in or accompanying this document is true, accurate and complete. As to the identified section(s) of this document for which I cannot personally verify truth and accuracy, I certify as the company official having supervisory responsibility for the persons who, acting under my direct instructions, made the verification that this information is true, accurate and complete.

Al Talbott, Safety Manager

December 09, 2021

OSD	UniqueID	Cont#	Profile	Disposed	Description
9/28/21	3275	1	AL375602	12/3/21	LEACHATE CONTAMINATED DEBRIS

SECTION V RESULTS OF LTS BATCH SAMPLING

LEACHATE TREATMENT SYSTEM EFFLUENT CECOS LANDFILL, WILLIAMSBURG, OHIO 2021 BATCH SAMPLING RESULTS

Sample Date	Total PCB Results (ug/L)
1/8/2021	153
1/20/2021	460
1/22/2021	63
1/29/2021	186
2/8/2021	337
3/1/2021	55
3/2/2021	67
3/24/2021	586
3/26/2021	115
4/8/2021	173
5/4/2021	316
5/7/2021	85
5/25/2021	79
6/10/2021	2,200
6/24/2021	149
7/1/2021	1,912
7/19/2021	6,160
7/27/2021	141
8/12/2021	5,880
8/19/2021	71
9/1/2021	2,390
9/2/2021	942
9/15/2021	65
10/1/2021	430
10/21/2021	196
10/22/2021	355
11/18/2021	946
12/10/2021	1,290
12/28/2021	237
12/29/2021	463



Analytical Testing Parameters

Client Sample ID: 21499-A
Sample Matrix: Aqueous
Lab Sample ID: M1A0486-01

Collection Date: 01/08/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A		N	Method Not	es : D3				
Aroclor-1016 (PCB-1016)	<5.00	5.00	ug/L	10		01/12/21 0853	01/13/21 1656	ECL
Aroclor-1221 (PCB-1221)	<5.00	5.00	ug/L	10		01/12/21 0853	01/13/21 1656	ECL
Aroclor-1232 (PCB-1232)	<5.00	5.00	ug/L	10		01/12/21 0853	01/13/21 1656	ECL
Aroclor-1242 (PCB-1242)	64.4	5.00	ug/L	10		01/12/21 0853	01/13/21 1656	ECL
Aroclor-1248 (PCB-1248)	<5.00	5.00	ug/L	10		01/12/21 0853	01/13/21 1656	ECL
Aroclor-1254 (PCB-1254)	<5.00	5.00	ug/L	10		01/12/21 0853	01/13/21 1656	ECL
Aroclor-1260 (PCB-1260)	88.6	5.00	ug/L	10		01/12/21 0853	01/13/21 1656	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	975	Limit: 30-132	% Rec	10	S1	01/12/21 0853	01/13/21 1656	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	40.0	Limit: 30-130	% Rec	10		01/12/21 0853	01/13/21 1656	ECL

Batch Log Summary

_	Method	Batch	Laboratory ID	Client / Source ID
	EPA 8082A	B1A0491	B1A0491-BLK1	
			B1A0491-BS1	
			B1A0491-BSD1	
			M1A0486-01	21499-A

Batch Quality Control Summary: Microbac Laboratories Inc., - Marietta, OH

				Spike	Source		%REC		RPD	
Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
Batch B1A0491 - 3510C_8082 - EPA	8082A									
Blank (B1A0491-BLK1)			Prepare	ed: 01/12/2	021 Analyz	zed: 01/13	3/2021			
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L							
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L							
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L							
Aroclor-1242 (PCB-1242)	<0.500	0.500	ug/L							
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L							
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L							
Aroclor-1260 (PCB-1260)	<0.500	0.500	ug/L							
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.167		ug/L	0.200		83.7	30-132			
Surrogate: Decachlorobiphenyl (BZ-209)	0.160		ug/L	0.200		79.9	30-130			
LCS (B1A0491-BS1)			Prepare	ed: 01/12/2	021 Analy	zed: 01/13	3/2021			
Aroclor-1016 (PCB-1016)	2.29	0.500	ug/L	2.50		91.8	46-150			
Aroclor-1260 (PCB-1260)	2.20	0.500	ug/L	2.50		88.2	45-150			
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.160		ug/L	0.200		80.2	30-132			

Microbac Laboratories, Inc.



Analytical Testing Parameters

Client Sample ID:	21451-A					
Sample Matrix:	Aqueous					
I ah Sample ID:	M1A1504-0					

Collection Date: 01/20/2021

%REC

Result

Limits

RPD

Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst	
<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1545	ECL	
<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1545	ECL	
<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1545	ECL	
210	50.0	ug/L	100		01/27/21 1330	01/28/21 1620	ECL	
<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1545	ECL	
<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1545	ECL	
250	50.0	ug/L	100		01/27/21 1330	01/28/21 1620	ECL	
284	Limit: 30-132	% Rec	1	S1	01/27/21 1330	01/28/21 1545	ECL	
439	Limit: 30-132	% Rec	100	S3	01/27/21 1330	01/28/21 1620	ECL	
95.1	Limit: 30-130	% Rec	1		01/27/21 1330	01/28/21 1545	ECL	
0	Limit: 30-130	% Rec	100	S3	01/27/21 1330	01/28/21 1620	ECL	
	<0.500 <0.500 <0.500 210 <0.500 <0.500 250 284 439 95.1	<0.500 0.500 <0.500 0.500 <0.500 0.500 210 50.0 <0.500 0.500 <0.500 0.500 250 50.0 284 Limit: 30-132 439 Limit: 30-132 95.1 Limit: 30-130	<0.500 0.500 ug/L <0.500 0.500 ug/L <0.500 0.500 ug/L <0.500 0.500 ug/L 210 50.0 ug/L <0.500 0.500 ug/L <0.500 0.500 ug/L 250 50.0 ug/L 284 Limit: 30-132 % Rec 439 Limit: 30-132 % Rec 95.1 Limit: 30-130 % Rec	<pre><0.500 0.500 ug/L 1 <0.500 0.500 ug/L 1 <0.500 0.500 ug/L 1 210 50.0 ug/L 100 <0.500 0.500 ug/L 1 <0.500 0.500 ug/L 1 <0.500 0.500 ug/L 1 250 50.0 ug/L 1 284 Limit: 30-132 % Rec 1 439 Limit: 30-132 % Rec 100 95.1 Limit: 30-130 % Rec 1</pre>	<pre><0.500 0.500 ug/L</pre>	<0.500	 <0.500	

Batch Log Summary

Method	Batch	Laboratory ID		Client / Soul	rce ID		
EPA 8082A	B1A1277	B1A1277-BLK1					
		B1A1277-BS1					
		B1A1277-BSD1					
		B1A1277-MRL1					
		M1A1504-01		21451-A			
		M1A1504-01RE1		21451-A			
B1A1277-MRL1 M1A1504-01 21451-A							
		S	pike	Source	%REC	RPD	

Units

Level

RL

(PCBs) by GC/ECD

Result

Polychlorinated Biphenyls

Blank (B1A1277-BLK1)				Prepared: 01/27/2021 Analyzed: 01/28/2021						
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L							
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L							
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L							
Aroclor-1242 (PCB-1242)	<0.500	0.500	ug/L							
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L							
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L							
Aroclor-1260 (PCB-1260)	<0.500	0.500	ug/L							
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.161		ug/L	0.200	80.3	30-132				

Microbac Laboratories, Inc.

Notes

Limit



Analytical Testing Parameters

Client Sample ID:	21450-A
Sample Matrix:	Aqueous
Lab Cample ID:	M1 A 1 E 0 G C

Lab Sample ID: M1A1506-01 Collection Date: 01/22/2021 9:45

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1637	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1637	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1637	ECL
Aroclor-1242 (PCB-1242)	37.2	5.00	ug/L	10		01/27/21 1330	01/28/21 1654	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1637	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		01/27/21 1330	01/28/21 1637	ECL
Aroclor-1260 (PCB-1260)	25.6	5.00	ug/L	10		01/27/21 1330	01/28/21 1654	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	217	Limit: 30-132	% Rec	1	S1	01/27/21 1330	01/28/21 1637	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	251	Limit: 30-132	% Rec	10	S1	01/27/21 1330	01/28/21 1654	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	87.1	Limit: 30-130	% Rec	1		01/27/21 1330	01/28/21 1637	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	147	Limit: 30-130	% Rec	10	S1	01/27/21 1330	01/28/21 1654	ECL

Batch Log Summary

Method	Batch	Laboratory ID	Client / Source ID	
EPA 8082A	B1A1277	B1A1277-BLK1		
		B1A1277-BS1		
		B1A1277-BSD1		
		B1A1277-MRL1		
		M1A1506-01	21450-A	
		M1A1506-01RE1	21450-A	

Batch Quality Control Summary: Microbac Laboratories Inc., - Marietta, OH

				Spike	Source		%REC		RPD	
Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	Level	Result	%REC	Limits	RPD	Limit	Notes

Batch B1A1277 - 3510C_8082 - EPA 8082A

Blank (B1A1277-BLK1)			Prepared: 01/27/2021 Analyzed: 01/28/2021							
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L							
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L							
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L							
Aroclor-1242 (PCB-1242)	<0.500	0.500	ug/L							
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L							
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L							
Aroclor-1260 (PCB-1260)	<0.500	0.500	ug/L							
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.161		ug/L	0.200	80.3	30-132				

Microbac Laboratories, Inc.



M1B0180

Analytical Testing Parameters

Client Sample ID:	21452-A
Sample Matrix:	Aqueous
Lab Sample ID:	M1B0180-01

Collection Date: 01/29/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		02/05/21 1050	02/05/21 2025	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		02/05/21 1050	02/05/21 2025	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		02/05/21 1050	02/05/21 2025	ECL
Aroclor-1242 (PCB-1242)	72.6	10.0	ug/L	20		02/05/21 1050	02/08/21 1149	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		02/05/21 1050	02/05/21 2025	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		02/05/21 1050	02/05/21 2025	ECL
Aroclor-1260 (PCB-1260)	113	10.0	ug/L	20		02/05/21 1050	02/08/21 1149	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	659	Limit: 30-132	% Rec	1	S1	02/05/21 1050	02/05/21 2025	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	20	S3	02/05/21 1050	02/08/21 1149	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	24.6	Limit: 30-130	% Rec	1	S2	02/05/21 1050	02/05/21 2025	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	20	S3	02/05/21 1050	02/08/21 1149	ECL

Batch Log Summary

_	Method	Batch	Laboratory ID	Client / Source ID
	EPA 8082A	B1B0299	B1B0299-BLK1	
			B1B0299-BS1	
			B1B0299-BSD1	
			M1B0180-01	21452-A
			M1B0180-01RE1	21452-A

Batch Quality Control Summary: Microbac Laboratories Inc., - Marietta, OH

				Spike	Source		%REC		RPD	
Polychlorinated Biphenyls	Result	RL	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
(PCBs) by GC/FCD										

Batch B1B0299 - 3510C_8082 - EPA 8082A

Blank (B1B0299-BLK1)				Prepared & Analyzed: 02/05/2021					
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L						
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L						
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L						
Aroclor-1242 (PCB-1242)	<0.500	0.500	ug/L						
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L						
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L						
Aroclor-1260 (PCB-1260)	<0.500	0.500	ug/L						
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.156		ug/L	0.200	78.1	30-132			
Surrogate: Decachlorobiphenyl (BZ-209)	0.134		ug/L	0.200	67.2	30-130			

Microbac Laboratories, Inc.



Analytical Testing Parameters

Client Sample ID:	21453-A
Sample Matrix:	Aqueous
Lab Cample ID:	M4D0042 0

Lab Sample ID: M1B0943-01 Collection Date: 02/08/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A		Ī	Method Not	es : D3				
Aroclor-1016 (PCB-1016)	<10.0	10.0	ug/L	20		02/15/21 1055	02/18/21 1600	ECL
Aroclor-1221 (PCB-1221)	<10.0	10.0	ug/L	20		02/15/21 1055	02/18/21 1600	ECL
Aroclor-1232 (PCB-1232)	<10.0	10.0	ug/L	20		02/15/21 1055	02/18/21 1600	ECL
Aroclor-1242 (PCB-1242)	268	10.0	ug/L	20		02/15/21 1055	02/18/21 1600	ECL
Aroclor-1248 (PCB-1248)	<10.0	10.0	ug/L	20		02/15/21 1055	02/18/21 1600	ECL
Aroclor-1254 (PCB-1254)	<10.0	10.0	ug/L	20		02/15/21 1055	02/18/21 1600	ECL
Aroclor-1260 (PCB-1260)	68.6	10.0	ug/L	20		02/15/21 1055	02/18/21 1600	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	20	S3	02/15/21 1055	02/18/21 1600	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	20	S 3	02/15/21 1055	02/18/21 1600	ECL

Batch Log Summary

Polychlorinated Biphenyls

Aroclor-1260 (PCB-1260)

Surrogate: 2,4,5,6-Tetrachloro-m-xylene

_	Method	Batch	Laboratory ID	Client / Source ID
	EPA 8082A	B1B0642	B1B0642-BLK1	
			B1B0642-BS1	
			B1B0642-BSD1	
			M1B0943-01	21453-A

Units

RL

Spike

Level

Source

Result

%REC

99.2

125

45-150

30-132

Batch Quality Control Summary: Microbac Laboratories Inc., - Marietta, OH

Result

4.96

0.249

(PCBs) by GC/ECD										
Batch B1B0642 - 3510C_8082 - EPA	8082A									
Blank (B1B0642-BLK1)				Prepared: 02/15/2021 Analyzed: 02/18/2021						
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L							
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L							
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L							
Aroclor-1242 (PCB-1242)	<0.500	0.500	ug/L							
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L							
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L							
Aroclor-1260 (PCB-1260)	<0.500	0.500	ug/L							
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.0398		ug/L	0.200	19.9	30-132	S2			
Surrogate: Decachlorobiphenyl (BZ-209)	0.153		ug/L	0.200	76.7	30-130				
LCS (B1B0642-BS1)			Prepar	ed: 02/15/2021 A	Analyzed: 02/18	3/2021				
Aroclor-1016 (PCB-1016)	4.09	0.500	ug/L	5.00	81.9	46-150				

Microbac Laboratories, Inc.

ug/L

ug/L

5.00

0.200

0.500

RPD

Limit

RPD

Notes

%REC

Limits



Analytical Testing Parameters

Client Sample ID:	21454-A
Sample Matrix:	Aqueous
Lab Sample ID:	M1C0272-0

Collection Date: 03/01/2021

Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
<0.510	0.510	ug/L	1		03/04/21 1118	03/06/21 1055	ECL
<0.510	0.510	ug/L	1		03/04/21 1118	03/06/21 1055	ECL
<0.510	0.510	ug/L	1		03/04/21 1118	03/06/21 1055	ECL
35.0	5.10	ug/L	10		03/04/21 1118	03/06/21 1113	ECL
<0.510	0.510	ug/L	1		03/04/21 1118	03/06/21 1055	ECL
<0.510	0.510	ug/L	1		03/04/21 1118	03/06/21 1055	ECL
19.5	5.10	ug/L	10		03/04/21 1118	03/06/21 1113	ECL
108	Limit: 30-132	% Rec	1		03/04/21 1118	03/06/21 1055	ECL
114	Limit: 30-132	% Rec	10		03/04/21 1118	03/06/21 1113	ECL
55.8	Limit: 30-130	% Rec	1		03/04/21 1118	03/06/21 1055	ECL
69.3	Limit: 30-130	% Rec	10		03/04/21 1118	03/06/21 1113	ECL
	<0.510 <0.510 <0.510 35.0 <0.510 <0.510 19.5 108 114 55.8	<0.510	<0.510	<pre><0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 35.0 5.10 ug/L 10 <0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 19.5 5.10 ug/L 1 108 Limit: 30-132 % Rec 1 114 Limit: 30-132 % Rec 1 55.8 Limit: 30-130 % Rec 1</pre>	<pre><0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 35.0 5.10 ug/L 10 <0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 <0.510 0.510 ug/L 1 19.5 5.10 ug/L 1 108 Limit: 30-132 % Rec 1 114 Limit: 30-132 % Rec 1 55.8 Limit: 30-130 % Rec 1</pre>	<0.510 0.510 ug/L 1 03/04/21 1118 <0.510 0.510 ug/L 1 03/04/21 1118 <0.510 0.510 ug/L 1 03/04/21 1118 35.0 5.10 ug/L 10 03/04/21 1118 <0.510 0.510 ug/L 1 03/04/21 1118 19.5 5.10 ug/L 10 03/04/21 1118 108 Limit: 30-132 % Rec 1 03/04/21 1118 114 Limit: 30-132 % Rec 10 03/04/21 1118 55.8 Limit: 30-130 % Rec 1 03/04/21 1118	 <0.510 0.510 ug/L 1 03/04/21 1118 03/06/21 1055 <0.510 0.510 ug/L 1 03/04/21 1118 03/06/21 1055 <0.510 0.510 ug/L 1 03/04/21 1118 03/06/21 1055 35.0 5.10 ug/L 10 03/04/21 1118 03/06/21 1113 <0.510 0.510 ug/L 1 03/04/21 1118 03/06/21 1055 <0.510 0.510 ug/L 1 03/04/21 1118 03/06/21 1055 <0.510 0.510 ug/L 1 03/04/21 1118 03/06/21 1055 19.5 5.10 ug/L 10 03/04/21 1118 03/06/21 1113 108 Limit: 30-132 % Rec 1 03/04/21 1118 03/06/21 1055 114 Limit: 30-132 % Rec 10 03/04/21 1118 03/06/21 1113 55.8 Limit: 30-130 % Rec 1 03/04/21 1118 03/06/21 1055

Batch Log Summary

_	Method	Batch	Laboratory ID	Client / Source ID
	EPA 8082A	B1C0263	B1C0263-BLK1	
			B1C0263-BS1	
			B1C0263-BSD1	
			M1C0272-01	21454-A
			M1C0272-01RE1	21454-A

Batch Quality Control Summary: Microbac Laboratories Inc., - Marietta, OH

				Spike	Source		%REC		RPD	
Polychlorinated Biphenyls	Result	RL	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
(PCBs) by GC/ECD										

Batch B1C0263 - 3510C_8082 - EPA 8082A

Blank (B1C0263-BLK1)			Prepar	ed: 03/04/2021 A	Analyzed: 03/05	/2021	
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L				
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L				
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L				
Aroclor-1242 (PCB-1242)	<0.500	0.500	ug/L				
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L				
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L				
Aroclor-1260 (PCB-1260)	<0.500	0.500	ug/L				
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.165		ug/L	0.200	82.4	30-132	
Surrogate: Decachlorobiphenyl (BZ-209)	0.161		ug/L	0.200	80.5	30-130	

Microbac Laboratories, Inc.



Analytical Testing Parameters

Client Sample ID:	21455-A
Sample Matrix:	Aqueous
Lah Sample ID:	M1C0274-0

M1C0274-01 Collection Date: 03/02/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		03/04/21 1118	03/06/21 1147	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		03/04/21 1118	03/06/21 1147	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		03/04/21 1118	03/06/21 1147	ECL
Aroclor-1242 (PCB-1242)	40.1	5.00	ug/L	10		03/04/21 1118	03/06/21 1205	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		03/04/21 1118	03/06/21 1147	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		03/04/21 1118	03/06/21 1147	ECL
Aroclor-1260 (PCB-1260)	26.6	5.00	ug/L	10		03/04/21 1118	03/06/21 1205	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	85.7	Limit: 30-132	% Rec	1		03/04/21 1118	03/06/21 1147	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	141	Limit: 30-132	% Rec	10	S1	03/04/21 1118	03/06/21 1205	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	141	Limit: 30-130	% Rec	1	S1	03/04/21 1118	03/06/21 1147	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	157	Limit: 30-130	% Rec	10	S1	03/04/21 1118	03/06/21 1205	ECL

Batch Log Summary

Batch	Laboratory ID	Client / Source ID
B1C0263	B1C0263-BLK1	
	B1C0263-BS1	
	B1C0263-BSD1	
	M1C0274-01	21455-A
	M1C0274-01RE1	21455-A
		B1C0263 B1C0263-BLK1 B1C0263-BS1 B1C0263-BSD1 M1C0274-01

Batch Quality Control Summary: Microbac Laboratories Inc., - Marietta, OH

					Spike	Source		%REC		RPD	
Pol	ychlorinated Biphenyls	Result	RL	Units	Level	Result	%REC	Limits	RPD	Limit	Notes
(PC	Bs) by GC/FCD										

Batch B1C0263 - 3510C_8082 - EPA 8082A

Blank (B1C0263-BLK1)			Prepar	ed: 03/04/2021	Analyzed: 03/05	/2021	
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L				
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L				
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L				
Aroclor-1242 (PCB-1242)	<0.500	0.500	ug/L				
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L				
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L				
Aroclor-1260 (PCB-1260)	<0.500	0.500	ug/L				
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0.165		ug/L	0.200	82.4	30-132	
Surrogate: Decachlorobiphenyl (BZ-209)	0.161		ug/L	0.200	80.5	30-130	

Microbac Laboratories, Inc.



CERTIFICATE OF ANALYSIS M1C2231

Analytical Testing Parameters

Client Sample ID: 21456-A
Sample Matrix: Aqueous
Lab Sample ID: M1C2231-

pple ID: M1C2231-01 Collection Date: 03/24/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		03/30/21 1105	03/31/21 1604	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		03/30/21 1105	03/31/21 1604	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		03/30/21 1105	03/31/21 1604	ECL
Aroclor-1242 (PCB-1242)	226	51.0	ug/L	100		03/30/21 1105	03/31/21 1639	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		03/30/21 1105	03/31/21 1604	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		03/30/21 1105	03/31/21 1604	ECL
Aroclor-1260 (PCB-1260)	360	51.0	ug/L	100		03/30/21 1105	03/31/21 1639	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	233	Limit: 30-132	% Rec	1	S1	03/30/21 1105	03/31/21 1604	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	403	Limit: 30-132	% Rec	100	S3	03/30/21 1105	03/31/21 1639	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	57.6	Limit: 30-130	% Rec	1		03/30/21 1105	03/31/21 1604	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S3	03/30/21 1105	03/31/21 1639	ECL



CERTIFICATE OF ANALYSIS M1C2494

Analytical Testing Parameters

Client Sample ID: 21457-A
Sample Matrix: Aqueous
Lab Sample ID: M1C2494-01

Collection Date: 03/26/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		04/01/21 1120	04/02/21 1552	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		04/01/21 1120	04/02/21 1552	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		04/01/21 1120	04/02/21 1552	ECL
Aroclor-1242 (PCB-1242)	44.8	5.10	ug/L	10		04/01/21 1120	04/02/21 1609	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		04/01/21 1120	04/02/21 1552	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		04/01/21 1120	04/02/21 1552	ECL
Aroclor-1260 (PCB-1260)	70.2	5.10	ug/L	10		04/01/21 1120	04/02/21 1609	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	473	Limit: 30-132	% Rec	1	S1	04/01/21 1120	04/02/21 1552	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	596	Limit: 30-132	% Rec	10	S1	04/01/21 1120	04/02/21 1609	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	26.9	Limit: 30-130	% Rec	1	S2	04/01/21 1120	04/02/21 1552	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	27.7	Limit: 30-130	% Rec	10	S2	04/01/21 1120	04/02/21 1609	ECL



M1D0648

Analytical Testing Parameters

Client Sample ID: 21458-A
Sample Matrix: Aqueous
Lab Sample ID: M1D0648-01

Collection Date: 04/08/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		04/12/21 1110	04/14/21 1554	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		04/12/21 1110	04/14/21 1554	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		04/12/21 1110	04/14/21 1554	ECL
Aroclor-1242 (PCB-1242)	73.0	5.00	ug/L	10		04/12/21 1110	04/14/21 1611	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		04/12/21 1110	04/14/21 1554	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		04/12/21 1110	04/14/21 1554	ECL
Aroclor-1260 (PCB-1260)	100	5.00	ug/L	10	Q2	04/12/21 1110	04/14/21 1611	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	191	Limit: 30-132	% Rec	1	S1	04/12/21 1110	04/14/21 1554	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	217	Limit: 30-132	% Rec	10	S1	04/12/21 1110	04/14/21 1611	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	43.0	Limit: 30-130	% Rec	1		04/12/21 1110	04/14/21 1554	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	72.3	Limit: 30-130	% Rec	10		04/12/21 1110	04/14/21 1611	ECL



CERTIFICATE OF ANALYSIS M1E0181

Analytical Testing Parameters

Client Sample ID: 21459-A
Sample Matrix: Aqueous
Lab Sample ID: M1E0181-01

Collection Date: 05/04/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		05/10/21 1415	05/11/21 1948	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		05/10/21 1415	05/11/21 1948	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		05/10/21 1415	05/11/21 1948	ECL
Aroclor-1242 (PCB-1242)	32.2	5.00	ug/L	10		05/10/21 1415	05/18/21 1145	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		05/10/21 1415	05/11/21 1948	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		05/10/21 1415	05/11/21 1948	ECL
Aroclor-1260 (PCB-1260)	39.8	5.00	ug/L	10		05/10/21 1415	05/18/21 1145	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	165	Limit: 30-132	% Rec	1	S1	05/10/21 1415	05/11/21 1948	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	176	Limit: 30-132	% Rec	10	S1	05/10/21 1415	05/18/21 1145	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	15.7	Limit: 30-130	% Rec	1	S2	05/10/21 1415	05/11/21 1948	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	47.5	Limit: 30-130	% Rec	10		05/10/21 1415	05/18/21 1145	ECL



CERTIFICATE OF ANALYSIS M1E0178

Analytical Testing Parameters

Client Sample ID: 21460-A
Sample Matrix: Aqueous
Lab Sample ID: M1E0178-01

Collection Date: 05/04/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		05/10/21 1415	05/11/21 1931	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		05/10/21 1415	05/11/21 1931	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		05/10/21 1415	05/11/21 1931	ECL
Aroclor-1242 (PCB-1242)	115	10.2	ug/L	20		05/10/21 1415	05/18/21 1128	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		05/10/21 1415	05/11/21 1931	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		05/10/21 1415	05/11/21 1931	ECL
Aroclor-1260 (PCB-1260)	129	10.2	ug/L	20		05/10/21 1415	05/18/21 1128	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	58.1	Limit: 30-132	% Rec	1		05/10/21 1415	05/11/21 1931	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	547	Limit: 30-132	% Rec	20	S3	05/10/21 1415	05/18/21 1128	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	86.9	Limit: 30-130	% Rec	1		05/10/21 1415	05/11/21 1931	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	20	S 3	05/10/21 1415	05/18/21 1128	ECL



Analytical Testing Parameters

Client Sample ID: 21461-A
Sample Matrix: Aqueous
Lab Sample ID: M1E0649-01

Collection Date: 05/07/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		05/14/21 1120	05/18/21 1622	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		05/14/21 1120	05/18/21 1622	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		05/14/21 1120	05/18/21 1622	ECL
Aroclor-1242 (PCB-1242)	39.1	5.10	ug/L	10		05/14/21 1120	05/18/21 1639	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		05/14/21 1120	05/18/21 1622	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		05/14/21 1120	05/18/21 1622	ECL
Aroclor-1260 (PCB-1260)	45.8	5.10	ug/L	10		05/14/21 1120	05/18/21 1639	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	362	Limit: 30-132	% Rec	1	S1	05/14/21 1120	05/18/21 1622	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	456	Limit: 30-132	% Rec	10	S1	05/14/21 1120	05/18/21 1639	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	17.8	Limit: 30-130	% Rec	1	S2	05/14/21 1120	05/18/21 1622	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	12.6	Limit: 30-130	% Rec	10	S2	05/14/21 1120	05/18/21 1639	ECL



M1E1329

Analytical Testing Parameters

Client Sample ID: 21462-A
Sample Matrix: Aqueous
Lab Sample ID: M1E1329-01

Collection Date: 05/25/2021 9:00

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		05/28/21 1000	05/28/21 1759	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		05/28/21 1000	05/28/21 1759	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		05/28/21 1000	05/28/21 1759	ECL
Aroclor-1242 (PCB-1242)	31.4	5.00	ug/L	10		05/28/21 1000	05/28/21 1817	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		05/28/21 1000	05/28/21 1759	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		05/28/21 1000	05/28/21 1759	ECL
Aroclor-1260 (PCB-1260)	47.6	5.00	ug/L	10		05/28/21 1000	05/28/21 1817	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	252	Limit: 30-132	% Rec	1	S1	05/28/21 1000	05/28/21 1759	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	268	Limit: 30-132	% Rec	10	S1	05/28/21 1000	05/28/21 1817	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	37.9	Limit: 30-130	% Rec	1		05/28/21 1000	05/28/21 1759	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	37.9	Limit: 30-130	% Rec	10		05/28/21 1000	05/28/21 1817	ECL



M1F0762

Analytical Testing Parameters

Client Sample ID: 21463-A
Sample Matrix: Aqueous
Lab Sample ID: M1F0762-01

Collection Date: 06/10/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		06/18/21 1045	06/22/21 1107	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		06/18/21 1045	06/22/21 1107	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		06/18/21 1045	06/22/21 1107	ECL
Aroclor-1242 (PCB-1242)	1180	50.0	ug/L	100		06/18/21 1045	06/22/21 1142	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		06/18/21 1045	06/22/21 1107	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		06/18/21 1045	06/22/21 1107	ECL
Aroclor-1260 (PCB-1260)	1020	50.0	ug/L	100		06/18/21 1045	06/22/21 1142	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	197	Limit: 30-132	% Rec	1	S1	06/18/21 1045	06/22/21 1107	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	542	Limit: 30-132	% Rec	100	S3	06/18/21 1045	06/22/21 1142	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	462	Limit: 30-130	% Rec	1	S1	06/18/21 1045	06/22/21 1107	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S3	06/18/21 1045	06/22/21 1142	ECL



CERTIFICATE OF ANALYSIS M1F1630

Analytical Testing Parameters

Client Sample ID: 21463-A
Sample Matrix: Aqueous
Lab Sample ID: M1F1630-

Lab Sample ID: M1F1630-01 **Collection Date:** 06/24/2021 13:30

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		06/28/21 1045	06/29/21 1529	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		06/28/21 1045	06/29/21 1529	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		06/28/21 1045	06/29/21 1529	ECL
Aroclor-1242 (PCB-1242)	68.9	5.00	ug/L	10		06/28/21 1045	06/29/21 1604	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		06/28/21 1045	06/29/21 1529	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		06/28/21 1045	06/29/21 1529	ECL
Aroclor-1260 (PCB-1260)	80.2	5.00	ug/L	10		06/28/21 1045	06/29/21 1604	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	217	Limit: 30-132	% Rec	1	S1	06/28/21 1045	06/29/21 1529	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	298	Limit: 30-132	% Rec	10	S1	06/28/21 1045	06/29/21 1604	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	27.7	Limit: 30-130	% Rec	1	S2	06/28/21 1045	06/29/21 1529	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	40.2	Limit: 30-130	% Rec	10		06/28/21 1045	06/29/21 1604	ECL



Analytical Testing Parameters

Client Sample ID: 21464-A
Sample Matrix: Aqueous
Lab Sample ID: M1G0275-

Lab Sample ID: M1G0275-01 Collection Date: 07/01/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		07/09/21 0923	07/12/21 1813	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		07/09/21 0923	07/12/21 1813	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		07/09/21 0923	07/12/21 1813	ECL
Aroclor-1242 (PCB-1242)	941	50.0	ug/L	100		07/09/21 0923	07/12/21 1848	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		07/09/21 0923	07/12/21 1813	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		07/09/21 0923	07/12/21 1813	ECL
Aroclor-1260 (PCB-1260)	971	50.0	ug/L	100		07/09/21 0923	07/12/21 1848	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	202	Limit: 30-132	% Rec	1	S1	07/09/21 0923	07/12/21 1813	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	401	Limit: 30-132	% Rec	100	S3	07/09/21 0923	07/12/21 1848	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	133	Limit: 30-130	% Rec	1	S1	07/09/21 0923	07/12/21 1813	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S3	07/09/21 0923	07/12/21 1848	ECL



M1G1218

Analytical Testing Parameters

Client Sample ID: 21465-A
Sample Matrix: Aqueous
Lab Sample ID: M1G1218-01

Collection Date: 07/19/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		07/23/21 1330	07/23/21 1832	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		07/23/21 1330	07/23/21 1832	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		07/23/21 1330	07/23/21 1832	ECL
Aroclor-1242 (PCB-1242)	3050	255	ug/L	500		07/23/21 1330	07/26/21 1223	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		07/23/21 1330	07/23/21 1832	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		07/23/21 1330	07/23/21 1832	ECL
Aroclor-1260 (PCB-1260)	3110	255	ug/L	500		07/23/21 1330	07/26/21 1223	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	495	Limit: 30-132	% Rec	1	S1	07/23/21 1330	07/23/21 1832	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	500	S3	07/23/21 1330	07/26/21 1223	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	162	Limit: 30-130	% Rec	1	S1	07/23/21 1330	07/23/21 1832	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	500	S3	07/23/21 1330	07/26/21 1223	ECL



Analytical Testing Parameters

Client Sample ID: 21468-A
Sample Matrix: Aqueous
Lab Sample ID: M1G1658-01

Collection Date: 07/27/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		07/30/21 1400	08/02/21 1338	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		07/30/21 1400	08/02/21 1338	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		07/30/21 1400	08/02/21 1338	ECL
Aroclor-1242 (PCB-1242)	75.3	5.00	ug/L	10		07/30/21 1400	08/02/21 1414	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		07/30/21 1400	08/02/21 1338	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		07/30/21 1400	08/02/21 1338	ECL
Aroclor-1260 (PCB-1260)	65.4	5.00	ug/L	10		07/30/21 1400	08/02/21 1414	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	300	Limit: 30-132	% Rec	1	S1	07/30/21 1400	08/02/21 1338	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	345	Limit: 30-132	% Rec	10	S1	07/30/21 1400	08/02/21 1414	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	42.5	Limit: 30-130	% Rec	1		07/30/21 1400	08/02/21 1338	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	122	Limit: 30-130	% Rec	10		07/30/21 1400	08/02/21 1414	ECL



CERTIFICATE OF ANALYSIS M1H0821

Analytical Testing Parameters

Client Sample ID: 21469-A
Sample Matrix: Aqueous
Lab Sample ID: M1H0821-01

Collection Date: 08/12/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		08/16/21 0930	08/17/21 1340	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		08/16/21 0930	08/17/21 1340	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		08/16/21 0930	08/17/21 1340	ECL
Aroclor-1242 (PCB-1242)	2900	510	ug/L	1,000		08/16/21 0930	08/17/21 1510	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		08/16/21 0930	08/17/21 1340	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		08/16/21 0930	08/17/21 1340	ECL
Aroclor-1260 (PCB-1260)	2980	510	ug/L	1,000		08/16/21 0930	08/17/21 1510	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	79.3	Limit: 30-132	% Rec	1		08/16/21 0930	08/17/21 1340	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	1,000	S3	08/16/21 0930	08/17/21 1510	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	213	Limit: 30-130	% Rec	1	S1	08/16/21 0930	08/17/21 1340	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	1,000	S3	08/16/21 0930	08/17/21 1510	ECL



M1H1269

Analytical Testing Parameters

Client Sample ID: 21470-A
Sample Matrix: Aqueous
Lab Sample ID: M1H1269-01

Collection Date: 08/19/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		08/23/21 1420	08/25/21 1954	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		08/23/21 1420	08/25/21 1954	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		08/23/21 1420	08/25/21 1954	ECL
Aroclor-1242 (PCB-1242)	38.6	5.00	ug/L	10		08/23/21 1420	08/25/21 2012	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		08/23/21 1420	08/25/21 1954	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		08/23/21 1420	08/25/21 1954	ECL
Aroclor-1260 (PCB-1260)	32.3	5.00	ug/L	10		08/23/21 1420	08/25/21 2012	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	306	Limit: 30-132	% Rec	1	S1	08/23/21 1420	08/25/21 1954	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	314	Limit: 30-132	% Rec	10	S1	08/23/21 1420	08/25/21 2012	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	24.7	Limit: 30-130	% Rec	1	S2	08/23/21 1420	08/25/21 1954	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	19.1	Limit: 30-130	% Rec	10	S2	08/23/21 1420	08/25/21 2012	ECL



Analytical Testing Parameters

Client Sample ID: 21471-A
Sample Matrix: Aqueous
Lab Sample ID: M110142-01

Collection Date: 09/01/2021 13:10

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A		N	lethod Note	es: D3				
Aroclor-1016 (PCB-1016)	<50.0	50.0	ug/L	100		09/08/21 1500	09/10/21 1302	ECL
Aroclor-1221 (PCB-1221)	<50.0	50.0	ug/L	100		09/08/21 1500	09/10/21 1302	ECL
Aroclor-1232 (PCB-1232)	<50.0	50.0	ug/L	100		09/08/21 1500	09/10/21 1302	ECL
Aroclor-1242 (PCB-1242)	1140	50.0	ug/L	100		09/08/21 1500	09/10/21 1302	ECL
Aroclor-1248 (PCB-1248)	<50.0	50.0	ug/L	100		09/08/21 1500	09/10/21 1302	ECL
Aroclor-1254 (PCB-1254)	<50.0	50.0	ug/L	100		09/08/21 1500	09/10/21 1302	ECL
Aroclor-1260 (PCB-1260)	1250	50.0	ug/L	100		09/08/21 1500	09/10/21 1302	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	100	S3	09/08/21 1500	09/10/21 1302	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S 3	09/08/21 1500	09/10/21 1302	ECL



M1I0358

Analytical Testing Parameters

Client Sample ID: 21472-A
Sample Matrix: Aqueous
Lab Sample ID: M110358-01

Collection Date: 09/02/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A		N	lethod Note	es: D3				
Aroclor-1016 (PCB-1016)	<51.0	51.0	ug/L	100		09/08/21 1500	09/10/21 1431	ECL
Aroclor-1221 (PCB-1221)	<51.0	51.0	ug/L	100		09/08/21 1500	09/10/21 1431	ECL
Aroclor-1232 (PCB-1232)	<51.0	51.0	ug/L	100		09/08/21 1500	09/10/21 1431	ECL
Aroclor-1242 (PCB-1242)	435	51.0	ug/L	100		09/08/21 1500	09/10/21 1431	ECL
Aroclor-1248 (PCB-1248)	<51.0	51.0	ug/L	100		09/08/21 1500	09/10/21 1431	ECL
Aroclor-1254 (PCB-1254)	<51.0	51.0	ug/L	100		09/08/21 1500	09/10/21 1431	ECL
Aroclor-1260 (PCB-1260)	507	51.0	ug/L	100		09/08/21 1500	09/10/21 1431	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	100	S3	09/08/21 1500	09/10/21 1431	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S 3	09/08/21 1500	09/10/21 1431	ECL



Analytical Testing Parameters

Client Sample ID: 21473-a
Sample Matrix: Aqueous
Lab Sample ID: M1I1082-01

Collection Date: 09/15/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		09/17/21 0910	09/17/21 1916	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		09/17/21 0910	09/17/21 1916	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		09/17/21 0910	09/17/21 1916	ECL
Aroclor-1242 (PCB-1242)	36.9	5.10	ug/L	10		09/17/21 0910	09/17/21 1933	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		09/17/21 0910	09/17/21 1916	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		09/17/21 0910	09/17/21 1916	ECL
Aroclor-1260 (PCB-1260)	28.1	5.10	ug/L	10		09/17/21 0910	09/17/21 1933	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	87.4	Limit: 30-132	% Rec	1		09/17/21 0910	09/17/21 1916	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	107	Limit: 30-132	% Rec	10		09/17/21 0910	09/17/21 1933	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	13.0	Limit: 30-130	% Rec	1	S2	09/17/21 0910	09/17/21 1916	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	30.0	Limit: 30-130	% Rec	10		09/17/21 0910	09/17/21 1933	ECL



Analytical Testing Parameters

Client Sample ID: 21474-A
Sample Matrix: Aqueous
Lab Sample ID: M1J0194-01

Collection Date: 10/01/2021 14:30

Polychlorinated Biphenyls (PCBs) by	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
GC/ECD								
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		10/11/21 1050	10/14/21 1249	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		10/11/21 1050	10/14/21 1249	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		10/11/21 1050	10/14/21 1249	ECL
Aroclor-1242 (PCB-1242)	200	50.0	ug/L	100		10/11/21 1050	10/14/21 1306	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		10/11/21 1050	10/14/21 1249	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		10/11/21 1050	10/14/21 1249	ECL
Aroclor-1260 (PCB-1260)	230	50.0	ug/L	100		10/11/21 1050	10/14/21 1306	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	190	Limit: 30-132	% Rec	1	S1, S4	10/11/21 1050	10/14/21 1249	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	100	S 3	10/11/21 1050	10/14/21 1306	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	49.1	Limit: 30-130	% Rec	1		10/11/21 1050	10/14/21 1249	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S3	10/11/21 1050	10/14/21 1306	ECL



Analytical Testing Parameters

Client Sample ID: 21475-A
Sample Matrix: Aqueous
Lab Sample ID: M1J1340-01

Collection Date: 10/21/2021 14:00

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 1856	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 1856	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 1856	ECL
Aroclor-1242 (PCB-1242)	86.5	5.00	ug/L	10		10/25/21 1215	10/25/21 1913	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 1856	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 1856	ECL
Aroclor-1260 (PCB-1260)	109	5.00	ug/L	10		10/25/21 1215	10/25/21 1913	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	372	Limit: 30-132	% Rec	1	S1, S4	10/25/21 1215	10/25/21 1856	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	330	Limit: 30-132	% Rec	10	S1, S4	10/25/21 1215	10/25/21 1913	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	34.3	Limit: 30-130	% Rec	1		10/25/21 1215	10/25/21 1856	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	72.5	Limit: 30-130	% Rec	10		10/25/21 1215	10/25/21 1913	ECL



Analytical Testing Parameters

Client Sample ID: 21480-A
Sample Matrix: Aqueous
Lab Sample ID: M1J1382-(

nple ID: M1J1382-01 Collection Date: 10/22/2021 9:30

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2005	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2005	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2005	ECL
Aroclor-1242 (PCB-1242)	182	5.00	ug/L	10		10/25/21 1215	10/25/21 2023	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2005	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2005	ECL
Aroclor-1260 (PCB-1260)	76.7	5.00	ug/L	10		10/25/21 1215	10/25/21 2023	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	195	Limit: 30-132	% Rec	1	S1, S4	10/25/21 1215	10/25/21 2005	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	279	Limit: 30-132	% Rec	10	S1, S4	10/25/21 1215	10/25/21 2023	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	281	Limit: 30-130	% Rec	1	S1, S4	10/25/21 1215	10/25/21 2005	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	471	Limit: 30-130	% Rec	10	S1, S4	10/25/21 1215	10/25/21 2023	ECL



Analytical Testing Parameters

Client Sample ID: 21481-A
Sample Matrix: Aqueous
Lab Sample ID: M1J1383-01

Collection Date: 10/22/2021 14:00

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2058	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2058	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2058	ECL
Aroclor-1242 (PCB-1242)	55.0	5.00	ug/L	10		10/25/21 1215	10/25/21 2115	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2058	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		10/25/21 1215	10/25/21 2058	ECL
Aroclor-1260 (PCB-1260)	44.1	5.00	ug/L	10		10/25/21 1215	10/25/21 2115	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	245	Limit: 30-132	% Rec	1	S1, S4	10/25/21 1215	10/25/21 2058	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	281	Limit: 30-132	% Rec	10	S1, S4	10/25/21 1215	10/25/21 2115	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	60.2	Limit: 30-130	% Rec	1		10/25/21 1215	10/25/21 2058	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	153	Limit: 30-130	% Rec	10	S1, S4	10/25/21 1215	10/25/21 2115	ECL



M1K1202

Analytical Testing Parameters

Client Sample ID: 21482-A
Sample Matrix: Aqueous
Lab Sample ID: M1K1202-01

Collection Date: 11/18/2021

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1832	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1832	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1832	ECL
Aroclor-1242 (PCB-1242)	335	25.0	ug/L	50		11/23/21 1335	11/26/21 1147	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1832	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1832	ECL
Aroclor-1260 (PCB-1260)	361	25.0	ug/L	50	AC	11/23/21 1335	11/26/21 1147	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	181	Limit: 30-132	% Rec	1	S1	11/23/21 1335	11/24/21 1832	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	50	S3	11/23/21 1335	11/26/21 1147	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	264	Limit: 30-130	% Rec	1	S1	11/23/21 1335	11/24/21 1832	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	50	S3	11/23/21 1335	11/26/21 1147	ECL



Analytical Testing Parameters

Client Sample ID: 21483-A
Sample Matrix: Aqueous
Lab Sample ID: M1K1319-01

Collection Date: 11/18/2021 0:01

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1849	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1849	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1849	ECL
Aroclor-1242 (PCB-1242)	110	10.0	ug/L	20		11/23/21 1335	11/26/21 1204	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1849	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		11/23/21 1335	11/24/21 1849	ECL
Aroclor-1260 (PCB-1260)	140	10.0	ug/L	20	AC	11/23/21 1335	11/26/21 1204	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	221	Limit: 30-132	% Rec	1	S1	11/23/21 1335	11/24/21 1849	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	20	S3	11/23/21 1335	11/26/21 1204	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	50.5	Limit: 30-130	% Rec	1		11/23/21 1335	11/24/21 1849	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	20	S3	11/23/21 1335	11/26/21 1204	ECL



CERTIFICATE OF ANALYSIS M1L0769

Analytical Testing Parameters

Client Sample ID: 21484-A
Sample Matrix: Aqueous
Lab Sample ID: M1L0769-

Lab Sample ID: M1L0769-01 Collection Date: 12/10/2021 11:00

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.510	0.510	ug/L	1		12/20/21 1322	12/21/21 1652	ECL
Aroclor-1221 (PCB-1221)	<0.510	0.510	ug/L	1		12/20/21 1322	12/21/21 1652	ECL
Aroclor-1232 (PCB-1232)	<0.510	0.510	ug/L	1		12/20/21 1322	12/21/21 1652	ECL
Aroclor-1242 (PCB-1242)	586	51.0	ug/L	100		12/20/21 1322	12/21/21 1727	ECL
Aroclor-1248 (PCB-1248)	<0.510	0.510	ug/L	1		12/20/21 1322	12/21/21 1652	ECL
Aroclor-1254 (PCB-1254)	<0.510	0.510	ug/L	1		12/20/21 1322	12/21/21 1652	ECL
Aroclor-1260 (PCB-1260)	704	51.0	ug/L	100		12/20/21 1322	12/21/21 1727	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	152	Limit: 30-132	% Rec	1	S 1	12/20/21 1322	12/21/21 1652	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	100	S3	12/20/21 1322	12/21/21 1727	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	6430	Limit: 30-130	% Rec	1	S1, S4	12/20/21 1322	12/21/21 1652	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S3	12/20/21 1322	12/21/21 1727	ECL



CERTIFICATE OF ANALYSIS M1L1740

Analytical Testing Parameters

Client Sample ID: 21485-A
Sample Matrix: Aqueous
Lab Sample ID: M11 1740-(

Lab Sample ID: M1L1740-01 **Collection Date:** 12/28/2021 2:30

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1735	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1735	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1735	ECL
Aroclor-1242 (PCB-1242)	153	5.00	ug/L	10		01/04/22 1323	01/05/22 1752	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1735	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1735	ECL
Aroclor-1260 (PCB-1260)	84.2	5.00	ug/L	10		01/04/22 1323	01/05/22 1752	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	232	Limit: 30-132	% Rec	1	S1, S4	01/04/22 1323	01/05/22 1735	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	314	Limit: 30-132	% Rec	10	S1, S4	01/04/22 1323	01/05/22 1752	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	808	Limit: 30-130	% Rec	1	S1, S4	01/04/22 1323	01/05/22 1735	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	908	Limit: 30-130	% Rec	10	S1, S4	01/04/22 1323	01/05/22 1752	ECL



CERTIFICATE OF ANALYSIS M1L1739

Analytical Testing Parameters

Client Sample ID: 21486-A
Sample Matrix: Aqueous
Lab Sample ID: M1L1739-01

Collection Date: 12/29/2021 11:55

Polychlorinated Biphenyls (PCBs) by GC/ECD	Result	RL	Units	DF	Note	Prepared	Analyzed	Analyst
EPA 3510C/EPA 8082A								
Aroclor-1016 (PCB-1016)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1642	ECL
Aroclor-1221 (PCB-1221)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1642	ECL
Aroclor-1232 (PCB-1232)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1642	ECL
Aroclor-1242 (PCB-1242)	181	50.0	ug/L	100		01/04/22 1323	01/05/22 1717	ECL
Aroclor-1248 (PCB-1248)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1642	ECL
Aroclor-1254 (PCB-1254)	<0.500	0.500	ug/L	1		01/04/22 1323	01/05/22 1642	ECL
Aroclor-1260 (PCB-1260)	282	50.0	ug/L	100		01/04/22 1323	01/05/22 1717	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	200	Limit: 30-132	% Rec	1	S1	01/04/22 1323	01/05/22 1642	ECL
Surrogate: 2,4,5,6-Tetrachloro-m-xylene	0	Limit: 30-132	% Rec	100	S3	01/04/22 1323	01/05/22 1717	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	78.3	Limit: 30-130	% Rec	1		01/04/22 1323	01/05/22 1642	ECL
Surrogate: Decachlorobiphenyl (BZ-209)	0	Limit: 30-130	% Rec	100	S3	01/04/22 1323	01/05/22 1717	ECL

SECTION VI VOLUME OF LTS EFFLUENT PRODUCED

Effluent Produced by Month in 2021 CECOS International, Williamsburg, Ohio

Month	Leachate Produced (gallons)
January	35,600
February	39,240
March	15,300
April	30,600
May	20,400
June	20,400
July	20,400
August	30,700
September	15,300
October	10,200
November	40,700
December	25,500
2021 Total	304,340