

# Richmond Refinery LPS Bulletin – Reliability



## NHT Shutdown to Skim R-410 Catalyst



**Impact ERM:**  
Loss # 31452  
Investigation # 19759

**Location:** D&R ABU, No.5  
Naphtha Hydrotreater (NHT)

**Contact Information:**  
Paul Peterson  
510-242-5280  
[pmpe@chevron.com](mailto:pmpe@chevron.com)

### R-410 Crust Photos:

Particles collected May 2012.



Particles collected February 2011.



**URIP – Unit Reliability  
Improvement Program**

### Incident Description:

On May 13, 2012, the NHT plant was shut down for 5 days to address the R-410 reactor high pressure drop (dP). Over several months, the dP increased across R-410 requiring “crust-buster” chemical injection to sustain unit throughput, but was not an effective long term mitigation. The D&R ABU decided to pursue an unplanned reactor catalyst skim.

R-410 was last skimmed in Feb 2011 resulting in a sub-optimal one-year catalyst run. Since the last skim, the dP started to gradually rebuild, but upon startup after the 4Q 2011 D&R major turnaround, the dP started to build more quickly than previously.

Multiple foulants (mainly iron sulfide, but also sodium, coke, and diolefins) settled on top of the first R-410 catalyst bed, leading to the rapid dP increase in 2011 and 2012.

### Investigation Findings:

- 1) Iron sulfide scale from the equipment upstream of R-410 accumulated on the catalyst.
- 2) Scale from the cold feed system plugged the V-420 coalescer and passed by to the R-410 reactor.
- 3) Following the D&R major turnaround, flushing the TKC wild naphtha line to the NHT sent more scale to the R-410 reactor.
- 4) Heavy end point material and material with diolefins (which form gums) was routed to the NHT cold feed tank due to improper off-test GHT, FCC and TKN/TKC routings.
- 5) Residual caustic from a previous NHT dP excursion contributed to further plugging.

### What Worked Well:

- 1) “Crust-buster” chemical injection extended the NHT catalyst run.

### Recommendations:

- 1) Install two six-inch layers of Catalyst Trap material to trap scale without increasing the dP.
- 2) Establish PMs for routine element replacements at V-420, and install a filter ahead of V-420 to remove scale upstream.
- 3) Determine a better process to flush wild naphtha and off-test GHT and FCC material than NHT.
- 4) While skimming the catalyst, remove excess scale from reactor walls.

### Tenets of Operations Violated:

10. Always involve the right people in decisions that affect procedures and equipment.

This document is intended for company workforce only. Nothing herein should be construed as a legal determination of causation or responsibility. The company makes no representations or warranties, express or implied, about the thoroughness, accuracy, or suitability of use by others of any of the information contained herein.