| 1. Develop Briefell and Flore Manifesting Disc. | | | |
|--|--|--|--|
| 1. Develop Rainfall and Flow Monitoring Plan | | | |
| a. Test radar rainfall efficacy | | | |
| i. Contract with radar rainfall specialist | | | |
| ii. Develop gage adjusted radar rainfall (GARR) time series for each basin, each | | | |
| calibration storm | | | |
| iii. Run 2014 model with GARR input | | | |
| iv. Develop model validation statistics | | | |
| v. Develop runoff frequency and volume | | | |
| vi. Compare and document results of 2014 model with rain gage only and 2014 | | | |
| model with GARR | | | |
| b. Develop enhanced rainfall gage network | | | |
| i. Hypothesize "ideal" rainfall locations | | | |
| 1. Consult GARR expert | | | |
| 2. Adapt for proximity to model input points | | | |
| ii. Identify feasible gage sites near | | | |
| 1. Identify public properties | | | |
| Scrutinize properties for gage exposure potential | | | |
| 3. Prepare site exposure drawings | | | |
| 4. Verify gage locations with EPA | | | |
| 2. EPA & PADEP Approval of Rainfall and Flow Monitoring Plan | | | |
| 3. Contract for Rainfall and Flow Monitoring Services | | | |
| 4. Flow data assessment and additional rainfall and flow monitoring | | | |
| a. Develop enhanced monitoring | | | |
| i. Review past monitoring and modeling questions | | | |
| ii. Evaluate and prepare map (showing current pipes, monitoring locations and | | | |
| sub-basins with monitors color coded for reliability/quality) existing | | | |
| permanent monitoring equipment and make recommendations (if any) for | | | |
| improvement of existing monitors (e.g. WWTP, Pump Stations, CSOs) | | | |
| iii. Hypothesize improved or added monitoring locations to strengthen the | | | |
| system wide monitor, e.g., North pump station, Manheim, CSO monitor | | | |
| calibration, others | | | |
| iv. Draft monitoring plan | | | |
| v. Review monitoring plan with EPA | | | |
| vi. Contract for procurement and installation and operation of monitors, with | | | |
| operation of permanent monitors to be turned over to City, | | | |
| vii. Conduct monitoring per plan | | | |
| viii. Consolidate and quality check monitoring data | | | |
| 5. H&H Model refinement to validate and calibrate the model | | | |
| a. Input rain gage data to model | | | |
| b. Update model catchments/pipes/devices to monitoring period conditions | | | |

| 6. Dry and Wet weather flow calibration, including quantitative and qualitative calibration criteria | | | |
|--|----------------------------|--------------------------------------|--|
| | a. | Run model for monitoring period | |
| | b. | Develop model validations statistics | |
| | c. | Develop runoff frequency and volume | |
| | d. | Compare and document results | |
| | e. | Re-calibrate if necessary | |
| | f. | Compare and document recalibration | |
| 7. Mo | 7. Model Validation Report | | |
| | a. | Document validated model | |
| | b. | Update CSO Statistics | |