



PFAS Update

Doug Paquette and Vinnie Racaniello
IAG Conference Call
January 6, 2022

Groundwater Protection Group, Environmental Protection Division




@BrookhavenLab

Temporary Well PFC-GP-146


Installed 11/22/21 near
Dormitory Building 170

| Sample Depth (BLS) | PFOS (ng/L) | PFOA (ng/L) |
|-----------------------|-------------|-------------|
| 46-50 | 149 | 6.66 |
| 50-54 | 181 | 2.69 |
| 58-62 | 5,590D | 36 |
| 58-62 (DUP) | 5,760D | 41 |
| 66-70 | 8.94 | 0.96J |
| 74-78 | 0.74J | 1.01J |
| 82-86 | 2.13U | 1.17J |
| 90-94 | 1.99U | 1.99U |



Time Critical Removal Action (TCRA)

PFAS Treatment Systems – Current Status



Next Steps

- Install additional temporary wells
 - Parking lot area near Building 170
 - SW section of BNL
- Continue construction work for the two treatment systems
 - Install remaining extraction wells and monitoring wells
 - Install piping, electric and communications
 - Complete work on the carbon vessels/treatment system buildings

Most construction work is expected to be completed by Spring 2022

