2015 Annual Operations Report

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant Bethpage, New York

> Contract No. N40085-10-D-9409 Contract Task Order No. 0005

> > April 2016

Prepared for:



Naval Facilities Engineering Command Mid-Atlantic 9324 Virginia Avenue Norfolk, VA 23511

Prepared by:



KOMAN Government Solutions, LLC 160 East Main Street, Suite 2F Westborough, Massachusetts 01581 (508) 366-7442

2015 Annual Operations Report

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant Bethpage, New York

Contract No. N40085-10-D-9409 Contract Task Order No. 0005

April 2016

Prepared for:

Naval Facilities Engineering Command Mid-Atlantic 9324 Virginia Avenue Norfolk, VA 23511



Satura Schaue	4/26/16
Patrick Schauble	Date
Program Manager	
At Gral	4/26/16
Jennifer Good	Date

Project Manager

TABLE OF CONTENTS

1.0	INT	RODUCTION	1-1
	1.2 H 1.3 H	Bite Location	1-2 1-2
2.0	SVE	CS OPERATION AND MAINTENANCE	2-1
		Routine Maintenance Activities	
3.0	SVE	CS MONITORING	3-2
	3.1.1 3.1.2 3.2 (3.2.1 3.2.2 3.3 (3.3.1 3.3.2 3.4 A 3.4.1 3.4.2	2015 Annual Summary	3-2 3-3 3-3 3-3 3-4 3-4 3-4
4.0	CON	ICLUSIONS AND RECOMMENDATIONS	4-1
5.0	REF	ERENCES	5-1
TAI	BLES		
TAE	BLE 1	Monthly Vapor Analytical Results – October 2015	
TAE	BLE 2	Monthly Vapor Analytical Results - November 2015	
TAE	BLE 3	Monthly Vapor Analytical Results – December 2015	
TAE	BLE 4	2015 Air Emission and Mass Recovery Summary	
TAE	BLE 5	Quarterly Vapor Analytical Results Summary – Fourth Quarter 2015	
TAE	BLE 6	Quarterly Vapor Analytical Results through Fourth Quarter 2015	
TAE	BLE 7	Quarterly Offsite Soil Vapor Monitoring Results – Fourth Quarter 2015	
TAE	BLE 8	Quarterly Offsite Soil Vapor Monitoring Results through Fourth Quarter 2015	



TABLE 9	Annual Off-site Soil Vapor Analytical Results of SVPMs – January 2015
TABLE 10	Historical Off-site Soil Vapor Analytical Results of SVPMs through January 2015

FIGURES

FIGURE 1	Site Location Map
FIGURE 2	Site Area and Vicinity
FIGURE 3	Site Plan – Existing SVECS Layout
FIGURE 4	System Layout Plan
FIGURE 5	2015 Vapor Analytical Map – Select VOC Concentrations - SVEWs
FIGURE 6	2015 Pressure Readings – SVPMs

APPENDICES

APPENDIX A NYSDEC Air Discharge Limit Documentation
APPENDIX B Vapor Concentration Trend Graphs of Select VOCs



Acronyms and Abbreviations

bgs below ground surface CTO Contract Task Order

DAR Division of Air Resources

DCA dichloroethane
DCE dichloroethene

DoD Department of Defense

ELAP Environmental Laboratory Accreditation Program

FMS Flow Monitoring Station

GOCO Government Owned Contractor Operated

H&S Environmental, Inc. i.w. inches of water column

KGS KOMAN Government Solutions, LLC

NAVFAC Naval Facilities Engineering Command Mid-Atlantic

Navy U.S. Department of the Navy

NELAC National Environmental Accreditation Conference

NG Northrop Grumman

NWIRP Naval Weapons Industrial Reserve Plant

NYSDEC New York State Department of Environmental Conservation

NYSDOH New York State Department of Health

O&M Operation and Maintenance
PCB polychlorinated biphenyls

PCE tetrachloroethene

PID photoionization detector

QA quality assurance QC quality control

scfm standard cubic feet per minute

SVECS soil vapor extraction containment system

SVEW soil vapor extraction well

SVOC semi-volatile organic compound SVPM soil vapor pressure monitor

TCA trichloroethane
TCE trichloroethene



iii

TCL target compound list

TtEC Tetra Tech EC, Inc.

TtNUS Tetra Tech NUS, Inc.

VC vinyl chloride

VGAC vapor–phase granular activated carbon

VOC volatile organic compound



1.0 INTRODUCTION

KOMAN Government Solutions, LLC has prepared this 2015 Annual Operations Report for the Soil Vapor Extraction Containment System (SVECS) at Site 1, Former Drum Marshalling Area, at the Naval Weapons Industrial Reserve Plant (NWIRP) in Bethpage, New York. This report has been prepared for the U.S. Department of the Navy (Navy), Naval Facilities Engineering Command (NAVFAC), Mid-Atlantic, under Contract N40085-10-D-9409, Contract Task Order (CTO) No. 0005. This 2015 Annual Operations Report summarizes activities that occurred during 2015 and also further details activities that occurred during the Fourth Quarter 2015 (October 2015 through December 2015). Data was collected and operational activities were performed by KGS in accordance with the following documents:

- Final Operation & Maintenance Plan for Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard at Naval Weapons Industrial Reserve Plant Bethpage, New York prepared by Tetra Tech EC, Inc. (TtEC) in 2010, hereafter referred to as the "O&M Manual."
- Final Supplemental Offsite Soil Vapor Intrusion Monitoring Plan for the Soil Vapor Extraction Containment System, Site 1, Former Drum Marshalling Yard at Naval Weapons Industrial Reserve Plant, Bethpage, New York prepared by Tetra Tech NUS, Inc. (TtNUS) in 2012.

The following quarterly reports, along with data collected during the Fourth Quarter (October through December), are used as a basis for this 2015 Annual Operations Report:

- Quarterly Operations Report, First Quarter 2015, Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard, Naval Weapons Industrial Reserve Plant, Bethpage, New York prepared by H&S Environmental, Inc. (H&S) in October 2015.
- Quarterly Operations Report, Second Quarter 2015, Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard, Naval Weapons Industrial Reserve Plant, Bethpage, New York prepared by H&S in November 2015.
- Quarterly Operations Report, Third Quarter 2015, Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard, Naval Weapons Industrial Reserve Plant, Bethpage, New York prepared by H&S in February 2016.

1.1 Site Location

NWIRP Bethpage is located in east central Nassau County, Long Island, New York, approximately 30 miles east of New York City. In the late 1990s, the Navy's property totaled approximately 109.5 acres and was formerly a Government Owned Contractor-Operated (GOCO) facility that was operated by Northrop Grumman (NG) until September 1998. NWIRP Bethpage was bordered on the north, west, and south by property owned, or formerly owned, by NG that covered approximately 550 acres, and on the east by a residential neighborhood. The Navy currently retains approximately nine acres of the former NWIRP, including Site 1, which lies within the fenced area of NWIRP Bethpage and is located east of Plant No. 3, west of 11th Street, and north of Plant 17 South (**Figures 1 and 2**).



1-1

1.2 Background

NWIRP Bethpage was established in 1941. Since inception, the primary mission of the facility has been the research, prototyping, testing, design engineering, fabrication, and primary assembly of military aircraft. Historical operations that resulted in hazardous material generation at the facility included metal finishing processes, maintenance operations, painting of aircraft and components, and other activities that involve aircraft manufacturing. Wastes generated by plant operations were disposed of directly into drainage sumps, dry wells, and/or on the ground surface, resulting in the disposal of a number of hazardous wastes, including volatile organic compounds (VOCs), semivolatile organic compounds (SVOCs), polychlorinated biphenyls (PCBs), and inorganic analytes (chromium and cadmium) at the site. Some of these contaminants have migrated from the source area to surrounding areas, including the soils at these sites and the groundwater beneath and downgradient of the NWIRP Bethpage property. NWIRP Bethpage is currently listed by the New York State Department of Environmental Conservation (NYSDEC) as an "inactive hazardous waste site" (#1-30-003B).

Soils at Site 1 consist mainly of unconsolidated sediments that overlie crystalline bedrock. A clay unit is present near the groundwater table (50 feet below ground surface [bgs]) at the southeast corner of the site. This clay unit is suspected to be a source of chlorinated solvents that are migrating into the overlying soil gas and the source of off-site VOCs in soil vapor (TtEC 2010).

Chlorinated solvents including trichloroethene (TCE), tetrachloroethene (PCE), and 1,1,1-trichloroethane (TCA) have been identified as the VOCs of interest in soil gas at the site. Concentrations greater than 1,000 µg/m³ (micrograms per cubic meter) of soil vapor have been directly associated with Site 1 activities and historical environmental data, and based on preliminary screening, exceed guidelines established by the New York State Department of Health (NYSDOH) for subslab soil vapor concentrations. Of these compounds, TCE is the primary VOC of concern. Mitigation of TCE contamination in accordance with NYDOH guidance is expected to remediate other VOCs associated with the site. PCBs, cadmium, and chromium have also been identified in site soils at concentrations requiring remediation. The majority of these chemicals has been detected in the central portion of Site 1 and will be addressed via a separate remediation (TtEC 2010).

Prior to implementation of the SVECS, the mean concentrations of VOCs in soil gas samples collected along the eastern fence-line were 41,128 μ g/m³ of TCE, 381 μ g/m³ of PCE, and 20,634 μ g/m³ of 1,1,1-TCA. The maximum concentrations of VOCs in the soil gas samples were 180,000 μ g/m³ of TCE, 1,200 μ g/m³ of PCE, and 90,000 μ g/m³ of 1,1,1-TC2A (TtEC 2010).

1.3 Project Overview and Objective

The remedial objective for this project is to use an on-site soil vapor extraction system to prevent further off-site migration of VOC contaminated soil vapor and to the extent practical, capture contaminated soil vapor with a TCE concentration greater than $250 \, \mu g/m^3$. A secondary objective of this project is to address soil vapor with a TCE concentration greater than $5 \, \mu g/m^3$. The SVECS is an interim action intended to address migration of VOCs in contaminated soil vapors. It is expected to operate



continuously 24 hours/day, seven days/week, with the exception of maintenance and adjustment periods until the remedial objectives are met (TtEC 2010).

1.4 SVECS Overview

The SVECS consists of soil vapor extraction, soil vapor monitoring, and soil vapor treatment. Twelve SVE wells (SVEWs) are located along the eastern boundary of Site 1 in six clusters, each consisting of one intermediate well and one deep well. Intermediate wells SVE-101I, SVE-102I, SVE-103I, SVE-104I, SVE-105I, and SVE-106I have a screened interval between 25 and 35 ft bgs. Deep wells SVE-101D, SVE-102D, SVE-103D, SVE-104D, SVE-105D, and SVE-106D have a screened interval between 40 and 60 ft bgs. The groundwater table fluctuates between approximately 50 and 55 feet bgs. Each SVEW is operated at a flow rate such that the combined total flow rate is approximately 300-400 standard cubic feet per minute (scfm) of soil vapor. Each intermediate depth SVEW requires an approximate vacuum of 4 inches of water column (i.w.) and each deep SVEW requires an approximate vacuum of 10 to 20 i.w. in order to extract the targeted flow rates. These twelve SVEWs have been piped below the ground to the Flow Monitoring Station (FMS), where flow, vacuum, and vapor quality are monitored. Within the FMS, the discharges from the individual SVEWs have been equipped with a 2-inch flow control butterfly valve, a vacuum gauge, and a sampling port. The sampling port is utilized to measure the flow rate from an individual well using a portable velocity meter and to collect vapor samples. All the SVE lines collect into a single manifold within the FMS and from this location a single underground pipeline has been routed approximately 1,400 linear feet to the Treatment Building (Building 03-35). Five additional SVEWs (SV-107D, SV-108D, SV-109D, SV-110D, and SV-11D) were installed in October 2011 to address potential VOCs under Plant No. 3 and the South Warehouse. A site plan depicting well locations is included as **Figure 3**.

The SVECS is housed within the Treatment Building, an existing and unoccupied building also known as Building 03-35. The treatment system consists of a moisture separator, two SVE blowers, and a 5,000-lb vapor-phase granular activated carbon (VGAC) unit for removal of chlorinated VOCs from the off-gas. Soil vapor that enters the Treatment Building first passes through the moisture separator tank where any condensate is separated. To date, no condensate has formed in this tank. The vapor is then passed through an air filter and SVE blower and then treated in the VGAC unit. The treated vapor is discharged from the VGAC via an exhaust stack. The SVECS has a control panel comprised of mechanical interlocks and relays for local operation. A System Layout Plan is presented in **Figure 4**, which also illustrates the design flow rates through the soil vapor extraction and treatment process.

The off-gas from the SVECS is monitored for chlorinated VOCs as identified in the NYSDEC Division of Air Resources (DAR) permit equivalent effluent limitations and updated approval documentation (**Appendix A**) and monitoring requirements (TtEC 2010). Samples are submitted to a National Environmental Laboratory Accreditation Conference (NELAC)-accredited, Department of Defense (DoD) Environmental Laboratory Accreditation Program (ELAP)-certified laboratory, Air Toxics, Inc. located in Folsom, CA, for analysis of VOCs by modified method TO-15. Prior to January 2014, samples were analyzed for target compound list (TCL) VOCs. As of January 2014, upon approval by NYSDEC and NYSDOH, samples are analyzed for site-specific VOCs. The site-specific VOCs are: 1,1,1-TCA,



1,1-dichloroethane (DCA), 1,1-dichloroethene (DCE), 1,2-DCA, cis-1,2-DCE, PCE, trans-1,2-DCE, TCE, and vinyl chloride (VC).

A total of 18 soil vapor pressure monitor (SVPM) / soil gas monitoring points have been installed in the neighborhood east of Site 1 at NWIRP Bethpage (**Figure 3**). These off-site monitoring points consist of eight previously existing SVPMs as well as 10 SVPMs installed in September 2012. Pressure readings from the SVPMs are collected quarterly and used to evaluate the SVECS vacuum field. In addition, analytical results of vapor samples collected annually from these locations and the pressure readings are used to further evaluate the SVECS operation and the potential for vapor intrusion.



2.0 SVECS OPERATION AND MAINTENANCE

While designed to run autonomously, the SVECS requires regular visits by an operator to record and adjust operational parameters and to perform scheduled maintenance. The SVECS is equipped with telemetry that will alert an on-call operator in the event of a plant shutdown.

2.1 Routine Maintenance Activities

Routine maintenance activities at the SVECS were performed during the operator's weekly visits during this reporting period. These activities include general site inspections (of the grounds, buildings, doors and locks), collection of operational data (vapor flowrates, pressures, vacuums, temperature and photoionization detector [PID] readings), adjustment of system valves, collection of vapor samples (on a monthly and quarterly basis), collection/disposal of condensate if needed, cleaning of filters, switching of lead/lag blower assignments, and preventive maintenance of system equipment.

2.2 Non-routine Maintenance / Site Activities

No non-routine activities or repair items of note were performed at the SVECS in 2015.



3.0 SVECS MONITORING

Several process vapor samples are collected on a monthly basis to monitor the SVECS operation. These samples consist of an influent sample (as well as a duplicate sample), located immediately prior to the VGAC unit, and an effluent sample, located after the VGAC unit and before the exhaust stack. Vapor samples are also collected from the 12 original SVEWs on a quarterly basis to monitor the capture of the contaminated soil vapor by the SVEWs. In addition, quarterly pressure measurements are collected from the SVEWs and SVPMs to monitor the SVECS vacuum field, and soil gas sampling at SVPMs is conducted annually (generally in the winter time-frame) to evaluate the effectiveness of the SVECS. The first annual soil gas sampling event was conducted in the winter 2012-2013. The third annual sampling event was conducted in the winter 2014-2015; samples were collected from the 18 SVPMs in January 2015, as discussed in Section 3.4 below.

3.1 Monthly Air Quality Monitoring

Analysis of influent and effluent vapor sample locations is performed to evaluate VOC mass removal and the effectiveness of the VGAC adsorption unit. Time-integrated vapor samples are collected using 6-L summa canisters with 30-minute flow regulators.

Treated off-gas discharged at the exhaust stack is subject to emissions limitations. Initially, discharge goals were derived from calculations submitted by the Navy and approved by the NYSDEC DAR in February 2010. In September 2011, the Navy submitted an evaluation proposing revised discharge goals (TtNUS 2011), which NYSDEC approved in October 2011. A copy of this documentation is included as **Appendix A**.

3.1.1 Fourth Quarter 2015 Summary

A summary of monthly vapor sampling results collected in October, November, and December (Fourth Quarter) is presented in **Tables 1, 2, and 3**, respectively. Emission rate calculations for both the influent stream (prior to VGAC treatment) and effluent stream (following VGAC treatment) and estimated monthly mass recoveries are also presented. Emission rates of the influent stream are calculated to monitor progress and determine when influent concentrations have reached levels at which vapor treatment via carbon adsorption is no longer required. The data presented in **Tables 1, 2, and 3** demonstrate that all constituents were within the effluent emission rate guidelines (**Appendix A**). Raw analytical data is provided under a separate cover.

Monthly emission rate calculations for January – September 2015 are included in previously submitted quarterly operations reports as indicated in Section 1.0.

3.1.2 2015 Annual Summary

Emissions

Table 4 summarizes annual air emissions based on monthly emissions during the 12-month period. During 2015, approximately 10.89 lbs of total VOCs were emitted. Annual emissions of reported constituents were within the discharge guidelines as indicated on **Table 4**.



Mass Recovery

Contaminant mass recovery was calculated based on monthly influent concentrations combined with monthly influent flow totals. During 2015, approximately 22.01 lbs of VOCs were removed by the SVECS, for an average monthly mass recovery rate of approximately 1.83 lbs per month. Monthly mass recovery calculations for each month of 2015, as well as the 2015 total, are summarized in **Table 4**.

3.2 Quarterly Air Quality Monitoring of SVEWs

Time-integrated vapor samples are collected quarterly using 6-L summa canisters with 30-minute flow regulators at six intermediate and six deep SVE wells. The samples are collected for the purpose of tracking and documenting the performance of the SVECS (TtEC 2010).

3.2.1 Fourth Quarter 2015 Summary

Quarterly vapor samples were collected on 29 October from the 12 SVEWs. A summary of detected compounds is included as **Table 5**. Raw analytical data is provided under a separate cover.

3.2.2 2015 Annual Summary

Results of quarterly vapor samples collected from the 12 SVEWs in 2015 are presented in **Table 6**, along with historical results beginning in December 2009. Analytical data associated with these results are presented in previously submitted quarterly operations reports as indicated in Section 1.0.

In addition, a geographical depiction of quarterly analytical results of select VOCs (1,1,1-TCA, PCE, and TCE) detected at the 12 SVEWs in 2015 is included as **Figure 5**. Concentration trends are discussed below in Section 3.5.

3.3 Quarterly Soil Vapor Pressure Monitoring of SVEWs and Off-site SVPMs

3.3.1 Fourth Quarter 2015 Summary

Pressure readings are collected quarterly from the 12 SVEWs and 18 SVPMs in order to monitor the SVECS vacuum field. Valve positions of the SVEWs are also recorded at this time. Pressure readings from the 18 SVPMs were collected on 29 October. Results of the Fourth Quarter vapor monitoring are presented in **Table 7**.

Negative pressure readings for the individual SVEWs provide an indication that a vacuum is being established along the fence line. During the Fourth Quarter, the recorded measurements from the SVEWs were (-) 3.4 i.w.to (-) 18.5 i.w.

As indicated in **Table 7**, soil vapor pressure measurements of the SVPMs ranged from (+) 0.01 to (-) 0.12 i.w. during the Fourth Quarter monitoring event. These measurements indicate that a vacuum field continues to be maintained in the residential neighborhood adjacent to Site 1. The slight positive pressure of (+) 0.01 noted in several SVPMs during the Fourth Quarter monitoring event is within the margin of error for the gauge and / or could be a result of a low pressure weather system moving through the area which can cause a temporary reversal of the pressure gradients.



3.3.2 2015 Annual Summary

Results of quarterly vapor monitoring performed in 2015 are presented in **Table 8**, along with historical results beginning in October 2012. Pressure readings collected from the 18 SVPMs in 2015 are presented graphically as **Figure 6**. As indicated, the greatest vacuum readings are typically observed at the SVPM-2001 and SVPM-2002 well clusters. Geographically, these two well clusters are located closest to the row of 12 SVEWs and the FMS.

3.4 Annual Vapor Quality Monitoring of Off-site SVPMs

Time-integrated vapor samples are collected annually using 6-L summa canisters with 30-minute flow regulators at 18 SVPM locations.

3.4.1 2015 Vapor Quality Results

Annual vapor samples were collected on 13-14 January from the 18 SVPM locations, results of which were presented in the *Quarterly Operations Report, First Quarter 2015* (H&S 2015). Validated analytical results of samples collected in January 2015 are summarized in **Table 9**.

As indicated, 1,1,1-TCA was not detected at any location. PCE was detected at three of the 18 locations, with concentrations ranging from 1.7 J μ g/m³ at SVPM-2006D to 7.1 μ g/m³ at SVPM-2004D. TCE was detected at two of the 18 locations, with concentrations ranging from 1.5 J μ g/m³ at SVPM-2004D to 30 μ g/m³ at SVPM-2006D. All detected concentrations were well below the NYSDOH sub-slab screening values of 1,000 μ g/m³ for 1,1,1-TCA, 1,000 μ g/m³ for PCE, and 250 μ g/m³ for TCE, as outlined in the *Guidance for Evaluating Soil Vapor Intrusion in the State of New York* (NYSDOH 2006).

Results of quality assurance /quality control (QA/QC) samples, data validation reports, and a validated analytical data summary from the January 2015 sampling event are presented in the *Quarterly Operations Report, First Quarter 2015* (H&S 2015).

3.4.2 Historical Vapor Quality Results

Table 10 presents historical vapor quality analytical results collected from the 18 SVPM locations, beginning in October 2008 and including the most recent results obtained in January 2015. As indicated, concentrations observed in January 2015 have dropped substantially from initial concentrations observed in October 2008, and were generally similar to those observed in January 2014.

In 2008, TCE was detected at all 18 locations, with concentrations ranging from 1.0 μ g/m³ (SVPM-2004S) to 89,000 μ g/m³ (SVPM-2002I); concentrations exceeded the NYSDOH sub-slab screening value of 250 μ g/m³ at nine locations (SVPM-2001S, SVPM-2001I, SVPM-2001D, SVPM-2002S, SVPM-2002I, SVPM-2002D, SVPM-2003D, SVPM-2004I, and SVPM-2004D). In 2013, TCE concentrations ranged from non-detectable levels at 12 locations to 47 μ g/m³ (SVPM-2006I), and no locations exceeded the NYSDOH sub-slab screening value of 250 μ g/m³. In 2014, TCE was detected at nine of the 18 locations, with concentrations ranging from 0.73 J μ g/m³ at SVPM-2003I to 3.7 J μ g/m³ at SVPM-2004I and no locations exceeded the NYSDOH sub-slab screening value of 250 μ g/m³. In 2015, TCE was



detected at two of the 18 locations, with concentrations ranging from 1.5 J µg/m³ at SVPM-2004D to 30 µg/m3 at SVPM-2006D, and no locations exceeded the NYSDOH sub-slab screening value of 250 µg/m³.

In 2008, PCE was detected at all 18 locations, with concentrations ranging from 1.8 μ g/m³ (SVPM-2004S) to 5,000 μ g/m³ (SVPM-2001I); concentrations exceeded the NYSDOH sub-slab screening value of 1,000 μ g/m³ at two locations (SVPM-2001S and SVPM-2001I). In 2013, PCE concentrations ranged from non-detectable levels at seven locations to 2.3 J μ g/m³ (SVPM-2004D), and no locations exceeded the NYSDOH sub-slab screening value of 1,000 μ g/m³. In 2014, PCE was detected at 15 of the 18 locations, with concentrations ranging from 0.53 J μ g/m³ at SVPM-2001D to 2.9 J μ g/m³ at SVPM-2004I, and no locations exceeded the NYSDOH sub-slab screening value of 1,000 μ g/m³. In 2015, PCE was detected at three of the 18 locations, with concentrations ranging from 1.7 J μ g/m³ at SVPM-2006D to 7.1 μ g/m³ at SVPM-2004D, and no locations exceeded the NYSDOH sub-slab screening value of 1,000 μ g/m³.

In 2008, 1,1,1-TCA was detected at all 18 locations, with concentrations ranging from 1.4 μ g/m³ (SVPM-2004S) to 52,000 μ g/m³ (SVPM-2002I); concentrations exceeded the NYSDOH sub-slab screening value of 1,000 μ g/m³ at six locations (SVPM-2001S, SVPM-2001I, SVPM-2001D, SVPM-2002S, SVPM-2002I, SVPM-2002D). In 2013, 1,1,1-TCA was detected at only one location, SVPM-2007D, at a concentration of 1.3 J μ g/m³, well below the NYSDOH sub-slab screening value of 1,000 μ g/m³. In 2014 and 2015, 1,1,1-TCA was not detected at any location.

3.5 Soil Vapor Quality Concentration Trends

Concentration trends of select VOCs over time for the SVECS combined influent (1,1,1-TCA, PCE, TCE, and total VOCs) and each of the 12 SVEWs (1,1,1-TCA, PCE, and TCE) are presented in **Appendix B**. Concentration trends observed through the Fourth Quarter 2015 are discussed below.

- Combined Influent: Overall VOC concentrations in the combined influent increased throughout the Fourth Quarter, with total VOC concentrations of 3,147 μg/m³, 3,371 μg/m³, and 3,983 μg/m³ in October, November, and December, respectively. Overall concentrations remain below baseline concentrations observed in December 2009 when a total VOC concentration of 63,650 μg/m³ was observed.
- SV-101I: Concentrations observed at this location increased in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 7,600 μg/m³ TCE, 74 μg/m³ PCE, and 2,200 μg/m³ 1,1,1-TCA. All concentrations remain below baseline concentrations observed in December 2009 (180,000 μg/m³ TCE, 1,700 μg/m³ PCE, and 51,000 μg/m³ 1,1,1-TCA).
- SV-101D: Concentrations observed at this location increased or remained similar in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 1,000 μg/m³ TCE, 250 μg/m³ PCE, and 22 μg/m³ 1,1,1-TCA. All concentrations remain below baseline concentrations observed in December 2009 (100,000 μg/m³ TCE, 3,200 μg/m³ PCE, and 26,000 μg/m³ 1,1,1-TCA).



- SV-102I: Concentrations observed at this location decreased in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 40 μg/m³ TCE, 6.6 μg/m³ PCE, and 2.8 J μg/m³ 1,1,1-TCA. The Fourth Quarter concentrations are above baseline concentrations observed in December 2009 (5.6 μg/m³ TCE, 2.4 μg/m³ PCE, and non-detectable 1,1,1-TCA); however, the concentrations are below the peak concentrations observed in June 2010 (300 μg/m³ TCE, 17 μg/m³ PCE, and 13 μg/m³ 1,1,1-TCA).
- SV-102D: Concentrations observed at this location increased slightly or remained similar in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 180 μg/m³ TCE, 41 μg/m³ PCE, and 4.9 μg/m³ of 1,1,1-TCA. Concentrations remain below baseline concentrations observed in December 2009 for TCE and 1,1,1,-TCA (440 μg/m³ TCE and 130 μg/m³ 1,1,1-TCA), and also below the peak concentration observed in October 2011 for PCE (39 μg/m³).
- SV-103I: Concentrations observed at this location decreased in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 74 μg/m³ TCE, 210 μg/m³ PCE, and 3.6 J μg/m³ 1,1,1-TCA. Concentrations remain below baseline concentrations observed in December 2009 (900 μg/m³ TCE, 580 μg/m³ PCE, and 900 μg/m³ 1,1,1-TCA).
- SV-103D: Concentrations observed at this location increased or remained similar in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 1,200 μg/m³ TCE, 17,000 μg/m³ PCE, and 30 J μg/m³ 1,1,1-TCA. Concentrations remain below baseline concentrations observed in December 2009 (3,100 μg/m³ TCE, 20,000 μg/m³ PCE, and 3,000 μg/m³ 1,1,1-TCA).
- SV-104I: Concentrations observed at this location decreased in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 54 μg/m³ TCE, 66 μg/m³ PCE, and 4.0 J μg/m³ 1,1,1-TCA. Concentrations remain below baseline concentrations observed in December 2009 (710 μg/m³ TCE, 3,100 μg/m³ PCE, and 730 μg/m³ 1,1,1-TCA).
- SV-104D: Concentrations observed at this location increased in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 2,200 μg/m³ TCE, 10,000 μg/m³ PCE, and 790 μg/m³ 1,1,1-TCA. Concentrations remain below baseline concentrations observed in December 2009 (4,600 μg/m³ TCE, 20,000 μg/m³ PCE, and 3,600 μg/m³ 1,1,1-TCA).
- SV-105I: Concentrations observed at this location decreased or remained similar in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 240 μg/m³ TCE, 66 μg/m³ PCE, and 30 μg/m³ 1,1,1-TCA. Though these concentrations are above baseline concentrations observed in December 2009 for TCE and 1,1,1-TCA (76 μg/m³ TCE and 9.9 μg/m³ 1,1,1-TCA), they are below or similar to the peak concentrations observed in June 2010 for TCE, PCE, and 1,1,1-TCA (370 μg/m³ TCE, 240 μg/m³ PCE, and 29 μg/m³ 1,1,1-TCA).
- SV-105D: Concentrations observed at this location increased in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 400 μg/m³ TCE, 130 μg/m³



PCE, and 52 μg/m³ 1,1,1-TCA. These concentrations are below baseline concentrations observed in December 2009 (1,700 μg/m³ TCE, 2,100 μg/m³ PCE and 550 μg/m³ 1,1,1-TCA).

- SV-106I: Concentrations observed at this location increased or remained similar in the Fourth Quarter from concentrations observed in the Third Quarter, with concentrations of 660 μg/m³ TCE, 49 μg/m³ PCE, and 30 μg/m³ 1,1,1-TCA. These concentrations are below baseline concentrations observed in December 2009 (1,900 μg/m³ TCE, 390 μg/m³ PCE, and 220 μg/m³ 1,1,1-TCA).
- SV-106D: Concentrations observed at this location remained similar in the Fourth Quarter to concentrations observed in the Third Quarter, with concentrations of 1.4 J μg/m³ PCE, and non-detectable levels of TCE and 1,1,1-TCA, suggesting, as with the Third Quarter results, that Fourth Quarter results may not be indicative of actual conditions. The SVEW was subsequently evaluated to check the integrity of the sample port, vacuum gauge, air flow, etc. to ensure future samples collected at this location will be reflective of actual conditions. All concentrations remain below baseline concentrations observed in December 2009 (3,400 μg/m³ TCE, 720 μg/m³ PCE, and 340 μg/m³ 1,1,1-TCA).



4.0 CONCLUSIONS AND RECOMMENDATIONS

As stated previously, the intent of the Site 1 SVECS is to prevent further off-site migration of VOC contaminated soil vapor and to the extent practical, capture soil vapor with elevated TCE concentrations. Based on the presence of a vacuum field and the reduction of VOC concentrations to less than the screening values in the off-property area, the SVECS is functioning as designed, and the removal of 22.01 lbs of VOCs by the SVECS in 2015 indicates that progress is being made toward these goals. Influent vapor analytical data with concentrations of TCE consistently greater than 250 μ g/L indicate that the SVECS should continue to be operated on a full-time basis to achieve continued capture of contaminated soil vapor. Monthly monitoring of the combined influent and effluent as well as quarterly monitoring of individual SVEWs should continue. Quarterly and annual monitoring of the SVPMs should also continue in order to ensure that a measurable vacuum field is being established and that the area is being effectively treated.



5.0 REFERENCES

H&S Environmental, Inc. (H&S). 2015. Quarterly Operations Report, First Quarter 2015, Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard, Naval Weapons Industrial Reserve Plant, Bethpage, New York. October.

H&S. 2015a. Quarterly Operations Report, Second Quarter 2015, Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard, Naval Weapons Industrial Reserve Plant, Bethpage, New York. November.

H&S. 2016. Quarterly Operations Report, Third Quarter 2015, Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard, Naval Weapons Industrial Reserve Plant, Bethpage, New York. February.

New York State Department of Health (NYSDOH). 2006. Guidance for Evaluating Soil Vapor Intrusion in the State of New York. October.

Tetra Tech EC, Inc. (TtEC). 2010. Final Operation & Maintenance Plan for Soil Vapor Extraction Containment System, Site 1, Former Drum Marshalling Yard at Naval Weapons Industrial Reserve Plant, Bethpage, New York. June.

Tetra Tech NUS, Inc. (TtNUS). 2011. Modification to Existing Soil Vapor Extraction Containment System at Site 1 – Former Drum Marshalling Area, Installation of Soil Vapor Extraction Wells SVE-107D to -111D, NWIRP Bethpage, Bethpage, New York. September.

TtNUS. 2012. Final Supplemental Offsite Soil Vapor Intrusion Monitoring Plan for the Soil Vapor Extraction Containment System, Site 1, Former Drum Marshalling Yard at Naval Weapons Industrial Reserve Plant, Bethpage, New York. February.






Table 1 Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY

Vapor Monitoring Results
October 2015

		Concen	tration			Emission	Rate (1),(2)		Monthly Mass
Compound		(ug/	m³)		Prior to Tr	eatment	Following Tr	Recovery ⁽³⁾	
	Influent #1	Influent #2	Average	Effluent	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)	(lbs)
1,1,1-Trichloroethane	280	280	280	410	0.0003	2.8265	0.0005	4.1388	0.2401
1,1-Dichloroethane	20	18	19	15	0.0000	0.1918	0.0000	0.1514	0.0163
1,1-Dichloroethene	0	2.2 J	1.1 J	3.5	0.0000	0.0111	0.0000	0.0353	0.0009
1,2-Dichloroethane	1.1 J	1.2 J	1.2 J	0	0.0000	0.0116	0.0000	0.0000	0.0010
cis-1,2-Dichloroethene	340	340	340	300	0.0004	3.4321	0.0003	3.0284	0.2915
Tetrachloroethene	1400	1500	1450	0.86 J	0.0017	14.6371	0.0000	0.0087	1.2431
trans-1,2-Dichloroethene	5.4	5.7	5.6	4.4	0.0000	0.0560	0.0000	0.0444	0.0048
Trichloroethene	1000	1100	1050	720	0.0012	10.5993	0.0008	7.2681	0.9002
Vinyl Chloride	0	0	0	0	0.0000	0.0000	0.0000	0.0000	0.0000
Total VOCs	3047	3247	3147	1454	0.0036	31.7655	0.0017	14.6750	2.6979

Notes:

All samples were analyzed for site-specific VOCs by modified method TO-15.

Average Monthly Vapor Temp (°F) = 111

Average Monthly Flowrate (cfm) = 333

Average Monthly Flowrate (scfm) = 308

Operational Hours for the month = 744

- $(1) \ Emissions \ (lbs/hr) = \ Concentration \ (ug/m^3)*(lb/454000000ug)*(0.3048^3m^3/ft^3)* exhaust \ flow \ (scfm)*(60min/hour)$
- (2) Emissions (lbs/yr) = Emissions (lbs/hour)*(8760hours/yr)
- (3) Monthly Mass Removal = AVERAGE FLOWRATE (scfm) * 0.3048^3m³/ft³ * INF AVG CONC (ug/m³) * (lb/454000000ug) * 60 min/hr * OPERATIONAL TIME (hr)
- (4) Based on the proposed modifications and emission discharge goals presented in the Modification to Existing Soil Vapor Extraction Containment System at Site 1 Former Drum Marshaling Area, NWIRP Bethpage, Bethpage NY (Tetra Tech 2011) and NYSDEC's acceptance of the proposed modifications (Appendix A), treatment of emissions is no longer required.

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard

Naval Weapons Industrial Reserve Plant - Bethpage, NY Vapor Monitoring Results November 2015

		Concen	tration			Emission	Rate (1),(2)		Monthly Mass
Compound		(ug/	m³)		Prior to Tr	eatment	Following Tr	Recovery (3)	
	Influent #1	Influent #2	Average	Effluent	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)	(lbs)
1,1,1-Trichloroethane	300	330	315	320	0.0004	3.0958	0.0004	3.1449	0.2537
1,1-Dichloroethane	19	20	20	15	0.0000	0.1916	0.0000	0.1474	0.0157
1,1-Dichloroethene	0	0	0	0	0.0000	0.0000	0.0000	0.0000	0.0000
1,2-Dichloroethane	1.8 J	1.5 J	1.7 J	0	0.0000	0.0162	0.0000	0.0000	0.0013
cis-1,2-Dichloroethene	260	300	280	220	0.0003	2.7518	0.0002	2.1621	0.2255
Tetrachloroethene	1400	1600	1500	1.7 J	0.0017	14.7418	0.0000	0.0167	1.2083
trans-1,2-Dichloroethene	4.3	5.0	4.7	2.9 J	0.0000	0.0457	0.0000	0.0285	0.0037
Trichloroethene	1200	1300	1250	670	0.0014	12.2848	0.0008	6.5847	1.0069
Vinyl Chloride	0	0	0	0	0.0000	0.0000	0.0000	0.0000	0.0000
Total VOCs	3185	3557	3371	1230	0.0038	33.1278	0.0014	12.0844	2.7153

Notes:

All samples were analyzed for site-specific VOCs by modified method TO-15.

Average Monthly Vapor Temp (°F) = 108

Average Monthly Flowrate (cfm) = 323

Average Monthly Flowrate (scfm) = 300

Operational Hours for the month = 718

- $(1) \ Emissions \ (lbs/hr) = \ Concentration \ (ug/m^3)*(lb/454000000ug)*(0.3048^3m^3/ft^3)* exhaust \ flow \ (scfm)*(60min/hour)$
- (2) Emissions (lbs/yr) = Emissions (lbs/hour)*(8760hours/yr)
- (3) Monthly Mass Removal = AVERAGE FLOWRATE (scfm) * 0.3048^3 m³/tt³ * INF AVG CONC (ug/m³) * (lb/454000000ug) * 60 min/hr * OPERATIONAL TIME (hr)
- (4) Based on the proposed modifications and emission discharge goals presented in the Modification to Existing Soil Vapor Extraction Containment System at Site 1 Former Drum Marshaling Area, NWIRP Bethpage, Bethpage NY (Tetra Tech 2011) and NYSDEC's acceptance of the proposed modifications (Appendix A), treatment of emissions is no longer required.

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard

Naval Weapons Industrial Reserve Plant - Bethpage, NY Vapor Monitoring Results December 2015

		Concen	tration			Emission	Rate (1),(2)		Monthly Mass
Compound		(ug/	m³)		Prior to Tr	eatment	Following Tr	Recovery ⁽³⁾	
	Influent #1	Influent #2	Average	Effluent	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)	(lbs)
1,1,1-Trichloroethane	320	300	310	230	0.0004	3.0850	0.0003	2.2889	0.2613
1,1-Dichloroethane	14	14	14	9.6	0.0000	0.1393	0.0000	0.0955	0.0118
1,1-Dichloroethene	0	0	0	0	0.0000	0.0000	0.0000	0.0000	0.0000
1,2-Dichloroethane	1.3 J	1.1 J	1.2 J	0	0.0000	0.0119	0.0000	0.0000	0.0010
cis-1,2-Dichloroethene	260	250	255	190	0.0003	2.5377	0.0002	1.8908	0.2149
Tetrachloroethene	2000	2000	2000	1.2 J	0.0023	19.9033	0.0000	0.0119	1.6859
trans-1,2-Dichloroethene	3.1	3.2	3.2	2.2 J	0.0000	0.0313	0.0000	0.0219	0.0027
Trichloroethene	1400	1400	1400	430	0.0016	13.9323	0.0005	4.2792	1.1801
Vinyl Chloride	0	0	0	0	0.0000	0.0000	0.0000	0.0000	0.0000
Total VOCs	3998	3968	3983	863	0.0045	39.6409	0.0010	8.5883	3.3577

Notes:

All samples were analyzed for site-specific VOCs by modified method TO-15.

Average Monthly Vapor Temp (°F) = 104

Average Monthly Flowrate (cfm) = 324

Average Monthly Flowrate (scfm) = 304

Operational Hours for the month = 742

- $(1) \ Emissions \ (lbs/hr) = \ Concentration \ (ug/m^3)*(lb/45400000ug)*(0.3048^3m^3/ft^3)* exhaust \ flow \ (scfm)*(60min/hour)$
- (2) Emissions (lbs/yr) = Emissions (lbs/hour)*(8760hours/yr)
- (3) Monthly Mass Removal = AVERAGE FLOWRATE (scfm) * 0.3048^3 m³/tt³ * INF AVG CONC (ug/m³) * (lb/454000000ug) * 60 min/hr * OPERATIONAL TIME (hr)
- (4) Based on the proposed modifications and emission discharge goals presented in the Modification to Existing Soil Vapor Extraction Containment System at Site 1 Former Drum Marshaling Area, NWIRP Bethpage, Bethpage NY (Tetra Tech 2011) and NYSDEC's acceptance of the proposed modifications (Appendix A), treatment of emissions is no longer required.

Table 4 Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY 2015 Air Emission and Mass Recovery Summary

1,1-DCA Effluent 1,1-DCE Efflu Emission Rate Emission Ra			,			fluent on Rate		A Effluent on Rate		fluent on Rate		Cs Effluent on Rate	Mass Recovery (Total VOCs)	
lb/hr	lb/mo	lb/hr	lb/mo	lb/hr	lb/mo	lb/hr	lb/mo	lb/hr	lb/mo	lb/hr	lb/mo	lb/hr	lb/mo	lb/mo
0.0000	0.0075	0.0000	0.0016	0.0002	0.1359	0.0000	0.0000	0.0002	0.1359	0.0002	0.1262	0.0005	0.4084	1.9642
0.0000	0.0060	0.0000	0.0015	0.0001	0.1003	0.0000	0.0000	0.0001	0.0919	0.0001	0.0919	0.0004	0.2927	1.1755
0.0000	0.0079	0.0000	0.0000	0.0002	0.1119	0.0000	0.0000	0.0002	0.1377	0.0002	0.1549	0.0006	0.4143	1.2814
0.0000	0.0075	0.0000	0.0011	0.0002	0.1394	0.0000	0.0008	0.0002	0.1239	0.0002	0.1239	0.0006	0.3981	0.9395
0.0000	0.0160	0.0000	0.0026	0.0003	0.2407	0.0000	0.0038	0.0002	0.1605	0.0002	0.1694	0.0008	0.5975	1.0387
0.0000	0.0219	0.0000	0.0031	0.0004	0.3095	0.0000	0.0000	0.0004	0.3171	0.0006	0.4001	0.0015	1.0571	1.2298
0.0000	0.0255	0.0000	0.0059	0.0006	0.4507	0.0000	0.0000	0.0007	0.5272	0.0010	0.7313	0.0024	1.7486	1.7363
0.0000	0.0221	0.0000	0.0061	0.0006	0.4423	0.0000	0.0010	0.0007	0.4915	0.0010	0.7290	0.0023	1.6981	1.7704
0.0000	0.0144	0.0000	0.0039	0.0004	0.2879	0.0000	0.0010	0.0005	0.3839	0.0009	0.6159	0.0018	1.3105	2.1004
0.0000	0.0129	0.0000	0.0030	0.0003	0.2572	0.0000	0.0007	0.0005	0.3515	0.0008	0.6173	0.0017	1.2464	2.6979
0.0000	0.0121	0.0000	0.0000	0.0002	0.1777	0.0000	0.0014	0.0004	0.2585	0.0008	0.5412	0.0014	0.9932	2.7153
0.0000	0.0081	0.0000	0.0000	0.0002	0.1606	0.0000	0.0010	0.0003	0.1944	0.0005	0.3634	0.0010	0.7294	3.3577
	Ib/hr	lb/hr lb/mo 0.0000 0.0075 0.0000 0.0060 0.0000 0.0079 0.0000 0.0075 0.0000 0.0160 0.0000 0.0219 0.0000 0.0255 0.0000 0.0221 0.0000 0.0144 0.0000 0.0129 0.0000 0.0121	lb/hr lb/mo lb/hr 0.0000 0.0075 0.0000 0.0000 0.0060 0.0000 0.0000 0.0079 0.0000 0.0000 0.0075 0.0000 0.0000 0.0160 0.0000 0.0000 0.0219 0.0000 0.0000 0.0255 0.0000 0.0000 0.0221 0.0000 0.0000 0.0144 0.0000 0.0000 0.0129 0.0000 0.0000 0.0121 0.0000	lb/hr lb/mo lb/hr lb/mo 0.0000 0.0075 0.0000 0.0016 0.0000 0.0060 0.0000 0.0015 0.0000 0.0079 0.0000 0.0001 0.0000 0.0075 0.0000 0.0011 0.0000 0.0160 0.0000 0.0026 0.0000 0.0219 0.0000 0.0031 0.0000 0.0255 0.0000 0.0061 0.0000 0.0221 0.0000 0.0039 0.0000 0.0144 0.0000 0.0039 0.0000 0.0129 0.0000 0.0030 0.0000 0.0121 0.0000 0.0000	lb/hr lb/mo lb/hr lb/mo lb/hr 0.0000 0.0075 0.0000 0.0016 0.0002 0.0000 0.0060 0.0000 0.0015 0.0001 0.0000 0.0079 0.0000 0.0000 0.0002 0.0000 0.0075 0.0000 0.0011 0.0002 0.0000 0.0160 0.0000 0.0026 0.0003 0.0000 0.0219 0.0000 0.0031 0.0004 0.0000 0.0255 0.0000 0.0059 0.0006 0.0000 0.0221 0.0000 0.0031 0.0006 0.0000 0.0144 0.0000 0.0039 0.0004 0.0000 0.0129 0.0000 0.0030 0.0003 0.0000 0.0121 0.0000 0.0000 0.0002	lb/hr lb/mo lb/hr lb/mo lb/mo lb/mo 0.0000 0.0075 0.0000 0.0016 0.0002 0.1359 0.0000 0.0060 0.0000 0.0015 0.0001 0.1003 0.0000 0.0079 0.0000 0.0000 0.0002 0.1119 0.0000 0.0075 0.0000 0.0011 0.0002 0.1394 0.0000 0.0160 0.0000 0.0026 0.0003 0.2407 0.0000 0.0219 0.0000 0.0031 0.0004 0.3095 0.0000 0.0255 0.0000 0.0059 0.0006 0.4423 0.0000 0.0144 0.0000 0.0039 0.0004 0.2879 0.0000 0.0129 0.0000 0.0030 0.0003 0.2572 0.0000 0.0121 0.0000 0.0000 0.0002 0.1777	Ib/hr Ib/mo Ib/hr Ib/mo Ib/hr Ib/mo Ib/hr	Ib/hr Ib/mo Ib/hr Ib/mo O.0000 O.0075 O.0000 O.0016 O.0002 O.1359 O.0000 O.00000 O.0000 O.0000 O.0000 O.0000 O.0000 O.0000 O.00000 O.0000 O.0000 O.0000 O.0000 O.0000 O.0000 O.00000 O.0000 O.00000 O.000000 O.00000 O.000000 O.	Ib/hr Ib/mo Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/mo Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/mo Ib/hr Ib/h	Ib/hr Ib/mo Ib/hr Ib/mo O.0000 O.0016 O.0002 O.1359 O.0000 O.0000 O.0002 O.1359 O.0000 O.0000 O.0000 O.0001 O.0011 O.0000 O.0000 O.0000 O.0000 O.0000 O.0001 O.001377 O.0000 O.0075 O.0000 O.0011 O.0002 O.1119 O.0000 O.0000 O.0000 O.0002 O.1377 O.0000 O.0160 O.0000 O.0011 O.0002 O.1394 O.0000 O.0008 O.0002 O.1239 O.0000 O.0160 O.0000 O.0026 O.0003 O.2407 O.0000 O.0038 O.0002 O.1605 O.0000 O.0219 O.0000 O.0031 O.0004 O.3095 O.0000 O.0000 O.0004 O.3171 O.0000 O.0255 O.0000 O.0059 O.0006 O.4507 O.0000 O.0000 O.0007 O.5272 O.0000 O.0221 O.0000 O.0061 O.0006 O.4423 O.0000 O.0010 O.0007 O.4915 O.0000 O.0144 O.0000 O.0039 O.0004 O.2879 O.0000 O.0007 O.0005 O.3839 O.0000 O.0129 O.0000 O.0030 O.0003 O.2572 O.0000 O.0014 O.0005 O.3515 O.0000 O.0121 O.0000 O.0000 O.0000 O.00014 O.0004 O.2585 O.0000 O.0121 O.0000 O.0000 O.0000 O.00014 O.0005 O.3515 O.0000 O.0121 O.0000 O.0000 O.0000 O.00014 O.0004 O.2585 O.0000 O.0121 O.0000 O.0000 O.00000 O.0000 O.0000 O.00014 O.0004 O.2585 O.0000 O.0121 O.0000 O.0000 O.0000 O.0000 O.0000 O.00014 O.0004 O.2585 O.0000 O.0000 O.0000 O.0000 O.0000 O.00000 O.0000 O.00000 O.000000 O.00000 O.000000 O.00000 O.000000 O.000000 O.00000 O.00000 O.00000 O.00000 O.0000	Ib/hr Ib/mo Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/mo Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/hr Ib/mo Ib/hr Ib/h	Ib/hr Ib/mo Ib/hr Ib/m	Ib/hr Ib/mo Ib/hr Ib/m	Ib/hr Ib/mo Ib/hr Ib/m

	<u>1,1-DCA</u>	<u>1,1-DCE</u>	cis-1,2-DCE	<u>PCE</u>	<u>1,1,1-TCA</u>	<u>TCE</u>	<u>Total VOCs</u>	
Discharge Goal (lb/hr) (1)	NA	NA	NA	0.04	225	0.02		
Discharge Goal (lb/yr) (2)	NA	NA	NA	350	1,971,000	175	<u> </u>	
2015 Totals (lb/yr)	0.16	0.03	2.81	0.01	3.17	4.66	10.89 22.01	

Notes:

lb/hr = pounds per hour

lb/mo = pounds per month

lb/yr = pounds per year

PCE = tetrachloroethene

TCA = trichloroethane

TCE = trichloroethene

NA = Not Applicable

Emission Rate (per hr) = average flowrate (scfm) * (0.3048^3) m³/ft³ * Eff conc (ug/m3) * (lb/454000000ug) * 60 min/hr * operational time (hrs)

Monthly Mass Recovery = average flowrate (scfm) * (0.3048^3) m³/ft³ * Inf avg conc (ug/m³) * (lb/454000000ug) * 60 min/hr * operational time (hrs)

- (1) Discharge Goal (lb/hr) as presented in the Modification to Existing Soil Vapor Extraction Containment System at Site 1 Former Drum Marshalling Area, Installation of Soil Vapor Extraction Wells SVE-107D to -11D, NWIRP Bethpage, Bethpage, NY (Tetra Tech NUS, 2011) and approved via email by NYDEC on 6 October 2011.
- (2) Discharge Goal (lb/yr) = Discharge Goal (lb/hr) x 8760 hr/yr.

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard

Naval Weapons Industrial Reserve Plant - Bethpage, NY

Fourth Quarter 2015 Vapor Analytical Results Summary of SVE Wells

Sample ID	SVE 101I	SVE 101D	SVE 102I	SVE 102D	SVE 103I	SVE 103D	SVE 104I	SVE 104D	SVE 105I	SVE 105D	SVE 106I	SVE 106D
Sample Date	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15	10/29/15
Analysis by TO-15 (μg/m³)												
1,1,1-Trichloroethane	2200	22	2.8 J	4.9	3.6 J	30 J	4.0 J	790	30	52	30	ND
1,1-Dichloroethane	42	2.8 J	ND	1.0 J	1.4 J	ND	ND	120	28	30	3.4	ND
1,1-Dichloroethene	ND											
1,2-Dichloroethane	15	ND										
cis-1,2-Dichloroethene	9.2 J	5.9	ND	9.3	7.3	530	6.6	3600	23	22	4.9	ND
Tetrachloroethene	74	250	6.6	41	210	17000	66	10000	66	130	49	1.4 J
trans-1,2-Dichloroethene	ND	49	2.3 J	ND	ND	ND						
Trichloroethene	7600	1000	40	180	74	1200	54	2200	240	400	660	ND
Vinyl Chloride	ND											

Notes:

All samples were analyzed for site-specific VOCs by modified method TO-15.

 $\mu g/m^3$ = micrograms per cubic meter

ND = Not detected above method detection limit

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 101I												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	51000	3900	2600	450	850	300	1	0.7 J	0.7 J	1500	1500	3200	4400	3400	1900	2200	2900	2600	1200	1600	2500	2000	720	520	2200
1,1-Dichloroethane	1200	65	34	14	31	5	0.8 J	0.4 J	0.4 J	28	28	61	76	62	35	36	57	50	22	29	51	39	15	10	42
1,1-Dichloroethene	250	ND	ND	4	8	ND	0.7 J	0.4 J	0.5 J	7.6 J	10	ND	15 J	ND	12 J	8.9 J	16 J	11 J	7.9 J	6.2 J	21	11 J	ND	ND	ND
1,2-Dichloroethane	NR	30	ND	4	8	ND	0.9	0.5 J	0.5 J	6.9 J	6.4 J	11 J	14 J	12 J	10 J	8.6 J	9.2 J	7.5 J	4.4 J	9.2 J	12 J	9.8 J	5.2 J	3.8	15
cis-1,2-Dichloroethene	480	59	ND	9	15	3	0.7 J	ND	0.4 J	7.1 J	7.4 J	20 J	22 J	14 J	6.2 J	11 J	22 J	12 J	4.2 J	8.8 J	24	9.4 J	4.6 J	3.8	9.2 J
Tetrachloroethene	1700	410	260	36	63	10	1	ND	2	48	46	93	120	80	49	79	100	80	34	67	83	54	31	31	74
trans-1,2-Dichloroethene	ND	ND	ND	ND	ND	ND	0.7 J	0.4 J	0.4 J	ND															
Trichloroethene	180000	18000	14000	1200	2400	560	1	0.6 J	0.6 J	4200	4300	7200	12000	8100	5200	5400	8900	7100	3300	4400	6900	5300	2500	1600	7600
Vinyl Chloride	ND	ND	ND	ND	ND	ND	0.5 J	0.3 J	0.3 J	ND															

Notes:

μg/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 101D												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/22/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	26000	130	53	ND	ND	ND	3	8	0.8 J	ND	3.1 J	9.9	11	ND	ND	5.6	16	14	12	20	19	12	ND	22	22
1,1-Dichloroethane	660	3.9	ND	ND	ND	ND	2	0.9 J	0.5 J	ND	ND	1.0 J	1.1 J	1.1 J	ND	ND	1.5 J	1.4 J	1.2 J	0.89 J	1.4 J	ND	ND	2.5 J	2.8 J
1,1-Dichloroethene	180	2	ND	ND	ND	ND	ND	0.7 J	0.4 J	ND	1.0 J	0.75 J	ND												
1,2-Dichloroethane	NR	0.5	ND	ND	ND	ND	2	0.5 J	0.5 J	ND															
cis-1,2-Dichloroethene	220	8.5	7.5	ND	3	ND	2	2	0.5 J	ND	ND	2.1 J	3.2	ND	ND	ND	3.0 J	4.5	3.5	1.5 J	4.1	2.3 J	ND	3.3	5.9
Tetrachloroethene	3200	1200	1200	ND	4	ND	26	210	2	ND	79	150	170	130	0.92 J	73	330	340	270	240	260	200	1.0 J	230	250
trans-1,2-Dichloroethene	ND	ND	ND	ND	ND	ND	2	0.6 J	0.4 J	ND															
Trichloroethene	100000	1600	310	3	1	ND	3	120	1 J	ND	200	400	350	120	ND	56	540	680	330	180	410	190	1.7 J	450	1000
Vinyl Chloride	ND	ND	ND	ND	ND	ND	1	0.4 J	0.3 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 102I												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/22/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	02/05/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	ND	ND	13	3	ND	NA	2	3	2	ND	0.60 J	3.3 J	ND	ND	ND	1.6 J	ND	ND	0.95 J	10	4.0 J	0.82 J	1.6 J	12	2.8 J
1,1-Dichloroethane	ND	ND	ND	ND	ND	NA	0.8 J	0.5 J	0.5 J	ND															
1,1-Dichloroethene	ND	ND	ND	ND	ND	NA	0.7 J	0.4 J	0.4 J	ND															
1,2-Dichloroethane	NR	ND	ND	ND	ND	NA	0.8	0.4 J	0.4 J	ND															
cis-1,2-Dichloroethene	ND	ND	ND	ND	ND	NA	0.7 J	0.5 J	0.5 J	ND															
Tetrachloroethene	2.4	1.4	17	6	NR	NA	3	6	6	ND	1.6 J	6.4	1.5 J	2.4 J	1.4 J	3.3 J	2.6 J	ND	ND	10	4.8 J	1.5 J	2.5 J	13	6.6
trans-1,2-Dichloroethene	ND	ND	ND	ND	ND	NA	0.7 J	0.4 J	0.4 J	ND															
Trichloroethene	5.6	3.8	300	88	3	NA	34	76	52	10	26	99	10	10	15	49	21	7.6	8.0	84	39	8.0	22	120	40
Vinyl Chloride	ND	ND	ND	ND	ND	NA	0.5 J	0.4 J	0.3 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 102D												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/24/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	130	53	14	7	2	2	6	4	5	1.4 J	1.2 J	3.9 J	ND	ND	ND	2.3 J	3.1 J	ND	1.6 J	4.5	5.1	2.6 J	ND	5.2	4.9
1,1-Dichloroethane	ND	2.7	ND	ND	ND	ND	1	0.6 J	0.7 J	ND	ND	0.51 J	0.95 J	ND	ND	ND	0.69 J	ND	0.44 J	ND	ND	ND	ND	ND	1.0 J
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	1	0.6 J	0.6 J	ND															
1,2-Dichloroethane	NR	ND	ND	ND	ND	ND	0.9	0.5 J	0.5 J	ND	0.38 J	ND	ND	ND	ND										
cis-1,2-Dichloroethene	ND	1.4	ND	ND	0.9	ND	1	0.5 J	0.9	ND	ND	1.1 J	4.1	ND	ND	ND	3.4	ND	2.8 J	0.89 J	3.6	1.6 J	ND	4.2	9.3
Tetrachloroethene	10	31	31	19	3	9	25	23	39	5.9	6.5	24	25	0.96 J	1.4 J	14	28	2.6 J	9.6	16	20	11	3.8 J	22	41
trans-1,2-Dichloroethene	ND	ND	ND	ND	ND	ND	1	0.5 J	0.5 J	ND															
Trichloroethene	440	390	190	110	17	21	89	81	87	34	58	170	140	6.5	ND	88	160	3.9 J	39	79	92	36	20	160	180
Vinyl Chloride	ND	ND	ND	ND	ND	ND	0.6	0.4 J	0.3 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 103I												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	900	ND	ND	ND	ND	ND	0.9 J	6	6	ND	1.6 J	9.2	ND	ND	1.4 J	4.7 J	2.8 J	0.92 J	ND	4.6	4.9	ND	1.3 J	6.6	3.6 J
1,1-Dichloroethane	26	ND	ND	ND	ND	ND	0.6 J	2	2	ND	0.75 J	1.5 J	0.77 J	ND	ND	1.5 J	1.3 J	ND	ND	0.89 J	2.0 J	ND	0.68 J	ND	1.4 J
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	0.6 J	0.6 J	ND																
1,2-Dichloroethane	NR	ND	ND	ND	ND	ND	0.7 J	0.5 J	ND																
cis-1,2-Dichloroethene	58	ND	ND	1	ND	1	0.5 J	16	12	18	16	19	6.0	2.4 J	5.0	11	15	6.9	3.4	4.2	6.1	ND	11	9.3	7.3
Tetrachloroethene	580	ND	ND	ND	ND	2	1 J	420	590	140	200	430	120	40	78	220	200	97	40	150	130	8.6	130	290	210
trans-1,2-Dichloroethene	580	ND	ND	ND	ND	ND	0.6 J	1	1	ND	0.85 J	ND													
Trichloroethene	900	0.9	ND	ND	ND	ND	0.9 J	100	97	29	47	130	48	16	35	95	78	46	20	47	50	4.9 J	37	92	74
Vinyl Chloride	ND	ND	ND	ND	ND	ND	0.4 J	0.4 J	0.3 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 103D												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	3000	1100	230	ND	13	ND	2 J	20	31	7.4 J	6.9 J	22	190	ND	150	170	200	550	400	25	38	ND	310	26	30 J
1,1-Dichloroethane	82	69	ND	ND	2	2	1 J	4	9	1.6 J	1.5 J	1.9 J	10 J	ND	10	10 J	20 J	50	48	ND	7.8 J	ND	24	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	1 J	2	6 J	ND															
1,2-Dichloroethane	NR	ND	ND	ND	ND	ND	1 J	1 J	6 J	ND															
cis-1,2-Dichloroethene	420	1500	370	ND	92	ND	1 J	360	160	290	230	300	750	ND	550	700	2600	2100	1800	280	490	ND	930	310	530
Tetrachloroethene	20000	28000	16000	9	1500	ND	3	1600	6700	3800	3200	4700	4600	1.6 J	3300	4900	17000	15000	8600	6600	8900	ND	5800	8900	17000
trans-1,2-Dichloroethene	ND	24	ND	ND	1	ND	1 J	3	7 J	ND	ND	ND	8.8 J	ND	5.7 J	8.8 J	18 J	32	18	ND	ND	ND	17	ND	ND
Trichloroethene	3100	1600	640	7	92	ND	2 J	290	240	180	200	480	440	6.0	360	660	2100	1400	900	530	680	ND	580	640	1200
Vinyl Chloride	ND	5.9	ND	ND	2	ND	0.8 J	4	5 J	ND	ND	ND	ND	ND	1.9 J	ND	14 J	ND	2.6 J	ND	ND	ND	ND	ND	ND

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 104I												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/24/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	730	4.2	ND	4	NR	NA	1 J	4	2	ND	ND	8.3	ND	ND	ND	3.1 J	2.6 J	ND	9.6	17	15	7.0	1.5 J	8.3	4.0 J
1,1-Dichloroethane	24	0.54	ND	ND	ND	NA	1 J	0.6 J	0.5 J	ND	7.4	8.7	7.7	6.6	ND	ND	ND								
1,1-Dichloroethene	ND	ND	ND	ND	ND	NA	1 J	ND																	
1,2-Dichloroethane	NR	ND	ND	ND	ND	NA	1 J	ND																	
cis-1,2-Dichloroethene	110	14	ND	2	0.8	NA	0.9 J	2	3	0.90 J	ND	5.0	ND	2.7 J	ND	3.3	5.3	ND	94	160	160	130	7.3	4.2	6.6
Tetrachloroethene	3100	210	68	96	16	NA	2 J	54	33	12	ND	86	1.6 J	4.8 J	2.3 J	30	36	ND	69	210	190	91	13	82	66
trans-1,2-Dichloroethene	15	ND	ND	ND	ND	NA	1 J	0.5 J	0.4 J	ND	1.8 J	2.1 J	1.4 J	ND	ND	ND									
Trichloroethene	710	44	60	72	12	NA	2 J	44	25	9.6	ND	73	ND	3.1 J	ND	30	31	ND	39	110	120	43	17	85	54
Vinyl Chloride	ND	0.47	ND	ND	ND	NA	0.7 J	0.3 J	0.3 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 104D												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/22/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	3600	3000	860	ND	270	ND	370	620	440	520	580	620	920	820	0.89 J	500	600	340	84	930	880	1.7 J	350	480	790
1,1-Dichloroethane	290	350	140	ND	66	ND	56	110	77	87	95	100	190	160	ND	95	130	56	22	120	130	ND	72	77	120
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	3	7 J	7 J	3.0 J	5.0 J	ND	11 J	ND	ND	ND	ND	4.3 J	1.0 J	ND	ND	ND	ND	ND	ND
1,2-Dichloroethane	NR	ND	ND	ND	ND	ND	1 J	5 J	5 J	ND															
cis-1,2-Dichloroethene	2400	6600	3500	ND	1200	ND	1000	3600	2100	2200	2800 J	2200	4200	3700	8.6	2000	3200	1600	460	3300	4400	21	1500	2500	3600
Tetrachloroethene	20000	39000	21000	ND	2400	ND	1400	5800	6300	3800	4300	4600	4500	4200	69	2600	3900	2500	780	8200	8000	120	2200	5100	10000
trans-1,2-Dichloroethene	130	70	30	ND	13	ND	14	25	22	26	31	27	55	40	ND	24	40	15	3.5	34	53	ND	18	39	49
Trichloroethene	4600	6000	2400	ND	470	ND	420	1600	1300	1400	1400	1700	2300	2100	14	1200	1600	1100	430	2000	2100	19	1100	1200	2200
Vinyl Chloride	ND	12	ND	ND	ND	ND	2	5	5 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 105I												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	9.9	11	29	ND	24	1	1 J	21	31	11	13	26	22	22	11	24	18	32	26	17	20	20	25	29	30
1,1-Dichloroethane	ND	5.7	13	ND	6	ND	0.6 J	5	7	4.2	5.6	5.6	10	12	8.8	8.0	7.4	24	6.8	7.0	8.2	8.6	22	15	28
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	0.6 J	0.6 J	0.5 J	ND															
1,2-Dichloroethane	NR	ND	ND	ND	ND	ND	0.7 J	0.6 J	0.5 J	ND															
cis-1,2-Dichloroethene	ND	6.6	20	ND	ND	ND	1	10	16	8.1	9.7	13	16	13	14	14	7.4	17	6.2	9.5	12	7.5	31	28	23
Tetrachloroethene	70	9.1	240	ND	55	5	2	95	100	31	43	100	77	66	38	91	57	77	48	73	85	51	43	87	66
trans-1,2-Dichloroethene	ND	ND	1.6	ND	ND	ND	0.5 J	1	1	ND	ND	1.5 J	ND	ND	ND	ND	1.0 J	1.6 J	ND	ND	2.8 J	ND	ND	ND	2.3 J
Trichloroethene	76	6.3	370	ND	120	7	1	170	200	110	140	260	180	160	94	220	140	180	190	140	200	130	160	290	240
Vinyl Chloride	ND	ND	ND	ND	ND	ND	0.4 J	0.4 J	0.3 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 105D												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	12/02/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	550	47	320	1000	590	ND	1 J	490	930	350	320	270	380	430	160	110	120	190	ND	92	79	4.3 J	16	35	52
1,1-Dichloroethane	300	28	270	250	ND	ND	0.6 J	74	150	69	78	72	110	110	46	45	70	46	ND	36	28	ND	4.7	12	30
1,1-Dichloroethene	3.9	ND	ND	2	4	4	0.6 J	6 J	ND	1.5 J	ND														
1,2-Dichloroethane	NR	ND	ND	ND	ND	ND	4	5 J	ND																
cis-1,2-Dichloroethene	61	36	85	300	ND	ND	0.7 J	150	380	190	220	150	210	200	73	76	85	46	ND	50	36	ND	3.6	16	22
Tetrachloroethene	2100	1.1	650	270	420	ND	2	240	330	140	220	270	350	330	100	140	260	300	ND	140	120	2.1 J	18	76	130
trans-1,2-Dichloroethene	19	1.1	3.1	3	ND	ND	0.6 J	7 J	3 J	ND	ND	ND	ND	ND	1.4 J	2.4 J	3.6	1.3 J	ND	1.3 J	1.9 J	ND	ND	ND	ND
Trichloroethene	1700	68	200	1100	1400	1	2	3000	7000	3600	4500	2200	3800	3800	1400	900	1200	1900	8.5	650	520	15	75	250	400
Vinyl Chloride	ND	ND	ND	ND	ND	ND	0.4 J	4 J	ND																

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 106I												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	220	8.6	ND	4	ND	NA	6	3	7	1.0 J	2.2 J	11	ND	ND	ND	ND	18	1.4 J	3.8 J	8.9	2.2 J	ND	8.0	29	30
1,1-Dichloroethane	120	ND	ND	1	ND	NA	1	0.5 J	1	0.62 J	0.70 J	1.6 J	2.5 J	1.9 J	ND	ND	3.8	ND	17	3.9	1.1 J	ND	18	2.6 J	3.4
1,1-Dichloroethene	ND	ND	ND	ND	ND	NA	0.6 J	2	0.6 J	ND															
1,2-Dichloroethane	NR	ND	ND	0.8	ND	NA	0.6 J	0.5 J	0.6 J	ND	1.3 J	ND	ND												
cis-1,2-Dichloroethene	46	ND	ND	4	ND	NA	6	0.5 J	4	1.6 J	2.3 J	7.5	5.4	3.7	ND	ND	8.3	ND	23	11	3.1 J	ND	23	6.6	4.9
Tetrachloroethene	390	35	ND	15	ND	NA	15	7	19	4.3 J	7.2	27	14	7.0	0.73 J	ND	19	4.2 J	6.2	11	2.9 J	ND	14	39	49
trans-1,2-Dichloroethene	7.9	ND	3.1	0.9	ND	NA	0.8	0.5 J	0.7 J	ND															
Trichloroethene	1900	41	ND	140	10	NA	210	92	190	69	110	260	180	110	5.5	ND	210	28	70	110	16	0.87 J	130	560	660
Vinyl Chloride	ND	ND	ND	0.5	ND	NA	0.4 J	0.3 J	0.4 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Quarterly Vapor Monitoring Results of SVE Wells Through Fourth Quarter 2015

Sample ID													SVE 106D												
Sample Date	12/21/09	03/31/10	06/09/10	09/16/10	12/08/10	03/30/11	06/28/11	09/06/11	10/14/11	02/10/12	05/11/12	09/11/12	12/05/12	01/15/13	05/16/13	08/27/13	11/08/13	01/30/14	04/10/14	07/29/14	10/02/14	01/12/15	05/07/15	08/12/15	10/29/15
Analysis by TO-15 (μg/m³)																									
1,1,1-Trichloroethane	340	32	30	20	12	9	20	23	29	ND	11	26	18	ND	ND	27	25	5.8	6.3	14	28	ND	26	ND	ND
1,1-Dichloroethane	250	6.3	ND	5	2	5	4	3	3	ND	3.0	4.3	5.8	ND	ND	4.9	11	3.7	3.3	5.1	8.9	ND	2.6 J	ND	ND
1,1-Dichloroethene	ND	ND	ND	ND	ND	ND	0.5 J	0.7 J	0.8	ND															
1,2-Dichloroethane	NR	ND	ND	ND	ND	ND	ND	0.6 J	0.7 J	ND	2.5 J	ND	ND	ND	1.1 J	ND	ND	ND	ND						
cis-1,2-Dichloroethene	79	13	11	13	2	11	11	5	4	ND	4.1	7.1	8.2	ND	ND	10	15	2.8 J	3.9	8.4	15	ND	36	ND	ND
Tetrachloroethene	720	65	70	ND	13	19	41	8	66	ND	28	62	48	ND	1.3 J	50	58	16	17	22	60	ND	110	ND	1.4 J
trans-1,2-Dichloroethene	15	ND	ND	ND	ND	ND	0.6 J	0.8	0.9	ND	1.1 J	ND													
Trichloroethene	3400	600	900	230	130	170	210	260	320	ND	180	380	300	ND	ND	460	440	160	84	170	370	0.56 J	71	1.6 J	ND
Vinyl Chloride	ND	1.6	ND	ND	ND	ND	ND	0.4 J	0.5 J	ND															

Notes:

 μ g/m³ = micrograms per cubic meter

NR = Not Recorded

NA = Data not available

ND = Not detected above method

detection limit

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard

Naval Weapons Industrial Reserve Plant - Bethpage, NY Fourth Quarter 2015 Off-site Soil Vapor Monitoring of SVPMs

SVPM/ SVEW Location	Vacuum Reading (i.w.)	Valve Position (% open)
Monitoring Date:	10/29/15	10/29/15
BPS1-SVPM2001S	0.07	
BPS1-SVPM2001I	0.08	
BPS1-SVPM2001D	0.01*	
BPS1-SVPM2002S	0.06	
BPS1-SVPM2002I	0.12	
BPS1-SVPM2002D	0.13	
BPS1-SVPM2003S	0.04	
BPS1-SVPM2003I	0.04	
BPS1-SVPM2003D	0.04	
BPS1-SVPM2004S	0.04	
BPS1-SVPM2004I	0.06	
BPS1-SVPM2004D	0.05	
BPS1-SVPM2006S	0.02	
BPS1-SVPM2006I	0.02	
BPS1-SVPM2006D	0.02	
BPS1-SVPM2007S	0.02	
BPS1-SVPM2007I	0.01	
BPS1-SVPM2007D	0.00	
SV-101I	3.6	40
SV-101D	13.0	50
SV-102I	3.4	40
SV-102D	10.5	50
SV-103I	3.7	40
SV-103D	12.8	40
SV-104I	4.6	40
SV-104D	8.9	40
SV-105I	3.8	40
SV-105D	12.0	50
SV-106I	3.7	40
SV-106D	18.5	50

Notes:

i.w. = inches of water column

SVEW = soil vapor extraction well

SVPM = soil vapor pressure monitor

Vacuum readings for the SVPMs were measured using a portable Magnehelic® Differential Pressure Gauge 2000-0, with a range of 0-0.50 i.w. Vacuum readings for SVEWs were recorded from dedicated in-line pressure gauges.

^{*} Indicates a positive pressure reading was measured as opposed to a negative (i.e. vacuum) reading.

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY Historical Quarterly Off-site Soil Vapor Monitoring of SVPMs Through Fourth Quarter 2015

	Third Quarter 2012	Fourth Quarter 2012	First Qua	arter 2013	Second Quarter 2013	Third Quarter 2013	Fourth Quarter 2013	First Qua	rter 2014	Second Quarter 2014	Third Qua	arter 2014	Fourth Quarter 2014	First Qua	arter 2015	Second Quarter 2015	Third Quarter 2015	Fourth Quarter 2015
SVPM/ SVEW Location	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)	Vacuum Reading (i.w.) Pre- Vapor Sample Collection	Vacuum Reading (i.w.) Post- Vapor Sample Collection	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)	Vacuum Reading (i.w.) Pre- Vapor Sample Collection	Vacuum Reading (i.w.) Post- Vapor Sample Collection	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)	Vacuum Reading (i.w.) Pre- Vapor Sample Collection	Vacuum Reading (i.w.) Post- Vapor Sample Collection	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)	Vacuum Reading (i.w.)
Monitoring Date:	10/10/2012	12/6/2012	1/15/13	1/16/13	5/29/13	8/27/13	11/8/13	1/29/14	1/30/14	4/10/14	7/29/14	8/1/14	10/2/14	1/13/15	1/14/15	5/6/15	8/12/15	10/29/15
BPS1-SVPM2001S	0.01	0.02	0.01	0.01	0.02	0.08	0.06	0.01	0.02	*0.02	*0.02	*0.02	0.09	0.01	0.08	0.02	0.08	0.07
BPS1-SVPM2001I	0.01	0.02	0.02	0.01	0.10	0.12	0.10	0.04	0.04	0.12	*0.01	0.01	0.14	0.05	0.11	0.04	0.11	0.08
BPS1-SVPM2001D	0.01	0.01	0.01	0.01	0.01	0.00	0.00	0.01	*0.01	*0.01	*0.01	*0.01	0.10	*0.01	*0.01	0.03	0.01*	0.01*
BPS1-SVPM2002S	0.02	0.01	0.02	0.02	0.06	0.12	0.10	0.08	0.03	0.10	*0.01	0.01	0.09	*0.01	0.11	0.15	0.06	0.06
BPS1-SVPM2002I	0.11	0.10	0.01	0.02	0.10	0.18	0.16	0.06	0.08	0.18	0.14	0.14	0.18	0.21	0.13	0.13	0.10	0.12
BPS1-SVPM2002D	0.12	0.10	0.01	0.01	0.10	0.18	0.16	0.01	*0.01	*0.02	0.00	0.00	0.06	*0.01	0.14	0.13	0.14	0.13
BPS1-SVPM2003S	0.01	0.01	0.03	0.02	0.04	*0.02	0.02	0.06	*0.01	*0.01	0.02	0.04	*0.01	*0.01	0.02	0.03	*0.01	0.04
BPS1-SVPM2003I	0.04	0.02	0.03	0.04	0.10	0.04	0.04	0.02	0.02	0.04	0.02	0.04	*0.02	0.06	0.02	0.05	0.04	0.04
BPS1-SVPM2003D	0.04	0.02	0.01	0.04	0.05	0.04	0.04	0.02	*0.01	0.04	0.04	*0.01	0.03	*0.01	0.02	0.04	0.05	0.04
BPS1-SVPM2004S	0.04	0.04	0.03	0.02	0.03	0.04	0.02	0.04	0.00	0.04	*0.02	*0.01	*0.01	0.04	0.05	0.03	0.03	0.04
BPS1-SVPM2004I	0.04	0.04	0.02	0.01	0.04	0.04	0.02	0.02	*0.01	0.04	*0.01	0.02	*0.01	0.10	0.05	0.05	*0.01	0.06
BPS1-SVPM2004D	0.06	0.04	0.03	0.01	0.04	0.04	0.04	0.02	0.04	0.02	*0.01	0.02	0.08	0.04	0.06	0.02	0.05	0.05
BPS1-SVPM2006S	0.01	0.01	0.01	0.01	0.02	0.00	0.00	0.00	*0.01	0.02	0.02	0.01	*0.03	0.01	0.01	0.02	0.01	0.02
BPS1-SVPM2006I	0.01	0.01	0.01	0.01	0.01	*0.01	*0.01	0.00	*0.01	0.01	0.01	0.01	0.00	0.02	0.01	0.02	0.01	0.02
BPS1-SVPM2006D	0.02	0.02	0.01	0.01	0.02	*0.01	0.00	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.01	0.03	0.01	0.02
BPS1-SVPM2007S	0.01	0.01	0.01	0.01	0.04	0.00	*0.01	0.01	0.02	0.00	0.02	0.02	0.00	*0.01	0.02	0.01	0.02	0.02
BPS1-SVPM2007I	0.01	0.01	0.01	0.01	0.04	*0.01	*0.02	0.02	0.01	*0.01	0.02	0.02	0.00	0.01	0.02	0.00	0.02	0.01
BPS1-SVPM2007D	0.01	0.01	0.01	0.01	0.02	*0.01	0.04	0.02	0.02	*0.01	0.01	0.01	0.00	0.01	0.01	0.02	0.02	0.00
SV-101I	5	7	10		6.0	5.1	4.8	5.0		7.1	8.0		4.5	6.0		7.0	4.8	3.6
SV-101D	10	16	16		16.0	23.5	24.5	17.0		22.5	16.0		16.0	14.0		13.0	11.0	13.0
SV-102I	5	3	16		3.0	6.9	6.5	4.4		8.7	5.0		6.0	6.5		2.0	2.4	3.4
SV-102D	10	18	10		22.0	26.6	22.3	15.0		26.0	15.0		17.0	17.5		13.5	10.5	10.5
SV-103I	5	2	20		4.0	3.5	3.1	6.6		5.6	2.0		3.0	4.5		6.1	4.0	3.7
SV-103D	8	24	10		24.2	27.7	20.8	15.0		24.5	16.0		16.0	19.0		24.0	14.5	12.8
SV-104I	8	6	20		4.0	3.5	3.1	10.0+		10.0+	10.0		10.0	10.0+		4.0	3.0	4.6
SV-104D	11	10	10		10.0	9.0	8.0	10.0		11.5	6.0		6.0	10.5		16.0	14.0	8.9
SV-105I	5	9	16		7.5	4.3	3.6	5.0		8.2	3.0		2.5	7.0		7.5	4.5	3.8
SV-105D	8	7	8		8.0	5.0	4.0	15.5		30	6.0		3.0	23.5		28.5	11.5	12.0
SV-106I	5	8	16		8.0	4.0	3.6	10.0+		10.0+	6.0		7.5	10.0+		6.2	2.4	3.7
SV-106D	8	12	10		11.0	7.0	6.0	6.5		16.0	6.0		5.0	10.0		17.0	25.5	18.5

Notes

i.w. = inches of water column

SVEW = soil vapor extraction well

SVPM = soil vapor pressure monitor

* Indicates a positive pressure reading was measured as opposed to a negative (i.e. vacuum) reading.

Vacuum readings for the SVPMs were measured using a portable Magnehelic® Differential Pressure Gauge 2000-0, with a range of 0-0.50 i.w. Vacuum readings for SVEWs were recorded from dedicated in-line vacuum gauges.

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard

Naval Weapons Industrial Reserve Plant - Bethpage, NY

Annual Off-site Vapor Analytical Results Summary of SVPMs January 2015

Sample ID	Screening	SVPM 2001S	SVPM 2001I	SVPM	2001D	SVPM 2002S	SVPM 2002I	SVPM 2002D	SVPM 2003S	SVPM 2003I	SVPM 2003D	SVPM 2004S	SVPM 2004I	SVPM 2004D	SVPM 2006S	SVPM 2006I	SVPM 2006D	SVPM	2007\$	SVPM 2007IR	SVPM 2007D
Sample Date	Value (1)	01/13/15	01/13/15	01/13/15	1/13/15 - Duplicate	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/13/15	01/14/15	1/14/15 - Duplicate	01/14/15	01/14/15
Analysis by TO-15 (μg/m³)																					
1,1,1-Trichloroethane	1,000	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethane		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,1-Dichloroethene		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
1,2-Dichloroethane		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
cis-1,2-Dichloroethene		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	180	ND	ND	ND	ND
Tetrachloroethene	1,000	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	7.1	ND	ND	1.7 J	ND	ND	2.3 J	ND
trans-1,2-Dichloroethene		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	2.0 J	ND	ND	ND	ND
Trichloroethene	250	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.5 J	ND	ND	30	ND	ND	ND	ND
Vinyl Chloride		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND

Notes:

 μ g/m³ = micrograms per cubic meter

J = Estimated value

ND = Not detected above laboratory method detection limit (MDL)

SVPM = soil vapor pressure monitor

Bolded value indicates detected analyte.

All samples were analyzed for site-specific VOCs by modified method TO-15. Site specific compound specified in the Final Supplemental Offsite Soil Vapor Intrusion Monitoring Plan for the Soil Vapor Extraction Containment System Site 1 – Former Drum Marshalling Area, NWIRP Bethpage, New York (Tetra Tech 2012).

(1) Screening Value is the New York State Department of Health (NYSDOH) air guideline value for subslab.

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard

Naval Weapons Industrial Reserve Plant - Bethpage, NY

Historical Off-site Vapor Analytical Results Summary of SVPMs Through January 2015

Sample ID	Screening		SVPIV	1 2001S			SVPM	1 20011				SVPM	2001D				SVPIV	1 2002\$				SVPM 2002	ı	
Sample Date	Value ⁽²⁾	Oct 2008	01/15/13	01/29/14	01/13/15	Oct 2008	01/15/13	01/29/14	01/13/15	Oct 2008	01/15/13	1/15/13 - Duplicate	01/29/14	01/13/15	1/13/15 - Duplicate	Oct 2008	01/15/13	01/29/14	01/13/15	Oct 2008	01/15/13	01/29/14	1/29/14 - Duplicate	01/13/15
Analysis by TO-15 (μg/m³)																								
1,1,1-Trichloroethane ⁽¹⁾	1,000	1,300	ND	ND	ND	1,700	ND	ND	ND	1,400	ND	ND	ND	ND	ND	21,000	ND	ND	ND	52,000	ND	ND	ND	ND
1,1-Dichloroethane ⁽¹⁾		11	ND	ND	ND	29	ND	ND	ND	26	ND	ND	ND	ND	ND	170	ND	ND	ND	680	ND	ND	ND	ND
1,1-Dichloroethene ⁽¹⁾		9.2 J	ND	ND	ND	16	ND	ND	ND	17	ND	ND	ND	ND	ND	220	ND	ND	ND	890	ND	ND	ND	ND
1,2-Dichloroethane ⁽¹⁾		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND										
cis-1,2-Dichloroethene (1)		20	ND	ND	ND	94	ND	ND	ND	73	ND	ND	ND	ND	ND	49 J	ND	ND	ND	170	ND	ND	ND	ND
Tetrachloroethene ⁽¹⁾	1,000	4,000	ND	1.3 J	ND	5,000	ND	1.9 J	ND	720	ND	ND	0.53 J	ND	ND	420	ND	2.2 J	ND	740	ND	1.8 J	ND	ND
trans-1,2-Dichloroethene ⁽¹⁾		7.9 J	ND	ND	ND	16	ND	ND	ND	11	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND
Trichloroethene ⁽¹⁾	250	1,700	ND	ND	ND	2,700	ND	ND	ND	1,500	ND	ND	ND	ND	ND	34,000	ND	1.1 J	ND	89,000	12	1.8 J	1.4 J	ND
Vinyl Chloride ⁽¹⁾		NS	ND	ND	ND	NS	ND	ND	ND	NS	ND	ND	ND	ND	ND	NS	ND	ND	ND	NS	ND	ND	ND	ND

Soil Vapor Extraction Containment System

Site 1, Former Drum Marshalling Yard Naval Weapons Industrial Reserve Plant - Bethpage, NY

Historical Off-site Vapor Analytical Results Summary of SVPMs Through January 2015

Sample ID	Screening		SVPM	2002D			SVPM	20035			SVPIV	1 20031			SVPM	2003D			SVPM	20045			SVPIV	1 20041			SVPM	2004D	
Sample Date	Value ⁽²⁾	Oct 2008	01/15/13	01/29/14	01/13/15	Oct 2008	01/16/13	01/29/14	01/13/15	Oct 2008	01/16/13	01/29/14	01/13/15	Oct 2008	01/16/13	01/29/14	01/13/15	Oct 2008	01/16/13	01/29/14	01/13/15	Oct 2008	01/16/13	01/29/14	01/13/15	Oct 2008	01/16/13	01/29/14	01/13/15
Analysis by TO-15 (μg/m³)																													
1,1,1-Trichloroethane ⁽¹⁾	1,000	27,000	ND	ND	ND	66	ND	ND	ND	170 J	ND	ND	ND	720 J	ND	ND	ND	1.4	ND	ND	ND	460	ND	ND	ND	480	ND	ND	ND
1,1-Dichloroethane ⁽¹⁾		490	ND	0.49 J	ND	ND	ND	8.6	ND	44	ND	ND	ND	74	ND	ND	ND												
1,1-Dichloroethene ⁽¹⁾		480	ND	2	ND	ND	ND	23	ND	7.1	ND																		
1,2-Dichloroethane (1)		ND	0.25 J	ND																									
cis-1,2-Dichloroethene (1)		130	ND	1.6	ND	4.6	ND																						
Tetrachloroethene ⁽¹⁾	1,000	48 J	ND	1.8 J	ND	19	1.6 J	ND	ND	14	0.97 J	1.5 J	ND	8.9	ND	2.4 J	ND	1.8	1.0 J	1.3 J	ND	1,000	0.68 J	2.9 J	ND	580	2.3 J	1.5 J	7.1
trans-1,2-Dichloroethene (1)		ND	ND	ND	ND	ND	2.3 J	ND	3.9	ND																			
Trichloroethene ⁽¹⁾	250	26,000	ND	ND	ND	20	4.9	ND	ND	82	ND	0.73 J	ND	710	ND	ND	ND	1.0	ND	ND	ND	550	ND	3.7 J	ND	600	ND	0.80 J	1.5 J
Vinyl Chloride ⁽¹⁾		NS	ND	ND	ND																								

Soil Vapor Extraction Containment System Site 1, Former Drum Marshalling Yard

Naval Weapons Industrial Reserve Plant - Bethpage, NY Historical Off-site Vapor Analytical Results Summary of SVPMs Through January 2015

Sample ID	Screening		SVPN	/I 2006S			SVPIV	1 20061			SVPM	2006D			9	SVPM 2007	S			SVPM	2007I/IR				SVPM	2007D		
Sample Date	Value ⁽²⁾	Oct 2008	01/16/13	01/30/14	01/13/15	Oct 2008	01/16/13	01/30/14	01/13/15	Oct 2008	01/16/13	01/30/14	01/13/15	Oct 2008	01/16/13	01/30/14	01/14/15	1/14/15 - Duplicate	Oct 2008	01/16/13	01/30/14	01/14/15	Oct 2008	01/16/13	1/16/13 - Duplicate	01/30/14	1/30/14 - Duplicate	01/14/15
Analysis by TO-15 (μg/m³)																				•								
1,1,1-Trichloroethane (1)	1,000	12	ND	ND	ND	22	ND	ND	ND	35	ND	ND	ND	150	ND	ND	ND	ND	260	ND	ND	ND	870	1.3 J	1.1 J	ND	ND	ND
1,1-Dichloroethane ⁽¹⁾		ND	ND	ND	ND	ND	ND	ND	3.0 J	ND	ND	ND	ND	ND														
1,1-Dichloroethene ⁽¹⁾		ND	ND	ND	ND	0.62	ND	ND	ND	1.2	ND	ND	ND	0.26 J	ND	ND	ND	ND	0.69 J	ND	ND	ND	13	ND	ND	ND	ND	ND
1,2-Dichloroethane ⁽¹⁾		ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND														
cis-1,2-Dichloroethene (1)		4.1	5.4	ND	ND	45	340	10	ND	89	190	22	180	ND	13	2.0 J	ND	ND	ND	ND	ND	ND	ND	9.8	11	2.0 J	ND	ND
Tetrachloroethene (1)	1,000	14	1.0 J	1.4 J	ND	29	1.9 J	1.5 J	ND	11	1.4 J	ND	1.7 J	13	1.1 J	1.4 J	ND	ND	25	1.8 J	ND	2.3 J	5.3 J	2.2 J	1.8 J	1.2 J	ND	ND
trans-1,2-Dichloroethene ⁽¹⁾		ND	ND	ND	ND	1.4 J	4.6	ND	ND	2.7	2.2 J	ND	2.0 J	ND	ND	ND	ND	ND	ND	ND	ND	ND	ND	1.3 J	ND	ND	ND	ND
Trichloroethene ⁽¹⁾	250	32	ND	0.80 J	ND	71	47	2.9 J	ND	61	17	2.1 J	30	29	5.0	2.5 J	ND	ND	87	ND	ND	ND	400	5.5 J	2.9 J	ND	ND	ND
Vinyl Chloride ⁽¹⁾		NS	ND	ND	ND	NS	ND	ND	ND	NS	ND	ND	ND	NS	ND	ND	ND	ND	NS	ND	ND	ND	NS	ND	ND	ND	ND	ND

Notes:

 μ g/m³ = micrograms per cubic meter

J = Estimated value


ND = Not detected above laboratory method detection limit (MDL)


NS = Not sampled


SVPM = soil vapor pressure monitor


Bolded value indicates detected analyte.


- (1) Site specific compound specified in the Final Supplemental Offsite Soil Vapor Intrusion Monitoring Plan for the Soil Vapor Extraction Containment System Site 1 Former Drum Marshalling Area, NWIRP Bethpage, New York (Tetra Tech 2012).
- (2) Screening Value is the New York State Department of Health (NYSDOH) air guideline value for subslab.

















APPENDIX A NYSDEC AIR DISCHARGE LIMIT DOCUMENTATION

From: Steven Scharf [mailto:sxscharf@gw.dec.state.ny.us]

Sent: Thursday, October 06, 2011 11:57 AM To: Fly, Lora B CIV NAVFAC MIDLANT, IPTNE

Cc: John Swartwout; Walter Parish; Steven Karpinski; John cofman; klumpe@steelequities.com;

David.Brayack@ttnus.com

Subject: NWIRP Plant 3 Site 1 SVE Modification Plan

Lora,

The New York State Department of Environmental Conservation (NYSDEC), in conjunction with the New York State Department of Health (NYSDOH), have reviewed the Navy Submittal entitled:

" Modification to existing Soil vapor Extraction (SVE) Containment System At Site 1-Former Drum Marshaling Area, Installation of Soil Vapor Extraction Wells SVE-107D to 111D, NWIRP Bethpage, September 2011."

Based on this Departmental review, and the follow up October 6, 2011 tele-conference, this modification work plan is acceptable and can be used for immediate implementation. The NWIRP Site 1 SVE system has redundant blowers and overcapacity, even with the additional SVE wells being added. should the Navy and the new property owner, Steel Equities Inc., for the former Plant 3 complex come to agreement to add SVE piping from the former Plant 3, this would be acceptable. Appropriate plans, consistent with the covenants and restrictions to the deed, should be submitted accordingly.

A letter will not follow this e-mail. If you have any questions, please contact me directly.

Electronic Documentation Information NWIRP Bethpage 130003B-OU1-OMM FOllable Region 1, Nassau (C), Oyster Bay (T)

Thanks,

Steven M. Scharf, P.E.
Project Engineer
New York State Department of
Environmental Conservation
Division of Environmental Remediation
Remedial Action, Bureau A
625 Broadway
Albany, NY 12233-7015
(518)402-9620
Fax: (518)402-9022

4.0 PROPOSED REVISIONS TO VAPOR DISCHARGE GOALS

To determine the continued need for off gas treatment, the quality of the influent vapor stream was initially estimated based on soil gas results and compared to discharge goals. Vapor phase treatment was initially installed for the system based on projected relatively high concentrations of several chemicals including 1,1,1-trichloroethane (TCA), trichloroethene (TCE), and tetrachloroethene (PCE). Since the December 2009 startup, VOC concentrations in the extracted vapors have decreased by approximately 98.3 percent and it is uncertain as to whether vapor phase treatment is still required. Presented below are the December 2009 and March 2011 influent (untreated) VOC concentrations and loadings and current discharge goals.

	December 2009 I	nfluent VOCs	March 2011 Inf (µg/m	^	Current
Parameter	Concentration (µg/m³)¹	Loading (pound/ hour) ¹	Concentration (µg/m³)	Loading (pound/ hour) ⁽²⁾	Discharge Goal (pound/hour) ⁽³⁾
TCA	13,000	0.074	150	0.00023	0.13
TCE	42,000	0.26	460	0.00069	0.07
PCE	7,900	0.029	440	0.00066	0.0009

⁽¹⁾ Initial VOC Loading Rates are from baseline data taken in December 2009. The flow meter was not yet installed when this data was taken, so a value of 385 CFM (flow rate in January 2010) was used to estimate system loading.

A DAR-1 Model Analysis was then conducted using the August 2010 influent vapor concentrations of TCA, TCE, and PCE at a flow rate of 500 CFM. The calculated results were then used to back calculate proposed discharge goals based on an allowance of 100% of the annual guideline concentrations (see Appendix E). The following table provides a summary of the proposed discharge goals.

	August 2010 Ir (370 CFM		Percent AGC	Proposed Disc	harge Goals
Parameter	Concentration (µg/m³)	Loading (pounds/ hour)	Using August 2010 Data	Concentration at 500 CFM (µg/m³)	Loading (pounds/ hour)
TCA	868	0.0009	0.0004	None ¹	225
TCE	4,170	0.0039	19.4	11,000	0.02
PCE	5,780	0.0057	14.2	22,000	0.04

⁽¹⁾ Greater than 100,000 μg/m³. AGC - Annual Guideline Concentration

4-1 CTO-WE06

⁽²⁾ Calculated using a flow rate of 400 CFM.

⁽³⁾ Current discharge goals were based on calculated VOC concentrations using soil gas data from the fence line investigation, a flow rate of 600 CFM, and an assumed treatment efficiency for each VOC of 80 to 90 percent. Based on this evaluation, the existing treatment is no longer required to meet discharge goals.

New York State Department of Environmental Conservation

Division of Environmental Remediation Bureau of Remedial Action A 625 Broadway, 11th Floor Albany, New York 12233-7015

Phone: (518) 402-9625 • Fax: (518) 402-9022

Website: www.dec.state.ny.us

February 5, 2010

Lora Fly, Project Manager Naval Facilities Engineering Command-Midlant 9742 Maryland Avenue Norfolk, VA 23511-3095

RE: Naval Weapons Industrial Research Plant(NWIRP) Site-Bethpage, NYSDEC No. 1-30-003B.

Dear Ms. Fly:

Tetra Tech FW, on behalf of the Department of the Navy (Navy), has submitted the enclosed New York State Department of Environmental Conservation (NYSDEC) Division of Air Resources (DAR) Air Permit Application as a permit equivalent. This DAR Air permit equivalent is for the soil vapor extraction system at Site 1 of Plant 3 of the former Naval Weapons Industrial Reserve Plant (NWIRP) site in Bethpage, NY, The NYSDEC Division of Environmental Remediation (DER) has reviewed the permit equivalent and, by means of this letter approves the Site 1 remedy air discharge for immediate operation.

The NWIRP Site 1 SVE system utilizes the reasonably available control technology (RACT) with activated carbon. The air discharge will be periodically monitored at start up and will be added for routine monitoring in the operation, maintenance and monitoring (OMM) plan, to be submitted shortly for Departmental review.

If you have any questions, please contact me at your earliest convenience at (518)402-9620.

Sincerely,

Steven M. Scharf, P.E.

Project Engineer

Division of Environmental Remediation

Bureau of Remedial Action A

Enclosure

ec/w/enc: J. Swartwout/S. Scharf/File

W. Parish, Region 1 NYSDEC

A. J. Shah, Region 1 NYSDEC

S. Patselos, Tetra Tech FW

J. Cofman, Northrop Grumman

E docs: Region 1, Nassau, Oyster Bay (T): NWIRP Bethpage 130003B-OUI-OMM



DEC ID	APPLICATION I	D		OFFICE USE ONLY
Se	ection I - Certifica	ntion		
	Title V Certification	n		
certify under penalty of law that this document and all attachments that qualified personnel properly gather and evaluate the information formation [required pursuant to 6 NYCRR 201-6.3(d)] I believe to submitting false information, including the possibility of fines and in	on submitted. Based on my he information is, true, accur	inquiry of the person ate and complete. I	or persons directly	responsible for gathering th
Responsible Official		Title		
Signature		Date	e	1
St	ate Facility Certifica	ation		
certify that this facility will be operated in conformance will	th all provisions of existing	g regulations.		
Responsible Official		Title	1	
Signature		Date	9	
Section II	- Identification I	nformation		
	strative Amendment Permit Title:	DNe	e Facility Permit ew eral Permit Title:_	N/∧ ☐ Modification
Application involves construction of new facility	☐ Applica	tion involves constr	uction of new en	nission unit(s)
	Owner/Firm			
Name US Navy/NAVFAC Midlant				
Street Address 9742 Maryland Ave, Blo				
City Norfolk	State VA	Cou	ntry US	ZIP J3511 - 3.095
Owner Classification 🌣 Federal Corporation/Partnership	☐ State ☐ Individual	☐ Municipal		Taxpayer ID
	Facility			☐ Confidentia
Name Naval Weapons Industrial Reser		CRP) Site 1		a connacina
Location Address Beth page	W Hall TIVIV	-ist J Site 3		
Ocity Da Town / O Village Ovster Bay. New	. V Ł			Zip 11714
Cycler Day , NEV	Project Description	1		☐ Continuation Sheet
Vapor phase granular activated ca	rbon to remove	VOCs fire	om soil go	15
		A 11		
	irm Contact Mailing	Address	Tay 11 7	- X 10-22 - 10-22
Name (Last, First, Middle Initial)	THAT IS	1 2014		15/1 444-0781
Affiliation Department of the Navy	Title Remed	ial PM	Fax No. ()	
	¢ Z-144	1.0		T-
City Norfolk	State VA	Country U	2	Zip 23511-3095
	y Contact Mailing A	ddress		
Name (Last, First, Middle Initial)	1		Phone No. ()
Affiliation	Title		Fax No. ()	
Street Address				140
City	State	Country		Zip



		Ē	EC) IC)			
				-		100		

				Section I	II - Facility	Informatio	n		
					Classification	on			
□ Hospi	tal 🗆	Residential	□ Ed	lucational/l	nstitutional	□ Comme	ercial 💢 Ind	ustrial	☐ Utility
_				Affecte	ed States (Tit	le V Only) N	I/A		
□ Vermo	ont	□ Massac	husetts		de Island	☐ Pennsylvani		nd:	
□ New I	Hampshire	□ Connec	ticut	□ New	Jersey	□ Ohio	Tribal Lar	nd:	-
					SIC Codes				
9999					0.0 00000			T	
				F	acility Descri	otion		□ Cont	nuation Sheet(s)
Soul	Valor	remedia	tion by		Followed	1	phase G		manon onsalo,
						1 -1	1		
	_		С	ompliance	e Statements	(Title V Only) N/A		
I certify	that as of th	ne date of this a		-			uirements: ☐ YES	□NO	
100 CO 10	formation reg ng: This facilit those unit For all em meet all s	quired. For all e ty will continue t ts referenced in hission units, su such requiremer	o be operated the complian bject to any a nts on a timely	at this facility and maintain ce plan porti pplicable receives	y that are operat ned in such a mar on of Section IV quirements that w	ing in compliance oner as to assure of this application ill become effect	on page 8 of this for e with all applicable compliance for the c n. ive during the term will certify compliance	requirement duration of the	nts complete the ne permit, except it, this facility will
	requireme	ent, and the me	thod used to d	letermine the	e status.				
			Fac	cility Appli	cable Federa	l Requireme	nts N/A	□ Conti	nuation Sheet(s)
Title	Туре	Part	Sub Part	Section	Sub Division	Paragraph	Sub Paragraph	Clause	Sub Clause
	here								
0 1 1									
					tate Only Re	quirements		☐ Conti	nuation Sheet(s)
Title	Type	Part	Sub Part	Section	Sub Division	Paragraph	Sub Paragraph	Clause	Sub Clause
	-			-					



			EC	: ID)		
-	Т	П		-		П	Г

Section III - Facility Information (continued)

			Facil	ity Compli	ance Certifica	ation N/A		Continuat	ion Sheet(s)	
				Rule	Citation					
Title	Туре	Part	Sub Part	Section	Sub Division	Paragraph	Sub Paragraph	Clause	Sub Clause	
☐ Applicable Fo	ederal Requirement	☐ Capping		S No.		Co	ntaminant Name	1		
				Monitoring	Information					
☐ Ambient F	Air Monitoring	□ Work F	ractice Invo	lving Specif	ic Operations	□Reco	ord Keeping/Main	tenance F	rocedures	
					cription					
Work Practi	ce		Process M	faterial			Reference T	ast Math		
Туре	Code			Description			Reference	est Metho	00	
		Don	- mates			_				
(Code	Par	ameter	Description			Manufacturer Na	ame/Mod	el No.	
	Limit					Limi	t Units			
	pper	Upper Lower				Description				
U										
	Averaging Method		Code	Monitoring	Frequency Description	Co	Reporting Re	quiremer Descripti		

	Facility Emissions Summary		Continua	ation Sheet(s
01011	Source America	PTE	Actual	
CAS No.	Contaminant Name	(lbs/yr)	Range Code	(lbs/yr)
NY075 - 00 - 5	PM-10			
NY075 - 00 - 0	PARTICULATES			
7446 - 09 - 5	SULFUR DIOXIDE			
NY210 - 00 - 0	OXIDES OF NITROGEN			
630 - 08 - 0	CARBON MONOXIDE			
7439 - 92 - 1	LEAD			
NY998 - 00 - 0	VOC	1,322		
NY100 - 00 - 0	HAP	1,813		
00071 -55 - 6	1,1,1-Trichlorgethane (Methyl Chloroform)	591		
00127 - 18 - 4	Tetrachloroethylene	8		
	Trichloroethylene	1.181		
00075 -34 -3	1.1 - Dichlospethane	11		
	i. 1 - Dichlorne thylene (Vinylidine Chloride)	16		



			DE	EC ID)		
-	П	T	Т	1-		Т	

Section III - Facility Information

	Facility Emissions Summary (continuation)		
CAS No.	Contaminant Name	PTE		Actual
		(lbs/yr)	Range Code	(lbs/yr)
00540-59-0	cis-1,7-Dichloroethene	5		
0010TO6 - 2	1, a - Dichloroethane	0		
00156-60-5	trans-1,2-Dichloroethene	0		
00075-01-4	Vinyl Chloride	0		
64. IF				
4. 4				
12 Z				
• •				
100 100				
4 4				
¥ ¥				
-		William III W		
E E				
-				
C+ L H				
sect la				
-			-5	
				*
\$ 1.5				
4 4 4				
2 (2)				



		D	EC) IE)		
-				-			

Section IV - Emission Unit Information

	Emission Unit Description	☐ Continuation Sheet(s)
EMISSION UNIT 1 - 0 0 E U 1	Effluent from first soil vapor	extraction blower
(BL-1)		
Vapor Phase Granular Ac	tivated Carton Unit. The emis	sion Dointis
stack COST-2		

	Building	☐ Continuation Sheet(s			
Building	Building Name	Length (ft)	Width (ft)	Orientation	
03-35	Treatment Building	60	40	0	
	7				

			Emission Poin	t	□ Conti	nuation Sheet
EMISSION PT	OCSTA					
Ground Elev.	Height	Height Above	Inside Diameter	Exit Temp.	Cross S	ection
(ft)	(ft)	Structure (ft)	(in)	(°F)	Length (in)	Width (in)
	36	6	8	70		
Exit Velocity (FPS)	Exit Flow (ACFM)	NYTM (E) (KM)	NYTM (N) (KM)	Building	Distance to Property Line (ft)	Date of Removal
-	1,000			03-35	100+	
EMISSION PT.			L R			
Ground Elev.	Height	Height Above	Inside Diameter	Exit Temp.	Cross S	ection
(ft)	(ft)	Structure (ft)	(in)	(°F)	Length (in)	Width (in)
Exit Velocity (FPS)	Exit Flow (ACFM)	NYTM (E) (KM)	NYTM (N) (KM)	Building	Distance to Property Line (ft)	Date of Removal

				Emission	Source	ce/Control	Ţ	Continuation Sheet(s
Emission	Source	Date of	Date of	Date of		Control Type	Manufa	acturer's Name/Model
ID	Type	Construction	Operation	Removal	Code	Description		No.
BL 1/2	L				048	Granular Act Carbo	Tetra	isolv Filtration
Design	3.7		Waste Feed	ste Feed Waste Type				
Capacity	Code		Description		Code	Description	Code	Description
Emission Source		Date of	Date of	Date of		Control Type	Manufa	acturer's Name/Model
ID	Туре	Construction	Operation	Removal	Code	Description	-	No.
Design		Design Ca	pacity Units			Waste Feed		Waste Type
Capacity	Code		Description		Code	Description	Code	Description



		D	EC	: IE)	_	
-				-		1	Г

Section IV - Emission Unit Information (continued)

		Process In	nformation		☐ Continuation Sheet(s
EMISSION UNIT 4 - 0	OEU1				PROCESS S V E
		Desci	ription		
The Soil Vapor Extra	ction System	n will consi	st of 12	SVE wells (6 intermediate and
(deep), a moistur					
BL-2) which both	vent to a va	ipor phase	granular a	ictivated ca	rbon unit for
treatment prior to	discharge 9	Proof Stack	COSTA.	The VGAC	unit will be a
5,000 pound unit	filled wit	h Tetrasol	V Virgin (arbon. The	VGAC unit has
been designed to	operate no	minally at	GCO cfm,	with a ma	ximum of 1,000 cfm.
	Tatal 2	Thruput		Thursd Ove	alli il laita
Source Classification Code (SCC)	Quantity/Hr	Quantity/Yr	Code	Thruput Qua	Description
(000)	Quantity/fil	Quarity/11	Code	1	Description
□ Confidential	-	Operating	Schedule	D. Halles	F1
Operating at Maximum	ALL CALLS AND AL	Hrs/Day	Days/Yr	Building	Floor/Location
☐ Activity with Insignificar	A. C.	24	365	03-35	Main
w	E	mission Source/C	Control Identifie	r(s)	
BL-1 BL-2	-				
THE STATE OF THE S	1111				I PROOFES I I I
EMISSION UNIT -		Dance			PROCESS
		Descr	ipuon		
		_			
		_			
		_			
	=				
Source Classification	Total T	hruput		Thruput Quar	ntity Units
Code (SCC)	Quantity/Hr	Quantity/Yr	Code		Description
☐ Confidential	0	Operating		Building	Floor/Location
☐ Operating at Maximum ☐ Activity with Insignifican		Hrs/Day	Days/Yr		
,		mission Source/C	ontrol Identifier	(s)	
				ľ T	



		E	EC)		
-	T			-		15	

Emission	Emission	5	Emission		Emi	ssio	n Unit App	licable F	ederal Requ	iremen	ts DC	ontinuat	ion Sheet(s
Unit	Emission Point	Process	Source	Title	Туре		Sub Part				Sub Parag.	Clause	Sub Clause
				Thio	1 700	G.,	Guo i ai.	OGGGG.	000 011101	i drug.	0001 000		000 0.000
-													
	-												
						_							_
Factorial	L.		- arasis		Emi	ssion	Unit Stat	e Only R	equirements		DC	ontinuat	ion Sheet(s)
Emission Unit	Emission Point	Process	Emission Source	Title	Type	_			Sub Division	Parag.	Sub Parag.	Clause	Sub Clause
-	1			1100	1,700	-	CGG , GIT	Codilon	Cub Division	urug.	osa, arag.	Graces	
-													
-													- 77
-		-											
					-								
			E	miss	ion L	Init	Complia	ance C	ertificatio	n	⊐ Co	ontinuati	on Sheet(s)
							ule Cita		or imodulo	-		711171444	0.100.(0)
Title	Type		Part S	Sub Par	Te	ection	CONTRACTOR OF THE PARTY OF THE	Division	Paragraph	TSub	Paragraph	Clause	Sub Clause
Title	NYCRE	- The second	10 -	out Fai	- 3	GCGO	Jub	DIAISIOLI	Falaylapii	Jub	ralagiapii	Ciause	Sub Clause
□ Appli	cable Fede	the second secon			□ Stat	te Or	nly Require	ement	☐ Cappin	g			
Emission U	nit Emissi Poin			mission Source			CAS No.			С	ontaminant Na	me	
1-00EL			VE	000100	_	00	79-01	- 6	Terch	large	thylene		
1 0020	2 000	1.01	, ,		3.00	-	ring Inf	20.00		10106	- in y lette		
D.O	and the transfer	l M-	- 14 1		TVIC	_				Davisa	Daramatara	on Curre	mata
2 Intern	nuous Emis nittent Emis ent Air Moni	ssion Tes				DW.	ork Practic	e Involvi	s or Control I ng Specific C ntenance Pro	peratio	ns	as Surre	gate
							escript	ion					
Marth	ha saak	C4 = 3		1.1.00	1 00	_			he VGA	e unit	In Elment	and a	SEL
PIONIN	y grab	Samp	E2 1110	TYZE	0 10	· · · · ·	1100 1	112111. (ne von	- ann	MITUCHI	and c	1114501
				-									-
Work Practi	ne l			Proce	ss Mat	erial	7				2	M193 DA	
Туре	Cor	de		11000		scrip	tion			R	eference Te	st Metho	od
			Parar	neter						Manu	facturer Nar	ne/Mode	al No
C	ode		NA.		Des	script	tion			Martu	nacturer ivar	rie/ivioue	ar No.
2	3		Conc	entr	atio	n							
- 11		Limit	Lav			Co	do I		Lim	it Units	inting		
1000	pper	-	Lov	ver		Co				Descr	ibic met	0.5	
	000	-11 1		_		25		MICTO	grams p	_			
Code	veraging M	ethod escription		Co		onitor	ring Frequ Descr		Co	de Re	porting Requ	uiremen escriptio	
2000	20			-00	w. W.		20001	printer!		V 16.74	U	- our intil	

Upon Request

10

Instantaneous

05

Monthly

01



	DE	EC IE)		
1.1		1.		П	Т

Section IV - Emission Unit Information (continued)

				Determi	nation of Non	-Applica	ability ((Title	e V Only) X/A	□ Continu	ation Sheet(s
					Rule	e Citatio	on			1.51.1.1		
Title	Туре		Part	Sub Pa	art Section	Sub Div	rision	Par	ragraph	Sub Paragra	aph Clause	Sub Clause
Emissio	n Unit	Emissi	on Point	Proces	ss Emiss	ion Source	0			ederal Requir equirement	rement	
- 1								US	tate Only R	equirement		
					De	scription	n	_				
							_	_				
_		_		_	_							
	_					_	_					
					Rule	Citatio	n					
Title	Туре		Part	Sub Pa		Sub Div		Par	ragraph	Sub Paragra	ph Clause	Sub Clause
Emission	n Unit	Emissi	on Point	Proces	s Emissi	ion Source	9			ederal Requir	ement	
-								□ St	ate Only R	equirement		
.1-					Des	scription	1					
No.												
								_				
								_				
					Frocess Em	issions	Summ	ary			☑ Continua	ation Sheet(s)
EMISSI	ION UNIT	11	- 00	EU1							PROCESS	SVE
CA	S No.			Contamina	ant Name		% Thruj	put	% Capture	% Control	ERP (lbs/hr)	ERP How Determined
00071	- 55 - 6	1.1	1-Tru	chloro	ethane					80	0.34	02
	-		PTE		and the state of t	S	tandard		PTE	How		ctual
(lb	s/hr)		(lbs/yr)	1	standard units		Units			rmined	(lbs/hr)	(lbs/yr)
	.07		591						0	2		
200	ON UNIT	11	Idal	E 11 1	1			_			PROCESS	SVF
		1	10101	- 4 -	1		1 %		%	%	ERP	ERP How
CA	S No.			Contamina	ant Name		Thrup	out	Capture	Control	(lbs/hr)	Determined
00127	-18 -4	Tet	rachlor	roethy	lene					80	0.00	02
			PTE			St	tandard	S	PTE	How		ctual
(lb	s/hr)		(lbs/yr)	(standard units)	20 7	Units			rmined	(lbs/hr)	(lbs/yr)
	e BRT		8						C	12		
	ON UNIT	111-	TIT	EU1		-					PROCESS	SVE
		1					%		%	%	ERP	ERP How
CA	S No.			Contamina	ant Name		Thrup	out	Capture	Control	(lbs/hr)	Determined
00079	-01-0	Tr	chloro	ethyl	erie					80	0.67	03
			PTE	7		St	andard		PTE	How		tual
(lbs	s/hr)		(lbs/yr)	1	standard units)		Units		02 0000	rmined	(lbs/hr)	(lbs/yr)
0.	PART VALUE	1	,181		The state of the s				C	9	()	VI



		D	EC	ID			
-	T	П	Т.	Т	т	П	Г

Section IV - Emission Unit Information (continued)

EMISSION UNIT	Emis	sion Unit Emissions S	Summary	Continuation Sheet(s)				
CAS No.		Contamir	nant Name					
00075-34-3	1,1-Dichloroet	hane						
		missions		Actual				
ERP (lbs/yr)	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)				
	BRT	11						
CAS No.		Contaminant Name						
00075-35-4	1.1-Dichloroeti	wlene (Vinylidir	ne Chloride)					
ERP (lbs/yr)		missions		Actual				
ERF (lbs/yr)	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)				
	BRT	16						
CAS No.		Contamin	inant Name					
00540 59-0	c15-1,2-Dichl	oroethene						
ERP (lbs/yr)		missions		Actual				
ERF (IDS/yr)	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)				
	BRT	5						
CAS No.		Contamin	ant Name					
00107-06-2	1,2-Dichlorath	ane						
ERP (lbs/yr)		missions		Actual				
ERF (IDS/yI)	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)				
	BRT	BRT						

					Co	omplian	ce Plar	N/A		□ C	ontinuati	on Sheet(s)
For any em	ission units	which ar	e <u>not in</u>	complian	ce at th	ne time of	permit ap	plication, the	applica	nt shall comp	olete the	following
Consent Or	der		Certifi	ed progre	eiss rep	orts are to	be subm	nitted every 6	months	beginning_	1	1
Emission		Emission		Applicable Federal Requirement								
Unit	Process	Source	Title	Туре	Part	Sub Part	Section	Sub Division	Parag.	Sub Parag.	Clause	Sub Clause
-												
		Remedi	al Meas	ure / Inte	rmedia	te Milestor	nes			R/I	Sc	Date heduled
1											00	neduled
											1 1	
							_		_		-	
		_			-				_		-	_
					-					1=		



		EC	10)		
-	П	П	-			Г

Section IV - Emission Unit Information

EMISSION UNIT	Emi	List Emissions	Continue	e\(\hat{\chi}\)					
1-00 FU1	E() ()	ission Unit Emissions	3 Summary (Continue	ation)					
CAS No.		Contamir	nant Name						
00156-60-5	trans -1,2 - Dich								
ERP (lbs/yr)	PTE E	missions		ctual					
- V	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)					
	BRT	BRT							
CAS No.			nant Name						
00075 01 - 4	Vinyl Chloride								
ERP (lbs/yr)		missions		etual					
West State	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)					
01011	BRT	BRT	177						
CAS No.		Contamin	nant Name						
	DTE	Contraction and Contraction	T						
ERP (lbs/yr)		missions (lba/hr)		tual					
	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)					
CAS No.		Contamin	- at Name						
CAS No.		Containin	Contaminant Name						
	PTER	rnissions	Actual						
ERP (lbs/yr)	(lbs/hr)								
	(lus/iii)	(lbs/yr)	(lbs/hr)	(lbs/yr)					
CAS No.		Contamina	nant Name						
ERP (lbs/yr)		rnissions		tual					
	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)					
21211		2-4							
CAS No.		Contamina	nant Name						
	DIE E	rnissions	Act.						
ERP (lbs/yr)	(lbs/hr)	Chi Chi Chi	(lbs/hr)						
	(108/111)	(lbs/yr)	(los/nr)	(lbs/yr)					
CAS No.		Contamina	ant Nama						
CAS No.		Containing	ant name						
	PTE Er	missions	Acti	ual .					
ERP (lbs/yr)	(lbs/hr)	(lbs/yr)	(lbs/hr)	(lbs/yr)					
	(100HH)	(lusiyi)	(losini)	(libary))					
CAS No.		Contamina	ant Name						
CAS NO.			ditinatio						
	PTE En	riceione	Actual						
ERP (lbs/yr)	(lbs/hr)	(lbs/yr)							
	(thousand)	(losi ji j	(rosmi)	(lbs/yr)					
1									



			D	EC	10)		
-	П	П			-			

Section IV - Emission Unit Information (continued)

		Request for Emission			
EMISSION UNIT		Emission Reduc	tion Description		
		Contaminant Emissi	ion Reduction Da	ata	4
					duction
Baseline Period _		to/			Method
CAS No.		Contaminant Na	me	Netting ERC	(lbs/yr) Offset
-					
-					
	-	T.			
		Facility to Use Fu	uture Reduction		
Name				APPLICATION	IID
ocation Address			11-11		
	200			1-	
City / D Town / D Vill			State		
EMISSION UNIT	-	Use of Emission R Proposed Proje		Zip	Continuation Sheet(
EMISSION UNIT	-		Reduction Credits		Continuation Sheet(
EMISSION UNIT	age		Reduction Credits		Continuation Sheet(
EMISSION UNIT	-	Proposed Proje	Reduction Credits oct Description	ta	Continuation Sheet(
	age	Proposed Proje Contaminant Emissi Contaminant Na	Reduction Credits ect Description ions Increase Da	ta	
-		Proposed Proje Contaminant Emissi Contaminant Na Statement of	Reduction Credits ect Description ions Increase Da ame Compliance	ta PE	P (lbs/yr)
CAS No.	ownership of this *ownerce certification require	Proposed Proje Contaminant Emissi Contaminant Na	Reduction Credits ect Description ions Increase Da ame Compliance	ta PE	P (lbs/yr)
CAS No. All facilities under the cincluding any complian schedule of a consent of	ownership of this *ownerce certification require	Proposed Proje Contaminant Emissi Contaminant Na Statement of	Reduction Credits oct Description ons Increase Da ame Compliance compliance with all ag)(3) of the Clean Air A	ta PER pplicable requirements and the control of	P (lbs/yr)
CAS No. All facilities under the cincluding any complian schedule of a consent of	ownership of this *ownerce certification require	Proposed Proje Contaminant Emissi Contaminant Na Statement of arship/firm* are operating in ements under Section 114(a	Reduction Credits oct Description ons Increase Da ame Compliance compliance with all ag)(3) of the Clean Air A	ta PER pplicable requirements an ct Amendments of 1990,	P (lbs/yr)
CAS No. All facilities under the including any complian schedule of a consent of ame	ownership of this *ownerce certification require	Proposed Proje Contaminant Emissi Contaminant Na Statement of arship/firm* are operating in ements under Section 114(a	Reduction Credits oct Description ons Increase Da ame Compliance compliance with all ag)(3) of the Clean Air A	ta PER pplicable requirements and the control of	P (lbs/yr)
CAS No. All facilities under the cincluding any complian	ownership of this *ownerce certification require order.	Proposed Proje Contaminant Emissi Contaminant Na Statement of arship/firm* are operating in ements under Section 114(a	Reduction Credits oct Description ons Increase Da ame Compliance compliance with all ag)(3) of the Clean Air A	ta PER pplicable requirements an ct Amendments of 1990, actility PERMIT ID	P (lbs/yr) Indicate regulations or are meeting the
CAS No. All facilities under the concluding any compliant schedule of a consent of the consent	ownership of this *ownerce certification require order.	Proposed Proje Contaminant Emissi Contaminant Na Statement of arship/firm* are operating in ments under Section 114(a urce of Emission Red	Reduction Credits oct Description ons Increase Da ame Compliance compliance compliance compliance compliance luction Credit - F	ta PER pplicable requirements an ct Amendments of 1990, actility PERMIT ID	P (lbs/yr)
CAS No. All facilities under the including any complian schedule of a consent of the consent of	ownership of this *ownerce certification require order.	Proposed Proje Contaminant Emissi Contaminant Na Statement of earship/firm* are operating in ements under Section 114(a	Reduction Credits oct Description ons Increase Da ame Compliance compliance with all as (3) of the Clean Air A	ta PER policable requirements and ct Amendments of 1990, acility PERMIT ID Zip ERC	C (lbs/yr)
CAS No. All facilities under the including any complian schedule of a consent of the consent of	ownership of this *ownership of this *ownership of this *ownership of this *ownership order. Solution age CAS No.	Proposed Proje Contaminant Emissi Contaminant Na Statement of ership/firm* are operating in ements under Section 114(a	Reduction Credits oct Description ons Increase Da ame Compliance compliance with all as (3) of the Clean Air A	ta PER policable requirements and ct Amendments of 1990, acility PERMIT ID Zip ERC	C (lbs/yr)




		DE	CID		
-		T	1-1	\top	Γ


Supporting Docume	entation			
□ P.E. Certification (form attached)				
☐ List of Exempt Activities (form attached)				
□ Plot Plan				
☐ Methods Used to Determine Compliance (form attached)				
☑ Calculations				
☐ Air Quality Model (/ /)				
□ Confidentiality Justification				
□ Ambient Air Monitoring Plan (/)				
□ Stack Test Protocols/Reports (/)				
□ Continuous Emissions Monitoring Plans/QA/QC (/ _				
□ MACT Demonstration(/)				
□ Operational Flexibility: Description of Alternative Operating	Scenarios and Protocols			
☐ Title IV: Application/Registration				
□ ERC Quantification (form attached)				
☐ Use of ERC(s) (form attached)				
□ Baseline Period Demonstration				
☐ Analysis of Contemporaneous Emission Increase/Decrease				
□ LAER Demonstration (/)				
□ BACT Demonstration (//)				
☐ Other Document(s):		-1	. 1	
= 015 (1015)	(1	1	
	(_/_		
	1	1	1	
	· ·	1	1	
	i	1	1	
		1	1	
	(1	1	
4		1	1	
	(1	1)

APPENDIX B VAPOR CONCENTRATION TREND GRAPHS


COMBINED INFLUENT




SV-101I




SV-101D




SV-101D (smaller scale)




SV102I




SV-102D




SV-103I




SV103D




SV104I




SV-104D




SV-105I



SV-105D



SV-106I



SV-106D

