

**REMOVAL REPORT
For
DIAZ INTERMEDIATES CORP.**

**301 WYANOKE ROAD
WEST MEMPHIS, CRITTENDEN COUNTY, ARKANSAS 72301**

Prepared for

U.S. Environmental Protection Agency Region 6
1445 Ross Avenue
Dallas, Texas 75202

Date Prepared:

March 8, 2012

Prepared by

Dynamac Corporation
1202 Executive Drive West
Richardson, Texas 75081
(214) 575-3344

**REMOVAL REPORT
For
DIAZ INTERMEDIATES CORP.
301 WYANOKE ROAD
WEST MEMPHIS, CRITTENDEN COUNTY, ARKANSAS 72031**

Date Prepared:

March 8, 2012

Reference Numbers

Contract No.:	EP-W-06-077
TDD No.:	TO-0001-11-06-03
CERCLIS No.:	ARR000005843
SSID:	A6C4
EPA OSC:	Adam Adams
START PjM:	Steve Cowan

Prepared by:



Steve Cowan
Dynamac START-3 Project Manager

Date: March 8, 2012

Approved by:



Debra Pandak
Dynamac START-3 Program Manager

Date: March 8, 2012

The EPA Task Monitor provided final approval of this report

The EPA Task Monitor did not provide final approval of this report prior to the completion date of the Technical Direction Document.

EXECUTIVE SUMMARY

Dynamac Corporation (Dynamac), the Superfund Technical Assessment and Response Team (START-3) contractor was tasked by the U.S. Environmental Protection Agency (EPA) Region 6 Prevention and Response Branch (PRB), under Contract Number EP-W-06-077, Technical Direction Document (TDD) Number TO-0001-11-06-03 (Appendix A), to perform removal documentation and to provide technical assistance during the removal action at the abandoned Diaz Intermediates Corp. (Diaz) Site, located at 301 Wyanoke Road, West Memphis, Crittenden County, Arkansas 72301. The Comprehensive Environmental Response, Compensation, and Liability Information System (CERCLIS) Number assigned to the Site is ARR000005843. In a teaming effort with the Arkansas Department of Environmental Quality (ADEQ) Hazardous Waste Division, EPA conducted this removal action from July 14, 2011 to September 30, 2011 to remove the hazardous substances, pollutants, or contaminants that pose a threat to human health and the environment. The removal action was conducted by the EPA Emergency and Rapid Response Services (ERRS) contractor, Environmental Quality Management (EQM). Dynamac START-3 conducted on-site removal activities documentation. During the removal, hazardous wastes consisting of corrosives, flammables, and halogenated chemicals with varying quantities of solids and liquids were loaded into either box trucks or tanker trucks and transported to various permitted, off-site disposal and recycling facilities. The approximate quantities of hazardous and non-hazardous materials transported to the disposal and recycling facilities are:

- Approximately 24,815 lbs or 20,990 gallons of materials were recycled.
- Approximately 617,202 lbs or 84,074 gallons of waste were disposed.
- Approximately nine (9) 30 cubic yard roll-off containers filled with "RCRA empty" containers were disposed.

Refer to Table 1 for totals broken down by material and disposal or recycling facility.

On September 30, 2011, a final Site walk was conducted by the EPA Federal On-Scene Coordinator (FOSC) and ADEQ. An additional Site walk was conducted with the EPA FOSC and the local West Memphis Fire Department Hazmat., and the mayor was notified of the project completion. The Site was secured and transferred back to ADEQ.

TABLE OF CONTENTS

	Page
Signature Page.....	i
Executive Summary.....	ii
Table of Contents.....	iii-iv
List of Appendices, Tables, and Figures.....	iv
1 INTRODUCTION.....	1
2 SITE BACKGROUND	3
2.1 Site Location.....	3
2.2 Site Description	3
2.3 Summary of Regulation History and Previous Investigations.....	3
3 REMOVAL ACTIVITIES	5
3.1 Introduction.....	5
3.2 Hazardous Categorization.....	6
3.3 Waste Profiling	6
3.4 Bulking and Consolidating.....	6
3.4.1 Drums and Totes	6
3.5 Recycling.....	7
3.5.1 Aboveground Storage Tanks.....	7
3.5.2 Drums, Totes, and Bags.....	8
3.6 Disposal.....	8
3.6.1 Drums, Totes and Bulk Disposal	8
3.6.2 Disposal of Empty Containers	9
3.7 Storm Water	9
3.7.1 Sampling	10
3.7.2 Results	10
3.7.3 Parameters, Process and Discharge.....	10
3.8 Miscellaneous Tanks and Rail Cars	11
3.8.1 Process Tanks.....	11
3.8.2 Rail Road Tank Cars (RRTC).....	11
3.9 Air Monitoring	11
4 SUMMARY OF REMOVAL ACTION.....	13

LIST OF APPENDICES

- Appendix A Copy of TDD and Amendments A to E
- Appendix B Copy of START-3 Logbooks
- Appendix C Photo Documentation
- Appendix D Daily Progress Reports
- Appendix E Discharge Storm Water Parameters and Analytical Data Package
- Appendix F Pollution Reports
- Appendix G Waste Documents and Manifests
- Appendix H Materials Recycled and Bill of Lading
- Appendix I *Compatibility Testing* EQM Standard Operating Procedures Document No. HM-1 – December 2006
- Appendix J Quality Assurance Sampling Plan

LIST OF FIGURES

- Figure 1 Vicinity Map
- Figure 2 Aerial and Site Map
- Figure 3 Site Map

LIST OF TABLES

- Table 1 A and B Summary of Materials Recycled
- Table 2 A and B Summary of Materials Disposed
- Table 3 Initial Container Inventory
- Table 4 Storm Water Analytical Results Summary
- Table 5 April 2011 Removal Log – Non-EPA Lead Removal

1 INTRODUCTION

Dynamac Corporation (Dynamac), the Superfund Technical Assessment and Response Team (START-3) contractor was tasked by the U.S. Environmental Protection Agency (EPA) Region 6 Prevention and Response Branch (PRB), under Contract Number EP-W-06-077, Technical Direction Document (TDD) Number TO-0001-11-06-03 (Appendix A), to perform removal documentation and to provide technical assistance during the removal action at the abandoned Diaz Intermediates Corp. (Diaz) Site, located at 301 Wyanoke Road, West Memphis, Crittenden County, Arkansas 72301. The Comprehensive Environmental Response, Compensation, and Liability Information System (CERCLIS) number assigned to the Site is ARR000005843. EPA, in conjunction with the Arkansas Department of Environmental Quality (ADEQ) Hazardous Waste Division, performed a removal action from July 14, 2011 to September 30, 2011. START-3 provided technical assistance at the Diaz Site during removal activities conducted by EPA Emergency and Rapid Response Services (ERRS) contractor, Environmental Quality Management (EQM).

START-3 prepared this technical deliverable to describe removal activities conducted at the Diaz Site. All activities conducted at the Diaz Site prior to July 14, 2011 are available in the following reports previously submitted to EPA:

- Removal Assessment Report, dated February 22, 2008;
- Removal Report, dated October 27, 2008; and
- Removal Report, dated October 19, 2010.

The purpose of the removal at the Diaz Site is to remove and dispose of all remaining hazardous substances, pollutants, or contaminants that pose a threat to human health or the environment.

The START-3 scope of work includes documentation and technical assistance (Appendix A). Dynamac START-3 was tasked to (1) coordinate with the Federal On-scene Coordinator (FOSC) during the removal activities; (2) photo document and log the conditions at the Diaz Site during the removal activities (Appendices B and C); (3) maintain Site files; (4) submit Daily Progress Reports (DPR) electronically to the FOSC (Appendix D), prepare draft Pollution Reports (PolReps) (Appendix F), and a final removal report; (5) develop and implement a Quality Assurance Sampling Plan (QASP) (Appendix J); (6) maintain waste documents including disposal log, manifests, and waste profiles (Appendices G and H); (5) conduct air

monitoring (Appendices B); (6) assist in the epaosc.net webpage dedicated to this Site; (7) prepare RCMS 1900-55s for cost tracking purposes and provide to the FOSC; and (8) develop a site-specific health and safety plan (HASP).

The EPA FOSC for the Site is Adam Adams, the ADEQ Field Team Lead is Michael Gates, the Dynamac START-3 Field Team Leader is Noel Biscocho, and the EQM ERRS Removal Manager is Don Edgington.

2 SITE BACKGROUND

This section provides information about the site location and description, regulatory history, and summary of previous investigations related to the Diaz Site.

2.1 Site Location

The Diaz Site is situated on 10 acres of land located in a rural industrial area, at 301 Wyanoke Road in West Memphis, Crittenden County, AR 72301. The geographic coordinates are Latitude 35.107083° North and Longitude 90.193000° West, as scaled from an ESRI ArcMap Geographic Information System application, Version 10, base map aerial imagery (Figure 1). This facility was constructed in 1998 and consists of a process area, two tank farms, several staging pads, a boiler room, equipment shop, warehouse, loading dock, a laboratory, railroad spur, and offices (Figures 2 and 3). This facility is located in south West Memphis, Arkansas and bordered to the north and west by agricultural land, to the south by Wyanoke Road, and to the east by a TETRA Technologies plant. Access to the property is restricted with fencing and locked gates.

2.2 Site Description

Diaz manufactured specialty intermediate, high purity, halogenated, fine organics for the chemical industry, using bromine as the primary raw material, and ceased operations in July 2007. When the Site was abandoned, approximately 2,200 containers, eight aboveground storage tanks (ASTs), and seven railroad tank cars (RRTCs) of raw materials, off-specification/intermediate products, and finished products remained on Site. During the Site walk in July 2011, the Site contained approximately 2,000 containers, drums, and totes; eight above ground storage tanks (ASTs); and two railcars (Figures 2 and 3). In addition, equipment and reactor vessels used during manufacturing were empty.

2.3 Summary of Regulation History and Previous Investigations

Diaz shut down and abandoned the plant in July 2007. On August 15, 2007, Diaz filed for Chapter 7 Bankruptcy in U. S. District Court in Jonesboro, AR. Subsequently, the court

appointed a trustee to manage the Diaz assets. On August 28, 2007, ADEQ conducted a container inventory at the Diaz Site in West Memphis, AR.

On September 11, 2007, the trustee filed a Notice of Intent to abandon the Diaz property.

On October 23, 2007, a judge signed the Order of Abandonment for the Diaz Site.

On September 12, 2007, ADEQ requested an initiation of response action by EPA at the Diaz Site for the purpose of initiating a removal action to protect public health and the environment.

EPA conducted several stabilization efforts at the abandoned Site between October 2007 and March 2011. The Site was monitored monthly by ADEQ, who contacted EPA in the event conditions at the Site warranted response stabilization efforts.

In April of 2011, the security holding bank sold on-site materials to a vendor. The vendor hired contractors and removed approximately 40,070 gallons of chemicals during the last week before their bank deadline on April 15, 2011. The chemicals listed and the volumes are estimates from the vendor (Table 5). The EPA FOSC and ADEQ Representative mobilized to the Site to monitor this action and ensure there was no release of hazardous substances. This action was separate and apart from the EPA Lead Removal Action.

During the EPA Lead Removal Action, conducted between July and September 2011, the remaining containers, drums and totes were removed and either disposed or recycled off-site. Contents of the ASTs were also disposed or recycled (Tables 1 and 2).

3 REMOVAL ACTIVITIES

The following sections provide a summary of removal activities conducted at the Diaz Site from July 14, 2011 to September 30, 2011.

3.1 Introduction

In a teaming effort with ADEQ Hazardous Waste Division, EPA conducted this removal action to remove the hazardous substances, pollutants, or contaminants that pose a threat to human health and the environment. EPA, under the direction of FOSC Adam Adams, conducted this removal action from July 14, 2011 to September 30, 2011 which included waste sampling, hazardous characteristic field screening, sample analysis, disposal profiling, coordination with disposal and recycling vendors, and general maintenance while on Site. The EPA ERRS contractor was EQM under the supervision of Response Manager (RM) Don Edgington. Transportation and Disposal (T&D) was supervised by Mark Douglas with EQM. This team was responsible for conducting the removal activities at the Site.

EPA START-3 contractor was Dynamac under the Field Team Leader Noel Biscocho. START-3 responsibilities during the removal activities included: monitoring Site activities; maintaining Site documentation (written, photographic, and video documentation); air monitoring with the use of a MultiRAE Plus, with an 11.7 electron volt (eV) probe; and sampling analysis as needed. In preparation for removal activities, a site-specific Health and Safety Plan (HASP) was prepared and approved by Dynamac's Corporate Health and Safety Officer. A Quality Assurance Sampling Plan (QASP) was developed for the collection of storm water samples (Appendix J). All storm water sampling data was entered into the U.S. EPA's SCRIBE Enterprise software. During the removal activities, Dynamac START-3 personnel documented field activities using dedicated field logbooks and digital photographs (Appendices B and C).

The removal activities at the Site began on July 14, 2011, with the EPA FOSC, START-3, and ERRS mobilization. Site preparation activities included general housekeeping, cutting of grass and brush, and the establishment of the support zone, as well as the EPA, START-3 and ERRS command post which is located in the facility (Figures 2 and 3).

The railcars, tanks, totes, drums, and smaller containers were inventoried and assessed, and it was determined that approximately 1,728 containers or approximately 135,388 gallons of liquids were abandoned, and remained (Table 3).

3.2 Hazardous Categorization

Between July 25-29, 2011, ERRS conducted Hazardous Characterization (HazCat®) field chemistry testing. All samples were assessed, in accordance with Compatibility Testing EQM Standard Operating Procedures (SOP) Document No. HM-1 – December 2006, for pH, flammability, halogens, water solubility and physical characteristics (Appendix I). Approximately 5% of the labeled known containers and 100% of the unknowns were field screened by HazCat® standard protocols to determine the characteristics of the materials. All HazCat® testing occurred in the on-site lab vent under a hood.

3.3 Waste Profiling

Throughout the removal activities, grab samples were collected for profiling, either for recycling or disposal purposes. As profiles were approved and arrangements were made, materials were shipped for recycling or disposal. Copies of the waste profiles are included in Appendix G.

3.4 Bulking and Consolidating

During the removal activities the contents of the drums and totes were consolidated or bulked into 55-gallon drums or 275-gallon totes and segregated and staged in appropriate areas according to compatibility and like substances. Containers not in shippable condition were consolidated, and repackaged into shippable containers. Additionally, if materials were to be shipped in bulk, they were first bulked into designated ASTs prior to shipment.

3.4.1 Drums and Totes

All of the containers at the Site were inspected for structural integrity. Any deteriorating or broken bungs were removed and replaced with new bungs. Contents of drums and totes with poor structural integrity were transferred into shippable drums or totes by type of materials, or into ASTs for a bulk shipment.

The shippable containers were properly labeled, placed on new pallets, and shrink wrapped in accordance to Department of Transportation shipping standards.

Diaz has two tank farms, the Old Tank Farm and New Tank Farm, both located on the west side of the property, and each in a respective secondary containment (Figures 2 and 3). Each tank farm has four ASTs, each tank with an approximate 10,000-gallon capacity. AST #s 01 to 04 are located in the Old Tank Farm, while AST #s 05 to 08 are located in the New Tank Farm.

During the removal activities, contents of the drums and totes containing the following were bulked into the corresponding ASTs (Table 2).

- AST, Tank #01: mixed organics/flammables;
- AST, Tank #02: non-hazardous liquids;
- AST, Tank #03: flammables;
- AST, Tank #04: corrosives.

3.5 Recycling

EPA made every effort to get as much of the useable chemical materials recycled. For the Diaz Removal Action, the term "recycle", used in all documentation (logbook, daily reports and website, etc.), means getting the materials back on the market rather than sending for disposal. Approximately 20,990 gallons or 24,815 lbs of materials were recycled from ASTs (18,150 gallons) and drums and totes (2,840 gallons). Refer to Table 1 for totals by material shipped to the recycling facility.

The original copies of the Bill of Lading documents for the recycled materials detail the specified type, quantity, and approximate total weight of the material received by the carrier. Refer to Appendix H for the copies of the signed Bill of Lading documents.

3.5.1 Aboveground Storage Tanks

Approximately 18,150 gallons of liquid from the ASTs were sent to recycling facilities. The contents of the following ASTs were transferred and packaged into shippable drums, and shipped to a recycling facility (Table 1-B and Appendix H).

- AST#s 05, 06, and 08: 128, 55-gallon poly drums containing 48% hydrobromic acid (HBr).

- AST# 07: 220, 55-gallon poly drums containing 98% HBr.

The ASTs were emptied and blind pipings (solid one-piece gasket) were connected to the valves, to prevent any flow through, prior to the completion of the removal activities.

3.5.2 Drums, Totes, and Bags

Approximately 2,840 gallons of liquids in drums and totes containing hydraulic oil, gear lubricants, caustic soda solution, and approximately 7,000 lbs of solids such as bags of diatomite, activated carbon, and sodium thiosulfate were shipped to recycling facilities. A list of materials and recycling facilities is in Table 1 and Appendix H.

3.6 Disposal

The drums and totes not designated for recycling were packaged into shippable containers and sent to disposal facilities. Approximately 617,202 lbs or 84,074 gallons of waste were disposed: from the drums and totes (307,882 lbs or 51,890 gallons), and bulk disposal (309,320 lbs or 32,184 gallons). Refer to Table 2 for waste totals by material and disposal facilities.

The original copies of the waste manifests detail the specified type, quantity, and approximate total weight of the material received by the carrier. Refer to Appendix G for the copies of the signed waste manifest documents.

3.6.1 Drums, Totes and Bulk Disposal

Drums and Totes

The contents of drums and totes of the same type were bulked, packaged into shippable containers, properly labeled, placed on new pallets, and shrink wrapped in accordance to Department of Transportation shipping standards. Approximately 307,882 lbs or 51,890 gallons of waste were disposed in containers. The list of materials shipped is in Table 2.

Bulk Disposal

A total of 309,320 lbs or 32,184 gallons of waste was disposed in bulk. During the course of the Removal Action, contents of the drums and totes containing the following wastes were bulked into the ASTs. The contents of the ASTs were then shipped in bulk to a disposal facility (Table 2-B and Appendix G).

- AST, Tank #01: 3,959 gallons of non-hazardous liquids/bromine layer;
- AST, Tank #02: 8,787 gallons of non-hazardous liquids/bromine;
- AST, Tank #03 and top layer on Tank #01: 13,583 gallons of flammables (methanol/toluene liquids); and
- AST, Tank #04: 5,855 gallons of corrosive hydrochloric/hydrobromic acid liquids.

The ASTs were emptied and blind piping (solid one-piece gasket) was connected to the valves, to prevent any flow through, prior to the completion of the removal activities.

3.6.2 Disposal of Empty Containers

A total of 1,804 drums and totes emptied of hazardous substances were decontaminated to "RCRA empty" condition, resized into smaller pieces, and disposed off-site. The number and type of containers disposed is:

- 1,381 - 55-gallon poly drums poly;
- 405 - 55-gallon steel drums; and
- 18 - 275-gallon totes.

Nine (9) 30 cubic yard roll-off boxes were filled with the resized containers and transported to a disposal facility. Copies of the waste manifests are in Appendix G.

3.7 Storm Water

Samples were collected and analyzed to determine if pooled storm water from the various containment systems located on the Site could be discharged into the West Memphis sanitary sewer system for further treatment as done historically and approved by the City of West Memphis.

3.7.1 Sampling

Storm water grab samples were collected from three sample locations: (1) the secondary containment of the Old Tank Farm (*sample DIC-SW06*), (2) the secondary containment of the New Tank Farm (*sample DIC-SW07*), and (3) Process Area (*sample DIC-SW08*), (Figures 2 and 3). Three storm water samples and related quality assurance samples were sent to the START-3 procured laboratory, Test America in Houston, TX. See Appendix E for chain-of-custody forms and laboratory analytical report. The water samples were analyzed for the ADEQ Effluent Limits including RCRA *Target Analyte List metals including mercury* by EPA SW-846, Method 6010B/7470A; *volatile organic compounds* by EPA SW-846, Methods 8260B; *total suspended solids* by Standard Method (SM) 2540D; *pH* by SM4500-H+B; *biological oxygen demand (BOD)* by SM5210B; *oil and grease* by EPA Method 1664; and *cyanide* by EPA Method 9012A.

3.7.2 Results

Storm water analytical results are in Table 4. Two of the three sample locations met the limits of the *West Memphis Ordinance No. 1714, Industrial Wastewater Discharge Permit No. 27 for Diaz Intermediates*, and *ADEQ Regulation 2: Regulation Establishing Surface Water Quality for Surface Waters of the State of Arkansas* (Appendix E). The storm water in the New Tank Farm secondary containment area (*sample DIC-SW07*) had a pH value of 4.17, which is outside the city's storm water discharge parameters of pH 5.5-10.0.

3.7.3 Parameters, Process and Discharge

Storm Water in the secondary containment area of the New Tank Farm (with a pH 4.17) was neutralized by circulating 60 lbs. of sodium hydroxide beads (caustic soda) into the water. When the circulation of the caustic soda was completed, the water had a pH 6.0. After two days, the water in the secondary containment area of the New Tank Farm had a pH 6.6; thereby meeting the city standards (pH 5.5-10.0) to discharge the water into the sanitary sewer (Appendix E). EPA FOSC met with the City of West Memphis Utility Department, Denise Bosnick, Industrial Pretreatment Coordinator and Director of Environmental Quality, and informed the

City that the water in the three locations at Diaz met the city parameters to discharge in the sanitary sewer.

On August 22, 2011, the storm water was discharged, via a 50 micron bag filter, into the sanitary sewer system for further treatment by the City of West Memphis. The 50 micron bag filter was utilized to eliminate the total suspended solids.

The secondary containments of the Old and New Tank Farms were decontaminated of any precipitates prior to the completion of the removal activities. Refer to photo documentation in Appendix C.

3.8 Miscellaneous Tanks and Rail Cars

3.8.1 Process Tanks

Several process tanks located in the Process Area building, Boiler Room, and the New Tank Farm were identified on the Site. During the course of the removal activities, all process tanks were verified by ERRS to be empty.

3.8.2 Rail Road Tank Cars (RRTC)

Two (2) rail road tank cars (RRTC) are located on the northwest side of the property (Figure 2 and 3). Each RRTC has a 23,747 gallon capacity. During the removal activities, the contents of the two rail cars were gauged:

- Rail Car AARX28446 = Empty; and
- Rail Car AARX49181 = approximately two of sludge/residual (estimated to be 427 gallons).

No further actions occurred on the RRTC.

3.9 Air Monitoring

Ambient air monitoring surveys were conducted during the initial entries at the Site, and throughout the duration of the removal activities. START-3 conducted the air monitoring surveys using a field calibrated MultiRAE Plus, with an 11.7 electron volt (eV) probe, for monitoring percent oxygen levels, explosive atmospheres, and toxic and or organic vapors. An 11.7 eV probe was used to account for the differing ionization potentials associated with the on-Site chemicals. No oxygen deficient or enriched or otherwise

harmful or explosive atmospheric gases or vapors were detected in the ambient air throughout the duration of the removal activities.

4 SUMMARY OF REMOVAL ACTION

Diaz Intermediates Corp. removal activities commenced on July 14, 2011 and concluded on September 30, 2011. In summary, removal actions at the Diaz Site consisted of hazardous characterization of materials, waste profiling, bulking and consolidating of like materials, recycling of materials, waste disposal, storm water sampling and discharge, air monitoring, and general maintenance. The approximate quantity of hazardous and non-hazardous materials transported to disposal and recycling facilities is:

- Approximately 24,815 lbs or 20,990 gallons of materials were recycled.
- Approximately 617,202 lbs or 84,074 gallons of waste shipped for disposal.
- Approximately nine (9) 30 cubic yard roll-off boxes were filled with “RCRA empty” condition containers and transported for disposal.

Refer to Tables 1 and 2 for totals broken down by material and disposal or recycling facility.

On September 30, 2011, a final Site walk was conducted by the EPA FOSC and ADEQ. An additional Site walk was also conducted with the EPA FOSC and the local West Memphis Fire Department Hazmat and the mayor was notified of the project completion. The Site was secured and transferred back to ADEQ.

This removal action has addressed and removed the threats to human health and the environment as delineated in the National Oil and Hazardous Substance Pollution Contingency Plan at 40 CFR 300.415(b)(2).

Table 1 - Summary of Materials Recycled

A. List of All Materials Recycled						
Material / Content	Ship Date	Container Type	Qty	Vol Est. (lbs)	Vol Est. (gal)	Facility / Vendor
Hydrochloric acid (all grades)	08/03/11	55-gal Poly	33	15,640	1,815	Stateside Steel
White Oil (Hi-Quintex) SAE20	08/03/11	55-gal Steel	2	870	110	Stateside Steel
Hydraulic oil (Monolec) SAE 20	08/03/11	55-gal Steel	1	435	55	Stateside Steel
Gear Lubricant (Almasol Vari-Purpose)	08/03/11	55-gal Steel	1	435	55	Stateside Steel
Mobile Cylinder Oil, Mineral	08/03/11	55-gal Steel	1	435	55	Stateside Steel
Hydrobromic acid (AST # 07)	09/26/11	55-gal Poly	220	-	11,110	Altiras
Hydrobromic acid (AST # 05)	09/27/11	55-gal Poly	128	-	7,040	Altiras
50% Caustic soda / 50% water solution	09/30/11	300-gal tote	3	-	750	Stateside Steel
Diatomite (solid)	08/03/11	Bags	20	1,000	-	Stateside Steel
Activated Carbon (solid)	09/30/11	Bags	40	2,000	-	Stateside Steel
Sodium thiosulfate (solid)	09/30/11	Bags	80	4,000	-	Stateside Steel
Total Materials Recycled			529	24,815	20,990	

= Aboveground Storage Tank (AST)

B. List of Materials Recycled from the Above Ground Storage Tanks <u>ONLY</u>						
Material / Content	Ship Date	Container Type	Qty	Vol Est. (lbs)	Vol Est. (gal)	Facility / Vendor
Hydrobromic acid (AST # 07)	09/26/11	55-gal Poly	220	-	11,110	Altiras
Hydrobromic acid (AST # 05)	09/27/11	55-gal Poly	128	-	7,040	Altiras
Total Materials Recycled from the ASTs Only			348		18,150	

Table 2 - Summary of Materials Disposed

A. List of All Materials Disposed						
Material / Content	Ship Date	Container Type	Qty	Vol Est. (lbs)	Vol Est. (gal)	Facility / Vendor
Silica, Oil (Non-RCRA, Non-DOT Regulated Material)	08/16/11	55-gal Steel	1	200	55	Tradebe
Acidic inorganics (corrosive liquid) (Lab-pack)	08/16/11	55-gal Steel	1	39	55	Tradebe
Basic inorganics (corrosive liquid) (Lab-pack)	08/16/11	55-gal Steel	1	21	55	Tradebe
Carbon disulfide	08/16/11	5-gal poly	1	7	5	Tradebe
Nitric acid	08/16/11	5-gal poly	1	11	5	Tradebe
Potassium permanganate	08/16/11	5-gal poly	1	3	5	Tradebe
Flammable liquid toxic (Lab pack)	08/16/11	30-gal poly	1	180	30	Tradebe
Mercury	08/16/11	5-gal poly	1	4	5	Tradebe
Sodium dithionite	08/16/11	5-gal poly	1	2	5	Tradebe
Oxidizing liquid	08/16/11	5-gal poly	1	15	5	Tradebe
Flammable liquid [acetone, methanol]	08/16/11	55-gal poly	2	650	110	Tradebe
Flammable liquid [acetone, methanol]	08/16/11	55-gal poly	2	500	110	Tradebe
Ferric chloride anhydrous	08/16/11	55-gal poly	2	560	110	Tradebe
Aluminum chloride anhydrous	08/16/11	55-gal poly	13	2600	715	Tradebe
Phosphorous amorphous	08/16/11	55-gal poly	1	120	55	Tradebe
Non-RCRA, Non-DOT regulated material (Silica, Oil)	08/16/11	55-gal poly	1	200	55	Tradebe
Corrosive liquid, D002 (acidic mixture) (AST # 04)	09/08/11	5,000 gal tanker	1	41,020	4,000	Vickery Environmental
x-bromotoluene	09/14/11	55-gal Poly	72	40,860	3960	PSC
Corrosive liquid, D002 (acidic mixture) (AST # 04)	09/15/11	5,000 gal tanker	1	19,040	1,855	Vickery Environmental
Dibromofluorobenzene/dibromotoluene	09/20/11	55-gal Poly	134	84,720	7,370	PSC
x-bromotoluene	09/20/11	55-gal Poly	29	37,860	1,595	PSC
m-bromoanisole	09/20/11	55-gal Poly	113	41,640	6,215	PSC
Methanol	09/22/11	55-gal Poly	109	-	5,995	Tradebe
Toluene; and toluenes with bromine	09/22/11	55-gal Poly	51	-	2,805	Tradebe
m-bromofluorobenzene (MBFB)	09/22/11	55-gal Poly	63	-	3,465	PSC
m-bromofluorobenzene (MBFB)	09/22/11	275-gal tote	10	-	2,750	PSC
Fluoroanisole	09/22/11	55-gal Poly	1	-	55	PSC
Bromobenzene	09/22/11	55-gal Poly	30	-	1,650	PSC
n-propylbromide	09/22/11	55-gal Poly	40	-	2,200	PSC
Dibromofluorobenzene/dibromotoluene	09/22/11	275-gal tote	14	-	3,850	PSC
Liquids, bromine (AST # 01)	09/27/11	5,000 gal tanker	1	34,960	3,959	Tradebe
Diazene (non-DOT/non RCRA regulated)	09/27/11	55-gal Poly	2	600	110	PSC
Anisole	09/27/11	55-gal Steel	6	2,500	330	PSC
Paint containers	09/27/11	55-gal Poly	9	3,600	495	PSC
Bromopyridine	09/27/11	55-gal Poly	1	350	55	PSC
Fluorobenzaldehyde	09/27/11	55-gal Steel	1	350	55	PSC
Benzene	09/27/11	55-gal Poly	4	2,000	220	PSC
Mercury	09/27/11	55-gal Poly	1	1,000	55	PSC
Bromophenol	09/27/11	55-gal Poly	1	350	55	PSC

Table 2 - Summary of Materials Disposed

A. List of All Materials Disposed (Continued)						
Material / Content	Ship Date	Container Type	Qty	Vol Est. (lbs)	Vol Est. (gal)	Facility / Vendor
Bromochlorobenzene	09/27/11	55-gal Poly	1	350	55	PSC
DBFB (non-DOT/non RCRA regulated)	09/27/11	55-gal Poly	1	350	55	PSC
Oakite (hydrogen chloride) liquid	09/27/11	20-gal Poly	1	220	20	PSC
Oakite (hydrogen chloride) solids	09/27/11	55-gal Poly	3	1,500	165	PSC
Dibromobenzene (non-DOT/non RCRA regulated)	09/27/11	55-gal Poly	3	900	165	PSC
2-bromoethylbenzene	09/27/11	55-gal Poly	1	300	55	PSC
Tribromobenzene (non-DOT/non RCRA regulated)	09/27/11	55-gal Poly	1	300	55	PSC
Gear oil (non-DOT/non RCRA regulated)	09/27/11	55-gal Steel	4	2,000	220	PSC
Sulfanic acid	09/27/11	55-gal Poly	2	800	110	PSC
Flammable liquids [methanol, toluene] (AST #03 and #01)	09/28/11	5,000 gal tanker	2	86,420	8,483	Tredebe
Liquids, bromine (AST #02)	09/28/11	5,000 gal tanker	1	39,380	4,553	Tredebe
Liquids, bromine (AST #02)	09/29/11	5,000 gal tanker	1	37,300	4,234	Tredebe
Flammable liquids [methanol, toluene] (AST #03)	09/29/11	5,000 gal tanker	1	51,200	5,100	Tredebe
Dibromofluorobenzene/dibromotoluene (sludge)	09/30/11	275-gal tote	11	39,600	3,025	PSC
Bromotoluene (sludge)	09/30/11	275-gal tote	5	13,600	1,375	PSC
Bromobenzene (sludge)	09/30/11	275-gal tote	1	3,520	275	PSC
Dibromofluorobenzene/dibromotoluene (solids)	09/30/11	55-gal Poly	30	23,500	1,650	PSC
Total Materials Disposed			794	617,202	84,074	

= Aboveground Storage Tank (AST)

B. List of Materials Disposed from the Above Ground Storage Tanks ONLY						
Material / Content	Ship Date	Container Type	Qty	Vol Est. (lbs)	Vol Est. (gal)	Facility / Vendor
Corrosive liquid, D002 (acidic mixture) (AST # 04)	09/08/11	5,000 gal tanker	1	41,020	4,000	Vickery Environmental
Corrosive liquid, D002 (acidic mixture) (AST # 04)	09/15/11	5,000 gal tanker	1	19,040	1,855	Vickery Environmental
Liquids, bromine (AST # 01)	09/27/11	5,000 gal tanker	1	34,960	3,959	Tradebe
Flammable liquids [methanol, toluene] (AST # 03 and #01)	09/28/11	5,000 gal tanker	2	86,420	8,483	Tredebe
Liquids, bromine (AST # 02)	09/28/11	5,000 gal tanker	1	39,380	4,553	Tredebe
Liquids, bromine (AST # 02)	09/29/11	5,000 gal tanker	1	37,300	4,234	Tredebe
Flammable liquids [methanol, toluene] (AST # 03)	09/29/11	5,000 gal tanker	1	51,200	5,100	Tredebe
Total Materials Disposed from the ASTs Only			8	309,320	32,184	

Table 3 - Initial Container Inventory

- A. Drums, Totes, and Misc. Containers
- B. Aboveground Storage Tanks (ASTs)
- C. Laboratory Containers
- D. Warehouse Cabinet

*The volumes are estimates.
Refer to Tables 1 and 2 for the actual volume disposed/recycled.

A. Drums, Totes, and Misc. Containers			
Chemical Name	Qty.	Container Capacity (gal)	Initial Vol Est. (gal)*
1,2,4-TRIBROMOBENZENE	2	5	10
142 Solvent	1	55	55
2,3-DIBROMOBUTANE (pure)	2	55	110
2-BROMOETHYLBENZENE (pure)	1	5	5
2-BROMOETHYLBENZENE (pure)	1	55	55
2-BROMOPYRIDINE (pure)	1	5	5
2-BROMOPYRIDINE (pure)	3	55	165
2-BROMOPYRIDINE (wet/pure)	28	55	1540
3, 5 DIBROMOFLUOROBENZENE	3	5	15
3, 5 DIBROMOFLUOROBENZENE	11	55	605
3, 5 DIBROMOFLUOROBENZENE (wet/pure)	1	55	55
3, 5-DIBROMOSULFATE (wet/pure)	14	5	70
3,5-DIBROMOANISOLE (wet/pure)	1	55	55
4-BROMOETHYLBENZENE (pure)	4	5	20
A-505 Cold Trap	1	55	55
Aluminum Chloride Anhydrous	17	55	935
BROMOBENZENE	9	55	495
BROMOBENZENE (high purity)	3	55	165
BROMOBENZENE (pure)	1	55	55
BROMOBENZENE (recycle)	17	55	935
BROMOBENZENE (technical)	2	55	110
BROMOBENZENE (wet/pure)	3	55	165
BROMOBENZENE-Z	14	55	770
BROMOETHYLBENZENE (wet/pure)	1	55	55
BROMOFLUOROBENZENE 99%	2	55	110
BROMOTOLUENE	1	275	275
CALCIUM CHLORIDE	2	55	110
Caustic Soda 50%	3	275	825
Caustic Soda Beads	1	55	55
concrete sealant	1	4	4
cylinder oil (mineral)	1	55	55
DBB (recycle)	3	275	825
DBB (recycle)	18	55	990
deck wash	2	2	4
DIBENZOTIOPHENE	2	275	550
DIBENZOTIOPHENE (crude)	3	275	825
DIBENZOTIOPHENE (crude)	188	55	10340
DIBENZOTIOPHENE (high purity)	6	275	1650
DIBENZOTIOPHENE (high purity)	11	55	605
DIBENZOTIOPHENE (T)	4	275	1100
DIBENZOTIOPHENE (T)	55	55	3025
DIBROMOBENZENE	3	55	165
DIBROMOETHYLBENZENE (pure)	1	55	55
DIBROMOETHYLBENZENE (wet/pure)	2	55	110
DIBROMOSULFATE (crude)	15	55	825
FERRIC CHLORIDE, ANHYDROUS	3	10	30
fluorescent tubes	1	55	55
FLUOROBENZENE (crude) acidic	3	55	165
FLUOROBENZENE (recycle)	1	55	55

Table 3 - Initial Container Inventory

- A. Drums, Totes, and Misc. Containers
- B. Aboveground Storage Tanks (ASTs)
- C. Laboratory Containers
- D. Warehouse Cabinet

*The volumes are estimates.
Refer to Tables 1 and 2 for the actual volume disposed/recycled.

A. Drums, Totes, and Misc. Containers			
Chemical Name	Qty.	Container Capacity (gal)	Initial Vol Est. (gal)*
Haz. Waste BENZENE Solids	1	55	55
HX (recycle) HYDROCHLORIC/HYDRORBOMIC MIX	33	55	1815
hydraulic oil	5	55	275
hydraulic oil	3	5	15
HYDROBROMIC ACID	1	55	55
HYDROBROMIC ACID (recycle)	42	55	2310
HYDROBROMIC ACID48	19	55	1045
HYDROBROMIC ACID48 (bottoms)	7	275	1925
HYDROCHLORIC ACID 20 BE	1	55	55
HYDROCHLORIC ACID	33	55	1815
Iron Sludge Filter Cake	75	55	4125
lime	2	55	110
m-BROMOANISOLE	112	55	6160
m-BROMOANISOLE (high purity)	2	275	550
m-BROMOANISOLE (pure)	1	5	5
m-BROMOANISOLE (technical)	2	55	110
m-BROMOBUTOXYBENZENE	1	55	55
m-BROMOCHLOROBENZENE (pure)	2	55	110
m-BROMOFLUOROBENZENE	11	55	605
m-BROMOFLUOROBENZENE (high purity)	10	275	2750
m-BROMOFLUOROBENZENE (high purity)	24	55	1320
m-BROMOFLUOROBENZENE (pure)	1	55	55
m-BROMOFLUOROBENZENE (recycle)	19	55	1045
m-BROMOFLUOROBENZENE (technical)	1	55	55
m-BROMOFLUOROBENZENE65 (crude)	8	275	2200
m-BROMOFLUOROBENZENE65 (crude)	4	55	220
m-BROMOFLUOROBENZENE65 (recycle)	1	55	55
m-BROMOFLUOROBENZENE65 (wet/pure)	14	55	770
m-BROMOFLUOROBENZENE95 (crude)	1	275	275
m-BROMOFLUOROBENZENE95 (crude)	1	55	55
m-BROMOFLUOROBENZENE95 (wet/pure)	1	275	275
m-BROMOFLUOROBENZENE95 (wet/pure)	1	55	55
m-BROMOFLUOROBENZENE99 (crude)	1	275	275
m-BROMOFLUOROBENZENE99 (technical)	11	55	605
m-BROMOFLUOROBENZENE99 (wet/pure)	2	275	550
m-BROMOFLUOROBENZENE99 (wet/pure)	16	55	880
m-BROMOPHENOL	1	5	5
m-BROMOTOLUENE (pure)	2	55	110
m-DIBROMOBENZENE	1	5	5
m-DIBROMOBENZENE (high purity)	1	55	55
METHANOL	11	55	605
METHANOL (high purity)	23	275	6325
m-FLUOROANISOLE	3	5	15
m-FLUOROANISOLE (pure)	1	55	55
m-FLUOROBENZALDEHYDE	1	55	55
MO (high purity) (overhead water)	17	55	935
MO (recycle) (overhead water)	8	55	440
MO (Z) (overhead water)	20	55	1100
n-AMYL ALCOHOL (recycle)	1	55	55
n-AMYL BROMIDE	3	55	165
n-AMYL BROMIDE (pure)	9	55	495
n-BROMOALCOHOL (high purity)	4	55	220

Table 3 - Initial Container Inventory

- A. Drums, Totes, and Misc. Containers
- B. Aboveground Storage Tanks (ASTs)
- C. Laboratory Containers
- D. Warehouse Cabinet

*The volumes are estimates.
Refer to Tables 1 and 2 for the actual volume disposed/recycled.

A. Drums, Totes, and Misc. Containers			
Chemical Name	Qty.	Container Capacity (gal)	Initial Vol Est. (gal)*
n-BROMOBUTANE (pure)	1	55	55
n-BROMOBUTANE (recycle)	3	55	165
n-BROMOBUTANE (technical)	3	55	165
n-HEPTYLBROMIDE (wet/pure)	2	55	110
n-OCTYLBROMIDE (pure)	1	55	55
n-OCTYLBROMIDE (pure)	1	5	5
n-PROPYLBROMIDE (crude)	10	55	550
n-PROPYLBROMIDE (pure)	2	55	110
n-PROPYLBROMIDE (technical)	28	55	1540
o-BROMOANISOLE (pure)	1	55	55
o-BROMOFLUOROBENZENE (pure)	2	55	110
o-BROMOTOLUENE	1	5	5
o-BROMOTOLUENE (pure)	1	55	55
o-FLUOROANISOLE	1	55	55
o-FLUOROANISOLE (pure)	1	55	55
o-FLUOROPHENOL	1	5	5
oil	1	55	55
paint	6	5	30
paint	87	1	87
paint thinner	4	1	4
para-BROMOFLUOROBENZENE (high purity)	2	55	110
p-BROMOANISOLE	33	55	1815
p-BROMOANISOLE	4	5	20
p-BROMOPENTOXYBENZENE	1	55	55
p-BROMOPENTOXYBENZENE (wet/pure)	1	55	55
p-DIBROMOBENZENE (recycle)	3	5	15
p-DIBROMOBENZENE 99%	34	5	170
p-FLUOROANISOLE	1	10	10
p-FLUOROANISOLE	1	55	55
p-FLUOROANISOLE (pure)	2	55	110
p-FLUOROBENZALDEHYDE (pure)	1	55	55
PHOSPHORUS AMORPHOUS	2	55	110
Pit H2O (zinc)	7	275	1925
polyurethane	1	0.25	0
soda ash	3	55	165
spray paint	6	0.25	2
TOLUENE (FB)	1	275	275
TOLUENE (recycle spill)	1	55	55
TOLUENE (recycle)	12	55	660
TOLUENE (wet/pure)	21	55	1155
TOLUENE 50 (wet/pure)	19	55	1045
TRIBROMOBENZENE (recycle)	9	5	45
TRIBROMOBENZENE (technical) 90-95%	14	5	70
Unknown	3	275	825
Unknown	159	55	8745
Unknown	50	5	250
waste oil	4	5	20
waste oil	2	55	110
x-BROMOFLUOROBENZENE (wet/pure)	4	55	220
x-BROMOTOLUENE (bottoms)	82	55	4510
x-BROMOTOLUENE (crude)	24	55	1320
x-BROMOTOLUENE (technical)	12	55	660
x-BROMOTOLUENE (wet/pure)	4	55	220
Totals:	1728		100,715.75

Table 3 - Initial Container Inventory

- A. Drums, Totes, and Misc. Containers
- B. Aboveground Storage Tanks (ASTs)
- C. Laboratory Containers
- D. Warehouse Cabinet

**The volumes are estimates.
Refer to Tables 1 and 2 for the actual volume
disposed/recycled.*

B. Aboveground Storage Tanks (ASTs)			
Aboveground Storage Tanks	Qty.	Container Capacity (gal)	Initial Vol Est. (gal)*
AST 1 (pH 0)	1	10,000	4,836
AST 2 (pH 5-appears wastewater)	1	10,000	4,836
AST 3 (Organics)	1	10,000	4,836
AST 4 (Organics)	1	10,000	6,169
AST 5 (HBr 48%)	1	10,000	441
AST 6 (HBr 48%)	1	10,000	4,847
AST 7 (HBr 99%)	1	10,000	8,053
AST 8 (HBr 48%)	1	10,000	636
Totals:	8		34,654.00

Table 3 - Initial Container Inventory

- A. Drums, Totes, and Misc. Containers
- B. Aboveground Storage Tanks (ASTs)
- C. Laboratory Containers
- D. Warehouse Cabinet

*The volumes are estimates.
Refer to Tables 1 and 2 for the actual volume disposed/recycled.

C. Laboratory Containers			
Chemical Name	Qty.	Container Capacity	Initial Vol Est. (gal)*
15% potassium thiocyanate sol.	1	1 oz	0.008
1-bromodecane	1	1 oz	0.008
1-bromohexadecane	1	1 oz	0.008
1-bromooctane	1	1 oz	0.008
1-butanol	1	1 gal	1.000
1-hexadecanol	1	5500 g	-
1-octanol	1	1L	0.264
2,3 dibromobutane	1	84 oz	0.656
2,4 dibromo-1-fluorobenzene	1	6 oz	0.047
2,4 dibromofluorobenzene (powder)	1	20 mL	0.005
2,5 dibromotoluene	1	1 oz	0.008
2-bromoethylbenzene	1	4 oz	0.031
2-bromopyradine	1	28 oz	0.219
2-chloropyridine	1	32 oz	0.250
4-bromoethylbenzene	1	4 oz	0.031
4-bromofluorobenzene	1	188 oz	1.469
4-Bromo-m-xylene	1	1 oz	0.008
4-bromo-o-xylene	1	1 oz	0.008
50% acetone, 50% mba	1	8 oz	0.063
5-bromo-m-xylene	1	1 oz	0.008
acetone	1	1 gal	1.000
aluminum chloride	1	8oz	0.063
benzene	1	5 gal	5.000
bleach	1	2 gal	2.000
bromobenzene	1	52 oz	0.406
bromotoluene	1	4 oz	0.031
buffer sol.	1	500 mL	0.132
calcium standard	1	6 oz	0.047
carbon disulfate	2	500 mL	0.264
decyl alcohol	1	2 oz	0.016
diatomite	1	2 oz	0.016
diazene	1	12 oz	0.094
di-bromofluorobenzene	1	4 oz	0.031
dibromoxylene	1	8 oz	0.063
fluorobenzene	1	1 L	0.264
fluorobenzene	1	332 oz	2.594
formazin	1	1 oz	0.008
hbr	1	1 oz	0.008
hydranal coulomat	1	48 oz	0.375
hydrobromic acid	2	16 oz	0.250
hydrobromic acid	1	48 oz	0.375
hydrochloric acid	1	1200 mL	0.317
iron III chloride	1	2 oz	0.016
iron plasma grade ref.	1	4 oz	0.031
isopropyl alcohol	1	32 oz	288.056
isotainer	1	8 oz	0.063
m-dibromobenzene	1	1 oz	0.008
m-bromofluorobenzene	1	1 qt	0.250
m-bromofluorobenzene	1	4 oz	0.031
mercury	1	1 oz	0.008
methylene chloride	1	4 oz	0.031
methylene chloride	1	3 gal	3.000
metrohm	1	100 gm	-
MgSO4	1	80 g	-
m-xylene	1	0.5 gal	0.500

Table 3 - Initial Container Inventory

- A. Drums, Totes, and Misc. Containers
- B. Aboveground Storage Tanks (ASTs)
- C. Laboratory Containers
- D. Warehouse Cabinet

*The volumes are estimates.
Refer to Tables 1 and 2 for the actual volume disposed/recycled.

C. Laboratory Containers			
Chemical Name	Qty.	Container Capacity	Initial Vol Est. (gal)*
n-propyl bromide	1	2.75 gal	2.750
n-amyl alcohol	1	2 oz	0.016
n-amyl bromide	1	1 oz	0.008
navin fluorine	1	44 oz	0.343
n-bromobutane	1	1 qt	0.250
n-butyl alcohol	1	1 oz	0.008
n-butyl alcohol	1	4 oz	0.031
n-butyl bromide	1	1 oz	0.008
n-butyl bromide	1	1 gal	1.000
n-butyl bromide	1	52 oz	0.406
nitric acid	1	600 mL	0.159
n-oxybromide	1	8 oz	0.250
n-propanol	1	2 oz	0.016
n-propanol	1	1 oz	0.008
n-propyl alcohol	1	12 oz	0.094
n-propyl alcohol	1	20 oz	0.156
n-propyl bromide	1	1 qt	0.250
o-bromofluorobenzene	1	2 oz	0.016
octyl ether	1	2 oz	0.016
o-xylene	1	2L	2.000
paint thinner	1	0.5 gal	0.500
para-bromofluorobenzene	1	28 oz	0.219
para-fluorobenzene	1	20 oz	0.156
p-bromofluorobenzene	1	22 oz	0.172
p-bromofluorobenzene	1	5 gal	5.000
p-dibromobenzene	1	156 oz	1.219
p-dibromobenzene	1	10 g	-
pH electrode storage sol.	1	12 oz	0.094
phenol standard	1	2 oz	0.016
pine-aire	1	2 gal	2.000
potassium chloride	1	1 lb	-
potassium hydroxide pellets	1	100 g	-
potassium iodide	1	20 oz	0.156
potassium permanganate	1	500 gm	-
potassium permanganate	1	1 L	1.000
potassium thiocyanate	1	1 oz	0.008
soda ash	1	4 oz	0.031
sodium hydrosulfite	1	100 g	-
sodium hydroxide	1	1000 mL	0.264
sodium thio sulfate	1	100 g	-
sodium thiosulfate	1	500 mL	0.132
sodium-m-bisulfite	1	8 oz	0.063
standard	1	1 oz	0.008
starch indicator	1	500 mL	0.132
sulfuric acid	1	500 mL	0.132
tetradecane	1	500 mL	0.132
tetraethylammonium bromide	1	500 g	-
tetrahydrofuran	1	100 mL	0.781
toluene	2	1 oz	0.016
unknown acid-oxidizer	2	6 oz	0.094
unknown base	1	20g	-
unknown non-haz bottles	1	1.5 gal	1.500
waste cyanide sol.	1	10 oz	0.078
working STD	1	2 oz	0.016
zinc standard sol.	1	2 oz	0.016
Totals:	30		6.67

Table 3 - Initial Container Inventory

- A. Drums, Totes, and Misc. Containers
- B. Aboveground Storage Tanks (ASTs)
- C. Laboratory Containers
- D. Warehouse Cabinet

*The volumes are estimates.
Refer to Tables 1 and 2 for the actual volume disposed/recycled.

D. Warehouse Cabinet			
Chemical Name	Qty.	Container Capacity	Initial Vol Est. (gal)*
1,2,4-tribromobenzene	1	2 L	0.528
2-bromo-4-fluoroanisole	1	16 oz	0.125
2-bromopyradine	3	2 pt	0.750
3-bromopyradine	1	2 pt	0.250
3-fluoro-4-methoxy autophen	1	1 oz	0.008
4-bromo-tert-butyl benzene	1	16 oz	0.125
bromination study	1	1 oz	0.008
dibromoanisole	1	1L	0.264
dibromoanisole	1	16 oz	0.125
fluorobenzene	1	140 oz	1.094
m-bromobutylbenzene	1	6 oz	0.047
m-bromochlorobenzene	1	1 L	0.264
m-bromofluorobenzene	1	1 L	0.264
m-bromophenol	1	1L	0.264
m-bromotoluene	1	1 L	0.264
n-amylbromide	1	4 oz	0.031
n-amylbromide	1	16 oz	0.125
n-heptyl bromide	1	1.5 gal	1.500
n-propylbromide	1	88 oz	0.688
o-bromofluorobenzene	1	1 L	0.264
o-bromofluorobenzene	1	16 oz	0.125
o-bromotoluene	1	1 L	0.264
p-bromofluorobenzene	1	212 oz	1.656
p-bromotoluene	1	1 L	0.264
p-fluoroanisole	3	1 L	0.792
p-fluropenol	1	4 oz	0.031
unknown non-haz (crystal)	1	12 oz	0.940
unknown non-haz (liq.)	1	1 L	0.792
Totals:	32		11.85

Table 4 - Storm Water Analytical Results Summary

Parameter	EFFLUENT LIMITS (Daily Maximum) *	ADEQ Regulation 2 Criteria**		Storm Water Sample ID			
		Acute Criteria	Chronic Criteria	DIC-SW06 (Old Tank Farm Secondary Containment Area)	DIC-SW07 (New Tank Farm Secondary Containment Area)	DIC-SW08 (Process Area)	DIC-SW09 (Process Area - Duplicate)
				DC: 7/25/11	DC: 7/25/11	DC: 7/25/11	DC: 7/25/11
pH	5.5 - 10	6.0 - 9.0	NA	7.10	4.17 ^x	8.00	8.02
Oil & Grease	100 mg/L	10 mg/L	NA	3.0 mg/L	3.0 mg/L	3.0 mg/L	3.0 mg/L
Total Suspended Solids	NA	NA	NA	10.0 mg/L	36.0 mg/L	10.0 mg/L	13.0 mg/L
Biochemical Oxygen Demand	NA	NA	NA	2.4 mg/L	3.9 mg/L	2.4 mg/L	2.4 mg/L
Temperature	104 °F/40 °C	NA	NA	NA	NA	NA	NA
Metals (Method 6010)		(Assuming 25 mg/L Hardness)	(Assuming 25 mg/L Hardness)				
Chromium	2.77 mg/L	NA	NA	0.010 mg/L	0.0032 mg/L	0.0026 mg/L	0.0030 mg/L
Copper	3.38 mg/L	0.0046 mg/L	0.0035 mg/L	0.0021 mg/L	0.0070 mg/L	0.025 mg/L	0.044 mg/L
Lead	0.690 mg/L	0.0139 mg/L	0.000444 mg/L	0.010 mg/L	0.0036 mg/L	0.01 mg/L	0.0030 mg/L
Nickel	3.98 mg/L	0.438 mg/L	0.0487 mg/L	0.022 mg/L	0.025 mg/L	0.018 mg/L	0.018 mg/L
Zinc	2.61 mg/L	0.0354 mg/L	0.0323 mg/L	2.3 mg/L	2.5 mg/L	0.70 mg/L	0.86 mg/L
Cyanides	1.20 mg/L	0.0225 mg/L	0.0052 mg/L	0.01 mg/L	0.01 mg/L	0.01 mg/L	0.01 mg/L
Volatiles (Method 8260)							
Acetone	NA	NA	NA	5.0 ug/L	5.0 ug/L	5.0 ug/L	5.0 ug/L
Benzene	NA	NA	NA	3.2 ug/L	1.0 ug/L	1.0 ug/L	1.0 ug/L
Bromoform	NA	NA	NA	1.0 ug/L	1.0 ug/L	1.0 ug/L	1.0 ug/L
Bromomethane	NA	NA	NA	2.0 ug/L	2.0 ug/L	2.0 ug/L	2.0 ug/L
Chlorobenzene	NA	NA	NA	1.5 ug/L	1.0 ug/L	1.0 ug/L	0.27 ug/L
Chloroethane	NA	NA	NA	2.0 ug/L	2.0 ug/L	2.0 ug/L	2.0 ug/L
Ethylbenzene	NA	NA	NA	1.0 ug/L	1.0 ug/L	1.0 ug/L	1.0 ug/L
Toluene	NA	NA	NA	1.4 ug/L	1.0 ug/L	0.86 ug/L	0.78 ug/L
Trichloroethene	NA	NA	NA	1.0 ug/L	1.0 ug/L	1.0 ug/L	1.0 ug/L

Sources

* = West Memphis Ordinance No. 1714, Industrial Wastewater Discharge Permit No. 27 for Diaz Intermediates. (Appendix E)

** = ADEQ Regulation 2: Regulation Establishing Surface Water Quality for Surface Waters of the State of Arkansas. (Appendix E)

Key

ADEQ = Arkansas Department of Environmental Quality

DIC-SW = Diaz Intermediates Corp. Storm Water

DC = Date Collected

mg/L = milligrams per liter

ug/L = micrograms per liter

NA = Not Applicable

^x = water was pretreated prior to discharge

Table 5 - April 2011 Removal Log (Non-EPA Lead Removal)

List of Materials Recycled		
Material / Content	Vol Est. (gal)	Facility / Vendor
Hydrobromic acid	20,025	Altiras
p-Dibromobenzene <.8% tetrabromobenzene	3,305	Altiras
p-Dibromobenzene .8%-12% tetrabromobenzene	170	Altiras
p-Dibromobenzene > 10% tetrabromobenzene	40	Altiras
p-Dibromobenzene (blue pails) no % listed	60	Altiras
p-Dibromobenzene (no labels)	15	Altiras
p-bromochlorobenzene	70	Altiras
p-Dibromobenzene (empty/cracked/bad)	125	Altiras
Methanol	1,815	Altiras
Aluminum Chloride	880	Altiras
Ferric Chloride	90	Altiras
n-propanol	2,365	Altiras
fluorobenzene	440	Altiras
2-bromopyradine	1,540	Altiras
p-Fluoroanisole	330	Altiras
n-propylbromide	825	Altiras
fluorobenzene	7,975	Altiras
empty tote	0	Altiras
Total Materials Recycled	40,070	



1:20,000
0 625 1,250 2,500 Feet






**US EPA Region 6
START-3**

**Figure 1. Vicinity Map
Diaz Intermediates Corp.
301 Wyanoke Road, West Memphis,
Crittenden County, Arkansas 72301**


SSID No. A6C4
CERCLIS No. ARR000005843
TDD: TO-0001-11-06-03

Date: July 2011





Map of Arkansas



1:700
0 25 50 100 Feet

N



US EPA Region 6 START-3

Figure 3. Site Map
Diaz Intermediates Corp.
301 Wyanoke Road, West Memphis,
Crittenden County, Arkansas 72301

SSID No. A6C4
CERCLIS No. ARR000005843
TDD: TO-0001-11-06-03

Date: July 2011

Appendix A

Copy of TDD and Amendments A to E

Dynamac Corporation

This document was prepared by Dynamac Corporation, expressly for EPA. It shall not be released or disclosed in whole or in part without the express, written permission of EPA.



U.S. EPA
Washington, DC 20460

START3
Technical Direction Document

TDD #: TO-0001-11-06-03
Contract: EP-W-06-077

**Response Activities - REMOVAL
Funds (0001)
Dynamac Corporation**

! = required field

Note: Remaining
Amount includes \$0.00
in Reserve.

TDD Name: Diaz Intermediates Corp Removal

! Period: Base Period

! Purpose: Work Assignment Initiation,
Set/Revise Expenditure Limit

! Priority: High

! Start Date: 06/28/2011

Overtime: Yes

! Completion Date: 12/23/2011

! Funding Category: Removal

Invoice Unit:

! Project/Site Name: Diaz Intermediates Corp Removal

Project Address: 301 Wyanoke Road

Activity: Fund-Lead Removal

County: Crittenden County

Work Area Code:

City, State: West Memphis, AR

Activity Code: RV

Zip: 72301

EMERGENCY
CODE:

! SSID: A6C4

FPN:

CERCLIS: ARR000005843

Performance Based: No

Operable Unit:

Authorized TDD Ceiling:	Cost/Fee	LOE (Hours)
Previous Action(s):	\$0.00	0.0
This Action:	\$75,000.00	0.0
New Total:	\$75,000.00	0.0

Specific Elements

Description of Work:

All activities performed in support of this TDD shall be in accordance with the contract and TO PWS.

Contractor shall:

1. Provide Staffing Plan.
2. Conduct pre-mobilization planning with the OSC the week ending 07/01/11.
3. Coordinate with Task Monitor (TM) prior to start of work and throughout.
4. Keep website updated with documentation, photos, etc.
5. Draft POLREPs.
6. Maintain site logbook and photodocument removal activities. Be prepared to video document significant removal activity, and pre and post action site conditions.
7. Assist TM in developing site strategy for waste disposal, recycling, etc. as needed.
8. Participate in daily work progress/coordination meetings with OSC.
9. Track costs using RCMS on a weekly basis.
10. Conduct post removal sampling and provide analytical services, if directed by OSC.
11. Prepare sampling plan for TM approval based on DQO site sampling needs, if directed by OSC. If needed:

- a. Evaluate air monitoring needs for onsite / perimeter. Air monitoring plan shall propose air quality standards to be used for comparison and discuss rationale for use.
 - b. Contractor shall be prepared to air monitor prior to start of onsite activities to obtain baseline readings.
 - c. Implement sampling plan using established SOPs.
 - d. Provide soil, waste, and air analytical laboratory support as needed to meet post excavation sampling, disposal profiling, and any additional extent of contamination sampling requirements, if needed.
12. Prepare rough cost estimate in tabular form for START removal support based on specific elements required in TDD.
 Update status of TDD cost estimate table as required by the TM. Table shall also include cost information for all costs for this TDD including subcontracts.
13. Formal Report:
- a. Final report shall follow established SOPs and shall include summary of removal activities, chronology of events, discussion of air monitoring activities and results, discussion of soil and waste sampling activities and results, if any, summary of ERRS cleanup operations, discuss final site conditions, and disposition of wastes.
 - b. Provide OSC with draft copy of the final report for review 30 days prior to finalization.
 - c. Provide OSC copy in electronic form (CD) with site photographs in digital format, tables and maps in .pdf format and editable format (i.e. excel, word, etc.) OSC to indicate other document attachments to be included in TM copy.
14. Provide community relations support to OSC/TM as needed.
15. Provide additional technical support to OSC/TM as needed/directed by the OSC.

SFO: 22

Line	DCN	IFMS	Budget / FY	Approp. Code	Budget Org Code	Program Element	Object Class	Site Project	Cost Org Code	Amount
1	RVC010	XXX	11	T	6A00E	302DC6C	2505	A6C4RV00	C001	\$75,000.00

Funding Summary:		Funding
Previous:		\$0.00
This Action:		\$75,000.00
Total:		\$75,000.00

Funding Category
Removal

Section

Comments: Issued for Adam Adams
 : Linda Carter
Phone #:

Date: 06/28/2011

Project Officer: Linda Carter **Date:** 06/28/2011

Contracting Officer: Cora Stanley **Date:** 06/28/2011

No **During the past three (3) calendar years has your company, or any of your employees that will be working at this site, previously performed work at this site/facility?**
Contractor Contact: Debra Pandak **Date:** 07/01/2011



U.S. EPA
Washington, DC 20460

START3
Technical Direction Document

**Response Activities - REMOVAL
Funds (0001)
Dynamac Corporation**

TDD #: TO-0001-11-06-03
Amendment#:A
Contract: EP-W-06-077

! = required field

TDD Name: Diaz Intermediates Corp Removal	! Period: Base Period	
! Purpose: Amended SOW		
! Priority: High	! Start Date: 06/28/2011	
Overtime: Yes	! Completion Date: 12/23/2011	
! Funding Category: Removal	Invoice Unit:	
! Project/Site Name: Diaz Intermediates Corp Removal		
Project Address: 301 Wyanoke Road	Activity: Fund-Lead Removal	
County: Crittenden County	Work Area Code:	
City, State: West Memphis, AR	Activity Code: RV	
Zip: 72301	EMERGENCY CODE:	
! SSID: A6C4	FPN:	
CERCLIS: ARR000005843	Performance Based: No	
Operable Unit:		
Authorized TDD Ceiling:	Cost/Fee	LOE (Hours)
Previous Action(s):	\$75,000.00	0.0
This Action:	\$0.00	0.0
New Total:	\$75,000.00	0.0

Specific Elements

Description of Work:

All activities performed in support of this TDD shall be in accordance with the contract and TO PWS.

Contractor shall:

1. Provide Staffing Plan.
2. Conduct pre-mobilization planning with the OSC the week ending 07/01/11.
3. Coordinate with Task Monitor (TM) prior to start of work and throughout.
4. Keep website updated with documentation, photos, etc.
5. Draft POLREPs.
6. Maintain site logbook and photodocument removal activities. Be prepared to video document significant removal activity, and pre and post action site conditions.
7. Assist TM in developing site strategy for waste disposal, recycling, etc. as needed.
8. Participate in daily work progress/coordination meetings with OSC.
9. Track costs using RCMS on a weekly basis.
10. Conduct post removal sampling and provide analytical services, if directed by OSC.
11. Prepare sampling plan for TM approval based on DQO site sampling needs, if directed by OSC. If needed:
 - a. Evaluate air monitoring needs for onsite / perimeter. Air monitoring plan shall propose air quality standards to be used for comparison and discuss

- rationale for use.
- b. Contractor shall be prepared to air monitor prior to start of onsite activities to obtain baseline readings.
- c. Implement sampling plan using established SOPs.
- d. Provide soil, waste, and air analytical laboratory support as needed to meet post excavation sampling, disposal profiling, and any additional extent of contamination sampling requirements, if needed.
12. Prepare rough cost estimate in tabular form for START removal support based on specific elements required in TDD.
- Update status of TDD cost estimate table as required by the TM. Table shall also include cost information for all costs for this TDD including subcontracts.
13. Formal Report:
- a. Final report shall follow established SOPs and shall include summary of removal activities, chronology of events, discussion of air monitoring activities and results, discussion of soil and waste sampling activities and results, if any, summary of ERRS cleanup operations, discuss final site conditions, and disposition of wastes.
- b. Provide OSC with draft copy of the final report for review 30 days prior to finalization.
- c. Provide OSC copy in electronic form (CD) with site photographs in digital format, tables and maps in .pdf format and editable format (i.e. excel, word, etc.) OSC to indicate other document attachments to be included in TM copy.
14. Provide community relations support to OSC/TM as needed.
15. Provide additional technical support to OSC/TM as needed/directed by the OSC.

Amendment A adds:

Contractor shall obtain and maintain internet access during removal action field activities.
 Contractor shall provide supporting documentation and receipts along with RCMS reports provided.

SFO:										
Line	DCN	IFMS	Budget / FY	Approp. Code	Budget Org Code	Program Element	Object Class	Site Project	Cost Org Code	Amount
1										\$0.00

Funding Summary:		Funding	Funding Category
Previous:		\$75,000.00	
This Action:		\$0.00	Removal
Total:		\$75,000.00	

Section

: Adam Adams **Date:** 07/11/2011
Phone #:

Project Officer: Linda Carter **Date:** 07/12/2011

Contracting Officer: Cora Stanley **Date:** 07/12/2011

Contractor Contact: Debra Pandak **Date:** 07/12/2011



U.S. EPA
Washington, DC 20460

START3
Technical Direction Document

TDD #: TO-0001-11-06-03
Amendment#:B
Contract: EP-W-06-077

Response Activities - REMOVAL
Funds (0001)
Dynamac Corporation

! = required field

TDD Name: Diaz Intermediates Corp Removal	! Period: Base Period	
! Purpose: Incremental Funding		
! Priority: High	! Start Date: 06/28/2011	
Overtime: Yes	! Completion Date: 12/23/2011	
! Funding Category: Removal	Invoice Unit:	
! Project/Site Name: Diaz Intermediates Corp Removal		
Project Address: 301 Wyanoke Road	Activity: Fund-Lead Removal	
County: Crittenden County	Work Area Code:	
City, State: West Memphis, AR	Activity Code: RV	
Zip: 72301	EMERGENCY CODE:	
! SSID: A6C4	FPN:	
CERCLIS: ARR000005843	Performance Based: No	
Operable Unit:		
Authorized TDD Ceiling:	Cost/Fee	LOE
Previous Action(s):	\$75,000.00	0.0
This Action:	\$20,000.00	0.0
New Total:	\$95,000.00	0.0

Specific Elements

Description of Work:

Contractor shall:

1. Provide Staffing Plan.
2. Conduct pre-mobilization planning with the OSC the week ending 07/01/11.
3. Coordinate with Task Monitor (TM) prior to start of work and throughout.
4. Keep website updated with documentation, photos, etc.
5. Draft POLREPs.
6. Maintain site logbook and photodocument removal activities. Be prepared to video document significant removal activity, and pre and post action site conditions.
7. Assist TM in developing site strategy for waste disposal, recycling, etc. as needed.
8. Participate in daily work progress/coordination meetings with OSC.
9. Track costs using RCMS on a weekly basis.
10. Conduct post removal sampling and provide analytical services, if directed by OSC.
11. Prepare sampling plan for TM approval based on DQO site sampling needs, if directed by OSC. If needed:
 - a. Evaluate air monitoring needs for onsite / perimeter. Air monitoring plan shall propose air quality standards to be used for comparison and discuss rationale for use.

- b. Contractor shall be prepared to air monitor prior to start of onsite activities to obtain baseline readings.
- c. Implement sampling plan using established SOPs.
- d. Provide soil, waste, and air analytical laboratory support as needed to meet post excavation sampling, disposal profiling, and any additional extent of contamination sampling requirements, if needed.
12. Prepare rough cost estimate in tabular form for START removal support based on specific elements required in TDD.
- Update status of TDD cost estimate table as required by the TM. Table shall also include cost information for all costs for this TDD including subcontracts.
13. Formal Report:
- a. Final report shall follow established SOPs and shall include summary of removal activities, chronology of events, discussion of air monitoring activities and results, discussion of soil and waste sampling activities and results, if any, summary of ERRS cleanup operations, discuss final site conditions, and disposition of wastes.
- b. Provide OSC with draft copy of the final report for review 30 days prior to finalization.
- c. Provide OSC copy in electronic form (CD) with site photographs in digital format, tables and maps in .pdf format and editable format (i.e. excel, word, etc.) OSC to indicate other document attachments to be included in TM copy.
14. Provide community relations support to OSC/TM as needed.
15. Provide additional technical support to OSC/TM as needed/directed by the OSC.

Amendment A adds:

Contractor shall obtain and maintain internet access during removal action field activities.
 Contractor shall provide supporting documentation and receipts along with RCMS reports provided.
 Amendment B adds \$20,000 to continue site activities.

SFO: 22

Line	DCN	IFMS	Budget / FY	Approp. Code	Budget Org Code	Program Element	Object Class	Site Project	Cost Org Code	Amount
1	RVC010	XXX	11	T	6A00E	302DC6C	2505	A6C4RV00	C001	\$20,000.00

Funding Summary:		Funding
Previous:		\$75,000.00
This Action:		\$20,000.00
Total:		\$95,000.00

Funding Category

Removal
Removal

Section

: Adam Adams
Phone #:

Date: 08/24/2011

Project Officer: Linda Carter

Date: 08/24/2011

Contracting Officer: Cora Stanley

Date: 08/25/2011

Contractor Contact: Debra Pandak

Date: 08/26/2011



U.S. EPA
Washington, DC 20460

START3
Technical Direction Document

TDD #: TO-0001-11-06-03
Amendment#:C
Contract: EP-W-06-077

Response Activities - REMOVAL
Funds (0001)
Dynamac Corporation

! = required field

TDD Name: Diaz Intermediates Corp Removal		! Period: Base Period
! Purpose: Incremental Funding		
! Priority: High	! Start Date: 06/28/2011	
Overtime: Yes	! Completion Date: 12/23/2011	
! Funding Category: Removal		Invoice Unit:
! Project/Site Name: Diaz Intermediates Corp Removal		
Project Address: 301 Wyanoke Road	Activity: Fund-Lead Removal	
County: Crittenden County	Work Area Code:	
City, State: West Memphis, AR	Activity Code: RV	
Zip: 72301	EMERGENCY CODE:	
! SSID: A6C4	FPN:	
CERCLIS: ARR000005843	Performance Based: No	
Operable Unit:		
Authorized TDD Ceiling:	Cost/Fee	LOE (Hours)
Previous Action(s):	\$95,000.00	0.0
This Action:	\$45,000.00	0.0
New Total:	\$140,000.00	0.0

Specific Elements

Description of Work:

All activities performed in support of this TDD shall be in accordance with the contract and TO PWS.

Contractor shall:

1. Provide Staffing Plan.
2. Conduct pre-mobilization planning with the OSC the week ending 07/01/11.
3. Coordinate with Task Monitor (TM) prior to start of work and throughout.
4. Keep website updated with documentation, photos, etc.
5. Draft POLREPs.
6. Maintain site logbook and photodocument removal activities. Be prepared to video document significant removal activity, and pre and post action site conditions.
7. Assist TM in developing site strategy for waste disposal, recycling, etc. as needed.
8. Participate in daily work progress/coordination meetings with OSC.
9. Track costs using RCMS on a weekly basis.
10. Conduct post removal sampling and provide analytical services, if directed by OSC.
11. Prepare sampling plan for TM approval based on DQO site sampling needs, if directed by OSC. If needed:
 - a. Evaluate air monitoring needs for onsite / perimeter. Air monitoring plan shall propose air quality standards to be used for comparison and discuss rationale for use.

- b. Contractor shall be prepared to air monitor prior to start of onsite activities to obtain baseline readings.
- c. Implement sampling plan using established SOPs.
- d. Provide soil, waste, and air analytical laboratory support as needed to meet post excavation sampling, disposal profiling, and any additional extent of contamination sampling requirements, if needed.
12. Prepare rough cost estimate in tabular form for START removal support based on specific elements required in TDD.
- Update status of TDD cost estimate table as required by the TM. Table shall also include cost information for all costs for this TDD including subcontracts.
13. Formal Report:
- a. Final report shall follow established SOPs and shall include summary of removal activities, chronology of events, discussion of air monitoring activities and results, discussion of soil and waste sampling activities and results, if any, summary of ERRS cleanup operations, discuss final site conditions, and disposition of wastes.
- b. Provide OSC with draft copy of the final report for review 30 days prior to finalization.
- c. Provide OSC copy in electronic form (CD) with site photographs in digital format, tables and maps in .pdf format and editable format (i.e. excel, word, etc.) OSC to indicate other document attachments to be included in TM copy.
14. Provide community relations support to OSC/TM as needed.
15. Provide additional technical support to OSC/TM as needed/directed by the OSC.

Amendment A adds:

Contractor shall obtain and maintain internet access during removal action field activities. Contractor shall provide supporting documentation and receipts along with RCMS reports provided.

Amendment B adds \$20,000 to continue site activities.

Amendment C adds funding to cover the completion of field activities, report completion, and project close-out.

SFO: 22

Line	DCN	IFMS	Budget / FY	Approp. Code	Budget Org Code	Program Element	Object Class	Site Project	Cost Org Code	Amount
1	RVC010	XXX	11	T	6A00E	302DC6C	2505	A6C4RV00	C001	\$45,000.00

Funding Summary:		Funding
Previous:		\$95,000.00
This Action:		\$45,000.00
Total:		\$140,000.00

Funding Category

Removal

Section

: Adam Adams
Phone #:

Date: 09/16/2011

Project Officer: Linda Carter

Date: 09/16/2011

Contracting Officer: Cora Stanley

Date: 09/16/2011

Contractor Contact: Debra Pandak

Date: 09/19/2011



U.S. EPA
Washington, DC 20460

START3
Technical Direction Document

TDD #: TO-0001-11-06-03
Amendment#:D
Contract: EP-W-06-077

Response Activities - REMOVAL
Funds (0001)
Dynamac Corporation

! = required field

TDD Name: Diaz Intermediates Corp Removal	! Period: Base Period	
! Purpose: Change Period of Performance		
! Priority: High	! Start Date: 06/28/2011	
Overtime: Yes	! Completion Date: 02/03/2012	
! Funding Category: Removal	Invoice Unit:	
! Project/Site Name: Diaz Intermediates Corp Removal		
Project Address: 301 Wyanoke Road	Activity: Fund-Lead Removal	
County: Crittenden County	Work Area Code:	
City, State: West Memphis, AR	Activity Code: RV	
Zip: 72301	EMERGENCY CODE:	
! SSID: A6C4	FPN:	
CERCLIS: ARR000005843	Performance Based: No	
Operable Unit:		
Authorized TDD Ceiling:	Cost/Fee	LOE (Hours)
Previous Action(s):	\$140,000.00	0.0
This Action:	\$0.00	0.0
New Total:	\$140,000.00	0.0

Specific Elements

Description of Work:

All activities performed in support of this TDD shall be in accordance with the contract and TO PWS.

Contractor shall:

1. Provide Staffing Plan.
2. Conduct pre-mobilization planning with the OSC the week ending 07/01/11.
3. Coordinate with Task Monitor (TM) prior to start of work and throughout.
4. Keep website updated with documentation, photos, etc.
5. Draft POLREPs.
6. Maintain site logbook and photodocument removal activities. Be prepared to video document significant removal activity, and pre and post action site conditions.
7. Assist TM in developing site strategy for waste disposal, recycling, etc. as needed.
8. Participate in daily work progress/coordination meetings with OSC.
9. Track costs using RCMS on a weekly basis.
10. Conduct post removal sampling and provide analytical services, if directed by OSC.
11. Prepare sampling plan for TM approval based on DQO site sampling needs, if directed by OSC. If needed:

- a. Evaluate air monitoring needs for onsite / perimeter. Air monitoring plan shall propose air quality standards to be used for comparison and discuss rationale for use.
 - b. Contractor shall be prepared to air monitor prior to start of onsite activities to obtain baseline readings.
 - c. Implement sampling plan using established SOPs.
 - d. Provide soil, waste, and air analytical laboratory support as needed to meet post excavation sampling, disposal profiling, and any additional extent of contamination sampling requirements, if needed.

12. Prepare rough cost estimate in tabular form for START removal support based on specific elements required in TDD.

Update status of TDD cost estimate table as required by the TM. Table shall also include cost information for all costs for this TDD including subcontracts.

13. Formal Report:

 - a. Final report shall follow established SOPs and shall include summary of removal activities, chronology of events, discussion of air monitoring activities and results, discussion of soil and waste sampling activities and results, if any, summary of ERRS cleanup operations, discuss final site conditions, and disposition of wastes.
 - b. Provide OSC with draft copy of the final report for review 30 days prior to finalization.
 - c. Provide OSC copy in electronic form (CD) with site photographs in digital format, tables and maps in .pdf format and editable format (i.e. excel, word, etc.) OSC to indicate other document attachments to be included in TM copy.

14. Provide community relations support to OSC/TM as needed.

15. Provide additional technical support to OSC/TM as needed/directed by the OSC.

Amendment A adds:

Contractor shall obtain and maintain internet access during removal action field activities. Contractor shall provide supporting documentation and receipts along with RCMS reports provided.

Amendment B adds \$20,000 to continue site activities.

Amendment C adds funding to cover the completion of field activities, report completion, and project close-out.

Amendment D extends the period of performance to 02/03/2012 to allow more time for report completion and project close-out.

Funding Summary:	Funding
Previous:	\$140,000.00
This Action:	\$0.00
Total:	<hr/> \$140,000.00

Funding Category

Section

Project Officer: Linda Carter

Date: 12/09/2011

Contracting Officer: Cora Stanley

Date: 12/12/2011

Contractor Contact: Debra Pandak



U.S. EPA
Washington, DC 20460

START3
Technical Direction Document

TDD #: TO-0001-11-06-03
Amendment#: E
Contract: EP-W-06-077

Response Activities - REMOVAL
Funds (0001)
Dynamac Corporation

! = required field

TDD Name: Diaz Intermediates Corp Removal	! Period: Base Period	
! Purpose: Change Period of Performance		
! Priority: High	! Start Date: 06/28/2011	
Overtime: Yes	! Completion Date: 03/23/2012	
! Funding Category: Removal	Invoice Unit:	
! Project/Site Name: Diaz Intermediates Corp Removal		
Project Address: 301 Wyanoke Road	Activity: Fund-Lead Removal	
County: Crittenden County	Work Area Code:	
City, State: West Memphis, AR	Activity Code: RV	
Zip: 72301	EMERGENCY CODE:	
! SSID: A6C4	FPN:	
CERCLIS: ARR000005843	Performance Based: No	
Operable Unit:		
Authorized TDD Ceiling:	Cost/Fee	LOE (Hours)
Previous Action(s):	\$140,000.00	0.0
This Action:	\$0.00	0.0
New Total:	\$140,000.00	0.0

Specific Elements

Description of Work:

All activities performed in support of this TDD shall be in accordance with the contract and TO PWS.

Contractor shall:

1. Provide Staffing Plan.
2. Conduct pre-mobilization planning with the OSC the week ending 07/01/11.
3. Coordinate with Task Monitor (TM) prior to start of work and throughout.
4. Keep website updated with documentation, photos, etc.
5. Draft POLREPs.
6. Maintain site logbook and photodocument removal activities. Be prepared to video document significant removal activity, and pre and post action site conditions.
7. Assist TM in developing site strategy for waste disposal, recycling, etc. as needed.
8. Participate in daily work progress/coordination meetings with OSC.
9. Track costs using RCMS on a weekly basis.
10. Conduct post removal sampling and provide analytical services, if directed by OSC.
11. Prepare sampling plan for TM approval based on DQO site sampling needs, if directed by OSC. If needed:

- a. Evaluate air monitoring needs for onsite / perimeter. Air monitoring plan shall propose air quality standards to be used for comparison and discuss rationale for use.
 b. Contractor shall be prepared to air monitor prior to start of onsite activities to obtain baseline readings.
 c. Implement sampling plan using established SOPs.
 d. Provide soil, waste, and air analytical laboratory support as needed to meet post excavation sampling, disposal profiling, and any additional extent of contamination sampling requirements, if needed.
12. Prepare rough cost estimate in tabular form for START removal support based on specific elements required in TDD.
- Update status of TDD cost estimate table as required by the TM. Table shall also include cost information for all costs for this TDD including subcontracts.
13. Formal Report:
- a. Final report shall follow established SOPs and shall include summary of removal activities, chronology of events, discussion of air monitoring activities and results, discussion of soil and waste sampling activities and results, if any, summary of ERRS cleanup operations, discuss final site conditions, and disposition of wastes.
- b. Provide OSC with draft copy of the final report for review 30 days prior to finalization.
- c. Provide OSC copy in electronic form (CD) with site photographs in digital format, tables and maps in .pdf format and editable format (i.e. excel, word, etc.) OSC to indicate other document attachments to be included in TM copy.
14. Provide community relations support to OSC/TM as needed.
15. Provide additional technical support to OSC/TM as needed/directed by the OSC.

Amendment A adds:

Contractor shall obtain and maintain internet access during removal action field activities. Contractor shall provide supporting documentation and receipts along with RCMS reports provided.

Amendment B adds \$20,000 to continue site activities.

Amendment C adds funding to cover the completion of field activities, report completion, and project close-out.

Amendment D extends the period of performance to 02/03/2012 to allow more time for report completion and project close-out.

Amendment E extends the period of performance to 03/23/2012 to allow more time for report completion and project close-out.

SFO:										
Line	DCN	IFMS	Budget / FY	Approp. Code	Budget Org Code	Program Element	Object Class	Site Project	Cost Org Code	Amount
1										\$0.00

Funding Summary:		Funding
Previous:		\$140,000.00
This Action:		\$0.00
Total:		\$140,000.00

Funding Category
Removal

Section

Project Officer: Linda Carter

Date: 01/24/2012

Contracting Officer: Cora Stanley

Date: 01/24/2012

Contractor Contact: Debra Pandak

Date: 01/24/2012

Appendix B

Copy of START-3 Logbooks

Dynamac Corporation

This document was prepared by Dynamac Corporation, expressly for EPA. It shall not be released or disclosed in whole or in part without the express, written permission of EPA.

**"Outdoor writing products...
...for outdoor writing people."**



RECYCLABLE

"Rite in the Rain" - A unique All-Weather Writing paper created to shed water and enhance the written image. It is widely used throughout the world for recording critical field data in all kinds of weather.

Available in a variety of standard and custom printed case-bound field books, loose leaf, spiral and stapled notebooks, multi-copy sets and copier paper.

For best results, use a pencil or an all-weather pen.

a product of

J. L. DARLING CORPORATION
Tacoma, WA 98424-1017 USA
www.RiteintheRain.com

©
Made in the USA
US PAT NO: 6,863,940



Forestry Suppliers, Inc.

Sales Call Toll-Free

800-647-5368

www.forestry-suppliers.com

Stock No. 49342

Diaz Intermediates Corp. Removal

CERCUS # ARR 00000 5843



"Rite in the Rain"
ALL-WEATHER
JOURNAL
No. 391

Logbook #1 of 4

TOD# : TO-0001-11-06-03



"Rite in the Rain"® ALL-WEATHER WRITING PAPER

U.S. Environmental Protection Agency
Region 6 – AR, LA, NM, OK, TX



ADAM ADAMS
ENVIRONMENTAL SCIENTIST, OSC

U.S. EPA
Response & Prevention Branch
1445 Ross Ave, 6SF-PR
Dallas, TX 75202

EMERGENCY SPILL: 800-EPA-SPIL / (873-7745)



214/665-2779
F: 214/665-7447
C: 214/202-6953
jams.adam@epa.gov



**Arkansas Department of
Environmental Quality**

**5301 Northshore Drive
North Little Rock, AR 72118-5317**

501-682-0874

FAX:
501-682-0565

www.adren.state.or.us

gummed paper



Clear Vinyl Protective Slipcovers (Item No. 30) are available for this style of notebook. Helps protect your notebook from wear & tear. Contact your dealer or the J. L. Darling Corporation.

2

PAGE LEFT BLANK

3

7/14/11

OTIS, OSC Adam Adams arrive on-site, opens the gate to the facility. Diaz Intermediates Corp is located in 301 Wyandot Road, Crittenden County, West Memphis, Arkansas 72301. Appx. 2.5 hours NE of Little Rock, AR.
Lat. 35.107083°N; Long -90.193°West.

0730 START / ERS arrive on-site for a site walk.

START-3: Biscarbo & Moisan

ERS(RM) Don Edgington, (FCA) Tammy Engle; (Chemist)
Steve Sturgeon.

Site had overgrown vegetation around the property.
Weather temp 91.4°F sunny
Humidity 80%

0740 Site Walk with OSC, START, & ERS

1. ERS noted same key opens the main office (command post) & Laboratory (behind the command post).
2. Entrance to the site is from the South side.
3. Contents of the laboratory appeared to be the same as last inspected in April 2011, EXCEPT for six (6) SCBA tanks with pelican case, and few hoses/lines were missing since last visit to the site. A window (small) is missing on the SW door of the laboratory facility.

4 7/14/11

4. Facility used to have a permit to pump to sewer but need to be checked with START documents.
5. Per ERS RM, pH must be between 6-10 before it can go to the POTW which is on SW corner on fence line outside the property? Publicly Owned Treatment Works.
6. Plan for Processing Building, clear out of contents.
7. Per OSC, most chemicals on-site have never been used. Stated that since this is a chemical plant, you can pretty much go by the drum labels.
8. Secondary containment on old & new tank farm (west of site), filled to capacity.
9. Process/cracker tanks (x2) used for phase separation with porcelain inside located on SW corner along fence line. Empty & on its side.
10. ERS plan to sample in Level B intermediate area 7/8th full. If not then they'll take samples in Level C.
11. Per OSC, Arkansas DEQ possibly out on site on Monday.
12. Per OSC, waste characterization might be done by START to ship off for analytical. Per ERS, if PER OSC, ERS will collect the sample & START will send off.
13. START doing photo documentation, PPE-removal activities, during site walk.
14. Access to POTW open but ERS will brush hog it.
15. Inspector for electricity will be on site today.
16. Internet via Cricket wireless.

5

7/14/11

17. Vendors for products coming from Little Rock. Purchasing still questionable.
18. Health & Safety:
 - splash hazards for hazcathing
 - Biologicals = insects, snakes, lots of Corrosives (assume most puddles are corrosive).
 - Site H&S = START-3 & ERS combined as an Addendum
19. Scheduling: aim to finish before mid-September.
 - working hours 06:30 to 1730 hrs. with 1/2 hr. lunch.
 - OSC will be on-site most of the time.
 - ERS crew travel day Monday 7/18/11, 1st day of work Tues 7/19/11.
 - Planning meeting, daily 1500 or 1600 hours.

0820 End of site walk

0900 START get baseline air reading, breathing zone using multi RAE (RAE unit # 095-526132, TET multi RAE-1103104) with 1.7 electronvolt probe to monitor O₂ levels, explosive atmospheres & toxic organic vapors. No significant reading. All clear

1001 START set up weather station. Weather Wise Instrument model WS 1080; FCC ID: WA59JIMTX; Frequency: 915 MHz. Weather station was set up →

6 7/14/11

along SW corner fence. Weather station is set-up appx. 10-12 ft. above ground and is not obstructed by building or facility.

1015 City of West Memphis Electric company on-site to inspect electric box & coverage in the area.

1020 START-3 sign Health & Safety Plan (HSP) & Daily Tailgate Safety meeting form.

1105 Weather Temp 91.6°F Wind 3.1 mph from SSE
Humidity 55% Sunny.

Electric Company rep. (see 1015 entry) departs site. No electricity yet.

1135 START/EPRS out for lunch

1216 START back on-site

1230 EPRS back on-site.

1316 Weather Temp 95.2°F Wind from SW @ 8.3 mph
Humidity 63% Sunny

EPRS/START continue to set-up command post area.

1401 Altirae Industrial Services notified EPRS/OSC that they are interested in purchasing 60 drums of m-Bromonanisole, Tanks 6-7 containing Bromic Acid & Methanol (8%) (EM).

7 7/14/11

Altirae Industrial Services

Attn: Chris Pencarinta (cpencarinta@altirae.com)
13831 Northwest Hwy, Suite 440,
Houston, TX 77040
(713) 568-3651

Altirae requested:

1. Tank 6 & 7 = off-spec Hydrobromic Acid
2. 50 to 60 drums = off-spec m-Bromonanisole (marked "MBA" with yellow or red sticker on top of drum.)

Drums will be staged on the loading dock.

1600 West Memphis Electric company arrive on-site, inquire, notified EPRS/OSC / START that electricity cannot be turned on until tomorrow. Fuse box outside facility is not connected.

1630 West Memphis Water Utilities arrive on-site to turn on water to site. Note: water was not turned on-site since Diageo bankruptcy in 2007.

1635 Utilities workers depart site.

1640 Water pipes throughout site leaking water.

- Old tank farm, maintenance / boiler room, Forklift path, Process Area building, Cooling tower, underneath Laboratory trailer, eye wash station, etc... Area slightly flooded. →

8

7/14/11

1655 Water Utilities rep. returns to site, turns off water running throughout site.

1720 START/ERRS/OSC secure site. Depart facility. End of day.

9

7/15/11

0630 STARTS arrive on-site. Health & Safety meeting with STARTS. Start sign Daily Tailgate Safety meeting forum.

0640 START begins pre-removal video documentation.

0709 OSC arrive on-site

0730 ERRS RM/FCA arrive on-site

0740 ERRS notified START/OSC:

1. Contaminated reduction zone (CRZ) on fence line & around office/lab trailers
2. 20ft. away from any activity is the contaminated zone (CZ)
3. OSC stated that no air monitoring (for now) except the use of multi-RAE

0800 Electric company arrive on-site, attaches fuse outside facility, turns on electricity on-site.

0807 Weather Temp 86.5°F Wind from E @ 3-8 mph
Humidity 59% Sunny

0900 ERRS begin marking off m-Bromoaniline (mBA) drums to prepare for shipment.

*START continue to set-up command post, server, Internet (via Cricket service provider), etc..

10

7/15/11

1122 ERRS out for lunch

1137 Temporary toilets (X3) & hand wash station arrive on-site.
sets up on South west corner of site inside the CRZ.

1200 START out for lunch

1210 ERRS return from lunch

1240 START return from lunch

1327 Weather temp. 97.2°F Wind from SSE @ 3.8 mph
humidity 44% sunny

1330 ~~not~~ ERRS Rm & Chemist notified START/OSC:
 1. pH meter on-site is working & needs to be calibrated.
 tested it via bottle of drinking water.
 2. Tested liquids in Old & New tank farms. After calibration,
 old tank farm = pH ~~5.4~~^{5.4} 7.1
 New tank farm = pH 6.9

1445 ERRS FCA depart site

1530 ERRS Rm / Chemist depart site

START continue documentation, set-up printers, internet, etc...

1535 Weather temp 96.4°F Wind from SE @ 6 mph
humidity 42% sunny

11

7/15/11

1615 Bank of America / AEGQ notified OSC to verify contents of rail car on property -

START / OSC attempt to obtain rail car contents.
 unable to verify due to current temp of tanks
 & weather conditions. OSC attempted to break
 a seal on top of railcar AAPX 49181 (outside
 facility on NW corner). A "hissing" sound heard,
 & due to H&S reasons removed the cap. Will attempt
 to open again on 7/18 in the morning while temp is
 cooler - railcar

Note: ~~not~~ AAPX 49181 = outside facility gate
~~not~~ *AAPX 28446 = inside facility gate, on
 west side of property
 * It is believed that this railcar is empty.

1700 START / OSC secure site - Depart facility. End of day.
 Next working day is Monday 7/18/11.

* Note: Email received from EPA Rm Clark Fisher regarding
 railcars (see 1615 entry). Stated both cars are owned
 by Diaz. According to Rm earlier this year Atty. reportedly
 the bank told EPA that they did not have security interest
 in chemicals contained in GATX cars. Therefore, EPA
 informed GATX that it's up for them to remove their
 cars from the site, & by doing so GATX then became

12

7/15/11

the owner of the chemicals & was responsible for the T&D of the contents.

13

7/18/11

0630 OSC Adams arrive on-site

0700 START Moisan arrive on-site

0730 START Biscarbo & ERSS arrive on site

0740 STARTs conduct H&S meeting. START sign Daily Tailgate Safety Meeting Form.

0755 START moisan calibrates multi RAE (5 gas) gets baseline reading

LEL = \emptyset O₂ = 20.5

VOC = 0.4 CO = \emptyset

0808 Weather Temp 87.6°F Wind ESE ~~fl~~^{not} 3.8 mph
Humidity 61% Sunny.

0820 ERSS continue to knock off m-Bromonaphthalene (mBN) drums (ERSS labelling drums with an "X") scattered throughout the property.

START-3 prepares weather report, daily tailgate meeting form, etc... Documents (photo, video, logbook) site activities

1132 ERSS out for lunch

1206 Start out for lunch

1208 ERSS back from lunch

1240 START Back from lunch

14 7/18/11

1240 Weather Temp 96.1°F Wind from SW @ 3.1 mph
Humidity 95% Sunny.
START continue to prep (i.e. START files, certificate, etc...)
Begin to prepare Daily Progress Report.
ERRS continue to mark off drums. START monitor assisted.

1341 Planning meeting: Attendance = ERSS-2 / OSC-1 / START-2

Topics discussed:

1. Sixty-four 55-gal counted by ERSS chemist (to date)
2. Tomorrow: 5 additional ERSS crew to arrive (1-Foreman, 4-labors)
 - clear out CRZ, Brush hog.
 - Re-paintize MBR drums (time permitting).
 - Fire department will be out here to put a nozzle on fire hydrant (S-side of facility). Used for decon.
 - Note: Estimated clearing done & begin flagging on Thurs.^{7/20}
3. Possible break TBD, but forecast break noon on 8/11/11 & back @ work 0630 hrs on 8/15/11.

1450 START/ERRS out to do more drum inventory.

1527 Weather Temp 100.4°F Wind from S @ 5.4 mph
Humidity 92% Sunny

1655 ERSS depart site

1720 START/OSC secure site, depart facility.

15 7/19/11

0630 START/ERRS/OSC arrive on-site

ERRS - 5 additional crew (1-Foreman, 4-labors) mobilized

Start - 1 additional crew (will replace START monitor of duties)

Combined H&S meeting: Attendance = ERSS-8 / START-3 / OSC-1

Topics discussed:

1. Site intro, site briefing.
 - Labels might be hard to read due to ^{time &} weather conditions
 - Discussed route to hospital, what to do in case of fire, Contamination reduction zone, etc ...
2. Operations - clear up Support Zone from overgrown vegetation
 - prepare ~~cut~~ CRZ from overgrown vegetation
 - organize pallets of drums, time permitting
3. Safety - assume acidic, corrosive, & flammable on standing plates
 - No smoking in Hot zone
 - mSOS on-site available
 - Slip, trip, fall
4. START - air monitor.

Weather forecast: Low 82 / High 97, Heat Index 103, winds from WSW @ 5-10 mph.

0640 Fire Chief Wayne Fackly on-site, spoke w/ OSC Adams, courtesy visit
START sign Daily Tailgate safety form

0645 Site tour for additional ERSS & start crew.

0725 Weather temp 87.6°F Wind from South @ 3.8 mph
Humidity 91% Sunny

16 7/19/11

0830 ERSS begin daily activities (site maintenance, clean path, etc...)

0900 ERSS begin brush hog activities around property

1100 Fork lift (500 lbs) arrive on-site, ERSS/START continue to mark MBA drums

1115 Michael Fates (ADEQ Haz. Waste Inspector) on-site. Courtesy visit - speaks to OSC about current site conditions. (See Business card on front cover page)

1145 ERSS out for lunch

1208 START out for lunch

1236 START / ERSS back from lunch

1240 Weather Temp 96.3°F Wind from WNW @ 6.0 mph
Humidity 95% Sunny

1247 Dumpster (King Disposal Inc.) for cold trash arrive on-site.
Placed dumpster West of loading dock.

START main depart site. START miller takes over Moisan's duties.

1305 ADEQ Fates depart site. ^{note} Per Note: per ADEQ Fates, spoke with Water Division, sanitary sewer does not need permit as long as analysis are met. Can use NaOH to neutralize.

17

7/19/11

1435 Water utilities comes in to turn water meter on hydrant South of the site fence - ERSS / Utilities rep. noticed that this is a "dead" hydrant. Will try to turn on tomorrow.

1446 ERSS shut off line into building (processing Building) so water will not flow, should fine hydrant water source turn on over night.

ERSS still continuing to mark MBA drums

1450 Weather Temp 97.2°F Wind from S @ 5.4 mph
Humidity 92% Sunny.

1515 Planning meeting Attendance: OSC-1 / STARTS-2 / ERSS-2

Topics discussed:

1. During high heat index days 40 mins work / 20 min break
2. Tanks 6 & 7 sampled by Thursday 7/22. HBR, grab sample, START to send off via dangerous goods.
3. Per OSC, START to collect storm water samples in off New tank farm. Follow what ENES did during stabilization activities in 2010 (Jan).
4. Tomorrow:- begin staging MBA drums
 - continue cleaning & geotiling.
 - plan to look @ rail car contents tomorrow-
 - wind socket & Boom lift to arrive on-site

18

7/19/11

1600 ERSS continue to do site maintenance.

1726 ERSS / START / OSC secure site - Depart site. End of activities

19

7/20/11

0630 ERSS / START arrive on-site.

Combined H&S meeting - Attendance = ERSS-8 / STARTs-2 / OSC-0

Topics discussed:

1. operations - gauge contents of rail cars from the top hatch, wear respirators, stay upwind, slowly vent.
- continue to clear overgrown vegetation.
- possibly sort out MSA by the afternoon.
- If water utilities arrive

2. Safety - Heat stress - 40min in / 20 mins Break - Lord O

- Hydrate, drink water even if not thirsty.
- limited space around drums
- Harness/weigh 50lbs - deep weight on full protection

3. START - air monitor, photo/video documentation

Weather forecast: low 77/hi 91, heat index 107, wind from NW @ 5 mph

0700 meeting end - ERSS begin daily activities - START sign daily tailgate safety meeting form.

0700 OSC Adams arrive on-site

ERSS begin to gauge contents of railcars onsite. One ERSS is using a faceplate. START photo documentation. Contents are:

Railcar AARX2446 AARX2844b = empty

AARX4918 = sludge bottom, approx. 2in-

= ERSS estimated it to be 437 gal of

sludge acid.



20

7/20/11

0741 Weather Temp: 86.9°F
humidity 49% Wind from SW @ 3.1 mph
Sunny.

0800 W-McRae fire extinguisher (Brian Houston) on site to check all extinguishers.

0840 ERRS continue to clear path with overgrown vegetation.

1018 STANT obtains baseline air monitor readings using multiRAE monitor.
No oxygen deficient or enriched or otherwise harmful or explosive atmospheric gases, or vapor detected in the ambient air. Note: New replacement multiRAE on-site today:
Unit # 1099114 Calibrated by manufacturer on 3/15/11-
Serial # 095-525355

1105 ERRS / STANT out for lunch.

1154 ERRS / STANT return from lunch.

1208 Weather Temp 95.2°F Wind from West @ 6.9 mph
humidity 43% Sunny first
ERS begin to segregate mBR drums using a ~~hand~~ lift

1231 Site walk w/ OSC / STANT to determine sampling locations.
OSC stated STANT should sample on: (1) New Tank Farm;
(2) Old Tank Farm; (3) Processing Building. Storm water test for metals, VOCs, Total Suspended Solids, Biochemical Oxygen Demand, oil/grease, cyanide, pH, temp.

21

7/20/11

1420 Water utilities hook on-site tanks on water from hydrant.
ERS turns on valve on south side that leads to water in site facility. Only water source to date is on hydrant.

1500 Hydro lift delivered on-site (60ft. boom)

1527 Planning meeting: Attendance ERSS-2 / STANTS-2 / OSC-1
Topics discussed:

1. STANT still waiting on fedex software for dangerous goods
2. ERSS to collect 1 liter sample from tank 6 & 7. (tomorrow)
3. Continue to organize mBR drums (tomorrow)
4. pH Bulk truck area & 2nd containment east of processing pump to ground if pH is within limits.

1555 ERSS / STANT check pH of storm water on:
Bulk truck loading pad = 6.5 pH

2nd dry contained, east of processing building = pH 7.0
OSC oked to pump water into the ground

1608 ERSS begin to pump liquid from Bulk truck loading Pad.

1631 Weather Temp 99.7°F Wind from NW @ 4.5 mph
humidity 44% Sunny

1730 ERSS / STANT / OSC secure site. Depart site. End of day.

7/21/11

0630 START/ERRS arrive on site - Combined H&S meeting.

Attendance: ERRS-8 / START-2 / OSC-0

1. Operations - collect 1L sample of HBr from tank #6 & #7.

- continue to stage mBr drums.

- finish pumping standing water on Bulk truck loading pad & 2ndary containment E of Processing Building

- dry down Bush Hog

- organize empty drums located E of the North Pad.

2. Safety - complacency, conditions may change

- Bush system esp. in warehouse.

- any doubts, stop & discuss

- heat stress

3- START - air monitor w/ multi-PPE ; document

Weather forecast: low 88/ high 98, Heat index 104, sunny
wind from WSW @ 5-10 mph.

0654 meeting end - ERRS begin daily activities. START sign Daily tailgate forum.

0715-ERRS begin to drain Bulk Truck Pad area standing water to grass.

- ERRS begin to put on PPE for sampling.

0725- START use multi-PPE to air monitor opening in tank 6.
all clear w/ sugar netke.

0731- ERRS attempt collecting HBr from tank 6.

7/21/11

0803 Weather Temp. 87.8°F Wind from NW @ 3.1 mph

humidity 48% SUNNY

0841 ERRS open warehouse, maintenance, & Broken Room to let it vent.

START collect air monitor from the outside. All clear.

0908 1-liter each HBr collected from tank #6 & #7

0931 - ERRS complete pumping water from Bulk truck pad.

- ERRS begin pumping water off 2ndary containment, E of Processing Building.

- ERRS begin staging mBr drums on Bulk truck loading Pad.

- ERRS begin to arrange empty drums & tetes on E side of property

1120 ERRS/START out for lunch

1220-ERRS/START return from lunch.

1228 - ERRS continue to segregate/stage drums

- ERRS continue to arrange empty drums

1337 Weather temp. 98.4°F Wind from E @ 4.5 mph

humidity 44% SUNNY.

1412 ERRS was told by EM to work 30min/Break 30 min due to heat index

Weather Temp 101.1°F
Humidity 42%

Wind from E @ 5.4 mph
SUNNY!

24

7/21/11

1530 Planning meeting - ERRS-2 / SMART-2 / OSC-Ø

Topics discussed:

1. To date, total 104 of 55-gal staged @ Bulk Truck Pad
2. Tomorrow, continue to re-organize & segregate MDA drums

H&S: SMART suggested a potable water be staged near working area for emergency reasons - No running water through the site. No ~~any~~ closest water source is through fire hydrant on the south side of the property.
OKed by OSC / ERRS.

1602 ERRS stopping emergency potable water near eye wash station in Bulk truck pad.

1730 ERRS / SMART / OSC secure site - Depart facilities. End of Day.

25

7/22/11

0630 ERRS / SMART arrive on-site.

Combined H&S meeting. Attendance: ERRS-2 / SMART-2 / OSC-Ø

Topics discussed:

1. operations - organize pad & drums, etc. Vendor is requesting a special packaging needs.
 - possibly possibly collect composite samples of the "known" product material in the MDA (some) drums.
 - continue to prepare water / emergency wash stations.
 2. Safety - buddy system @ all times -
 - when operating & rotating drums, watch for pitch points
 - tighten bung if it's loose.
 - Heat stress.. (4-water = 1-factorade)
 3. SMART - Rained last night, watch for soft grounds & cutters.
 3. SMART - air monitor, documentation
- Weather forecast: Low 80 / High 96, Heat index 108, sunny most with 20% chance of thunderstorms/showers; wind from S @ 5-10 mph.

0650 Safety meeting end - ERRS begin activities. SMART sign Daily Tailgate Safety Meeting form.

0700 OSC Adams arrive on-site.

0719 Street calibrates multi RAE, heads out to check current air conditions around the property.

26

7/22/11

0723 Weather Temp 83.5°F Wind from NE @ 4.5 mph
 Humidity 48% Sunny

0741 START returns to command post, no significant (out of the ordinary) air readings with multiRAE.

0800 ERSS Begin staging MSA drums in Bulk Truck Loading
 ERSS begin site maintenance NE of the Processing Building
 START contract monitoring, documentation, prepares Daily Report, etc.

I

1100 ERSS out for lunch.

1140 START Biscocho out for lunch
 START Miller demobilizes off-site.

1145 ERSS Back from lunch

1232 -START Back from lunch
 -Pallets (250 total) being unloaded from truck delivery by ERSS.

1258 Weather Temp 99.5°F Wind from South @ 4.5 mph
 Humidity 46% Sunny

1325 - ERSS begin segregating drums by classification.

- Bromo benzene
- m,p Bromo anisole
- Bromofluorine
- HCl & HBr (acetic acid, 20%) away from elect.
- Bromo based - unknown/illegible
- Pesticide maintenance on-site to desk site laboratory

27

7/22/11

1447 Weather Temp 100.4°F Wind from SE @ 4.5 mph
 Humidity 95% Sunny

1511 ERSS AM notified crew 30 min work / 30 mins. break due to heat index 101°F

1530 Planning meeting. OSC-1 / ERSS-2 / SMART-1

Topics discussed: Tomorrow...

1. ERSS continue to segregate various drums by class. See 1325 hrs.
2. Chemical inventory on lab.
3. Transfer drums from 2nd floor of Processing Building to ground.
4. MSA visual characterization on p vs. m-MSA drums per vendor request.
5. START waiting on Haz shipment software from RTTX - QASR for subtitle sampling almost completed.

1540 ERSS continue to segregate drums by class.

1730 ERSS / START / OSC secure site. Departs site - End of Day

28

7/23/11

0630 ERRS/START arrive on-site.

Combined H&S meeting. Attendance: ERRS-8 / START-1 / OSC-10

1. operations - transfer drums from 2nd floor of Process Area to 1st floor

- take visual of drum contents. Count # of drums

Clear (Good) vs. Brown (Bad) MBA drums.

- Continue to segregate drums by classification

2. Safety - situational awareness

- Buddy system

- splash risk, no respiratory hazard per ERRS RM.

- wasp/cutters/biological hazards

- Emergency wash/eye wash on-site

3. START-3 - air monitor, logbook, photo documentation

Weather forecast: Low 75/High 95, Heat index 107; SW wind from 5-10 mph; sunny most part but 40% chance rain after 1pm.

0651 mtg. end / ERSS begin daily activities / START sign Daily Tailgate Safety.

0655 OSC Adams arrive on-site.

0700 START are monitoring using multi-PAT. No significant (out of the ordinary) readings.
ERSS begin prep for drum relocation from 2nd floor of Process Area to ground level.0722 Weather temp. 80.1°F Wind from SE @ 4.5 mph
Humidity 84% Sunny

29

7/23/11

0810 ERSS Chemist noted 3 drums of MBA & a few HBr/mixed organic drums will be transferred to ground level on Process Area.

ERSS begin drum contents transfer from 2nd floor to ground level via pump.

0900 Transfer completed. Collected 2- MBA Bulk drums /

2-HBr bulk drums / 3- non-haz solids drums. Will sample on Monday 7/25, per ERSS RM.

ERSS begin segregating drums via classification. See entry on 7/22/11, 1325 hrs. for different classes.

ERSS begin counting (via visual contents) MBA drums in bulk truck pod. Clear (Good) vs. Brown (Bad) MBA drums.

1030 Counting complete. Per Chemist 86-good MBA / 16-Bad MBA drums

1110 lunch break on-site

1210 ERSS continue activities.

1340 Weather Temp 93.9°F Wind from SE @ 4.1 mph
Humidity 70% Sunny

1400 OSC Adams depart site.

ERSS continue to segregate drums. START continue to document, DNR ch.

1730 ERSS/START depart site, end of activities

30

7/25/11

0630 ERSS / START / OSC arrive on-site.

Combined H&S meeting: Attendance - ERSS = 8 / OSC = 1 / START = 1

1. Operations - Continue to segregate, pack mba drums; change bungs
- mark drums to HazCat - HazCat samples collected.
- Relocates various drums (solids) from 2nd floor of Process Area.
- collected composite mega (good vs. bad) drum contents.
2. Safety - pinch points, cognisant of surroundings, safety on fork lift.
- wear respirator on solids.
- symptoms of dehydration, etc...
3. START - water sample Process Area, Old, New Tank farm.
- multi-PAT solids in 2nd floor of Process Area, & general areas.

Weather forecast: Low 79 / High 94, Heat index 104, 50% chance of storms

0650 meeting end - ERSS begin daily activities - START sign duty tagout.

0700 START calibrates multi-PAT, puts on respirator, air monitor
6 drums of solids (various) on 2nd floor of Process Area.
One ERSS crew open drums. No significant or high
spikes reading - Note: Drums contain metal cartridges,
broken test tube vials, absorbent pads, powder drums, DOW.

ERSS begin to segregate drums by class. See categories in 7/22/11

ERSS Chemist begin to take solid samples for ²¹⁰Pb testing.

5% of known samples & all unknown samples

0801 Weather temp 86°F Wind from 22° E @ 2.2 mph
humidity 79% sunny.

31

7/25/11

0900 START head out to collect surface water samples. See approved QAPP.

Samples to be analyzed for TAL, VOCs, Total Suspended Solids,
Biological oxygen demand, oil & grease, cyanide & pH. All
samples will be entered in SCRIBE. These are the following samples:

0920 Old tank farm (GPS 35.107414°N / -90.193096°W)

Sample # DIC-SW06 (ms/msd)

pH = 5.32 temp = 77°F

1005 New Tank farm (GPS 35.107347°N / -90.193095°W)

Sample # DIC-SW07

pH = 4.07 temp = 72°F

1050 Process Area (GPS 35.107218°N / -90.192840°W)

Sample # DIC-SW08

Sample # DIC-SW09 (Duplicate)

pH = 7.41 temp = 73°F

1133 - Sampling end.

- ERSS / START @ lunch.

1205 ERSS / START return from lunch.

1233 Weather temp 95°F Wind from E @ 3.1 mph
humidity 62% sunny.

START begin to process / pack samples.

ERSS continue to segregate drums by class

32

7/25/11

1301 ERRS begin HazCutting collected samples. Determine flammability/compatibility.

1429 Ronny Rogers (Crittenden County Emergency Management Coordinator) on site for a county visit.

Office: 100 Court St - Marion, AR 72364

W-phone: 870.739.3534

Email: demronny@crittco.com

1501 ERRS pm noted that "good" (clear) mBA drums now 89 drums total.
"bad" (brown-color) mBA remains 16 in count.

1730 ERRS depart site.

SPART continue to process samples.

1820 SPART complete packaging/processing samples.

OSC /SPART secure site, departs site.

SPART heads to Memphis, TN Rd. #.

Note: sample codens ~~(X2)~~ (X2) {see Chain of Custody}
will be shipped to Test America-Houston

33

7/26/11

0700 OSC arrive on-site

0730 SPART /ERRS arrive on-site.

Combined H&S meeting - Attendance: ERRS-8 / SPARTS-1 / OSC-1

Topics discussed:

1. operations - continue to collect samples of unknowns - Level C PPE

- continue to package mBA drums

- rearrange pallets (eye height)

2. Safety - Benzene - respiratory / inhalation

- Acids - skin burns, splash hazards

- stay upwind

- Heat Stress

3. SPART-3 - air monitor - package dangerous goods.

Weather Forecast = L74/H96 Heat index 103; Wind from E @ 5 mph.

0743 meeting end. ERRS begin daily activities. SPART sign daily tagout.

0750 SPART air monitor (multiPAC) around site. No significant readings.

0811 Weather Temp. 89.6°F Wind from N @ 1.6 mph

Humidity 20% Sunny.

ERS begin segregation/packing drums for shipment.

0900 Level C PPE, ERRS begin collecting unknown drum samples for HazCutting

0930 ERRS Chemist begin HazCutting activities in the lab.

34

7/26/11

- 1100 ERSS out for lunch
 1130 START out for lunch
 1150 ERSS return from lunch
 1208 START return from lunch
 ERSS continue to segregate drums by class, collect samples.
 HazCat.
 START gets video documentation of ERSS activities.

1237 Weather Temp 97.3°F Wind from E @ 6.0 mph
 Humidity 59% Sunny.

1312 Site sign (w/EPA, ADEQ, & website info) delivered to site.
 Sign placed on the front gate.

1426 Planning meeting w/ OSC, ERSS RM, & START P.M.

Topics discussed:

- (Today's completed tasks) 1. 48 HazCat evaluated w/ 8 unknowns.
 2. Staged mBA drums clear color vs Brown Color - ERSS discovered 4 additional mBA drums. To date: 90 clear mBA vs. 16 Brown mBA.
 3. Continue to organize drums by class. Re-palletize & change bungs as needed. Transferred 7 drums (damaged) to new drums.

(Tomorrow) 1. Relocate 8 drums of solids from 2nd floor in Process Area.

2. Continue to sample, HazCat, Re-organize

35

7/26/11

1529 Weather Temp ~~72°~~ 99°F Wind from SW @ 6.0 mph
 Humidity 53% Sunny

- 1607 Two HEPACO-Memphis Rep. on-site to discuss options about dangerous goods shipment w/ ERSS / START / OSC
 1630 Representatives depart site.

1730 ERSS / OSC / START secure site. Depart site - End of Day.

7/27/11

0630 START/ERRS/OSC arrive on-site

Combined H&S meeting - Attendance: ERRS-8/START-1/OSC-1

Topics discussed:

1. Operations - get additional sample of the "clean" MSA.
 - relocate solids drums on 2nd floor of Process Area Building.
 - continue to collect samples, Haz Cat.
2. Safety - harness if using manlift to relocate drums.
 - Full PPE for sampling.
 - Work for plan to work/work to plan

0655 Meeting end. ERRS begin daily activities - START sign daily tailgate

0710 START air monitors around property using multi-MTE-

No significant readings.

0725 ERRS collecting additional clean MSA samples.

ERRS begin relocating 6 drums of raw solids from 2nd floor
of Process Area to ground level using a pulley system.
Man lift is not utilized in this process.0805 Weather Temp 88.3°F Wind from E @ 3.8 mph
humidity 77% sunny.

0830 ERRS Chemist continue Haz Cutting collected samples

7/27/11

1030 ERRS AM/START PM/OSC begin packing HBR & MSA samples.

A Courier from Altiras (vendor) will transport these
samples. 2-HBR samples & 2-MSA samples boxed.1054 ADEQ Reps - (Michael Gates & Brett Baker) on-site to check on
removal progress.

1122 ERRS lunch

1157 ERRS back from lunch. Continues activities.

1208 ADEQ depart site.

START depart for lunch.

1250 START Back from lunch.

1330 Weather temp 98.6°F Wind from E @ 5.4 mph
humidity 42% Sunny

1400 OSC depart site.

1546 Air Pro Heating & Air rep - onsite to check on AC unit malfunction

1650 - manlift picked up by United Rentals.

- 80 samples Haz Cutted, to date

1730 ERRS/START secure site. Departs site. End of Day.

7/28/11

0630 ERSS / START arrive on-site.

Combined H&S meeting - Attendance: ERSS - 8 / START - 1 / OSC - 0

Topics discussed:

1. operations - Drum sampling, Haz Cat, segregate drums
- organize site, cut grass, etc...
2. Safety - watch out for each other. Don't get complacent.
- Head stress. Right safety attitude all day.
3. START - air monitor, document.

Weather forecast: Low 78 / High 95; Heat Index 105; sunny;
wind from SSE @ 5-10 mph.

0650 Meeting end. ERSS begin daily activities - START sign Twilight
Form

0706 OSC arrive on-site.

0715 START air monitor around property. No significant reading.

0720 - ERSS continue to collect samples for Haz Cat.

Note: this afternoon all unknowns will be sampled.

- ERSS continue to segregate drums
- Haz Cat activities

0800 Weather Temp - 91° F Wind from SE @ 9°
Humidity 78% Sunny

7/28/11

1132 ERSS lunch

1215 START lunch

1230 ERSS Back from lunch

1320 START Back from lunch

Hill-Courier for vendor Altinas (J-Alisworth) picked up
packaged HBr & MBA jaad.

ERSS continue with daily activities (see 0720 hrs entry)

1347 Weather Temp 93.2°F Wind from SE @ 6 mph
Humidity 61% Sunny

1420 Heat Index 102. Per ERSS RM, work will be 40 mins / 20 min break
ERSS Continue to segregate drums - START air monitor. No significant
reading.

1541 Planning meeting w/ OSC, ERSS, & START.

- today: ERSS continue to segregate
- tomorrow: - Bulking / pour reducing rates & drums
- Finish sampling / Haz Cutting

1625 Weather Temp 97°F Wind from SE @ 6.9 mph
Humidity 49% Sunny

SEE site sketch & drum count (NEXT PAGE)
Segregated by class

7/29/11

- 0630 - START/ERRS/OSC arrive on-site.
 Combined H&S meeting - Attendance: ERRS-8/OSC-1/START-1
Topics discussed:
1. operations - check physical appearance on drums/totes content
 - consolidate/bulk like-drums
 - continue sampling/HazCAT
 - Set up wet decon, if near time permits
 2. Safety - OSC went through combined HASP for the site.
 - watch for center load of gravity, especially with totes
 - modified level C, stay upward
 - vapors HBr & HCl strong odor.
 3. START - air monitor. Documentation
 Weather forecast: Low 78/High 91, mostly cloudy, wind from SSW @ 5-10 mph, 60% chance of rain & thunderstorms


0701 Meeting end - ERRS begin daily activities. START sign daily Tailgate

0710 START air monitor. No significant readings.

0725 ERRS begin segregating; collecting samples; HazCat; Bulking totes
 Bulking Benzene.

0744 Weather temp. 80.1°F Wind from SSE @ 7.6 mph
 Humidity 92% Cloudy.

0840 START video document site activities.



- (A) m-Bromoanisole (Count: 90 clear / 16-brown color)
- (B) Toluene (3 rows) (Count: 311 drums)
- (C) Toluene (5 rows)
- (D) Benzene (3 rows) (Count: 188 drums)
- (E) Propyl-bromide (1 row) (Count: 44 drums)
- (F) Toluene totes (2 rows) (Count: 21 totes)
- (G) Benzene totes (2 rows) (Count: 22 totes)
- (H) Methyl totes (1 row) (Count: 23 totes)
- (I) Neutralizers & p-Bromoanisole (Count: 42 drums)
- (J) HBr (Count: 64 drums / 7 totes)
- (K) HCl (Count: 56 drums)
- (L) Unknown mixed organics

1730 hours ERRS/START/OSC Secure site - Depart facility.

42 7/29/11

1140 ERSS /START off for lunch
1225 ERSS /START back from lunch

1250 Weather Temp 91.1°F Wind from NE @ 7.6 mph
Humidity 66% Partly Cloudy
ERSS continue daily activities (See 0725hrs entry)

1300 START air monitors - No significant readings.

1623 Weather temp. 94.3°F Wind from S @ 6.0 mph
Humidity 59% Sunny

1700 ERSS 1pm reports: - 171 samples collected / HazCat (2-tols
& 169 drums)

- Bulked / combined 23 totes to 9 totes.
- Total: 5% labeled known & 100% unknown were HazCatted.

START received preliminary analytical results from lab on
Samples collected on 7/25/11

1730 START / ERSS /OSC depart site

43
7/30/11

0630 ERSS /START arrive on-site.

Combined H&S Meeting - Attendance: ERSS-8 / START-2 / OSC-0

Note: START-Gibson on-site to transition duties. Again with
START-Bischoff on Daily Activities. START-Gibson will take
over START-Bischoff's duties beginning 8/3/11.

Topics discussed:

1. operations - transfer/consolidate totes/drums of organics
 - Rearrange N-drum pad.
2. Safety - Full PPE
 - Heat stress
 - situational awareness
 - Biologicals
 - Symptoms - headache
3. START- air monitor

Weather forecast: Low 78 / High 92 ; Heat Index 103 ; Wind
from SW between 5-10 mph ; 50% chance showers ; sunny

1659 Meeting end - START sign daily tailgate - ERSS begin daily
activities.

0710 STARTs air monitor property - No significant readings.
(EZ)

0730 OSC arrive on-site

0731 Weather Temp 79.3°F

Humidity 94%

Wind from S @ 6.0 mph

Sunny
0930 OSC demobilizes for a scheduled break.

44 7/30/11

0940 ERSS begin relocating & determining drums (Benzene) that need to be consolidated. (See map of Benzene location on page 40, Log Book 1, 7/28/11.)
ERSS begin bulking totes contents.

1205 lunch

1235 back from lunch

1306 Weather temp. 94.8°F Wind from SW @ 6.7 mph
Humidity 44% to 60% Sunny
ERSS begin consolidating drum contents (Benzene vs. DBFB vs. Acids), using pump (manual drum pump)

1500 START Gibson depart site

1537 ERSS return Heat Index 103. So ERSS 40 min work zone

1606 Weather temp. 96.4°F Wind from S @ 9.8 mph
Humidity 51% Sunny.

1730 ERSS/START/secure site-depart site

45

0630 ERSS /START arrive on-site. Note: ERSS FCA Mario Salens mobilized to the site to replace ERSS FCA Engel (scheduled break)
Combined H&S. Attendance: ERSS-9 / START-1

Topics discussed:

1. operations - organize warehouse building

- Bulk drums using a pump.
- Reorganize / Stage Benzene drums.

2. Safety- Pyridines (in warehouse), acutedrums, poisons.

- Heat stress
- Be cognizant even when there is no scent.

3. START - air monitor, documentation

Weather forecast: Low 80 / High 100, heat index 109
Sunny. Wind from NNE @ 5 mph

0751 Meeting End- ERSS begin daily activities. START sign Daily Tailgate Safety Form.

0701 START air reading second site/warehouse.
Result: No significant reading

0715 ERSS begin rearranging/relocating empty totes from the warehouse building.

0722 Weather temp 88.0°F Wind from NW @ 2 mph
Humidity 79% Sunny

46

8/1/11

0940 ERRS start rearranging /staging pyridines steel drums inside the

1008 ERRS begin bulkling drums (Benzene) using a compressor.
ERS in PPE (Level C)

1130 ERSS FCA Tammy Bryfe demobilizes for a scheduled break

1230 START/ERS lunch

1315 START/ERS back from lunch

1327 Weather temp 101.5°F Wind from NE @ 9.2 mph
Humidity 45% Sunny.
ERS RN reports to START informs START that

1340 START air monitor site - result: No significant high readings.

1401 ERSS RN stated heat index 107. ERSS to work 30min/Break 30min

1454 ERSS measure height of tank contents, PPE use-

Tank 6 = 8ft 3in = 4,817 gal

Tank 7 = 13ft. 5in = 8,053 gal

1541 ERSS Transportation & Disposal Mr. Douglas (EQM) mobilized
Weather 100.8°F temp Wind from E @ 6.9 mph
49% humidity sunny

47

8/1/11

1617 ERSS continue to measure height of tank contents, PPE use.

Tank 8 = 13in substance = 636 gal

Tank 5 = 9in = 441 gal

Tank 4 = 10 feet 6in = 6,169 gal

1730 ERSS/START secure site, depart facility.

PAGE LEFT BLANK

P: 214.575.3344 Ext. 13
C: [REDACTED]
F: 214.575.4433
nbiscocho@dynamac.com

1202 Executive Drive West
Richardson, Texas 75081

Noel Biscocho
Scientist

START-3 Field Project
Manager-
(Diaz Int.)

 **Consolidated
Safety Services** | **DYNAMAC**
CORPORATION
A Subsidiary of CSS, Inc.

www.css-dynamac.com



BANDERA RESOURCES, INC.

Don W. Edgington

EERS Response Manager (Diaz Int.)

P.O. Box 19424

Houston, Texas 77224

DWEdgington@banderaresources.com
banderaresources.com

Office 713-463-5500
Cell 251-406-0220
Fax 713-464-1606

Loose Leaf / Ring Binders

Memo Books



All-Weather Pens



Notebooks

www.RiteintheRain.com

CM
1
2
3
4
5
6
7
8
9
10
11
12
13
14
15
16

*"Outdoor writing products...
...for outdoor writing people."*



RECYCLABLE

"Rite in the Rain" - A unique All-Weather Writing paper created to shed water and enhance the written image. It is widely used throughout the world for recording critical field data in all kinds of weather.

Available in a variety of standard and custom printed case-bound field books, loose leaf, spiral and stapled notebooks, multi-copy sets and copier paper.

For best results, use a pencil or an all-weather pen.

a product of

J. L. DARLING CORPORATION
Tacoma, WA 98424-1017 USA
www.RiteintheRain.com

Item No. 391
ISBN: 978-1-932149-22-7

©
Made in the USA
US PAT NO: 6,863,940



6 32281 39112 8

Diaz Intermediate Corp. - REMOVAL

CERCUS # ATR000005843



"Rite in the Rain"
ALL-WEATHER
JOURNAL
No. 391

Logbook # 2 of 4

TDD# : T0-0001-11-06-03

INCH



Name _____

Address _____

Phone _____

Project _____

Clear Vinyl Protective Slipcovers (Item No. 30) are available for this style of notebook.
Helps protect your notebook from wear & tear. Contact your dealer or the J. L. Darling Corporation.

1

CONTENTS Site Logbook #2

PAGE	REFERENCE	DATE
------	-----------	------

Site Name: Diaz Intermediate Corp. -- REMOVAL

Type of Activity: REMOVAL

Site location: 301 Wyanote Drive
West Memphis (Crittenden County), AR 72301
Latitude 35.107083° North
Longitude 90.193000° West

CERCUS No: ARR 00000 5843

SSID No: AGC4

EPA On-Scene Coordinator: Adam Adams
ADEQ Field Team Leader: Michael Gates

START TDR No: TO - 0001 - 11-06-03

Logbook No: 2

Type of Documentation: Site Logbook of Activities

2

MEET LEFT BLANK

3

8/2/11

0630 ERSS/START arrive on-site.

Combined H&S meeting. Attendance: ERSS-8/SMART-1/OSC-8

Topics discussed:

1. operations - obtain & repair fire hydrant connection

- Fix floor & door to the Break Room.

- Bulk small 5 gal containers using 95 gal polyprop

- continue researching contents of the warehouse.

- obtain hot trash container for PPE.

2. Safety - PPE, watch for splash hazards

- Get hydrant hose for emergency use.

Weather: Low 80/High 108, Heat Index 108, Wind SSW 5 mph

0655 meeting end. ERSS begin daily activities. SMART sign Daily Tailgate Safety Form.

0709 START air monitor using multirate. Result: No significant findings

0715 ERSS begin arranging, re-staging drums in warehouse

- ERSS begin repairing broken compressor for bulk bag.

0740 Weather temp 86.7°F Wind from E @ 3.1 mph
Humidity 67% Sunny

0845 ERSS obtained fire hydrant/hose connection for
emergency purposes.

4 8/2/11

0900 ERS relocating 5-gal buckets from warehouse & staging outside on the loading dock - (temporary placement)
(Blue 5gal buckets) Bromocanisoles + solids
(white 5gal buckets) Bromobenzene

1102 ERS replacing door & part of flooring in Break Area @ H2S.

1220 ERS received email from Vendor Altios regarding:
1- Sample mBAs & HBr received. See notes 7/27/11 @ 103hrs.
2- P.O. from interested vendor.
3- Details about how to pack drums.
4- Product in drums now cost \$0.05/lb FOB, 20 containers to the site per vendor.

1230 Start backs lunch

1310 Back from lunch

1337 Weather Temp 102.7°F Wind from N @ 9.2 mph
Humidity 42% Sunny.

ERS continue site maintenance, & of warehouse
START air monitor. Result: No significant around warehouse.


1430 ERS completes relocating / cleaning drums. Relocating drums & clearing warehouse. Begins relocating mBA drums from loading dock to warehouse.

City of West Memphis Utility Dept.
Industrial pretreatment program
Director of Environmental Quality

1500 OSC mobilizes to site. Reports that OSC spoke with W-Memphis sanitary sewer rep. Denise Bosnick 870-702-5141 regarding standards into drawing water down sanitary sewer.
(eq@ci.west-memphis.ar.us)

1540 Weather Temp. 105.6 Wind from NE @ 4.5 mph
Humidity 60% Sunny.

1600 ERS completes segregating of drums around site-
Warehouse main bulk old tank NEW TANK Farm
① ② ③ ④ ⑤ ⑥



- ① mBAs
- ② Pyrimidines
- ③ Red phosphorus
- ④ Ammonium Chloride
- ⑤ Anisole (steel drums)

- ⑥ Crystallized sludge Bromo Benzene overpacks (white Buckets)
- ⑦ Crystallized Bromo Benzene tri-bromo benzene Buckets
- ⑧ " p-Bromocanisole (Blue 5gal Buckets)
- ⑨ p-Bromocanisole
- ⑩ p-Bromoform toluene
- ⑪ p-Bromoform benzene
- ⑫ Associated Flammable drums

1730 ERS/STARS/OSC secure site - Depart site.

5

6

8/3/11

0630 - ERRS/START arrive on site
 Combined H&S meeting Attende
 ERRS - 8 / START 2 / OSC - &
Topics discussed KG

1-operations -

Removing of materials KG
 from the Boiler room. KG

organizing of solids in the warehouse

2 - Safety - PPE, Hydrant and fire hydrant
 Weather - Low 85 / High 103 Heat Index
 106 Winds 55W 5.5 mph

06:50 - meeting end ERRS begin daily activities. START sign daily tailgate safety form.

07:05 - START air monitor using mAPM. Result: NO significant reading

07:15 - ERRS begin arranging, restaging drum from warehouse
 - A/C repair guy (Brock Bolder) arrived on site

07:45 - (Brock Bolder) depart site

07:57 - STATESIDE personal arrived on site to do a walk through with the OSC (Adam Adams) to discuss which materials

7

8/3/11

STATESIDE could use.

08:30 - STATESIDE personal Tom Cunningham depart site.

- ERRS Took break

09:00 - ERRS STARTed Transporting of materials to STATESIDE listed QTY of materials

2 Drum of Hi-Quintex white oil SAE20

1 Drum of Monotec Hydraulic oil SAE20

1 Drum of Almasol Var-Purpose bran

1 Drum of Mobil cycloplex oil H�neal

1 pallet of Diatomite

33 PKGS of HyDrone H10Ric
 solution KG KG

10:10 - ERRS began organizing, segregating and staging the solids out of the warehouse

11:00 - ERRS Took break KG

11:30 - ERRS began working on organizing, segregating and classifying drum according to compatibility KG

12:02 - START Gibson depart site for lunch. KG

12:30 - START Gibson Arrived site from lunch

8

8/3/11

12:35 - ERR Took lunch ^{KG}

13:00 - Weather 99°F

Heat Index 117°F Winds
SW 8MPH ^{KG}

ERR began Assorted and
consolidated Benzene
and solid material drums

13:30 - They arrive @ site ~~to sample~~
remove plug from to
discharge the secondary
containment liquids into
the sanitary sewer. We
were granted access by
the City of West Memphis
Environmental Manager
Denise Bostwick. ~~KG~~ if we
met the effluent parameters

Weather - Temp 105. Heat Index 123

14:45 - continued to Assorted and
sample Benzene drums
ERRS will work a 20/40
schedule work 20mins
rest 40mins due to the
Excessive Heat. ^{KG}

15:30 - START Gibson conducted
a walk around the site

9

8/3/11

— to conduct Air monitoring
significant readings

16:35 - START Observed ERRS

Staging and sampling Benzene
and solid drum for shipping

17:07 - ERRS deconing pre-pain
for 8/4/11 activities ^{KG}

17:30 - ERRS, START and OSC departed
site End of day ^{KG}

8/3/11

Then just

10

8/4/11

- 06:30 - ERR/START Arrive on site
Combined NDS meeting — VI
 Attendance = ERRS-8 / START-1
Topics discussed — VI
 1 - operations & begin discharging from old tank farm.
 stabilizing the new tank farm
 continuing to consolidate drums
 2 - Safety - heat stay hydrated PPE, watch for splash hazards
 Weather - Low 82° High 100°
 Heat Index 117° winds 5.5 mph
 07:03 - Meeting end ERRS begin pump out old tank farm.
 stabilize the New tank farm
 07:08 - START sign tailgate farm
 07:12 - START conducted Air monitoring using MULTIRAC. Results are significant Readings.
 07:30 - START took video of ERRS pumping out old tank farm.
 07:45 - old tank farm was finished & pump out
 09:05 - ERRS Took back to

11

8/4/11

- 09:20 - ERRS continued to consolidate drums
 11:30 - ERRS - Took lunch depart site.
 11:45 - START Gibson depart site for lunch
 12:12 - START Gibson Arrive on site from lunch
 12:30 - ERRS Arrive @ site from lunch
 12:35 - ERRS continued to consolidate drums.
 13:25 - ERRS notify start that they had found totes that were leaking on the drum pad. up to 30 gallons of Toluene (Wet Pure) had spilled onto the drum pad.
 START conducted Air monitoring and Took photos around the spill site.
 13:30 - ERRS had to move soiling totes to get to the totes that had spilled
 13:45 - ERRS consolidated the two totes that went into one drum

12

8/4/11

14:10 - ERRS Took break

14:30 - ERRS began spreading oil
Ashphalt on drum pads.


15:00 - ERRS ^{was} consolidating totes
that look like could cause
a spill.

15:20 - ERRS Took break

15:50 - ERRS continued to consolidate
TOTES

16:00 - Nicholas Mitchell from
United Surplus to see he
could use any of the materials
on site

16:20 Nicholas Mitchell departs site



8/4/11 R.M.

8/4/11

13

16:40 - START conducted Air
Monitoring around the
Drum pads. NO significant
readings.

17:00 - ERRS cleaned office,
break room.

17:30 - ERRS depart site End day

8/4/11

14


8/5/11

- 06:30 - ERRS / START Arrive on site
 Combined H&S meeting
 Attendance = ERRS - 7 / START / CSCC
 Topics discussed
 1 - operations - check pH in North Tank farm
 Pull all Toluene Totals Transfer to steel 55gal c/T Tops
 Safety - Heat waves, slips and falls
 Weather - 79° Winds -
 06:56 - Meeting over - ERRS began to segregating and transfer
 Toluene (Wet Pump) from totes to steel 55gal c/T Tops Conducted PHT
 07:00 - START fill out and sign daily tailgate form
 c 7:10 - START conducted Air Monitor while conducted a walk around the site & no significant reading
 10:42 - ERRS took lunch
 Weather 76°
 Thunderstorming
 11:35 - ERRS continued to Transfer Toluene from totes to steel drums

15

8/5/11

- 12:06 - START depart site for lunch
 12:28 - START Arrive on site from lunch
 Weather 76° - current Thunderstorming
 13:50 - ERRS continued to transfer
 Toluene from totes to drums
 15:30 - ERRS took break
 16:00 - ERRS rolled up water holes for the next day
 17:00 - Roll off Arrives on site
 ERRS begin to put pallets into the roll off.
 17:30 - ERRS / START / depart site
 End of day



16

8/6/11

- 06:30 - ERRS/START Arrive on site
Combined H&S meetings
Attending = ERRS-7/START-1
- 1 - Topics discussed
Operations - check pH readings in New Tank farm.
Sample MBA's transferred Toluene from totes to 55 metal drum
 - 2 - Safety - PPE, weariness and heat
- 0650 - meeting End ERRS began to pump storm water from the New Tank farm to the old Tank farm and then discharging it to the Sanitary sewer
- START - fill out and sign daily tailgate form
- 07:15 - START walk all sites conducting Air Monitoring No significant reading
- 07:25 - ERRS checked pH reading from the New Tank farm
Reading 10.1 and 10.2
- 07:40 - ERRS check pH reading from drums of Toluene that had been transferred from tote

17

8/6/11

- go down from the day before.
- 08:00 - ERRS began to ^{discharge} storm water from the New Tank farm then ~~to the~~ ^{old} to the old Tank farm then discharging it slowly thru ~~sewer~~ ¹⁰⁰ 50 micron bag then discharging it to the sewer
- 08:30 - START took video of the discharge of the Tank farms
- 10:00 - ERRS tool broken
- 10:25 - ERRS began to check the 89 MBA's for quality
- 10:45 - ERRS completed checking all 89 MBA's 84 were good 5 bad
- 10:50 - ERRS began to sample the 89 MBA's
- 12:00 - ERRS stop for lunch
- 13:15 - ERRS began to transfer Toluene from totes to 55 gal. drums
- 13:30 - ERRS continue to discharge from the tank farms
- 14:25 - ERRS completed discharges from the old Tank farm and New Tank farm

18

8/6/4

- 13:05 - ERRS - The pump ERRS using to transfer Toluene from Totex to drum stop working. ERRS fixed pump never transferring
16:00 - ERRS/START/CSC - checked out the storm shelter on site
16:15 - ERRS took back.

- 16:45 - ERR cleaned breakroom section & trash.
17:10 - Meeting, went over todays event
17:30 ERRS/START/CSC/Done site end of day.

Run well

19

Run well
08/06/2011

20

8/8/11

06:30 - START/ERRS Arrive on site -

combined H&S meeting
Topics -

(1) Operation - sampling of Toluene and Methane. Transfer from totes to steel drums. Sampling and consolidating drums.

(2) H&S - PPE, splash and heat stress.

(3) Weather -

Hdg 00° Ld 78°

Heat Index 110-115

Winds SSW

06:52 - meeting End

START fill out and sign dials tailgate form

07:10 - ERRS began collecting samples of Toluene Transferring Toluene

07:15 - START conducted Air Monitoring on the site.

09:00 - ERRS began collecting samples of Methane

21

8/8/11

10:45 - ERRS completed transfer Toluene from 275 gallon tote to 55 gallon steel drum. ERRS sampling on MBA's

11:40 - ERRS Waste Management Carlton Gibson Arrive on site to do a profile.

10:40 - Carlton Gibson departs site

11:45 - ERRS depart site for lunch

12:00 - START depart site for lunch

12:20 - START Arrive on site from lunch

12:25 - ERRS arrive on site from lunch ERRS continued to sample, MBA.

13:00 - Weather. 98° Winds 2-2 South.

14:15 - OSC Inspect for a second start Go back on site to do in tank set drums on site

15:00 - ERRS packed samples for shipment

15:30 ERRS tool break

ERRS went to 30m 300ft deer. To Excessive heat weather - 101.7 Wind SWC MPH

22

8/18/11

- 1400c - ERRS centered to drum
and consolidate drums
1700c Meeting to discuss today's
events

Plan Gussell
8/18/11

23



Carlton Gibson
Industrial Waste Representative

WASTE MANAGEMENT OF TN-MEMPHIS

6035 Bowdre Road Robinsonville, MS 38664
3750 Hatcher Circle Memphis, TN 38118
(901) 331-7187 (901) 360-0485 Fax cgibson@wm.com

From everyday collection to environmental protection,
Think Green. Think Waste Management. Printed on 100% post-consumer
recycled paper.

Plan Gussell
8/18/11

8/9/11

- 06:30 - ERRS/START Arrive on site
Combined H&S meeting attendees
ERRS/START -
Topics discussed
1-operations - Inventory,
relocate, segregate and stage
drums and totes
2-Safety - PPE, awareness and
ships, trips and falls
- 06:40 - meeting end ERRS and START
began doing inventory of drum
and totes at the North Drum Pad
~~Errs Equipment Arrived on site to
(Lined B equipment) to be used
when transferring acid from
tank farm.~~
- 06:50 - START - collected Air Monitoring
readings using a Multirate
plus (no sigma readings)
- 08:30 - ERRS/START - took a break.
- 09:45 - ERRS/START - continued to
do inventory
- 10:30 - ERRS/depart site to pick up
truck/OSL conducted Soil Audit
- 11:20 - ERRS Arrive on site load
off truck

8/9/11

- 11:30 - ERRS back lunch
- 11:40 - START depart site for
lunch / to meet w/ Justin
- 12:20 - STARTS Arrive on site
- 12:45 - Walk through the site with
Justin Jones (START)
- 13:20 - START Jones began Patrolling
- 14:00 - Truck load of 200 polys
Arrive on site.
- 14:10 - ERRS unloaded polys off
truck
- 15:00 - ERRS back back
- 15:25 - ERRS continued to organize,
and segregate drums
- 16:20 - Federick picked up samples
- 17:00 - ERRS cleaned bathroom
- 17:00 - ERRS/Start depart site

8/9/11
Per Lee

8/10/11

06:30 - ERRS/START Arrive on site

Meeting -

Topics - Inventory, relocation,
organizing and segregation
drums.

H&S. being aware of sounds,
PPE.

06:40 - Meeting End ERRS/START
continued to inventory old drums
and tanks

06:42 - (LURB) requirement Arrive on
site to be used when transuranic
materials in 044 tank farms

07:00 - START collected Air monitor
reading using MultiRAE
no significant readings

08:30 - ERRS/START took break

08:45 - ERRS/START continued to
Inventory.

09:05 - Angels Arrive on site to drop
off oxygen tanks.

11:00 - ERRS took lunch

11:20 - START took lunch

12:00 - ERRS/START continue to
Inventory

8/10/11

13:00 - Waste Management Arrives
site to pick up Roll off box but
couldn't due to no manifest
bring signed

15:30 - ERRS took break

15:50 - ERRS/START continued
to Inventory organize
segregating drums and tanks

14:50 - ERRS cleaned office

17:00 - ERRS had a debriefing on
plays events.

17:30 - ERRS/START depart site

*Ron G.
Sel*

*S
(C)
-1*

8/11/11

06:30 - ERRS/START Arrive on site
combined meeting Attn: them
ERRS = 7/START - 2

Topics discussed

The transfer of Hydrochloric Acid

Inventory

Safety - PPE, in case of ER
hydrochloric acid

Weather, cloudy 79°

S.W. Wind 0 to 9.2 mph

06:58 - Meeting End

ERRS began to stage 55-gallon poly drums along the side of the New Tank Farm. For the transfer of Hydrochloric Acid START began Inventory of contents inside the building room.

07:40 - Waste Management arrived on site changed out Roll off back

09:25 - START depart site to buy blood pressure monitor

09:55 - a load of 50 poly and 50 steel drums arrived on site

8/11

ERRS unload all 100 drums off truck

10:20 ERRS took break

10:45 ERRS began to transfer Hydrochloric Acid from tank located in New Tank Farm

11:32 - STATE Reps Mate Gates and Towell Wills, Arrive on site to conduct a status check on site.

12:45 - STATE Rep depart site

12:20 - ERRS / START took lunch

13:00 - @ this point ERRS have transferred 12 55 gallon poly drums. ERRS continue to transfer.

13:50 - START completed Inventory. START create a spread sheet for Inventory

14:20 - ERRS took break

14:45 - ERRS continue to transfer

16:15 - START唐 was depart site for last day.

16:50 - ERRS completed 48 drums of honest

18:30 - ERRS/START Depart Site

8/12/01

06:30 - ERRS/START Arrives site
Meeting attendees
ERRS-7/START-1

Topics discussed
contents & transfer of Hydrochloric Acid from tank #6 in the New Tank Farm
Safety Awareness, slips, trips and falls.

06:45 - Meeting End
ERRS began to transfer Hydrochloric Acid.

07:00 - The pump gear check was bypassed to transfer breakdown
07:45 - ERRS collect and possess seal, sign off of volume 8

08:15 - ERRS bulked, repackaged Aluminum Chloride, Anhydrous
09:00 - ERRS took break

09:20 - ERRS continued to repackaged 4Kg Aluminum Chloride Anhydrous

10:10 - ERRS unload a load of 100 55-gallon polydrums

11:00 - ERRS took lunch
11:20 - START took lunch

8/12/01

11:25 - ERRS got a new compressor
11:55 - ERRS ~~settled~~^{set} began to do transfer HCl Acid from Tank #6 in New Tank Farm into 55 gallon polydrums
12:15 - START conducted Aircat ride around the work zone
14:00 - ERRS took break
14:25 - ERRS continued to transfer from tank #6.

15:00 - ERRS completed the transfer of Hydrochloric Acid from tank #6. ERRS began rigging tanks #8 and #11 in New Tank Farm
16:30 - ERRS conducted site meeting
17:10 - ERRS had a decontamination meeting
17:30 - ERRS/START - depart site.

Re: 8/12/01

8/13/11

- 06:30 - START/ERRS Arrive on site
Meeting - At 9:00a - ERRS:7/
START-1-
- Topics - Transferring of tank
~~#5~~ 5 to 46x new tank farm
and transferring of Hydrobromic
Acid 48% from 275 gallon tanks
to 55-gallon poly drums
- Safety - splash, PPE and warnings
- 06:48 - Meeting End.
- ERRS began to transfer Hydrobromic Acid 48% from Tank F-85
- START conducted Air monitoring
on site no significant readings
- 09:00 - ERRS completed the transfer
of tank #5 to poly drums
was transfer from tank 5.
- 09:35 - ERRS deck broke
- 10:00 - ERRS began to transfer Hydrobromic Acid from 275 gallon tanks to
55 gallon polys.
- 11:05 - ERRS/START Took lunch
- 12:45 - ERRS - ~~began~~ continued to
transfer Hydrobromic Acid from
275 gallon tanks to 55 gallon
polys.

8/13/11

- 13:00 - ERRS completed transfer
of Hydrobromic Acid began
to transfer fence consolidating
m-Fluoroanisole (mix) ^{APP-}
~~8-5 gal contains~~ to 1-55 gal poly ^(app)
- 14:00 - Continued to consolidate
Fluoroanisole and began
site maintenance
- 15:00 - START depart site to
dinner.
- P80 → (not use)
Note: Dibromoanisole bulked
~~8-5 gal contains into~~
1-55 gal poly on 8/13/11,
per ERRS RM (8/15/11)
- Top
SPR-3
- 8/13/11

34

8/15/11

0630 START/EPRS arrive on-site. Nik: START-3 N-Biscocho mobilized to site #8 W-Memphis on 8/14/11 to take over START-3 Gibson's START duties on Site.

Combined H&S meeting - START-1 / EPERS-6 Attendance

Topics discussed:

1. ops - bulkling / consolidating (Level B)
 - Tank 7, consolidate / drum to 55-gal
2. Safety - Fork lift safety
 - PPE, splash protection
 - vapor pressure, off-gassing
3. START - air monitor, document

Weather forecast: Low 78 / High 89, sunny

0642 Mtg. end. EPERS begin prep for the day. START sign daily Tailgate Safety mtg. form.

0706 Temp 68.4° Wind 0 mph
Humidity 95% Sunny.

0710 START calibrates & air monitor using multi-PPE around property & warehouse. No significant readings -

0720 EPERS begin bulkling from totes to 55-gallon poly drums
Totes contain 48% HBr
EPERS begin segregating drums via fork lift

35

8/15/11

0805 Bulk begin bulkling 55-gal x-bromotoluene (caustic) via hand pump.

0845 OSC Adams on-site.

0920 EPERS completes HBr (48%) transfer. Total (12) 55-gal drums filled, labeled, & ready for shipment - To date 120 drums of 55-gal 48% HBr ready for shipment
EPERS begin repackaging 99% HBr (Wet/Pure) from an old 55-gal poly to a new 55 gal poly.

1043 Weather temp 86.9°F Wind from N @ 3.1 mph
Humidity 53% Sunny

1103 bulk / START out for lunch

1110 EPERS / START back from lunch

1130 START air monitor. No significant readings

1224 Weather Temp 89.4°F Wind from W @ 10.7 mph
Humidity 43% Sunny

EPERS continue to bulk drums, repackaging, label, etc...

1446 OSC sends email to START from EPA Region 4 CERCLA & RCRA Enforcement Paula Whiting (dated 8/12/11 @ 1544 hrs). Email states that Waste Management, Inc in Robinsonville, MS is acceptable to receive waste regulated by the

8/15/11

CERCLA off-site Rule. EPA advised ENRST&O to contact the RCRA & OPA Enforcement within 60 days of continued acceptability.

Paula A. Whiting (RA/CERCLA - Off-Site Contract @opa.gov)
 RA CERCLA - off-site Contract
 RCRA & OPA Enforcement & Compliance Branch
 USEPA Phone: 404-562-9277

1515 Weather Temp 93.7°F Wind 6.0 NW
 Humidity 40% Sunny

1700 Planning meeting & summary of activities w/ ENRS & START.
 - 3 totes 48% HBr transferred to (12) 55-gal poly
 -(40) 55-gal poly wet/pure HBr repackaged to (40) 55-gal poly
 - Bulked all X-bromotoluene to (8) 55-gal poly
 - Bulked all DBFB dibromotoluene to (8) 55-gal poly
 - Bulked/repackaged (1) 30 gal aluminum chloride anhydrous to a 55-gal open top poly.

Tomorrow: -(13) AlCl₃ 55-gal poly will be shipped out.
 - Lab containers to be packed & will be shipped out.

1730 DNRs /SPOs /OSC secure site. Depart site

8/16/11

0630 DNRs /SPOs arrive on-site.

Combined H&S meeting. Attendance: ENRS - 6 / START - 1

Topics discussed:

- 1- operations - Bulking & transferring HBr 99% from tank #7
 - Transfer on site to lab pack lab chemicals
 - Bulking X-Bromotoluene & di-bromotoluenes.
- 2- Safety - splash hazards, vapors, etc...
 - Head stress symptoms.
- 3- START - air monitor, document

Weather forecast: High 89 winds from E @ 5 mph, sunny

0640 Meeting end. ENRS begin daily activities.

0652 START-3 air monitors warehouse & around site. No significant readings.
 ENRS begin prep for Level B HBr transfer.

0720 ENRS begin to transfer HBr (99%) from tank #7 into 55-gal poly. Level B. START video & photo doc.

0741 Weather temp 79° Wind from NE @ 1.2 mph
 Humidity 68% Sunny

0810 OSC arrive on-site.

ENRS begin bulkling X-Bromotoluene & m-Bromotoluene.
 Level B - Hand Pump.

8/16/11

- 1100 ~~Tradebe~~ Tradebe on-site to collect / lab pack materials
 - Lab pack lab chemicals, document, etc...
 Reps on-site (James Monogi / James Brigg)
 Rep off-site (Giovanni Rumbolo 219-397-3951)
 from Millington, TN

1150 lunch break

1215 Back from lunch. Start air monitor. No significant readings

1222 EPNS continue to Bulk drums

EPNS continue to transfer tank #7 contents


- 1347 Tradebe loaded truck departs signs manifests, departs site with:
 - Lab packs (chemicals from lab)
 - Ferric chloride (2) 55-gal
 - Aluminum chloride (13) 55-gal
 - Red phosphorous (1) 55-gal
 - Non-RCRA regulated material (1) 55-gal.
 - etc... see waste manifests 007672865 & 007672864

* Note: (1) 55-gal AlCl₃ remains on-site. It contains AlCl₃
 & liquid from ~~dark~~ floor of Process Building.
 Currently stay

1440 SPART & EPNS pm verified contents on Old Tank Farm via
 labels on tanks. SPART photo document. Cont --

8/16/11

map sketch should look & be modified to:



According to labels on tank:

- 1 - Benzene
- 2 - 50% HBr Aqueous waste
- 3 - p-Bromofluorobenzene (Wet/Pure)
- 4 - 50% HBr Aqueous waste

* Note the changes on the sketch!!

1614 EPNS FCA mobilized to Site

1617 Weather Temp 88.5° Wind from NE @ 4.5 mph
 Humidity 49% Partly Cloudy.

- 1643 EPNS / SPART meeting. Today's completed activities:
 - AST (108) 55-gal poly filled with 99% HBr (Wet/Pure) from tank #7.
 - x-bromotoluene (XBT) crude consolidated/decreased 55-gallon poly by 6-drums.
 - XBT (bottoms) decreased/consolidated 55-gal drums by 3-drums
 - XBT (technical) decreased 55-gal poly by 1-drum.
 - di bromotoluene (DBT) crude decreased 55-gal poly by 22-drums
 - DBT (high purity) decreased by 1-drum.
 - DBT (technical) decreased by 1-drum
 - Lab packs / AlCl₃ / etc... shipped off-site see waste manifests

1730 EPNS / OSC / SPART secure site - Depart site.

40

8/17/11

0630 STANT/ERRS arrive on-site -

Combined HHS meeting - Attendance TBA-7, STANT-1

Topics discussed:

1. operations - measure contents of ^{AST} Tank 7
 - continue to bulk / consolidate drums
2. Safety - splash hazards, PPE
 - vapor

3. STANT - air monitor, documentation

Weather forecast: H89, 20% chance rain, sunny.

0649 Meeting end - ERRS prepare for daily activities.

0653 STANT air monitor warehouse & around site - No significant reading

0740 Weather Temp 75.7°F Wind from E @ 3.8 mph

Humidity 87% Rainy

ERRS on temp - shut down.

0805 Rain stops - ERRS resume work. ERRS begin re-staging drums. Pump rain water from Bulk Truck Pad to New Tank Farm.

1050 ERRS transfer Toluenene (Recycled) from a 55-gal poly to a shipable 55-gal steel drum

41

8/17/11

1100 ERRS eat for lunch

1115 ADEQ Rep. Baker/Bates on-site to get an update.

1145 ADEQ Reps depart site.

ERRS back from lunch.

ERRS begin HHS transfer from AST tank 7 to
55-gal poly. (Level B.)

1159 Weather Temp 84.2°F

Bf: npt

Wind from SE @ 3-8 mph.

Sunny

1230 OSC demobilizes off site for an EPA Response Duty.
STANT eat for lunch.1302 Back from lunch - STANT air monitor around site -
No significant readings

1700 Afternoon meeting with HHS/STANT.

Today: (45) 55-gal poly filed from 99% HHS AST tank
(1) Toluenene (Recycled) transferred from one-poly
to 55-gal steel drum.

1730 ERRS / STANT secure site. Departs site.

42

8/18/11

0630 START/ENRS arrive on site.

Combined H&S meeting: Attendance: ENRS-7 / START-1

Topics discussed.

1. operations - verify QA/QC inventory list. Maintenance
- continue transferring HBr to 55-gal poly.
2. Safety - pay attn. to air line hose
- cracks on drums, vapor, stay up wind.
3. START - air monitor - Document.

0643 Meeting end. ENRS prep for activities - START sign Daily Tailgate form.

0701 START air monitor warehouse & around site. No significant readings.
ENRS begin maintenance around site.

0715 START/ENRS begin QA/QC drums inventory & locating drums.

0742 Lightning/thunder around site followed by rain - ENRS/START
inside the office.Weather temp 79.7°F Wind from NE @ 7.6 mph
Humidity 86% Cloudy/lightning/rain0948 Lightning stops. ENRS/START resume work - ENRS begin pumping
Rain water from tank lift pad, Phrus area, Bulk truck pad,
& North sump pad to Old & New Tank farm. ^{drums}Drums contained.
ENRS/START resume QA/QC of drums.

43

8/18/11

Weather temp 71.8°F Wind from NNW @ 12.1 mph
Humidity 99% Cloudy

1100 ENRS lunch

1110 Waste Management on-site collect non-Hg debris.

1130 Waste Management signs manifests, depart site.
START lunch, ENRS back from lunch.

1205 START back from lunch. Air monitors around property.

No significant readings.
ENRS back pumping water to Old/New Tank Farms.
ENRS/START continue counting drums.1228 Weather Temp 76.6°F Wind from SW @ 5.4 mph
Humidity 92% Partly Cloudy.

1250 (70) 55-gal close top poly delivered on-site.

1305 Transferred (4) leaking 55-gal HBr 99% drums to new poly
- Rain water from New Tank farm transferred to Old Tank Farm1700 ENRS/START meeting - Activities today (see notes above),
pH on both Tank farms secondary containment = 3.0

1730 ENRS/START secure site. Depart site.

44

8/19/11

0630 START/EPRRS arrive on-site.

Combined H&S meeting. Attendance: EPRRS - 7 / START - 1

Topics discussed:

1. operations - Finish transfer of HBr 99% from tank 7 to 55-gal poly.

- Sample Benzene & bromopyridine 2, package, ship off.
- Transfer Benzene to 55-gal poly.

2. Safety - transport of bromopyridines

- incompatibility, poison, vs. flammability, 2off spacing
- pH vs. potency
- Combustible

3. START - air monitor, document

Weather Forecast = High 93, sunny all day

0650 meeting end. tasks prep for activities. START prepare air monitor.

0701 START air monitor warehouse & around site. No significant readings

0710 EPRRS transfer 99% HBr from AST tank 7 to 55-gal poly. Level B.
EPRRS stage Bromopyridine-2 55-gal steel drums from warehouse to dock.0930 HBr transfer complete. 99% HBr = 29 drums transferred today
To date: 99% HBr 55-gal poly = 220 drums (labeled)
48% HBr 55-gal poly = 128 drums (labeled)

45

8/19/11

0930 Cont.. EPRRS measure drum contents on AST tank #1, benzene = 3-5 in content.

Per EPRRS RM, plan is to:

- transfer Benzene to 55-gal poly -)
- take Sample of Benzene from polys (32 oz)
- Empty tank to fill in with organics/water mixture.

0938 Weather temp 86.7°F Wind from NE @ 3.8 mph
Humidity 75% Sunny

0950 EPRRS pumping water from 2ndacy containment on Old tank farm to 2ndacy containment on New tank farm to gain access to the valve on the bottom of Tank #1 Benzene (AST).

1026 Sampling of Bromopyridine-2 (Wet/Pure) Poison located on loading dock. 32-oz sample, package, deliver to midington, TN (Tradeke Company). Level B.

EPRRS consolidated 27(empty) 55-gal steel &

(2) 5-gal buckets Bromopyridine
Remaining on-site = 2 (1/2 full) 55-gal poly. Will be consolidated in the future.

1103 EPRRS lunch

1140 EPRRS back from lunch.

EPRRS continue prep for Benzene transfer to polys.

46

8/19/11

1215 START lunch

1242 START back from lunch.

1244 Weather temp 86.2°F Wind from E @ 3.1 mph
Humidity 76% Cloudy

START air monitor around site - No significant readings

1300 EMRS begin transfer of Benzene from Alt tank #1 to 55-gal poly.

1400 Tank #1 empty. Total Benzene drums = (4) 55-gal poly
32 oz. sample collected benzene, Hazmat pack, labeled

1415 Drum/site maintenance. Restaging drums for methanol transfer tomorrow.

1619 Weather Temp 94.1°F Wind @ S/E
Humidity 58% Sunny

1730 EMRS/START secure site / depart site.

47

8/20/11

0620 EMRS arrive on-site.

Combined H&S meeting. Attendance: EMRS - 7 / START - 1

Topics discussed:1. operations - neutralize New Tank farm w/ NaOH caustic soda.
- Transfer methanol from totes to 55-gal poly.2. Safety - potency, vapors, hydrocarbons, vapor space, PPE
- noise stress & 85 decibels.

3. START - air monitor, documentation

Weather forecast: High 95°; sunny w/ 30% chance of rain/T-storms

0624 START calibrates multiPAC: VOC(isobutylene), H₂S(hydrogen sulfide), LEL(methane), O₂(Oxygen 20.9% v/v), CO(carbon monoxide)0702 Air monitor around warehouse, site, & EMRS work area.
No significant readings. Monitor left @ EMRS work area for the day.0744 EMRS circulates sodium hydroxide (caustic soda) in water in secondary containment New Tank farm. Initial pH 4.0. Level C
EMRS continues to prep for methanol transfer. Grounding, etc...10815 EMRS begin methanol transfer from 275-gal totes to 55-gal steel.
Grounding used. Level B. multiPAC monitor.10448 Weather 93.6°F temp 67% humidity 3.1 mph from E winds
Sunny

1135 Lunch Break

8/20/11

1210 Back from lunch - SPART air monitors. No significant readings. EMRS continue to transfer methanol to steel drums.

1312 Weather temp 86.9°F Wind from NE @ 9.2mph
humidity 73% Sunny.

1330 EMRS checks (9) 55-gal poly of methanol. Segregates the ff:
 - (8) 55-gal poly containing red/brown color (ross - Browninton)
 - (1) 55-gal poly clear methanol. Per EMRS RM, will be transferred to a steel drum @ a later date.

1700 EMRS / SPART team meeting - Summary of activities:

- 1- See entry on 1330 hrs.
- 2- (10) 275-gal totes of methanol transferred to (47) 55-gal steel drums.
- 3- 60 lbs. of NaOH circulated around 2ndary containment @ New Tank Farm. Ending pH is 6.0. Per EMRS RM, will check pH again on Mon 8/22/11 before draining to sanitary sewer.

1730 EMRS / SPART secure site - Depart site.

"Rite in the Rain®
ALL-WEATHER WRITING PAPER
"Outdoor writing products...
...for outdoor writing people."

Copier & Ink-Jet Paper

Bound Books

Loose Leaf / Ring Binders

Memo Books

All-Weather Pens

Notebooks

www.RiteintheRain.com

**"Outdoor writing products...
...for outdoor writing people."**



RECYCLABLE

"Rite in the Rain" - A unique All-Weather Writing paper created to shed water and enhance the written image. It is widely used throughout the world for recording critical field data in all kinds of weather.

Available in a variety of standard and custom printed case-bound field books, loose leaf, spiral and stapled notebooks, multi-copy sets and copier paper.

For best results, use a pencil or an all-weather pen.

a product of

J. L. DARLING CORPORATION
Tacoma, WA 98424-1017 USA
www.RiteintheRain.com

©
Made in the USA
US PAT NO: 6,863,940



Forestry Suppliers, Inc.

Sales Call Toll-Free

800-647-5368

www.forestry-suppliers.com

Stock No. 49342

Diaz Intermediates Corp. REMOVAL


CERCUS # ARR 000005843



"Rite in the Rain"
ALL-WEATHER
JOURNAL
No. 391

Logbook #3 of 4

TDD #: TD-0001-11-06-03



2

PAGE LEFT BLANK

3

08/22/11

0630 SMART / ENRS arrive on-site.

Conducted H&S meeting. Attendance = ENRS - 7 / SMART - 1

Topics discussed:

1. operations - circulate water in New tank farm, check pH
 - pump water to sanitary sewer if parameters are right.
 - organics / mixed water transfer in tank #1.
 - maintenance around site.
2. Safety - vapor space, splash hazard
 - slip, trip, fall
3. SMART - air monitor, documentation

Weather forecast: High 85, sunny

0640 Meeting end. ENRS prep for daily activities. SMART sign daily tailgate.

0655 SMART air monitor in warehouse & around site. No significant readings.

0705 ENRS circulate water around 2nd dry containment in New tank farm using a pump.

0719 SMART / ENRS check pH of 2nd dry containment in NTF. pH = 6.6

0725 ENRS begin (slow) pump to sanitary sewer via a 50 micron filter unit. (Note= used Permit # 27 City of W. Memphis Ordinance No. 1714 as a reference. See PDF on file)

0740 Weather temp 84.4°F Wind 0.8 mph from NE
Humidity 97% Sunny

4

8/22/11

0813 ERSS begin transfer of organic & water mixtures (i.e. MFBS non-distilled water, Area A Pit Water, etc...) from totes to AST Tank #1 (empty) via a pump.
multi-PAT mix during transfer, Level C.

1132 lunch break

1210 Back from lunch. START air monitor.

1215 ERSS continue to pump water^(ref) off sanitary sewer via 50 micron filter.

ERSS continue to transfer mixed waters from totes to AST, Tank 1. Air monitor throughout. Level C.

1314 Weather temp 97.5°F Wind from E @ 3.1 mph
Humidity 56% Sunny

1715 Combined meeting. Today's completed tasks:

1. Completed drain of water from 2ndary containment NTF to sewer^(sanitary)
 2. Totes emptied to AST, tank #1: → # of totes emptied
- | | |
|---|---|
| mB95 (wp) fractionation | 1 |
| mBFB 99 (wp) fractionation | 1 |
| mBFB (H) undistilled H ₂ O | 6 |
| mBFB (H) overhead H ₂ O | 3 |
| DGF/B/dibromotoluene H ₂ O (H) undistilled | 3 |
| Area A - Pit Water (Zinc) | 1 |

1730 ERSS/START secure site. Depart site

5

8/23/11

0630 START/ERSS arrive on-site.

Combined H&S meeting: Attendance: ERSS-7 / START-1

Topics discussed:

1. operations - continue totes/mixed water transfer to AST, Tank 1.
- prep & continue metal transfer.
- maintenance around site.
 2. Safety - PPE, vapor space, splash hazard,
- Heat stress, slip/trip/fall
 3. START - air monitor, documentation
- Weather forecast: low 80 / high 95, Heat Index 105, sunny

0643 Meeting end. ERSS begin prep for day. START sign HASP.

0650 START air monitor around warehouse & site. No significant reading

0720 ERSS begin transfer of mixed water from totes to AST, Tank 1.
Air monitor in progress, level C. Summary of totes@
ERSS site maintenance (cut grass, etc..).
COTS

0756 Weather temp 83.7°F Wind from ^(z) East @ 2.2 mph
Humidity 77% Sunny.

0841 Steel drums (70 total) delivered to site.
0945 Pallets (100) delivered on-site.

6 8/23/11

1023 Transfer of organics/mixed wastes in AST, Tank 1 complete.

- ECRS measure contents of AST, Tank 1 -

- 11 ft. 9 in full (~~or~~ 5 ft. 3 in open space)

- calculated to 6,897.25 gal content (tank label says 9,987.8 gal capacity.)

- List of emptied totes (today only) will be listed on end of day.
ECRS begin prep for methanol transfer

1025 START receives replacement multiRAE (from TRS) with an 11.7eN lamp bulb installed.

1130 lunch

1135 Back from lunch

ECRS continue to prep for methanol transfer.

START air monitor around site - No significant readings.

1317 Weather temp 98.4°F

Humidity 55%

Wind from SW @ 4.5 mph

Sunny

1415 DSC mike McAtee mobilizes to site.

1430 ECRS begin to transfer methanol from 205-gal totes to 55-gal steel drums. ECRS checking for discoloration (written using a drum thief). multiRAE air monitoring level C. Samarax

8/23/11

7

1715 Combined meeting - Summary of today's activities -

1. Site maintenance (cut grass)

2. Methanol transfer from totes to 55-gal steel drums.

- number of totes decreased = 5

- number of steel drums filled = 23

- labeled & ready for shipment.

3. Liquid (in totes) transferred to AST, Tank #1: → # of totes

Area A, pH water zinc → 4

DEFB/1,4-bromobutene undistilled water 2

mBFB (R) undistilled water 1

mBFB 99(wt) Fractionation 2

m-Bromobutane & process water 1

1730 ECRS secure site - START/ECRS depart site.



8 8/24/11

0630 ERRS / START arrive on-site.

Combined H&S meeting: Attendance: ERRS-7 / START-1

Topics discussed:

1. operations - Finish methanol transfer from totes to 55-gal steel drums
- Stage unknown drums & misc. drums away from dock.
- SGS Industrial services on site to collect HBr samples.
- maintenance

2. Safety - splash hazards, vapor pressure, vapors, PPE

3. START - air monitor, document

Weather forecast: High 88, Cloudy, 50% chance rain/thunderstorms

0645 Meeting over. ERRS prep for daily activities

0701 START air monitor - multi-PAE (1.7 evolts). Around warehouse, site, etc... No significant reading

ERRS begin staging drums around the warehouse

0722 Weather temp 77.7°F Wind from West @ 8.3 mph
Humidity 88% Cloudy.

0814 OSC Arrive on-site

0840 Lightning/Rain. ERRS stop work

0953 ERRS resume work. Weather temp 75.0°F Wind from SE @ 6.9 mph
Humidity 87% Cloudy/Rain

ERRS continue to sort meth drums in warehouse - prep for shipment.

9

8/24/11

1017 SGS Industrial Services On-Site (Rep: Dennis Dominique)

(101 Harbor Ave, Memphis, TN) to collect HBr samples.

- waits due to cloudy/rainy conditions.

1105 AirGas company on-site to replace/fill up air tanks.

1130 Lunch

1205 Back from lunch. ERRS continue prep for methanol transfer.

1257 Weather temp 77.4°F Wind from SE @ 6.0 mph
Humidity 94% Cloudy

START air monitor around site - No significant readings.

1340 SGS Industrial Services (see entry on 1017 hrs) collects samples, packaged, & depart site. Two (1-gal) samples collected:
30% assay HBr = 48% HBr dehumidified from Tank #6
46% assay HBr = 99% HBr dehumidified from tank #7

ERRS begin methanol transfer from totes to 55-gal steel drums.

multi-PAE use - Level C.

Site maintenance & stage drums continues.

1715 Combined meeting: Today's activities

1. Collected two (1-gal) HBr samples (see 1340 hrs. entry)
2. Transfer ~~HBr~~^{methanol} from totes to forty (40) 55-gal steel drums. To date: total 109 methanol 55-gal steel drums.
Note: (8) 55-gal pails of "bad" (Brominated) methanol

1730 ERRS/START secure site. OSC/START/ERRS depart site.

10

8/25/11

0630 START/ERRS arrive site.

Combined H&S meeting. Attendance = ERRS - 7 / START - 1

Topics discussed:

1. operations - re-stage drums.

- re-drum purple Annisites UN 2222

- continue methanol transfer from totes to 55 gal steel.

2. Safety - splash hazards, slip/trip/fall

- humidity

3. START - air ^{SO₂} monitor. Documentation

Weather forecast = High 95, partly cloudy, Heat index 105.

0645 meeting end. ERRS prepare for daily activities. START calculates multi-DAE

0701 START air monitor in warehouse & around site. No significant readings.


0805 ERRS begin transfer of acid mixtures (i.e. hydrochloric/hydrobromic mix, hydrochloric acid 48% bottoms), etc..) & unknown liquids from 55-gal polydrums, with pH less than 4 to AST, Tank #4. Level C.

ERRS begin checking pH of unknown drums south of the cover log. Anything < 4 pH will get transferred to AST, Tank #4.

Note: Tank #4 is located in)

New tank farm

old tank farm



11

8/25/11

0813 Weather Temp 79.2°F Wind from SE @ 5.4 mph

Humidity 85% Sunny

0815 OSC McAtee arrive on-site.

1030 ADEQ Jonathan Wells on-site to get an update / site walk with START Biscaro & ERRS RM Edgington.

1110 ADEQ Wells depart site

1110 ERRS out for lunch

1122 START / OSC out for lunch

1142 ERRS back from lunch ngt

- continues methanol transfer. Level C -
acid mixture

1210 START / OSC back from lunch

START air monitors around site. No significant readings.

1416 Weather temp 91.6°F Wind from W @ 4.5 mph
Humidity 65% Partly cloudy.1600 ERRS continue to locate unknown drums (no label),
pH drums, segregate, & stage drums.

1715 meeting. Summary of today's activities:

- pH of unknown drums determined. Unknown drums segregated into two categories: acidic (pH < 7) →

12 8/25/11
cont...

& basic (pH less than greater than 7). (46) 55-gal poly
with acidic unknowns were transferred to AST, Tank #4.
2 - (47) 55-gal poly drums containing acid mixtures (see list below)

were transferred to the above ground storage tank #4.

Hx (Recycle) Hydrochloric acid / hydrobromic mix = 33 poly

hydrobromic acid 48 (bottom) = 13 poly

Hydrochloric acid 20 BE = 1 poly

Total = (47) 55 gal poly

Measure tank #4 = 5 ft. 4 in product = 3,136 gal product.

1730 ERS/START secure site. ERS/OSC/START depart site.

✓ ✓

13
8/26/11

0630 ERS/START arrive on Site.

Combined A&S meeting - Attendance: ERS-7/START-1

Topics discussed:

1. Operations - transfer di-Bromoanisoles to shippable containers

- continue with mixed acids transfer to tank 4.

- consolidate/repack misc. drums (i.e. take off overpacks)

2. Safety - PPE, splash hazards, vapor hazards

- slip / trip / fall.

3. START - air monitor, documentation

Weather forecast: High 90, Wind NNE, sunny

0642 Meeting end. ERS begins daily activities. START calibrates multi RAE

0650 START air monitors around Site & warehouse. No significant readings.

0700 ERS collects 32 oz. samples of ^{MB} m-bromoanisole &
m-Bromobenzoate (wet/pure) for TGA/DE - Packages
& prepare for delivery.

0720 ERS begin transfer of di-bromoanisoles from (blue) 55-gal
Steel drums to shippable 55-gal steel drums. Level C multife

ERS begin transfer of mixed acids ~~and~~ liquids that have
a pH of <1 to tank #4. Face shield, open
Full list of transferred materials listed @ end of day.

0815 Weather temp. 81.1°F Wind from W@3.8 mph
humidity 68% sunny

14

8/26/11

1100 lunch

1132 Back from lunch. ERSS begin transfer of overpacks to shipable containers. See last @ end of day.

1145 ERSS FCA off-site to deliver MSA samples (x2) collected @ 0701 hrs. to Millington, TN (Vendor: Tradebe)

1500 ERSS cease transfers to Tank #4 due to faulty equipment. Will start again on Mon- 8/29 after replacement arrives. ERSS will continue transfer of overpacks to steel drums.

1544 Weather Temp 94.8°F Wind from W @ 5.4 mph
Humidity 41% Sunny

1710 Combined meeting - Summary of today's activities:

1. di-Bromoanisole, UN 2222, Flammable-liquid point 110°
(6) 55-gal transferred to (6) 55-gal-steel drums (shipable)
(5) 55-gal viscous/solids → will be transferred @ later date.
(4) 55-gal empty & nothing to transfer.

2. Dibromobenzene (R) for debromo. Start with (8) 55-gal steel drums & consolidated to:

- (3.5) 55-gal steel drums (liquid)
- (1) 55-gal steel drum (solid)

3. Toluene (ivet/pure). Bulked (2) drums to (1) 55-gal poly drum

4. Overpacks transfer:

- (1) Toluene → 55-gal steel drum (1)

15

8/26/11

Cont ...

Overpacks (cont..)

(1) Anisole → 55-gal steel drum (1)

(1) Bromobenzene → 55-gal steel drum (1)

(5) x-Bromofluorobenzene → (3.5) 55-gal poly drums

(1) p-fluoranisole → 55-gal poly (1)

5. mixed acids & unknown w/ pH < 4 transferred to tank #4:

(8) mixed organics neutralized 55 gal poly

(8) mixed overhead organic water (H) 55 gal poly -

(1) undistilled M8FB (pH 3) 55 gal poly

(7) Unknown w/ pH < 4 55-gal poly.

~~24~~ ~~55 gal transferred to tank #4~~

Total height of Tank #4 = 7 ft. 2 in

APX. gallon content = 4,214 gal liquid

1730 ERSS / Start secure site. TSC / ERSS / Start deput site

✓ ✓

16 08/27/11

0630 START/ENRS arrive on-site.

Combined TDS/ENRS meeting- Attendance: START-1 / ENRS-7

Topics discussed:

1. Operations - Re-pack, consolidate misc. drums on Bulk Truck Pad.
- site maintenance

2. Safety- splash hazards, vapor pressure, slip/trip/fall.

3. START - air monitor. Documentation

Weather forecast: Low 75/High 92, Wind from NW, sunny

0645 Meeting end. ENRS prepare for activities. START calibrate monitor

0650 START air monitor around site & warehouse. No significant readings.

0705 ENRS site maintenance (cut grass, etc...)

ENRS begin transfer of misc drums & contents of overpacks to 55-gal poly drums. Level C. multi-LAE use.

See complete list of transferred materials by end of day.

0806 Weather Temp 79.5°F Wind from W @ 3.1 mph

humidity 76% Sunny.

1145 lunch break

1220 ENRS/START back to work- ENRS continue site maint./drum transfer.

1300 START perimeter air monitor- No significant readings.
ENRS air monitor/multi-LAE during drum transfer.

17

8/27/11

1323 ENRS depart site for the weekend.

1416 Weather temp 95.2°F Wind from NE @ 3.8 mph

humidity 42%

Sunny!!!

1710 ENRS complete today's activities. Summary:

1. Overpacks transfer:

(2) Bromotoluene $\xrightarrow{\text{into}}$ (1) 55-gal poly

(2) Bromofluorobenzene (possibly methanol) $\xrightarrow{\text{into}}$ (2) 55-gal steel

(3) Bromobenzene for debrumos $\xrightarrow{\text{combined}}$ with other drums

Benzene for debrumos

(1) p-Bromonaniste $\xrightarrow{\text{combined}}$ with other drums w/p-Bromonaniste

(1) Bromobenzene $\xrightarrow{\text{into}}$ (1) 55-gal poly-

Note: (2) overpacks were empty & therefore no transfer needed

2. Per ENRS pm, drums on-site:

695 drums off

1480 drums on-Site

22 totes

to date

1730 START/ENRS secure site. Departs site.

✓ ✓ ✓

18

8/29/11

0630 ERSS / START arrive on site.

Combined H&S meeting. Attendance: ERSS-7 / START-1

Topics discussed:

1. operations - Bulk small 5-gal/30-gal containers
 - Finish acid mixture transfer (lq. pH <4) to tank #4
 - Continue organic transfers to AST tank #1.
 - Site maintenance
 2. Safety - splash hazard, inhalation, VOCs, PEs
 3. START - air monitor. Documentation
- Weather forecast: Low 64/High 88, sunny.

0647 Meeting end. ERSS prepare for activities. START calibrate air monitor.

0701 START air monitor warehouse & around site. No significant readings.

0708 Site maintenance, drum segregation

0715 ERSS begin breaking/consolidating in bulk pad (i.e. dibromoacetic acid in 5-gal buckets, etc.). Complete list @ the end of day.

0806 Weather temp 72.9°F Wind from N @ 1.6 mph
Humidity 76% Partly Cloudy

0935 Memphis Drum Services delivers 30 poly (55 gal) drums.

19

8/29/11

1000 Replacement compressor arrives on site. Transfer of liquids with pH <4 continues. Face shield/ Apron use. 21 drums total to be transferred to tank #4

- 1010 START / OSC Adams receives email from ERSS T&D regarding samples. Tradebe Vendor from Millington, TN stated samples sent:
 - Tolulene is not toluene
 - (Not/pure) is bromomethylbenzene BTM 10,000 5.7% HOX
 - (Recycled) has 2 layers: Top has 1/2 HOX, bottom is water.
 - methanol has 1-5% HOX, 7% water, 2,5,000 BTM.
 - not good for recycling
 - Solvent - 142 mechanic parts is good. (1) drawn
- (45) 55 gal poly N-propyl bromide (maybe: possible cuttet but very few people)
 - Hydrobromic acid
 - still waiting for lab results for the rest.

1130 Lunch Break

1205 Back from lunch - START air monitor perimeter. No significant readings.

1318 Weather Temp. 94.1°F Wind from N. (9 mph) @ 6.9 mph
Humidity 35% North
Sunny

ERSS continue transfer liquids (pH <4) to AST tank #4

1308 Bulking of 5-gal/30-gal into 55-gal poly. Splash protection must be complete list @ end of day.

8/29/11

1400 ERCS completes Tank #4 transfer.

ERCS begins transfer of organic/mixed water into Tank #1. Level C.

1513 Weather Temp. 96.6°F Wind from NE @ 4.5 mph
 Humidity 33% Sunny.

1649 Transfer of liquids to AST 1 complete. Site maintenance.

1710 Concluded meeting. List of completed tasks:

1. Liquid transfer to AST 1:

- 5 totes / 23 drums of organic / ~~water~~ ~~water~~ ~~water~~
- 2 unknown 55-gal poly
- Gauge = 13 ft / 10 in. = 8,134 gal content.

2. Liquid transfer to AST 4 (acids)

- 21 drums with liquids pH < 4
- Gauge: 7 ft. 9 in = 4,450 gal content.

3. Overpacks: contents transferred ~~to~~: Transfer of contents:

- (1) tote Bromobenzene ~~into~~ (2) 55-gal poly
- (1) drum Bromoanisole ~~into~~ (1) 55-gal poly
- (1) DBT 55-gal drum ~~into~~ another DBT drum
- (1) Methanol w/ Bromine contamination ~~into~~ another "bad" meth.
- (4) 55-gal Fluoro anisole ~~into~~ (2) 55-gal fluorooanisole

4. 55-gal poly transfers:

- (34) p-dibromo benzene ~~into~~ (3) 55-gal poly
- (25) 1,2,4 tribromo benzene (fiecal) ~~into~~ (1) 55-gal poly.

Cont ...

8/29/11

4. 5-gallon poly transfers (cont..)

- (12) 3,5 dibromoanisoles \rightarrow (1) polydrum

5. Empties:

- (15) 5 gal unknowns.
- (6) 1 gal unknown

6. Hot trash:

- (6) hot trash drums $\xrightarrow{\text{into}}$ 13 gal. poly BAGS

1730 ERCS / STAM / OSC secure site. Depart site.

~~(5)~~ totes unknown

~~(16)~~ mixed organics neutralized $\xrightarrow{\text{into}}$ (23) 55-gal poly.
~~(7)~~ mixed organics OVH, water $\xrightarrow{\text{into}}$

~~100~~

22

8/30/11

0630 START/ENRS arrive on-site.

Combined H&S meeting. Attendance: ENRS-7 / START-1

Topics discussed:1. operations - Sample ^{ASR} Tank 1 & AST 2

- continue bulkling small 5 gal polys,
- career empty totes for upcoming break
- Bulk Bromopyridine & Phenols
- Bulk sludge by m/c unit

2. Safety - skin protection, splash haz, inhalation, VOCs

3. START - air monitor - Documentation.

Weather forecast: Low 68, High 95, sunny.

0745 meeting end. ENRS prepare for activities - START calibrate air monitor

0650 START air monitor around warehouse & site. No significant readings

0700 ENRS begin consolidating small drums 5-gal poly. (i.e. Canvassing TC 726L-3) - See complete list @ end of day.

0815 DSC meeting on-Site

0910 Email from ENRS rm/DSC: ok'd to transfer remaining drums/containers not currently out for kids in AST No. 3, sample/characterize ~~sample~~.0917 Weather Temp 85.1°F Wind from E @ 9.8 mph
Humidity 47% Sunny.

23

8/30/11

0920 Waste management on-Site picks up non-haz waste

1023 continue to transfer 5-gal poly \rightarrow 55-gal poly drums

1130 Lunch

1205 Back from lunch. ENRS continue bulkling, site maintenance. START air monitor site. No significant readings.

1400 Bromopyridine / Phenols 5-gal bulkling into 55-gal poly. End C. Complete list @ end of day.

1433 Weather Temp. 97.2°F Wind from SW @ 5.4 mph
Humidity 34% Sunny.1609 MBA being ~~conf~~ sorted for shipment prep. 99% MBAs1630 Sample collected in tank 1 & tank 2 ^{will be} sent to Test America, TN.

1715 End of activities. Meeting - Summary of completed tasks:

1. 5-gal poly transfers into 55-gal poly. \rightarrow - (10) Canvassing TC 762 L-3 $\xrightarrow{\text{into}}$ (1) 55-gal poly- (6) 4-Bromomethylbenzene (pure) \rightarrow (1) 55-gal poly- (8) Spallquen-2 (Solid) \rightarrow (1) 55-gal poly- (2) Unknown $\xrightarrow{\text{bulkled into}}$ AST Tank #3 w/ pH 5- (3) Bromobenzene \longrightarrow organic AST- (2) mS mG S-04 (Magnesium sulfate anhydrous) $\xrightarrow{\text{into}}$ organic- (1) n Propyl bromide (tech) $\xrightarrow{\text{into}}$ another n Propyl bromide drum

8/30/11

cont.. 1. 5-gal poly transfer (cont.)

- (1) diBromobenzene 99% solid $\xrightarrow{\text{into}}$ another 0BB drum
 (2) HazCat samples $\xrightarrow{\text{into}}$ organic AST
 (3) Bromopyridine $\xrightarrow{\text{into}}$ 30 gal poly drum
 (7) Phenol $\xrightarrow{\text{into}}$ 30 gal poly drum.

2. To date, tank measurements:

- AST Tank #2 (supposedly 50/50 HBr) = pH 3,
 = 7 ft 2 in contents
 (4300 gal) approx.
 AST Tank #3 (supposedly p-Bromo...) = pH 5
 = 7 1/2 inches contents
 = 375 gal.

3. As of today, remaining tasks on-site:

- (1) DiBromofluorobenzene (crude)
 (1) mBPM (m-Bromofluoromethane), wet/pure
 (6) 0BBs diBromoToluene, mix

1730 START/ERRS secure site - OSC/START/trucks depart Site -

SLP

8/31/11

0630 START/ERRS arrive on-site.

Combined H&S meeting. Attendance: ERRS - 7 / START - 1

Topics discussed:

1. operations - Continue to transfer mBAs

- Sample AST Tanks 1&3
- Buoy checks on drums, security locks on Tank farm
- Repalletize HBr drums & shrink wrap.

2. Safety - Slip/Trip/Fall

- vapor hazards, splash hazards.

3. START - air monitor, documentation

Weather forecast: Low 74/ High 97, partly cloudy

0647 Meeting end. ERRS prepare for daily activities. START prepare air monitor

0652 START air monitor warehouse, & around site. No significant readings

0710 ERRS consolidating m-Bromonitroate 55-gal poly (partially full) ^(mBN) into other mBA drums to make it full. Splash protection
 ERRS checking & securing buoys on all drums.
 ERRS begin site maintenance

0733 Weather temp 79.3°F Wind from SE @ 2.2 mph
 humidity 63% Partly Cloudy,

0900 Plastic pallets arriving from Altiras. ERRS begin to place drums (99% HBr on new pallets, shrink wrap).

26

8/31/11

1040 ADES Rep- Jonathan Wells & Brett Baker arrive on site- Towers Site, monitor progress.

1110 ADES depart site

1130 Lunch

1200 Back from lunch. START air monitor site, no significant readings
ERTS continue mBA transfer & site maintenance.

1335 FedEx arrive on-site to pick up water samples from inside AST tank 1.
Sample from AST, Tank 1 will be sampled for TOX 9020B,
surfactants, pH, metals, Flashpoint, Cyanide, Bromide,
SVOCs & VOCs

1430 Weather temp 101.1° Wind from S @ 6.9 mph
humidity 34% sunny

1730 START/ERTS secure site. OSC/START/ERTS depart site.

Note:-
- Scheduled Labor Day break begins tomorrow.
- OSC mAbies will demobilize off site
- 1st day back on-site Wed 9/1/11. OSC Adam Adams
will resume federal on-site coordination.

My
of

27

9/1/11

0630 START/ERTS arrive on-site from a scheduled Labor Day Break.

Note that ERTS PCA is now replaced with Tyrone Price.

Combined H&S meeting. Attendance: ERTS-7 / START-1

Topics discussed:

1. operations - Stage & bulk remaining organics down to AST 3.
- Re-stage mBAs inside warehouse. Re-stage HBr drums (no pick-up today, rescheduled TBO)
2. Safety- vapor pressure/hazard, splash hazard, slip/trip fall
3. START - air monitor, documentation

0649 Meeting end. ERTS begin daily activities. START prepare monitor.

0700 START air monitor inside warehouse & around site. No significant readings

0705 ERTS begin re-staging drums (HBr). Note: HBr drums will not be picked up today per vendor.

ERTS prepare valve/gauge in tank farms for drum transfer.

0800 OSC Adams arrive on-site & resumes federal On-Site duties.

0857 Weather temp 65.5°F Wind from NW @ 8.3 mph
humidity 64% sunny.

1025 BTX Air Express on-site to pick up samples for vendor Attiras.

Samples were collected on 8/30/11 from 55-gal drums w/c came from Tank #6 (48% HBr) & Tank #7 (White/Pure HBr)

28

9/7/11

1040 Contents of drums in 55-gal poly being pumped into AST Tank #3. Face shield, gloves, apron use. Complete list of transferred materials at end of day.

1125 ADEQ Michael Gates on-site. Site tour & get update on progress from OSC/START/ERRS RM.

1145 ERRS lunch

1245 ERRS Back from lunch. Continue with transfer of contents in 55-gal poly to AST, tank #3. See complete list @ COB.

1257 ADEQ Gates depart site.

1306 START Lunch

1340 START Back from lunch. Air monitor around Site, no significant readings.

1402 Weather temp 81.3°F Wind from NW@ 7.6 mph
Humidity 41% Sunny

1440 Philips Services Corporation (Avalon, TX) vendor on-site to collect 1-ft samples of the following (ERRS assisted in sample collection): toluene (wet/pure), toluene (recycle), toluene (bromo-contaminated), m-bromotoluene, fluorotoluene, bromobenzene, m-bromofluorobenzene, n-propyl bromide, & methanol.

1705 Samples collected, packed, Chain of custody signed.
PSC Representative departs site.

1710 Team meeting. List of drums transferred to AST, tank 3 ↗
2. List of activities completed

29

9/7/11

(cont..)

1. Re-staged mBA drums in warehouse.
2. Re-staged HBr drums into North Drum Pad.
3. Stage drums to be bulked tomorrow:

Dibromotoluene (solids) - (1) 55-gal poly
Bromobenzene (solids) - (1) 55-gal poly
Unknown (solids) - (5) 55-gal poly
dibromoform de bromo - (3) 55-gal poly
di bromo form de bromo - (1) 275-gal tote

4. Drum contents transferred into AST, TANK #3. All 55-gal poly
Resulting volume = 4,900 gal (8 ft. 4 in product)

(7) n-Amyl bromide (pure)	(1) n-Amyl bromide (T)
(1) n-Amyl alcohol (recycle)	(4) n-Bromoalcohol (high purity)
(3) n-Bromo butane (recycle)	(3) n-Bromo butane (technical)
(2) ^{Bromo} ethyl benzene (pure)	(1) o-bromotoluene
(1) o-bromo fluorobenzene	(3) 2,3 dibromobutane (pure)
(2) n-heptyl bromide (wet/pure)	(1) MBFB
(8) methanol (bromo contaminated)	(3) t/bromo benzene
(1) Bromobenzene	(3) p-Bromoanisole (recycled)
(1) Anisole	(2) o-Bromoanisole
(1) p-Bromopentanobenzene	(1) o-Bromobutoxybenzene
(1) p-Bromoisobutane (wet/pure)	(1) m-Bromotoluene (pure)
(1) m-dibromobenzene (HP)	(1) m-Bromo chlorobenzene (pure)
(2) para-bromo fluoro benzene (HP)	(1) di-bromotoluene (crude)
(7) Unknown	

1730 ERRS/START secure site. OSC/START/ERRS depart site.

30

9/8/11

0630 OSC / START tanks arrive on-site

Combined H&S meeting. Attendance: OSC-1 / START-1 / ERSS-7
Topics discussed:

1. operations - transfer to 5,000 gal tanker truck from AST #4
 - collect samples from non-haz solids (iron filter cake),
AST Tank #2, AST tank #3
 - transfer liquid to AST tank #3 (salt water)
 2. Safety - hearing & eye protection / eye contact.
 3. START - air sample, documentation
- Weather forecast: Low 53 / High 75 sunny

0655 Meeting end. ERSS prepare for activities above. START calculate monitor

0704 START air monitor around warehouse & site. No significant readings

0710 ERSS locating, separating, drying misc. fractionated water
(i.e. MFBF overhead water, etc...) scattered throughout the property.
see complete list @ end of day.0830 5,000 gal tanker truck (from Vickery Transportation) collects
aprx. 4,000 gal of liquid from AST, Tank #41034 Vickery tanker truck completes transfer, signs manifests,
depart site to a local weighing station off-site (with an
ERSS crew). ERSS notes that remaining contents in
AST Tank #4 is 2ft. 7in (Apx. 150 gal); Waste manifest #
004613303 FLE

31

9/8/11

cont...

Gross wt. 74,520 lbs

Tare wt. 31,340 lbs. (tank weight empty)

Net weight 41,020 lbs. (@10,255 lbs/gal = 4,000 gal)

Truck departs west Memphis, AR to disposal facility
Vickery Environmental @ Vickery, OR1100 ERSS collect samples (liquid) from AST #2 & AST #3
(solids) iron filter cake.

Prepares shipment to Test America in Nashville, TN for analysis

1210 Lunch

1240 Back from lunch. Air monitor around site. No significant readings

1300 ERSS begin transfer of mixed water to AST tank #3. Splash
protection/apron/face shield/gloves. Complete list @ end of day.1400 ERSS begin consolidating partially full drums in bulk truck pad,
Level C. See complete list @ end of day.1538 Weather temp. 81.5°F Wind from NW @ 8.3 mph
humidity 41% sunny

1620 FedEx picks up samples collected @ 1100 hrs.

1

1715 Meeting. List of completed activities:

+ Tank #1 volume = 150 ft³

See next page →

9/8/11

$$\begin{aligned} \text{Vol} &= \pi r^2 h \\ &= (3.14)(5)^2(17) \\ &= 1335.6899 \text{ ft}^3 \end{aligned}$$

$$\begin{aligned} 1 \text{ ft}^3 &= 7,480.5 \text{ gal} \\ &= (1335.6899)(7,480.5) \\ &= 99,891.08 \text{ gal} \quad \boxed{\text{AST}} \end{aligned}$$

1. Note: AST height = 17 ft., radius = 5 ft., est. gal volume per drum Rm = 48,950 gal/

AST #1 = height 16' product = Appx. 9398.4 gal

AST #3 = height off ~~the bottom~~ = 8' 9" = Appx. 5,139.75 gal

2. AST #4 = see 1034 hrs - entry for disposal info.
= Remaining height = 2' 7" = Appx. 1500 gal

3. Contents of drums bulked into AST #3:

- (4) dibromotoluene overhead water
- (6) bromobenzene overhead water
- (17) MBFB fractionation
- (29) MBFB non-distilled water
- (11) unknown neutral water
- (5) unknown acids
- (2) de-bromo benzene for de-bromo
- (1) n-ethyl bromide
- (1) n-butyl bromide
- (1) n-octyl bromide

Total Bulked = 77 drums

4. Consolidated from partially full drums to drums with similar contents.

- (4) de-bromo benzene $\xrightarrow{\text{into}}$ (1) 55-gal poly
- (7) MBFB $\xrightarrow{\text{into}}$ (2) 55-gal poly
- (2) Bromobenzene $\xrightarrow{\text{into}}$ (1) 55-gal poly
- (5) 3,5 difluorobromo benzene \rightarrow (1) 55-gal poly
- (2) Benzaldehyde \rightarrow (1) 55-gal steel
- (2) m-Chlorobenzene \rightarrow (1) 55-gal poly

9/8/11

4. (Cont...)

- (2) X BFB into \rightarrow (1) 55-gal poly
- (3) p-fluorobenzoate \rightarrow (1) 55-gal poly.

5. Staged

Total = 27 drums consolidated to (9) 55-gal drums

5. (15) 55-gal poly with 1-6 inches sludge will be consolidated @ a later date.

1730 SMART/ERRS secure site - OSC/SMART/EPA depart site.

9/9/11

0630 START/EMR/OSC arrive on-site

Combined H&S meeting. Attendance: OSC-1 / START-1 / ERSS-7
Topics discussed:

1. Operations - consolidate drums with sludge/solid
 - transfer any remaining liquid to AST, Tank #3 (pH 5.6)
2. Safety - proper ergonomics when transferring drums.
 - electric saw, watch for flammability
 - adapt with situation, take initiative.
 - Fork lift traffic, PPE, eye protection, splash hazards
3. START - air monitor, documentation

0645 Meeting end. ERSS prepare for today's activities. START prep air monitor.

0650 START air monitor inside warehouse & around site. No significant reading.

0700 ERSS begin to cut drums containing solids/sludge. Apron, gloves, electric saw, face shield.

0710 ERSS begin consolidating solids/sludge into totes. Level C.
Complete list of consolidated materials @ end of day.
START photo/video documentation0829 Weather temp 66.4°F Wind from SW @ 2.2 mph
Humidity 69% Sunny

1100 Lunch

9/9/11

1145 Back from lunch. START air monitor around site. No significant readings

1200 ERSS continue bulkering solids/sludge.

1335 ERSS begin to transfer liquid, that settled on top of the sludge/filids in totes, into AST tank 3 (pH 5-6). Solids remain on bottom of tote & will be profiled @ a later date.
ERSS continue consolidating/bulkering solids/sludge.1415 Weather temp 86.2°F Wind from WSW @ 11.4 mph
humidity 35% Sunny.1500 Prelim results from AST tank #1 (killed organics & process water)
Sample collected on 8/31/11 (See notes). See digital files for results.

1710 Team meeting. List of completed tasks today:

1. Solids/sludge bulked into totes.
 - (3) 55-gal m-dibromoobenzene
 - (23) 55-gal XBFB (H)
 - (9) 55-gal bromobenzene (H)
 - (2) 55-gal dibromo for debrromo
 - (2) 55-gal DBF (H)
 - (1) 55-gal tosone mix XBFB (wet/pure)
 - (8) 55-gal X-bromotoluene (bottoms)
 - (8) 55-gal unknown


cont. →

36

9/11
Cont...

2. Four (4) totes were filled with sludge & the liquid phase that settled on top of the sludge was transferred into AST #3.
3. Remaining (9) 55-gal steel drums contained liquid phase settled on top of solids were transferred into AST #3. The solids remaining will be taken out @ a later date. Note, each of 9 drums has approx. $\frac{1}{2}$ of solids per drum.

1730 START/ERS secure site. OSC/START/ERS depart site.


37
9/10/11 (Saturday)

0630 START/ERS arrive on-site.

Combined H & S meeting. Attendance: START-1/ERS-1
Topics discussed:

1. Operations - Filter X-Bromo toluene using 50 micron filter
2. Safety - PPE, stay hydrated, splash hazard
3. START - air monitor, documentation

Weather forecast: Low 61°/High 86, wind from SW, sunny

0642 Meeting end. ERS prepare for day's activities. START prep air monitor

0652 START air monitor around warehouse & site. No significant readings.

0700 ERS begin filter of X-Bromo toluene using a 50-micron filter by Level C, face shield. (Per vendor, when samples were shipped, a sludge was noted @ bottom of drums. Cost increase in shipment to vendor. So vendor & ERS decided to ship filter the XBT prior to shipment). Vendor on-site by 9/14/11.

0737 Weather temp 70.0°F Wind from NW@3.8 mph
Humidity 72% Sunny

1210 Lunch

1242 Resume work. START air monitor around site. No significant readings.
ERS continue transfer/filter of XBT drums via 50 micron filter. →

38

9/10/11

1245 Weather Temp 87.6°F Wind from South @ 3.8 mph
Humidity 41% Sunny.

1710 meeting - List of activities completed:

1. Forty-eight (48) X-bromoethene in 55-gal poly drums filtered via 50-micron filter.

1730 START / ENRS secure Site. Depart Site.

MP

39
9/11/11 (Sunday)

0630 START / ENRS arrive on Site

Combined H&S meeting: Attendance: START-1 / ENRS-6 (Note:
ENRS foreman demobilized off-Site & will temporarily be
replaced by ENRS James Drake, Jr.)
Topics discussed:

1. Operations - Continue with filtration of XBT drums, 50 micron filter.
 2. Safety - splash hazard, drum overflows, stay focused
- flammability & corrosiveness.
 3. START - air monitor, documentation
- Weather forecast: Low 62/High 85; Sunny wind from N-

0642 Meeting end - ENRS prepare for day's activities. START prepare monitor

0652 START air monitor around warehouse & Site. No significant reading.

0700 ENRS continue to filter X-bromoethene (catalytic, technical, wet/pure),
using 50-micron filter, per vendor's request.
Level C (canary), face shield, gloves

0752 Weather temp 69.2°F Wind from SE @ 2.2 mph
Humidity 85% Sunny

1200 pt
1300 Lunch

1245 Resume work. START air monitor, no significant readings.
ENRS continue to transfer XBT. →

40

9/11/11
(Sunday)

1430 Weather temp 91.6°F
humidity 38% Wind from N @ 13.0 mph
Sunny

1715 Meeting- List of completed tasks:

1. Another forty-eight (48) x-Bromotoluene, in 55-gal poly drums, filtered via 50-micron filter.
Total filtered XBT to date: (96) 55-gal poly -

1730 ERHS/SPART secure Site. Depart Site.

Up

41

9/12/11

1630 ERHS/SPART arrive on Site

Combined H&S meeting: Attendance: ERHS-6 / SPART-1
Topics discussed:

1. Operations - transfer/filter sludge into new drum. Skim off liquid on XBT crude.
- locate & filter bromoketones.
 2. Safety - splash hazard, spilling, stay faced,
keep moving & don't stay @ one spot too long.
 3. SPART - air monitor, documentation
- Weather forecast: Low 70/High 95, wind from N.E.

0645 Meeting end - ERHS prepare for activities- SPART prepare air monitor

0655 SPART air monitor in warehouse & around Site- No significant readings

0701 ERHS begin transfer ^{filter} of sludge of x-bromotoluene (crude).
50 micron filter - Level C.

ERHS begin to clean drums filled/filtered XBT over last two days. Drums will eventually be relabeled.

0739 ERHS decides remaining XBT drums too thick to filter.
XBT drums will be bulked in a ~~forklift~~ instead.
See complete list @ end of day. Bulking done in Level C - Air monitor.

9/12/11

0754 Weather temp 73.0°F Wind from NE @ 0.5 mph
humidity 80% Sunny.

1100 lunch

1130 Back from lunch. START air monitor around Site. No significant readings.
1145 ENRS resume work: consolidating, clearing drums, etc.
complete list of tasks @ end of day.

1434 Weather temp 93.6°F Wind from E @ 9.2 mph
humidity 36% Sunny

1715 Combined meeting. List of completed task:

1- Filtered X-Bromotoluene:

(1) 55-gal poly - Total shipped to date: (97) 55-gal poly.

~~✓~~ *Note: per ENRS RM, X-bromotoluene will be labeled

2- Bromotoluene (similar with XBT; combustible,
not flammable, Non-NR regulated, etc..)

2. X-Bromotoluene (crude) sludge consolidated:
(18) 55-gal poly $\xrightarrow{\text{into}}$ (3) 275-gal totes.

3. Bromobenzene ("good") consolidated:

(16) 55-gal poly $\xrightarrow{\text{into}}$ (3) 275-gal totes.

Cont--

9/12/11

4. Staged / segregated "good" (clear) Bromobenzene:
(16) 55-gal poly. Will be re-labeled for shipment.

5. Staged drums containing acids & alkaline to transfer
in ARTs tomorrow.

1730 ENRS/SMART secure Site. Depart Site.

44

9/13/11

0630 START / ERRS arrive on-site.

Combined H2S meeting - Attendance: ERRS-6 / START-1

Topics discussed:

1. operations - transfer of acids & alkalines to AST #4 & #2
 - clean off & related XBT & BB drums
 - filter DBT rates

2. Safety - stay hydrated, spill/splash hazard

3. START - air monitor / documentation

Weather forecast: low 69 / High 94, Wind from South 5 mph

0639 meeting end. ERRS prep for day's activities. START prep air monitor.

0649 START air monitor around warehouse & site. No significant readings.

(0655) ERRS begin (continue) cleaning/scrubbing X-bromotoluene & bromobenzene drums; re-label.

(0720) ERRS begin filtering DBFB/Dibromotoluene mix from a tote to another tote. See complete list @ end of day. 50-micron filter, level C.

0934 Weather temp 82.4°F
humidity 68%Wind from SE @ 1.6 mph
Sunny

1130 Lunch

45

9/13/11

1205 Back from lunch. START air monitor around site. No significant readings.

1210 ERRS begin acid transfer to AST #4 - See complete list @ end of day.

1215 ERRS begins alkaline transfer to AST #3 - see complete list @ end of day.

1322 Weather temp 96.1°F

Humidity 41%

Wind from E @ 5.4 mph

Sunny

1710 Combined meeting. List of completed activities today:

1. (6) 275-gal tote containing DBFB/dibromotoluene mix filtered via 50-micron filter.

2. Consolidated (2) totes of DBFB/DBT mix into (1) tote.

3. Staged: (4) totes of XBT } will be profiled
(3) totes of bromobenzene }4. AST Tank #4: ^{55 gal poly}
(1) fluorobenzene acid transferred into AST #4

(2) 55 gal poly unknown pH <4

Total on AST #4: 2 ft. 4 in. = Appx 1225 gal liquid

5. AST Tank #3:

(1) 55-gal unknown mixed organics into AST tank #3

Total on AST #3: 7 ft. 5 in. = Appx 4300 gal liquid

6. AST Tank #2: alkalines/caustics

(1) 55-gal mixed organics

(1) 55-gal methanol/Bromine } transferred into AST #2

(5) 55-gal unknown

Total on AST #2: 14 ft. 5 in. = Appx. 6,500 gal. liquid

7. misc.: Tank AST #1: 13 ft 10 in. = Appx. 8100 gal liquid.

46

9/14/11

0630 START/EPRS arrive on-site.

Combined HHS meeting - Attendance: EPERS - 6 / START - 1

Topics discussed:

1. operations - load XBT drums on vendor's truck
 - sample (composite) sludge on tanks
 - filter DBFB liquids

2. Safety - vapor ^{hazard}, PPE, fatigue

3. START - air monitor / documentation

Weather forecast: Low 60 / High 88, Partly Cloudy, 30% chance rain.

0645 Meeting end. EPERS prep for activities. Start prep air monitor

0655 START air monitor around Site & warehouse. No significant readings.

0720 Composite sludge sampling in totes for disposal profiling, Level C.

0730 EPERS begin transfer of XBT drums into shippable pallets.

0835 Weather temp 77.2°F Wind from NE @ 9.8 mph
Humidity 79% Cloudy / Scattered showers

1135 EPERS lunch

1153 AQEQ Michael Gates on-Site for Site walk & update on progress

1217 AQEQ depart Site

1220 EPERS back from lunch. Begin DBFB/Dibromotoluene mix filter (50 microns), Level C. See complete list @ end of day.

1227 START lunch.

47

9/14/11

1257 START back. Air monitor around Site - No significant readings

1314 Disposal Boxtruck from PSC (Chemical Reclamation Services). EPERS begin loading truck with 55-gal poly drums of x-bromotoluene.

1415 PSC truck signs manifest (# 0000 40125GBF), OSC Atoms signs. EPERS depart with truck driver to a local weigh station.

1440 EPERS return to Site with weight ticket. Truck depart W. Memphis to facility in Avalon, TX.

Gross weight 72,840 lbs

Tare weight 31,980 lbs (truck empty)

Net weight 40,860 lbs of liquid (10.91 lbs/gal)

EPERS continue with filtering, segregating, consolidating, etc...

1618 Weather temp 85.1°F Wind from E @ 10.7 mph
Humidity 74% Partly Cloudy.

1630 Sludge samples picked up by FedEx to Test America in Nashville, TN - profiling

1715 Meeting - List of completed activities:

1. (72) 55-gal poly with x-bromotoluene shipped off-Site to PSC
2. Composite samples of sludge in totes sent to Test America in Nashville, TN for disposal profiling.
3. (2) 55-gal poly w/ bromotoluene filtered using 50-micron bag filter to save on disposal surcharges for shipment prep.
4. (14) partially full 55-gal poly containing DBFB/Dibromotoluene mixed consolidated into (2) totes (275-gal totes) -

9/14/11 (Cont...)

5. (1) 55-gal poly containing unknown mixed organics transferred into organics AST, Tank 3.


6. (1) 55-gal poly containing methanol bromine transferred into the caustic AST, Tank #2.

Note: Sprofile to date: ASTs 1, 2, 3, ~~filter cake~~, & sludge intakes. Maintenance, segregation, & bunkering as needed.

1730 START/ENDS secure Site. OSC/SMART/EMRS depart Site.

WAF


"Rite in the Rain®
ALL-WEATHER WRITING PAPER



Copier & Ink-Jet Paper



Bound Books




Loose Leaf / Ring Binder



Memo Books



All-Weather Pens



Notebooks

www.RiteintheRain.com



"Outdoor writing products...
...for outdoor writing people."



RECYCLABLE

"Rite in the Rain" - A unique All-Weather Writing paper created to shed water and enhance the written image. It is widely used throughout the world for recording critical field data in all kinds of weather.

Available in a variety of standard and custom printed case-bound field books, loose leaf, spiral and stapled notebooks, multi-copy sets and copier paper.

For best results, use a pencil or an all-weather pen.

a product of

J. L. DARLING CORPORATION
Tacoma, WA 98424-1017 USA
www.RiteintheRain.com

Item No. 391
ISBN: 978-1-932149-22-7

©
Made in the USA
US PAT NO: 6,863,940



6 32281 39112 8

Diaz Intermediate Corp. REMOVAL


CERCUS # ARR 000005843



"Rite in the Rain"
ALL-WEATHER
JOURNAL
No. 391

Logbook #4 of 4

TDD # T0-0001-11-06-03



PAGE LEFT BLANK

0630 ERAS/START arrive on-Site.

Combined H&S meeting. Attendance = ERAS-6/START-1

Topics discussed:

1. operations - Bulk acid pick up by Vickery Environmental
- Skim liquids off top of DBFB / DBT mix.
2. Safety - Stay focused, take your time but do work efficiently
3. START- air monitor / documentation

Weather forecast: Low 51 / High 74, Wind from NNE @ 15-25 mph

0642 Meeting end - ERAS prep for day's activities. START calibrate multimeter

0655 START air monitor around warehouse & Site. No significant readings

0715 ERAS begin filter of DBFB/ B-kromotoluene mix from 5 gal poly
to a 2.75 gal tote using a 50 micron bag filter (in
preparation for disposal). Level C - See complete list
at end of day.

0730 Vickery tanker-truck arrive on-Site. Begin bulk load of
liquids in AST #4 (acids / corrosives pH < 2). See
complete list @ end of day.

0820 Vickery truck signs manifest (#004617935 FLE) truck
driver & OSE Adams signs.
ERAS depart Site with truck driver / load
to a local weigh station. Cont -

4 9/15/11

(cont..)

0845 EMRS return to Site with weight ticket. Tanker truck depart West Memphis bound to disposal facility in Vicksburg, MS.
Gross weight 54040 lbs
Tare weight 35000 lbs (truck empty per truck driver)
Net weight 19040 lbs (liquid from AST #4.)
Note: Driver stated he measured 1800 gal on truck.
Therefore $19040 \text{ lbs} / 1800 \text{ gal} = 10.57 \text{ lbs/gal}$

0846 Weather temp 58.5°F Wind from NW @ 9.2 mph
humidity 80% Cloudy

1132 MBA drums being relocated to N-Drum Pad for transhipment in prep for shipment

1130 Lunch

consolidation of

1210 Back from break, EMRS continue to OSBFB/dibromo-toluene mix.
See complete list @ end of day.

EMRS begin cleaning & relocating drums etc ...

1240 START air monitor around Site - No significant readings

1420 Weather temp 75.4°F Wind from E @ 8.3 mph
humidity 52% Sunny.

1700 Team meeting - List of Completed tasks:

1. (4) partially full 55-gal poly drums containing OSBFB/dibromo-toluene mix (sludge) consolidated into (7.5) 275-gal totes

(cont..)

9/15/11

5

2. (90) partially full 55-gal poly drums containing OSBFB/dibromo-toluene mix filtered using a 50-micron bag filter, to save on disposal surcharges & consolidated into four (4) 275-gal totes in prep for disposal shipment.

3. The remainder of corrosive (pH < 2) liquid from AST, Tank #4 shipped off-Site, in bulk for disposal. See 0845 hrs. entry for Net weight.

1730 START/EMRS secure site. OSC/SMART/EMRS depart Site

WDF
Note: On 9/16/11 Vicksburg Environmental reports that tanker truck contents received in Vicksburg, MS facility. Contents of tanker truck is 1855.98 gallons. See waste manifest (scanned) for documentation from Vicksburg.

-jap-

6 9/16/11

0630 EPRIS/START arrive on-site - off
Combined H&S Meeting: Topics Attendance: EPR S-6/START-1
Topics discussed:

1. operations - sludge transfer DBT/DBFB mix & annuls
- repackaging mBMs & DBTs prepare for shipment
2. Safety - splash hazard, respirator, PPE
3. START - air monitor / documentation

Weather forecast: low 57/high 72; wind from NE @ 5 mph, cloudy

0645 meeting end. EPRIS prep for activities today. START prep air monitor.

0659 START air monitor around Site & warehouse. No significant readings.

0710 EPRIS labeling/cleaning drums in drum pod, prep for shipment
EPRIS consolidating drum contents into totes. Level C. See list @ end of day

0851 Weather temp 60.3°F Wind from NE @ 2.2 mph
Humidity 63% Partly Cloudy

1100 Lunch Break (Early)

1130 START Lunch break. EPRIS continue with consolidation, maintenance, check bags,
segregation of drums.

1203 START back from lunch. Air monitor around Site. No significant readings.

1220 Consolidation of di-bromoanisole (solids) into totes. Level C. See list @ end of day.

1331 Weather temp 75.2°F Wind from NE @ 3.8 mph
Humidity 42% Cloudy

9/16/11

7

1710 Meeting. List of completed tasks:

1. (52) partially full 55-gal poly containing DBFB/Dibromothiophene mix (sludge) consolidated into (9) 275-gal totes.

2. (7) partially full 55-gal steel drums containing di-bromoanisole (solids) consolidated into (1) 275-gal tote.
Totes of sludge/solids to date: 34 totes.

3. (3) partially full 55-gal drums of m-bromoanisole consolidated into (1) 55-gal poly drum.

4. (2) 55-gal drums containing ditenomotellurene, repackaged into two (2) new shipable 55-gal poly drums.

5. Segregated, packaged, charged pallets/kwsp of drums to be shipped off on Tues 9/20 vs. Thurs. 9/22.

1730 START / EPRIS secure site. OSC/START/EPRIS depart site.

NJP

8 9/17/11

0630 ERSS/START arrive on Site.

Combined H&S meeting- Attendance: ERSS - 6 / START - 1

Topics discussed:

1. operations- complete bulkering activities & few open packs

- Inventory & reorganize all drums in Boiler room.
- Decon zinc precipitate solids from 2ndary containment
- Reorganize drumming pad area, prep for shipment

2. Safety- splash hazards, pitch points, PPE, good communication, flow.

3. START- air monitor, documentation

Weather forecast: Low 60/High 81°F; Partly Cloudy, Wind from S E 5 mph

0655 Meeting end. ERSS prep for activities - START prep for air monitoring

0705 START air monitor around warehouse & Site. No significant readings

0720 ERSS begin consolidating 55-gal drums solids into totes. Complete list @ end of day. Level C - PPE.

ERSS prep drums for shipment (i.e. clean, labled, repalletize, shrink wrap)

0830 Weather temp 66.6°F Wind from NE @ 6.9 mph
Humidity 74% Partly Cloudy

1140 lunch break

1220 Back from break. START air monitor around Site, No significant Readings.

(Cont.) 9/17/11

9

ERSS continue to consolidate drums/over pack. List @ end of day.

ERSS begin to clean/decon zinc precipitate solids in New & Old Tank Farm.

1400 Transfer of MBFB (batched toluene/annurate mix) tote into a new shippable 275-gal tote.

Begin to clean out/clear containers (i.e. paint buckets, used oil, etc...) from inside the Boiler Room- Seegack.

1434 Weather temp 86.0°F

Humidity 41%

Wind from SE @ 6.0 mph

Sunny.

1720 Meeting- List of completed tasks today:

1. Decontaminated the zinc precipitate solids from the 2ndary containment areas in both the Old & New Tank Farms.
2. Various containers located inside the boiler room (i.e. used oil, soda ash, MgSO₄, etc.) were segregated, & will be consolidated/disposed at a later date. Note: items not listed on this logbook but will be listed on the final inventory list.
3. (1) 55-gal drum containing x-bromotoluene reported into (1) new shippable 55-gal poly.
4. (1) 275-gal tote containing MBFB (once batched toluene/annurate mix) repackaged into a shippable tote.

→
Cont..

10 9/17/11

5. (2) 55-gal drum containing bromotoluene consolidated into an existing partially full, 55-gal drum containing bromotoluene
6. (4) partially full 55-gal poly drum containing sludge
(Weber consolidated into ~~275~~) 275-gal toks. Drums contain:
 - 1 - Dibromo tolulene
 - 2 - di bromo anisole
 - 1 - di bromo anisole (Wet/Pure) solid
7. (47) pallets of drums packaged, labeled, shrink wrapped & ready for shipment.

1730 START/ERRS secure site. Depart facility.

MK

9/19/11

11

0630 START/ERRS arrive on-site. Note: ERRS Foreman Chad Rotterform resumes fireman duties (from a scheduled break). Two additional ERRS crew ^{site} attend combined H&S meeting. Attendance = ERRS - 9 / START - 1

Topics discussed:

1. operations - decon drums, continue to stage drums, reorganize lab
2. safety - skin contact, pitch or pinch point, total awareness, watch out for two new crew members & for each other.
3. SPPA - air monitor / documentation.

Weather forecast: Low 66 / High 77 winds from W @ 5-10 mph Partly cloudy

0655 Meeting end. End prep for day's activities. START prep materials.

0705 START air monitor around warehouse & site. No significant readings.

0715 ERRS pump rain water (settled in from last night's rain) from fire lift pod to New Tank Farm 2nd story containment. Plan: Let rain water settle on tank farm, pH, neutralize if necessary, drain to sanitary sewer

0800 Prep Bulk truck pad for drum wash (i.e. place liners, fill tanks with potable water to use as a modified pressure washer) etc.

0905 Days begin to decon 55-gal drums empty. Cut drums, pressure wash in bulk truck pad, RCRA empty (wash), & NOT RCRA clean (multiple wash). Level C - PPE

1016 Weather temp 70.7°F
Humidity 94%

Wind from W @ 2.2 mph
Rainning

12 9/19/11

1100 ERRS lunch.

1115 START lunch

1130 ERRS resume work. Begin prep for more decon drums. pH of New York 8.0^{2.0mg}

1145 START back from lunch. Air monitors around Site. No significant readings.

1200 ERRS PM provides START a copy of final profile for AST 1 - per ERRS Rm.
Same profile will be used for AST #3 as AST #1 has a higher conc. analysis.
Both AST 1&3 tank contains organics/liquids: See profiles.

ERRS continue to decon drums "RCRA empty." Level C.

ERRS continue to label drums (label provided by vendor), shrink wrap, & stage in Drum Pad.

133 Weather temp 77.5°F

humidity 85%

Wind from N @ 1.6 mph

Partly cloudy

1600 ERRS filter decon water (50 micron bag) & liquid placed in 3rdary^{cont.} New York

1715 meeting - List of completed tasks today:

1. (68) pallets (4) 55 gal poly each; labeled, shrink wrapped,
& staged ready for shipment tomorrow.

2. (97) drums cut, wasted (RCRA empty), decont.

1730 START/ERRS secure Site, depart Site.

13

9/20/11

0630 START/ERRS arrive on-Site.

Combined H&S meeting. Attendance: ERRS-9/START-1

Topics discussed:

1. operations - cutting drums, load truck, consolidate, shrink wrap
2. Safety - spotter, electric current/hazard, repetitive motions, awareness, stress/stain, eye contact.
3. START - air monitor / documentation

Weather forecast: Low 65/High 75, Cloudy; Wind from SW @ 5-10 mph

0645 Meeting end. ERRS prep for activities. START prep air monitor-

0650 START air monitor around warehouse & Site. No significant readings.

0701 ERRS begin cutting, deconing 55 gal poly drums to "RCRA empty" stocks. Saranex, face shield. Electric saw.

0751 1st PSC Box truck on-Site to load non-regulated m-kromaneite
Complete list by departure of all trucks

113 Weather temp 71.2°F

Humidity 91%

Wind from NE @ 2.2 mph

Cloudy

115 All four PSC trucks loaded, signs manifests, departs Site with
one ERRS crew to a local weigh station.

14 9/20/11

marked #	contents/# of pails	loaded-tare weight = <u>net weight</u>
008944317 JJK	(68) DDFB / DBT	43480 lb
008944316 JJK	(66) BBFB / OBT	41240 lb
008944318 JJK	(1) XBT	
008944318 JJK	(72) MBA	41640 lb
008944320 JJK	(41) MBA	37860 lb
	(28) XBT	

1150 Lunch Break

1220 Work resume. STAFF are monitor around Site. No significant reading.
ERS continue to decom/cut drums for disposal. RCRA empty, level C.

1330 ERS begin to consolidate Diogene-42 & misc. drums acced. to similar
containing drums. Level C / PPE. Complete list @ end of day.

1410 Weather temp 78.4°F Wind from NE @ 1.6 mph
Humidity 75% Cloudy

1520 RCRA disposal box on-site. ERS places liners. Loads RCRA empty
decom/cut 55-gal poly.

New Tank Farm Secondary containment system pH 8.

1715 2nd disposal box arrive on Site from Waste Management.
Disposal truck on 1520 hrs. full-

15

9/20/11

1720 meeting - List of completed tasks:

1. (69) pallets (47) 55-gal poly drums/pallet) shipped off-site.
2. (16) pallets (54) 55-gal poly drums/pallet) labeled &
shrink wrapped in preparation for disposal.
3. (203) 55-gal drums previously emptied for their haz. substance
were cut into smaller pieces & de-contaminated to
"RCRA empty" status. Total decont'd drums to date: 300.
4. (4) partially full 55-gal drums Diogene-42 consolidated
into (2) 55-gal poly.
5. (2) partially full 55-gal drums bromopyridine into (1) 55-gal poly.
6. (2) partially full " " " n-propyl bromide " "
7. (1) " " " " " bromopentyl consolidated
into an existing bromopentyl 55-gal poly.
8. (1) partially full 55-gal poly drum bromofluorobenzene
consolidated into an existing bromofluorobenzene
55-gal poly.

1730 STAFF/DRRS secure Site. OSC/STAFF/ERS depart Site.

16

9/21/11

0630 START/EPRRS arrive on-Site.

Combined H&S meeting. Attendance: EPRRS - 9 / START - 1

Topics discussed:

1. operations - continue decon drums "RCRA empty," cut into small pieces
- Label, shrink wrap, stage drums for shipment tomorrow.
2. Safety - careful around chain saw, loud noise, fumes, PPE
3. START - air monitor / documentation

Weather forecast: Low 60 / High 89, Wind from N @ 5-10 mph.

0650 meeting end. EPRRS prep for activities. START prep air monitor.

0700 START air monitor around warehouse & around Site. No significant readings.

0710 EPRRS cut previously emptied hazardous substance drums into smaller pieces, decon into "RCRA" empty. Level C, face shield, earplugs
EPRRS begin labeling mFBB, etc.. Repacking, shrink wrap, stage for shipment.
START work on current drum count on-Site. Begin final report writing.

1058 Weather temp 79.5°F

Humidity 72%

Wind from NE @ 3.1 mph

Sunny

1110 EPRRS lunch

1115 ADEA Michael Gates & Brett Baker on-Site - Site tour with ADEA, OSC, START, & EPRRS RM. Provided Excel of current drum count & contents, etc...

1145 EPRRS back from lunch. Continue with decon drums & prep for drum shipment.

17

9/21/11

1206 START lunch

1240 START back from lunch. Air monitor around Site. No significant readings.

1345 Waste Management picks up 30 yd³ roll off box w/ RCRA empty drums.
(Manifest # 31012)

Weather temp 84.7°F

Humidity 58%

Wind from N @ 2.2 mph

Sunny

1453 Meeting with OSC, START, EPRRS RM. Determined ~~based~~ ^{RECYCLED} products:

Based on 2010 volume (221,026 gal). At time removed approx. 13.6%
(approx 30,145 gal) April 1 2011. Since July 2011, Recycled 9.6%
(approx 22,032 gal) by week's end. Total of 23.2% (approx 52,177 gal).
May increase by 0.4% (approx 802 gal) by demob day. See EPA email.

1715 Team meeting. List of completed tasks:

1. Pallets, with (4) 55 gal poly/pallet, labeled & shrink wrapped in prep for disposal/shipment.
2. (30) 55 gal poly, prev. emptied of haz-substances were cut into smaller pieces & deconved to "RCRA empty" status.
Total deconv'd to date: (600) 55-gal poly drums.

1730 START/EPRRS/OSC secure Site. Deposit Site.

Ref

18 9/22/11

0630 ERSS/SPART arrive on-site.

Combined H&S meeting - Attendance: ERSS - 9/SPART - 1

Topics discussed:

1. operations - two drums in disposal truck/vendors
 - decon/cut SS-gel poly to RCRA empty
2. Safety - Biologicals, Hand/foot protection, don't rush in loading.
3. SPART - air monitor/documentation.

Weather forecast: Low 65/high 90°F; Wind 10-15 mph from N; sunny

0631 Meeting end. ERSS prep for day's activities. SPART prep air monitor.

0645 SPART air monitor around warehouse & Site. No significant readings.
First (disposal) box truck arrive on-Site. Celled drums protected.
See complete list after last truck departs today.

0700 ERSS begin bulking residual acid liquid from drums. Level C.
ERSS begin cutting emptied drums & decomming to RCRA empty. Level C.
See list @ end of day.

0806 Weather temp 71.2°F
Humidity 67%
Wind from W @ 4.5 mph
Sunny.

0810 OSC Adams spoke with Chief Wayne Eately of UN Fire Dept.
- OSC invited FD to stay by site next wk. prior to ERSS/
SPART/OSC decont/completion of removal.
- OSC willing to donate remaining PPE & Poly drums

19

9/22/11

0950 ERSS freedom/rm reports (4) SS-gel poly acids discovered on
Empty container storage area. No labels. Meeting with OSC,
SPART, ERSS rm: Plan is to neutralize, then bulk in PAST.

1045 (5) out of 6 expected box truck loaded, manifest signed, heads to local
weigh station with ERSS crew.

1100 ERSS lunch

1115 ERSS crew return with weight tickets. See list after 6th truck
leaves site. Trucks depart for (PSC) Avalon, TX, (Tradebe) Millington,
TN.
SPART eat pre lunch.

1130 ERSS return, continue with decomming activities.

1134 SPART return to Site - Air monitor around Site - No Significant Reading

1258 6th (disposal box truck) arrive on-Site. Loads drums.

1334 6th disposal truck loaded, manifest signed, departs site with an
ERSS crew to a local station.

1355 ERSS crew return with weight tickets. Note - PSC trucks depart
for Avalon, TX while Tradebe trucks depart for Millington, TN.

manifest #	# containers/Contents	loaded Tare (Net weight)	Vendor
00767439AJSK	(77) methanol	31,580 lbs	Tradebe
00767440AJSK	(32) methanol	41,480 lbs	Tradebe
	(30) toluene		
	(21) toluene w/ Bromine		

Cont →

20

9/22/11 (Cont. from previous page)

<u>manifest #</u>	<u># of 55-gal Containers</u>	<u>Contents</u>	<u>Wt/ed - tare</u>	<u>Net Weight</u>	<u>Vendor</u>
008944321JK	(63)	MBFB	35,540 lbs	PSC	
	(1)	Fluorovinylate			
008944322JK	(30)	Bromo-benzene	35,760 lbs	PSC	
	(40)	n-propyl bromide			
008944323JK	(12 totes)	DBFB/DBT	32,920 lbs	PSC	
008944324JK	(2 totes)	DBFB/DBT	*	PSC	
	(10 totes)	MBFB			

* Driver left w/ no weight ticket. Appx. Wt/ed per manifest = 40,000 lbs.

1404 Weather temp: 86.9°F Wind from WNW @ 6.9 mph
Humidity 48% Sunny

End of work day now decided to 1830 hrs. to meet deadline/oblig.

18/15 Combined meeting. List of completed tasks:

1. (6) box trucks on-site for disposal. See summary @ 1355 hrs.
2. (320 poly, 314 steel) 55-gal drums previously emptied of hazardous substance were cut/crushed, & deconned to "RCRA empty".
3. Total to date: 920 poly / 314 steel
4. (24) 55-gal poly containing residual acid from the Empty Container Storage Area were consolidated to (3.5) 55-gal poly.
4. (4) 55-gal poly full of unknowns were discovered @ Empty Container Storage Area. Acidic pH. Plan to neutralize & bulk.

1830 START/END/OSR Secure Site. Depart Site.

21

9/23/11

0630 ERRS/START arrive on-Site

Combined H&S meeting. Attendance: ERRS - 9 / START - 1

Topics discussed:

1. operations - consolidate acids, neutralize as needed.
- load HBR trucks; cut/decon empty drums.
2. Safety - stay focused/alert, signs of fatigue, weather/climate change
3. START - air monitor/documentation

Weather forecast: Low 65/High ~~75~~ 75°; Wind from NNE 5-10 mph; Sunny.

0634 Mtg end. ERRS prep for day. START prep air monitor.

0708 START air monitor in warehouse & around site. No significant readings.

0712 ERRS begin to start cut drums in Empty Container Storage Area, crush steel drums as needed. See list @ end of day.

0830 ERRS consolidate unknown drums (low pH)/residual contents into totes.

0907 Weather temp 62.8°F Wind from NW @ 6.0 mph
Humidity 86% Partly Cloudy.

1100 ERRS lunch break

1120 START lunch break

1145 ERRS back from lunch, continue with liquid transfer to totes. Lure.

1210 START back from break. Air monitor around site. No significant readings.

1230 Waste management picks up crushed RCRA empty containers.
30 yd³. manifest # 31013

22

9/23/11

1323 Weather temp 76.8°F

Humidity 50%

Wind from N @ 6.0 mph

Sunny

1430 ERSS located approx. (25) 55-gal poly HCl 20%E partially full. Consolidated into a tote, neutralize with NaOH caustic Soda, pH will be taken after homogenized (tomorrow). Complete list @ end of day. Level C.

1500 Begin to cut drums, decon to RCRA empty status. Level C, face mask.

1537 Second Waste Management picks up RCRA empty containers. 30 yd³. Manifest # 31014.

1600 Freighters & Freighters on Site. Final packing of HBr drums. ERSS assist in packing.

1611 Email from OSC sent to START regarding Aluminum Chloride shipped on 8/16/11. Manifest # 007672865 DJK. AlCl₃ drums (x13) were rejected @ the vendor's disposal site. Vendor EPA OSC notified Tradebe to incinerate/ dispose of drums & EPA will pay any additional cost for disposal.

1630 Cargo box trucks (x2) from Altairas on-site. Truck drivers leave boxes & will be back on 9/26/11 (Monday) for pick up after completely loaded. ERSS loads cargo box 48% HBr palletized, labeled, shrink wrapped.

1808 ERSS continue to load drums

ERSS continue to cut/decon (RCRA empty condition) drums

23

9/23/11

1808 Weather Temp 79.5°F

Humidity 40%

Wind from N @ 3.1 mph

Sunny

1915 Meeting - List of completed tasks:

1. (2) 30 yd³ drums emptied of their Haz. substances & decon'd to "RCRA empty" condition shipped off-site for disposal.
2. (128) palletized 55-gal poly drums containing 48% HBr loaded into two Cargo box containers. Drums will be shipped off-site on 9/20/11.
3. (36) 55-gal poly drums containing residual & corrosive low pH liquids, retrieved from Empty Container Storage Area, consolidated into one tote. Content were neutralized w/ Sodium Hydroxide & left overnight to complete neutralization.
4. (102) poly & (87) steel 55-gal drums prev. emptied of their Haz. substances decon'd to "RCRA empty" condition & resized into smaller pieces.
Total decon'd & resized to date: (102) poly / (80) steel 55-gal drums.

1930 ERSS/OSC/START secure site. Depart Site

Twp

24 9/24/11

0630 ERSS/START arrive on-site.

Combined H&S meeting. Attendance: ERSS-9/START-1

Topics discussed:

1. operations - de-water non-haz solids from filter cake (liquid layer) - disposal of RCRA/containers - drums decon & resizing.
2. Safety - electronics/electricity, saw, PPE
3. START - air monitor / documentation

Weather forecast: Low (61) / High (81), 10-15 mph from SE, sunny.

0645 Meeting end. ERSS prep for day's activities. START prepare monitor

0655 START air monitor around warehouse & site. No significant readings.

0705 ERSS begin to cut/decon empty drums to "RCRA empty" status. Level C. face shield.

0745 Waste management picks up 30 yd³ of crushed/cut ^{RCRA} drums.

debris: wood, plastic, metal, & PPE. manifest # 31010.
ERSS took pH of consolidated/neutralized tote (pH 10). Begin transfer to tank #3 (along w/ other drums with residual liquid). level C.

0950 Waste management picks up crushed/decon drums, RCRA empty status. 30 yd³. waste manifest # W/MNA III 28228)

1008 Weather temp 71.1°F Wind from SE @ 9.2 mph
humidity 64% Sunny.

1207 Lunch Break

25 9/24/11

1240 Back from lunch. START air monitor, no significant readings. ERSS continue acid transfers, cut/decon drums, sort out empty container drums

1331 Weather temp 76.1°F Wind from SE @ 8.3 mph
humidity 64% 50% Sunny.

1450 De-water liquid layer on iron filter cake drums. Transfer to AST #2.

1610 Meeting. List of completed tasks:

1. (44) 30 yd³ of crushed drums disposed (see 0950 hrs entry)
- 2- (28) 55-gal poly, (5) 275-gal totes previously emptied of haz. substances deemed to "RCRA empty" condition & resized into smaller pieces. Total to date:
(1,306) 55-gal poly
(401) 55-gal steel
(5) 275-gal totes
3. Residual waste, wash fluids, & neutralized corrosives liquids recovered during decon of empty containers from the site were consolidated into AST, Tank #3. Bringing total of AST, Tank #3 = 13 ft. 8 in / 8050 gal
4. Note: AST, Tank #1 = 16 ft. 7 in / 9800 gal
AST, Tank #2 = 14 ft. 6 in liquid / 8500 gal.

1830 START/ERSS/OSC secure site. Depart site.

26 9/25/11
(Sunday)

0630 Start/ERRS arrive on-Site

Combined H&S Meeting - Attendance = ERRS-9 / START-1

Topics discussed:

1. operations - continue to cut totes, decon to RCRA empty.
- lab pack paint buckets; house keeping/cleaning.
2. Safety - dust protection, PPE, slip/trip/fall
3. START - air monitor, documentation

Weather forecast: low 60 / High 85; SE winds @ 10-15 mph; partly cloudy

0650 Meeting end. ERRS prep for today's activities - START prep air monitor

0700 START air monitor around Site & inside warehouse. No significant reading

0710 ERRS begin to ^{cut} empty totes in Empty Container Storage Area, decon to "RCRA empty" condition. Level C, Face shield
ERRS begin packing paint containers, sealants, wood treatments, etc...
into open-top poly drums. Complete list @ end of day.

0731 Weather temp 65.70°F Wind from SE @ 3.1 mph
Humidity 78% Partly Cloudy

0850 Site maintenance continues

1055 ERRS lunch break

1155 ERRS return. Continue with totes cut. Begin transfer of liquid layer on non-haz solids.

27

9/25/11
(Sunday)

1240 START air monitor around warehouse & Site. No significant readings

1342 Weather temp 84.4°F Wind from SE @ 13.0 mph
Humidity 54% Sunny

1615 Site maintenance decon of bulk truck pad, Drum pad,
Fork lift pad, North pad, etc...
Cut grass, final check on Process Area Building.

1815 Meeting. List of completed tasks:

1. (10) poly, (4) steel 55-gal drums, & (7) 275-gal totes previously
emptied of haz substances decontaminated to "RCRA empty"
condition & resized into smaller pieces.

Total deconned & resized to date:

(1,316) poly 55-gal (405) steel 55-gal
(2) 275-gal totes.

2. (9) open-top 55-gal poly drums filled with small
containers containing paint, sealants, wood
treatment, etc.. in preparation for disposal.

3. General maintenance & clean up: Process Area, Bulk
Truck pad, Fork lift path, Drum Pad, North pad, etc...

1930 ERRS / START / OSC secure Site. Depart Site.

28 9/26/11

0630 START/EPRS arrive on-Site.

Combined H&S meeting. Attendance: EPRS - 9 / START - 1

Topics discussed:

1. operations - load HBr drums; solidify sludge; Site maintenance.
2. Safety - vapor pressure, slip / trip / fall, pinch points
3. START - air monitor, documentation.

Weather forecast: Low 60/High 75, wind from UNW @ 10 mph.

0650 Meeting end. EPRS prep for day's activities. START prep air monitor

0705 START air monitor around warehouse & Site. No significant readings.

0715 EPRS pump rain water from last night's rain (Drum Pad, Fork lift pad N. Pad) into secondary containment in North New York Farm.

0800 Crates & pallets ready to do final packing on HBr drums, place

beams inside container box - Sub from vendor Althea.

0845 Weather temp 65.3°F Wind from W @ 2.2 mph
Humidity 86% Sunny.

0900 1st vendor box truck on-Site (Althea) picks up (56) poly SS-gel HBr drums. "Truck #1 - Bill of Lading" HBr UN 1788

1012 2nd truck on-Site. "Truck #2 - Bill of Lading." (56) poly SS-gel HBr UN 1788 drums. Depart for Houston, TX

1120 EPRS lunch

1200 3rd truck on-Site. Manifest "Truck #3 - Bill of Lading" (56) poly SS-gel HBr UN 1788 drums.

29

9/26/11

1430 EPRS pump liquid layer that settled on top of sludge totes into ATJ. Level C. Solids that settled mixed with soil & staged @ bulk truck pad.

1451 Weather temp 71.2°F Wind from W @ 7.6 mph
Humidity 39% Sunny

1500 RCRA empty containers (30 yd³) roll off box picked up. Manifest UN 128229 WMVA

1735 4th truck from Althea on-Site. Picks up (52) HBr SS-gel poly Drums.
"Truck #4 - Bill of Lading."

1740 EPRS/OSC checked sludge solidification networking. Plan is to place in sludge close top totes & drums → then dispose.

1815 Meeting - List of completed tasks:

1. Pump rain water in 2nd dry containment on New York Farm.
2. EPRS solidify sludge (attempted).
3. (220) HBr SS-gel poly picked up. Bill of Lading Truck 1-4
4. 30 yd³ (1) RCRA empty drum picked up.

1830 EPRS/START/OSC depart secure Site, depart Site

Troy

30

9/27/11

0630 ERSS/START arrive on-site.

Combined H&S meeting. Attendance: ERSS-9/START-1

Topics discussed:

1. operations - had pallets on truck; load tanker truck
- sludge transfers; pack solids in drums
2. Safety - PPE, splash haz, slip/trip/fall
3. START - air monitor, documentation

Weather forecast: Low 60/High 83

0637 Meeting end. ERSS prepare for day's activities. START prep monitor.

0650 START air monitor around warehouse & Site. No significant readings

0700 ERSS begin consolidating sludge into close-top tank. Level C. Face shield
PSC truck on-site to pick up "misc" drums (i.e. paint, waste anode, etc.)
complete list @ later entry.0730 Waste management picks up "RCRA empty" drums 30 yd³ (manifest # 1WM1112823)

0742 PSC signs manifest (# 008744938 JK), depart Site to a local weigh station

0800 ERSS return to Site. Loaded weight (50,740 lbs) - Tare (33,900 lbs) =

net weight = 16,840 lbs.

0827 Weather temp 68.4°F Wind from S @ 3.8 mph
Humidity 70% Sunny.

31

09/27/11

Trabebé

0959 PSC tanker truck on-site for bulk loading AST, tank #1

1115 meet ERSS crew @ lunch

1130 Trabebé signs manifest (# 007674409 JK), depart Site with Appx. 5,500 gal
(approx) from AST, tank #1 (methanol, telusene, per manifest)

1220 Back from lunch break. Continue consolidating sludge. Level C.

Trabebé

1430 PSC reports AST 1 contents collected today contained water instead of flammable
(approx) (see manifest # 007674409 JK). PSC will present new profile. Field Service1515 EPA signed memo sent to Trabebé, regarding modification to waste
profile on contents of AST #1 collected today. Note: a replacement
manifest was sent: Contents (Hydrid/Bromine), manifest
No. M12064.

1530 ERSS begin to pack solids/sludge on 55-gal open top poly drums

1601 Weather temp 87.6°F Wind from W @ 12.1 mph
Humidity 32% Sunny1645 PSC, START, & ERSS crew head to State Side Steel for use of weigh
machine. Weigh tares consolidated containing sludge (i.e. mossB, etc.),
a plastic virgin placed over weigh scale. Weighing for
disposal cost estimate.

1758 Athras picks up loaded HHR cargo box containers loaded on 9/23/11.

1836 Cargo trucks departed Site. (Bill of Lading Truck #5 & #6)

9/27/11

1915 Combined meeting - Completed tasks today:

1. (1) 30 yd³ roll-off container containing drums perw. emptied of their haz substance & cleaned to "RCRA empty" condition shipped off.
2. (128) pelletized 55-gal poly HBr loaded to two cargo box shipping containers on 9/27/11 shipped off-site for recycling.
3. (42) mix-drums shipped off-site for disposal. Itemize (55-gal poly):

Dioxygen (2)	bromo-chloro benzene (1)
Anisole (6)	DBFB (no NDR req) (1)
paint containers (9)	Bibromo benzene (3)
bromopyridine (1)	2-bromoethyl benzene (1)
fluorobenzaldehyde (1)	tetrabromo benzene (1)
benzene (4)	gear oil (4)
mercury (1)	sulfonic acid (2)
bromophenol (1)	oaktite, hydrogen chloride (solid) (3)
	oaktite, hydrogen chloride (liq) (1)

Note: this came was packaged in a 20 gal pail.

4. Non-haz water from AST, Tank #1 shipped off-site for bulk disposal.

Note: liquids from AST, Tank #1 was labeled & documented as Flammable liquid when it left the site. However, upon arrival to vendor facility, a field screen was performed & the facility classified it as non-haz water. A revision on manifests & profiles were documented & the facility will dispose of liq. appropriately.

5. (13) 275-gal totes transferred to skipable totes. Consist of (1) bromobenzene, (5) dibromotoluene, & (7) DBFB sludge.

6. (20) Poly 55-gal solids/sludge were consolidated.

1930 ERNS/START/OSE secure site. Depart site.

09/28/11

0630 SPARS/ERS arrive on-site.

Combined H&S meeting - Attendance: ERNS - 9/SPARS - 1

Topics discussed:

1. operations - Bulk shipment, sludge consolidation, solids consolidation
2. safety - Splash hazard, pitch points, vapor hazard.
3. START - air monitor, documentation -

Weather forecast: Low 60, High 83, Wind from NW 0-5 mph, Sunny

0648 Meeting end - ERNS begin prep for day. START prepare air monitor.

0655 START air monitor around warehouse & Site - No significant readings.

0715 - 5000 gal tanker truck arrive on-site. Begins to collect contents of AST, Tank #1

- ERNS begin sludge transfer to close top tank - level C.
- ERNS begin sludge/solids consolidation to open top 55-gal poly from Bulk Truck Pad.

0745 Tanker truck transfer from AST, Tank #1 completed, appx. 5,800 gal, methanol/toluene flammables, signs manifest # 007674410JK
Weather temp 78.8°F Wind from SW @ 2.2 mph
humidity 63% sunny

1145 Tanker truck #2 on-site collects contents of AST, Tank #2 (non-haz: liquids/bs)

1200 Transfer to tanker truck #2 (from AST #2) completed; 4,500 gals appx, signs manifest # M12065; depart site for trade disposal

9/28/11

1300 lunch break

1330 Back from lunch - START air monitors around site. No significant readings.
 - ERPS continue sludge consolidation into close-top tote - Level C.
 -

- Tanker Truck #3 enters Site to load AST #1 & #3 (flammable)

1450 Tanker truck #3 completes transfer (from AST #1 & #3); appx. 500 gal;
 Note: AST #1 is now completely empty; signs manifest
 # 007674405 JJK; depart Site for Tradebeke disposal.

1603 ERPS begin site maintenance

Weather temp 91.6°F

Wind from SE @ 2.2 mph

humidity 37%

Sunny

1810 Combined meeting - list of completed tasks today.

1. AST liquids shipped for bulk disposal:

AST tank #1 (See 0945 hrs entry) manifest # 007674410 JJK

AST Tank #2 (See 1145 hrs. entry) manifest # m12065

AST Tank #1/#3 (See 1450 hrs entry) manifest # 007674405 JJK

2. (4) 275-gal totes used for temp storage of sludge were transferred
 into shipping totes & prep for shipment. Total totes of
 sludge ready for shipment = 17 to date.3. (10) 55-gal open top poly drums filled with solids obtained from
 sludge totes & containment areas. Total drums to date = 30.

4. Site maintenance.

1830 START/ERPS secure Site. DSC /START/ERPS depart Site.

9/29/11

11030 ERPS / START arrive on-Site.

Combined H&S meeting. Attendance: ERPS - 9 / START - 1

Topics discussed:

1. operations - decon all equipment, eat totes & decon, load contents of AST #2
2. safety - eyes on everybody occasionally. Stay focused & be aware of surroundings especially since demo is coming up.
3. START - documentation, air monitor.

Weather forecast: Low 55, High 85°F; Wind from S @ 0.5 mph sunny

01030 meeting end. START prep air monitor. ERPS prep for day's activities.

0100 START air monitor around warehouse & Site. No significant readings.
 Truck #1 on-Site to load contents of AST, Tank #2 in Bulk.

0120 ERPS begin general cleaning = Bulk Truck Pad, Drum Pad Area, etc...

0130 Tanker truck #1 loaded with contents of AST, Tank #2 (flame haz.,
 liquids / bromine); appx. 4,600 gal; signs manifest # m12066;
 depart Site for Tradebeke disposal. AST #2 is now empty.0154 Weather temp 80.8°F Wind from S @ 3.8 mph
 humidity 58% Sunny.

1100 lunch break except for few times

1121 Tanker truck #2 on-Site to load content of AST, Tank #3 (Flamm.) in bulk.

9/29/11

- 1440 Back from Birch Creek - SPARR air monitor around site. No significant results.
 - ERRS continue to re-deun non-haz solids; iron filter cake
 - ERRS decon drums to RCRA empty status; cut into smaller pieces

1337 Weather temp 91.4°F Wind from SE @ 7.6 mph
 Humidity 35% sunny

- 1415 Tanker truck #2 loaded with contents of AST #3 (flammables).
 Note: AST, Tank #3 is now empty; approx. 4,900 gal loaded;
 signs manifest # 007674419JK, deposit site for Proterek disposal.

- 1430 ERRS securing non-haz iron filter cakes (55-gal drums) on-site in
 one of the storage containers. Sampled profile not available to landfill
 to date. Waiting on landfill to reply if they will accept the
 non-haz solids.

- 1500 ERRS weigh totes & drums of sludge prior to disposal purposes.
 weigh scale @ state side wine facility across the street from facility

- 1605 All ASTs (empty) in Old & New Tank Farm are "capped" &
 "Blindled" (solid 1-piece gasket) that prevents flow through
 of liquids.

- 1739 meeting - Summary of completed tasks — 
 next page.

9/29/11

- 1739 meeting - Summary of day's completed tasks.

1. Bulk shipment for disposal:
 AST tank #2 (See 0830 hrs. entry) manifest # m12066.
 AST tank #3 (See 1415 hrs. entry) manifest # 007674419JK


2. Drums & totes previously emptied of haz. substance decontaminated
 to "RCRA empty" condition & resized to smaller pieces:

	<u>Today</u>	<u>Total to date</u>
55-gal poly drums	65	1,381
55-gal steel drums	8	405
275-gal totes	6	18

3. General maintenance & clean-up throughout site.

- 1800 others secure site - SPARR / os/ERRS depart site.
sludge

Note tomorrow's load 1 = (11) DBFB totes, (1) XBT tote
 load 2 = (4) XBT totes, (1) BB, (30) DBFB drums



38 9/30/11

0630 ERSS / START arrive on-site.

Combined H&S meeting. Attendance: ERSS-9 / START-1

Topics discussed:

1. operations - load truck, clean entire site, prep RODA box for transport
2. Safety - last work day, don't get complacent, stay focused.
3. START - documentation

Weather forecast: Low 56/High 74, Wind from NNE @ 10-15 mph; sunny

0644 Meeting end. ERSS prep for day. No air monitor, unit sent back yesterday.

0649 - TRSS begin general site maintenance.

- PSC Truck #1 enter site, sludge

0745 - Truck #1 loaded (11-DBFB/DBJ totes; 1-BT tote), signs manifest # 008944327 JJK; Net weight: 42,040 lbs (tare-loaded weight); depart Site for PSC disposal. weight ticket

0749 Weather temp 59.9°F

Humidity 65%

Wind from West @ 3.8 mph

Sunny.

0755 - PSC Truck #2 enter Site-

0815 - Truck #2 loaded (30-poly DBFB(DB) sludge; 4-BT totes; 1-Bone benzene tote), signs manifest # 008944328 JJK; Net weight: 41,400 lbs (loaded - net weight); depart Site for PSC disposal.

39

9/30/11

0830 Waste management picks up "RCRA empty" containers for disposal.
30 yd³, Manifest # WMNA 11128231

0845 West Memphis Fire Dept. Jeff Jones on-site to meet with FOSC.

Tours Site with FOSC, notified Remaining PPE & empty drums will be donated to the FD. FD stated they will pick up donated drums & PPE by noon.

0900 FD depart Site

1000 The following items being delivered to State Side Wire. NO bill of lading was issued per ERSS RM. State Side Wire is directly SW of Diaz @ 304 Wyanoke Road, West Memphis, AR 72301:
- (40 bags) Activated carbon Appx 2,000 lbs
- (80 bags) Sodium bisulfate Appx - 4,000 lbs.
- (3) 300-gal totes with 50% Caustic Soda/50% water solution, appx 750 gals total. for recycling.

1010 EPA courtesy call/notifies mayor of West Memphis regarding completion of remedial activities & planned clean-up by EPA & contractors today -

1015 ADEQ Clyde Rhodes & Michael Gates on-site. Site tour with FOSC, START-3, & ERSS RM.

1016 ADEQ Rep. depart Site.

40

9/30/11

1130 Lunch break

1200 Back from lunch. EERS continue general clean-up.

1300 OSC demobilizes from Diaz.

1330 Port-a-Potty & rental equipment gets picked up.

1333 "RCRA empty" containers picked up by waste management -
manifest # WMNA 11128232; 30 yd³ for disposal.
1400 "RCRA empty" containers picked up by waste management -
manifest # WMNA 11128233, 30 yd³ for disposal -

1415 START-3 completes photo & video documentation of
site conditions.



1430 EERS/START-3 secure site. Lock gate. Demobilizes from Diaz.

VPP

41


SPART-3
VPP

Start³
Jog




Start³

Jog



Start 3
End




Start 3

End



SPN 3
get


SPN 3
get





GM

"Rite in the Rain"
ALL-WEATHER WRITING PAPER

"Outdoor writing products...
...for outdoor writing people."

Copier & Ink-Jet Paper Bound Books

Loose Leaf / Ring Binders Memo Books

All-Weather Pens Notebooks

www.RiteintheRain.com

A vertical ruler scale is visible on the right edge of the page, ranging from 1 to 16 inches.

Appendix C

Photo Documentation*

**Note: the corresponding photos for the photo logbook
are located in a separate folder, titled “Photos,” in the CD deliverable.*

Photo logbook

Dynamac Corporation

This document was prepared by Dynamac Corporation, expressly for EPA. It shall not be released or disclosed in whole or in part without the express, written permission of EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-2998	7/14/2011	0824	N	NB / PM	View of the Dock Area - Pre-removal conditions
103-2999	7/14/2011	0825	W	NB / PM	View of the Warehouse - Pre-removal conditions
103-3002	7/14/2011	0825	E	NB / PM	View of the Office Lab - Pre-removal conditions
103-3003	7/14/2011	0825	NE	NB / PM	View of the Process Area - Pre-removal conditions
103-3004	7/14/2011	0826	NE	NB / PM	View of the Dock and Process Area - Pre-removal conditions
103-3005	7/14/2011	0826	NW	NB / PM	View of the Old Tank Farm - Pre-removal conditions
103-3006	7/14/2011	0826	N	NB / PM	View of the Fork Lift Path - Pre-removal conditions
103-3007	7/14/2011	0827	NW	NB / PM	View of the Old Tank Farm - Pre-removal conditions
103-3009	7/14/2011	0828	W	NB / PM	View of the Warehouse (sign) - Pre-removal conditions
103-3010	7/14/2011	0830	NW	NB / PM	View of the Drum Pad Area - Pre-removal conditions
103-3011	7/14/2011	0831	S	NB / PM	View of the Drum Pad and New Tank Farm - Pre-removal conditions
103-3012	7/14/2011	0831	NW	NB / PM	View of the Drum Pad Area - Pre-removal conditions
103-3013	7/14/2011	0831	SE	NB / PM	View of the Process Area - Pre-removal conditions
103-3014	7/14/2011	0832	NE	NB / PM	View of the North Pad Sump - Pre-removal conditions
103-3015	7/14/2011	0832	S	NB / PM	View of the Bulk Truck Loading Pad - Pre-removal conditions
103-3016	7/14/2011	0833	NE	NB / PM	View of the Empty Container Storage Area - Pre-removal conditions
103-3017	7/14/2011	0833	NE	NB / PM	View of the Empty Container Storage Area - Pre-removal conditions
103-3018	7/14/2011	0833	NW	NB / PM	View of the North Pad - Pre-removal conditions
103-3019	7/14/2011	0833	SW	NB / PM	View of the East section of the Fork Lift Path - Pre-removal conditions
103-3020	7/14/2011	0836	SW	NB / PM	View of the East section of the Dock Area - Pre-removal conditions
103-3021	7/14/2011	0853	N	NB / PM	Panoramic View of Diaz Intermediates - Pre-removal conditions
103-3022	7/14/2011	0853	N	NB / PM	Panoramic View of Diaz Intermediates - Pre-removal conditions
103-3023	7/14/2011	0854	NE	NB / PM	Overgrown vegetation - Pre-removal conditions
103-3024	7/14/2011	0854	NE	NB / PM	Overgrown vegetation - Pre-removal conditions
103-3025	7/14/2011	0859	NE	NB / PM	View of Offices and Break Room - Pre-removal conditions
103-3032	7/14/2011	0859	NE	NB / PM	View of Offices and Break Room - Pre-removal conditions
103-3033	7/14/2011	0900	NW	NB / PM	View of Locker Room - Pre-removal conditions
103-3036	7/14/2011	0900	NW	NB / PM	View of Locker Room - Pre-removal conditions
103-3037	7/14/2011	0902	S	NB / PM	View of Laboratory - Pre-removal conditions
103-3048	7/14/2011	0902	S	NB / PM	View of Laboratory - Pre-removal conditions
103-3049	7/14/2011	0902	S	NB / PM	View of Laboratory - Pre-removal conditions
103-3050	7/14/2011	1616	NE	NB / PM	View of Water Utilities on-Site to turn on water meter
103-3051	7/14/2011	1654	NE	NB / PM	View of water over flowing as a result of water turned on-Site
103-3052	7/14/2011	1654	NE	NB / PM	View of water over flowing as a result of water turned on-Site
103-3053	7/15/2011	0642	SW	NB / PM	Storage tank - Pre-removal conditions
103-3054	7/15/2011	0658	N	NB / PM	View of Bulk Truck Loading Pad - Pre-removal conditions
103-3055	7/15/2011	0658	N	NB / PM	View of Bulk Truck Loading Pad - Pre-removal conditions
103-3056	7/15/2011	0751	S	NB / PM	View of Electric Company on-Site to turn on electricity
103-3057	7/15/2011	0751	S	NB / PM	View of Electric Company on-Site to turn on electricity
103-3058	7/15/2011	1153	SW	NB / PM	Temporary Lavatory Facilities delivered on-Site

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3059	7/15/2011	1540	SE	NB / PM	View of m-Bromoanisole [MBA] (labeled "X") identified by ERRS.
103-3060	7/15/2011	1540	SE	NB / PM	View of m-Bromoanisole [MBA] (labeled "X") identified by ERRS.
103-3061	7/15/2011	1540	SE	NB / PM	View of m-Bromoanisole [MBA] (labeled "X") identified by ERRS.
103-3062	7/15/2011	1558	S	NB / PM	View of Rail Car AARX 28446 on-Site
103-3063	7/15/2011	1559	N	NB / PM	View of Rail Car AARX 49181 on-Site
103-3064	7/18/2011	0927	NE	NB / PM	View of m-Bromoanisole (labeled "X") identified by ERRS.
103-3065	7/19/2011	0933	NW	DM / PM	View of ERRS & START-3 identifying m-Bromoanisole (MBA) drums
103-3066	7/19/2011	0942	SE	DM / PM	Fork lift delivered on-Site
103-3067	7/19/2011	1003	NE	DM / PM	View of general Site maintenance on-Site
103-3068	7/19/2011	1249	SW	NB / PM	Cold trash container delivered on-Site
103-3069	7/19/2011	1423	E	DM / NB	General Site maintenance
103-3070	7/19/2011	1554	SW	DM / NB	General Site maintenance
103-3071	7/20/2011	0723	SW	DM / NB	View of ERRS gauging contents of rail car AARX 28446
103-3072	7/20/2011	0723	SW	DM / NB	View of ERRS gauging contents of rail car AARX 28446
103-3073	7/20/2011	0733	N	NB / DM	View of ERRS gauging contents of rail car AARX 49181
103-3074	7/20/2011	1019	NW	NB / DM	View of START-3 air monitoring using a multi-RAE
103-3075	7/20/2011	1235	Down	NB / DM	View of ERRS segregating MBA drums
103-3076	7/20/2011	1427	W	NB / DM	View of City of West Memphis utilities turning on fire hydrant water source.
103-3077	7/20/2011	1427	SW	NB / DM	View of City of West Memphis utilities turning on fire hydrant water source.
103-3078	7/20/2011	1427	SE	NB / DM	View of City of West Memphis utilities turning on fire hydrant water source.
103-3079	7/20/2011	1433	N	NB / DM	View of ERRS segregating drums
103-3080	7/20/2011	1549	N	NB / DM	View of ERRS obtaining pH at the Bulk Truck Loading Pad
103-3081	7/20/2011	1550	W	NB / DM	View of ERRS obtaining pH at secondary containment east of the Process Area.
103-3082	7/20/2011	1656	NE	NB / DM	View of ERRS pumping storm water off the Bulk Truck Loading Pad.
103-3083	7/21/2011	0724	Down	NB / DM	View of ERRS pumping storm water off the Bulk Truck Loading Pad.
103-3084	7/21/2011	0740	N	NB / DM	View of ERRS obtaining HBr samples from the Old Tank From AST
103-3085	7/21/2011	0757	N	NB / DM	View of ERRS obtaining HBr samples from the Old Tank From AST
103-3086	7/21/2011	0807	NW	NB / DM	View of ERRS obtaining HBr samples from the Old Tank From AST
103-3087	7/21/2011	1019	NE	NB / DM	View of ERRS staging MBA drums at the Bulk Truck Loading Pad
103-3088	7/21/2011	1035	NE	NB / DM	View of ERRS pumping storm water off the secondary containment system.
103-3089	7/22/2011	0730	Down	NB / NA	View of ERRS segregating drums by class
103-3090	7/22/2011	1255	S	NB / NA	View of pallets delivered on-Site
103-3091	7/22/2011	1653	NE	NB / NA	View of Emergency Water Source staged
103-3092	7/22/2011	1700	NW	NB / NA	View of ERRS segregating drums by class.
103-3093	7/23/2011	0759	NE	NB / NA	View of ERRS relocating drums from inside the 2nd floor of the Process Area
103-3094	7/23/2011	0759	NE	NB / NA	View of ERRS relocating drums from inside the 2nd floor of the Process Area
103-3095	7/23/2011	0800	NE	NB / NA	View of ERRS relocating drums from inside the 2nd floor of the Process Area
103-3096	7/23/2011	0838	NE	NB / NA	View of ERRS relocating drums from inside the 2nd floor of the Process Area
103-3097	7/23/2011	1405	N	NB / NA	View of ERRS segregating drums by class.
103-3098	7/23/2011	1405	SE	NB / NA	View of MBA drums segregated: red (brown MBA) vs. yellow mark (clear MBA)

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3099	7/25/2011	0722	SW	NB / ERRS	View of START-3 air monitoring solids on the second floor of the Process Area
103-3100	7/25/2011	0723	SW	NB / ERRS	View of START-3 air monitoring solids on the second floor of the Process Area
103-3101	7/25/2011	0743	SW	NB / ERRS	View of START-3 air monitoring solids on the second floor of the Process Area
103-3102	7/25/2011	0743	SW	NB / ERRS	View of START-3 air monitoring solids on the second floor of the Process Area
103-3103	7/25/2011	1032	NW	NB / ERRS	View of START-3 reading pH level on the New Tank Farm secondary containment
103-3104	7/25/2011	1037	SW	NB / ERRS	View of START-3 collecting water samples on the Old Tank Farm
103-3105	7/25/2011	1106	NE	NB / NA	View of ERRS segregating drums by class
103-3106	7/25/2011	1526	NW	NB / NA	View of segregated m-Bromoanisole drums packed for shipment
103-3107	7/25/2011	1014	Down	NB / NA	View of HazCat activities of collected samples.
103-3108	7/25/2011	1022	NW	NB / NA	View of ERRS sampling known samples.
103-3109	7/27/2011	0724	N	NB / NA	View of ERRS collecting MBA samples (clear MBA)
103-3110	7/27/2011	0743	NE	NB / NA	View of ERRS relocating 1 of 6 drums containing solids
103-3111	7/27/2011	0743	NE	NB / NA	View of ERRS relocating 1 of 6 drums containing solids
103-3112	7/27/2011	1028	N	NB / NA	View of the Site sign
103-3113	7/27/2011	1413	S	NB / NA	View of ERRS segregating drums by class
103-3114	7/27/2011	1414	S	NB / NA	View of ERRS collecting samples of known products
103-3115	7/27/2011	1656	S	NB / NA	Man lift returned to the rental facility
103-3116	7/28/2011	0739	SW	NB / NA	View of ERRS collecting samples for HazCat activities
103-3117	7/28/2011	1516	N	NB / NA	View of site conditions, to date. Drums separated by class.
103-3118	7/28/2011	1516	E	NB / NA	View of site conditions, to date. Drums separated by class.
103-3119	7/29/2011	0841	NE	NB / NA	View of ERRS Bulking totes.
103-3120	7/29/2011	0841	NE	NB / NA	View of ERRS Bulking totes.
103-3121	7/29/2011	0851	E	NB / NA	View of ERRS collecting samples for HazCatting.
103-3122	7/29/2011	0854	NW	NB / NA	View of ERRS collecting samples for HazCatting.
103-3123	7/30/2011	0724	NE	NB / NA	View of ERRS Bulking contents of totes.
103-3124	7/30/2011	1300	E	NB / NA	View of ERRS Bulking contents of drums.
103-3125	7/30/2011	1303	NW	NB / NA	View of ERRS segregating/transferring drums (benzene)
103-3126	8/1/2011	0954	NW	NB / NA	View of ERRS segregating drums inside the warehouse building.
103-3127	8/1/2011	0954	NW	NB / NA	View of ERRS segregating drums inside the warehouse building.
103-3128	8/1/2011	0957	N	NB / NA	View of ERRS conducting bulking activities using a compressor
103-3129	8/1/2011	0957	N	NB / NA	View of ERRS conducting bulking activities using a compressor
103-3130	8/1/2011	1550	NE	NB / NA	View of ERRS segregating drums from the warehouse.
103-3131	8/1/2011	1550	NE	NB / NA	View of ERRS segregating drums from the warehouse.
103-3132	8/1/2011	1550	N	NB / NA	View of current conditions at the Drum Pad area
103-3133	8/1/2011	1556	NW	NB / NA	View of ERRS measuring the tank contents of AST Tank #08.
103-3134	8/1/2011	1610	E	NB / NA	View of ERRS measuring the tank contents of AST Tank #05.
103-3135	8/1/2011	1616	SW	NB / NA	View of ERRS relocating/arranging totes from the warehouse.
103-3136	8/2/2011	1616	SW	NB / NA	View of ERRS relocating/arranging totes from the warehouse.
103-3137	8/2/2011	1616	SW	NB / NA	View of ERRS relocating/arranging totes from the warehouse.
103-3138	8/2/2011	0953	SW	NB / NA	View of ERRS relocating/re-arranging drums inside the warehouse.

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3139	8/2/2011	1028	NW	NB / NA	View of ERRS segregating 5-gallon drums from the warehouse building.
103-3140	8/2/2011	1454	SW	NB / NA	View of ERRS relocating MBA drums from the drum pad to the warehouse.
103-3141	8/2/2011	1454	SW	NB / NA	View of ERRS relocating MBA drums from the drum pad to the warehouse.
103-3142	8/2/2011	1454	NW	NB / NA	View of current conditions of the warehouse
103-3143	8/2/2011	1455	N	NB / NA	View of drums staged from the warehouse
103-3144	8/2/2011	1455	NW	KG / NA	View of drums staged from the warehouse.
103-3145	8/3/2011	0801	NW	KG / NA	View of ERRS bulking drums
103-3146	8/3/2011	0901	S	KG / NA	View of ERRS transporting drums to StateSide facility.
103-3147	8/3/2011	1146	SE	KG / NA	View of ERRS consolidating drums
103-3148	8/3/2011	1329	N	KG / NA	View of warning signs in the Drum Pad area.
103-3149	8/4/2011	0740	SW	KG / NA	View of water level in the old tank farm.
103-3150	8/4/2011	0741	E	KG / NA	View of ERRS putting solids in buckets.
103-3151	8/4/2011	1028	SW	KG / NA	View of Old Tank Farm after pumping the storm water
103-3152	8/4/2011	1329	E	KG / NA	View of Spill on Drum Pad
103-3153	8/4/2011	1350	NE	KG / NA	View of two totes that were leaking
103-3154	8/4/2011	1350	W	KG / NA	View of Drum Pad during the spill
103-3155	8/4/2011	1354	E	KG / NA	View of ERRS consolidating totes
103-3156	8/4/2011	1357	NE	KG / NA	View of crack on tote that was spilling
103-3157	8/4/2011	1509	W	KG / NA	View of Drum Pad after ERRS placed absorbent pads.
103-3158	8/5/2011	0716	W	KG / NA	View of ERRS taking a pH reading of storm water from the New Tank Farm
103-3159	8/5/2011	0716	W	KG / NA	View of ERRS taking a pH reading of storm water from the New Tank Farm
103-3160	8/5/2011	0853	N	KG / NA	View of ERRS transferring toluene from poly totes
103-3161	8/5/2011	1355	S	KG / NA	View of ERRS transferring toluene from poly totes
103-3162	8/5/2011	1659	W	KG / NA	View of roll off being dropped off.
103-3163	8/5/2011	1703	W	KG / NA	View of ERRS loading roll off containers
103-3164	8/6/2011	0708	NW	KG / NA	View New Tank farm before pumping water out.
103-3165	8/6/2011	0713	NW	KG / NA	View of ERRS sampling Toluene
103-3166	8/6/2011	1033	W	KG / NA	View of ERRS moving pallets
103-3167	8/6/2011	1044	W	KG / NA	View of ERRS checking viscosity in drums.
103-3168	8/6/2011	1604	NW	KG / NA	View of New Tank Farm pumped
103-3169	8/6/2011	1624	E	KG / NA	View of ERRS transferring Toluene
103-3170	8/8/2011	0720	E	KG / NA	View of ERRS sampling methanol
103-3171	8/8/2011	0756	SE	KG / NA	View of ERRS transferring methanol
103-3172	8/8/2011	0917	SW	KG / NA	View of ERRS preparing samples
103-3173	8/8/2011	0921	SW	KG / NA	View of ERRS packing samples
103-3174	8/8/2011	1022	SW	KG / NA	View of ERRS lab packing samples
103-3175	8/8/2011	1058	SE	KG / NA	View of samples packed and ready for shipment
103-3176	8/9/2011	0905	N	KG / NA	View of ERRS doing drum inventory
103-3177	8/9/2011	1426	W	KG / NA	View of Poly drums being unloaded.
103-3178	8/9/2011	1643	S	KG / NA	View of ERRS segregating drums

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3179	8/9/2011	1644	W	KG / NA	View of Poly drums stored in the warehouse.
103-3180	8/9/2011	1655	N	KG / NA	View of ERRS and START-3 doing inventory
103-3181	8/9/2011	1658	NE	KG / NA	View of ERRS segregating like drums.
103-3182	8/9/2011	1658	E	KG / NA	View of cracked poly drum found
103-3183	8/10/2011	0652	W	KG / NA	View of Level B equipment delivered.
103-3184	8/10/2011	0739	W	KG / NA	View of ERRS preparation
103-3185	8/10/2011	0910	N	KG / NA	View of ERRS unloading oxygen bottles
103-3186	8/10/2011	0939	W	KG / NA	View of ERRS relocating drums
103-3187	8/10/2011	0939	SE	KG / NA	View of Pallets being staged.
103-3188	8/10/2011	1310	S	KG / NA	View of Roll off box being delivered.
103-3189	8/11/2011	0720	N	KG / NA	View of 55-gallon poly staged
103-3190	8/11/2011	0737	N	KG / NA	View of poly drums that has been moved and staged.
103-3191	8/11/2011	0753	S	KG / NA	View of Roll off box being delivered.
103-3192	8/11/2011	0956	W	KG / NA	View of ERRS stacking steel drums
103-3193	8/11/2011	0957	W	KG / NA	View of ERRS stacking steel drums
103-3194	8/11/2011	0959	W	KG / NA	View of ERRS unloading poly drums
103-3195	8/11/2011	1046	S	KG / NA	View of ERRS dressing up in Level B
103-3196	8/11/2011	1049	W	KG / NA	View of ERRS transferring drum contents
103-3197	8/11/2011	1049	NW	KG / NA	View of ERRS manning the compressor
103-3198	8/11/2011	1050	W	KG / NA	View of ERRS transferring drum contents
103-3199	8/11/2011	1051	NW	KG / NA	View of ERRS transferring drum contents
103-3200	8/11/2011	1056	NW	KG / NA	View of ERRS transferring drum contents
103-3201	8/11/2011	1143	N	KG / NA	View of ERRS transferring drum contents
103-3202	8/11/2011	1146	NW	KG / NA	View of ERRS staging poly drums
103-3203	8/11/2011	1214	NE	KG / NA	View of ERRS placing sticker labels
103-3204	8/11/2011	1229	W	KG / NA	View of Polys on drum pad
103-3205	8/11/2011	1510	W	KG / NA	View of Poly drums
103-3206	8/11/2011	1627	W	KG / NA	View of ERRS transferring drum contents
103-3207	8/12/2011	0706	W	KG / NA	View of ERRS collecting samples of toluene
103-3208	8/12/2011	0714	NW	KG / NA	View of ERRS transferring acid to 55-gallon poly
103-3209	8/12/2011	1003	N	KG / NA	View of ERRS staging drums for shipping.
103-3210	8/12/2011	1010	N	KG / NA	View of ERRS transferring aluminum chloride
103-3211	8/12/2011	1011	N	KG / NA	View of ERRS transferring aluminum chloride
103-3212	8/12/2011	1042	SW	KG / NA	View of ERRS placing labels on polys
103-3213	8/12/2011	1042	S	KG / NA	View of ERRS unloading 100 poly drums
103-3214	8/12/2011	1043	W	KG / NA	View of 55-gallon poly of aluminum chloride
103-3215	8/12/2011	1217	SE	KG / NA	View of ERRS and FOSC loading samples
103-3216	8/12/2011	1410	N	KG / NA	View of ERRS transferring Hydrobromic Acid
103-3217	8/13/2011	0845	S	KG / NA	View of ERRS transferring Hydrobromic Acid
103-3218	8/13/2011	0845	W	KG / NA	View of a poly labeled Hydrobromic Acid

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3219	8/13/2011	0845	SW	KG / NA	View of ERRS placing labels on polys
103-3220	8/13/2011	0853	S	KG / NA	View of ERRS transferring acid
103-3221	8/13/2011	0854	W	KG / NA	View of all HBr polys on the pad.
103-3222	8/13/2011	0855	SW	KG / NA	View of the North Pad conditions
103-3223	8/13/2011	0858	NW	KG / NA	View of polys on the fork lift path
103-3224	8/13/2011	0859	NW	KG / NA	View of polys on the fork lift path
103-3225	8/13/2011	1127	W	KG / NA	View of ERRS doing Site clean-up
103-3226	8/13/2011	1128	W	KG / NA	View of ERRS doing Site clean-up
103-3227	8/13/2011	1341	E	KG / NA	View of a can of p-Bromoanisole
103-3228	8/13/2011	1341	NE	KG / NA	View of ERRS transferring p-Bromoanisole
103-3229	8/13/2011	1345	NE	KG / NA	View of ERRS transferring p-Bromoanisole
103-3230	8/13/2011	1357	E	KG / NA	View of a can of m-fluoroanisole
103-3231	8/13/2011	1400	N	KG / NA	View of ERRS transferring m-fluoroanisole.
103-3232	8/15/2011	0734	NE	NB / NA	Transferring of 48% HBr from 275-gallon tote to a 55-gallon poly drum
103-3233	8/15/2011	0840	NE	NB / NA	x-bromotoluene being consolidated into 55-gallong poly drums
103-3234	8/15/2011	1231	W	NB / NA	Repacking HBr (Wet/Pure) for shipment from a 55-gal poly to a new 55-gal poly
103-3235	8/16/2011	0724	N	NB / NA	Transferring of 99% HBr from the Aboveground Storage Tank (AST) #7 to 66-gallon poly drums
103-3236	8/16/2011	0725	N	NB / NA	Transferring of 99% HBr from the Aboveground Storage Tank (AST) #7 to 55-gallon poly drums
103-3237	8/16/2011	0729	N	NB / NA	Transferring of 99% HBr from the Aboveground Storage Tank (AST) #7 to 55-gallon poly drums
103-3238	8/16/2011	1115	Down	NB / NA	55-gallon poly labeled "Hydrobromic Acid Lab Pack" contains various small jars. Drum was shipped off to an off-Site vendor, Tradebe. See waste manifests.
103-3239	8/16/2011	1119	Down	NB / NA	55-gallon poly labeled "Hydrobromic Acid Lab Pack" contains various small jars. Drum was shipped off to an off-Site vendor, Tradebe. See waste manifests.
103-3240	8/16/2011	1120	Down	NB / NA	55-gallon poly labeled "Hydrobromic Acid Lab Pack" contains various small jars. Drum was shipped off to an off-Site vendor, Tradebe. See waste manifests.
103-3241	8/16/2011	1139	Down	NB / NA	View of lab packing activities of small containers in lab.
103-3242	8/16/2011	1139	Down	NB / NA	View of lab packing activities of small containers in lab.
103-3243	8/16/2011	1328	NE	NB / NA	x-bromotoluene bulking in 55-gallon poly drums.
103-3244	8/16/2011	1345	SE	NB / NA	View of Tradebe vendor collecting lab packs and drums to ship off-Site.
103-3245	8/16/2011	1345	SE	NB / NA	View of Tradebe vendor collecting lab packs and drums to ship off-Site.
103-3246	8/16/2011	1345	SW	NB / NA	View of Tradebe vendor collecting lab packs and drums to ship off-Site.
103-3247	8/16/2011	1500	Down	NB / DE	View of Aboveground Storage Tank #06 label on tank.
103-3248	8/16/2011	1501	Down	NB / DE	View of Aboveground Storage Tank #05 label on tank.
103-3249	8/16/2011	1501	Down	NB / DE	View of Aboveground Storage Tank #07 label on tank.
103-3250	8/16/2011	1502	Down	NB / DE	View of Aboveground Storage Tank #08 label on tank.
103-3251	8/16/2011	1502	Down	NB / DE	View of Aboveground Storage Tank #08 label on tank.
103-3252	8/16/2011	1505	NE	NB / DE	View of Aboveground Storage Tank #07 (left) and #05 (right) labels on tank.
103-3253	8/16/2011	1506	SE	NB / DE	View of Aboveground Storage Tank #03 (left) and #01 (right) labels on tank.
103-3254	8/16/2011	1506	E	NB / DE	View of Aboveground Storage Tank #01, labeled Benzene.
103-3255	8/16/2011	1508	E	NB / DE	View of label inside from the inside of the secondary containment in AST, Tank #04
103-3256	8/16/2011	1508	SE	NB / DE	AST, Tank #04 (foreground) and AST, Tank #02 (background)

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3257	8/16/2011	1508	SE	NB / DE	AST, Tank #02 label taken from the secondary containment.
103-3258	8/16/2011	1509	NW	NB / DE	Label on AST, Tank #03 taken from inside the secondary containment.
103-3259	8/16/2011	1510	NW	NB / DE	Label on AST, Tank #01
103-3260	8/16/2011	1511	NE	NB / DE	Label on AST, Tank #02
103-3261	8/16/2011	1511	W	NB / DE	View of label on AST, TANK #03 from inside the secondary containment.
103-3262	8/16/2011	1711	W	NB / DE	View of cabinet inside the Warehouse after Tradebe collected the small containers.
103-3263	8/16/2011	1722	E	NB / DE	View of lab conditions after Tradebe lab packed the small containers.
103-3264	8/16/2011	1722	NE	NB / DE	View of lab conditions after Tradebe lab packed the small containers.
103-3265	8/16/2011	1722	NW	NB / DE	View of lab conditions after Tradebe lab packed the small containers.
103-3266	8/17/2011	0856	Down	NB / DE	Note: DBFB stands for dibromotoluene mix
103-3267	8/17/2011	1052	NW	NB / NA	Transferring of toluene (recycled) to a transportable 55-gallon steel drum
103-3268	8/17/2011	1350	Down	NB / NA	Transferring of 99% HBr from the Aboveground Storage Tank (AST) #7 to 55-gallon poly drums
103-3269	8/17/2011	1351	SW	NB / NA	Transferring of 99% HBr from the Aboveground Storage Tank (AST) #7 to 55-gallon poly drums
103-3270	8/17/2011	0959	W	NB / NA	Rainwater being pumped into the New Tank Farm
103-3271	8/17/2011	0959	Down	NB / NA	Rainwater being pumped into the New Tank Farm
103-3272	8/17/2011	1358	NW	NB / NA	Rainwater being pumped into the New Tank Farm
103-3273	8/17/2011	1400	NW	NB / NA	Rainwater being pumped into the New Tank Farm
103-3274	8/17/2011	1508	NW	NB / NA	Rainwater from the Process Area building, the Bulk Truck Loading Pad, Fork Lift Path, and the North Drum Pad sump pumped into the secondary containment in the Old Tank Farm.
103-3275	8/19/2011	0718	Down	NB / NA	Transferring of 99% HBr from the Aboveground Storage Tank (AST) #7 to 55-gallon poly drums
103-3276	8/19/2011	0720	SW	NB / NA	Transferring of 99% HBr from the Aboveground Storage Tank (AST) #7 to 55-gallon poly drums
103-3277	8/19/2011	0722	N	NB / NA	View of Drum Pad conditions to date
103-3278	8/19/2011	1027	NE	NB / NA	View of bromopyridine-2 (wet/pure) Poison Label to be sampled and consolidated.
103-3279	8/19/2011	1027	NE	NB / NA	View of bromopyridine-2 (wet/pure) Poison Label to be sampled and consolidated.
103-3280	8/19/2011	1040	Down	NB / NA	View of ERRS consolidating bromopyridine-2 (wet/pure)
103-3281	8/19/2011	1046	Down	NB / NA	View of ERRS consolidating bromopyridine-2 (wet/pure)
103-3282	8/20/2011	0711	NW	NB / NA	Air monitoring activities in the Drum Pad area
103-3283	8/20/2011	0724	NW	NB / NA	ERRS preparing NaOH (caustic soda) mix for the New Tank Farm secondary containment
103-3284	8/20/2011	0734	NE	NB / NA	Sodium hydroxide (caustic soda) being circulated in the water in the secondary containment in the New Tank Farm.
103-3285	8/20/2011	0939	N	NB / NA	Methanol from 275-gallon totes being transferred to 55-gallon steel drums.
103-3286	8/22/2011	0713	Down	NB / NA	Checking pH of New Tank Farm storm water prior to discharge. (Note was pH 6.6)
103-3287	8/22/2011	0713	Down	NB / NA	Checking pH of New Tank Farm storm water prior to discharge. (Note was pH 6.6)
103-3288	8/22/2011	0725	SE	NB / NA	Water from the New Tank Farm being discharged to the city sanitary sewer via 50-micron filter bag.
103-3289	8/22/2011	0731	N	NB / NA	Water from the New Tank Farm being discharged to the city sanitary sewer via 50-micron filter bag.
103-3290	8/22/2011	0809	SE	NB / NA	275-gallon totes containing water mixture transferred into the empty AST, Tank #01. Air monitor in progress.
103-3291	8/22/2011	0810	N	NB / NA	275-gallon totes containing water mixture transferred into the empty AST, Tank #01. Air monitor in progress.
103-3292	8/22/2011	1318	E	NB / NA	275-gallon totes containing water mixture transferred into the empty AST, Tank #01. Air monitor in progress.
103-3293	8/22/2011	1321	E	NB / NA	275-gallon totes containing water mixture transferred into the empty AST, Tank #01. Air monitor in progress.
103-3294	8/23/2011	0731	NW	NB / NA	275-gallon totes containing water mixture transferred into the empty AST, Tank #01. Air monitor in progress.
103-3295	8/23/2011	0732	SE	NB / NA	275-gallon totes containing water mixture transferred into the empty AST, Tank #01. Air monitor in progress.
103-3296	8/23/2011	1423	NW	NB / NA	The methanol from 275-gallon totes being transferred to 55-gallon steel drums.

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3297	8/23/2011	1423	NE	NB / NA	The methanol from 275-gallon totes being transferred to 55-gallon steel drums.
103-3298	8/23/2011	1428	N	NB / NA	View of current conditions of the Drum Pad Area.
103-3299	8/24/2011	1305	E	NB / NA	The collection of one, 1-quart, composite sample of 99% HBr as requested by the vendor.
103-3300	8/24/2011	1308	N	NB / NA	The methanol from 275-gallon totes being transferred to 55-gallon steel drums.
103-3301	8/24/2011	1309	NE	NB / NA	The collection of one, 1-quart, composite sample of 99% HBr as requested by the vendor.
103-3302	8/25/2011	0857	SE	NB / NA	Content of a 55-gallon poly drum containing an acid mixture being transferred to the AST, Tank #04.
103-3303	8/26/2011	0658	Down	NB / NA	View of m-bromoanisoles collected for sampling. Samples will be shipped off to vendor Tradebe.
103-3304	8/26/2011	0658	Down	NB / NA	View of m-bromoanisoles collected for sampling. Samples will be shipped off to vendor Tradebe.
103-3305	8/26/2011	0735	Down	NB / NA	Label on dibromoanisoles (crude) drums to be consolidated.
103-3306	8/26/2011	0735	Down	NB / NA	Label on dibromoanisoles (crude) drums to be consolidated.
103-3307	8/26/2011	0737	NE	NB / NA	Contents of a 55-gallon poly drum containing a di-bromoanisole being transferred to a ne 55-gallon steel drum.
103-3308	8/26/2011	0739	SW	NB / NA	ERRS transferring acidic mixture drums to AST, Tank #04.
103-3309	8/26/2011	1338	NE	NB / NA	The contents of an over pack drum being transferred to a new 55-gallon drum.
103-3310	8/26/2011	1638	NE	NB / NA	The contents of an over pack drum being transferred to a new 55-gallon drum.
103-3311	8/27/2011	0748	SE	NB / NA	Transferring of drum contents to a new/shippable drum
103-3312	8/27/2011	0918	E	NB / NA	Transferring of sludge/solids to an over pack drum.
103-3313	8/29/2011	0821	N	NB / NA	Consolidating of partially full 55-gallon poly drum.
103-3314	8/29/2011	0959	SW	NB / NA	Transferring of drum contents into AST, Tank #04.
103-3315	8/29/2011	1500	E	NB / NA	Transferring of water mixture from 275-gallon tote into AST, Tank #01.
103-3316	8/29/2011	1505	Down	NB / NA	3,5 di-bromoanisole to be consolidated.
103-3317	8/29/2011	1505	Down	NB / NA	3,5 di-bromoanisole to be consolidated.
103-3318	8/29/2011	1655	N	NB / NA	View of site conditions by end of the work day.
103-3319	8/29/2011	1656	NW	NB / NA	View of site conditions by end of the work day.
103-3320	8/30/2011	0744	NE	NB / NA	Consolidation of Canning TC762L-3 from 5-gallon buckets to 55-gallon poly.
103-3321	8/30/2011	0744	N	NB / NA	Consolidation of Canning TC762L-3 from 5-gallon buckets to 55-gallon poly.
103-3322	8/30/2011	0800	Down	NB / NA	Consolidation of Canning TC762L-3 from 5-gallon buckets to 55-gallon poly.
103-3323	8/30/2011	1015	NE	NB / NA	Empty drums staged in staging yard.
103-3324	8/30/2011	1350	S	NB / NA	Consolidating contents of small containers into shippable 55-gallon poly drum.
103-3325	8/30/2011	1351	SE	NB / NA	Consolidating contents of small containers into shippable 55-gallon poly drum.
103-3326	8/31/2011	0722	SW	NB / NA	Consolidating of partially full 55-gallon poly drum containing MBA.
103-3327	8/31/2011	1031	SW	NB / NA	HBr drums being prepared for shipment
103-3328	8/31/2011	1031	SW	NB / NA	HBr drums being prepared for shipment
103-3329	8/31/2011	1036	NW	NB / NA	HBr drums being prepared for shipment
103-3330	9/7/2011	1057	S	NB / NA	Transfer of drum contents (mixed organics) into AST, Tank #03
103-3331	9/7/2011	1058	W	NB / NA	Transfer of drum contents (mixed organics) into AST, Tank #03
103-3332	9/7/2011	1542	E	NB / NA	Toluene (recycle) sampling for disposal profiling.
103-3333	9/8/2011	0838	Down	NB / NA	Contents of AST, Tank #04 being loaded into a 5,000-gallon tanker truck
103-3334	9/8/2011	0840	S	NB / NA	Contents of AST, Tank #04 being loaded into a 5,000-gallon tanker truck
103-3335	9/8/2011	1420	SW	NB / NA	Consolidating drum contents
103-3336	9/8/2011	1435	E	NB / NA	Bulking of partially full drums of like materials.
103-3337	9/9/2011	0758	E	NB / NA	55-gallon drum containing sludge being consolidated into a 275-gallon tote
103-3338	9/9/2011	0805	E	NB / NA	55-gallon drum containing sludge being consolidated into a 275-gallon tote
103-3339	9/9/2011	0805	N	NB / NA	View of Drum Pad to date
103-3340	9/9/2011	0809	NE	NB / NA	Cutting of drums prior to consolidation

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3341	9/10/2011	0725	S	NB / NA	Filtering of liquids from 55-gallon poly containing x-bromotoluene, using a 50-micron filter bag, in preparation for shipment for disposal.
103-3342	9/10/2011	0726	S	NB / NA	Filtering of liquids from 55-gallon poly containing x-bromotoluene, using a 50-micron filter bag, in preparation for shipment for disposal.
103-3343	9/10/2011	0735	NE	NB / NA	Filtering of liquids from 55-gallon poly containing x-bromotoluene, using a 50-micron filter bag, in preparation for shipment for disposal.
103-3344	9/10/2011	1130	NE	NB / NA	Filtering of liquids from 55-gallon poly containing x-bromotoluene, using a 50-micron filter bag, in preparation for shipment for disposal.
103-3345	9/11/2011	0738	NE	NB / NA	Filtration of x-bromotoluene, using a 50-micron filter
103-3346	9/12/2011	0729	N	NB / NA	Filtration of x-bromotoluene, using a 50-micron filter
103-3347	9/12/2011	0730	N	NB / NA	Filtration of x-bromotoluene, using a 50-micron filter
103-3348	9/12/2011	0843	SE	NB / NA	Sludge consolidation for disposal.
103-3349	9/12/2011	1237	SE	NB / NA	Sludge consolidation for disposal.
103-3350	9/13/2011	0755	NE	NB / NA	Filtration of DBFB/dibromotoluene mix, using a 50-micron filter
103-3351	9/13/2011	0756	N	NB / NA	Filtration of DBFB/dibromotoluene mix, using a 50-micron filter
103-3352	9/13/2011	0758	Down	NB / NA	Filtration of DBFB/dibromotoluene mix, using a 50-micron filter
103-3353	9/14/2011	0754	W	NB / NA	Sample collection of sludge for waste profiling.
103-3354	9/14/2011	0904	NE	NB / NA	Drum preparation for shipping.
103-3355	9/14/2011	0905	NE	NB / NA	Drum preparation for shipping.
103-3356	9/14/2011	1259	NW	NB / NA	Filtration of bromobenzene, using a 50-micron filter
103-3357	9/14/2011	1338	SW	NB / NA	x-bromotoluene being loaded for transport to a disposal facility.
103-3358	9/14/2011	1338	Down	NB / NA	x-bromotoluene being loaded for transport to a disposal facility.
103-3359	9/14/2011	1406	NW	NB / NA	x-bromotoluene being loaded for transport to a disposal facility.
103-3360	9/15/2011	0720	S	NB / NA	Filtration of DBFB/dibromotoluene mix, using a 50-micron filter
103-3361	9/15/2011	0722	N	NB / NA	Current condition of the Drum Pad Area.
103-3362	9/15/2011	0736	Down	NB / NA	Contents of the AST, Tank #04 being loaded into a tanker truck for disposal.
103-3365	9/16/2011	0803	SE	NB / NA	Consolidation of DBFB/dibromotoluene mix (sludge) into totes.
103-3366	9/16/2011	1342	NW	NB / NA	Consolidation of m-bromoanisole drums.
103-3367	9/16/2011	1600	SE	NB / NA	Consolidation of dibromoanisole (solids) into totes.
103-3368	9/17/2011	0810	SE	NB / NA	Consolidation of DBFB/dibromotoluene mix (sludge) into totes.
103-3369	9/17/2011	0810	SE	NB / NA	Consolidation of DBFB/dibromotoluene mix (sludge) into totes.
103-3370	9/17/2011	1644	Down	NB / NA	Decontaminated New Tank Farm secondary containment system.
103-3371	9/17/2011	1644	Down	NB / NA	Decontaminated New Tank Farm secondary containment system.
103-3372	9/17/2011	1645	Down	NB / NA	Decontaminated New Tank Farm secondary containment system.
103-3373	9/17/2011	1646	N	NB / NA	Decontaminated New Tank Farm secondary containment system.
103-3374	9/17/2011	1646	N	NB / NA	Decontaminated New Tank Farm secondary containment system.
103-3375	9/17/2011	1647	Down	NB / NA	Decontaminated New Tank Farm secondary containment system.
103-3376	9/17/2011	1647	NW	NB / NA	Decontaminated New Tank Farm secondary containment system.
103-3377	9/17/2011	1722	N	NB / NA	Decontaminated Old Tank Farm secondary containment system.
103-3378	9/17/2011	1722	N	NB / NA	Decontaminated Old Tank Farm secondary containment system.
103-3379	9/17/2011	1722	N	NB / NA	Decontaminated Old Tank Farm secondary containment system.
103-3380	9/17/2011	1723	W	NB / NA	Decontaminated Old Tank Farm secondary containment system.
103-3381	9/19/2011	1003	N	NB / NA	Emptied drum decontamination
103-3382	9/19/2011	1003	N	NB / NA	Emptied drum decontamination

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3383	9/19/2011	1005	N	NB / NA	Emptied drum decontamination
103-3384	9/19/2011	1604	Down	NB / NA	Miscellaneous containers found inside the Boiler Room
103-3385	9/19/2011	1604	Down	NB / NA	Miscellaneous containers found inside the Boiler Room
103-3386	9/19/2011	1606	NA	NB / NA	Drums (MBA) labeled and shrink wrapped in preparation for shipment
103-3387	9/19/2011	1606	W	NB / NA	Drums (MBA) labeled and shrink wrapped in preparation for shipment
103-3388	9/20/2011	0804	SE	NB / NA	Emptied drum being cut prior to decontamination
103-3389	9/20/2011	0804	SE	NB / NA	Emptied drum being cut prior to decontamination
103-3390	9/20/2011	0809	S	NB / NA	Loading of drums for disposal.
103-3391	9/20/2011	1344	NW	NB / NA	Consolidation drum containing diazene-42
103-3392	9/20/2011	1345	N	NB / NA	Current conditions of the Drum Pad Area.
103-3393	9/20/2011	1541	E	NB / NA	RCRA empty drum pieces ready for transport.
103-3394	9/20/2011	1550	S	NB / NA	RCRA empty drum pieces ready for transport.
103-3395	9/20/2011	1726	S	NB / NA	RCRA empty drum pieces ready for transport.
103-3396	9/21/2011	0740	NA	NB / NA	Drums labeled.
103-3397	9/21/2011	0740	NA	NB / NA	Drums labeled.
103-3398	9/21/2011	0740	W	NB / NA	Drums labeled and ready for shipping.
103-3399	9/21/2011	0743	N	NB / NA	Current conditions of the Drum Pad Area.
103-3400	9/21/2011	0745	SE	NB / NA	Resizing of decontaminated drums
103-3401	9/21/2011	1706	S	NB / NA	RCRA empty drum pieces ready for transport.
103-3402	9/22/2011	0824	SW	NB / NA	Loading of totes for transport to a disposal facility
103-3403	9/22/2011	0826	S	NB / NA	Drums labeled and ready for shipment. HCl pure.
103-3404	9/22/2011	0826	S	NB / NA	Drums labeled and ready for shipment. HCl pure.
103-3405	9/22/2011	0827	NE	NB / NA	Drum consolidation
103-3406	9/22/2011	0827	W	NB / NA	MBFB drums labeled and ready for shipment.
103-3407	9/22/2011	0827	W	NB / NA	MBFB drums labeled and ready for shipment.
103-3408	9/22/2011	0829	NE	NB / NA	Drum consolidation
103-3409	9/22/2011	0829	NE	NB / NA	Drum consolidation
103-3410	9/22/2011	0830	N	NB / NA	Current conditions of the Drum Pad Area.
103-3411	9/22/2011	0830	E	NB / NA	Drum consolidation
103-3412	9/22/2011	0918	S	NB / NA	Totes being loaded. Truck placard placed on truck.
103-3413	9/22/2011	1006	Down	NB / NA	Methanol drums labeled and being loaded to box truck for disposal.
103-3414	9/22/2011	1007	Down	NB / NA	Methanol drums labeled and being loaded to box truck for disposal.
103-3415	9/22/2011	1008	Down	NB / NA	Methanol drums labeled and being loaded to box truck for disposal.
103-3416	9/22/2011	1009	Down	NB / NA	Methanol drums labeled and being loaded to box truck for disposal.
103-3417	9/22/2011	1319	SW	NB / NA	Methanol drums labeled and being loaded to box truck for disposal.
103-3418	9/22/2011	1322	NE	NB / NA	Resizing of emptied drums for disposal shipment.
103-3419	9/22/2011	1816	S	NB / NA	RCRA empty drum pieces ready for transport.
103-3420	9/22/2011	1817	S	NB / NA	RCRA empty drum pieces ready for transport.
103-3421	9/23/2011	0859	NW	NB / NA	Consolidation of drums containing residual liquids
103-3422	9/23/2011	1451	SW	NB / NA	Neutralizing drums containing corrosive (low) pH liquids
103-3423	9/23/2011	1451	SW	NB / NA	Neutralizing drums containing corrosive (low) pH liquids
103-3424	9/23/2011	1453	NA	NB / NA	View of HCl20BE label.
103-3425	9/23/2011	1605	NW	NB / NA	Packing of drums in preparation for shipment.
103-3426	9/23/2011	1605	W	NB / NA	Packing of drums in preparation for shipment.

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
(2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3427	9/23/2011	1606	E	NB / NA	Resizing of emptied drums for disposal shipment.
103-3428	9/23/2011	1703	S	NB / NA	Packaging of emptied drums for shipment. HCl drums
103-3429	9/23/2011	1704	NW	NB / NA	Packaging of emptied drums for shipment. HCl drums
103-3430	9/23/2011	1711	SW	NB / NA	Loading of shipment for transport and recycling
103-3431	9/23/2011	1711	SW	NB / NA	Loading of shipment for transport and recycling
103-3432	9/23/2011	1750	S	NB / NA	Drums labeled and ready for shipment
103-3433	9/23/2011	1813	SW	NB / NA	RCRA empty drum pieces ready for transport.
103-3434	9/24/2011	0800	W	NB / NA	Transferring of liquids into AST, Tank #03
103-3435	9/24/2011	0801	NE	NB / NA	Resizing of emptied drums for disposal shipment.
103-3436	9/24/2011	1757	S	NB / NA	RCRA empty drum pieces ready for transport.
103-3437	9/25/2011	0722	Down	NB / NA	Lab-packed paints
103-3438	9/25/2011	0722	Down	NB / NA	Lab-packed paints
103-3439	9/25/2011	0722	Down	NB / NA	Lab-packed paints
103-3440	9/25/2011	0801	NE	NB / NA	Resizing emptied totes
103-3445	9/26/2011	0917	SW	NB / NA	Loading of drums.
103-3446	9/26/2011	0919	SW	NB / NA	Loading of drums.
103-3447	9/26/2011	0946	S	NB / NA	Drums loaded and ready for shipment
103-3448	9/26/2011	1052	SW	NB / NA	Placard placed on container prior to departure from the Site.
103-3449	9/27/2011	0721	S	NB / NA	Loading of Miscellaneous drums
103-3450	9/27/2011	0722	S	NB / NA	Loading of Miscellaneous drums
103-3451	9/27/2011	0727	Down	NB / NA	Shipping label for the miscellaneous drums
103-3452	9/27/2011	0730	Down	NB / NA	Drums loaded and ready for shipment
103-3453	9/27/2011	0808	S	NB / NA	Placard placed on container prior to departure from the Site.
103-3454	9/27/2011	0953	S	NB / NA	Transferring of sludge into closed-top tote.
103-3455	9/27/2011	1019	Down	NB / NA	Transferring of non-hazardous liquids from AST, Tank #01 to tanker truck.
103-3456	9/27/2011	1644	NE	NB / NA	Weighing totes containing sludge at StateSide Wire.
103-3457	9/27/2011	1645	NE	NB / NA	Weighing totes containing sludge at StateSide Wire.
103-3458	9/27/2011	1711	NE	NB / NA	Solids from sludge consolidated into 55-gallon poly for disposal.
103-3459	9/28/2011	0733	Down	NB / NA	Solids from sludge consolidated into 55-gallon poly for disposal.
103-3460	9/28/2011	1033	W	NB / NA	Consolidation of sludge.
103-3461	9/29/2011	0721	SW	NB / NA	AST, Tank #02 liquids loaded into tanker for shipment.
103-3462	9/29/2011	1607	S	NB / NA	RCRA empty drum pieces ready for transport.
103-3463	9/29/2011	1608	N	NB / NA	Current condition of the Drum Pad Area.
103-3464	9/30/2011	0713	NE	NB / NA	Bromotoluene totes loaded and labeled. Ready for shipment.
103-3465	9/30/2011	0720	S	NB / NA	Bromotoluene totes loaded and labeled. Ready for shipment.
103-3466	9/30/2011	0804	Down	NB / NA	Rainwater from the North Tank Farm being discharged.
103-3467	9/30/2011	0805	N/A	NB / NA	Drum labeled and shrink wrapped prior to shipment.
103-3468	9/30/2011	0809	N	NB / NA	Non-hazardous iron filter cake stored in one of the on-Site containers.
103-3469	9/30/2011	0820	S	NB / NA	Drums and totes containing sludge and solids, and ready for disposal.
103-3470	9/30/2011	1001	NA	NB / NA	Unused labels ripped and discarded.
103-3471	9/30/2011	1050	N	NB / NA	Final Site walk with OSC, ADEQ Reps (x2), ERRS & START-3 (photographer)
103-3472	9/30/2011	1051	W	NB / NA	Final Site walk with OSC, ADEQ Reps (x2), ERRS & START-3 (photographer)
103-3473	9/30/2011	1253	S	NB / NA	Drums (non-hazardous) remaining in warehouse. To be given to StateSide.
103-3474	9/30/2011	1254	S	NB / NA	Drums (non-hazardous) remaining in warehouse. To be given to StateSide.

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Appendix C - Photo Documentation Log*

* = Notes: (1) The corresponding photos for this Photo Documentation Log are located in a separate folder, titled "Photos", in the CD deliverable.
 (2) Camera used = Kodak Easy Share C613

Photo Number	Date	Time (hours)	Direction	P / W	Description
103-3475	9/30/2011	1254	S	NB / NA	Empty drums left inside the Warehouse. To be donated to the West Memphis Fire Department.
103-3476	9/30/2011	1254	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Warehouse
103-3477	9/30/2011	1256	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Maintenance Room/Shop
103-3478	9/30/2011	1257	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Boiler Room
103-3479	9/30/2011	1257	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Boiler Room
103-3480	9/30/2011	1257	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Boiler Room
103-3481	9/30/2011	1257	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Boiler Room
103-3482	9/30/2011	1302	N	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Process Area
103-3483	9/30/2011	1302	NE	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Process Area
103-3484	9/30/2011	1302	NE	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Process Area
103-3485	9/30/2011	1303	N	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Bulk Truck Loading Pad.
103-3486	9/30/2011	1309	N	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Connex Box with non-hazardous filter cakes solids.
103-3487	9/30/2011	1311	SW	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Drum Pad Area
103-3488	9/30/2011	1315	N	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Drum Pad Area
103-3489	9/30/2011	1315	NE	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Connex Boxes & Empty Container Storage Area.
103-3490	9/30/2011	1315	SE	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the North Pad, Bulk Truck Loading Pad, & Fork Lift Path
103-3491	9/30/2011	1315	E	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the North Pad, Bulk Truck Loading Pad, & Fork Lift Path
103-3492	9/30/2011	1315	NE	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Connex Boxes & Empty Container Storage Area.
103-3493	9/30/2011	1317	S	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Dock.
103-3494	9/30/2011	1317	N	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Dock.
103-3495	9/30/2011	1551	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Offices.
103-3496	9/30/2011	1552	NW	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Offices.
103-3497	9/30/2011	1552	W	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the Break Room
103-3498	9/30/2011	1617	NW	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the front entrance Panoramic View
103-3499	9/30/2011	1617	N	NB / NA	Conditions at Diaz Site at the completion of the removal activities. Final Site walk at the front entrance Panoramic View
103-3500	9/30/2011	1640	NE	NB / NA	Locked gate/Main entrance fence (demobilization)

Key:

P / W - Photographer / Witness; NB - START-3 N. Biscocho; PM - START-3 P. Moissan;
 KG - START-3 K. Gibson; DM - ERRS D. Edgington; NA - Not applicable

Release of information only with written permission from EPA.

Photo log #1 of 2

IF FOUND PLEASE RETURN TO:

NAME _____

COMPANY _____

STREET _____

CITY _____ STATE _____ ZIP _____

PHONE _____

JOB BOOK

PROJECT NAME Diag Intermediate Corp. REMOVAL

PROJECT NUMBER TO-0001-11-06-03

CREW CORCLIS # ARR 00000 5843

DATE July 14, 2011 to August 22, 2011 BOOK # 1 OF 2

SS ID # WEATHER A6C4



Forestry Suppliers, Inc.

MORE THAN THE NAME IMPLIES®

P.O. Box 8397 • Jackson, MS 39284-8397

Sales 1.800.647.5368

Fax 1.800.543.4203

www.forestry-suppliers.com

Stock No. 49365

(1)

CURVE FORMULAS

$$T = R \tan \frac{1}{2} I$$

$$T = \frac{50 \tan \frac{1}{2} I}{\sin. \frac{1}{2} D}$$

$$\sin. \frac{1}{2} D = \frac{50}{R}$$

$$\sin. \frac{1}{2} D = \frac{50 \tan \frac{1}{2} I}{T}$$

$$R = T \cot. \frac{1}{2} I$$

$$R = \frac{50}{\sin. \frac{1}{2} D}$$

$$E = R \operatorname{ex. sec} \frac{1}{2} I$$

$$E = T \tan \frac{1}{2} I$$

$$\text{Chord def.} = \frac{\text{chord}^2}{R}$$

$$\text{No. chords} = \frac{I}{D}$$

$$\text{Tan. def.} = \frac{1}{2} \text{ chord def.}$$

The square of any distance, divided by twice the radius, will equal the distance from tangent to curve, very nearly.

To find angle for a given distance and deflection.

Rule 1. Multiply the given distance by .01745 (def. for 1° for 1 ft.) and divide given deflection by the product.

Rule 2. Multiply given deflection by 57.3, and divide the product by the given distance.

To find deflection for a given angle and distance. Multiply the angle by .01745, and the product by the distance.

GENERAL DATA

RIGHT ANGLE TRIANGLES. Square the altitude, divide by twice the base. Add quotient to base for hypotenuse.

Given Base 100, Alt. $10.10^2 \div 200 = .5$. $100 + .5 = 100.5$ hyp.

Given Hyp. 100, Alt. $25.25^2 \div 200 = 3.125$. $100 - 3.125 = 96.875$ = Base.

Error in first example, .002; in last, .045.

To find Tons of Rail in one mile of track: multiply weight per yard by 11, and divide by 7.

LEVELING. The correction for curvature and refraction, in feet and decimals of feet is equal to $0.574 d^2$, where d is the distance in miles. The correction for curvature alone is closely, $\frac{1}{4}d^2$. The combined correction is negative.

PROBABLE ERROR. If d_1, d_2, d_3, \dots etc. are the discrepancies of various results from the mean, and if $\sum d^2$ = the sum of the squares of these differences and n = the number of observations, then the probable error of the mean = $\pm 0.6745 \sqrt{\frac{\sum d^2}{n(n-1)}}$

MINUTES IN DECIMALS OF A DEGREE

1'	.0167	11'	.1833	21'	.3500	31'	.5167	41'	.6833	51'	.8500
2'	.0333	12'	.2000	22'	.3667	32'	.5333	42'	.7000	52'	.8667
3'	.0500	13'	.2167	23'	.3833	33'	.5500	43'	.7167	53'	.8833
4'	.0667	14'	.2333	24'	.4000	34'	.5667	44'	.7333	54'	.9000
5'	.0833	15'	.2500	25'	.4167	35'	.5833	45'	.7500	55'	.9167
6'	.1000	16'	.2667	26'	.4333	36'	.6000	46'	.7667	56'	.9333
7'	.1167	17'	.2833	27'	.4500	37'	.6167	47'	.7833	57'	.9500
8'	.1333	18'	.3000	28'	.4667	38'	.6333	48'	.8000	58'	.9667
9'	.1500	19'	.3167	29'	.4833	39'	.6500	49'	.8167	59'	.9833
10'	.1667	20'	.3333	30'	.5000	40'	.6667	50'	.8333	60'	1.0000

INCHES IN DECIMALS OF A FOOT

1'-16"	3-32"	1/16"	3-16"	1/4"	5-16"	3/16"	1/2"	9/16"	5/8"	11/16"	7/8"
.0052	.0078	.0104	.0156	.0208	.0260	.0313	.0417	.0521	.0625	.0729	
1	2	3	4	5	6	7	8	9	10	11	
.0833	.1667	.2500	.3333	.4167	.5000	.5833	.6667	.7500	.8333	.9167	

Site Name: Diaz Intermediates Corp. - Removal

Type of Activity: Removal

Site Location: 301 Wyandotte Drive
West Memphis (Crittenden County), AR 72301

Latitude 35° 10' 08.33" North

Longitude 90° 19' 30.00" West

Permit No: ARK 0000005843

SSID No: AGCA

EPA On-Site Coordinator: Adam Adams

ADEQ Field Team Leader: Michael Gates

Start ID No: TD-0001-11-06-03

Logbook No: 1

Type of Documentation: Photo documentation Log

Diaz Intermediate Corp. DEMOVAL; photo log; TOP# = TO-0001-11-06-C3

Photo # Date Time Dir. P/W = Photographer/Witness NB = START-3 Noel Biscarcho
 Camera = Kodak EasyShare CG13 Dm = START-3 David Miller KG = START-3 Kenny Gibson
 N
 Dm = START-3 David Miller & PM = START-3 Paul McLean

Photo #	Date	Time	Dir.	P/W	Description
103-2998	7/14/11	0824	N	NB / Pm	View of Dock Area - PRE-Removal conditions
103-2999 to 103-3001	7/14/11	0825	W	" "	View of Warehouse Pre-Removal Conditions
103-3002	"	0825	E	" "	Office & Lab " " "
103-3003	"	0825	NE	" "	Process Area " " "
103-3004	"	0826	NE	" "	" " Dock & Process Area " " "
103-3005	"	0826	NW	" "	Old Tank Farm " " "
103-3006	"	0826	N	" "	Fork Lift Path " " "
103-3007 to 103-3008	"	0827	NW	" "	Old Tank Farm " " "
103-3009	"	0828	W	" "	Warehouse I sign " " "
103-3010	"	0830	NW	" "	Drum Pad Area " " "
103-3011	"	0831	S	" "	Drum Pad & New Tank Farm " " "
103-3012	"	0831	NW	" "	Drum Pad Area " " "
103-3013	"	0831	SE	" "	Process Area " " "
103-3014	"	0832	NE	" "	North Pad Sump " " "
103-3015	"	0832	S	" "	Bulk Truck Loading Pad " " "
103-3016 to 103-3017	"	0833	NE	" "	Empty Container Storage Area " " "
103-3018	"	0833	NW	" "	North Pad " " "
103-3019	7/14/11	0833	SW	" "	View of E section of Fork Lift Path Pre-Removal Conditions
103-3020	"	0836	SW	" "	E section of Dock Area " " "
103-3021 to 103-3022	"	0853	N	" "	Panoramic View of Diaz Int. Pre removal Conditions
103-3023 to 103-3024	"	0854	NE	" "	Ground vegetation, Pre removal conditions.
103-3025 to 103-3026	"	0859	NE	" "	View of offices & break room, pre removal conditions
103-3033 to 103-3036	"	0900	NW	" "	View of locker room, Pre-Removal conditions
103-3037 to 103-3039	"	0902	S	" "	View of Laboratory, Pre-Removal conditions
103-3050	"	1616	NE	" "	View of Water Utilities on site to turn on water meter
103-3051 to 103-3052	"	1654	NE	" "	View of water overflowing as a result of water turned on site
103-3053	7/15/11	0642	SW	" "	Storage tank, PRE-removal conditions.
103-3054 to 103-3055	7/15/11	0658	N	" "	View of Bulk truck loading Pad, PRE-removal conditions
103-3056 to 103-3057	"	0751	S	" "	View of Electric company on-site to turn on electricity
103-3058	"	1153	SW	" "	Temporary laboratory facilities delivery on site
103-3059 to 103-3061	"	1540	SE	" "	View of m-bromonate (labeled "X") identified by ENR's
103-3062	"	1558	S	" "	View of Rail Car AARX 28446 on-site
103-3063	"	1559	N	" "	View of Rail Car AARX 49181 on-site
103-3064	7/18/11	0927	NE	" "	View of m-bromonate (labeled "X") identified by ENR's

Dicks Intermediate Cxp. Removal, photo log; TDR # TD-0601-11-06-03

14

Photo #	Date	Time	Dir	P/W	Description
103-3065	7/19/11	0933	NW	NB/Pm	View of ERPS & START identifying m-Bromo anisole drums
103-3066	"	0942	SE	NB/Pm	Tank lift delivered on-site.
103-3067	"	10:03	NE	NB/Pm	View of general site maintenance on-site.
103-3068	"	1249	SW	NB/Pm	Cold truck dump delivered on-site.
103-3069 to 103-3070	"	1423/1554	E & W	NB/NB	General site maintenance
103-3071 to 103-3072	7/20/11	0723	SW	NB/Pm	View of ERPS gauging contents of Rail Car AARX 28446
103-3073	"	0733	N	NB/Dm	View of ERPS gauging contents of Rail Car AARX 29181
103-3074	"	10:19	NW	NB/Dm	View of START air monitoring using multi-PAE
103-3075	"	12:35	Down	NB/Dm	View of ERPS segregating MBA drums
103-3076 to 3078	"	1427	SW SE	NB/Dm	View of City of West Memphis Utilities truck on fire Hydrant water source
103-3079	"	14:33	N	NB/Dm	View of ERPS segregating MBA drums
103-3080	"	1549	N	NB/Dm	View of ERPS obtaining pH @ Bulk truck Loading Pad
103-3081	"	1550	W	NB/Dm	" " " " secondary cont. E of Process Area
103-3082	"	1656	NE	NB/Dm	View of ERPS pumping water off Bulk Truck Loading Pad.
103-3083	7/21/11	0724	Down	NB/Pm	View of ERPS pumping water off Bulk Truck Loading Pad.
103-3084		0740	N		
103-3085	7/21/11	0757	N		
103-3086	*	0807	NW	NB/Pm	View of ERPS obtaining sample (HBr) from Old Tank Farm.
103-3087	7/21/11	10:19	NE	NB/Pm	View of ERPS staging MBA drums @ Bulk Truck loading
103-3088	7/21/11	10:35	NE	NB/Pm	View of ERPS pumping water off secondary container
103-3089	7/22/11	0730	Down	NB/NA	View of ERPS segregating drums by class
103-3090	7/22/11	12:55	S	NB/NA	View of pallets delivered on-site
103-3091	"	16:53	NE	NB/NA	View of Emergency water station staged
103-3092	"	17:00	NW	NB/NA	View of ERPS segregating drums by class
103-3093 to 103-3096	7/23/11	0759 to 0838	NE	NB/NA	View of ERPS relocating drum contents from drums on the Process Area
103-3097	7/23/11	1405	N	NB/NA	View of ERPS segregating drums by class.
103-3098	7/23/11	1405	SE	NB/NA	View of MBA drums segregated red (Bromo Methyl Yellow) (clear)
103-3099 to 103-3102	7/25/11	0722 to 0743	SW	NB/ERPS	View of START air monitoring solids on 2nd floor of Process Area
103-3103	7/25/11	1032	NW	NB/ERPS	View of START collecting pH level on New Tank Farm 3rd wing
103-3104	7/25/11	1037	SW	NB/ERPS	View of START collecting water samples on the Old Tank Farm.
103-3105	7/25/11	1106	NE	NB/NA	View of ERPS segregating drums by class.
103-3106	7/25/11	1526	NW	NB/NA	View of segregated m-Bromo anisole drums, packed for shipment.
103-3107	7/26/11	10:14	Down	NB/ERPS	View of ERPS (CAT activities of collected) samples.
103-3108	7/26/11	10:22	NW	NB/NA	View of ERPS sampling brownie saturation.

15

Dingz Intermediate Corp. Removal; Photo Log; TDR # TO-0001-11-06-03						
Photo #	Date	Time	DIR	P/W	Description	(1)
103-3109	7/27/11	0744	N	NB/NA	View of ERRS collecting SMB samples (clear mba)	
103-3110 to 103-3111	7/27/11	0743	NE	NB/NA	View of ERRS relocating 1 of 6 drums containing solids.	
103-3112	7/27/11	1028	N	NB/NA	View of site sign	
103-3113	7/27/11	1413	S	NB/NA	View of ERRS segregating drums by class.	
103-3114	7/27/11	1414	S	NB/NA	View of ERRS collecting samples of brown products.	
103-3115	7/27/11	1656	S	NB/NA	Man lift being returned to rental facility.	
103-3116	7/28/11	0739	SW	NB/NA	View of ERRS collecting samples for HazCat activities	
103-3117 to 103-3118	7/28/11	1516	N E	NB/NA	View of site conditions, to date. Drums separated by class	
103-3119 to 103-3120	7/29/11	0841	NE	NB/NA	View of ERRS bulkering totes.	
103-3121	7/29/11	0851	E	NB/NA	View of ERRS collecting samples for HazCutting.	
103-3122	7/29/11	0854	NW	NB/NA	View of ERRS collecting samples for HazCutting.	
103-3123	7/30/11	0724	NE	NB/NA	View of ERRS bulkering contents of totes	
103-3124	7/30/11	1300	E	NB/NA	View of ERRS bulkering contents of drums	
103-3125	7/30/11	1303	NW	NB/NA	View of ERRS segregating / transferring drums (BAGGED)	
103-3126 to 103-3127	8/1/11	0954	NW	NB/NA	View of ERRS segregating drums inside the warehouse Building.	
103-3128 to 103-3129	8/1/11	0957	N	NB/NA	View of ERRS conducting Bulkering activities using a compressor.	
103-3130 / 103-3131	8/1/11	1550	NE	NB/NA	View of ERRS segregating drums from the warehouse.	
103-3132	8/1/11	1550	N	NB/NA	View of current conditions @ the Drum Pad Area.	
103-3133	8/1/11	1556	NW	NB/NA	View of ERRS measuring the ^{Tank} drum contents on Tank 08	
103-3134	8/1/11	1610	E	NB/NA	View of ERRS measuring tank contents on Tank 05	
103-3135 to 103-3137	8/1/11	1616	SW	NB/NA	View of ERRS relocating / arranging totes from the warehouse	
103-3138	8/2/11	0953	SW	NB/NA	View of ERRS relocating / rearranging drums inside the warehouse	
103-3139	8/2/11	1028	NW	NB/NA	View of ERRS segregating 5 gal drums from the warehouse build	
103-3140 / 103-3141	8/2/11	1454	SW	NB/NA	View of ERRS relocating mba drums from the drum pad to the warehouse	
103-3142	8/2/11	1454	NW	NB/NA	View of current conditions of the warehouse.	
103-3143	8/2/11	1455	N	NB/NA	View of drums staged from the warehouse	
103-3144	8/2/11	1455	N/N	NB/NA	View of drums staged from the warehouse.	
103-3145	8/3/11	0801	NW	NB/NA	View of ERRS building content and drum	
103-3146	8/3/11	0901	S	NB/NA	View of ERRS Transportion Drums to STATE	
103-3147	8/3/11	1146	SE	NB/NA	View of ERRS consolidating drums	
103-3148	8/3/11	1324	N	NB/NA	View of warning signs ERAS Rec'd up	
103-3149	8/4/11	0250	SW	NB/NA	View of water level in old tank tank	
103-3150	8/4/11	0740	E	NB/NA	View of ERAS pump is stuck in bottom	(2)

Diaz Intermediates Corp. Removal; Photography; ID# TD-0001-11-06-03

(00)

Photo #	Date	Time	DIR.	P/W	Description
103-3151	8/11/11	10:28 AM	SW	KG P	View of old Tank Farm area pre removal
103-3152	8/11/11	10:28 AM	E	KG P	View of Spill on Drum Pad
103-3153	8/11/11	10:30 AM	NE	KG P	View of the Two Totex Totes that were left
103-3154	8/11/11	10:30 AM	W	KG P	View of Drum Pad during spill
103-3155	8/11/11	10:34 AM	E	KG P	View of DRUMS containing Totex
103-3156	8/11/11	10:37 AM	NE	KG P	View of CRACK on Tote that was spilling
103-3157	8/11/11	10:40 AM	W	KG P	View of Drum Pad after ECRAS Pick Ascent
103-3158	8/11/11	08:00 PM	W	KG P	View of pH reading from 46-001 Old Tank Pad
103-3159	8/11/11	08:53 PM	N	KG P	View of ECRAS Transferring Tolueno from Totex
103-3160	8/11/11	12:55 PM	B	KG P	View of ECRAS Transferring Tolueno from polytene
103-3161	8/11/11	12:56 PM	W	KG P	View of Roll off box being closed
103-3162	8/11/11	12:59 PM	N	KG P	View of ECRAS Loaded Roll off Box
103-3163	8/11/11	12:59 PM	W	KG P	View of ECRAS Loaded Roll off Box
103-3164	8/11/11	07:08 PM	NW	KG P	View of New Tank Farm after removal of drum pad

103-3165	8/11/11	07:13 PM	NW	KG P	View of ECRAS Sampling Tolueno
103-3166	8/11/11	10:33 PM	W	KG P	View of ECRAS Mixing Pail 1095
103-3167	8/11/11	10:43 PM	W	KG P	View of ECRAS Check (Bleeding)
103-3168	8/11/11	10:50 PM	NW	KG P	View of New Tank Farm number 4
103-3169	8/11/11	10:54 PM	E	KG P	View of ECRAS Transferring Tolueno 2
103-3170	8/11/11	07:20 PM	E	KG P	View of ECRAS Sampling Methanol
103-3171	8/11/11	10:55 PM	SE	KG P	View of ECRAS Transferring methanol
103-3172	8/11/11	10:57 PM	SW	KG P	View of ECRAS off-paint supplies
103-3173	8/11/11	10:58 PM	SE	KG P	View of ECRAS packing 3N methyl
103-3174	8/11/11	11:02 PM	SE	KG P	View of ECRAS taking samples
103-3175	8/11/11	11:58 PM	SE	KG P	View of ECRAS packing number 3N methyl
103-3176	8/11/11	09:05 PM	N	KG P	View of ECRAS doing Inventory
103-3177	8/11/11	11:26 PM	W	KG P	View of Polybutene unloaded
103-3178	8/11/11	11:33 PM	S	KG P	View of ECRAS Signaling drum
103-3179	8/11/11	11:40 PM	W	KG P	View of CPC/LV in warehouse
103-3180	8/11/11	10:55 PM	N	KG P	View of ECRAS and Start + End
103-3181	8/11/11	11:58 PM	NW	KG P	View of ECRAS Segregated labels

(01)

Diaz Intermediate Corp. Removal; photolog; TDR# TD-0001-11-06-03

(6)

Photo #	Date	Time	Dir.	P/W	Description
103 - 3182	8/11/11	0658	E	K6 18	View of crane to take found.
103 - 3183	8/11/11	0652	W	K6 18	View of crane & requirement
103 - 3184	8/11/11	0739	W	K6 18	View of crane & requirement
103 - 3185	8/11/11	0910	N	K6 18	View of ERRS container
103 - 3186	8/11/11	0938	W	K6 18	View of ERRS unloading operation
103 - 3187	8/11/11	0939	SE	K6 18	View of Ball 45 bagging
103 - 3188	8/11/11	1310	S	K6 18	View of release on bulk dump
103 - 3189	8/11/11	0720	N	K6 18	View of 50 gallon Pail 115
103 - 3190	8/11/11	0737	N	K6 18	View of Poly drum on 4 wheel trailer
103 - 3191	8/11/11	0753	S	K6 18	View of Roll off box being dumped
103 - 3192	8/11/11	0936	W	K6 18	View of ERRS stacking poly drums
103 - 3193	8/11/11	0953	W	K6 18	View of ERRS stacking poly drums
103 - 3194	8/11/11	0959	W	K6 18	View of ERRS unloading of Poly drum
103 - 3195	8/11/11	1046	S	K6 18	View of ERRS drumming up in truck
103 - 3196	8/11/11	1049	W	K6 18	View of ERRS transfer
103 - 3197	8/11/11	1049	NW	K6 18	View of ERRS mainly 96 u comp
103 - 3198	8/11/11	1050	N	K6 18	View of ERRS transfer
103 - 3199	8/11/11	1051	NW	K6 18	View of ERRS transfer
103 - 3200	8/11/11	1056	NW	K6 18	View of ERRS transfer
103 - 3201	8/11/11	1143	N	K6 18	View of ERRS transfer
103 - 3202	8/11/11	1146	NW	K6 18	View of ERRS staging poly
103 - 3203	8/11/11	1214	NE	K6 18	View of ERRS placing stellars
103 - 3204	8/11/11	1229	W	K6 18	View of Polys on Dumper Pad
103 - 3205	8/11/11	1310	W	K6 18	View of Polys drums
103 - 3206	8/11/11	1627	W	K6 18	View of ERRS transfer
103 - 3207	8/11/11	0706	W	K6 18	View of ERRS collecting samples
103 - 3208	8/11/11	0746	NW	K6 18	View of ERRS transfer after passing poly
103 - 3209	8/11/11	1043	N	K6 18	View of ERRS Staging drums for site

(7)

(W)

Diaz Intermediates Corp. Removal; photoly; TDD# TD-0001-11-06-03

Photo #	Date	Time	Dir.	P/W	Description
103-3210	8/12/11	10:10	N	KG/ft	View of ER/RS Transferring Aluminum.
103-3211	8/12/11	10:11	N	KG/ft	View of ER/RS Transferring Aluminum chloride
103-3212	8/12/11	10:42	SW	KG/ft	View of ER/RS placing tables on poly's
-3213	8/12/11	10:42	S	KG/ft	View of ER/RS unloading 100 gal drums
103-3214	8/12/11	10:43	W	KG/ft	View of 55 gallon poly of Aluminum chloride
103-3215	8/12/11	12:17	SE	KG/ft	View of ER/RS and OSC loading sample
103-3216	8/12/11	14:00	N	KG/ft	View of ER/RS Transferring Hydro-Acid
103-3217	8/12/11	08:45	S	KG/ft	View of ER/RS Transferring Hydro-Acid
103-3218	8/12/11	08:45	W	KG/ft	View of ER/RS placing Lab's on poly's
103-3219	8/12/11	08:45	SW	KG/ft	View of ER/RS placing Lab's on poly's
103-3220	8/12/11	08:53	S	KG/ft	View of ER/RS Transferring Acids
103-3221	8/12/11	09:58	W	KG/ft	View of all of the 2 poly's on Poly
103-3222	8/13/11	08:55	SW	KG/ft	View of Dye Pad

103-3223	8/13/11	03:58	NW	KG/ft	View of Poly stacking
103-3224	8/13/11	08:59	NW	KG/ft	View of Poly's on Pad
103-3225	8/13/11	11:27	W	KG/ft	View of ER/RS doing samples
103-3226	8/13/11	11:28	W	KG/ft	View of ER/RS conducting S14101244
103-3227	8/13/11	13:41	E	KG/ft	View of 50% bromous salt
103-3228	8/13/11	13:41	NE	KG/ft	View of ER/RS Transferring P-Brom.
103-3229	8/13/11	13:43	NE	KG/ft	View of ER/RS Transferring P-Brom.
103-3230	8/13/11	14:57	E	KG/ft	View of ER/RS Transferring P-Brom.
103-3231	8/13/11	14:00	N	KG/ft	View of ER/RS Transferring P-Brom.
103-3232	8/15/11	07:34	NE	NB/NA	Transferring of 48% HBr from 275 gal tote to 55 gal polydrums
103-3233	8/15/11	08:40	NE	NB/NA	X-Bromotoluene being Consolidated into 55 gal polydrums
103-3234	8/15/11	12:31	W	NB/NA	View of ER/RS Repackaging HBr (Wet/Paste) for shipment from a 55-gal poly to a NEW 55-gal poly.

103
SPMT

103
SPMT-3

103
SPMT-3

(W)

Diaz Intermediate Corp. Removal; Photolog; TOP# TD-0001-11-D6-03

Photo #	Date	Time	Dir.	P/W	Description
					NB = Not Searched / DE = Don't Edgerton Document / NA = Not Applicable
103-3235	8/16/11	0724	N	NB / NA	Transferring of 99% HBr from AST Tank 7 to 55-gallon poly drums.
103-3236	"	0725	N	NB / NA	
103-3237	"	0729			
103-3238		1115			
103-3239	8/16/11	1119	Down	NB / NA	55-gallon poly labeled "Hydrochloric acid (as pack)" contains various small Jars. Drum was shipped off to an off-site vendor Tradebe. See work manifest
103-3240		1120			
103-3244 to 46	8/16/11	1301	Down	NB / NA	View of lab packing activities of small containers in lab.
103-3243	8/16/11	1328	NE	NB / NA	X-bromoethane bulk in 55-gal-poly drums
103-3244 to 46	8/16/11	1345	SE / SW	NB / NA	View of Tradebe vendor collecting lots packs & drums to ship off site.
103-3247	8/16/11	1500	Down	NB / DE	View of Above Ground Storage Tank #06 label on tank
103-3248	8/16/11	1501	Down	NB / DE	" " " " " " " " #05 label on tank.
103-3249	8/16/11	1501	Down	NB / DE	" " " " " " " " #07 " " "
103-3250/51	8/16/11	1502	Down	NB / DE	" " " " " " " " #08 " " "
103-3052	8/16/11	1505	NE	NB / DE	" " " " " " " " #07 (Left) & #05 (Right)
103-3053	8/16/11	1506	SE	NB / DE	" " " " " " " " #3 (left) & #01 (right)
103-3254	8/16/11	1506	E	NB / DE	View of Above Ground Storage Tank #1 labeled Benzene
103-3255	8/16/11	1508	E	NB / DE	View of label inside secondary containment in Tank #4
103-3256	8/16/11	1508	SE	NB / DE	AST tank #4 (foreground) & Tank #1 (background)
103-3257	8/16/11	1508	SE	NB / DE	AST Tank #2 label from taken from the secondary containment
103-3258	8/16/11	1509	NW	NB / DE	Label on AST Tank #03 taken from inside the secondary contained
103-3259	8/16/11	1510	NW	NB / DE	Label on AST Tank #1
103-3260	8/16/11	1511	NE	NB / DE	View of AST Tank #2
103-3261	8/16/11	1511	W	NB / DE	View of Label in AST Tank #3 from inside the secondary contained
103-3262	8/16/11	1711	W	NB / DE	View of Content inside warehouse after Tradebe collected the small
103-3263 to 3265	8/16/11	1722	NE	NB / DE	View of Lab conditions after Tradebe collected small contain
103-3266	8/17/11	0856	Down	NB / DE	Note: DBFG stands for Dibromoformaline PhX
103-3267	8/17/11	1052	NW	NB / NA	Transferring of toluene (recycled) to a transportable 55-gal steel drum
103-3268	8/17/11	1350	Down	NB / NA	
103-3269		1351	SW	NB / NA	
103-3270		0950			
103-3271	8/18/11	0959	Down	NB / NA	Rainwater being pumped into the New Tank Farm.
103-3272		1358	NW		
103-3273		1400	NW		
103-3274	8/18/11	1508	NW	NB / NA	Rainwater from the process area building + bulk truck loading pad, front G/H pad, 2 north drum pad pump being sent into the secondary containment in the Old Tank farm

(4)


(4)

D1023 Intermediates Corp. Removal; photo log; m# P-0001-11-06-03

Flight #	Date	Time	Dir	P/W	Description
103-3275	8/19/11	07 18	Down	NB/NA	Transferring of 993 HBr from AST tank 1 to 55-gal poly drum
103-3276		07 20	S/W		
103-3277	8/19/11	07 22	Down/N	NB/NA	View of Down Pkf conditions to date
103-3278	8/19/11	10 27	NE	NB/NA	View of Blower/pump -2 (wet/pw) Pkcs helpful to be sampled / corroborate.
103-3279			NE		
103-3280	8/19/11	10 40	Down	NB/NA	View of Pkcs collection Blower/pump -2 (wet/pw)
103-3281	8/19/11	10 46	Down	NB/NA	View of Pkcs condensate Blower/pump -2 (wet/pw)
103-3282	8/19/11	07 11	NW	NB/NA	BLK preparing N901 (Catalytic start) via fire New tank farm
103-3283	8/20/11	07 24	NW	NB/NA	BLK preparing N901 (Catalytic start) via fire New tank farm
103-3284	8/20/11	07 34	NE	NB/NA	Sodium hydroxide (caustic sol) being circulated in the upflow in the secondary containment on top New tank farm
103-3285	8/20/11	09 39	North	NB/NA	Water from 275-gal tanks being transferred to 55-gal steel drums.
103-3286 to 3287					
103-3288	8/22/11	07 13	Down	NB/NA	Checkout of New tank fire pump in dist. tank 1 (Jeff Sol)
103-3289	8/22/11	07 25	SE	NB/NA	Water from New tank farm being discharge to the city sanitary sewer via a 30 micron filter
103-3290	8/24/11	08 01	SE	NB/NA	275-gallon tanks containing water mixture transferred into the empty AST 1 tank 1 . Acid monitor in progress
103-3291	8/22/11	08 10	E	NB/NA	
103-3292	8/24/11	13 18	E	NB/NA	
103-3293	8/22/11	13 21	E	NB/NA	

16

TRIGONOMETRIC FORMULAS



Solution of Right Triangles

For Angle A. $\sin = \frac{a}{c}$, $\cos = \frac{b}{c}$, $\tan = \frac{a}{b}$, $\cot = \frac{b}{a}$, $\sec = \frac{c}{b}$, $\operatorname{cosec} = \frac{c}{a}$

Given a, b	Required A, B, c	$\tan A = \frac{a}{b} = \cot B, c = \sqrt{a^2 + b^2} = a \sqrt{1 + \frac{b^2}{a^2}}$
a, c	A, B, b	$\sin A = \frac{a}{c} = \cos B, b = \sqrt{(c+a)(c-a)} = c \sqrt{1 - \frac{a^2}{c^2}}$
A, a	B, b, c	$B = 90^\circ - A, b = a \cot A, c = \frac{a}{\sin A}$
A, b	B, a, c	$B = 90^\circ - A, a = b \tan A, c = \frac{b}{\cos A}$
A, c	B, a, b	$B = 90^\circ - A, a = c \sin A, b = c \cos A$

Solution of Oblique Triangle

Given A, B, a	Required b, c, C	$b = \frac{a \sin B}{\sin A}, C = 180^\circ - (A + B), c = \frac{a \sin C}{\sin A}$
A, a, b	B, c, C	$\sin B = \frac{b \sin A}{a}, C = 180^\circ - (A + B), c = \frac{a \sin C}{\sin A}$
a, b, C	A, B, c	$A + B = 180^\circ - C, \tan \frac{1}{2}(A - B) = \frac{(a - b) \tan \frac{1}{2}(A + B)}{a + b}$ $c = \frac{a \sin C}{\sin A}$.
a, b, c	A, B, C	$s = \frac{a+b+c}{2}, \sin \frac{1}{2}A = \sqrt{\frac{(s-b)(s-c)}{bc}},$ $\sin \frac{1}{2}B = \sqrt{\frac{(s-a)(s-c)}{ac}}, C = 180^\circ - (A + B)$
a, b, c	Area	$s = \frac{a+b+c}{2}, \text{area} = \sqrt{s(s-a)(s-b)(s-c)}$
A, b, c	Area	$\text{area} = \frac{b c \sin A}{2}$
A, B, C, a	Area	$\text{area} = \frac{a^2 \sin B \sin C}{2 \sin A}$

REDUCTION TO HORIZONTAL

Horizontal distance = Slope distance multiplied by the cosine of the vertical angle. Thus: slope distance = 319.4 ft
 Vert. angle = $5^{\circ} 10'$. Since $\cos 5^{\circ} 10' = .9959$, horizontal distance = $319.4 \times .9959 = 318.09$ ft.

Horizontal distance also = Slope distance minus slope distance times ($1 - \cosine$ of vertical angle). With the same figures as in the preceding example, the following result is obtained. Cosine $5^{\circ} 10' = .9959$. $1 - .9959 = .0041$

$$319.4 \times .0041 = 1.31. 319.4 - 1.31 = 318.09 \text{ ft.}$$

When the rise is known, the horizontal distance is approximately the slope distance less the square of the rise divided by twice the slope distance. Thus: rise = 14 ft. slope distance = 302.6 ft. Horizontal distance = $302.6 - \frac{14 \times 14}{2 \times 302.6} = 302.6 - 0.32 = 302.28$ ft.

IF FOUND PLEASE RETURN TO:

NAME _____

COMPANY _____

STREET _____

CITY _____ STATE _____ ZIP _____

PHONE _____

JOB BOOK

PROJECT NAME Diaz Intermediates Corp - REMOVAL

TOO
PROJECT NUMBER T0-0001-11-06-03

CREW CERCUS # ARR 000005843

August 23, 2011 to

DATE SS10 # BOOK # 2 OF 2
WEATHER A6 C4



Forestry Suppliers, Inc.

MORE THAN THE NAME IMPLIES®

P.O. Box 8397 • Jackson, MS 39284-8397

Sales 1.800.647.5368

Fax 1.800.543.4203

www.forestry-suppliers.com

Stock No. 49365

Photolog # 2 of 2

CURVE FORMULAS

$$T = R \tan \frac{1}{2} I$$

$$T = \frac{50 \tan \frac{1}{2} I}{\sin \frac{1}{2} D}$$

$$\sin \frac{1}{2} D = \frac{50}{R}$$

$$\sin \frac{1}{2} D = \frac{50 \tan \frac{1}{2} I}{T}$$

$$R = T \cot \frac{1}{2} I$$

$$R = \frac{50}{\sin \frac{1}{2} D}$$

$$E = R \csc \frac{1}{2} I$$

$$E = T \tan \frac{1}{2} I$$

$$\text{Chord def.} = \frac{\text{chord}^2}{R}$$

$$\text{No. chords} = \frac{I}{D}$$

$$\text{Tan. def.} = \frac{1}{2} \text{ chord def.}$$

The square of any distance, divided by twice the radius, will equal the distance from tangent to curve, very nearly.

To find angle for a given distance and deflection.

Rule 1. Multiply the given distance by .01745 (def. for 1° for 1 ft.) and divide given deflection by the product.

Rule 2. Multiply given deflection by 57.3, and divide the product by the given distance.

To find deflection for a given angle and distance. Multiply the angle by .01745, and the product by the distance.

GENERAL DATA

RIGHT ANGLE TRIANGLES. Square the altitude, divide by twice the base. Add quotient to base for hypotenuse.

Given Base 100, Alt. $10 \cdot 10^2 \div 200 = .5$. $100 + .5 = 100.5$ hyp.

Given Hyp. 100, Alt. $25.25^2 \div 200 = 3.125$. $100 - 3.125 = 96.875$ = Base.

Error in first example, .002; in last, .045.

To find Tons of Rail in one mile of track: multiply weight per yard by 11, and divide by 7.

LEVELING. The correction for curvature and refraction, in feet and decimals of feet is equal to $0.574 d^2$, where d is the distance in miles. The correction for curvature alone is closely, $\frac{1}{3} d^2$. The combined correction is negative.

PROBABLE ERROR. If d_1, d_2, d_3, \dots etc. are the discrepancies of various results from the mean, and if $\sum d^2$ = the sum of the squares of these differences and n = the number of observations, then the probable error of the mean = $\pm 0.6745 \sqrt{\frac{\sum d^2}{n(n-1)}}$

MINUTES IN DECIMALS OF A DEGREE

1'	.0167	11'	.1833	21'	.3500	31'	.5167	41'	.6833	51'	.8500
2'	.0333	12'	.2000	22'	.3667	32'	.5333	42'	.7000	52'	.8667
3'	.0500	13'	.2167	23'	.3833	33'	.5500	43'	.7167	53'	.8833
4'	.0667	14'	.2333	24'	.4000	34'	.5667	44'	.7333	54'	.9000
5'	.0833	15'	.2500	25'	.4167	35'	.5833	45'	.7500	55'	.9167
6'	.1000	16'	.2667	26'	.4333	36'	.6000	46'	.7667	56'	.9333
7'	.1167	17'	.2833	27'	.4500	37'	.6167	47'	.7833	57'	.9500
8'	.1333	18'	.3000	28'	.4667	38'	.6333	48'	.8000	58'	.9667
9'	.1500	19'	.3167	29'	.4833	39'	.6500	49'	.8167	59'	.9833
10'	.1667	20'	.3333	30'	.5000	40'	.6667	50'	.8333	60'	1.0000

INCHES IN DECIMALS OF A FOOT

1-16	3-32	1/8	3-16	1/4	5-16	3/8	1/2	5/8	3/4	7/8
.0052	.0078	.0104	.0156	.0208	.0260	.0313	.0417	.0521	.0625	.0729
1	2	3	4	5	6	7	8	9	10	11
.0833	.1667	.2500	.3333	.4167	.5000	.5833	.6667	.7500	.8333	.9167

(1)	
Site Name:	Diag Intermediate Corp-Removal
Type of Activity:	Removal
Site Location:	301 Wynne Drive West Memphis (Jefferson County), AR T2301 Latitude $35^\circ 10' 7.83^\circ$ North Longitude $90^\circ 19' 3.00^\circ$ West
Circus No:	ARR 000005843
SSID No:	A6C4
EPA On-Site Coordinator:	Adam Adams
ADHQ Field Team Leader:	Michael Gates
Start Topo No:	T0-0001-11-06-03
Logbook No:	2
Type of Documentation:	Photodocumentation Log

Diaz Intermediates Corp. RENWAL Photo Log; TDO # TO + 0001 + II + 06 - 03

Camera: Kodak Easyshare C613
 DIR = Direction
 P/W = Photographer/Witness

NB = Stage 3 Noel Biscocho
 NA = Not Applicable
 DE = ERSS RM Don Edgington

Photo #	Date	Time	Dir.	P/W	Description
103-3294	8/23/11	0731	NW	NB/NA	275-gallon tote containing water mixture transferred into the
103-3295		0732	SE	NB/NA	AST, Tank 1.
103-3296	8/23/11	1423	NW	NB/NA	The methanol from 275-gallon totes being transferred to
103-3297		1423	NE	NB/NA	55-gallon steel drums.
103-3298	8/23/11	14 28	N	NB/NA	View of current conditions of the drum Pad Area.
103-3299	8/24/11	13 05	E	NB/NA	The collection of one 1 quart composite sample of 99% HBr as requested by the vendor.
103- 3300 3300	8/24/11	13 08	N	NB/NA	The methanol from a 275-gallon tote being transferred to a 55-gal steel drum.
103-3301	8/24/11	13 09	N E	NB/NA	See description on Photo 103-3299
103-3302	8/25/11	08 57	S E	NB/NA	Content of a 55-gal poly drum containing an acid mixture being transferred in the AST, tank #4.
103-3303 to 3304	8/26/11	06 58	Down	NB/NA	View of m-Bromonitrobenzene collected for sampling. Samples will be shipped off to vendor track be
103-3305 to 3306	8/26/11	0735	Down	NB/NA	Label on di-Bromonitrobenzene (Cease), drums to be consolidated.
103-3307	8/26/11	07 37	NE	NB/NA	Content of a 55-gal poly drum containing a di-bromonitrobenzene being transferred to a new 55-gal steel drum
103-3308	8/26/11	0739	SW	NB/NA	HBr transferring acidic mixture drums to tank #4
103-3309/3310	8/26/11	1338 1638	NE	NB/NA	The content of an overpack drum being transferred to a new 55-gal drum.
103-3311	8/27/11	0748	SE	NB/NA	Transferring of drum contents to a new/syntetic drum
103-3312	8/27/11	0918	E	NB/NA	Transferring of sludge/solids to an overpack drum.
103-3313	8/29/11	0821	N	NB/NA	Consolidating of partially full 55-gal poly drum.
103-3314	8/29/11	0959	SW	NB/NA	Transferring of drum contents into AST, tank #4
103-3315	8/29/11	1500	E	NB/NA	Transferring of water mixture from 275-gal tote into AST, tank #1.
103-3316-10317	8/29/11	1505	Down	NB/NA	3.5 di-bromonitrobenzene to be consolidated.
103-3318	8/29/11	1655	N	NB/NA	View of site conditions by end of the work day.
103-3319	8/29/11	1656	NW	NB/NA	
103-3320					
103-3321	8/30/11	0744	NE	NB/NA	Consolidation of Caustic TC 70213 from 5 gal buckets to 55-gal poly.
103-3322		0744	N	NB/NA	
		0800	Down	NB/NA	
103-3323	8/30/11	1015	NE	NB/NA	Empty drums staged in staging yard.
103-3324	8/30/11	1350	S	NB/NA	Consolidating contents of small containers into 55-gal poly
103-3325		1351	SE	NB/NA	
103-3326	8/31/11	0722	S/N	NB/NA	Consolidating of partially full 55-gal poly drum containing MBR-
103-3327		1031	S/W	NB/NA	
103-3328	8/31/11	1031	S/W	NB/NA	MBr drum being prepared for shipment
103-3329		1036	NW	NB/NA	
103-3330	9/1/11	1057	S	NB/NA	Transfer of drum contents (mixed wastes) into AST, tank #3
103-3331		1058	W	NB/NA	
103-3332	9/1/11	1542	E	NB/NA	Toluene (Recycle) Sampling for disposal Profiling

Diaz [Intermediate] Comp-Removal - Photo Log ; TDO # 10-0001-11-06-03					
Photo #	Date	Time	Dir.	P/W	Description
103-3333	09/08/11	0830	Down	NB/NA	Contents of AST, Tank #4 being loaded into a 5,000 gal tanker truck.
103-3334		0840	South		
103-3335	9/8/11	1420	SW	NB/NA	Consolidating of drum contents.
103-3336	9/8/11	1435	E	NB/NA	Bulking of partially full drums of like materials.
103-3337	9/9/11	0750	E	NB/NA	55-gal drum containing sludge being consolidated into a 275-gal tote.
103-3338	9/9/11	0805			
103-3339	9/9/11	0805	N	NB/NA	View of Drum Pad to date.
103-3340	9/9/11	0809	NE	NB/NA	Cutting of drums prior to consolidation.
103-3341		0725	S		
103-3342	9/10/11	0726	S	NB/NA	Filtration of liquids from 55-gal poly container.
103-3343		0735	NE		X-bromotoluene, using a 50-micron filter, in preparation for shipment for disposal.
103-3344		0830	NE		
103-3345	9/11/11	0738	NE	NB/NA	Filtration of x-bromotoluene using a .50-micron filter.
103-3346	9/12/11	0729			
103-3347		0730	N	NB/NA	Filtration of x-bromotoluene using a 50-micron filter.
103-3348	9/12/11	0843	SE	NB/NA	Sludge consolidation for disposal.
103-3349		1237			
103-3350		0755	NE		
103-3351	9/13/11	0756	N	NB/NA	Filtration of DBFB/dibromotoluene mix, using a 50 micron filter.
103-3352		0758	Down		
103-3353	9/14/11	0754	W	NB/NA	Sample collection of sludge for truck profiling.
103-3354	9/14/11	0904	NE	NB/NA	Drum preparation for shipping.
103-3355		0905		NB/NA	
103-3356	9/14/11	1259	NW	NB/NA	Filtration of bromobenzene, using a 50-micron filter.
103-3357	9/14/11	1338	SW		
103-3358	9/14/11	1338	Down	NB/NA	X-bromotoluene being loaded for transport to a disposal facility.
103-3359		1406	NW		
103-3360	9/15/11	0720	S	NB/NA	Filtration of DBFB/dibromotoluene mix, using a 50-micron filter.
103-3361	9/15/11	0722	N	NB/NA	Current condition of the Drum Pad area.
103-3362	9/15/11	0736	Down	NB/NA	Content of AST, Tank #4 being loaded into a tanker truck for removal.
103-3363	9/16/11	0803	SE	NB/NA	Consolidation of DBFB/dibromotoluene mix (sludge) into totes.
103-3364	9/16/11	1342	NW	NB/NA	Consolidation of m-benzoate drums.
103-3365	9/16/11	1600	SE	NB/NA	Consolidation of dibenzoate (solid) into totes.
103-3366	9/17/11	0810	SE	NB/NA	Consolidation of DBFB/dibromotoluene mix (sludge) into totes.
103-3367		0810			
103-3368		1644	Down		
103-3369		1644	Down		
103-3370		1644	Down		
103-3371		1644	Down		
103-3372		1645	Down		
103-3373		1646	North		
103-3374		1646	North		
103-3375		1647	Down		
103-3376		1647	NW		
				NB/NA	Decontaminated New Tank Farm Secondary Containment.

(A)

(V)

Diaz Intermediate Corp. Removal Photolog; TDD # TD + 0001 - 11-06-03

Photo #	Date	Time	Dir.	P/W	Description
103-3376		1047			
103-3377	9/17/11	1722	N		
103-3378		1722	N		
103-3379		1722	N		
103-3380		1723	W		
103-3381					
103-3382	9/19/11	1003	N		
103-3383		1003			
		1005			
103-3384	9/19/11	1604	Down	NB/NA	Misc containers found inside locker Room.
103-3385		1604			
103-3386	9/19/11	1606	N/A		
103-3387		1606	W		
103-3388	9/20/11	0804	SE	NB/NA	Drums (mBA) labeled & shrink wrapped in preparation for shipment
103-3389					
103-3390	9/20/11	0809	S	NB/NA	Empty drums being cut prior to decontamination.
103-3391	9/20/11	1344	NW	NB/NA	Consolidating of drums containing diazene-42.
103-3392	9/20/11	1345	N	NB/NA	Current conditions of Drum Pile area.
103-3393		1541	E		
103-3394	9/20/11	1550	S	NB/NA	RCRA empty drum pieces ready for transport.
103-3395		1726	S		
103-3396	9/21/11	0740	N/A	NB/NA	Drums labeled
103-3397					
103-3398	9/21/11	0740	W	NB/NA	Drums labeled & staged for shipping.
103-3399	9/21/11	0743	N	NB/NA	Current condition of the Drum Pile Area
103-3400	9/21/11	0745	SE	NB/NA	Resizing of decontaminated drums.
103-3401	9/21/11	1706	S	NB/NA	RCRA empty drum pieces ready for transport
103-3402	9/22/11	0824	SW	NB/NA	Loading of totes for transport to a disposal facility.
103-3403	9/22/11	0826	S	NB/NA	Drums labeled & ready for shipment. HCl pure.
103-3404					
103-3405	9/22/11	0827	N E	NB/NA	Drum consolidation.
103-3406	9/22/11	0827	W	NB/NA	mB-8 drums labeled & ready for shipment.
103-3407					
103-3408					
103-3409	9/22/11	0829	N E	NB/NA	Drum consolidation.
103-3410	9/22/11	0830	N	NB/NA	Current condition of Drum Pile Area.
103-3411	9/22/11	0830	E	NB/NA	Drum consolidation.
103-3412	9/22/11	0918	S	NB/NA	Totes being loaded. Truck placard placed on truck.
103-3413		1006	Down		
103-3414		1007	Down		
103-3415	9/22/11	1008	Down	NB/NA	Methanol drums (labeled & being loaded to box truck for disposal)
103-3416		1009	Down		
103-3417		1319	Up		
103-3418	9/22/11	1322	N E	NB/NA	Resizing of emptied drums for disposal shipment

Diaz Intermediate Corp Removal Photo Log; TDO# TD - 0001 - 11 - 06 - 03

(C)

Photo #	Date	Time	DIR.	P/W	Description
103-3419	9/21/11	18 16	S	NB/NA	RCRA empty drum pieces ready for transport.
103-3420		18 17			
103-3421	9/23/11	08 59	NW	NB/NA	Consolidation of drums containing residual liquids.
103-3422	9/23/11	14 51	SW	NB/NA	Neutralizing drums containing corrosive (low) pH liquids.
103-3423					
103-3424	9/23/11	14 53	N/A	NB/NA	View of HCl 20%E label.
103-3425	9/23/11	16 05	NW	NB/NA	Packaging of drums in preparation for shipment.
103-3426		16 05	W		
103-3427	9/23/11	16 06	E	NB/NA	Resizing of empty drums for disposal shipment.
103-3428	9/23/11	17 03	S		
103-3429	9/23/11	17 04	NW	NB/NA	Packaging drums for shipment. (HCl drums)
103-3430	9/23/11	17 11	SW	NB/NA	Loading of shipment for transportation & recycling.
103-3431					
103-3432	9/23/11	17 50	S	NB/NA	Drums loaded & ready for shipment.
103-3433	9/23/11	18 13	SW	NB/NA	RCRA empty drum pieces ready for shipment.
103-3434	9/24/11	08 00	W	NB/NA	Transferring of liquids into AST, Tank 3.
103-3435	9/24/11	08 01	NE	NB/NA	Resizing emptied drums
—	—	—	—	—	—

103-3436	9/24/11	17 57	S	NB/NA	RCRA empty drum pieces ready for transport
103-3437					
103-3438	9/25/11	07 22	Down	NB/NA	Lab-packed paints
103-3439					
103-3440	9/25/11	08 01	NE	NB/NA	Resizing emptied tank
103-3441	9/26/11	09 17	SW	NB/NA	loading of drums.
103-3442	9/26/11	09 19	SW	NB/NA	
103-3443	9/26/11	09 46	S	NB/NA	Drums loaded & ready for shipment.
103-3444					
103-3445	9/26/11	10 52	SW	NB/NA	Placards placed on container prior to departure from site.
103-3446					
103-3447	9/26/11	10 52	S	NB/NA	Lodging of misc.-drums.
103-3448					
103-3449	9/27/11	07 21	S	NB/NA	Shipping label for the misc. drums.
103-3450	9/27/11	07 22	S		
103-3451	9/27/11	07 27	Down	NB/NA	Drums loaded & ready for shipment.
103-3452	9/27/11	07 30	Down	NB/NA	
103-3453	9/27/11	08 08	S	NB/NA	Placards placed on container prior to departure from site
103-3454	9/27/11	09 53	S	NB/NA	Transferring of sludge into closed-top tank.
103-3455	9/27/11	10 19	Down	NB/NA	Transferring of non-haz liquids from AST, Tank #1 to tank truck
103-3456					
103-3457	9/27/11	16 45	NE	NB/NA	Washing tanks containing sludge @ State Site twice.
103-3458	9/27/11	17 11	NE	NB/NA	Solids from sludge consolidated onto 55 gal pail for disposal.
103-3459	9/28/11	07 33	Down	NB/NA	AST, Tank #1 liquids hauled into tank for shipment
103-3460	9/28/11	10 33	W	NB/NA	Consolidation of sludge

(D)

D103 Intermediate Corp - Removal - Photolog; TDO # TD-0001-11-06-03

Photo#	Date	Time	Dir.	P/W	Description
103-3461	9/29/11	0721	SW	NB/NA	AST, Tank #2 liquid loaded into tank for shipment.
103-3462	9/29/11	1607	S	NB/NA	RCR empty drum pieces ready for transport.
103-3463	9/29/11	1608	N	NB/NA	Current condition of the Drum Pad Area.
103-3464	9/30/11	0713 0720	NE S	NB/NA	Bromodioxene tanks (boxed) & labeled. Ready for shipment.
103-3465	9/30/11	0720			
103-3466	9/30/11	0804	DOWN	NB/NA	Rain water from North tank farm being discharged.
103-3467	9/30/11	0805	NA	NB/NA	Drums (boxed) & shrink wrapped prior to shipment.
103-3468	9/30/11	0809	N	NB/NA	Non-haz iron filter cake stored in one of the on site containers.
103-3469	9/30/11	0820	S	NB/NA	Drums & tanks containing sludge & solids loaded & ready for disposal.
103-3470	9/30/11	1001	NA	NB/DE	Unused labels ripped & discarded.
103-3471	9/30/11	1050 1051	NW N	NB/NA	Final Site walk with OSC, AECQ rep(s), EHS & SMC (Photographer)
103-3472	9/30/11	1051			
103-3473	9/30/11	1253 1254	S S	NB/NA	Drums (non-haz) remaining in warehouse. To be given to State Site.
103-3474	9/30/11	1254			
103-3475	9/30/11	1254	S	NB/NA	Empty Drums left inside warehouse warehouse. To be donated to ^{EM} Wm Fife left.


Conditions at D103 Site at the completion of removal activities. Final Site Walk At:

103-3476	9/30/11	1254	W	NB/NA	... Warehouse
103-3477	9/30/11	1256	W	NB/NA	... maintenance room/shop
103-3478					
103-3479	9/30/11	1257	W	NB/NA	... Boiler Room
103-3480					
103-3481					
103-3482	9/30/11	1302	N NE NE	NB/NA	... Process Area
103-3483					
103-3484					
103-3485	9/30/11	1303	N	NB/NA	... Bulk truck loading pad.
103-3486	9/30/11	1309	N	NB/NA	... Convex Box w/ Non-haz iron filter cake solids.
103-3487	9/30/11	1311	SW	NB/NA	... Drum Pad
103-3488	9/30/11	1315	N	NB/NA	
103-3489	9/30/11	1315	NE	NB/NA	... Convex Boxes & Empty Container Storage Area
103-3490	9/30/11	1315	SE	NB/NA	... North Pad, Bulk Truck Loading Pad, & Fork lift path
103-3491	9/30/11	1315	E	NB/NA	
103-3492	9/30/11	1315	NE	NB/NA	... Convex Boxes & Empty Container Storage Area
103-3493	9/30/11	1317	S	NB/NA	... Dock
103-3494					
103-3495	9/30/11	1551	W	NB/NA	... Offices
103-3496	9/30/11	1552	NW	NB/NA	
103-3497	9/30/11	1552	W	NB/NA	... Break Room
103-3498	9/30/11	1617	NW	NB/NA	... Panoramic View Front entrance Panoramic View
103-3499	9/30/11	1617	N	NB/NA	
103-3500	9/30/11	1640	NE	NB/NA	... Locked Gate / front fence maintenance fence (Demobilization)

Diag. Intermediate Corp. Femoral Phagology i TDD # fd-0001-11-06-03

3
START
now

二



27
Sparta
not


iii

Diaz Intermediate Crop Removal - Photology; TDO # TD-0001 - 11-06-03

Photo # Date Time DIR P/W Description

(1)

START
N.Y.




(2)

Dia# Photo# Date Time Dist P/W Description

(16)

13
G
M

TRIGONOMETRIC FORMULAS



Solution of Right Triangles

For Angle A , $\sin = \frac{a}{c}$, $\cos = \frac{b}{c}$, $\tan = \frac{a}{b}$, $\cot = \frac{b}{a}$, $\sec = \frac{c}{b}$, $\cosec = \frac{c}{a}$

Given	Required
a, b	A, B, c

$$\tan A = \frac{a}{b} = \cot B, c = \sqrt{a^2 + b^2} = a \sqrt{1 + \frac{b^2}{a^2}}$$

a, c	A, B, b
--------	-----------

$$\sin A = \frac{a}{c} = \cos B, b = \sqrt{(c+a)(c-a)} = c \sqrt{1 - \frac{a^2}{c^2}}$$

A, a	B, b, c
--------	-----------

$$B = 90^\circ - A, b = a \cot A, c = \frac{a}{\sin A}$$

A, b	B, a, c
--------	-----------

$$B = 90^\circ - A, a = b \tan A, c = \frac{b}{\cos A}$$

A, c	B, a, b
--------	-----------

$$B = 90^\circ - A, a = c \sin A, b = c \cos A$$

Solution of Oblique Triangles

Given	Required
A, B, a	b, c, C

$$b = \frac{a \sin B}{\sin A}, C = 180^\circ - (A+B), c = \frac{a \sin C}{\sin A}$$

A, a, b	B, c, C
-----------	-----------

$$\sin B = \frac{b \sin A}{a}, C = 180^\circ - (A+B), c = \frac{a \sin C}{\sin A}$$

a, b, C	A, B, c
-----------	-----------

$$A+B=180^\circ-C, \tan \frac{1}{2}(A-B) = \frac{(a-b)\tan \frac{1}{2}(A+B)}{a+b},$$

$$c = \frac{a \sin C}{\sin A}.$$

a, b, c	A, B, C
-----------	-----------

$$s = \frac{a+b+c}{2}, \sin \frac{1}{2}A = \sqrt{\frac{(s-b)(s-c)}{bc}},$$

$$\sin \frac{1}{2}B = \sqrt{\frac{(s-a)(s-c)}{ac}}, C = 180^\circ - (A+B)$$

a, b, c	Area
-----------	------

$$s = \frac{a+b+c}{2}, \text{area} = \sqrt{s(s-a)(s-b)(s-c)}$$

A, b, c	Area
-----------	------

$$\text{area} = \frac{b c \sin A}{2}$$

A, B, C, a	Area
--------------	------

$$\text{area} = \frac{a^2 \sin B \sin C}{2 \sin A}$$

REDUCTION TO HORIZONTAL

Horizontal distance = Slope distance multiplied by the cosine of the vertical angle. Thus: slope distance = 319.4 ft. Vert. angle = $5^\circ 10'$. Since $\cos 5^\circ 10' = .9959$, horizontal distance = $319.4 \times .9959 = 318.09$ ft.

Horizontal distance also = Slope distance minus slope distance times $(1 - \cosine \text{ of vertical angle})$. With the same figures as in the preceding example, the following result is obtained. $\cosine 5^\circ 10' = .9959$, $1 - .9959 = .0041$. $319.4 \times .0041 = 1.31$. $318.4 - 1.31 = 318.09$ ft.

When the rise is known, the horizontal distance is approximately the slope distance less the square of the rise divided by twice the slope distance. Thus: rise = 14 ft., slope distance = 302.6 ft. Horizontal distance = $302.6 - \frac{14 \times 14}{2 \times 302.6} = 302.6 - 0.32 = 302.28$ ft.

