Manhole Inspection Summary M		anhole # S04KK_005MH			
Printed On: 6/24	/2010		Page 1 of 4		
Inspection	☐ Is Incomplete Rating: 2)	Good			
Record Plat: 04	KK Node: 005 Status: Fo	ound	Insp Date: 4/15/08 12:51 PM		
Incomplete Cor	nments		Crew: RL SD		
			Inspector: Lamont		
			Firm: URS		
Location	Address: 2101 DICKEY HILL RI)	Cross Street: TUCKER LANE		
Manhole	Type: Junction Location: Ro	oadway	Ground Conditions: Dry		
	Prev. Rehab Weather: Dr	y :	Subject To Ponding: None		
Comments					
			(1) Di (A/D C 1 C (1)		
Cover	•	meter: 26 (in.) Leng dition: Sound	th: (in.) Dist A/B Grade: 0 (in.) Cover Material: Cast Iron		
Properties:	,,		ight Insert		
Frame Offset: 0 (in.) Condition: Sound Cracked Leaks					
Chimney / Fra	me Adjustment		☐ Parged Height: (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated					
Infiltration:	☐ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Roots	s 🗌 Wall		
Corbel	Material: Brick	☐ Parged Type	: Concentric/Eccentric		
	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Ro	oots Wall		
Barrel	Material: Brick	☐ Parged			
Shape:	Circular Diameter: 48	(in.) Length: (in.	.)		
	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks	☐ Mortar ☐ Ro	oots		
Bench	Exists Material: Brick	☐ Parge	ed		
Condition:	Sound Cracked Root	Intrusion Deter	iorated Leaks		
Channel	Material: Brick	☐ Parged			
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition:	Sound Cracked Root	Intrusion Deter	iorated Leaks Debris		
Steps	Count: 6 Missing: 0	roded			
Surcharge	✓ Evidence Of Surcharge D	epth: 10 (ft.) Acti	ive Surcharge Present		

Printed On: 6/24/2010		Page	2	of
Location View	Top View			
	DEBRIS ON BENCH AND	IN CHA	NNE	ΞL,

Manhole # S04KK_005MH

EVIDENCE OF SURCHARGE

Manhole Inspection Summary

Manhole Inspection Summary	Manhole # S04KK_005MH
Printed On: 6/24/2010	Page 3 of 4
8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock	12 O'Clock Outflow Pipe Out @ 12 O'Clock
	ABOVE PIPE
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined	Drop: None
Invert Depth: 11.10 (ft.) Flow Characteristics: Fast	
Deposits: None Mud Debris Greas	
Silt Depth: 3 (in.) Deposits Extent: Heavy Infiltration: None Pipe Seal Cond: Unknown	Connects To: Manhole Possible Illicit Connection
8 in. Circular Gravity Sewer Pipe In @ 3 O'Clock	3 O'Clock Inflow
PIPE DEPOSITS	
Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay Pipe Lined Invert Depth: 11.00 (ft.) Flow Characteristics: Slow Deposits: None Mud Deposits: Great	Drop: None
Silt Depth: 6 (in.) Deposits Extent: Heavy	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Sound	Possible Illicit Connection

Manhole Inspection Summary	Manhole # S04KK_005MH
Printed On: 6/24/2010	Page 4 of 4
8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock	9 O'Clock Inflow
PIPE DEPOSITS	
Pipe Height: 8.4 (in.) Rod and Bar (Angled)	Drop: None
Pipe Material: Clay	'
Invert Depth: 11.00 (ft.) Flow Characteristics: Slow	
Deposits: None Mud Debris Grease	
Silt Depth: 8 (in.) Deposits Extent: Heavy	Connects To: Manhole
Infiltration: None Pipe Seal Cond: Unknown	☐ Possible Illicit Connection