Manhole Inspection Summary Manhole # S13QQ_011MH Printed On: 2/10/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 13QQ Node: **011** Status: Found Insp Date: 9/17/07 3:11 PM **Incomplete Comments** Crew: ADS3 Inspector: ADS3 Firm: ADS Location Address: **LEMMEL MIDDLE SCHOOL** Cross Street: **DUKELAND AVE** Manhole Type: Junction Location: Grass Ground Conditions: Dry Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: **1.5** (in.) Condition: Sound Type: Sanitary Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 2 Condition: Sound (in.) Cracked Leaks **Chimney / Frame Adjustment** Exists Material: Height: Parged (in.) Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick Parged Shape: Circular Diameter: 50 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 9 Missing: 0 Steps Corroded ☐ Evidence Of Surcharge Depth: (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S13QQ_011MH

Printed On: 2/10/2009 Page 2 of 4

Location View



Top View



Top View



Defect 1



OFFSET FRAME

Manhole Inspection Summary

Manhole # S13QQ_011MH

Printed On: 2/10/2009 Page 3 of 4

10 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock

12 O'Clock Outflow



Pipe Height: 6

(in.) Rod and Bar

Pipe Material: PVC

☐ Pipe Lined

Invert Depth: 15.20 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth:

(in.) Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

10 in. Circular Gravity Sewer Pipe In @ 4 O'Clock





Pipe Height: 6

(in.) Rod and Bar

Pipe Material: PVC

Pipe Lined

Invert Depth: 15.13 (ft.) Flow Characteristics: Fast

Silt Depth:

(in.)

Deposits Extent:

Infiltration: None

Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S13QQ_011MH

Printed On: 2/10/2009 Page 4 of 4

10 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



Pipe Height: (in.) Direct

Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 12.50 (ft.) Flow Characteristics: Fast

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

6 O'Clock Inflow

Drop In @ 6 O'Clock



Drop: Outside Direct

Angled: Reading: (ft.)

Inv Depth: 14.86 (ft.)

Drop Condition: Open

Connects To: Manhole

☐ Possible Illicit Connection