Manhole Inspection Summary Manhole # S13S 012MH Printed On: 7/15/2009 Page 1 of 3 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 13S Node: **012** Status: Found Insp Date: 5/6/09 11:10 AM **Incomplete Comments** Crew: REI2 Inspector: paulfry Firm: ATS Location Address: 3101 WILMINGTON AV Cross Street: WILKENS AV Manhole Type: **Terminal** Location: Roadway **Ground Conditions:** Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments LOCATED WITH METAL DETECTOR AND PROBED WITH DRILL. Diameter: 0 (in.) Length: 0 (in.) Dist A/B Grade: 0 Cover Shape: (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented Water Tight Water Tight Insert **Frame** Offset: 0 Condition: ✓ Sound ☐ Cracked (in.) Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 24 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Parged Type: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Barrel Material: Parged Diameter: 0 (in.) Length: 0 (in.) Shape: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick ☐ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0 Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 0 Missing: 0 Steps Corroded

Depth: **0** (ft.) ☐ Active Surcharge Present

Surcharge

☐ Evidence Of Surcharge

Manhole Inspection Summary

Manhole # \$13\$__012MH

Printed On: 7/15/2009 Page 2 of 3

Location View



Miscellaneous



MANHOLE WAS RAISED

Miscellaneous



Top View



Miscellaneous



ADDITIONAL LOCATION VIEW

Manhole Inspection Summary

Manhole # S13S__012MH

Printed On: 7/15/2009 Page 3 of 3

8 in. Circular Gravity Sewer Pipe Out @ 12 OClock





Pipe Height: 8.4 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 9.00 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0.5** (in.) Deposits Extent: **Light**Infiltration: **None** Pipe Seal Cond: **Cracked**

Drop: **None**

Connects To: **Manhole**Possible Illicit Connection

6 in. Circular Gravity Sewer Pipe In @ 5 OClock





Pipe Height: 6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.90 (ft.) Flow Characteristics: Slow

Silt Depth: **0.5** (in.) Deposits Extent: Light

Infiltration: None Pipe Seal Cond: Sound

Drop: None		

Connects To: House connection / Service

line

Possible Illicit Connection