Manhole Inspection Summary Manhole # S15GG1007MH Printed On: 3/26/2009 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 2) Good Record Plat: 15GG1 Node: 007 Status: Found Insp Date: 3/5/09 9:03 AM **Incomplete Comments** Crew: ADS2 Inspector: ADS3 Firm: ADS Location Address: PALL MALL RD ALLEY Cross Street: QUANTICO AVE Manhole Type: Junction Location: Alley Ground Conditions: Wet Prev. Rehab Weather: **Dry** Subject To Ponding: None Comments Cover Shape: Circular Diameter: 25. (in.) Length: (in.) Dist A/B Grade: 0 (in.) Type: Sanitary Condition: Sound Cover Material: Cast Iron ☐ Water Tight ☐ Water Tight Insert Properties: ☐ Bolted ✓ Vented Frame Offset: 0 (in.) Leaks Height: 4 Parged (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: ✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric ✓ Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated Infiltration: None Joint Cracks Mortar Roots Wall Barrel Material: Brick ✓ Parged Shape: Circular Diameter: 48 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Roots ☐ Wall **Bench** ✓ Exists Material: Brick Parged Condition: Sound Cracked Root Intrusion ☐ Deteriorated ☐ Leaks ✓ Debris Channel Material: Brick Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Count: 2 Missing: 0 Steps ✓ Corroded ☐ Evidence Of Surcharge Depth: **5.3** (ft.) Active Surcharge Present Surcharge

Manhole Inspection Summary

Manhole # S15GG1007MH

Printed On: 3/26/2009 Page 2 of 4

Location View



Top View



Defect 3



CORRODED STEPS

Top View



Defect 4



DEBRIS ON BENCH AND EVIDENCE OF SURCHARGE

Manhole Inspection Summary

Manhole # S15GG1007MH

12 O'Clock Outflow

Printed On: 3/26/2009 Page 3 of 4

8 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock



Pipe Height: 9.6 (in.) Direct

Pipe Material: Clay Pipe Lined

Invert Depth: 6.55 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 4 O'Clock



4 O'Clock Inflow

Pipe Height: (in.) Direct

Pipe Material: Clay

Invert Depth: 6.00 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S15GG1007MH

9 O'Clock Inflow

Printed On: 3/26/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: (in.) Direct	Drop: None
Pipe Material: Clay	Brop. None
Invert Depth: 6.12 (ft.) Flow Characteristics: None	
Deposits: ☑ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease	
Silt Depth: 0 (in.) Deposits Extent: Light	Connects To: House connection / Service line
Infiltration: None Pipe Seal Cond: Sound	☐ Possible Illicit Connection