Manhole Inspection Summary N			Ma	anhole # S19C015MH	
Printed On: 9/8/2	2009			Page 1 of 4	
Inspection	☐ Is Incomplete	Rating: 3) Fair			
Record Plat: 19	OC Node: 015	Status: Found		Insp Date: 10/15/07 9:39 AM	
Incomplete Cor	nments			Crew: ADS4	
				Inspector: ADS4	
				Firm: ADS	
Location	Address: 500 PULAS	SKI ST		Cross Street: FRANKLIN ST	
Manhole	Type: Junction	_ocation: Roadway		Ground Conditions: Dry	
	☐ Prev. Rehab	Weather: Dry	5	Subject To Ponding: None	
Comments	ADDED NEW PHOTOS FOR I6 AND O12 PIPES AS REQUESTED.				
Cover	Shape: Circular	Diameter: 24	. ,		
	Type: Sanitary	Condition: Crac		Cover Material: Cast Iron	
Properties: Bolted Vented Water Tight Water Tight Insert					
Frame Offset: 0 (in.) Condition: ☐ Sound ✓ Cracked ☐ Leaks					
Chimney / Frame Adjustment					
Condition: ☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated					
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall					
Corbel	Material: Brick	☐ Parge	ed Type:	Concentric/Eccentric	
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall				
Barrel Material: Brick Parged					
Shape: Circular Diameter: 46 (in.) Length: (in.)					
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated				
Infiltration:	✓ None ☐ Joint	☐ Cracks ☐ Mort	tar 🗌 Ro	ots 🗌 Wall	
Bench	✓ Exists Material: E	Brick	☐ Parge	d	
Condition:	✓ Sound ☐ Cracke	ed Root Intrusion	☐ Deteri	orated Leaks Debris	
Channel	nannel Material: Brick Parged				
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:					
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks ☐ Debris					
Steps Count: 5 Missing: 3 Corroded					
Surcharge	✓ Evidence Of Sure	charge Depth: 4 (ft.)	ve Surcharge Present	

Manhole Inspection Summary

Manhole # S19C__015MH

Page 2 of 4

Location View

Printed On: 9/8/2009



Defect 4



SURCHARGE EVIDENCE ON WALL

Defect 2



CRACKED FRAME

Top View



Defect 3



CHIMNEY DETERIORATION

Defect 1




MISSING AND CORRODED STEPS

Manhole Inspection Summary

Manhole # S19C__015MH

Printed On: 9/8/2009 Page 3 of 4

27 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 27.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 13.50 (ft.) Flow Characteristics: Slow

Deposits: \checkmark None \square Mud \square Sludge \square Debris \square Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

27 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 27.6 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 13.39 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S19C 015MH

9 O'Clock Inflow

Printed On: 9/8/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: 8.4 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined

Invert Depth: 8.95 (ft.) Flow Characteristics: Slow

Silt Depth: Deposits Extent: (in.)

Infiltration: None Pipe Seal Cond: Sound

Drop In @ 9 O'Clock



Drop: Outside **Rod and Bar**

Angled: Yes Reading: 10.95 (ft.)

Inv Depth: 11.95 (ft.)

Drop Condition: Clogged

Connects To: Manhole

☐ Possible Illicit Connection