Manhole In	spection Summary	Manhole # S19MM_002MH
Printed On: 2/11	/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 19	OMM Node: 002 Status: Found	Insp Date: 7/3/07 11:36 AM
Incomplete Comments Crew: ADS4		
		Inspector: ADS4
		Firm: ADS
Location	Address: 1915 WINDSOR AVE	Cross Street: PAYSON ST
Manhole	Type: Junction Location: Roadway	Ground Conditions: Dry
	☐ Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 24 (in	, , , , , , , , , , , , , , , , , , , ,
	Type: Sanitary Condition: Sound	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame Offset: 3 (in.) Condition: ✓ Sound ☐ Cracked ☐ Leaks		
Chimney / Frame Adjustment		
Condition: ☐ Sound ✓ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated		
Infiltration: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Barrel Material: Brick Parged		
Shape: Circular Diameter: 46 (in.) Length: (in.)		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Loose Brick Deteriorated
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	✓ Exists Material: Brick] Parged
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Channel	Material: Brick Parged	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth:		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps	Count: 5 Missing: 1 Corroded	
Surcharge	✓ Evidence Of Surcharge Depth: 3 (ft.)	☐ Active Surcharge Present

Manhole Inspection Summary

Manhole # S19MM_002MH

Printed On: 2/11/2009 Page 2 of 4

Location View



Defect 3



CRACKED CHIMNEY

Defect 1



MISSING AND CORRODED STEPS, EVIDENCE OF SURCHARGE

Top View



Defect 2




FRAME OFFSET

Manhole Inspection Summary

Manhole # S19MM_002MH

Printed On: 2/11/2009 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 11.04 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

12 in. Circular Gravity Sewer Pipe In @ 6 O'Clock



BARREL INFILTRATION

Drop In @ 6 O'Clock



BARREL INFILTRATION

Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.90 (ft.) Flow Characteristics: Slow

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: Outside Rod and Bar

Angled: **Yes** Reading: **10.01** (ft.)

Inv Depth: 11.01 (ft.)

6 O'Clock Inflow

Drop Condition: Open

Connects To: Manhole

Possible Illicit Connection

Manhole Inspection Summary

Manhole # S19MM_002MH

9 O'Clock Inflow

Printed On: 2/11/2009 Page 4 of 4

8 in. Circular Gravity Sewer Pipe In @ 9 O'Clock



Pipe Height: **7.2** (in.) Rod and Bar (Angled)
Pipe Material: **Clay** Pipe Lined

Invert Depth: 9.10 (ft.) Flow Characteristics: Slow

Silt Depth: 4 (in.) Deposits Extent: **Heavy**

Infiltration: None Pipe Seal Cond: Sound

Drop In @ 9 O'Clock



BARREL INFILTRATION

Drop: Outside Rod and Bar

Angled: **Yes** Reading: **9.91** (ft.)

Inv Depth: 10.91 (ft.)

Drop Condition: Open

Connects To: House connection / Service

line

Possible Illicit Connection