Manhole Inspection Summary Manhole # S2701 006MH Printed On: 9/26/2008 Page 1 of 4 Inspection ☐ Is Incomplete Rating: 3) Fair Record Plat: 2701 Node: 006 Status: Found Insp Date: 4/9/08 9:10 AM Incomplete Comments Crew: C Inspector: CrewC Firm: KEC Location Address: 2800 Sethlow Rd. (cherry hill Cross Street: Slater Rd. maintenance office) Manhole Location: Other - See Ground Conditions: Wet Type: Junction **Comments** Prev. Rehab Weather: Dry Subject To Ponding: None Comments The manhole is located behind the building between two fences. Cover Shape: Circular Diameter: 24 (in.) Length: (in.) Dist A/B Grade: 23 Type: Sanitary Condition: Sound Cover Material: Cast Iron Properties: Bolted Vented ☐ Water Tight ☐ Water Tight Insert **Frame** Offset: 5 (in.) Condition: Sound Cracked Leaks Chimney / Frame Adjustment Exists Material: Brick Parged Height: 4 (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None ☐ Joint ☐ Cracks ☐ Mortar ✓ Roots ☐ Wall Corbel Material: Brick Type: Concentric/Eccentric Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks Material: Brick Barrel Parged Shape: Circular Diameter: 42 (in.) Length: (in.) Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion Loose Brick Deteriorated Infiltration: None Joint Cracks **Bench** ✓ Exists Material: Brick Parged Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Channel Material: Brick ☐ Parged Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Deteriorated ☐ Leaks Debris Steps Count: 8 Missing: 0 **✓** Corroded ☐ Evidence Of Surcharge (ft.) Active Surcharge Present Surcharge Depth:

Manhole Inspection Summary

Manhole # \$2701_006MH

Printed On: 9/26/2008 Page 2 of 4

Location View



Cherry Hill Maintenance Office (between two fences)

Steps



Defect 2



Top View



Defect 1



Frame offset

Manhole Inspection Summary

Manhole # S27O1_006MH

Printed On: 9/26/2008 Page 3 of 4

12 in. Circular Gravity Sewer Pipe Out @ 12 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 16.00 (ft.) Flow Characteristics: Fast

Deposits: $\slash\hspace{-0.4cm}$ None $\slash\hspace{-0.4cm}$ Mud $\slash\hspace{-0.4cm}$ Sludge $\slash\hspace{-0.4cm}$ Debris $\slash\hspace{-0.4cm}$ Grease

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

6 in. Circular Service Sewer Pipe In @ 3 O'Clock





Pipe Height: 7.2 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 15.69 (ft.) Flow Characteristics: None

Silt Depth: (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None			

Connects To: House connection / Service

line

Possible Illicit Connection

Manhole Inspection Summary

Manhole # \$2701_006MH

Printed On: 9/26/2008 Page 4 of 4

12 in. Circular Gravity Sewer Pipe In @ 6 O'Clock





Pipe Height: 12 (in.) Rod and Bar (Angled) Pipe Material: Clay ☐ Pipe Lined Invert Depth: 16.00 (ft.) Flow Characteristics: Fast Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease Silt Depth: (in.) Deposits Extent: Connects To: Manhole

Drop: None

Infiltration: None Pipe Seal Cond: Sound

☐ Possible Illicit Connection