Manhole In	spection Summary	Manhole # S29G005MH
Printed On: 3/13	3/2009	Page 1 of 4
Inspection	☐ Is Incomplete Rating: 3) Fair	
Record Plat: 29	OG Node: 005 Status: Found	Insp Date: 1/26/09 9:11 AM
Incomplete Comments		Crew: WJ,DH
		Inspector: wjenkins
		Firm: PER
Location	Address: 730B W Fayette St	Cross Street: N Fremont
Manhole	Type: Terminal Location: Roadway	Ground Conditions: Dry
	Prev. Rehab Weather: Dry	Subject To Ponding: None
Comments		
Cover	Shape: Circular Diameter: 26 (in.)	
Droportios	Type: Stormwater Condition: Cracked	Cover Material: Cast Iron
Properties: Bolted Vented Water Tight Water Tight Insert		
Frame	Offset: 3. (in.) Condition: ☐ Sound ☐ 75	Cracked Leaks
Chimney / Frame Adjustment ☐ Exists Material: ☐ Parged Height: 0 (in.)		
Condition: Sound Cracked Root Intrusion Loose Brick Deteriorated		
Infiltration: ☐ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall		
Corbel	Material: Brick	Type: Concentric/Eccentric
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ✓ Deteriorated	
Infiltration:	: ☑ None ☐ Joint ☐ Cracks ☐ Mortar ☐ Roots ☐ Wall	
Barrel Material: Brick Parged		
Shape: Circular Diameter: 42 (in.) Length: 0 (in.)		
Condition:	Condition: ✓ Sound ☐ Cracked ☐ Root Intrusion ☐ Loose Brick ☐ Deteriorated	
Infiltration:	✓ None ☐ Joint ☐ Cracks ☐ Mortar	☐ Roots ☐ Wall
Bench	Exists Material:	Parged
Condition:	☐ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated ☐ Leaks ☐ Debris
Channel	el Material: Brick Parged	
Channel Exposure: Fully Open Junc Dist: 0 nearest .5 ft. Azimuth: 0		
Condition:	✓ Sound ☐ Cracked ☐ Root Intrusion ☐	Deteriorated Leaks Debris
Steps Count: 5 Missing: 0 Corroded		
Surcharge	Evidence Of Surcharge Depth: 0 (ft.) [Active Surcharge Present

Manhole Inspection Summary

Manhole # S29G__005MH

Printed On: 3/13/2009 Page 2 of 4

Location View



cover pic



has storm drain cover

Miscellaneous



Top View



MISC



Frame View

Defect 2



cracked lid

Manhole Inspection Summary

Manhole # \$29G__005MH

Printed On: 3/13/2009 Page 3 of 4

Defect 1



deteriorated corbel

Defect 3



corroded steps

Defect 4



offsett 3.75 inchs

Manhole Inspection Summary

Manhole # S29G 005MH

12 O'Clock Outflow

Printed On: 3/13/2009 Page 4 of 4

0 in. Circular Gravity Sewer Pipe Out @ 12 OClock



Pipe Height: 10.8 (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 8.76 (ft.) Flow Characteristics: None

Deposits: ✓ None ☐ Mud ☐ Sludge ☐ Debris ☐ Grease

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: None

Connects To: Manhole

Possible Illicit Connection

8 in. Circular Gravity Sewer Pipe In @ 9 OClock



9 O'Clock Inflow

Pipe Height: **8.4** (in.) Rod and Bar (Angled)

Pipe Material: Clay

Invert Depth: 7.60 (ft.) Flow Characteristics: None

Silt Depth: **0** (in.) Deposits Extent:

Infiltration: None Pipe Seal Cond: Sound

Drop: **None**

Connects To: House connection / Service

line

Possible Illicit Connection